



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 21, 2021

Pay Estimate Created Date: April 15, 2021

Progress Estimate Number 43	Contract ID 190517-F04 Prime Contractor Collins & Hermann, Inc.	Pay Period Start April 2, 2021 Pay Period End April 15, 2021	Original Contract Amount \$362,155.50 Net Change Order Amount \$37,844.50 Current Contract Amount \$400,000.00
---------------------------------------	--	---	---

Approval Date		By User
April 15, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	reebc1
April 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gibbon1
April 19, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2020	June 30, 2021		179.51%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2019	June 5, 2019	
Letting Date	May 17, 2019	May 17, 2019	
Notice to Proceed Date	July 1, 2019	July 1, 2019	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 43

	This Estimate	Previous	To Date
190517-F04			
Total Posted Items Pay	\$14,895.30	\$703,147.08	\$718,042.38
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$703,147.08	\$718,042.38

Contract Total Payable This Estimate: \$14,895.30

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3309	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$1.230	12,110	\$14,895.30
Project J6P3309 - Total							\$14,895.30
Overall - Total							\$14,895.30

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 21, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3309	FAS-S502(028)	Job order contract for guardrail repair	Various	ST CHARLES	on various location in St. Charles County

Totals by Job Numbers

Job Number	Totals			
	This Estimate	Previous	To Date	
J6P3309	Posted Item Pay	\$14,895.30	\$703,147.08	\$718,042.38
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$14,895.30	\$703,147.08	\$718,042.38
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 21, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 21, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-F04	J6P3309	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	27,150.00	52,850.01	80,000.01	DLR	0.00	\$0.50	\$0.00
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	280,350.00	9,080.89	289,430.89	DLR	497,030.50	\$1.23	\$611,347.52
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	7,500.00	500.00	8,000.00	DLR	0.00	\$0.50	\$0.00
		0001	0070	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
		0001	0100	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	104,294.86	\$1.00	\$104,294.86
		0001	0200	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	1.00	\$2,400.00	\$2,400.00
Project J6P3309 - Total Value Posted to Date as of Report Generated Date											\$718,042.38	
190517-F04 Overall - Total Value Posted to Date as of Report Generated Date											\$718,042.38	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 21, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3309

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	4/7/21	4/7/21	1,145.00	DLR	K21F4768					
				4/7/21	1,174.00	DLR	K21F4692					
				4/7/21	1,689.00	DLR	K21F4702					
				4/7/21	2,341.00	DLR	K21F4691					
			4/14/21	4/14/21	2,211.00	DLR	K21F4769					
				4/14/21	3,550.00	DLR	K21F4767					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 21, 2021

Contract ID:190315-C01

No Data Available