



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0001	See NTP Date	September 30, 2019	October 1, 2019	Progress

Prepared For:

Phillips Hardy, Inc.
15290 Hwy 135
Boonville, MO 65233
(660)834-3030FAX

Prepared By:

Branson Project Office
251 SW Outer Road
Branson, MO 65616

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3375	FAF-37-1(38)	Resurface and bridge rehabilitation	37	BARRY	from Dairy Street to Route 60

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$449,806.31		\$449,806.31	2.08%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J7P3375			

Contract Total Pay For Estimate No. 001

	To Date	Previous	This Estimate
190517-G01			
Total Earnings	\$9,358.00	\$0.00	\$9,358.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$9,358.00	\$0.00	
Contract Total Payable This Estimate:			\$9,358.00

Approval Date	By User
October 1, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by condrd
October 1, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by TEEGAJ
October 2, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0001	See NTP Date	September 30, 2019	October 1, 2019	Progress

Totals by Job Numbers				
J7P3375		To Date	Previous	This Estimate
	Participating	\$9,358.00	\$0.00	\$9,358.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$9,358.00	\$0.00	\$9,358.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$9,358.00	\$0.00	\$9,358.00
Project Total Payable This Estimate:				\$9,358.00

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 190517-G01, Inspector ricej3, DWR Date 9/2/2019, DWR Status Draft.	condrd	Unresolved
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 190517-G01, Inspector ricej3, DWR Date 9/8/2019, DWR Status Draft.	condrd	Unresolved
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 190517-G01, Inspector ricej3, DWR Date 9/7/2019, DWR Status Draft.	condrd	Unresolved

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7P3375	0130	6161005		\$7.00	SQFT	0.00	0.00	163.00	163.00	\$1,141.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0001	See NTP Date	September 30, 2019	October 1, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7P3375	0140	6161008		\$100.00	EA	0.00	0.00	1.00	1.00	\$100.00
	0150	6161009		\$35.00	EA	0.00	0.00	1.00	1.00	\$35.00
	0160	6161025		\$18.00	EA	0.00	0.00	49.00	49.00	\$882.00
	0170	6161098A		\$3,600.00	EA	0.00	0.00	2.00	2.00	\$7,200.00
Total Amount of Items Paid this Estimate -										\$9,358.00

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3375	0001	0010	2022010		0.00	1	LS	0.00	\$4,000.00	\$0.00
	0001	0020	2031000		0.00	133	CUYD	0.00	\$16.00	\$0.00
	0001	0030	2035500		0.00	26	CUYD	0.00	\$121.00	\$0.00
	0001	0040	2036000		0.00	133	CUYD	0.00	\$4.25	\$0.00
	0001	0050	3040506		0.00	544	SQYD	0.00	\$9.25	\$0.00
	0001	0060	4010150		0.00	173.800	SQYD	0.00	\$114.00	\$0.00
	0001	0070	4019905	MISC. OPTIONAL PAVEMENT	0.00	369.300	SQYD	0.00	\$56.35	\$0.00
	0001	0080	5041000		0.00	17.600	SQYD	0.00	\$151.07	\$0.00
	0001	0090	6091060		0.00	6.700	SQYD	0.00	\$80.00	\$0.00
	0001	0100	6097000		0.00	2	CUYD	0.00	\$284.00	\$0.00
0001	0110	6113020		0.00	92	CUYD	0.00	\$34.50	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0001	See NTP Date	September 30, 2019	October 1, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3375	0001	0120	6113040		0.00	92	CUYD	0.00	\$33.00	\$0.00
	0001	0130	6161005		0.00	259	SQFT	163.00	\$7.00	\$1,141.00
	0001	0140	6161008		0.00	4	EA	1.00	\$100.00	\$100.00
	0001	0150	6161009		0.00	4	EA	1.00	\$35.00	\$35.00
	0001	0160	6161025		0.00	49	EA	49.00	\$18.00	\$882.00
	0001	0170	6161098A		0.00	2	EA	2.00	\$3,600.00	\$7,200.00
	0001	0180	6173600D		0.00	136	LF	0.00	\$39.50	\$0.00
	0001	0190	6174000A		0.00	1	EA	0.00	\$1,200.00	\$0.00
	0001	0200	6181000		0.00	1	LS	0.00	\$90,000.00	\$0.00
	0001	0210	6191000		0.00	372	LF	0.00	\$6.35	\$0.00
	0001	0220	6200021		0.00	3	EA	0.00	\$350.00	\$0.00
	0001	0230	6200042		0.00	14	EA	0.00	\$75.00	\$0.00
	0001	0240	6205902A		0.00	935	LF	0.00	\$1.20	\$0.00
	0001	0250	6205906A		0.00	161	LF	0.00	\$1.20	\$0.00
	0001	0260	6207001		0.00	650	LF	0.00	\$1.00	\$0.00
	0001	0270	6240103A		0.00	1237	SQYD	0.00	\$2.36	\$0.00
	0001	0280	6274000		0.00	1	LS	0.00	\$7,400.00	\$0.00
	0001	0290	8051000A		0.00	0.200	ACRE	0.00	\$19,500.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0001	See NTP Date	September 30, 2019	October 1, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3375	0001	0300	8061003		0.00	7	CUYD	0.00	\$145.00	\$0.00
	0001	0310	8061004		0.00	7	CUYD	0.00	\$136.00	\$0.00
	0001	0320	8061005		0.00	85	LF	0.00	\$10.00	\$0.00
	0001	0330	8061016		0.00	9	CUYD	0.00	\$44.50	\$0.00
	0001	0340	8061017		0.00	0.100	ACRE	0.00	\$19,500.00	\$0.00
	0001	0350	8061019		0.00	234	LF	0.00	\$5.00	\$0.00
	0001	0360	8061050		0.00	42	LF	0.00	\$33.50	\$0.00
	0020	0370	9011010		0.00	2	EA	0.00	\$1,650.00	\$0.00
	0020	0380	9013002		0.00	26	LF	0.00	\$15.00	\$0.00
	0020	0390	9015010		0.00	397	LF	0.00	\$6.25	\$0.00
	0020	0400	9016110		0.00	1	EA	0.00	\$1,030.00	\$0.00
	0020	0410	9017002		0.00	40	LF	0.00	\$2.35	\$0.00
	0020	0420	9017407		0.00	430	LF	0.00	\$2.75	\$0.00
	0020	0430	9019902	MISC. RELOCATE EXISTING BASE MOUNTED CONTROL CABINET	0.00	1	EA	0.00	\$2,375.00	\$0.00
	0020	0440	9019902	MISC. RELOCATE EXISTING POWER ASSEMBLY	0.00	1	EA	0.00	\$1,600.00	\$0.00
	0040	0450	9039902	MISC. RELOCATED SIGNS	0.00	4	EA	0.00	\$1,700.00	\$0.00
	0070	0460	2061000		0.00	170	CUYD	0.00	\$42.00	\$0.00
	0070	0470	2065500		0.00	1	LS	0.00	\$16,700.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0001	See NTP Date	September 30, 2019	October 1, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3375	0070	0480	2163000		0.00	140	SQFT	0.00	\$76.50	\$0.00
	0070	0490	2163502		0.00	1	LS	0.00	\$5,300.00	\$0.00
	0070	0500	5031010A		0.00	69	SQYD	0.00	\$51.00	\$0.00
	0070	0510	7032003		0.00	58.800	CUYD	0.00	\$1,010.00	\$0.00
	0070	0520	7034213		0.00	64	SQYD	0.00	\$1,050.00	\$0.00
	0070	0530	7034215		0.00	117	LF	0.00	\$154.00	\$0.00
	0070	0540	7056000		0.00	52	LF	0.00	\$327.00	\$0.00
	0070	0550	7110200		0.00	1	LS	0.00	\$4,950.00	\$0.00
	0070	0560	7123610		0.00	5	EA	0.00	\$441.00	\$0.00
	0070	0570	7151001		0.00	2	EA	0.00	\$2,460.00	\$0.00
	0070	0580	7161000		0.00	1	EA	0.00	\$279.00	\$0.00
	0070	0590	7162000		0.00	1	EA	0.00	\$1,290.00	\$0.00
	0070	0600	7171001		0.00	11	LF	0.00	\$479.00	\$0.00
	0070	0610	7171002		0.00	63	LF	0.00	\$92.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J7P3375	0130	6161005	CONSTRUCTION SIGNS	CONST-7 Rate Our Work Zone	9/18/19	maym	18.00	SQFT		
				CONST-8 Work		maym	12.00	SQFT		



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End				Created Date		Estimate Type	
190517-G01		0001		See NTP Date		September 30, 2019				October 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile			
J7P3375	0130	6161005	CONSTRUCTION SIGNS	Zone No Phone Zone	9/18/19								
				R3-1 No Right Turn		maym	16.00	SQFT					
				W020-1 Road Work Ahead		maym	16.00	SQFT					
				W020-5 Lane Closed Ahead		maym	16.00	SQFT					
				W020-6a Lane Closed		maym	16.00	SQFT					
				W021-5 Shoulder Work Ahead		maym	16.00	SQFT					
				W021-5aR Right Shoulder Closed		maym	16.00	SQFT					
				W021-5bR Right Shoulder Closed Ahead		maym	16.00	SQFT					
				W08-17 Shoulder Drop Off Symbol		maym	16.00	SQFT					
				W08-17P Shoulder Drop Off Plaque		maym	5.00	SQFT					
	0140	6161008	ADVANCED WARNING RAIL SYSTEM	SB Route 37 Road Work Ahead	9/18/19	maym	1.00	EA					
	0150	6161009	FLAG ASSEMBLY	SB Route 37 Road Work Ahead	9/18/19	maym	1.00	EA					
	0160	6161025	CHANNELIZER (TRIM LINE)		9/18/19	maym	49.00	EA					
	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	CMS locations: 1 on SB Route 37, 1 on NB Route 37.	9/18/19	maym	2.00	EA					