



# Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0002	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Prepared For:**

Phillips Hardy, Inc.  
15290 Hwy 135  
Boonville, MO 65233  
(660)834-3030FAX

**Prepared By:**

Branson Project Office  
251 SW Outer Road  
Branson, MO 65616

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3375	FAF-37-1(38)	Resurface and bridge rehabilitation	37	BARRY	from Dairy Street to Route 60

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$449,806.31		\$449,806.31	17.83%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J7P3375			

**Contract Total Pay For Estimate No. 002**

	To Date	Previous	This Estimate
190517-G01			
Total Earnings	\$80,218.00	\$9,358.00	\$70,860.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$80,218.00	\$9,358.00	
<b>Contract Total Payable This Estimate:</b>			<b>\$70,860.00</b>

Approval Date	By User
October 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by maym
October 16, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by TEEGAJ
October 18, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



# Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0002	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Totals by Job Numbers				
J7P3375		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Participating	\$80,218.00	\$9,358.00	\$70,860.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$80,218.00</b>	<b>\$9,358.00</b>	<b>\$70,860.00</b>
	*Stockpiled Materials*	\$0.00	\$0.00	0
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
	*Line Item Adjustments*	\$0.00	\$0.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$80,218.00</b>	<b>\$9,358.00</b>	
<b>Project Total Payable This Estimate:</b>				<b>\$70,860.00</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J7P3375, Item 7032003, Project Item Line Number 0510, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	maym	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3375, Item 7032003, Project Item Line Number 0510, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	maym	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3375, Item 7032003, Project Item Line Number 0510, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	maym	Acknowledged

**Items Paid This Estimate Period**



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190517-G01		0002		October 1, 2019		October 15, 2019		October 16, 2019		Progress	
Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate	
J7P3375	0130	6161005		\$7.00	SQFT	0.00	163.00	0.00	163.00	\$0.00	
	0140	6161008		\$100.00	EA	0.00	1.00	0.00	1.00	\$0.00	
	0150	6161009		\$35.00	EA	0.00	1.00	0.00	1.00	\$0.00	
	0160	6161025		\$18.00	EA	0.00	49.00	0.00	49.00	\$0.00	
	0170	6161098A		\$3,600.00	EA	0.00	2.00	0.00	2.00	\$0.00	
	0200	6181000		\$90,000.00	LS	0.00	0.00	0.50	0.50	\$45,000.00	
	0320	8061005		\$10.00	LF	0.00	0.00	85.00	85.00	\$850.00	
	0350	8061019		\$5.00	LF	0.00	0.00	234.00	234.00	\$1,170.00	
	0460	2061000		\$42.00	CUYD	0.00	0.00	170.00	170.00	\$7,140.00	
	0470	2065500		\$16,700.00	LS	0.00	0.00	1.00	1.00	\$16,700.00	
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$70,860.00</b>	

### Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3375	0001	0010	2022010		0.00	1	LS	0.00	\$4,000.00	\$0.00
	0001	0020	2031000		0.00	133	CUYD	0.00	\$16.00	\$0.00
	0001	0030	2035500		0.00	26	CUYD	0.00	\$121.00	\$0.00
	0001	0040	2036000		0.00	133	CUYD	0.00	\$4.25	\$0.00
	0001	0050	3040506		0.00	544	SQYD	0.00	\$9.25	\$0.00
	0001	0060	4010150		0.00	173.800	SQYD	0.00	\$114.00	\$0.00
	0001	0070	4019905	MISC. OPTIONAL PAVEMENT	0.00	369.300	SQYD	0.00	\$56.35	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0002	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3375	0001	0080	5041000		0.00	17.600	SQYD	0.00	\$151.07	\$0.00
	0001	0090	6091060		0.00	6.700	SQYD	0.00	\$80.00	\$0.00
	0001	0100	6097000		0.00	2	CUYD	0.00	\$284.00	\$0.00
	0001	0110	6113020		0.00	92	CUYD	0.00	\$34.50	\$0.00
	0001	0120	6113040		0.00	92	CUYD	0.00	\$33.00	\$0.00
	0001	0130	6161005		0.00	259	SQFT	163.00	\$7.00	\$1,141.00
	0001	0140	6161008		0.00	4	EA	1.00	\$100.00	\$100.00
	0001	0150	6161009		0.00	4	EA	1.00	\$35.00	\$35.00
	0001	0160	6161025		0.00	49	EA	49.00	\$18.00	\$882.00
	0001	0170	6161098A		0.00	2	EA	2.00	\$3,600.00	\$7,200.00
	0001	0180	6173600D		0.00	136	LF	0.00	\$39.50	\$0.00
	0001	0190	6174000A		0.00	1	EA	0.00	\$1,200.00	\$0.00
	0001	0200	6181000		0.00	1	LS	0.50	\$90,000.00	\$45,000.00
	0001	0210	6191000		0.00	372	LF	0.00	\$6.35	\$0.00
	0001	0220	6200021		0.00	3	EA	0.00	\$350.00	\$0.00
	0001	0230	6200042		0.00	14	EA	0.00	\$75.00	\$0.00
	0001	0240	6205902A		0.00	935	LF	0.00	\$1.20	\$0.00
	0001	0250	6205906A		0.00	161	LF	0.00	\$1.20	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0002	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3375	0001	0260	6207001		0.00	650	LF	0.00	\$1.00	\$0.00
	0001	0270	6240103A		0.00	1237	SQYD	0.00	\$2.36	\$0.00
	0001	0280	6274000		0.00	1	LS	0.00	\$7,400.00	\$0.00
	0001	0290	8051000A		0.00	0.200	ACRE	0.00	\$19,500.00	\$0.00
	0001	0300	8061003		0.00	7	CUYD	0.00	\$145.00	\$0.00
	0001	0310	8061004		0.00	7	CUYD	0.00	\$136.00	\$0.00
	0001	0320	8061005		0.00	85	LF	85.00	\$10.00	\$850.00
	0001	0330	8061016		0.00	9	CUYD	0.00	\$44.50	\$0.00
	0001	0340	8061017		0.00	0.100	ACRE	0.00	\$19,500.00	\$0.00
	0001	0350	8061019		0.00	234	LF	234.00	\$5.00	\$1,170.00
	0001	0360	8061050		0.00	42	LF	0.00	\$33.50	\$0.00
	0020	0370	9011010		0.00	2	EA	0.00	\$1,650.00	\$0.00
	0020	0380	9013002		0.00	26	LF	0.00	\$15.00	\$0.00
	0020	0390	9015010		0.00	397	LF	0.00	\$6.25	\$0.00
	0020	0400	9016110		0.00	1	EA	0.00	\$1,030.00	\$0.00
	0020	0410	9017002		0.00	40	LF	0.00	\$2.35	\$0.00
	0020	0420	9017407		0.00	430	LF	0.00	\$2.75	\$0.00
	0020	0430	9019902	MISC. RELOCATE EXISTING BASE MOUNTED CONTROL CABINET	0.00	1	EA	0.00	\$2,375.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0002	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3375	0020	0440	9019902	MISC. RELOCATE EXISTING POWER ASSEMBLY	0.00	1	EA	0.00	\$1,600.00	\$0.00
	0040	0450	9039902	MISC. RELOCATED SIGNS	0.00	4	EA	0.00	\$1,700.00	\$0.00
	0070	0460	2061000		0.00	170	CUYD	170.00	\$42.00	\$7,140.00
	0070	0470	2065500		0.00	1	LS	1.00	\$16,700.00	\$16,700.00
	0070	0480	2163000		0.00	140	SQFT	0.00	\$76.50	\$0.00
	0070	0490	2163502		0.00	1	LS	0.00	\$5,300.00	\$0.00
	0070	0500	5031010A		0.00	69	SQYD	0.00	\$51.00	\$0.00
	0070	0510	7032003		0.00	58.800	CUYD	7.00	\$1,010.00	\$7,070.00
	0070	0520	7034213		0.00	64	SQYD	0.00	\$1,050.00	\$0.00
	0070	0530	7034215		0.00	117	LF	0.00	\$154.00	\$0.00
	0070	0540	7056000		0.00	52	LF	0.00	\$327.00	\$0.00
	0070	0550	7110200		0.00	1	LS	0.00	\$4,950.00	\$0.00
	0070	0560	7123610		0.00	5	EA	0.00	\$441.00	\$0.00
	0070	0570	7151001		0.00	2	EA	0.00	\$2,460.00	\$0.00
	0070	0580	7161000		0.00	1	EA	0.00	\$279.00	\$0.00
	0070	0590	7162000		0.00	1	EA	0.00	\$1,290.00	\$0.00
	0070	0600	7171001		0.00	11	LF	0.00	\$479.00	\$0.00
	0070	0610	7171002		0.00	63	LF	0.00	\$92.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G01	0002	October 1, 2019	October 15, 2019	October 16, 2019	Progress

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J7P3375	0200	6181000	MOBILIZATION		10/2/19	ricej3	0.25	LS			
					10/14/19	ricej3	0.25	LS			
	0320	8061005	ROCK DITCH CHECK			10/2/19	ricej3	14.00	LF		
						ricej3	14.00	LF			
						ricej3	18.00	LF			
						ricej3	18.00	LF			
						ricej3	21.00	LF			
	0350	8061019	SILT FENCE			10/2/19	ricej3	85.00	LF		
						ricej3	149.00	LF			
	0460	2061000	CLASS 1 EXCAVATION			10/3/19	ricej3	85.00	CUYD		
						Excavation on bent 2	10/15/19	ricej3	85.00	CUYD	
	0470	2065500	TEMPORARY SHORING	Sheet piling placed at Bents 1 and 2 for excavation.		10/14/19	maym	1.00	LS		