



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 17	Contract ID 190517-G03 Prime Contractor D & E Plumbing and Heating, Inc.	Pay Period Start December 2, 2020 Pay Period End December 15, 2020	Original Contract Amount \$4,684,253.20 Net Change Order Amount \$0.00 Current Contract Amount \$4,684,253.20
---------------------------------------	---	---	--

Approval Date		By User
December 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	hangew1
December 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	TEEGAJ
December 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 4, 2021	June 4, 2021		25.89%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 17			
	This Estimate	Previous	To Date
190517-G03			
Total Posted Items Pay	\$123,764.00	\$1,088,854.90	\$1,212,618.90
Gross Item Adjustments	(\$80,111.74)	\$203,780.88	\$123,669.14
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,292,635.78	\$1,336,288.04
Contract Total Payable This Estimate:	\$43,652.26		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3093	0040	2035000	UNCLASSIFIED EXCAVATION	CUYD	\$12.000	377	\$4,524.00
	0070	2063000	CLASS 3 EXCAVATION	CUYD	\$15.000	33	\$495.00
	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$6.000	1,108	\$6,648.00
	0250	6046018A	18 IN. SLOTTED DRAIN	LF	\$200.000	40	\$8,000.00
	0300	6085008	PAVED APPROACH, 8 IN.	SQYD	\$65.000	573	\$37,245.00
	0370	6091052	CURB AND GUTTER TYPE B	LF	\$30.000	1,605.2	\$48,156.00
	0780	7034041	CLASS B-1 CONCRETE (CULVERTS)	CUYD	\$850.000	14	\$11,900.00
	0790	7061030	REINFORCING STEEL (CULVERTS)	LB	\$2.000	2,498	\$4,996.00
	0820	7250318A	18 IN. PIPE GROUP B	LF	\$45.000	40	\$1,800.00
Project J8P3093 - Total							\$123,764.00
Overall - Total							\$123,764.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P3093	0040	UNCLASSIFIED EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	377	(\$0.20)	(\$74.65)
	0050	COMPACTING EMBANKMENT	Material	Credit		121	\$5.00	\$605.00
	0050	COMPACTING EMBANKMENT	Material			-121	\$5.00	(\$605.00)
	0120	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	96.4	(\$0.10)	(\$9.54)
	0120	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	53.6	(\$0.10)	(\$5.31)
	0120	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	96.4	(\$0.10)	(\$9.54)
	0120	TYPE 5 AGGREGATE FOR	Price		Reference Item Price Adjustment Index	641.3	(\$0.10)	(\$63.49)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 17	Contract ID 190517-G03 Prime Contractor D & E Plumbing and Heating, Inc.	Pay Period Start December 2, 2020 Pay Period End December 15, 2020	Original Contract Amount \$4,684,253.20 Net Change Order Amount \$0.00 Current Contract Amount \$4,684,253.20
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P3093		BASE (4 IN. THICK)			Adjustment Type applied is FUEL			
	0120	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	110.15	(\$0.10)	(\$10.90)
	0120	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	61.9	(\$0.10)	(\$6.13)
	0120	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	48.25	(\$0.10)	(\$4.78)
	0250	18 IN. SLOTTED DRAIN	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,690.00)
	0300	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	96.4	(\$0.40)	(\$38.17)
	0300	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	53.6	(\$0.40)	(\$21.23)
	0300	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	96.4	(\$0.40)	(\$38.17)
	0300	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	106.3	(\$0.40)	(\$42.09)
	0300	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	110.15	(\$0.40)	(\$43.62)
	0300	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	61.9	(\$0.40)	(\$24.51)
	0300	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	48.25	(\$0.40)	(\$19.11)
	0300	PAVED APPROACH, 8 IN.	Material			-573	\$65.00	(\$37,245.00)
	0370	CURB AND GUTTER TYPE B	Material			-1,312.511	\$30.00	(\$39,375.33)
	0820	18 IN. PIPE GROUP B	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$390.17)
Total								(\$80,111.74)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on December 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P3093	FAF-14-1(26)	Pavement improvements	14	CHRISTIAN	from Cedar Heights Drive to Estes Street in Nixa
J8P3104	FAS S601(065)	ADA improvements	14	CHRISTIAN	from Cedar Heights Drive to Ellen Street in Nixa
Totals by Job Numbers					
J8P3093			This Estimate	Previous	To Date
	Posted Item Pay		\$123,764.00	\$1,088,854.90	\$1,212,618.90
	Gross Item Adjustments		(\$80,111.74)	\$200,882.88	\$120,771.14
	Gross Item Pay		\$43,652.26	\$1,289,737.78	\$1,333,390.04
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J8P3104			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$0.00	\$0.00
	Gross Item Adjustments		\$0.00	\$2,898.00	\$2,898.00
	Gross Item Pay		\$0.00	\$2,898.00	\$2,898.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 17, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8P3093, Item 2036000, Project Item Line Number 0050, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	missing QC test on subgrade	hangew1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3093, Item 6085008, Project Item Line Number 0300, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	missing QC concrete test submissions, strength, air/slump	hangew1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3093, Item 6091052, Project Item Line Number 0370, Material Set 609105296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	missing QC concrete strength,	hangew1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-G03	J8P3093	0001	0010	1041000	TEMPORARY SURFACING	187.00	0.00	187.00	CUYD	90.00	\$40.00	\$3,600.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$8,000.00	\$8,000.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$100,000.00	\$25,000.00
		0001	0040	2035000	UNCLASSIFIED EXCAVATION	11,722.00	0.00	11,722.00	CUYD	1,487.00	\$12.00	\$17,844.00
		0001	0050	2036000	COMPACTING EMBANKMENT	8,450.00	0.00	8,450.00	CUYD	121.00	\$5.00	\$605.00
		0001	0060	2037075	COMPACTING IN CUT	87.70	0.00	87.70	STA	0.00	\$800.00	\$0.00
		0001	0070	2063000	CLASS 3 EXCAVATION	5,613.00	0.00	5,613.00	CUYD	3,707.00	\$15.00	\$55,605.00
		0001	0080	2063300	CLASS 4 EXCAVATION	27.00	0.00	27.00	CUYD	17.00	\$40.00	\$680.00
		0001	0090	2071000	LINEAR GRADING CLASS 1	1.60	0.00	1.60	STA	0.00	\$3,000.00	\$0.00
		0001	0100	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	70.00	0.00	70.00	LF	0.00	\$20.00	\$0.00
		0001	0110	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,109.00	0.00	1,109.00	SQYD	0.00	\$6.00	\$0.00
		0001	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	8,552.00	0.00	8,552.00	SQYD	1,448.90	\$6.00	\$8,693.40
		0001	0130	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	6,992.00	0.00	6,992.00	SQYD	0.00	\$8.00	\$0.00
		0001	0140	3109910	MISC.CRUSHED AGGREGATE	225.40	0.00	225.40	TONS	0.00	\$30.00	\$0.00
		0001	0150	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	361.40	0.00	361.40	TONS	0.00	\$85.00	\$0.00
		0001	0160	4019905	MISC.OPTIONAL PAVEMENT 11 IN. ASPHALT/9 IN. JPCP	6,991.90	0.00	6,991.90	SQYD	0.00	\$40.00	\$0.00
		0001	0170	4019905	MISC.OPTIONAL PAVEMENT 9 IN. ASPHALT/8 IN. JPCP	316.50	0.00	316.50	SQYD	0.00	\$50.00	\$0.00
		0001	0180	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	4,288.00	0.00	4,288.00	TONS	0.00	\$61.00	\$0.00
		0001	0190	4071005	TACK COAT	4,472.00	0.00	4,472.00	GAL	0.00	\$2.00	\$0.00
		0001	0200	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	107.70	0.00	107.70	SQYD	0.00	\$65.00	\$0.00
		0001	0210	5029905	MISC.CONCRETE PAVEMENT (5 IN. NON-REINFORCED)	280.60	0.00	280.60	SQYD	0.00	\$45.00	\$0.00
		0001	0220	6044011	PIPE COLLAR, TYPE A	14.00	0.00	14.00	EA	6.00	\$1,500.00	\$9,000.00
		0001	0230	6044012	PIPE COLLAR, TYPE B	5.00	0.00	5.00	EA	0.00	\$1,700.00	\$0.00
		0001	0240	6044013	PIPE COLLAR, TYPE C	1.00	0.00	1.00	EA	0.00	\$2,000.00	\$0.00
		0001	0250	6046018A	18 IN. SLOTTED DRAIN	40.00	0.00	40.00	LF	40.00	\$200.00	\$8,000.00
		0001	0260	6081010	CONCRETE CURB RAMP	168.70	0.00	168.70	SQYD	0.00	\$81.00	\$0.00
		0001	0270	6081012	TRUNCATED DOMES	207.00	0.00	207.00	SQFT	0.00	\$30.00	\$0.00
		0001	0280	6083008	8 IN. CONCRETE MEDIAN STRIP	263.90	0.00	263.90	SQYD	0.00	\$60.00	\$0.00
		0001	0290	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	140.00	0.00	140.00	LF	0.00	\$100.00	\$0.00
		0001	0300	6085008	PAVED APPROACH, 8 IN.	3,529.70	0.00	3,529.70	SQYD	573.00	\$65.00	\$37,245.00
		0001	0310	6086004	CONCRETE SIDEWALK, 4 IN.	370.50	0.00	370.50	SQYD	0.00	\$40.00	\$0.00
		0001	0320	6086008	CONCRETE SIDEWALK, 8 IN.	12.40	0.00	12.40	SQYD	0.00	\$65.00	\$0.00
		0001	0330	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	506.00	0.00	506.00	LF	0.00	\$30.00	\$0.00
		0001	0340	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	75.00	0.00	75.00	LF	0.00	\$40.00	\$0.00
		0001	0350	6091041	CONCRETE GUTTER TYPE A	151.00	0.00	151.00	LF	0.00	\$40.00	\$0.00
		0001	0360	6091051	CURB AND GUTTER TYPE A	234.00	0.00	234.00	LF	0.00	\$28.00	\$0.00
		0001	0370	6091052	CURB AND GUTTER TYPE B	10,822.00	0.00	10,822.00	LF	2,628.30	\$30.00	\$78,849.00
		0001	0380	6091060	PAVED DITCH	212.00	0.00	212.00	SQYD	0.00	\$65.00	\$0.00
		0001	0390	6097000	ROCK LINING	40.00	0.00	40.00	CUYD	0.00	\$100.00	\$0.00
		0001	0400	6099903	MISC.MODIFIED TYPE S CURB	419.00	0.00	419.00	LF	0.00	\$40.00	\$0.00
		0001	0410	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$5,000.00	\$5,000.00
		0001	0420	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	448.90	0.00	448.90	SQYD	182.90	\$120.00	\$21,948.00
		0001	0430	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	449.00	0.00	449.00	SQYD	38.80	\$10.00	\$388.00
		0001	0440	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	449.00	0.00	449.00	SQYD	38.80	\$10.00	\$388.00
		0001	0450	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,275.00	0.00	1,275.00	LF	332.10	\$5.00	\$1,660.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-G03	J8P3093	0001	0460	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	12.00	0.00	12.00	EA	6.00	\$1,200.00	\$7,200.00
		0001	0470	6141023	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	5.00	0.00	5.00	EA	4.00	\$1,700.00	\$6,800.00
		0001	0480	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	1.00	0.00	1.00	EA	1.00	\$1,700.00	\$1,700.00
		0001	0490	6143012	MANHOLE FRAME AND COVER, TYPE 2	3.00	0.00	3.00	EA	1.00	\$400.00	\$400.00
		0001	0500	6143013	MANHOLE FRAME AND COVER, TYPE 3	99.00	0.00	99.00	EA	62.00	\$300.00	\$18,600.00
		0001	0510	6161005	CONSTRUCTION SIGNS	1,223.00	0.00	1,223.00	SQFT	802.00	\$8.00	\$6,416.00
		0001	0520	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$150.00	\$600.00
		0001	0530	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$25.00	\$100.00
		0001	0540	6161025	CHANNELIZER (TRIM LINE)	350.00	0.00	350.00	EA	300.00	\$20.00	\$6,000.00
		0001	0550	6161030	TYPE III MOVEABLE BARRICADE	2.00	0.00	2.00	EA	2.00	\$160.00	\$320.00
		0001	0560	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	30.00	0.00	30.00	EA	15.00	\$100.00	\$1,500.00
		0001	0570	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$2,400.00	\$4,800.00
		0001	0580	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00
		0001	0590	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	3.00	0.00	3.00	EA	0.00	\$3,250.00	\$0.00
		0001	0600	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	40.00	0.00	40.00	EA	10.00	\$125.00	\$1,250.00
		0001	0610	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$190,000.00	\$142,500.00
		0001	0620	6189902	MISC.ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0630	6191000	PAVEMENT EDGE TREATMENT	14,749.00	0.00	14,749.00	LF	875.00	\$3.00	\$2,625.00
		0001	0640	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	216.00	0.00	216.00	LF	0.00	\$5.50	\$0.00
		0001	0650	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	662.00	0.00	662.00	LF	0.00	\$16.25	\$0.00
		0001	0660	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	63.00	0.00	63.00	LF	0.00	\$17.75	\$0.00
		0001	0670	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	73.00	0.00	73.00	EA	0.00	\$240.00	\$0.00
		0001	0680	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$140.00	\$0.00
		0001	0690	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	3.00	0.00	3.00	EA	0.00	\$575.00	\$0.00
		0001	0700	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	10.00	0.00	10.00	EA	0.00	\$170.00	\$0.00
		0001	0710	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	88.00	0.00	88.00	EA	0.00	\$30.00	\$0.00
		0001	0720	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	15,082.00	0.00	15,082.00	LF	0.00	\$0.30	\$0.00
		0001	0730	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	20,743.00	0.00	20,743.00	LF	0.00	\$0.30	\$0.00
		0001	0740	6207001	PAVEMENT MARKING REMOVAL	2,592.00	0.00	2,592.00	LF	0.00	\$1.00	\$0.00
		0001	0750	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	23.00	0.00	23.00	EA	0.00	\$100.00	\$0.00
		0001	0760	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	44,297.00	0.00	44,297.00	SQYD	0.00	\$1.20	\$0.00
		0001	0770	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.25	\$70,000.00	\$17,500.00
		0001	0780	7034041	CLASS B-1 CONCRETE (CULVERTS)	23.50	0.00	23.50	CUYD	16.00	\$850.00	\$13,600.00
		0001	0790	7061030	REINFORCING STEEL (CULVERTS)	4,220.00	0.00	4,220.00	LB	2,498.00	\$2.00	\$4,996.00
		0001	0800	7250312A	12 IN. PIPE GROUP B	442.00	0.00	442.00	LF	331.00	\$30.00	\$9,930.00
		0001	0810	7250315A	15 IN. PIPE GROUP B	2,920.00	0.00	2,920.00	LF	1,390.00	\$35.00	\$48,650.00
		0001	0820	7250318A	18 IN. PIPE GROUP B	2,219.00	0.00	2,219.00	LF	1,835.00	\$45.00	\$82,575.00
		0001	0830	7250324A	24 IN. PIPE GROUP B	746.00	0.00	746.00	LF	693.50	\$55.00	\$38,142.50
		0001	0840	7259903	MISC.10 IN. PIPE GROUP B	2.00	0.00	2.00	LF	2.00	\$30.00	\$60.00
		0001	0850	7259903	MISC.19 IN. X 30 IN. GROUP B HORIZ ELLIPTICAL PIPE	615.00	0.00	615.00	LF	615.00	\$90.00	\$55,350.00
		0001	0860	7259903	MISC.22 IN. X 34 IN. GROUP B HORIZ ELLIPTICAL PIPE	591.00	0.00	591.00	LF	435.00	\$120.00	\$52,200.00
		0001	0870	7259903	MISC.4 IN. PIPE GROUP B	2.00	0.00	2.00	LF	0.00	\$30.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-G03	J8P3093	0001	0880	7261015	15 IN. PIPE GROUP A	42.00	0.00	42.00	LF	0.00	\$35.00	\$0.00
		0001	0890	7261018	18 IN. PIPE GROUP A	668.00	0.00	668.00	LF	187.00	\$45.00	\$8,415.00
		0001	0900	7261024	24 IN. PIPE GROUP A	59.00	0.00	59.00	LF	59.00	\$55.00	\$3,245.00
		0001	0910	7269903	MISC.12 IN. CLASS III REINFORCED CONCRETE PIPE CULVERT	173.00	0.00	173.00	LF	0.00	\$35.00	\$0.00
		0001	0920	7269903	MISC.15 IN. CLASS III REINFORCED CONCRETE PIPE CULVERT	932.00	0.00	932.00	LF	462.00	\$40.00	\$18,480.00
		0001	0930	7269903	MISC.18 IN. CLASS III REINFORCED CONCRETE PIPE CULVERT	691.00	0.00	691.00	LF	217.00	\$45.00	\$9,765.00
		0001	0940	7269903	MISC.19 IN. X 30 IN. CLASS III REINFORCED CONCRETE HORIZ ELLIPTICAL PIPE CULVERT	121.00	0.00	121.00	LF	121.00	\$90.00	\$10,890.00
		0001	0950	7269903	MISC.19 IN. X 30 IN. GROUP A HORIZ ELLIPTICAL PIPE	74.00	0.00	74.00	LF	28.00	\$90.00	\$2,520.00
		0001	0960	7269903	MISC.22 IN. X 34 IN. CLASS III REINFORCED CONCRETE HORIZ ELLIPTICAL PIPE CULVERT	129.00	0.00	129.00	LF	0.00	\$120.00	\$0.00
		0001	0970	7269903	MISC.24 IN. CLASS III REINFORCED CONCRETE PIPE CULVERT	632.00	0.00	632.00	LF	631.50	\$60.00	\$37,890.00
		0001	0980	7269903	MISC.24 IN. X 38 IN. GROUP A HORIZ ELLIPTICAL PIPE	86.00	0.00	86.00	LF	73.00	\$120.00	\$8,760.00
		0001	0990	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	6.00	0.00	6.00	FT	6.00	\$600.00	\$3,600.00
		0001	1000	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	753.00	0.00	753.00	FT	472.00	\$500.00	\$236,000.00
		0001	1010	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	27.00	0.00	27.00	FT	13.00	\$620.00	\$8,060.00
		0001	1020	7311052	PRECAST CONCRETE DROP INLET 5 FT X 2 FT	18.00	0.00	18.00	FT	16.00	\$640.00	\$10,240.00
		0001	1030	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	3.00	0.00	3.00	FT	3.00	\$680.00	\$2,040.00
		0001	1040	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$300.00	\$0.00
		0001	1050	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	6.00	0.00	6.00	EA	4.00	\$350.00	\$1,400.00
		0001	1060	7322015A	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0001	1070	7329902	MISC.15 IN. PRECAST CONCRETE FLARED END SECTION	8.00	0.00	8.00	EA	4.00	\$700.00	\$2,800.00
		0001	1080	7329902	MISC.18 IN. PRECAST CONCRETE FLARED END SECTION	8.00	0.00	8.00	EA	4.00	\$850.00	\$3,400.00
		0001	1090	7329902	MISC.19 IN. X 30 IN. GROUP A FLARED END SECTION	3.00	0.00	3.00	EA	0.00	\$1,200.00	\$0.00
		0001	1100	7329902	MISC.19 IN. X 30 IN. GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	1110	7329902	MISC.22 IN. X 34 IN. GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0001	1120	7329902	MISC.24 IN. X 38 IN. GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$2,000.00	\$2,000.00
		0001	1130	8032000A	KENTUCKY BLUEGRASS SODDING	3,255.00	0.00	3,255.00	SQYD	0.00	\$5.00	\$0.00
		0001	1140	8051000A	SEEDING - COOL SEASON MIXTURES	3.00	0.00	3.00	ACRE	0.00	\$2,250.00	\$0.00
		0001	1150	8052000A	SEEDING - WARM SEASON MIXTURES	0.70	0.00	0.70	ACRE	0.00	\$2,250.00	\$0.00
		0001	1160	8061001	SEDIMENT BASIN EXCAVATION	417.80	0.00	417.80	CUYD	117.80	\$20.00	\$2,356.00
		0001	1170	8061002	SEDIMENT BASIN ROCK	156.60	0.00	156.60	CUYD	0.00	\$50.00	\$0.00
		0001	1180	8061005	ROCK DITCH CHECK	1,110.00	0.00	1,110.00	LF	210.00	\$10.00	\$2,100.00
		0001	1190	8061006	ALTERNATE DITCH CHECK	150.00	0.00	150.00	LF	0.00	\$10.00	\$0.00
		0001	1200	8061007A	CURB INLET CHECK	185.00	0.00	185.00	EA	63.00	\$100.00	\$6,300.00
		0001	1210	8061016	SEDIMENT REMOVAL	372.00	0.00	372.00	CUYD	0.00	\$10.00	\$0.00
		0001	1220	8061017	TEMPORARY SEEDING AND MULCHING	0.90	0.00	0.90	ACRE	0.00	\$1,000.00	\$0.00
		0001	1230	8061019	SILT FENCE	5,024.00	0.00	5,024.00	LF	2,015.00	\$2.50	\$5,037.50
		0020	1240	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	8.00	0.00	8.00	EA	0.00	\$3,810.00	\$0.00
		0020	1250	9011106	BRACKET ARM, 6 FT. OR 1.8 M	4.00	0.00	4.00	EA	0.00	\$345.00	\$0.00
		0020	1260	9011115	BRACKET ARM, 15 FT. OR 4.6 M	4.00	0.00	4.00	EA	0.00	\$775.00	\$0.00
		0020	1270	9011311	LUMINAIRE, LED-A	4.00	0.00	4.00	EA	0.00	\$505.50	\$0.00
		0020	1280	9011313	LUMINAIRE, LED-C	8.00	0.00	8.00	EA	0.00	\$635.00	\$0.00
		0020	1290	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	2.00	0.00	2.00	EA	0.00	\$7,045.00	\$0.00
		0020	1300	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	560.00	0.00	560.00	LF	0.00	\$11.20	\$0.00
		0020	1310	9014004	CONDUIT, 4 IN. RIGID, PUSHED	343.00	0.00	343.00	LF	0.00	\$24.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-G03	J8P3093	0020	1320	9015010	TRENCHING TYPE I	325.00	0.00	325.00	LF	0.00	\$5.95	\$0.00
		0020	1330	9016120	PULL BOX, CONCRETE, STANDARD	10.00	0.00	10.00	EA	0.00	\$2,360.00	\$0.00
		0020	1340	9017002	CABLE, 2 AWG 1 CONDUCTOR	190.00	0.00	190.00	LF	0.00	\$2.10	\$0.00
		0020	1350	9017008	CABLE, 8 AWG 1 CONDUCTOR	1,860.00	0.00	1,860.00	LF	0.00	\$1.15	\$0.00
		0020	1360	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	890.00	0.00	890.00	LF	0.00	\$1.00	\$0.00
		0020	1370	9017208	WIRE, 8 AWG, BARE NEUTRAL	930.00	0.00	930.00	LF	0.00	\$1.15	\$0.00
		0020	1380	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	470.00	0.00	470.00	LF	0.00	\$3.50	\$0.00
		0020	1390	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	8.00	0.00	8.00	EA	0.00	\$1,380.00	\$0.00
		0030	1400	9020213	SIGNAL HEAD, TYPE 3S	6.00	0.00	6.00	EA	0.00	\$725.00	\$0.00
		0030	1410	9020513	SIGNAL HEAD, TYPE 3B	20.00	0.00	20.00	EA	0.00	\$915.00	\$0.00
		0030	1420	9020514	SIGNAL HEAD, TYPE 4B	12.00	0.00	12.00	EA	0.00	\$1,110.00	\$0.00
		0030	1430	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	2.00	0.00	2.00	EA	0.00	\$480.00	\$0.00
		0030	1440	9020833	SH-FLAT SHEET - SIGNAL SIGN	195.00	0.00	195.00	SQFT	0.00	\$24.75	\$0.00
		0030	1450	9020834	SIGNAL SIGN, MOUNTING HARDWARE	28.00	0.00	28.00	EA	0.00	\$150.00	\$0.00
		0030	1460	9022708	POST, SIGNAL 8 FT. OR 2.4 M	2.00	0.00	2.00	EA	0.00	\$1,035.00	\$0.00
		0030	1470	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	2.00	0.00	2.00	EA	0.00	\$9,005.00	\$0.00
		0030	1480	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	3.00	0.00	3.00	EA	0.00	\$12,015.00	\$0.00
		0030	1490	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	3.00	0.00	3.00	EA	0.00	\$6,320.00	\$0.00
		0030	1500	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	0.00	\$7,480.00	\$0.00
		0030	1510	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$7,805.00	\$0.00
		0030	1520	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	0.00	\$10,200.00	\$0.00
		0030	1530	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	0.00	\$10,890.00	\$0.00
		0030	1540	9024295	SPLICE CABINET	4.00	0.00	4.00	EA	0.00	\$6,520.00	\$0.00
		0030	1550	9024920	DETECTOR, PUSHBUTTON	2.00	0.00	2.00	EA	0.00	\$165.00	\$0.00
		0030	1560	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	5,930.00	0.00	5,930.00	LF	0.00	\$7.00	\$0.00
		0030	1570	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	664.00	0.00	664.00	LF	0.00	\$9.25	\$0.00
		0030	1580	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	777.00	0.00	777.00	LF	0.00	\$23.00	\$0.00
		0030	1590	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	320.00	0.00	320.00	LF	0.00	\$1.00	\$0.00
		0030	1600	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	620.00	0.00	620.00	LF	0.00	\$1.15	\$0.00
		0030	1610	9028302	CABLE, 12 AWG 2 CONDUCTOR	860.00	0.00	860.00	LF	0.00	\$1.20	\$0.00
		0030	1620	9028308	CABLE, 16 AWG 2 CONDUCTOR	410.00	0.00	410.00	LF	0.00	\$1.00	\$0.00
		0030	1630	9028310	CABLE, 16 AWG 5 CONDUCTOR	420.00	0.00	420.00	LF	0.00	\$1.20	\$0.00
		0030	1640	9028311	CABLE, 16 AWG 7 CONDUCTOR	6,650.00	0.00	6,650.00	LF	0.00	\$1.35	\$0.00
		0030	1650	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	2.00	0.00	2.00	EA	0.00	\$4,100.00	\$0.00
		0030	1660	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	1.00	0.00	1.00	EA	0.00	\$6,015.00	\$0.00
		0030	1670	9028811	PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	0.00	\$1,050.00	\$0.00
		0030	1680	9028812	PULL BOX, PREFORMED CLASS 3	4.00	0.00	4.00	EA	0.00	\$1,470.00	\$0.00
		0030	1690	9028816	PULL BOX, PREFORMED CLASS 5	4.00	0.00	4.00	EA	0.00	\$1,465.00	\$0.00
		0030	1700	9028820	PULL BOX, CONCRETE, STANDARD	20.00	0.00	20.00	EA	0.00	\$2,360.00	\$0.00
		0030	1710	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	3.00	0.00	3.00	EA	0.00	\$4,150.00	\$0.00
		0030	1720	9029100	BASE, CONCRETE	47.40	0.00	47.40	CUYD	0.00	\$1,050.00	\$0.00
		0030	1730	9029401	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	1.00	0.00	1.00	LS	0.00	\$76,500.00	\$0.00
		0030	1740	9029902	MISC.MCCAIN ATC 2070 CONTROLLER CABINET	3.00	0.00	3.00	EA	0.00	\$22,500.00	\$0.00
		0030	1750	9029902	MISC.OPTIONAL TRAFFIC SIGNAL DETECTION SYSTEM	3.00	0.00	3.00	EA	0.00	\$16,295.00	\$0.00
		0030	1760	9029903	MISC.CAT 5E/CAT 6 ETHERNET CABLE	110.00	0.00	110.00	LF	0.00	\$1.30	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-G03	J8P3093	0030	1770	9029903	MISC.FIBER OPTIC CABLE, 12-FIBER, SINGLE MODE	7,780.00	0.00	7,780.00	LF	0.00	\$2.25	\$0.00
		0040	1780	9031010	CONCRETE FOOTINGS, EMBEDDED	4.20	0.00	4.20	CUYD	0.00	\$1,600.00	\$0.00
		0040	1790	9031210	STRUCTURAL STEEL POSTS	600.00	0.00	600.00	LB	0.00	\$5.24	\$0.00
		0040	1800	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	40.00	0.00	40.00	EA	0.00	\$184.45	\$0.00
		0040	1810	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	24.00	0.00	24.00	EA	0.00	\$65.00	\$0.00
		0040	1820	9031270A	2 IN. PSST POST - 12 GA.	384.00	0.00	384.00	LF	0.00	\$8.00	\$0.00
		0040	1830	9031272	2.25 IN. PSST POST - 12 GA.	12.00	0.00	12.00	LF	0.00	\$9.00	\$0.00
		0040	1840	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	72.00	0.00	72.00	LF	0.00	\$55.00	\$0.00
		0040	1850	9031280	2.5 IN. PSST POST - 12 GA.	256.00	0.00	256.00	LF	0.00	\$9.00	\$0.00
		0040	1860	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	48.00	0.00	48.00	LF	0.00	\$58.00	\$0.00
		0040	1870	9035004A	SH-FLAT SHEET	384.00	0.00	384.00	SQFT	0.00	\$17.00	\$0.00
		0040	1880	9035011A	ST-STRUCTURAL	28.00	0.00	28.00	SQFT	0.00	\$47.00	\$0.00
		0040	1890	9039902	MISC.RELOCATED SIGNS	1.00	0.00	1.00	EA	0.00	\$140.00	\$0.00
		Project J8P3093 - Total Value Posted to Date as of Report Generated Date										
J8P3104	0001	1900	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	185.00	0.00	185.00	LF	0.00	\$20.00	\$0.00	
	0001	1910	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	3,683.00	0.00	3,683.00	SQYD	0.00	\$6.00	\$0.00	
	0001	1920	6081010	CONCRETE CURB RAMP	372.60	0.00	372.60	SQYD	0.00	\$81.00	\$0.00	
	0001	1930	6081012	TRUNCATED DOMES	210.00	0.00	210.00	SQFT	0.00	\$30.00	\$0.00	
	0001	1940	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	200.00	0.00	200.00	LF	0.00	\$100.00	\$0.00	
	0001	1950	6086004	CONCRETE SIDEWALK, 4 IN.	3,309.10	0.00	3,309.10	SQYD	0.00	\$40.00	\$0.00	
	0001	1960	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	162.00	0.00	162.00	LF	0.00	\$30.00	\$0.00	
	0001	1970	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	72.00	0.00	72.00	LF	0.00	\$40.00	\$0.00	
	0001	1980	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00	
	0001	1990	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	462.00	0.00	462.00	LF	0.00	\$5.50	\$0.00	
	0001	2000	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00	
	0001	2010	8032000A	KENTUCKY BLUEGRASS SODDING	1,302.00	0.00	1,302.00	SQYD	0.00	\$5.00	\$0.00	
	0030	2020	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	6.00	0.00	6.00	EA	0.00	\$480.00	\$0.00	
	0030	2030	9020833	SH-FLAT SHEET - SIGNAL SIGN	6.00	0.00	6.00	SQFT	0.00	\$24.75	\$0.00	
	0030	2040	9020834	SIGNAL SIGN, MOUNTING HARDWARE	6.00	0.00	6.00	EA	0.00	\$52.50	\$0.00	
	0030	2050	9022708	POST, SIGNAL 8 FT. OR 2.4 M	2.00	0.00	2.00	EA	0.00	\$1,185.00	\$0.00	
	0030	2060	9024920	DETECTOR, PUSHBUTTON	6.00	0.00	6.00	EA	0.00	\$165.00	\$0.00	
	0030	2070	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	14.00	0.00	14.00	LF	0.00	\$10.75	\$0.00	
	0030	2080	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	6.00	0.00	6.00	LF	0.00	\$23.00	\$0.00	
	0030	2090	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,753.00	0.00	1,753.00	LF	0.00	\$1.20	\$0.00	
	0030	2100	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,759.00	0.00	1,759.00	LF	0.00	\$1.35	\$0.00	
	0030	2110	9029100	BASE, CONCRETE	0.80	0.00	0.80	CUYD	0.00	\$750.00	\$0.00	
Project J8P3104 - Total Value Posted to Date as of Report Generated Date												\$0.00
190517-G03 Overall - Total Value Posted to Date as of Report Generated Date												\$1,212,618.90



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8P3093

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	2035000	UNCLASSIFIED EXCAVATION	12/2/20	12/10/20	377.00	CUYD		786+50		784+00		
0070	2063000	CLASS 3 EXCAVATION	12/5/20	12/10/20	2.00	CUYD	18" pipe	814+35		814+94		
				12/10/20	14.00	CUYD	18" pipe	815+50		815+87		
				12/10/20	17.00	CUYD	slotted drain	814+89.9				
0120	3040504	TYPE 5 AGGREGATE FOR BASE	12/4/20	12/10/20	96.40	SQYD	half of gettin basted drwy	834+18				
				12/7/20	53.60	SQYD	half of west side plaza entrance	818+30				
				12/8/20	96.40	SQYD	2nd half of gettin basted entrance	834+18				
				12/9/20	52.70	SQYD		814+89				
				12/10/20	53.60	SQYD		818+30				
				12/10/20	86.40	SQYD		817+88.5		815+29.2		
				12/10/20	102.40	SQYD		814+52.5		811+45.3		
				12/10/20	114.80	SQYD		822+16.5		818+72		
				12/10/20	231.40	SQYD		810+67.8		803+73.6		
				12/10/20	12/14/20	48.25	SQYD	mercy clinic	811+06			
				12/14/20	61.90	SQYD	city centre	827+31				
				12/14/20	12/15/20	61.90	SQYD	2nd half of city centre marketplace entrance	827+31			
0250	6046018A	18 IN. SLOTTED DRAIN	12/5/20	12/10/20	40.00	LF		814+89.9				
0300	6085008	PAVED APPROACH, 8 IN.	12/4/20	12/10/20	96.40	SQYD	half of gettin basted drwy	834+18				
				12/7/20	53.60	SQYD	half of west side plaza entrance	818+30				
				12/8/20	96.40	SQYD	2nd half of gettin basted entrance	834+18				
				12/9/20	52.70	SQYD		814+89				
				12/10/20	53.60	SQYD		818+30				
				12/10/20	12/14/20	48.25	SQYD	mercy clinic	811+06			
				12/14/20	61.90	SQYD	city centre	827+31				
				12/14/20	12/15/20	61.90	SQYD	2nd half of city centre marketplace entrance	827+31			
				12/15/20	12/16/20	48.25	SQYD	mercy clinic 2nd half	811+06			
0370	6091052	CURB AND GUTTER TYPE B	12/9/20	12/10/20	259.30	LF		817+88.5		815+29.2		
				12/10/20	307.30	LF		814+52.5		811+45.3		
				12/10/20	344.50	LF		822+16.5		818+72		
				12/10/20	694.10	LF		810+67.8		803+73.6		
0780	7034041	CLASS B-1 CONCRETE (CULVERTS)	12/8/20	12/10/20	3.50	CUYD		820+98				
				12/10/20	10.50	CUYD	junction box walls lid was precast by scurlock off site	828+69.95				
0790	7061030	REINFORCING STEEL (CULVERTS)	12/8/20	12/10/20	698.00	LB		820+98				
				12/10/20	1,800.00	LB		828+69.95				
0820	7250318A	18 IN. PIPE CULVERT GROUP B	12/5/20	12/10/20	6.00	LF		814+35		814+94		
				12/10/20	34.00	LF		815+50		815+87		

The information below this line are details from Line Item agency views.
No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	UNCLASSIFIED EXCAVATION	Price		14	Nov 2, 2020	SYSTEM	(\$91.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				15	Nov 16, 2020	SYSTEM	(\$209.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				17	Dec 16, 2020	SYSTEM	(\$74.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$376.35)	
	Price - Total						(\$376.35)	
0040 - Total						(\$376.35)		
0050	COMPACTING EMBANKMENT	Material		15	Nov 16, 2020	SYSTEM	(\$605.00)	
				16	Dec 2, 2020	SYSTEM	(\$605.00)	
				17	Dec 16, 2020	SYSTEM	(\$605.00)	
			- Total				(\$1,815.00)	
	Material - Total						(\$1,815.00)	
	COMPACTING EMBANKMENT	MaterialCredit		16	Dec 2, 2020	SYSTEM	\$605.00	
				17	Dec 16, 2020	SYSTEM	\$605.00	
				- Total				\$1,210.00
MaterialCredit - Total						\$1,210.00		
0050 - Total						(\$605.00)		
0120	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		16	Dec 2, 2020	SYSTEM	(\$46.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				17	Dec 16, 2020	SYSTEM	(\$109.69)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$155.71)
	Price - Total						(\$155.71)	
0120 - Total						(\$155.71)		
0220	PIPE COLLAR, TYPE A	Material		7	Jul 16, 2020	SYSTEM	(\$1,500.00)	
				8	Aug 3, 2020	SYSTEM	(\$1,500.00)	
				9	Aug 17, 2020	SYSTEM	(\$1,500.00)	
				10	Sep 1, 2020	SYSTEM	(\$9,000.00)	
	- Total				(\$13,500.00)			
	Material - Total						(\$13,500.00)	
	PIPE COLLAR, TYPE A	MaterialCredit		8	Aug 3, 2020	SYSTEM	\$1,500.00	
				9	Aug 17, 2020	SYSTEM	\$1,500.00	
				10	Sep 1, 2020	SYSTEM	\$1,500.00	
				11	Sep 16, 2020	SYSTEM	\$9,000.00	
- Total				\$13,500.00				
MaterialCredit - Total						\$13,500.00		
0220 - Total						\$0.00		
0250	18 IN. SLOTTED DRAIN	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$2,690.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				17	Dec 16, 2020	SYSTEM	(\$2,690.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
0250 - Total						\$0.00		
0300	PAVED APPROACH, 8 IN.	Material		17	Dec 16,	SYSTEM	(\$37,245.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0300		Material			2020			
			- Total				(\$37,245.00)	
	Material - Total						(\$37,245.00)	
	PAVED APPROACH, 8 IN.	Price		17	Dec 16, 2020	SYSTEM	(\$226.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$226.90)	
	Price - Total						(\$226.90)	
	0300 - Total						(\$37,471.90)	
0370	CURB AND GUTTER TYPE B	Material		17	Dec 16, 2020	SYSTEM	(\$39,375.33)	
			- Total				(\$39,375.33)	
	Material - Total						(\$39,375.33)	
	0370 - Total						(\$39,375.33)	
0420	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		14	Nov 2, 2020	SYSTEM	(\$9,228.00)	
				15	Nov 16, 2020	SYSTEM	(\$21,948.00)	
			- Total				(\$31,176.00)	
	Material - Total						(\$31,176.00)	
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit		15	Nov 16, 2020	SYSTEM	\$9,228.00	
				16	Dec 2, 2020	SYSTEM	\$21,948.00	
			- Total				\$31,176.00	
	MaterialCredit - Total						\$31,176.00	
0440	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Material		13	Oct 15, 2020	SYSTEM	(\$388.00)	
			- Total				(\$388.00)	
	Material - Total						(\$388.00)	
	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	MaterialCredit		14	Nov 2, 2020	SYSTEM	\$388.00	
			- Total				\$388.00	
	MaterialCredit - Total						\$388.00	
	0440 - Total						\$0.00	
0460	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	Construction Stockpile		9	Aug 17, 2020	SYSTEM	\$3,596.67	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$359.67)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Nov 16, 2020	SYSTEM	(\$719.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
				16	Dec 2, 2020	SYSTEM	(\$359.67)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$2,158.00	
	Construction Stockpile - Total						\$2,158.00	
	0460 - Total						\$2,158.00	
0490	MANHOLE FRAME AND COVER, TYPE 2	Construction Stockpile		9	Aug 17, 2020	SYSTEM	\$311.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$103.67)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$207.33	
	Construction Stockpile - Total						\$207.33	
0500	MANHOLE FRAME AND COVER, TYPE 3	Construction Stockpile		9	Aug 17, 2020	SYSTEM	\$2,134.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$176.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Sep 16, 2020	SYSTEM	(\$176.00)	Payment Estimate Item Adjustment generated
			- Total					



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0500	MANHOLE FRAME AND COVER, TYPE 3	Construction Stockpile			2020			Stockpile Transaction	
				12	Oct 1, 2020	SYSTEM	(\$110.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				13	Oct 15, 2020	SYSTEM	(\$286.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				14	Nov 2, 2020	SYSTEM	(\$22.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				15	Nov 16, 2020	SYSTEM	(\$154.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				16	Dec 2, 2020	SYSTEM	(\$198.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total					\$1,012.00			
	Construction Stockpile - Total							\$1,012.00	
0500 - Total							\$1,012.00		
0780	CLASS B-1 CONCRETE (CULVERTS)	Material		9	Aug 17, 2020	SYSTEM	(\$1,700.00)		
				10	Sep 1, 2020	SYSTEM	(\$1,700.00)		
				11	Sep 16, 2020	SYSTEM	(\$1,700.00)		
				12	Oct 1, 2020	SYSTEM	(\$1,700.00)		
				13	Oct 15, 2020	SYSTEM	(\$1,700.00)		
				14	Nov 2, 2020	SYSTEM	(\$1,700.00)		
				15	Nov 16, 2020	SYSTEM	(\$1,700.00)		
	- Total					(\$11,900.00)			
	Material - Total							(\$11,900.00)	
	CLASS B-1 CONCRETE (CULVERTS)	MaterialCredit		10	Sep 1, 2020	SYSTEM	\$1,700.00		
				11	Sep 16, 2020	SYSTEM	\$1,700.00		
				12	Oct 1, 2020	SYSTEM	\$1,700.00		
				13	Oct 15, 2020	SYSTEM	\$1,700.00		
				14	Nov 2, 2020	SYSTEM	\$1,700.00		
				15	Nov 16, 2020	SYSTEM	\$1,700.00		
				16	Dec 2, 2020	SYSTEM	\$1,700.00		
	- Total					\$11,900.00			
	MaterialCredit - Total							\$11,900.00	
0780 - Total							\$0.00		
0800	12 IN. PIPE GROUP B	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$2,359.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
				9	Aug 17, 2020	SYSTEM	(\$133.47)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				12	Oct 1, 2020	SYSTEM	(\$437.79)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				13	Oct 15, 2020	SYSTEM	(\$1,195.92)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total					\$592.62			
Construction Stockpile - Total							\$592.62		
0800 - Total							\$592.62		
0810	15 IN. PIPE GROUP B	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$21,345.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
				8	Aug 3, 2020	SYSTEM	(\$504.39)	Payment Estimate Item Adjustment generated Stockpile Transaction	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0810	15 IN. PIPE GROUP B	Construction Stockpile		9	Aug 17, 2020	SYSTEM	(\$109.65)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$1,045.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Oct 15, 2020	SYSTEM	(\$3,611.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Nov 2, 2020	SYSTEM	(\$709.07)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Nov 16, 2020	SYSTEM	(\$2,697.39)	Payment Estimate Item Adjustment generated Stockpile Transaction
				16	Dec 2, 2020	SYSTEM	(\$1,483.93)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$11,184.30	
Construction Stockpile - Total							\$11,184.30	
0810 - Total							\$11,184.30	
0820	18 IN. PIPE GROUP B	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$20,406.19	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Aug 3, 2020	SYSTEM	(\$146.31)	Payment Estimate Item Adjustment generated Stockpile Transaction
				9	Aug 17, 2020	SYSTEM	(\$1,950.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$2,692.22)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Oct 1, 2020	SYSTEM	(\$3,150.66)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Oct 15, 2020	SYSTEM	(\$3,296.99)	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Nov 2, 2020	SYSTEM	(\$507.23)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Nov 16, 2020	SYSTEM	(\$3,492.07)	Payment Estimate Item Adjustment generated Stockpile Transaction
				16	Dec 2, 2020	SYSTEM	(\$1,033.97)	Payment Estimate Item Adjustment generated Stockpile Transaction
				17	Dec 16, 2020	SYSTEM	(\$390.17)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$3,745.69	
Construction Stockpile - Total							\$3,745.69	
0820 - Total							\$3,745.69	
0830	24 IN. PIPE GROUP B	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$12,114.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				9	Aug 17, 2020	SYSTEM	(\$4,205.94)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Oct 15, 2020	SYSTEM	(\$6,325.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
				16	Dec 2, 2020	SYSTEM	(\$730.77)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$852.55	
Construction Stockpile - Total							\$852.55	
0830 - Total							\$852.55	
0840	MISC. 10 IN. PIPE GROUP B	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$9.26	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Nov 16, 2020	SYSTEM	(\$9.26)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
Construction Stockpile - Total							\$0.00	
0840 - Total							\$0.00	
0850	MISC. 19 IN. X 30 IN. GROUP B HORIZ ELLIPTICAL PIPE	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$11,262.24	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$3,387.83)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Sep 16, 2020	SYSTEM	(\$5,274.02)	Payment Estimate Item Adjustment generated Stockpile Transaction



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0850	MISC. 19 IN. X 30 IN. GROUP B HORIZ ELLIPTICAL PIPE	Construction Stockpile		13	Oct 15, 2020	SYSTEM	(\$2,600.39)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total							\$0.00
0850 - Total							\$0.00	
0860	MISC. 22 IN. X 34 IN. GROUP B HORIZ ELLIPTICAL PIPE	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$14,065.92	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Aug 3, 2020	SYSTEM	(\$5,973.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
				9	Aug 17, 2020	SYSTEM	(\$3,189.23)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$1,190.01)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$3,712.83			
Construction Stockpile - Total							\$3,712.83	
0860 - Total							\$3,712.83	
0880	15 IN. PIPE GROUP A	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$438.60	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$438.60
	Construction Stockpile - Total							\$438.60
0880 - Total							\$438.60	
0890	18 IN. PIPE GROUP A	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$6,630.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Aug 3, 2020	SYSTEM	(\$367.23)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Oct 1, 2020	SYSTEM	(\$794.01)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$5,468.76			
Construction Stockpile - Total							\$5,468.76	
0890 - Total							\$5,468.76	
0900	24 IN. PIPE GROUP A	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$956.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$956.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total							\$0.00
0900 - Total							\$0.00	
0950	MISC. 19 IN. X 30 IN. GROUP A HORIZ ELLIPTICAL PIPE	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$2,197.80	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$297.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Nov 16, 2020	SYSTEM	(\$534.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$1,366.20			
Construction Stockpile - Total							\$1,366.20	
0950 - Total							\$1,366.20	
0980	MISC. 24 IN. X 38 IN. GROUP A HORIZ ELLIPTICAL PIPE	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$3,065.04	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Oct 15, 2020	SYSTEM	(\$2,209.68)	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Nov 2, 2020	SYSTEM	(\$392.04)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$463.32			
Construction Stockpile - Total							\$463.32	
0980 - Total							\$463.32	
0990	PRECAST CONCRETE MANHOLE - 48 IN.	Construction Stockpile		9	Aug 17, 2020	SYSTEM	\$1,332.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$1,332.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0990		Construction Stockpile	- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0990 - Total							\$0.00	
1000	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	Construction Stockpile		9	Aug 17, 2020	SYSTEM	\$21,485.56	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$2,390.53)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Sep 16, 2020	SYSTEM	(\$874.58)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Oct 1, 2020	SYSTEM	(\$1,749.16)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Oct 15, 2020	SYSTEM	(\$2,682.05)	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Nov 2, 2020	SYSTEM	(\$349.83)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Nov 16, 2020	SYSTEM	(\$1,195.27)	Payment Estimate Item Adjustment generated Stockpile Transaction
				16	Dec 2, 2020	SYSTEM	(\$1,574.24)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$10,669.90	
	Construction Stockpile - Total						\$10,669.90	
1000 - Total							\$10,669.90	
1010	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	Construction Stockpile		9	Aug 17, 2020	SYSTEM	\$552.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$48.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Nov 16, 2020	SYSTEM	(\$48.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				16	Dec 2, 2020	SYSTEM	(\$48.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$408.00	
	Construction Stockpile - Total						\$408.00	
1010 - Total							\$408.00	
1020	PRECAST CONCRETE DROP INLET 5 FT X 2 FT	Construction Stockpile		9	Aug 17, 2020	SYSTEM	\$660.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Sep 16, 2020	SYSTEM	(\$110.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Oct 15, 2020	SYSTEM	(\$366.67)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$183.33	
	Construction Stockpile - Total						\$183.33	
1020 - Total							\$183.33	
1040	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$102.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$102.00	
	Construction Stockpile - Total						\$102.00	
1040 - Total							\$102.00	
1050	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$552.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Nov 2, 2020	SYSTEM	(\$184.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Nov 16, 2020	SYSTEM	(\$184.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$184.00	
	Construction Stockpile - Total						\$184.00	
1050 - Total							\$184.00	
1090	MISC. 19 IN. X 30 IN. GROUP A FLARED END SECTION	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$945.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$945.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1090	Construction Stockpile - Total						\$945.00	
1090	- Total						\$945.00	
1100	MISC. 19 IN. X 30 IN. GROUP B FLARED END SECTION	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$548.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Sep 1, 2020	SYSTEM	(\$548.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$0.00	
	Construction Stockpile - Total						\$0.00	
1100	- Total						\$0.00	
1110	MISC. 22 IN. X 34 IN. GROUP B FLARED END SECTION	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$548.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$548.00	
	Construction Stockpile - Total						\$548.00	
1110	- Total						\$548.00	
1120	MISC. 24 IN. X 38 IN. GROUP A FLARED END SECTION	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$475.33	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Nov 2, 2020	SYSTEM	(\$475.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$0.00	
	Construction Stockpile - Total						\$0.00	
1120	- Total						\$0.00	
1240	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$14,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$14,000.00	
	Construction Stockpile - Total						\$14,000.00	
1240	- Total						\$14,000.00	
1250	BRACKET ARM, 6 FT. OR 1.8 M	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$716.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$716.00	
	Construction Stockpile - Total						\$716.00	
1250	- Total						\$716.00	
1260	BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$1,872.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$1,872.00	
	Construction Stockpile - Total						\$1,872.00	
1260	- Total						\$1,872.00	
1290	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	Construction Stockpile		3	Apr 15, 2020	SYSTEM	\$6,654.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$6,654.00	
	Construction Stockpile - Total						\$6,654.00	
1290	- Total						\$6,654.00	
1400	SIGNAL HEAD, TYPE 3S	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$1,986.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$1,986.00	
	Construction Stockpile - Total						\$1,986.00	
1400	- Total						\$1,986.00	
1410	SIGNAL HEAD, TYPE 3B	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$9,115.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$9,115.00	
	Construction Stockpile - Total						\$9,115.00	
1410	- Total						\$9,115.00	
1420	SIGNAL HEAD, TYPE 4B	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$6,480.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$6,480.00	
	Construction Stockpile - Total						\$6,480.00	
1420	- Total						\$6,480.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1430	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile		3	Apr 15, 2020	SYSTEM	\$540.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$540.00	
	Construction Stockpile - Total						\$540.00	
1430 - Total							\$540.00	
1460	POST, SIGNAL 8 FT. OR 2.4 M	Construction Stockpile		3	Apr 15, 2020	SYSTEM	\$780.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$780.00	
	Construction Stockpile - Total						\$780.00	
1460 - Total							\$780.00	
1470	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$9,233.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$9,233.00	
	Construction Stockpile - Total						\$9,233.00	
1470 - Total							\$9,233.00	
1480	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$19,705.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$19,705.00	
	Construction Stockpile - Total						\$19,705.00	
1480 - Total							\$19,705.00	
1490	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$9,819.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$9,819.00	
	Construction Stockpile - Total						\$9,819.00	
1490 - Total							\$9,819.00	
1500	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$3,949.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$3,949.00	
	Construction Stockpile - Total						\$3,949.00	
1500 - Total							\$3,949.00	
1510	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$4,162.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$4,162.00	
	Construction Stockpile - Total						\$4,162.00	
1510 - Total							\$4,162.00	
1520	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$5,567.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$5,567.00	
	Construction Stockpile - Total						\$5,567.00	
1520 - Total							\$5,567.00	
1530	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	Construction Stockpile		7	Jul 16, 2020	SYSTEM	\$6,022.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$6,022.00	
	Construction Stockpile - Total						\$6,022.00	
1530 - Total							\$6,022.00	
1540	SPLICE CABINET	Construction Stockpile		3	Apr 15, 2020	SYSTEM	\$10,196.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$10,196.00	
	Construction Stockpile - Total						\$10,196.00	
1540 - Total							\$10,196.00	
1550	DETECTOR, PUSHBUTTON	Construction Stockpile		3	Apr 15, 2020	SYSTEM	\$166.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$166.00	
	Construction Stockpile - Total						\$166.00	
1550 - Total							\$166.00	
1660	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V	Construction		3	Apr 15,	SYSTEM	\$1,569.00	Payment Estimate Item Adjustment generated



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1660	LIGHTING CONTROL CABINET	Stockpile			2020			Stockpile Transaction
			- Total				\$1,569.00	
	Construction Stockpile - Total						\$1,569.00	
	1660 - Total						\$1,569.00	
1740	MISC. MCCAIN ATC 2070 CONTROLLER CABINET	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$41,982.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$41,982.00	
	Construction Stockpile - Total						\$41,982.00	
	1740 - Total						\$41,982.00	
2020	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile		3	Apr 15, 2020	SYSTEM	\$1,620.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$1,620.00	
	Construction Stockpile - Total						\$1,620.00	
	2020 - Total						\$1,620.00	
2050	POST, SIGNAL 8 FT. OR 2.4 M	Construction Stockpile		3	Apr 15, 2020	SYSTEM	\$780.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$780.00	
	Construction Stockpile - Total						\$780.00	
	2050 - Total						\$780.00	
2060	DETECTOR, PUSHBUTTON	Construction Stockpile		3	Apr 15, 2020	SYSTEM	\$498.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$498.00	
	Construction Stockpile - Total						\$498.00	
	2060 - Total						\$498.00	
Overall - Total							\$123,669.14	