



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Prepared For:

Lehman Construction, LLC
 900 Russellville Road
 California, MO 65018
 (573)796-8101FAX

Prepared By:

Joplin Project Office
 2915 S Doughboy Dr
 Joplin, MO 64804

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3158	FAS S601(37)	Bridge replacement	KK	MCDONALD	over Pine Creek
J7S3159	FAS S601(38)	Bridge redeck	U	MCDONALD	over Star Hollow Creek

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,959,938.70	(\$17,428.18)	\$1,942,510.52	98.99%	September 1, 2020	September 1, 2020	Nov 25, 2019 12:34:04 PM

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J7S3158			
J7S3159			

Contract Total Pay For Estimate No. 0016				
		To Date	Previous	This Estimate
190517-G07				
	Total Earnings	\$961,439.00	\$960,290.77	\$1,148.23
	Total Adjustments	\$0.00	\$0.00	\$0.00
		\$971,193.48	\$969,027.95	
Contract Total Payable This Estimate:				\$2,165.53



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Approval Date	By User
April 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by LANEK1
April 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by LANEK1
April 6, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers				
J7S3158	To Date	Previous	This Estimate	
	Participating	\$612,554.78	\$611,629.25	\$925.53
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$616,792.25	\$614,849.42	\$1,942.83
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	(\$11.31)	\$23,713.59	(\$23,724.90)
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	(\$1,820.00)	\$1,820.00
	Totals:	\$616,792.25	\$614,849.42	
	Project Total Payable This Estimate:			\$1,942.83
J7S3159	To Date	Previous	This Estimate	
	Participating	\$348,884.22	\$348,661.52	\$222.70
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$354,401.23	\$354,178.53	\$222.70
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	(\$50.47)	(\$50.47)	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$354,401.23	\$354,178.53	
	Project Total Payable This Estimate:			\$222.70



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7S3158	0010	2022010		\$12,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0020	2031000		\$10.50	CUYD	0.00	0.00	142.00	142.00	\$1,491.00
	0030	2035500		\$21.50	CUYD	0.00	0.00	482.00	482.00	\$10,363.00
	0040	2036000		\$13.00	CUYD	0.00	0.00	119.00	119.00	\$1,547.00
	0050	3040143		\$10.00	SQYD	0.00	105.00	0.00	105.00	\$0.00
	0060	3105002		\$52.00	TONS	0.00	16.00	0.00	16.00	\$0.00
	0070	4010151		\$83.00	SQYD	0.00	49.10	0.00	49.10	\$0.00
	0080	4011209		\$88.00	TONS	0.00	85.82	0.00	85.82	\$0.00
	0090	4013000		\$87.00	TONS	0.00	153.36	0.00	153.36	\$0.00
	0110	4071005		\$2.50	GAL	0.00	135.00	30.00	165.00	\$75.00
	0120	6096010A		\$51.00	CUYD	0.00	10.00	0.00	10.00	\$0.00
	0130	6096041		\$51.00	CUYD	0.00	10.00	0.00	10.00	\$0.00
	0140	6113020		\$32.00	CUYD	0.00	294.00	0.00	294.00	\$0.00
	0150	6113040		\$32.00	CUYD	0.00	294.00	0.00	294.00	\$0.00
	0160	6161005		\$6.50	SQFT	0.00	122.00	0.00	122.00	\$0.00
	0170	6161008		\$85.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0180	6161009		\$20.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0190	6161024		\$32.00	EA	0.00	20.00	0.00	20.00	\$0.00
	0200	6161031		\$200.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0210	6161098A		\$3,000.00	EA	0.00	2.00	0.00	2.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7S3158	0220	6181000		\$62,650.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0230	6206000C		\$1.25	LF	0.00	1,022.00	0.00	1,022.00	\$0.00
	0240	6206001C		\$1.25	LF	0.00	713.60	178.40	892.00	\$223.00
	0250	6221001		\$13.00	SQYD	0.00	139.00	0.00	139.00	\$0.00
	0260	6240103A		\$3.00	SQYD	0.00	507.00	0.00	507.00	\$0.00
	0270	6274000		\$8,500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0280	7250418		\$65.00	LF	0.00	40.00	0.00	40.00	\$0.00
	0290	8051000A		\$25,000.00	ACRE	0.00	0.24	0.06	0.30	\$1,500.00
	0340	8061019		\$5.00	LF	0.00	285.00	84.00	369.00	\$420.00
	0350	8061050		\$9.00	LF	0.00	143.00	0.00	143.00	\$0.00
	0360	6061010		\$26.50	LF	0.00	113.00	-50.00	63.00	(\$1,325.00)
	0370	6062204A		\$2,400.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0380	6062300A		\$1,300.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0400	9031270A		\$18.75	LF	0.00	45.00	0.00	45.00	\$0.00
	0410	9031271		\$19.50	LF	0.00	12.00	0.00	12.00	\$0.00
	0430	9035069A		\$27.00	SQFT	0.00	9.00	0.00	9.00	\$0.00
	0440	2061000		\$33.00	CUYD	0.00	109.00	0.00	109.00	\$0.00
	0450	2160500		\$28,100.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0460	5031011A		\$87.00	SQYD	0.00	116.00	0.00	116.00	\$0.00
	0470	7021212		\$68.00	LF	0.00	429.00	0.00	429.00	\$0.00
0480	7026000		\$185.00	LF	0.00	172.00	0.00	172.00	\$0.00	
0490	7027000		\$148.00	EA	0.00	18.00	0.00	18.00	\$0.00	
0500	7032003		\$716.00	CUYD	0.00	45.80	0.00	45.80	\$0.00	
0510	7034213		\$349.00	SQYD	0.00	359.00	0.00	359.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7S3158	0520	7034215		\$101.00	LF	0.00	261.00	0.00	261.00	(\$23,724.90)
	0530	7056000		\$249.00	LF	0.00	447.00	0.00	447.00	\$0.00
	0540	7061060		\$1.50	LB	0.00	0.00	2,210.00	2,210.00	\$3,315.00
	0550	7123610		\$357.00	EA	0.00	20.00	0.00	20.00	\$0.00
	0560	7129911	MISC. GALVANIZED FABRICATED STRUCTURAL CARBON STEEL	\$6.00	LB	0.00	1,060.00	0.00	1,060.00	\$0.00
	0570	7151001		\$2,300.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0580	7161000		\$270.00	EA	0.00	8.00	0.00	8.00	\$0.00
	0590	7161002		\$315.00	EA	0.00	16.00	0.00	16.00	\$0.00
	5003	6061080		\$1,017.30	EA	0.00	0.00	1.00	1.00	\$1,017.30
	5004	6069901		\$7,041.43	LS	0.00	0.00	1.00	1.00	\$7,041.43
J7S3159	0600	2022010		\$9,800.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0610	2071000		\$2,900.00	STA	0.00	1.00	0.00	1.00	\$0.00
	0620	3040143		\$10.00	SQYD	0.00	135.00	0.00	135.00	\$0.00
	0630	4010151		\$125.50	SQYD	0.00	44.00	0.40	44.40	\$50.20
	0640	4011209		\$156.00	TONS	0.00	11.40	0.00	11.40	\$0.00
	0650	4013000		\$178.00	TONS	0.00	8.60	0.00	8.60	\$0.00
	0660	4019905	MISC. OPTIONAL PAVEMENT	\$83.00	SQYD	0.00	95.20	0.00	95.20	\$0.00
	0670	4071005		\$2.50	GAL	0.00	12.00	0.00	12.00	\$0.00
	0680	6161005		\$65.00	SQFT	0.00	147.00	0.00	147.00	\$0.00
	0690	6161008		\$85.00	EA	0.00	7.00	0.00	7.00	\$0.00
	0700	6161009		\$20.00	EA	0.00	7.00	0.00	7.00	\$0.00
	0710	6161031		\$200.00	EA	0.00	10.00	0.00	10.00	\$0.00
0720	6161098A		\$3,000.00	EA	0.00	2.00	0.00	2.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7S3159	0730	6181000		\$40,600.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0740	6206001C		\$1.25	LF	0.00	800.00	138.00	938.00	\$172.50
	0750	6221001		\$15.00	SQYD	0.00	101.00	0.00	101.00	\$0.00
	0760	6274000		\$6,500.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0770	8051000A		\$25,000.00	ACRE	0.00	0.20	0.00	0.20	\$0.00
	0820	8061019		\$5.00	LF	0.00	272.00	0.00	272.00	\$0.00
	0850	9031270A		\$18.75	LF	0.00	120.00	0.00	120.00	\$0.00
	0860	9031271		\$19.50	LF	0.00	36.00	0.00	36.00	\$0.00
	0870	9035069A		\$27.00	SQFT	0.00	36.00	0.00	36.00	\$0.00
	0880	2162500		\$12.00	SQFT	0.00	3,470.00	0.00	3,470.00	\$0.00
	0890	7034212		\$334.00	SQYD	0.00	431.00	0.00	431.00	\$0.00
	0900	7034215		\$97.00	LF	0.00	314.00	0.00	314.00	\$0.00
	0910	7121159		\$8.50	EA	0.00	1,808.00	0.00	1,808.00	\$0.00
	0920	7123610		\$373.00	EA	0.00	24.00	0.00	24.00	\$0.00
	0930	7126000		\$150.00	LF	0.00	19.00	0.00	19.00	\$0.00
	5001	8061006		\$8.00	LF	0.00	100.00	0.00	100.00	\$0.00
5002	7034214		\$150.65	CUYD	0.00	8.00	0.00	8.00	\$0.00	
Total Amount of Items Paid this Estimate -										\$2,165.53

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7S3158	0001	0010	2022010		0.00	1	LS	1.00	\$12,000.00	\$12,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7S3158	0001	0020	2031000		0.00	142	CUYD	142.00	\$10.50	\$1,491.00
	0001	0030	2035500		0.00	482	CUYD	482.00	\$21.50	\$10,363.00
	0001	0040	2036000		0.00	119	CUYD	119.00	\$13.00	\$1,547.00
	0001	0050	3040143		0.00	105	SQYD	105.00	\$10.00	\$1,050.00
	0001	0060	3105002		0.00	16	TONS	16.00	\$52.00	\$832.00
	0001	0070	4010151		0.00	49.100	SQYD	49.10	\$83.00	\$4,075.30
	0001	0080	4011209		15.12	70.700	TONS	85.82	\$88.00	\$7,552.16
	0001	0090	4013000		-32.34	185.700	TONS	153.36	\$87.00	\$13,342.32
	0001	0100	4019905	MISC. OPTIONAL PAVEMENT	-80.10	80.100	SQYD	0.00	\$77.50	\$0.00
	0001	0110	4071005		95.00	70	GAL	165.00	\$2.50	\$412.50
	0001	0120	6096010A		0.00	10	CUYD	10.00	\$51.00	\$510.00
	0001	0130	6096041		0.00	10	CUYD	10.00	\$51.00	\$510.00
	0001	0140	6113020		0.00	294	CUYD	294.00	\$32.00	\$9,408.00
	0001	0150	6113040		0.00	294	CUYD	294.00	\$32.00	\$9,408.00
	0001	0160	6161005		0.00	122	SQFT	122.00	\$6.50	\$793.00
	0001	0170	6161008		0.00	2	EA	2.00	\$85.00	\$170.00
	0001	0180	6161009		0.00	2	EA	2.00	\$20.00	\$40.00
	0001	0190	6161024		0.00	20	EA	20.00	\$32.00	\$640.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7S3158	0001	0200	6161031		0.00	10	EA	10.00	\$200.00	\$2,000.00
	0001	0210	6161098A		0.00	2	EA	2.00	\$3,000.00	\$6,000.00
	0001	0220	6181000		0.00	1	LS	1.00	\$62,650.00	\$62,650.00
	0001	0230	6206000C		886.00	136	LF	1,022.00	\$1.25	\$1,277.50
	0001	0240	6206001C		0.00	892	LF	892.00	\$1.25	\$1,115.00
	0001	0250	6221001		-570.00	709	SQYD	139.00	\$13.00	\$1,807.00
	0001	0260	6240103A		0.00	507	SQYD	507.00	\$3.00	\$1,521.00
	0001	0270	6274000		0.00	1	LS	1.00	\$8,500.00	\$8,500.00
	0001	0280	7250418		0.00	40	LF	40.00	\$65.00	\$2,600.00
	0001	0290	8051000A		0.20	0.100	ACRE	0.30	\$25,000.00	\$7,500.00
	0001	0300	8061003		-3.50	3.500	CUYD	0.00	\$100.00	\$0.00
	0001	0310	8061004		-3.50	3.500	CUYD	0.00	\$100.00	\$0.00
	0001	0320	8061005		-60.00	60	LF	0.00	\$15.00	\$0.00
	0001	0330	8061016		-9.00	9	CUYD	0.00	\$22.00	\$0.00
	0001	0340	8061019		84.00	285	LF	369.00	\$5.00	\$1,845.00
	0001	0350	8061050		0.00	143	LF	143.00	\$9.00	\$1,287.00
	0010	0360	6061010		-50.00	113	LF	63.00	\$26.50	\$1,669.50
	0010	0370	6062204A		-1.00	2	EA	1.00	\$2,400.00	\$2,400.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7S3158	0010	0380	6062300A		-1.00	2	EA	1.00	\$1,300.00	\$1,300.00
	0040	0390	9031010		-0.40	0.400	CUYD	0.00	\$2,000.00	\$0.00
	0040	0400	9031270A		0.00	45	LF	45.00	\$18.75	\$843.75
	0040	0410	9031271		0.00	12	LF	12.00	\$19.50	\$234.00
	0040	0420	9035004A		-8.00	8	SQFT	0.00	\$23.50	\$0.00
	0040	0430	9035069A		0.00	9	SQFT	9.00	\$27.00	\$243.00
	0070	0440	2061000		44.00	65	CUYD	109.00	\$33.00	\$3,597.00
	0070	0450	2160500		0.00	1	LS	1.00	\$28,100.00	\$28,100.00
	0070	0460	5031011A		0.00	116	SQYD	116.00	\$87.00	\$10,092.00
	0070	0470	7021212		0.00	429	LF	429.00	\$68.00	\$29,172.00
	0070	0480	7026000		0.00	172	LF	172.00	\$185.00	\$31,820.00
	0070	0490	7027000		0.00	18	EA	18.00	\$148.00	\$2,664.00
	0070	0500	7032003		0.00	45.800	CUYD	45.80	\$716.00	\$32,792.80
	0070	0510	7034213		0.00	359	SQYD	359.00	\$349.00	\$125,291.00
	0070	0520	7034215		0.00	261	LF	261.00	\$101.00	\$26,361.00
	0070	0530	7056000		0.00	447	LF	447.00	\$249.00	\$111,303.00
	0070	0540	7061060		0.00	2210	LB	2,210.00	\$1.50	\$3,315.00
	0070	0550	7123610		0.00	20	EA	20.00	\$357.00	\$7,140.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7S3158	0070	0560	7129911	MISC. GALVANIZED FABRICATED STRUCTURAL CARBON STEEL	0.00	1060	LB	1,060.00	\$6.00	\$6,360.00
	0070	0570	7151001		0.00	2	EA	2.00	\$2,300.00	\$4,600.00
	0070	0580	7161000		0.00	8	EA	8.00	\$270.00	\$2,160.00
	0070	0590	7161002		0.00	16	EA	16.00	\$315.00	\$5,040.00
	0010	5003	6061080		1.00	0	EA	1.00	\$1,017.30	\$1,017.30
	0010	5004	6069901		1.00	0	LS	1.00	\$7,041.43	\$7,041.43
J7S3159	0001	0600	2022010		0.00	1	LS	1.00	\$9,800.00	\$9,800.00
	0001	0610	2071000		0.00	1	STA	1.00	\$2,900.00	\$2,900.00
	0001	0620	3040143		0.00	135	SQYD	135.00	\$10.00	\$1,350.00
	0001	0630	4010151		0.00	44.400	SQYD	44.40	\$125.50	\$5,572.20
	0001	0640	4011209		0.00	11.400	TONS	11.40	\$156.00	\$1,778.40
	0001	0650	4013000		0.00	8.600	TONS	8.60	\$178.00	\$1,530.80
	0001	0660	4019905	MISC. OPTIONAL PAVEMENT	0.00	95.200	SQYD	95.20	\$83.00	\$7,901.60
	0001	0670	4071005		0.00	12	GAL	12.00	\$2.50	\$30.00
	0001	0680	6161005		0.00	147	SQFT	147.00	\$65.00	\$9,555.00
	0001	0690	6161008		0.00	7	EA	7.00	\$85.00	\$595.00
	0001	0700	6161009		0.00	7	EA	7.00	\$20.00	\$140.00
	0001	0710	6161031		0.00	10	EA	10.00	\$200.00	\$2,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7S3159	0001	0720	6161098A		0.00	2	EA	2.00	\$3,000.00	\$6,000.00
	0001	0730	6181000		0.00	1	LS	1.00	\$40,600.00	\$40,600.00
	0001	0740	6206001C		423.00	515	LF	938.00	\$1.25	\$1,172.50
	0001	0750	6221001		0.00	101	SQYD	101.00	\$15.00	\$1,515.00
	0001	0760	6274000		0.00	1	LS	1.00	\$6,500.00	\$6,500.00
	0001	0770	8051000A		0.10	0.100	ACRE	0.20	\$25,000.00	\$5,000.00
	0001	0780	8061003		-14.00	14	CUYD	0.00	\$100.00	\$0.00
	0001	0790	8061004		-14.00	14	CUYD	0.00	\$100.00	\$0.00
	0001	0800	8061005		-60.00	60	LF	0.00	\$15.00	\$0.00
	0001	0810	8061016		-12.00	12	CUYD	0.00	\$26.00	\$0.00
	0001	0820	8061019		0.00	272	LF	272.00	\$5.00	\$1,360.00
	0001	0830	8061050		-100.00	100	LF	0.00	\$9.00	\$0.00
	0040	0840	9031010		-1.10	1.100	CUYD	0.00	\$2,000.00	\$0.00
	0040	0850	9031270A		0.00	120	LF	120.00	\$18.75	\$2,250.00
	0040	0860	9031271		0.00	36	LF	36.00	\$19.50	\$702.00
	0040	0870	9035069A		0.00	36	SQFT	36.00	\$27.00	\$972.00
	0070	0880	2162500		0.00	3470	SQFT	3,470.00	\$12.00	\$41,640.00
	0070	0890	7034212		0.00	431	SQYD	431.00	\$334.00	\$143,954.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G07	0016	February 16, 2020	April 1, 2020	April 3, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7S3159	0070	0900	7034215		0.00	314	LF	314.00	\$97.00	\$30,458.00
	0070	0910	7121159		0.00	1808	EA	1,808.00	\$8.50	\$15,368.00
	0070	0920	7123610		0.00	24	EA	24.00	\$373.00	\$8,952.00
	0070	0930	7126000		0.00	19	LF	19.00	\$150.00	\$2,850.00
	0001	5001	8061006		100.00	0	LF	100.00	\$8.00	\$800.00
	0070	5002	7034214		8.00	0	CUYD	8.00	\$150.65	\$1,205.20

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J7S3158	0020	2031000	CLASS A EXCAVATION	Road N and S of Bridge	2/28/20	hackej1	142.00	CUYD		
	0030	2035500	EMBANKMENT IN PLACE	Road North and South sides of bridge	2/28/20	hackej1	482.00	CUYD		
	0040	2036000	COMPACTING EMBANKMENT	Road N and S of Bridge	2/28/20	hackej1	119.00	CUYD		
	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Road	2/28/20	hackej1	178.40	LF		
	0290	8051000A	SEEDING - COOL SEASON MIXTURES	NE, SW, and SE of Bridge	2/28/20	hackej1	0.06	ACRE		
	0360	6061010	GUARDRAIL TYPE A	North West side of Bridge	3/19/20	hackej1	-100.00	LF		
	0540	7061060	REINFORCING STEEL (BRIDGES)	Bent 2 and 3 Caps	2/28/20	hackej1	2,210.00	LB		
	5003	6061080	MGS END ANCHOR	End of Guardrail	3/31/20	hackej1	1.00	EA		



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190517-G07		0016		February 16, 2020		April 1, 2020		April 3, 2020		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J7S3158				at SE corner of bridge							
	5004	6069901	MISC.	Guardrail NW corner of bridge connected to Highway 90	3/31/20	hackej1	1.00	LS			
J7S3159	0630	4010151	TYPE A3 SHOULDER	Shoulders on N and South of Bridge	3/17/20	hackej1	0.40	SQYD			
	0740	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Route U Double Yellow	2/28/20	hackej1	138.00	LF			