



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G12	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Prepared For:

Sprouls Construction, Inc.
397 W DD Highway
Lamar, MO 64759
(417)682-2277FAX

Prepared By:

Clinton Project Office
1057 East gains Drive
Clinton, MO 64735

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3165	FAF 54-1(45)	ADA improvements	54, BL49	VERNON	on Route 54 and Loop 49 in Nevada

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$2,162,062.00	\$0.00	\$2,162,062.00	3.51%	December 20, 2019	December 20, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J7P3165			

Contract Total Pay For Estimate No. 002

	To Date	Previous	This Estimate
190517-G12			
Total Earnings	\$75,845.00	\$16,424.00	\$59,421.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$79,310.60	\$16,424.00	
Contract Total Payable This Estimate:			\$62,886.60

Approval Date	By User
August 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by UPTEGR
August 16, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by GIRGIA
August 19, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G12	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Totals by Job Numbers				
J7P3165		To Date	Previous	This Estimate
	Participating	\$75,845.00	\$16,424.00	\$59,421.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$79,310.60	\$16,424.00	\$62,886.60
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$50,614.80	\$0.00	\$50,614.80
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$79,310.60	\$16,424.00	
Project Total Payable This Estimate:				\$62,886.60

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J7P3165, Item 6091052, Project Item Line Number 0110, Material Set 609105296, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	UPTEGR	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3165, Item 6086008, Project Item Line Number 0100, Material Set 608600896, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	UPTEGR	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3165, Item 6085008, Project Item Line Number 0080, Material Set 608500896, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	UPTEGR	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3165, Item 6086004, Project Item Line Number 0090, Material Set 608600496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	UPTEGR	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G12	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J7P3165, Item 6081010, Project Item Line Number 0050, Material Set 608101096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	UPTAGR	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7P3165	0010	2022010		\$275,000.00	LS	0.00	0.00	0.03	0.03	\$8,250.00
	0020	2079903	MISC. ADA LINEAR GRADING	\$5.00	LF	0.00	0.00	1,458.20	1,458.20	\$7,291.00
	0030	3040143		\$6.00	SQYD	0.00	0.00	577.60	577.60	\$3,465.60
	0120	6123000A		\$2,000.00	EA	0.00	1.00	1.00	2.00	\$2,000.00
	0130	6161005		\$4.00	SQFT	0.00	68.00	48.00	116.00	\$192.00
	0150	6161025		\$12.00	EA	0.00	146.00	74.00	220.00	\$888.00
	0160	6161033		\$120.00	EA	0.00	5.00	0.00	5.00	\$0.00
	0170	6161040		\$800.00	EA	0.00	1.00	1.00	2.00	\$800.00
	0190	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	\$100.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0210	6181000		\$200,000.00	LS	0.00	0.05	0.20	0.25	\$40,000.00
Total Amount of Items Paid this Estimate -										\$62,886.60

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3165	0001	0010	2022010		0.00	1	LS	0.03	\$275,000.00	\$8,250.00
	0001	0020	2079903	MISC. ADA LINEAR GRADING	0.00	18726	LF	1,458.20	\$5.00	\$7,291.00
	0001	0030	3040143		0.00	9620	SQYD	577.60	\$6.00	\$3,465.60



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G12	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3165	0001	0040	6049902	MISC. MODIFY JUNCTION BOX	0.00	22	EA	0.00	\$1,000.00	\$0.00
	0001	0050	6081010		0.00	676.900	SQYD	17.10	\$90.00	\$1,539.00
	0001	0060	6081012		0.00	2108	SQFT	0.00	\$40.00	\$0.00
	0001	0070	6083008		0.00	42.800	SQYD	0.00	\$120.00	\$0.00
	0001	0080	6085008		0.00	6742.100	SQYD	24.00	\$85.00	\$2,040.00
	0001	0090	6086004		0.00	8423.700	SQYD	112.10	\$60.00	\$6,726.00
	0001	0100	6086008		0.00	378	SQYD	12.60	\$85.00	\$1,071.00
	0001	0110	6091052		0.00	270	LF	58.00	\$35.00	\$2,030.00
	0001	0120	6123000A		0.00	2	EA	2.00	\$2,000.00	\$4,000.00
	0001	0130	6161005		0.00	660	SQFT	116.00	\$4.00	\$464.00
	0001	0140	6161008		0.00	2	EA	0.00	\$125.00	\$0.00
	0001	0150	6161025		0.00	220	EA	220.00	\$12.00	\$2,640.00
	0001	0160	6161033		0.00	30	EA	5.00	\$120.00	\$600.00
	0001	0170	6161040		0.00	2	EA	2.00	\$800.00	\$1,600.00
	0001	0180	6161098A		0.00	3	EA	0.00	\$850.00	\$0.00
	0001	0190	6169902	MISC. ADA COMPLIANT MOVEABLE BARRICADE	0.00	60	EA	10.00	\$100.00	\$1,000.00
	0001	0200	6179901	MISC. CONTRACTOR FURNISHED SURVEYING AND STAKING	0.00	1	LS	0.00	\$10,000.00	\$0.00
	0001	0210	6181000		0.00	1	LS	0.25	\$200,000.00	\$50,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G12	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3165	0001	0220	6200009		0.00	2040	LF	0.00	\$3.00	\$0.00
	0001	0230	6200012		0.00	473	LF	0.00	\$7.00	\$0.00
	0001	0240	6200036		0.00	10	EA	0.00	\$126.00	\$0.00
	0001	0250	8031000A		0.00	3721	SQYD	0.00	\$6.00	\$0.00
	0001	0260	8061007A		0.00	163	EA	0.00	\$120.00	\$0.00
	0001	0270	8061016		0.00	77	CUYD	0.00	\$40.00	\$0.00
	0001	0280	8061019		0.00	75	LF	0.00	\$10.00	\$0.00
	0030	0290	9020811		0.00	21	EA	0.00	\$600.00	\$0.00
	0030	0300	9020833		0.00	21	SQFT	0.00	\$100.00	\$0.00
	0030	0310	9022708		0.00	14	EA	0.00	\$750.00	\$0.00
	0030	0320	9024920		0.00	21	EA	0.00	\$300.00	\$0.00
	0030	0330	9025020		0.00	222	LF	0.00	\$30.00	\$0.00
	0030	0340	9025300		0.00	291	LF	0.00	\$30.00	\$0.00
	0030	0350	9027300		0.00	83	LF	0.00	\$80.00	\$0.00
	0030	0360	9028308		0.00	2730	LF	0.00	\$2.00	\$0.00
	0030	0370	9028310		0.00	2750	LF	0.00	\$3.25	\$0.00
	0030	0380	9028500		0.00	6240	LF	0.00	\$7.00	\$0.00
	0030	0390	9028610		0.00	1	EA	0.00	\$4,700.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-G12	0002	August 2, 2019	August 15, 2019	August 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3165	0030	0400	9028810		0.00	9	EA	0.00	\$1,000.00	\$0.00
	0030	0410	9028820		0.00	4	EA	0.00	\$2,900.00	\$0.00
	0030	0420	9029100		0.00	6.200	CUYD	0.00	\$1,200.00	\$0.00
	0030	0430	9029902	MISC. PUSH BUTTON EXTENSION	0.00	1	EA	0.00	\$400.00	\$0.00
	0040	0440	9031010		0.00	2.200	CUYD	0.00	\$2,000.00	\$0.00
	0040	0450	9031270A		0.00	32	LF	0.00	\$20.00	\$0.00
	0040	0460	9031271		0.00	72	LF	0.00	\$30.00	\$0.00
	0040	0470	9039902	MISC. RELOCATE SIGN AND POST	0.00	22	EA	0.00	\$60.00	\$0.00
	0040	0480	9039902	MISC. RELOCATE SIGN WITH NEW POST	0.00	2	EA	0.00	\$150.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J7P3165	0010	2022010	REMOVAL OF IMPROVEMENTS	Rt. 732+91.40 - 733+17.64 Entrance Rt. 734+73.37 - 734+92.73 Approach	8/5/19	uptegr	0.01	LS		
				Route 54 Rt. 738+70.39 - 738+96.66 Route 54 Rt. 734+7489 - 734+92.73	8/6/19	uptegr	0.01	LS		
				746+17.00 - 746+35.15 Rte.	8/9/19	uptegr	0.01	LS		



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-G12		0002		August 2, 2019		August 15, 2019			August 16, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J7P3165	0010	2022010	REMOVAL OF IMPROVEMENTS	54 Rt. 746+60.54 - 746+78.95 Rte. 54 Rt.							
	0020	2079903	MISC.	732+06.30 - 732+86.87 Rt. 80.6 LF 733+13.10 - 733+22.16 Rt. 9.1 LF 734+62.42 - 734+90.31 Rt. 27.9 LF 738+65.40 - 738+95.63 Rt. 38.7 LF	8/5/19	uptegr	156.30	LF			
				Route 54 Rt. 742+00.06 - 755+52.94	8/6/19	uptegr	1,301.90	LF			
	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Route 54 Rt. 732+06.30 - 734+90.31	8/6/19	uptegr	73.80	SQYD			
				738+65.40 - 738+95.63 Rt. 742+00.06 - 742+35.27 Rt. 742+14.76 - 742+25.33 Lt. 742+79.86 - 743+10.09 Rt. 742+96.24 - 746+11.20 Rt. 747+00.93 - 748+39.89 Rt. 748+53.85 - 750+53.59 Rt.	8/14/19	uptegr	476.50	SQYD			
				742+90.90 - 742+96.90	8/15/19	uptegr	27.30	SQYD			
	0120	6123000A	TRUCK OR TRAILER MOUNTED	Used in a	8/5/19	uptegr	1.00	EA			



Missouri Department of Transportation Contractor's Pay Estimate Summary

August 21, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-G12		0002		August 2, 2019		August 15, 2019			August 16, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J7P3165			ATTENUATOR (TMA)	temporary lane closure work zone							
	0130	6161005	CONSTRUCTION SIGNS	Portable mounted signs used for temporary lane closure.	8/5/19	uptegr	48.00	SQFT			
	0150	6161025	CHANNELIZER (TRIM LINE)	Used for portable lane closure at various locations.	8/8/19	uptegr	74.00	EA			
	0170	6161040	FLASHING ARROW PANEL	Used for temporary lane closure work zone.	8/5/19	uptegr	1.00	EA			
	0210	6181000	MOBILIZATION	Payment in accordance with section 806.2.2 of the Specifications.	8/15/19	uptegr	0.20	LS			