



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 12, 2020

Pay Estimate Created Date: May 5, 2020

Progress Estimate Number 9	Contract ID 190517-H05 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start January 16, 2020 Pay Period End May 1, 2020	Original Contract Amount \$1,448,447.41 Net Change Order Amount (\$51,119.51) Current Contract Amount \$1,397,327.90
Approval Date	By User		
May 5, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		seabad1
May 5, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		holtb1
May 6, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2019	November 1, 2019	November 22, 2019	96.43%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
190517-H05			
Total Posted Items Pay	\$4,707.12	\$1,342,690.37	\$1,347,397.49
Gross Item Adjustments	\$375.77	\$3,164.32	\$3,540.09
Incentive	\$0.00	\$52,381.87	\$52,381.87
Disincentive	\$0.00	(\$10,700.00)	(\$10,700.00)
Liquidated Damage	\$0.00	(\$10,400.00)	(\$10,400.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,377,136.56	\$1,382,219.45
Contract Total Payable This Estimate:	\$5,082.89		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3357	0340	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.120	16,623	\$1,994.76
	0350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.120	19,303	\$2,316.36
	5005	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	LF	\$3.000	132	\$396.00
Project J9P3357 - Total							\$4,707.12
Overall - Total							\$4,707.12

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3357	0340	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			16,624	\$0.12	\$1,994.88
	0340	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-33,247	\$0.12	(\$3,989.64)
	0340	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Reflectivity Bonus Paid at 97% at 105% Bonus and 3% at 100% for 4 inch white WB paint for 33,247 LF.			\$193.50
	0340	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Material Discrepancy Payment Adjustment	Mat Deduct + Mat Credit			\$1,994.76
	0350	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			11,075	\$0.12	\$1,329.00
	0350	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-30,378	\$0.12	(\$3,645.36)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 12, 2020

Pay Estimate Created Date: May 5, 2020

Progress Estimate Number 9		Contract ID Prime Contractor		190517-H05 Emery Sapp & Sons, Inc.	Pay Period Start Pay Period End	January 16, 2020 May 1, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,448,447.41 (\$51,119.51) \$1,397,327.90	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3357	0350	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Material Discrepancy Payment Adjustment	Mat Ded + Mat Credit				\$2,316.36
	0350	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Reflectivity Bonus Paid at 100% at 105% Bonus for 30,378 LF				\$182.27
	0410	18 IN. PIPE GROUP A	MaterialCredit				14	\$164.00	\$2,296.00
	0410	18 IN. PIPE GROUP A	Other Item Adjustment	Material Discrepancy Payment Adjustment	Mat Cred - Mat Deduct				(\$2,296.00)
	0420	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit				1	\$670.00	\$670.00
	0420	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material				-1	\$670.00	(\$670.00)
	0430	SEEDING - COOL SEASON MIXTURES	MaterialCredit				0.5	\$3,670.00	\$1,835.00
	0430	SEEDING - COOL SEASON MIXTURES	Other Item Adjustment	Material Discrepancy Payment Adjustment	Mat Cred - Mat Deduct				(\$1,835.00)
	0440	ALTERNATE DITCH CHECK	MaterialCredit				44	\$21.60	\$950.40
	0440	ALTERNATE DITCH CHECK	Material				-44	\$21.60	(\$950.40)
	5001	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	MaterialCredit				65	\$12.60	\$819.00
	5001	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	Other Item Adjustment	Material Discrepancy Payment Adjustment	Mat Credit - Mat Ded				(\$819.00)
	5003	FLASHING ARROW PANEL	MaterialCredit				1	\$52.50	\$52.50
	5003	FLASHING ARROW PANEL	Material				-1	\$52.50	(\$52.50)
Total									\$375.77



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on May 12, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3357	FAF 61-5(34)	Resurface	61	CAPE GIRARDEAU	from 0.3 miles south of Route I-55 to Route 34/Route 25

Totals by Job Numbers				
J9P3357		This Estimate	Previous	To Date
	Posted Item Pay	\$4,707.12	\$1,342,690.37	\$1,347,397.49
	Gross Item Adjustments	\$375.77	\$3,164.32	\$3,540.09
	Gross Item Pay	\$5,082.89	\$1,345,854.69	\$1,350,937.58
	Incentive	\$0.00	\$52,381.87	\$52,381.87
	Disincentive	\$0.00	(\$10,700.00)	(\$10,700.00)
	Liquidated Damages	\$0.00	(\$10,400.00)	(\$10,400.00)
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 12, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3357, Item 6161040, Project Item Line Number 5003, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Mat Rep Entered - Mat review pending	seabad1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3357, Item 6206000C, Project Item Line Number 0340, Material Set 6206000C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Mat Rep Entered - Mat review pending	seabad1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3357, Item 6206001C, Project Item Line Number 0350, Material Set 6206001C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Mat Rep Entered - Mat review pending	seabad1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3357, Item 7320618A, Project Item Line Number 0420, Material Set 7320618A, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Mat Rep Entered - Mat review pending	seabad1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3357, Item 8061006, Project Item Line Number 0440, Material Set 8061006, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Mat Rep Entered - Mat review pending	seabad1	Acknowledged



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on May 12, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-H05	J9P3357	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,855.00	\$2,855.00
		0001	0020	2031000	CLASS A EXCAVATION	1,688.00	0.00	1,688.00	CUYD	1,688.00	\$27.50	\$46,420.00
		0001	0030	2063000	CLASS 3 EXCAVATION	7.00	0.00	7.00	CUYD	7.00	\$52.50	\$367.50
		0001	0040	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	4.90	0.00	4.90	STA	4.90	\$7,040.00	\$34,496.00
		0001	0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	562.00	0.00	562.00	SQYD	562.00	\$15.60	\$8,767.20
		0001	0060	3049905	MISC.RIGID GEOGRID TO ENHANCE AGGREGATE OR ROCK BASE	2,249.00	0.00	2,249.00	SQYD	2,249.00	\$4.70	\$10,570.30
		0001	0070	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,056.40	-368.40	688.00	TONS	688.00	\$33.75	\$23,220.00
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,960.00	-180.52	1,779.48	TONS	1,779.48	\$44.80	\$79,720.70
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT	562.80	0.00	562.80	SQYD	562.80	\$60.00	\$33,768.00
		0001	0100	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	8,554.30	-461.40	8,092.90	TONS	7,555.16	\$71.95	\$543,593.76
		0001	0110	4079912	MISC.TACK COAT - LOW-TRACKING OR NON-TRACKING	6,947.00	-824.00	6,123.00	GAL	5,474.00	\$3.00	\$16,422.00
		0001	0120	4091048	EMULSIFIED ASPHALT, SEAL COAT	79.00	0.00	79.00	GAL	79.00	\$10.20	\$805.80
		0001	0130	4094011	SEAL COAT AGGREGATE, GRADE B1	317.00	0.00	317.00	SQYD	317.00	\$10.40	\$3,296.80
		0001	0140	4134000	BITUMINOUS FOG SEAL	1,176.00	0.00	1,176.00	GAL	1,176.00	\$4.75	\$5,586.00
		0001	0150	6089905	MISC.6.75" CONCRETE MEDIAN STRIP	55.00	0.00	55.00	SQYD	55.00	\$202.00	\$11,110.00
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0170	6139905	MISC.FULL DEPTH PAVEMENT REPAIR	2,246.90	0.00	2,246.90	SQYD	2,246.90	\$106.50	\$239,294.85
		0001	0180	6161005	CONSTRUCTION SIGNS	2,033.00	48.00	2,081.00	SQFT	2,081.00	\$5.93	\$12,340.33
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	1.00	1.00	2.00	EA	2.00	\$108.00	\$216.00
		0001	0200	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$21.60	\$43.20
		0001	0210	6161025	CHANNELIZER (TRIM LINE)	125.00	0.00	125.00	EA	125.00	\$16.50	\$2,062.50
		0001	0220	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	31.00	0.00	31.00	EA	31.00	\$145.65	\$4,515.15
		0001	0230	6161070	TUBULAR MARKER	35.00	0.00	35.00	EA	35.00	\$38.00	\$1,330.00
		0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,160.00	\$4,320.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$120,500.00	\$120,500.00
		0001	0260	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	200.00	0.00	200.00	LF	100.00	\$3.25	\$325.00
		0001	0270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	194.00	0.00	194.00	LF	97.00	\$15.00	\$1,455.00
		0001	0280	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	490.00	0.00	490.00	LF	245.00	\$15.00	\$3,675.00
		0001	0290	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	24.00	0.00	24.00	EA	19.00	\$205.00	\$3,895.00
		0001	0300	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$196.00	\$392.00
		0001	0310	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	2.00	0.00	2.00	EA	1.00	\$374.00	\$374.00
		0001	0320	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	1.00	0.00	1.00	EA	1.00	\$473.00	\$473.00
		0001	0330	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	10.00	0.00	10.00	EA	5.00	\$111.00	\$555.00
		0001	0340	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	33,247.00	0.00	33,247.00	LF	33,247.00	\$0.12	\$3,989.64
		0001	0350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	30,378.00	0.00	30,378.00	LF	30,378.00	\$0.12	\$3,645.36
		0001	0360	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	49.00	0.00	49.00	LF	0.00	\$1.00	\$0.00
		0001	0370	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	18,143.00	131.00	18,274.00	SQYD	18,274.00	\$1.64	\$29,969.36
		0001	0380	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,252.00	233.00	3,485.00	SQYD	3,485.00	\$11.40	\$39,729.00
		0001	0390	6240104A	SEPARATION GEOTEXTILE	6,029.00	-1,365.40	4,663.60	SQYD	4,663.60	\$2.94	\$13,710.98
		0001	0400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,100.00	\$6,100.00
		0001	0410	7261018	18 IN. PIPE GROUP A	14.00	0.00	14.00	LF	14.00	\$164.00	\$2,296.00
		0001	0420	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$670.00	\$670.00
		0001	0430	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	0.50	\$3,670.00	\$1,835.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on May 12, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-H05	J9P3357	0001	0440	8061006	ALTERNATE DITCH CHECK	44.00	0.00	44.00	LF	44.00	\$21.60	\$950.40
		0001	0450	8061016	SEDIMENT REMOVAL	9.00	0.00	9.00	CUYD	9.00	\$30.00	\$270.00
		0001	0460	8061017	TEMPORARY SEEDING AND MULCHING	0.40	-0.40	0.00	ACRE	0.00	\$2,160.00	\$0.00
		0001	0470	8061019	SILT FENCE	459.00	0.00	459.00	LF	459.00	\$5.95	\$2,731.05
		0030	0480	9028500	CABLE, LOOP DETECTOR, IN DUCT	2,520.00	228.00	2,748.00	LF	2,748.00	\$4.85	\$13,327.80
		0040	0490	9031280	2.5 IN. PSST POST - 12 GA.	9.00	-9.00	0.00	LF	0.00	\$277.00	\$0.00
		0040	0500	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	-3.00	0.00	LF	0.00	\$445.00	\$0.00
		0030	5001	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	0.00	65.00	65.00	LF	65.00	\$12.60	\$819.00
		0001	5002	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$600.00	\$600.00
		0001	5003	6161040	FLASHING ARROW PANEL	0.00	1.00	1.00	EA	1.00	\$52.50	\$52.50
		0001	5004	6099901	MISC.LS- Labor/Equipment/Haul/Materials	0.00	1.00	1.00	LS	1.00	\$7,540.32	\$7,540.32
		0001	5005	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	0.00	132.00	132.00	LF	132.00	\$3.00	\$396.00
Project J9P3357 - Total Value Posted to Date as of Report Generated Date												\$1,347,397.51
190517-H05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,347,397.51



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 12, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9P3357

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0340	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	4/21/20	5/5/20	16,623.00	LF	US 61 NB and SB lanes	277.034	RT of CL	280.779	RT of CL	White 4 inch Edge Line & Lane Lines - Re-Stripe - New Sub Contractor Tramar
0350	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	4/21/20	5/5/20	19,303.00	LF	US 61 Cape Co Project Limits	277.034	CL	280.779	CL	Remainder of pay at 50% for 4" yellow to plan quantity.
5005	6200003	PREF THERMO PAVEMENT MARKING, 4 IN WHITE	4/21/20	5/5/20	132.00	LF	US 61 SBL at Rte D	849+88	Rt of CL	851+20	Rt of CL	Additional work item for lane guidance and added intermittent 4" white stripe through US 61/Rte D intersection.

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0020	CLASS A EXCAVATION	Material		3	Sep 4, 2019	SYSTEM	(\$32,010.00)	
				4	Sep 17, 2019	SYSTEM	(\$46,420.00)	
				5	Oct 2, 2019	SYSTEM	(\$46,420.00)	
				- Total				(\$124,850.00)
		Material - Total				(\$124,850.00)		
		MaterialCredit		4	Sep 17, 2019	SYSTEM	\$32,010.00	
				5	Oct 2, 2019	SYSTEM	\$46,420.00	
				6	Oct 17, 2019	SYSTEM	\$46,420.00	
				- Total				\$124,850.00
		MaterialCredit - Total				\$124,850.00		
		Other Item Adjustment	MDPA	3	Sep 4, 2019	seabad1	\$32,010.00	
				4	Sep 17, 2019	woodsk1	\$14,410.00	
				6	Oct 17, 2019	seabad1	(\$46,420.00)	Mat Credit Paid last est to correct mat disc as another adjustment
				MDPA - Total				\$0.00
		Other Item Adjustment - Total				\$0.00		
0020 - Total							\$0.00	
0030	CLASS 3 EXCAVATION	Material		2	Aug 19, 2019	SYSTEM	(\$367.50)	
				3	Sep 4, 2019	SYSTEM	(\$367.50)	
				4	Sep 17, 2019	SYSTEM	(\$367.50)	
				5	Oct 2, 2019	SYSTEM	(\$367.50)	
		- Total				(\$1,470.00)		
		Material - Total				(\$1,470.00)		
		MaterialCredit		3	Sep 4, 2019	SYSTEM	\$367.50	
				4	Sep 17, 2019	SYSTEM	\$367.50	
				5	Oct 2, 2019	SYSTEM	\$367.50	
				6	Oct 17, 2019	SYSTEM	\$367.50	
		- Total				\$1,470.00		
		MaterialCredit - Total				\$1,470.00		
		Other Item Adjustment	MDPA	2	Aug 19, 2019	seabad1	\$367.50	Report for material pending.
				6	Oct 17, 2019	seabad1	(\$367.50)	Mat Credit Paid last est to correct mat disc as another adjustment
				MDPA - Total				\$0.00
Other Item Adjustment - Total				\$0.00				
0030 - Total							\$0.00	
0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		2	Aug 19, 2019	SYSTEM	(\$8,767.20)	
				3	Sep 4, 2019	SYSTEM	(\$8,767.20)	
				- Total				(\$17,534.40)
		Material - Total				(\$17,534.40)		
		MaterialCredit		3	Sep 4, 2019	SYSTEM	\$8,767.20	





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit		4	Sep 17, 2019	SYSTEM	\$8,767.20	
			- Total					\$17,534.40
		MaterialCredit - Total					\$17,534.40	
		Other Item Adjustment	MDPA	2	Aug 19, 2019	seabad1	\$8,767.20	Report for material pending.
				7	Nov 4, 2019	seabad1	(\$8,767.20)	Mat Deduct - Mat Credit
		MDPA - Total					\$0.00	
		Other Item Adjustment - Total					\$0.00	
		0050 - Total					\$0.00	
0080	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Sep 4, 2019	SYSTEM	(\$37,983.68)	
			- Total					(\$37,983.68)
		Material - Total					(\$37,983.68)	
		MaterialCredit		4	Sep 17, 2019	SYSTEM	\$37,983.68	
				- Total				
		MaterialCredit - Total					\$37,983.68	
		Other Item Adjustment	MDPA	3	Sep 4, 2019	seabad1	\$37,983.68	
				6	Oct 17, 2019	seabad1	(\$37,983.68)	Mat Credit Paid last est to correct mat disc as another adjustment
		MDPA - Total					\$0.00	
		Other Item Adjustment - Total					\$0.00	
0080 - Total					\$0.00			
0090	MISC.	Other Item Adjustment	ACAD	2	Aug 19, 2019	seabad1	\$125.66	291.38 Tons Placed Rte D Turn Lane of SP190C corrected
				ACAD - Total				
		Other Item Adjustment - Total					\$125.66	
0090 - Total					\$125.66			
0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD	3	Sep 4, 2019	seabad1	\$823.20	For 1045.33 SP125C Tons Entrances & Mainline from Round About to Park Entrance.
				5	Oct 2, 2019	seabad1	\$1,466.71	Asphalt Cement Price Adjustment (Tons)
		ACAD - Total					\$2,289.91	
		Other Item Adjustment - Total					\$2,289.91	
0100 - Total					\$2,289.91			
0110	MISC. NON STANDARD TACK COAT	Material		3	Sep 4, 2019	SYSTEM	(\$2,997.00)	
				4	Sep 17, 2019	SYSTEM	(\$10,227.00)	
				5	Oct 2, 2019	SYSTEM	(\$16,422.00)	
				6	Oct 17, 2019	SYSTEM	(\$16,422.00)	
		- Total					(\$46,068.00)	
		Material - Total					(\$46,068.00)	
		MaterialCredit		4	Sep 17, 2019	SYSTEM	\$2,997.00	
				5	Oct 2, 2019	SYSTEM	\$10,227.00	
				6	Oct 17, 2019	SYSTEM	\$16,422.00	
				7	Nov 4, 2019	SYSTEM	\$16,422.00	
		- Total					\$46,068.00	
		MaterialCredit - Total					\$46,068.00	
Other Item	MDPA	3	Sep 4,	seabad1	\$2,997.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0110	MISC. NON STANDARD TACK COAT	Adjustment	MDPA		2019				
				4	Sep 17, 2019	woodsk1	\$7,230.00		
				5	Oct 2, 2019	seabad1	\$6,195.00	Material Deduct - Material Credit	
				7	Nov 4, 2019	seabad1	(\$16,422.00)	Mat deduct - material credit	
			MDPA - Total				\$0.00		
		Other Item Adjustment - Total				\$0.00			
0110 - Total							\$0.00		
0120	EMULSIFIED ASPHALT, SEAL COAT	Material		4	Sep 17, 2019	SYSTEM	(\$805.80)		
				5	Oct 2, 2019	SYSTEM	(\$805.80)		
				6	Oct 17, 2019	SYSTEM	(\$805.80)		
				- Total				(\$2,417.40)	
		Material - Total				(\$2,417.40)			
		MaterialCredit		5	Oct 2, 2019	SYSTEM	\$805.80		
				6	Oct 17, 2019	SYSTEM	\$805.80		
				7	Nov 4, 2019	SYSTEM	\$805.80		
				- Total				\$2,417.40	
		MaterialCredit - Total				\$2,417.40			
		Other Item Adjustment	MDPA	4	Sep 17, 2019	woodsk1	\$805.80		
				7	Nov 4, 2019	seabad1	(\$805.80)	Mat Deduct - Mat Credit	
				MDPA - Total				\$0.00	
				Other Item Adjustment - Total				\$0.00	
0120 - Total							\$0.00		
0130	SEAL COAT AGGREGATE, GRADE B1	Material		4	Sep 17, 2019	SYSTEM	(\$3,296.80)		
				5	Oct 2, 2019	SYSTEM	(\$3,296.80)		
				6	Oct 17, 2019	SYSTEM	(\$3,296.80)		
				7	Nov 4, 2019	SYSTEM	(\$3,296.80)		
		- Total				(\$13,187.20)			
		Material - Total				(\$13,187.20)			
		MaterialCredit		5	Oct 2, 2019	SYSTEM	\$3,296.80		
				6	Oct 17, 2019	SYSTEM	\$3,296.80		
				7	Nov 4, 2019	SYSTEM	\$3,296.80		
				8	Jan 16, 2020	SYSTEM	\$3,296.80		
		- Total				\$13,187.20			
		MaterialCredit - Total				\$13,187.20			
		Other Item Adjustment	MDPA	4	Sep 17, 2019	woodsk1	\$3,296.80		
				8	Jan 16, 2020	seabad1	(\$3,296.80)	Mat Credit - Mat Deduct	
MDPA - Total					\$0.00				
Other Item Adjustment - Total					\$0.00				
0130 - Total							\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0140	BITUMINOUS FOG SEAL	Material		5	Oct 2, 2019	SYSTEM	(\$5,586.00)	
				6	Oct 17, 2019	SYSTEM	(\$5,586.00)	
			- Total				(\$11,172.00)	
		Material - Total				(\$11,172.00)		
		MaterialCredit		6	Oct 17, 2019	SYSTEM	\$5,586.00	
				7	Nov 4, 2019	SYSTEM	\$5,586.00	
			- Total				\$11,172.00	
		MaterialCredit - Total				\$11,172.00		
		Other Item Adjustment	MDPA	5	Oct 2, 2019	seabad1	\$5,586.00	Mat Rep Pending Completion
				7	Nov 4, 2019	seabad1	(\$5,586.00)	Mat Deduct - Mat Credit
			MDPA - Total				\$0.00	
		Other Item Adjustment - Total				\$0.00		
		0140 - Total						
0160	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		6	Oct 17, 2019	SYSTEM	(\$1,000.00)	
				- Total				(\$1,000.00)
		Material - Total				(\$1,000.00)		
		MaterialCredit		7	Nov 4, 2019	SYSTEM	\$1,000.00	
				- Total				\$1,000.00
		MaterialCredit - Total				\$1,000.00		
		Other Item Adjustment	MDPA	6	Oct 17, 2019	seabad1	\$1,000.00	Material Deduct - Material Credit
				7	Nov 4, 2019	seabad1	(\$1,000.00)	Mat Deduct - Mat Credit
			MDPA - Total				\$0.00	
		Other Item Adjustment - Total				\$0.00		
0160 - Total							\$0.00	
0170	MISC. PAVEMENT REPAIR	Other Item Adjustment	ACAD	3	Sep 4, 2019	seabad1	\$748.75	For 1023.94 Tons BB for Full Depth Pavement Repairs from Round About to Park
				ACAD - Total				\$748.75
		Other Item Adjustment - Total				\$748.75		
0170 - Total							\$748.75	
0180	CONSTRUCTION SIGNS	Material		2	Aug 19, 2019	SYSTEM	(\$1,749.35)	
				3	Sep 4, 2019	SYSTEM	(\$1,844.23)	
				4	Sep 17, 2019	SYSTEM	(\$1,844.23)	
				5	Oct 2, 2019	SYSTEM	(\$1,844.23)	
				6	Oct 17, 2019	SYSTEM	(\$1,844.23)	
				- Total				(\$9,126.27)
		Material - Total				(\$9,126.27)		
		MaterialCredit		3	Sep 4, 2019	SYSTEM	\$1,749.35	
				4	Sep 17, 2019	SYSTEM	\$1,844.23	
				5	Oct 2, 2019	SYSTEM	\$1,844.23	
6	Oct 17, 2019			SYSTEM	\$1,844.23			
	7	Nov 4, 2019	SYSTEM	\$1,844.23				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0180	CONSTRUCTION SIGNS	MaterialCredit			2019				
		- Total					\$9,126.27		
		MaterialCredit - Total					\$9,126.27		
		Other Item Adjustment	MDPA	2	Aug 19, 2019	seabad1	\$1,749.35	Report for material pending.	
				3	Sep 4, 2019	seabad1	\$94.88		
				7	Nov 4, 2019	seabad1	(\$1,844.23)	Mat Deduct - Mat Credit	
			MDPA - Total					\$0.00	
		Other Item Adjustment - Total					\$0.00		
0180 - Total						\$0.00			
0190	ADVANCED WARNING RAIL SYSTEM	Material		2	Aug 19, 2019	SYSTEM	(\$108.00)		
				3	Sep 4, 2019	SYSTEM	(\$108.00)		
				4	Sep 17, 2019	SYSTEM	(\$108.00)		
				5	Oct 2, 2019	SYSTEM	(\$108.00)		
				6	Oct 17, 2019	SYSTEM	(\$108.00)		
			- Total					(\$540.00)	
		Material - Total					(\$540.00)		
		MaterialCredit		3	Sep 4, 2019	SYSTEM	\$108.00		
				4	Sep 17, 2019	SYSTEM	\$108.00		
				5	Oct 2, 2019	SYSTEM	\$108.00		
				6	Oct 17, 2019	SYSTEM	\$108.00		
				7	Nov 4, 2019	SYSTEM	\$108.00		
			- Total					\$540.00	
		MaterialCredit - Total					\$540.00		
		Other Item Adjustment	MDPA	2	Aug 19, 2019	seabad1	\$108.00	Report for material pending.	
				7	Nov 4, 2019	seabad1	(\$108.00)	Mat Deduct - Mat Credit	
			MDPA - Total					\$0.00	
			Other Item Adjustment - Total					\$0.00	
		0190 - Total						\$0.00	
		0200	FLAG ASSEMBLY	Material		2	Aug 19, 2019	SYSTEM	(\$43.20)
	3				Sep 4, 2019	SYSTEM	(\$43.20)		
	4				Sep 17, 2019	SYSTEM	(\$43.20)		
	5				Oct 2, 2019	SYSTEM	(\$43.20)		
	6				Oct 17, 2019	SYSTEM	(\$43.20)		
- Total							(\$216.00)		
Material - Total						(\$216.00)			
MaterialCredit				3	Sep 4, 2019	SYSTEM	\$43.20		
				4	Sep 17, 2019	SYSTEM	\$43.20		
				5	Oct 2, 2019	SYSTEM	\$43.20		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0200	FLAG ASSEMBLY	MaterialCredit		6	Oct 17, 2019	SYSTEM	\$43.20	
				7	Nov 4, 2019	SYSTEM	\$43.20	
		- Total					\$216.00	
		MaterialCredit - Total					\$216.00	
		Other Item Adjustment	MDPA	2	Aug 19, 2019	seabad1	\$43.20	Report for material pending.
				7	Nov 4, 2019	seabad1	(\$43.20)	Mat Deduct - Mat Credit
		MDPA - Total					\$0.00	
		Other Item Adjustment - Total					\$0.00	
		0200 - Total					\$0.00	
0210	CHANNELIZER (TRIM LINE)	Material		1	Aug 5, 2019	SYSTEM	(\$264.00)	
				2	Aug 19, 2019	SYSTEM	(\$2,062.50)	
				3	Sep 4, 2019	SYSTEM	(\$2,062.50)	
				4	Sep 17, 2019	SYSTEM	(\$2,062.50)	
				5	Oct 2, 2019	SYSTEM	(\$2,062.50)	
				6	Oct 17, 2019	SYSTEM	(\$2,062.50)	
		- Total					(\$10,576.50)	
		Material - Total					(\$10,576.50)	
		MaterialCredit		2	Aug 19, 2019	SYSTEM	\$264.00	
				3	Sep 4, 2019	SYSTEM	\$2,062.50	
				4	Sep 17, 2019	SYSTEM	\$2,062.50	
				5	Oct 2, 2019	SYSTEM	\$2,062.50	
				6	Oct 17, 2019	SYSTEM	\$2,062.50	
				7	Nov 4, 2019	SYSTEM	\$2,062.50	
		- Total					\$10,576.50	
		MaterialCredit - Total					\$10,576.50	
		Other Item Adjustment	MDPA	1	Aug 5, 2019	seabad1	\$264.00	
				2	Aug 19, 2019	seabad1	\$1,798.50	Material deductions minus material credit.
				7	Nov 4, 2019	seabad1	(\$2,062.50)	Mat Deduct - Mat Credit
		MDPA - Total					\$0.00	
		Other Item Adjustment - Total					\$0.00	
		0210 - Total					\$0.00	
0220	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		2	Aug 19, 2019	SYSTEM	(\$4,515.15)	
				3	Sep 4, 2019	SYSTEM	(\$4,515.15)	
				4	Sep 17, 2019	SYSTEM	(\$4,515.15)	
				5	Oct 2, 2019	SYSTEM	(\$4,515.15)	
				6	Oct 17, 2019	SYSTEM	(\$4,515.15)	
				- Total				



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0220	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material - Total						(\$22,575.75)	
		MaterialCredit		3	Sep 4, 2019	SYSTEM	\$4,515.15		
				4	Sep 17, 2019	SYSTEM	\$4,515.15		
				5	Oct 2, 2019	SYSTEM	\$4,515.15		
				6	Oct 17, 2019	SYSTEM	\$4,515.15		
				7	Nov 4, 2019	SYSTEM	\$4,515.15		
		- Total						\$22,575.75	
		MaterialCredit - Total						\$22,575.75	
		Other Item Adjustment	MDPA	2	Aug 19, 2019	seabad1	\$4,515.15	Report for material pending.	
				7	Nov 4, 2019	seabad1	(\$4,515.15)	Mat Deduct - Mat Credit	
		MDPA - Total						\$0.00	
		Other Item Adjustment - Total						\$0.00	
		0220 - Total							\$0.00
0230	TUBULAR MARKER	Material		2	Aug 19, 2019	SYSTEM	(\$1,330.00)		
				3	Sep 4, 2019	SYSTEM	(\$1,330.00)		
				4	Sep 17, 2019	SYSTEM	(\$1,330.00)		
				5	Oct 2, 2019	SYSTEM	(\$1,330.00)		
				6	Oct 17, 2019	SYSTEM	(\$1,330.00)		
		- Total						(\$6,650.00)	
		Material - Total						(\$6,650.00)	
		MaterialCredit		3	Sep 4, 2019	SYSTEM	\$1,330.00		
				4	Sep 17, 2019	SYSTEM	\$1,330.00		
				5	Oct 2, 2019	SYSTEM	\$1,330.00		
				6	Oct 17, 2019	SYSTEM	\$1,330.00		
				7	Nov 4, 2019	SYSTEM	\$1,330.00		
		- Total						\$6,650.00	
		MaterialCredit - Total						\$6,650.00	
		Other Item Adjustment	MDPA	2	Aug 19, 2019	seabad1	\$1,330.00	Report for material pending.	
				7	Nov 4, 2019	seabad1	(\$1,330.00)	Mat Deduct - Mat Credit	
		MDPA - Total						\$0.00	
		Other Item Adjustment - Total						\$0.00	
		0230 - Total							\$0.00
0240	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Aug 5, 2019	SYSTEM	(\$4,320.00)		
				2	Aug 19, 2019	SYSTEM	(\$4,320.00)		
				3	Sep 4, 2019	SYSTEM	(\$4,320.00)		
				4	Sep 17, 2019	SYSTEM	(\$4,320.00)		
				5	Oct 2, 2019	SYSTEM	(\$4,320.00)		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0240	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		6	Oct 17, 2019	SYSTEM	(\$4,320.00)	
		- Total					(\$25,920.00)	
		Material - Total					(\$25,920.00)	
		MaterialCredit		2	Aug 19, 2019	SYSTEM	\$4,320.00	
				3	Sep 4, 2019	SYSTEM	\$4,320.00	
				4	Sep 17, 2019	SYSTEM	\$4,320.00	
				5	Oct 2, 2019	SYSTEM	\$4,320.00	
				6	Oct 17, 2019	SYSTEM	\$4,320.00	
				7	Nov 4, 2019	SYSTEM	\$4,320.00	
				- Total				
		MaterialCredit - Total					\$25,920.00	
		Other Item Adjustment	MDPA	1	Aug 5, 2019	seabad1	\$4,320.00	
				7	Nov 4, 2019	seabad1	(\$4,320.00)	Mat Deduct - Mat Credit
		MDPA - Total					\$0.00	
		Other Item Adjustment - Total					\$0.00	
		0240 - Total						
0290	PREF THERMO PVMT MARK, LT/RT ARROW	Material		6	Oct 17, 2019	SYSTEM	(\$205.00)	
		- Total					(\$205.00)	
		Material - Total					(\$205.00)	
		MaterialCredit		7	Nov 4, 2019	SYSTEM	\$205.00	
				- Total				
		MaterialCredit - Total					\$205.00	
		Other Item Adjustment	MDPA	6	Oct 17, 2019	seabad1	\$205.00	Material Deduct - Material Credit
				7	Nov 4, 2019	seabad1	(\$205.00)	Mat Deduct - Mat Credit
		MDPA - Total					\$0.00	
		Other Item Adjustment - Total					\$0.00	
		0290 - Total						
0340	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		7	Nov 4, 2019	SYSTEM	(\$1,994.88)	
				8	Jan 16, 2020	SYSTEM	(\$1,994.88)	
				9	May 5, 2020	SYSTEM	(\$3,989.64)	
				- Total				
		Material - Total					(\$7,979.40)	
		MaterialCredit		8	Jan 16, 2020	SYSTEM	\$1,994.88	
				9	May 5, 2020	SYSTEM	\$1,994.88	
				- Total				
		MaterialCredit - Total					\$3,989.76	
		Other Item Adjustment	MDPA	7	Nov 4, 2019	seabad1	\$1,994.88	Mat Rep Pending-reflectivity results
				9	May 5, 2020	seabad1	\$1,994.76	Mat Deduct + Mat Credit
				MDPA - Total				
			REFL	9	May 5,	seabad1	\$193.50	Reflectivity Bonus Paid at 97% at 105% Bonus and 3% at 100% for



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0340	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment			2020			4 inch white WB paint for 33,247 LF.
			REFL - Total				\$193.50	
		Other Item Adjustment - Total					\$4,183.14	
	0340 - Total						\$193.50	
0350	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		7	Nov 4, 2019	SYSTEM	(\$1,329.00)	
				8	Jan 16, 2020	SYSTEM	(\$1,329.00)	
				9	May 5, 2020	SYSTEM	(\$3,645.36)	
			- Total				(\$6,303.36)	
		Material - Total					(\$6,303.36)	
		MaterialCredit		8	Jan 16, 2020	SYSTEM	\$1,329.00	
				9	May 5, 2020	SYSTEM	\$1,329.00	
			- Total				\$2,658.00	
		MaterialCredit - Total					\$2,658.00	
		Other Item Adjustment	MDPA	7	Nov 4, 2019	seabad1	\$1,329.00	Mat Rep Pending - reflectivity test results
				9	May 5, 2020	seabad1	\$2,316.36	Mat Ded + Mat Credit
			MDPA - Total				\$3,645.36	
			REFL	9	May 5, 2020	seabad1	\$182.27	Reflectivity Bonus Paid at 100% at 105% Bonus for 30,378 LF
		REFL - Total					\$182.27	
		Other Item Adjustment - Total					\$3,827.63	
	0350 - Total						\$182.27	
0410	18 IN. PIPE GROUP A	Material		2	Aug 19, 2019	SYSTEM	(\$2,296.00)	
				3	Sep 4, 2019	SYSTEM	(\$2,296.00)	
				4	Sep 17, 2019	SYSTEM	(\$2,296.00)	
				5	Oct 2, 2019	SYSTEM	(\$2,296.00)	
				6	Oct 17, 2019	SYSTEM	(\$2,296.00)	
				7	Nov 4, 2019	SYSTEM	(\$2,296.00)	
				8	Jan 16, 2020	SYSTEM	(\$2,296.00)	
			- Total				(\$16,072.00)	
		Material - Total					(\$16,072.00)	
		MaterialCredit		3	Sep 4, 2019	SYSTEM	\$2,296.00	
				4	Sep 17, 2019	SYSTEM	\$2,296.00	
				5	Oct 2, 2019	SYSTEM	\$2,296.00	
				6	Oct 17, 2019	SYSTEM	\$2,296.00	
				7	Nov 4, 2019	SYSTEM	\$2,296.00	
				8	Jan 16, 2020	SYSTEM	\$2,296.00	
				9	May 5, 2020	SYSTEM	\$2,296.00	
			- Total				\$16,072.00	
		MaterialCredit - Total					\$16,072.00	





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0410	18 IN. PIPE GROUP A	Other Item Adjustment	MDPA	2	Aug 19, 2019	seabad1	\$2,296.00	Report for material pending.	
				9	May 5, 2020	seabad1	(\$2,296.00)	Mat Cred - Mat Deduct	
			MDPA - Total				\$0.00		
			Other Item Adjustment - Total				\$0.00		
		0410 - Total						\$0.00	
0420	18 IN. GROUP A FLARED END SECT	Material		2	Aug 19, 2019	SYSTEM	(\$670.00)		
				3	Sep 4, 2019	SYSTEM	(\$670.00)		
				4	Sep 17, 2019	SYSTEM	(\$670.00)		
				5	Oct 2, 2019	SYSTEM	(\$670.00)		
				6	Oct 17, 2019	SYSTEM	(\$670.00)		
				7	Nov 4, 2019	SYSTEM	(\$670.00)		
				8	Jan 16, 2020	SYSTEM	(\$670.00)		
				9	May 5, 2020	SYSTEM	(\$670.00)		
				- Total				(\$5,360.00)	
				Material - Total				(\$5,360.00)	
		MaterialCredit		3	Sep 4, 2019	SYSTEM	\$670.00		
				4	Sep 17, 2019	SYSTEM	\$670.00		
				5	Oct 2, 2019	SYSTEM	\$670.00		
				6	Oct 17, 2019	SYSTEM	\$670.00		
				7	Nov 4, 2019	SYSTEM	\$670.00		
				8	Jan 16, 2020	SYSTEM	\$670.00		
				9	May 5, 2020	SYSTEM	\$670.00		
				- Total				\$4,690.00	
		MaterialCredit - Total				\$4,690.00			
		Other Item Adjustment	MDPA	2	Aug 19, 2019	seabad1	\$670.00	Report for material pending.	
				MDPA - Total			\$670.00		
				Other Item Adjustment - Total			\$670.00		
		0420 - Total						\$0.00	
0430	SEEDING - COOL SEASON MIXTURES	Material		3	Sep 4, 2019	SYSTEM	(\$1,835.00)		
				4	Sep 17, 2019	SYSTEM	(\$1,835.00)		
				5	Oct 2, 2019	SYSTEM	(\$1,835.00)		
				6	Oct 17, 2019	SYSTEM	(\$1,835.00)		
				7	Nov 4, 2019	SYSTEM	(\$1,835.00)		
				8	Jan 16, 2020	SYSTEM	(\$1,835.00)		
		- Total				(\$11,010.00)			
		Material - Total				(\$11,010.00)			
		MaterialCredit		4	Sep 17, 2019	SYSTEM	\$1,835.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0430	SEEDING - COOL SEASON MIXTURES	MaterialCredit		5	Oct 2, 2019	SYSTEM	\$1,835.00	
				6	Oct 17, 2019	SYSTEM	\$1,835.00	
				7	Nov 4, 2019	SYSTEM	\$1,835.00	
				8	Jan 16, 2020	SYSTEM	\$1,835.00	
				9	May 5, 2020	SYSTEM	\$1,835.00	
				- Total				\$11,010.00
		MaterialCredit - Total				\$11,010.00		
		Other Item Adjustment	MDPA	3	Sep 4, 2019	seabad1	\$1,835.00	
				9	May 5, 2020	seabad1	(\$1,835.00)	Mat Cred - Mat Deduct
			MDPA - Total				\$0.00	
		Other Item Adjustment - Total				\$0.00		
		0430 - Total						
0440	ALTERNATE DITCH CHECK	Material		2	Aug 19, 2019	SYSTEM	(\$950.40)	
				3	Sep 4, 2019	SYSTEM	(\$950.40)	
				4	Sep 17, 2019	SYSTEM	(\$950.40)	
				5	Oct 2, 2019	SYSTEM	(\$950.40)	
				6	Oct 17, 2019	SYSTEM	(\$950.40)	
				7	Nov 4, 2019	SYSTEM	(\$950.40)	
				8	Jan 16, 2020	SYSTEM	(\$950.40)	
				9	May 5, 2020	SYSTEM	(\$950.40)	
				- Total				(\$7,603.20)
		Material - Total				(\$7,603.20)		
		MaterialCredit		3	Sep 4, 2019	SYSTEM	\$950.40	
				4	Sep 17, 2019	SYSTEM	\$950.40	
				5	Oct 2, 2019	SYSTEM	\$950.40	
				6	Oct 17, 2019	SYSTEM	\$950.40	
				7	Nov 4, 2019	SYSTEM	\$950.40	
				8	Jan 16, 2020	SYSTEM	\$950.40	
				9	May 5, 2020	SYSTEM	\$950.40	
				- Total				\$6,652.80
		MaterialCredit - Total				\$6,652.80		
		Other Item Adjustment	MDPA	2	Aug 19, 2019	seabad1	\$950.40	Report for material pending.
				MDPA - Total				\$950.40
		Other Item Adjustment - Total				\$950.40		
		0440 - Total						
0480	CABLE, LOOP DETECTOR, IN DUCT	Material		7	Nov 4, 2019	SYSTEM	(\$12,222.00)	
				- Total				(\$12,222.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0480	CABLE, LOOP DETECTOR, IN DUCT	Material - Total						(\$12,222.00)	
		MaterialCredit		8	Jan 16, 2020	SYSTEM	\$12,222.00		
			- Total						\$12,222.00
		MaterialCredit - Total						\$12,222.00	
		Other Item Adjustment	MDPA	7	Nov 4, 2019	seabad1	\$12,222.00	Mat report pending certs	
				8	Jan 16, 2020	seabad1	(\$12,222.00)	Mat Credit - Mat Deduct	
		MDPA - Total						\$0.00	
		Other Item Adjustment - Total						\$0.00	
0480 - Total							\$0.00		
5001	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACE	Material		8	Jan 16, 2020	SYSTEM	(\$819.00)		
			- Total						(\$819.00)
		Material - Total						(\$819.00)	
		MaterialCredit		9	May 5, 2020	SYSTEM	\$819.00		
			- Total						\$819.00
		MaterialCredit - Total						\$819.00	
		Other Item Adjustment	MDPA	8	Jan 16, 2020	seabad1	\$819.00	Mat Credit - Mat Deduct	
				9	May 5, 2020	seabad1	(\$819.00)	Mat Credit - Mat Ded	
		MDPA - Total						\$0.00	
Other Item Adjustment - Total						\$0.00			
5001 - Total							\$0.00		
5003	FLASHING ARROW PANEL	Material		8	Jan 16, 2020	SYSTEM	(\$52.50)		
				9	May 5, 2020	SYSTEM	(\$52.50)		
		- Total						(\$105.00)	
		Material - Total						(\$105.00)	
		MaterialCredit		9	May 5, 2020	SYSTEM	\$52.50		
			- Total						\$52.50
		MaterialCredit - Total						\$52.50	
		Other Item Adjustment	MDPA	8	Jan 16, 2020	seabad1	\$52.50	Mat Credit - Mat Deduct	
				MDPA - Total					
Other Item Adjustment - Total						\$52.50			
5003 - Total							\$0.00		
Overall - Total							\$3,540.09		