



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190607-H01	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Prepared For:

Magruder Construction Co., Inc.
243 West Outer Road
Eolia, MO 63344
(573)485-2161FAX

Prepared By:

Willow Springs Project Office
3956 East Main Street
Willow Springs, MO 65793

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3659		Slide repair	14	DOUGLAS	approximately 8 miles west of Ava near Route O

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,069,044.25		\$1,069,044.25	62.26%	July 3, 2019	July 3, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J9P3659			

Contract Total Pay For Estimate No. 002

		To Date	Previous	This Estimate
190607-H01	Total Earnings	\$665,620.50	\$37,495.00	\$628,125.50
	Total Adjustments	\$0.00	\$0.00	\$0.00
		\$669,998.50	\$37,495.00	
Contract Total Payable This Estimate:				\$632,503.50

Approval Date		By User
July 1, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by	FERGUJ1
July 1, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	PULLIA
July 2, 2019	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190607-H01	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Totals by Job Numbers				
J9P3659		To Date	Previous	This Estimate
	Participating	\$0.00	\$0.00	\$0.00
	Non-Participating	\$665,620.50	\$37,495.00	\$628,125.50
	Total Earnings	\$1,335,619.00	\$74,990.00	\$1,260,629.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$35,233.00	\$5,040.00	\$30,193.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$11,401.50)	\$0.00	(\$11,401.50)
	Totals:	\$669,998.50	\$37,495.00	
Project Total Payable This Estimate:				\$632,503.50

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 7250324A, Project Item Line Number 0180, Material Set 7250324A96, Material 1020CPCSAC0024 - CulvPipe AI Ctd Corrug Stl 24" 600mm, Acceptance Action Generic 1020CPCSAC0024 is insufficient.	FERGUJ1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190607-H01, Contract Project J9P3659, Project Item Line Number 0210, Contract Line Item Number 0210, Item 8051000A, Minor Item.	FERGUJ1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190607-H01, Contract Project J9P3659, Project Item Line Number 0060, Contract Line Item Number 0060, Item 3030610A, Minor Item.	FERGUJ1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 3030600, Project Item Line Number 0050, Material Set 303060096, Material 0303CARB - Rock for Rock Base, Acceptance Action Generic 0303CARB is insufficient.	FERGUJ1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 8051000A, Project Item Line Number 0210, Material Set 8051000A96,	FERGUJ1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190607-H01	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.		
Estimate Exception Type: Item Overrun: Contract 190607-H01, Contract Project J9P3659, Project Item Line Number 0070, Contract Line Item Number 0070, Item 4019905, Minor Item.	FERGUJ1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 7320024A, Project Item Line Number 0200, Material Set 7320024A, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	FERGUJ1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 7320018A, Project Item Line Number 0190, Material Set 7320018A, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	FERGUJ1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 8051000A, Project Item Line Number 0210, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	FERGUJ1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 6240101A, Project Item Line Number 0150, Material Set 6240101A96, Material 1011GXT1 - Geotextile Fabric for Subsrfdrainage(T1), Acceptance Action Generic 1011GXT1 is insufficient.	FERGUJ1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 8061005, Project Item Line Number 0220, Material Set 8061005, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	FERGUJ1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 8051000A, Project Item Line Number 0210, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuutralizer, Acceptance Action Generic 0801AG is insufficient.	FERGUJ1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 8051000A, Project Item Line Number 0210, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	FERGUJ1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190607-H01, Contract Project J9P3659, Project Item Line Number 0050, Contract Line Item Number 0050, Item 3030600, Minor Item.	FERGUJ1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item	FERGUJ1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190607-H01	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
7250318A, Project Item Line Number 0170, Material Set 7250318A96, Material 1020CPCSAC0018 - CulvPipe Al Ctd Corrug Stl 18" 450mm, Acceptance Action Generic 1020CPCSAC0018 is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J9P3659, Item 8051000A, Project Item Line Number 0210, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	FERGUJ1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9P3659	0010	2013000		\$4,560.00	ACRE	0.00	1.00	0.00	1.00	\$0.00
	0020	2022010		\$1,400.00	LS	0.00	0.00	1.00	1.00	\$1,400.00
	0030	2035000		\$8.75	CUYD	0.00	3,300.00	2,290.00	5,590.00	\$20,037.50
	0040	2153000		\$960.00	100F	0.00	0.00	2.00	2.00	\$1,920.00
	0050	3030600		\$13.00	SQYD	-156.00	0.00	0.00	0.00	\$13,754.00
	0060	3030610A		\$9.50	SQYD	-156.00	0.00	902.00	902.00	\$8,569.00
	0070	4019905	MISC. 10 IN. ASPHALT OR 8 IN.PCCP	\$63.75	SQYD	-155.60	0.00	902.20	902.20	\$57,515.25
	0080	6113020		\$49.75	CUYD	0.00	0.00	8,753.00	8,753.00	\$435,461.75
	0090	6113040		\$6.25	CUYD	0.00	0.00	8,753.00	8,753.00	\$54,706.25
	0100	6161005		\$10.00	SQFT	0.00	94.00	0.00	94.00	\$0.00
	0110	6161030		\$100.00	EA	0.00	6.00	0.00	6.00	\$0.00
	0120	6181000		\$38,000.00	LS	0.00	0.00	0.25	0.25	\$9,500.00
	0150	6240101A		\$2.25	SQYD	0.00	0.00	3,747.00	3,747.00	\$8,430.75
	0160	6274000		\$4,500.00	LS	0.00	0.00	0.50	0.50	\$2,250.00
	0170	7250318A		\$40.00	LF	0.00	0.00	0.00	0.00	\$2,000.00
	0180	7250324A		\$47.00	LF	0.00	0.00	0.00	0.00	\$2,209.00
0190	7320018A		\$270.00	EA	0.00	0.00	0.00	0.00	\$540.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190607-H01	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9P3659	0200	7320024A		\$325.00	EA	0.00	0.00	0.00	0.00	\$650.00
	0210	8051000A		\$23,500.00	ACRE	-0.10	0.00	0.00	0.00	\$7,050.00
	0220	8061005		\$17.50	LF	0.00	0.00	0.00	0.00	\$1,470.00
	0240	8061019		\$6.00	LF	0.00	0.00	420.00	420.00	\$5,040.00
Total Amount of Items Paid this Estimate -										\$632,503.50

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9P3659	0001	0010	2013000		0.00	1	ACRE	1.00	\$4,560.00	\$4,560.00
	0001	0020	2022010		0.00	1	LS	1.00	\$1,400.00	\$1,400.00
	0001	0030	2035000		0.00	12331	CUYD	5,590.00	\$8.75	\$48,912.50
	0001	0040	2153000		0.00	2	100F	2.00	\$960.00	\$1,920.00
	0001	0050	3030600		0.00	902	SQYD	1,058.00	\$13.00	\$13,754.00
	0001	0060	3030610A		0.00	902	SQYD	1,058.00	\$9.50	\$10,051.00
	0001	0070	4019905	MISC. 10 IN. ASPHALT OR 8 IN.PCCP	0.00	902.200	SQYD	1,057.80	\$63.75	\$67,434.75
	0001	0080	6113020		0.00	14028	CUYD	8,753.00	\$49.75	\$435,461.75
	0001	0090	6113040		0.00	14028	CUYD	8,753.00	\$6.25	\$54,706.25
	0001	0100	6161005		0.00	94	SQFT	94.00	\$10.00	\$940.00
	0001	0110	6161030		0.00	6	EA	6.00	\$100.00	\$600.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190607-H01	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9P3659	0001	0120	6181000		0.00	1	LS	0.25	\$38,000.00	\$9,500.00
	0001	0130	6206000C		0.00	580	LF	0.00	\$2.25	\$0.00
	0001	0140	6206001C		0.00	580	LF	0.00	\$2.25	\$0.00
	0001	0150	6240101A		0.00	3747	SQYD	3,747.00	\$2.25	\$8,430.75
	0001	0160	6274000		0.00	1	LS	0.50	\$4,500.00	\$2,250.00
	0001	0170	7250318A		0.00	50	LF	50.00	\$40.00	\$2,000.00
	0001	0180	7250324A		0.00	47	LF	47.00	\$47.00	\$2,209.00
	0001	0190	7320018A		0.00	2	EA	2.00	\$270.00	\$540.00
	0001	0200	7320024A		0.00	2	EA	2.00	\$325.00	\$650.00
	0001	0210	8051000A		0.00	0.200	ACRE	0.30	\$23,500.00	\$7,050.00
	0001	0220	8061005		0.00	84	LF	84.00	\$17.50	\$1,470.00
	0001	0230	8061016		0.00	10	CUYD	0.00	\$22.00	\$0.00
	0001	0240	8061019		0.00	420	LF	420.00	\$6.00	\$2,520.00
	0010	0250	6061061		0.00	400	LF	0.00	\$33.50	\$0.00
	0010	0260	6063014		0.00	2	EA	0.00	\$3,550.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9P3659	0020	2022010	REMOVAL OF IMPROVEMENTS	Rte 14	6/17/19	ferguj1	1.00	LS		



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190607-H01	0002	June 16, 2019	June 30, 2019	July 1, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9P3659	0030	2035000	UNCLASSIFIED EXCAVATION	Rte 14	6/17/19	ferguj1	500.00	CUYD		
				Rte 14	6/18/19	ferguj1	1,360.00	CUYD		
				Rte 14	6/25/19	ferguj1	430.00	CUYD		
	0040	2153000	SHAPING SLOPES, CLASS III	Rte 14	6/29/19	ferguj1	1.00	100F		
	0050	3030600	FURNISHING ROCK BASE MATERIAL	Rte 14	6/25/19	ferguj1	1,058.00	SQYD		
	0060	3030610A	PLACING ROCK BASE	Rte 14	6/25/19	ferguj1	1,058.00	SQYD		
	0070	4019905	MISC.	Rte 14	6/27/19	ferguj1	1,057.80	SQYD		
	0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	Rte 14	6/17/19	ferguj1	500.00	CUYD		
				Rte 14	6/18/19	ferguj1	1,085.00	CUYD		
				Rte 14	6/19/19	ferguj1	1,885.00	CUYD		
				Rte 14	6/20/19	ferguj1	2,010.00	CUYD		
				Rte 14	6/21/19	ferguj1	1,800.00	CUYD		
				Rte 14	6/22/19	ferguj1	1,125.00	CUYD		
				Rte 14	6/24/19	ferguj1	268.00	CUYD		
				Rte 14	6/25/19	ferguj1	80.00	CUYD		
	0090	6113040	PLACING TYPE 2 ROCK BLANKET	Rte 14	6/17/19	ferguj1	500.00	CUYD		
				Rte 14	6/18/19	ferguj1	1,085.00	CUYD		
				Rte 14	6/19/19	ferguj1	1,885.00	CUYD		
				Rte 14	6/20/19	ferguj1	2,010.00	CUYD		
				Rte 14	6/21/19	ferguj1	1,800.00	CUYD		
Rte 14				6/22/19	ferguj1	1,125.00	CUYD			
Rte 14				6/24/19	ferguj1	268.00	CUYD			
Rte 14				6/25/19	ferguj1	80.00	CUYD			
0120	6181000	MOBILIZATION	Mobilization	6/17/19	ferguj1	0.25	LS			



Missouri Department of Transportation Contractor's Pay Estimate Summary

July 8, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
190607-H01		0002		June 16, 2019		June 30, 2019		July 1, 2019		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J9P3659	0150	6240101A	SUBSURFACE DRAINAGE GEOTEXTILE	Rte 14	6/18/19	ferguj1	500.00	SQYD			
				Rte 14	6/19/19	ferguj1	400.00	SQYD			
				Rte 14	6/20/19	ferguj1	600.00	SQYD			
				Rte 14	6/21/19	ferguj1	300.00	SQYD			
				Rte 14	6/22/19	ferguj1	100.00	SQYD			
				Rte 14	6/24/19	ferguj1	1,847.00	SQYD			
				Rte 14	6/25/19	ferguj1		SQYD			
	0160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	Rte 14	6/17/19	ferguj1	0.50	LS			
	0170	7250318A	18 IN. PIPE GROUP B	Rte 14	6/24/19	ferguj1	50.00	LF			
	0180	7250324A	24 IN. PIPE GROUP B	Rte 14	6/22/19	ferguj1	47.00	LF			
	0190	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Rte 14	6/24/19	ferguj1	2.00	EA			
	0200	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Rte 14	6/22/19	ferguj1	2.00	EA			
	0210	8051000A	SEEDING - COOL SEASON MIXTURES	Rte 14	6/26/19	ferguj1	0.30	ACRE			
0220	8061005	ROCK DITCH CHECK	Rte 14	6/25/19	ferguj1	84.00	LF				