



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-A05	0009	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Prepared For:

Emery Sapp & Sons, Inc.
2301 I-70 Drive NW
Columbia, MO 65202
(573)445-0266FAX

Prepared By:

Maryville Project Office
28320 250th Street
Maryville, MO 64468

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3312	FAF-159-1(13)	Bridge replacement	159	HOLT	0.2 mile west of Rte. P near Fortescue

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$2,531,620.95		\$2,531,620.95	47.02%	December 1, 2019	December 1, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J1P3312			

Contract Total Pay For Estimate No. 009

	To Date	Previous	This Estimate
190621-A05			
Total Earnings	\$1,190,439.98	\$1,118,181.98	\$72,258.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$1,190,439.98	\$1,118,181.98	
Contract Total Payable This Estimate:			\$72,258.00

Approval Date	By User
March 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by whitej
March 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by jacobl
March 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-A05	0009	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Totals by Job Numbers				
J1P3312	To Date		Previous	This Estimate
	Participating	\$1,190,439.98	\$1,118,181.98	\$72,258.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$1,190,439.98	\$1,118,181.98	\$72,258.00
	Stockpiled Materials	\$229,455.63	\$229,455.63	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$1,190,439.98	\$1,118,181.98	
	Project Total Payable This Estimate:			\$72,258.00

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190621-A05, Time ID 00 DT, Time Type Completion Date, Current Completion Date 12/1/2019 12:00:00 AM.	whitej	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J1P3312	0010	2022010		\$10,000.00	LS	0.00	0.20	0.00	0.20	\$0.00
	0040	3049910	MISC. CREEK ROCK FILL	\$27.75	TONS	0.00	22,189.49	0.00	22,189.49	\$0.00
	0100	6161005		\$12.00	SQFT	0.00	109.00	0.00	109.00	\$0.00
	0110	6161008		\$80.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0120	6161031		\$250.00	EA	0.00	6.00	0.00	6.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-A05	0009	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J1P3312	0140	6181000		\$224,000.00	LS	0.00	0.75	0.00	0.75	\$0.00
	0220	6061069		\$2,777.00	EA	0.00	0.00	0.00	0.00	\$0.00
	0230	6063014		\$2,777.00	EA	0.00	0.00	0.00	0.00	\$0.00
	0240	2160500		\$100,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0270	7025001		\$3,000.00	EA	0.00	0.00	1.00	1.00	\$3,000.00
	0290	7029902	MISC. PILE POINT REINFORCEMENT (CIP CONCRETE PILES)	\$2,500.00	EA	0.00	0.00	3.00	3.00	\$7,500.00
	0310	7029903	MISC. GALVANIZED CAST IN PLACE CONCRETE PILES 36 INCHES	\$292.00	LF	0.00	0.00	211.50	211.50	\$61,758.00
	0340	7034221		\$400.00	SQYD	0.00	0.00	0.00	0.00	\$0.00
	0350	7056021		\$350.00	LF	0.00	0.00	0.00	0.00	\$0.00
Total Amount of Items Paid this Estimate -										\$72,258.00

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J1P3312	0001	0010	2022010		0.00	1	LS	0.20	\$10,000.00	\$2,000.00
	0001	0020	2035500		0.00	1121	CUYD	0.00	\$32.00	\$0.00
	0001	0030	3040143		0.00	932	SQYD	0.00	\$15.00	\$0.00
	0001	0040	3049910	MISC. CREEK ROCK FILL	0.00	27626.600	TONS	22,189.49	\$27.75	\$615,758.35
	0001	0050	3102003		0.00	69	SQYD	0.00	\$15.00	\$0.00
	0001	0060	4010151		0.00	124.200	SQYD	0.00	\$62.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-A05	0009	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J1P3312	0001	0070	4019905	MISC. OPTIONAL PAVEMENT	0.00	807.400	SQYD	0.00	\$64.00	\$0.00
	0001	0080	6113020		0.00	2099	CUYD	0.00	\$50.00	\$0.00
	0001	0090	6113040		0.00	2099	CUYD	0.00	\$15.00	\$0.00
	0001	0100	6161005		0.00	109	SQFT	109.00	\$12.00	\$1,308.00
	0001	0110	6161008		0.00	2	EA	2.00	\$80.00	\$160.00
	0001	0120	6161031		0.00	6	EA	6.00	\$250.00	\$1,500.00
	0001	0130	6173600D		0.00	50	LF	0.00	\$40.00	\$0.00
	0001	0140	6181000		0.00	1	LS	0.75	\$224,000.00	\$168,000.00
	0001	0150	6206000C		0.00	1080	LF	0.00	\$1.00	\$0.00
	0001	0160	6206001C		0.00	135	LF	0.00	\$30.00	\$0.00
	0001	0170	6240103A		0.00	2008	SQYD	0.00	\$2.75	\$0.00
	0001	0180	6274000		0.00	1	LS	0.00	\$9,350.00	\$0.00
	0001	0190	8051000A		0.00	1	ACRE	0.00	\$3,570.00	\$0.00
	0001	0200	8061016		0.00	5	CUYD	0.00	\$30.00	\$0.00
	0001	0210	8061019		0.00	512	LF	0.00	\$4.40	\$0.00
	0010	0220	6061069		0.00	4	EA	0.00	\$2,777.00	\$0.00
	0010	0230	6063014		0.00	4	EA	0.00	\$2,777.00	\$0.00
	0070	0240	2160500		0.00	1	LS	1.00	\$100,000.00	\$100,000.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-A05	0009	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J1P3312	0070	0250	5031011A		0.00	151	SQYD	0.00	\$100.00	\$0.00
	0070	0260	7021212		0.00	1224	LF	0.00	\$45.00	\$0.00
	0070	0270	7025001		0.00	4	EA	1.00	\$3,000.00	\$3,000.00
	0070	0280	7026000		0.00	148	LF	0.00	\$1.00	\$0.00
	0070	0290	7029902	MISC. PILE POINT REINFORCEMENT (CIP CONCRETE PILES)	0.00	6	EA	3.00	\$2,500.00	\$7,500.00
	0070	0300	7029902	MISC. PILE POINT REINFORCEMENT (STRUCTURAL STEEL PILES)	0.00	12	EA	0.00	\$250.00	\$0.00
	0070	0310	7029903	MISC. GALVANIZED CAST IN PLACE CONCRETE PILES 36 INCHES	0.00	630	LF	211.50	\$292.00	\$61,758.00
	0070	0320	7032003		0.00	75.200	CUYD	0.00	\$1,100.00	\$0.00
	0070	0330	7034219A		0.00	471	LF	0.00	\$90.00	\$0.00
	0070	0340	7034221		0.00	898	SQYD	0.00	\$400.00	\$0.00
	0070	0350	7056021		0.00	871	LF	0.00	\$350.00	\$0.00
	0070	0360	7061060		0.00	14540	LB	0.00	\$2.00	\$0.00
	0070	0370	7123610		0.00	38	EA	0.00	\$500.00	\$0.00
	0070	0380	7151001		0.00	2	EA	0.00	\$1,500.00	\$0.00
	0070	0390	7161000		0.00	24	EA	0.00	\$275.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190621-A05		0009		February 16, 2020		March 1, 2020			March 2, 2020		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J1P3312	0270	7025001	DYNAMIC PILE TESTING	Bridge A8877 Bent 3, pile #12	2/20/20	bennea2	1.00	EA				
	0290	7029902	MISC.	Bridge A8877 Bent 3, Piles 10 through 12	2/18/20	whitej	3.00	EA				
	0310	7029903	MISC.	Bridge A8877, Bent 3 Pile No. 10	2/20/20	bennea2	94.00	LF				
				Bridge A8877, Bent 3, Pile No 12		bennea2	94.00	LF				
				Bridge A8877, Bent 3, Pile No. 11		bennea2	94.00	LF				
Bridge A8877, Bent 3, Piles 10,11 & 12. Removed 70.5 feet or 25% of the final in place pay (282 feet) until concrete is placed in the piling.					bennea2	-70.50	LF					