



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 18, 2020

Pay Estimate Created Date: June 15, 2020

<b>Progress Estimate Number</b>	<b>Contract ID</b>	<b>Pay Period Start</b>	<b>Original Contract Amount</b>
17	190621-F01	June 2, 2020	\$1,244,141.68
	<b>Prime Contractor</b>	<b>Pay Period End</b>	<b>Net Change Order Amount</b>
	L.F. Krupp Construction, Inc. dba Krupp	June 15, 2020	\$13,758.31
			<b>Current Contract Amount</b> \$1,257,899.99

<b>Approval Date</b>		<b>By User</b>
June 15, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	fernarn1
June 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	morgac1
June 18, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
May 22, 2020	May 22, 2020	May 22, 2020	92.33%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 17			
	This Estimate	Previous	To Date
190621-F01			
Total Posted Items Pay	\$0.00	\$1,161,396.42	\$1,161,396.42
Gross Item Adjustments	\$10,101.19	(\$44,546.93)	(\$34,445.74)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$9,768.70	\$13,186.56	\$22,955.26
		\$1,130,036.05	\$1,149,905.94
<b>Contract Total Payable This Estimate:</b>	<b>\$19,869.89</b>		

## Items Paid This Estimate Period

No Data Available

## Contract Adjustments This Estimate

Adj Type	Entered By	Comments	Time Units	Rate	Amount
SMAB--Other Contract Adjustment	fernarn1	I-64 WB Lanes 1-4 Smoothness Bonus. WB Lane 1: \$1,197.17 WB Lane 2: \$1,197.17 WB Lane 3: \$2,585.67 WB Lane 4: \$1,197.17  Total Bonus = \$6,177.18			\$6,177.18
SMAB--Other Contract Adjustment	fernarn1	I-64 EB Lanes 1-4 Smoothness Bonus. EB Lane 1: \$897.88 EB Lane 2: \$1,197.17 EB Lane 3: \$1,496.47 EB Lane 4: \$0.00  Total Bonus = \$3,591.52			\$3,591.52

Overall - Total

These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

\$9,768.70

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613277	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Fuel Price	Correction to Fuel Price Adjustment originally added on Estimate 0016. Contractor elected to not have an adjustment for fuel in their contract.			\$969.65
	0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Other Item Adjustment	Fuel Price	Correction to Fuel Price Adjustment originally added on Estimate 0016. Contractor elected to not have an adjustment for fuel in their contract.			\$9,131.54
	0090	MISC.	Material			-456	\$31.00	(\$14,136.00)
	0090	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fernarn1 overriding Payment Estimate Exception 2 on	456	\$31.00	\$14,136.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 18, 2020

Pay Estimate Created Date: June 15, 2020

Progress Estimate Number			Contract ID	190621-F01		Pay Period Start	June 2, 2020	Original Contract Amount \$1,244,141.68	
17			Prime Contractor	L.F. Krupp Construction, Inc. dba Krupp		Pay Period End	June 15, 2020	Net Change Order Amount	\$13,758.31
								Current Contract Amount	\$1,257,899.99
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J6I3277					the current Payment Estimate.				
	0110	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-325	\$345.00	(\$112,125.00)	
	0110	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	325	\$345.00	\$112,125.00	
	0120	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material			-177	\$5.85	(\$1,035.45)	
	0120	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	177	\$5.85	\$1,035.45	
	0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-437	\$17.30	(\$7,560.10)	
	0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	437	\$17.30	\$7,560.10	
	0160	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material			-24	\$60.40	(\$1,449.60)	
	0160	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	24	\$60.40	\$1,449.60	
	0170	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			-50	\$57.50	(\$2,875.00)	
	0170	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	50	\$57.50	\$2,875.00	
	0200	MISC.	Material			-21,376	\$4.10	(\$87,641.60)	
	0200	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	21,376	\$4.10	\$87,641.60	
	0230	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFIED)	Material			-144	\$259.00	(\$37,296.00)	
	0230	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFIED)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fernam1	144	\$259.00	\$37,296.00	



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 18, 2020

Pay Estimate Created Date: June 15, 2020

Progress Estimate Number			Contract ID	190621-F01		Pay Period Start	June 2, 2020	Original Contract Amount \$1,244,141.68	
17			Prime Contractor	L.F. Krupp Construction, Inc. dba Krupp		Pay Period End	June 15, 2020	Net Change Order Amount	\$13,758.31
								Current Contract Amount	\$1,257,899.99
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J6I3277					overriding Payment Estimate Exception 15 on the current Payment Estimate.				
	0250	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-9,850	\$0.25	(\$2,462.50)	
	0250	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fernam1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	9,850	\$0.25	\$2,462.50	
	0260	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-6,260	\$0.25	(\$1,565.00)	
	0260	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fernam1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	6,260	\$0.25	\$1,565.00	
	0270	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-90	\$1.00	(\$90.00)	
	0270	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fernam1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	90	\$1.00	\$90.00	
	0280	MISC.	Material			-472	\$37.00	(\$17,464.00)	
	0280	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fernam1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	472	\$37.00	\$17,464.00	
	5002	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material			-200	\$28.00	(\$5,600.00)	
	5002	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fernam1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	200	\$28.00	\$5,600.00	
	5004	TACK COAT	Material			-389	\$5.43	(\$2,112.27)	
	5004	TACK COAT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	389	\$5.43	\$2,112.27	
Total								\$10,101.19	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on June 18, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6I3277	I 64-1(89)	Resurface and guardrail improvements	I-64	ST LOUIS	west of Ballas to east of Spoede Road

Totals by Job Numbers				
J6I3277		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,161,396.42	\$1,161,396.42
	Gross Item Adjustments	\$10,101.19	(\$44,546.93)	(\$34,445.74)
	<b>Gross Item Pay</b>	<b>\$10,101.19</b>	<b>\$1,116,849.49</b>	<b>\$1,126,950.68</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$9,768.70	\$13,186.56	\$22,955.26



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 18, 2020

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 4071005, Project Item Line Number 5004, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6099903, Project Item Line Number 0090, Material Set 6099903, Material 0501CCPARA - Concrete, Pavement & Deck Repair w/Air, Acceptance Action Generic 0501CCPARA is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6099903, Project Item Line Number 0090, Material Set 6099903, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6131010, Project Item Line Number 0110, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6131010, Project Item Line Number 0110, Material Set 613101096, Material 0501CCPARA - Concrete, Pavement & Deck Repair w/Air, Acceptance Action Generic 0501CCPARA is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6131012, Project Item Line Number 0120, Material Set 613101296, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6131015, Project Item Line Number 0150, Material Set 6131015, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6131017, Project Item Line Number 0160, Material Set 6131017, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6131017, Project Item Line Number 0160, Material Set 6131017, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6131017, Project Item Line Number 0160, Material Set 6131017, Material 1057JMDAEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6131018, Project Item Line Number 0170, Material Set 6131018, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6131018, Project Item Line Number 0170, Material Set 6131018, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40° No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6139911, Project Item Line Number 0200, Material Set 6139911, Material 1039AGPC - Aggregate for Epoxy Polymer Conc Overlay, Acceptance Action Generic 1039AGPC is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6139911, Project Item Line Number 0200, Material Set 6139911, Material 1039ERPC..PC - Polymer Concrete, Acceptance Action Generic 1039ERPC..PC is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6172001, Project Item Line Number 0230, Material Set 617200196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6172001, Project Item Line Number 0230, Material Set 617200196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6172001, Project Item Line Number 0230, Material Set 617200196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6173600D, Project Item Line Number 5002, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6205902A, Project Item Line Number 0250, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6205902A, Project Item Line Number 0250, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6205903A, Project Item Line Number 0260, Material Set 6205903A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6205906A, Project Item Line Number 0270, Material Set 6205906A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6205906A, Project Item Line Number 0270, Material Set 6205906A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Working with Materials to resolve.	fern1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3277, Item 6209902, Project Item Line Number 0280, Material Set 6209902, Material 3099XX - See Remarks for Description of Material,	Working with Materials to resolve.	fern1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on June 18, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 3099XX is insufficient.			
Estimate Exception Type: Item Overrun: Contract 190621-F01, Contract Project J613277, Project Item Line Number 0050, Contract Line Item Number 0050, Item 4030009, Minor Item.	Waiting on Change Order 005.	fernarn1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190621-F01, Contract Project J613277, Project Item Line Number 0310, Contract Line Item Number 0310, Item 6261000A, Minor Item.	Waiting on Change Order 005.	fernarn1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 18, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190621-F01	J6I3277	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.95	\$35,400.00	\$33,630.00
		0001	0020	2072000	LINEAR GRADING CLASS 2	4.70	0.00	4.70	STA	1.10	\$695.00	\$764.50
		0001	0030	2153000	SHAPING SLOPES, CLASS III	26.00	0.00	26.00	100F	5.40	\$1,200.00	\$6,480.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	547.60	0.00	547.60	TONS	369.70	\$92.00	\$34,012.40
		0001	0050	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	3,331.30	0.00	3,331.30	TONS	3,481.60	\$126.25	\$439,552.00
		0001	0060	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	7,073.00	0.00	7,073.00	GAL	6,695.00	\$3.60	\$24,102.00
		0001	0070	4079912	MISC.TACK COAT - LOW-TRACKING OR NON-TRACKING	867.00	-867.00	0.00	GAL	0.00	\$5.75	\$0.00
		0001	0080	6091042	CONCRETE GUTTER TYPE B	10.00	0.00	10.00	LF	0.00	\$235.00	\$0.00
		0001	0090	6099903	MISC.(4 IN. OR 6 IN.) TYPE A CURB (ON CONCRETE)	473.00	0.00	473.00	LF	456.00	\$31.00	\$14,136.00
		0001	0100	6117000A	GABIONS	14.00	0.00	14.00	CUYD	14.00	\$57.00	\$798.00
		0001	0110	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	256.50	68.50	325.00	SQYD	325.00	\$345.00	\$112,125.00
		0001	0120	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	257.00	-80.00	177.00	SQYD	177.00	\$5.85	\$1,035.45
		0001	0130	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	257.00	-257.00	0.00	SQYD	0.00	\$5.85	\$0.00
		0001	0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,604.00	-364.00	1,240.00	LF	1,240.00	\$5.75	\$7,130.00
		0001	0150	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	346.00	91.00	437.00	EA	437.00	\$17.30	\$7,560.10
		0001	0160	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	48.00	-24.00	24.00	EA	24.00	\$60.40	\$1,449.60
		0001	0170	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	60.00	-10.00	50.00	EA	50.00	\$57.50	\$2,875.00
		0001	0180	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	29.50	-29.50	0.00	TONS	0.00	\$180.00	\$0.00
		0001	0190	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	353.60	-353.60	0.00	SQYD	0.00	\$10.00	\$0.00
		0001	0200	6139911	MISC.FURNISHING & PLACING HOT POLYMER CONCRETE PATCHING FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	24,336.00	-2,960.00	21,376.00	LB	21,376.00	\$4.10	\$87,641.60
		0001	0210	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$48,000.00	\$45,600.00
		0001	0220	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	4.00	0.00	4.00	EA	3.00	\$1,500.00	\$4,500.00
		0001	0230	6172001	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFIED)	180.00	0.00	180.00	LF	144.00	\$259.00	\$37,296.00
		0001	0240	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$63,400.00	\$0.00
		0001	0241	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.95	\$52,506.00	\$49,880.70
		0001	0250	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,230.00	0.00	10,230.00	LF	9,850.00	\$0.25	\$2,462.50
		0001	0260	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6,279.00	0.00	6,279.00	LF	6,260.00	\$0.25	\$1,565.00
		0001	0270	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	90.00	0.00	90.00	LF	90.00	\$1.00	\$90.00
		0001	0280	6209902	MISC.INLAID PAVEMENT MARKER INSTALLATION	474.00	0.00	474.00	EA	472.00	\$37.00	\$17,464.00
		0001	0290	6209902	MISC.LANE REDUCTION ARROW	1.00	0.00	1.00	EA	0.00	\$1,600.00	\$0.00
		0001	0300	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	41,131.00	0.00	41,131.00	SQYD	37,862.00	\$2.85	\$107,906.70
		0001	0310	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	50.80	0.00	50.80	STA	109.90	\$64.00	\$7,033.60
		0001	0320	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$590.00	\$0.00
		0001	0330	8031000A	TURF TYPE TALL FESCUE SODDING	14.00	0.00	14.00	SQYD	0.00	\$176.75	\$0.00
		0010	0340	6061060	MGS GUARDRAIL	1,750.00	225.00	1,975.00	LF	1,975.00	\$22.00	\$43,450.00
		0010	0350	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	2.00	4.00	EA	4.00	\$3,100.00	\$12,400.00
		0010	0360	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	4.00	-1.00	3.00	EA	3.00	\$2,950.00	\$8,850.00
		0010	0370	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	2.00	\$650.00	\$1,300.00
		0010	0380	6061080	MGS END ANCHOR	4.00	1.00	5.00	EA	5.00	\$1,000.00	\$5,000.00
		0010	0390	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	1.00	0.00	1.00	EA	1.00	\$400.00	\$400.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	-1.00	7.00	EA	7.00	\$2,900.00	\$20,300.00
		0020	0410	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	425.00	0.00	425.00	LF	0.00	\$20.00	\$0.00
		0020	0420	9015010	TRENCHING TYPE I	425.00	0.00	425.00	LF	0.00	\$9.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 18, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190621-F01	J6I3277	0020	0430	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	425.00	0.00	425.00	LF	0.00	\$4.50	\$0.00
		0020	0440	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	425.00	0.00	425.00	LF	0.00	\$4.30	\$0.00
		0050	0450	9109903	MISC.MODOT ITS ASSETS RELOCATION	600.00	0.00	600.00	LF	0.00	\$35.00	\$0.00
		0001	5001	6189901	MISC.MISC. MOBILIZATION Adjust Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$10,894.00	\$10,894.00
		0001	5002	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	0.00	200.00	200.00	LF	200.00	\$28.00	\$5,600.00
		0001	5003	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARRELS)	0.00	2.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0001	5004	4071005	TACK COAT	0.00	867.00	867.00	GAL	389.00	\$5.43	\$2,112.27
Project J6I3277 - Total Value Posted to Date as of Report Generated Date												\$1,161,396.42
190621-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,161,396.42





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 18, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	ACAD	13	Apr 17, 2020	fern1	(\$681.72)	Mix ID: BP-1 20-03 349.6 Tons placed during Estimate 0013.		
				14	May 2, 2020	fern1	(\$720.92)	Mix ID: BP-1 20-03 349.6 Tons paid during Estimate 0013. 20.1 Tons paid during Estimate 0014 for pay correction.		
				14	May 2, 2020	fern1	\$681.72	Pay Correction for Mix ID: BP-1 20-03 349.6 Tons paid during Estimate 0013. Final Pay is 369.7 Tons on this Estimate 0014.		
	ACAD - Total					(\$720.92)				
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)		FUEL	16	Jun 2, 2020	fern1	(\$969.65)	Fuel Price Adjustment for BP-1 paved during Estimate 013 pay period, Fuel Price Adjustments had to be manually entered due to issue with AASHTOWare.		
				17	Jun 15, 2020	fern1	\$969.65	Correction to Fuel Price Adjustment originally added on Estimate 0016. Contractor elected to not have an adjustment for fuel in their contract.		
	FUEL - Total					\$0.00				
	Other Item Adjustment - Total							(\$720.92)		
0040 - Total							(\$720.92)			
0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Other Item Adjustment	ACAD	13	Apr 17, 2020	fern1	(\$10,967.04)	Mix ID: SP095BSM 19-10 3,481.6 Tons placed during Estimate 0013.		
				ACAD - Total					(\$10,967.04)	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)		FUEL	16	Jun 2, 2020	fern1	(\$9,131.54)	Fuel Price Adjustment for SP095BSM paved during Estimate 013 pay period, Fuel Price Adjustments had to be manually entered due to issue with AASHTOWare.		
				17	Jun 15, 2020	fern1	\$9,131.54	Correction to Fuel Price Adjustment originally added on Estimate 0016. Contractor elected to not have an adjustment for fuel in their contract.		
	FUEL - Total					\$0.00				
	Other Item Adjustment - Total							(\$10,967.04)		
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)		Overrun	Overrun	13	Apr 17, 2020	SYSTEM	(\$18,975.38)		
					Overrun - Total					(\$18,975.38)
Overrun - Total							(\$18,975.38)			
0050 - Total							(\$29,942.42)			
0060	MISC. MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	Material		13	Apr 17, 2020	SYSTEM	(\$18,223.20)			
				13	Apr 17, 2020	SYSTEM	\$18,223.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fern1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				14	May 2, 2020	SYSTEM	(\$24,102.00)			
				14	May 2, 2020	SYSTEM	\$24,102.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fern1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				- Total					\$0.00	
	Material - Total							\$0.00		
0060 - Total							\$0.00			
0090	MISC. (4 IN. OR 6 IN.) TYPE A CURB (ON CONCRETE)	Material		11	Mar 17, 2020	SYSTEM	(\$10,912.00)			
				11	Mar 17, 2020	SYSTEM	\$10,912.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fern1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				12	Apr 3, 2020	SYSTEM	(\$14,136.00)			
				12	Apr 3, 2020	SYSTEM	\$14,136.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fern1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				13	Apr 17, 2020	SYSTEM	(\$14,136.00)			
				13	Apr 17, 2020	SYSTEM	\$14,136.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fern1 overriding Payment Estimate Exception 5 on the current Payment		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0090	MISC. (4 IN. OR 6 IN.) TYPE A CURB (ON CONCRETE)	Material						Estimate.
				14	May 2, 2020	SYSTEM	(\$14,136.00)	
				14	May 2, 2020	SYSTEM	\$14,136.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				15	May 18, 2020	SYSTEM	(\$14,136.00)	
				15	May 18, 2020	SYSTEM	\$14,136.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				16	Jun 2, 2020	SYSTEM	(\$14,136.00)	
				16	Jun 2, 2020	SYSTEM	\$14,136.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fernam1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$14,136.00)	
				17	Jun 15, 2020	SYSTEM	\$14,136.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	0090 - Total				\$0.00			
0100	GABIONS	Material		12	Apr 3, 2020	SYSTEM	(\$798.00)	
				12	Apr 3, 2020	SYSTEM	\$798.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0100 - Total				\$0.00				
0110	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		11	Mar 17, 2020	SYSTEM	(\$77,176.50)	
				11	Mar 17, 2020	SYSTEM	\$77,176.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				12	Apr 3, 2020	SYSTEM	(\$112,125.00)	
				12	Apr 3, 2020	SYSTEM	\$112,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				13	Apr 17, 2020	SYSTEM	(\$112,125.00)	
				13	Apr 17, 2020	SYSTEM	\$112,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$112,125.00)	
				14	May 2, 2020	SYSTEM	\$112,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				15	May 18, 2020	SYSTEM	(\$112,125.00)	
				15	May 18, 2020	SYSTEM	\$112,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				16	Jun 2, 2020	SYSTEM	(\$112,125.00)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0110	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		16	Jun 2, 2020	SYSTEM	\$112,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$112,125.00)	
				17	Jun 15, 2020	SYSTEM	\$112,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0110 - Total							\$0.00	
0120	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material		11	Mar 17, 2020	SYSTEM	(\$1,035.45)	
				11	Mar 17, 2020	SYSTEM	\$1,035.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				12	Apr 3, 2020	SYSTEM	(\$1,035.45)	
				12	Apr 3, 2020	SYSTEM	\$1,035.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				13	Apr 17, 2020	SYSTEM	(\$1,035.45)	
				13	Apr 17, 2020	SYSTEM	\$1,035.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$1,035.45)	
				14	May 2, 2020	SYSTEM	\$1,035.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				15	May 18, 2020	SYSTEM	(\$1,035.45)	
				15	May 18, 2020	SYSTEM	\$1,035.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				16	Jun 2, 2020	SYSTEM	(\$1,035.45)	
				16	Jun 2, 2020	SYSTEM	\$1,035.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$1,035.45)	
				17	Jun 15, 2020	SYSTEM	\$1,035.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total				\$0.00				
0120 - Total							\$0.00	
0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		11	Mar 17, 2020	SYSTEM	(\$5,138.10)	
				11	Mar 17, 2020	SYSTEM	\$5,138.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				12	Apr 3, 2020	SYSTEM	(\$7,560.10)	
				12	Apr 3, 2020	SYSTEM	\$7,560.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material						Estimate.
				13	Apr 17, 2020	SYSTEM	(\$7,560.10)	
				13	Apr 17, 2020	SYSTEM	\$7,560.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$7,560.10)	
				14	May 2, 2020	SYSTEM	\$7,560.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				15	May 18, 2020	SYSTEM	(\$7,560.10)	
				15	May 18, 2020	SYSTEM	\$7,560.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				16	Jun 2, 2020	SYSTEM	(\$7,560.10)	
				16	Jun 2, 2020	SYSTEM	\$7,560.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$7,560.10)	
				17	Jun 15, 2020	SYSTEM	\$7,560.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0150 - Total						\$0.00		
0160	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		11	Mar 17, 2020	SYSTEM	(\$845.60)	
				11	Mar 17, 2020	SYSTEM	\$845.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				12	Apr 3, 2020	SYSTEM	(\$1,449.60)	
				12	Apr 3, 2020	SYSTEM	\$1,449.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				13	Apr 17, 2020	SYSTEM	(\$1,449.60)	
				13	Apr 17, 2020	SYSTEM	\$1,449.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fernam1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$1,449.60)	
				14	May 2, 2020	SYSTEM	\$1,449.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				15	May 18, 2020	SYSTEM	(\$1,449.60)	
				15	May 18, 2020	SYSTEM	\$1,449.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				16	Jun 2, 2020	SYSTEM	(\$1,449.60)	
				16	Jun 2, 2020	SYSTEM	\$1,449.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 10 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0160	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		17	Jun 15, 2020	SYSTEM	(\$1,449.60)	
				17	Jun 15, 2020	SYSTEM	\$1,449.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
0160 - Total						\$0.00		
0170	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		11	Mar 17, 2020	SYSTEM	(\$1,897.50)	
				11	Mar 17, 2020	SYSTEM	\$1,897.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				12	Apr 3, 2020	SYSTEM	(\$2,875.00)	
				12	Apr 3, 2020	SYSTEM	\$2,875.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				13	Apr 17, 2020	SYSTEM	(\$2,875.00)	
				13	Apr 17, 2020	SYSTEM	\$2,875.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fernam1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$2,875.00)	
				14	May 2, 2020	SYSTEM	\$2,875.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				15	May 18, 2020	SYSTEM	(\$2,875.00)	
				15	May 18, 2020	SYSTEM	\$2,875.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				16	Jun 2, 2020	SYSTEM	(\$2,875.00)	
				16	Jun 2, 2020	SYSTEM	\$2,875.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$2,875.00)	
				17	Jun 15, 2020	SYSTEM	\$2,875.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
0170 - Total						\$0.00		
0200	MISC. FURNISHING & PLACING HOT POLYMER CONCRETE PATCHING FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	Material		12	Apr 3, 2020	SYSTEM	(\$87,641.60)	
				12	Apr 3, 2020	SYSTEM	\$87,641.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				13	Apr 17, 2020	SYSTEM	(\$87,641.60)	
				13	Apr 17, 2020	SYSTEM	\$87,641.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fernam1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$87,641.60)	
				14	May 2, 2020	SYSTEM	\$87,641.60	This adjustment offsets the original system-generated Overrun



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0200	MISC. FURNISHING & PLACING HOT POLYMER CONCRETE PATCHING FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	Material			2020			Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				15	May 18, 2020	SYSTEM	(\$87,641.60)	
				15	May 18, 2020	SYSTEM	\$87,641.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fernam1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				16	Jun 2, 2020	SYSTEM	(\$87,641.60)	
				16	Jun 2, 2020	SYSTEM	\$87,641.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$87,641.60)	
				17	Jun 15, 2020	SYSTEM	\$87,641.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0200 - Total						\$0.00	
0210	MISC. TEMPORARY TRAFFIC CONTROL	Material		11	Mar 17, 2020	SYSTEM	(\$24,000.00)	
				11	Mar 17, 2020	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fernam1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				12	Apr 3, 2020	SYSTEM	(\$24,000.00)	
				12	Apr 3, 2020	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fernam1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				13	Apr 17, 2020	SYSTEM	(\$45,600.00)	
				13	Apr 17, 2020	SYSTEM	\$45,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fernam1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$45,600.00)	
	14	May 2, 2020	SYSTEM	\$45,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fernam1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
				- Total			\$0.00	
	Material - Total						\$0.00	
0210 - Total						\$0.00		
0220	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	Material		11	Mar 17, 2020	SYSTEM	(\$4,500.00)	
				11	Mar 17, 2020	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				12	Apr 3, 2020	SYSTEM	(\$4,500.00)	
				12	Apr 3, 2020	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fernam1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				13	Apr 17, 2020	SYSTEM	(\$4,500.00)	
				13	Apr 17, 2020	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fernam1 overriding Payment Estimate Exception 19 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0220	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	Material		14	May 2, 2020	SYSTEM	(\$4,500.00)	
				14	May 2, 2020	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fernam1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total							\$0.00
0220 - Total							\$0.00	
0230	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFIED)	Material		12	Apr 3, 2020	SYSTEM	(\$37,296.00)	
				12	Apr 3, 2020	SYSTEM	\$37,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fernam1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				13	Apr 17, 2020	SYSTEM	(\$37,296.00)	
				13	Apr 17, 2020	SYSTEM	\$37,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fernam1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$37,296.00)	
				14	May 2, 2020	SYSTEM	\$37,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fernam1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				15	May 18, 2020	SYSTEM	(\$37,296.00)	
				15	May 18, 2020	SYSTEM	\$37,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fernam1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				16	Jun 2, 2020	SYSTEM	(\$37,296.00)	
				16	Jun 2, 2020	SYSTEM	\$37,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$37,296.00)	
				17	Jun 15, 2020	SYSTEM	\$37,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total							\$0.00
0230 - Total							\$0.00	
0250	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		16	Jun 2, 2020	SYSTEM	(\$2,462.50)	
				16	Jun 2, 2020	SYSTEM	\$2,462.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fernam1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$2,462.50)	
				17	Jun 15, 2020	SYSTEM	\$2,462.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fernam1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total							\$0.00	
0250 - Total							\$0.00	
0260	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		16	Jun 2, 2020	SYSTEM	(\$1,565.00)	
				16	Jun 2, 2020	SYSTEM	\$1,565.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fernam1 overriding Payment Estimate Exception 24 on the current





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0260	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material						Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$1,565.00)	
				17	Jun 15, 2020	SYSTEM	\$1,565.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fernam1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total			\$0.00				
0260 - Total							\$0.00	
0270	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		16	Jun 2, 2020	SYSTEM	(\$90.00)	
				16	Jun 2, 2020	SYSTEM	\$90.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fernam1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$90.00)	
				17	Jun 15, 2020	SYSTEM	\$90.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fernam1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
	- Total			\$0.00				
Material - Total			\$0.00					
0270 - Total							\$0.00	
0280	MISC. INLAID PAVEMENT MARKER INSTALLATION	Material		16	Jun 2, 2020	SYSTEM	(\$17,464.00)	
				16	Jun 2, 2020	SYSTEM	\$17,464.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fernam1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$17,464.00)	
				17	Jun 15, 2020	SYSTEM	\$17,464.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fernam1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
	- Total			\$0.00				
Material - Total			\$0.00					
0280 - Total							\$0.00	
0310	BITUMINOUS SHOULDER RUMBLE STRIP	Overrun	Overrun	15	May 18, 2020	SYSTEM	(\$3,782.40)	
				Overrun - Total			(\$3,782.40)	
	Overrun - Total			(\$3,782.40)				
0310 - Total							(\$3,782.40)	
0340	MGS GUARDRAIL	Construction Stockpile		1	Oct 16, 2019	SYSTEM	\$19,162.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Mar 17, 2020	SYSTEM	(\$13,550.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Apr 17, 2020	SYSTEM	(\$5,611.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total			\$0.00				
Construction Stockpile - Total			\$0.00					
0340 - Total							\$0.00	
0350	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Oct 16, 2019	SYSTEM	\$2,657.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Mar 17, 2020	SYSTEM	(\$2,657.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total			\$0.00				
	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Overrun	Overrun	11	Mar 17, 2020	SYSTEM	(\$6,200.00)	
				13	Apr 17,	SYSTEM	\$6,200.00	Unit price based on averaged overrun adjustments for installed



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0350	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Overrun	Overrun		2020			quantity on all previous payment estimates. Price Adjustments of '3100.00000 - 3100.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	0350 - Total						\$0.00	
0360	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		1	Oct 16, 2019	SYSTEM	\$5,308.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Mar 17, 2020	SYSTEM	(\$1,327.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Apr 17, 2020	SYSTEM	(\$3,981.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total				\$0.00		
	Construction Stockpile - Total						\$0.00	
0360 - Total						\$0.00		
0370	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		1	Oct 16, 2019	SYSTEM	\$564.80	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Mar 17, 2020	SYSTEM	(\$564.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
	0370 - Total						\$0.00	
0380	MGS END ANCHOR	Construction Stockpile		1	Oct 16, 2019	SYSTEM	\$2,152.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Mar 17, 2020	SYSTEM	(\$1,614.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Apr 17, 2020	SYSTEM	(\$538.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total				\$0.00		
	Construction Stockpile - Total						\$0.00	
0380 - Total						\$0.00		
0390	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Construction Stockpile		1	Oct 16, 2019	SYSTEM	\$153.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Mar 17, 2020	SYSTEM	(\$153.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
0390 - Total						\$0.00		
0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Oct 16, 2019	SYSTEM	\$12,616.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Mar 17, 2020	SYSTEM	(\$7,885.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Apr 17, 2020	SYSTEM	(\$4,731.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total				\$0.00		
	Construction Stockpile - Total						\$0.00	
0400 - Total						\$0.00		
5002	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		11	Mar 17, 2020	SYSTEM	(\$5,600.00)	
				11	Mar 17, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fernam1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				12	Apr 3, 2020	SYSTEM	(\$5,600.00)	
				12	Apr 3, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fernam1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				13	Apr 17, 2020	SYSTEM	(\$5,600.00)	
				13	Apr 17, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5002	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material			2020			Payment Estimate Item Adjustment (0020) due to user fernam1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$5,600.00)	
				14	May 2, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fernam1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				15	May 18, 2020	SYSTEM	(\$5,600.00)	
				15	May 18, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fernam1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				16	Jun 2, 2020	SYSTEM	(\$5,600.00)	
				16	Jun 2, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fernam1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$5,600.00)	
				17	Jun 15, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fernam1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	5002 - Total				\$0.00			
5003	IMPACT ATTENUATOR 45 MPH (SAND BARRELS)	Material		11	Mar 17, 2020	SYSTEM	(\$4,000.00)	
				11	Mar 17, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fernam1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				12	Apr 3, 2020	SYSTEM	(\$4,000.00)	
				12	Apr 3, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fernam1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				13	Apr 17, 2020	SYSTEM	(\$4,000.00)	
				13	Apr 17, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fernam1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$4,000.00)	
				14	May 2, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fernam1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
5003 - Total				\$0.00				
5004	TACK COAT	Material		13	Apr 17, 2020	SYSTEM	(\$2,112.27)	
				13	Apr 17, 2020	SYSTEM	\$2,112.27	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				14	May 2, 2020	SYSTEM	(\$2,112.27)	
				14	May 2, 2020	SYSTEM	\$2,112.27	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5004	TACK COAT	Material		15	May 18, 2020	SYSTEM	(\$2,112.27)	
				15	May 18, 2020	SYSTEM	\$2,112.27	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				16	Jun 2, 2020	SYSTEM	(\$2,112.27)	
				16	Jun 2, 2020	SYSTEM	\$2,112.27	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				17	Jun 15, 2020	SYSTEM	(\$2,112.27)	
				17	Jun 15, 2020	SYSTEM	\$2,112.27	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
5004 - Total							\$0.00	
Overall - Total							(\$34,445.74)	