



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 23, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-F03	0007	April 2, 2020	April 15, 2020	April 16, 2020	Progress

Prepared For:

L.F. Krupp Construction, Inc. dba Krupp
 415 Old State Road
 Ellisville, MO 63021
 (636)391-7544FAX

Prepared By:

Chesterfield Project Office (Southwest C)
 601 Salt Mill Rd.
 Chesterfield, MO 63017

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3276	I 44-4(203)	Resurface	BL 44	ST LOUIS	from Neosho Street to E/O Six Flags Road

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,505,662.70	\$3,028.96	\$1,508,691.65	13.28%	June 1, 2020	June 1, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3276			

Contract Total Pay For Estimate No. 007

	To Date	Previous	This Estimate
190621-F03			
Total Earnings	\$200,286.46	\$200,286.46	\$0.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$200,286.46	\$200,286.46	
Contract Total Payable This Estimate:			\$0.00

Approval Date		By User
April 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	fernam1
April 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	morgac1
April 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 23, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-F03	0007	April 2, 2020	April 15, 2020	April 16, 2020	Progress

Totals by Job Numbers				
J6S3276		To Date	Previous	This Estimate
	Participating	\$200,286.46	\$200,286.46	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$200,286.46	\$200,286.46	\$0.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$200,286.46	\$200,286.46	
Project Total Payable This Estimate:				\$0.00

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3276, Item 6086004, Project Item Line Number 0110, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	fernam1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3276, Item 5021109, Project Item Line Number 0100, Material Set 502110996, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	fernam1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3276, Item 6092011, Project Item Line Number 0120, Material Set 609201196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	fernam1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3276, Item 5021109, Project Item Line Number 0100, Material Set 502110996, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	fernam1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 23, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-F03	0007	April 2, 2020	April 15, 2020	April 16, 2020	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J6S3276, Item 6086004, Project Item Line Number 0110, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	fernam1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3276, Item 6086004, Project Item Line Number 0110, Material Set 608600496, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	fernam1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3276, Item 6092011, Project Item Line Number 0120, Material Set 609201196, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	fernam1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3276, Item 6092011, Project Item Line Number 0120, Material Set 609201196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	fernam1	Overridden

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3276	0020	2022010		\$12,137.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0030	2063500		\$1,230.00	EA	0.00	11.00	0.00	11.00	\$0.00
	0040	2071000		\$1,052.00	STA	0.00	8.20	0.00	8.20	\$0.00
	0100	5021109		\$83.75	SQYD	0.00	123.20	0.00	123.20	\$0.00
	0110	6086004		\$75.00	SQYD	0.00	4.00	0.00	4.00	\$0.00
	0120	6092011		\$22.00	LF	0.00	101.00	0.00	101.00	\$0.00
	0130	6096010A		\$27.35	CUYD	0.00	294.30	0.00	294.30	\$0.00
	0140	6096041		\$26.15	CUYD	0.00	294.30	0.00	294.30	\$0.00
	0170	6169901	MISC. TRAFFIC CONTROL	\$10,290.00	LS	0.00	0.50	0.00	0.50	\$0.00
	0180	6169902	MISC. NTCIP CHANGEABLE MESSAGE SIGN	\$3,000.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0191	6181000	MOBILIZATION MOBILIZATON	\$52,158.00	LS	0.00	0.50	0.00	0.50	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 23, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-F03	0007	April 2, 2020	April 15, 2020	April 16, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3276			Adjust Mobilization for Contract Bond							
	0320	8061016		\$1.00	CUYD	0.00	167.00	0.00	167.00	\$0.00
	0350	6061060		\$22.00	LF	0.00	1,562.50	0.00	1,562.50	\$0.00
	0360	6061069		\$3,050.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0380	6063014		\$2,900.00	EA	0.00	14.00	0.00	14.00	\$0.00
	5001	6181000	MOBILIZATION MISC. MOBILIZATION Adjust Mobilization for Contract Bond	\$12,842.00	LS	0.00	1.00	0.00	1.00	\$0.00
Total Amount of Items Paid this Estimate -										\$0.00

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3276	0001	0010	2013000		0.00	1	ACRE	0.00	\$1.00	\$0.00
	0001	0020	2022010		0.00	1	LS	1.00	\$12,137.00	\$12,137.00
	0001	0030	2063500		0.00	11	EA	11.00	\$1,230.00	\$13,530.00
	0001	0040	2071000		3.20	5	STA	8.20	\$1,052.00	\$8,626.40
	0001	0050	2072000		0.00	0.300	STA	0.00	\$1,200.00	\$0.00
	0001	0060	3040143		0.00	4	SQYD	0.00	\$25.00	\$0.00
	0001	0070	4011209		0.00	4114	TONS	0.00	\$71.15	\$0.00
	0001	0080	4030107		0.00	8459	TONS	0.00	\$68.20	\$0.00
	0001	0090	4071005		0.00	19922	GAL	0.00	\$4.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 23, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-F03	0007	April 2, 2020	April 15, 2020	April 16, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3276	0001	0100	5021109		0.00	137	SQYD	123.20	\$83.75	\$10,318.00
	0001	0110	6086004		0.00	4	SQYD	4.00	\$75.00	\$300.00
	0001	0120	6092011		0.00	116	LF	101.00	\$22.00	\$2,222.00
	0001	0130	6096010A		145.30	149	CUYD	294.30	\$27.35	\$8,049.10
	0001	0140	6096041		145.30	149	CUYD	294.30	\$26.15	\$7,695.94
	0001	0150	6133018		0.00	24.200	TONS	0.00	\$280.00	\$0.00
	0001	0160	6133019		0.00	112	SQYD	0.00	\$40.00	\$0.00
	0001	0170	6169901	MISC. TRAFFIC CONTROL	0.00	1	LS	0.50	\$10,290.00	\$5,145.00
	0001	0180	6169902	MISC. NTCIP CHANGEABLE MESSAGE SIGN	0.00	2	EA	2.00	\$3,000.00	\$6,000.00
	0001	0190	6181000		-1.00	1	LS	0.00	\$65,000.00	\$0.00
	0001	0191	6181000	MOBILIZATION MOBILIZATON Adjust Mobilization for Contract Bond	1.00	0	LS	0.50	\$52,158.00	\$26,079.00
	0001	0200	6200015		0.00	108	LF	0.00	\$20.00	\$0.00
	0001	0210	6200021		0.00	20	EA	0.00	\$400.00	\$0.00
	0001	0220	6200033		0.00	2	EA	0.00	\$1,000.00	\$0.00
	0001	0230	6200036		0.00	8	EA	0.00	\$180.00	\$0.00
	0001	0240	6200051		0.00	2	EA	0.00	\$550.00	\$0.00
	0001	0250	6206000C		0.00	48312	LF	0.00	\$0.15	\$0.00
	0001	0260	6206001C		0.00	35737	LF	0.00	\$0.15	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 23, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190621-F03	0007	April 2, 2020	April 15, 2020	April 16, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3276	0001	0270	6207001		0.00	2269	LF	0.00	\$0.75	\$0.00
	0001	0280	6221001		0.00	131669	SQYD	0.00	\$2.05	\$0.00
	0001	0290	6261000A		0.00	344	STA	0.00	\$11.00	\$0.00
	0001	0300	6261001		0.00	172	STA	0.00	\$30.00	\$0.00
	0001	0310	6274000		0.00	1	LS	0.00	\$1.00	\$0.00
	0001	0320	8061016		0.00	167	CUYD	167.00	\$1.00	\$167.00
	0001	0330	8069901	MISC. TEMPORARY SEEDING AND MULCHING	-1.00	1	LS	0.00	\$5,500.00	\$0.00
	0001	0340	9028500		0.00	800	LF	0.00	\$8.50	\$0.00
	0010	0350	6061060		74.50	1488	LF	1,562.50	\$22.00	\$34,375.00
	0010	0360	6061069		0.00	4	EA	4.00	\$3,050.00	\$12,200.00
	0010	0370	6061080		-1.00	1	EA	0.00	\$1,200.00	\$0.00
	0010	0380	6063014		-1.00	15	EA	14.00	\$2,900.00	\$40,600.00
	0040	0390	9031271		-3.00	3	LF	0.00	\$50.00	\$0.00
	0001	5001	6181000	MOBILIZATION MISC. MOBILIZATION Adjust Mobilization for Contract Bond	1.00	0	LS	1.00	\$12,842.00	\$12,842.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
No Data Available