



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 12, 2020

Pay Estimate Created Date: May 4, 2020

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 190621-F04 <b>Prime Contractor</b> Pace Construction Company, LLC	<b>Pay Period Start</b> April 16, 2020 <b>Pay Period End</b> May 1, 2020	<b>Original Contract Amount</b> \$1,024,850.00 <b>Net Change Order Amount</b> \$12,642.92 <b>Current Contract Amount</b> \$1,037,492.92
---------------------------------------	---	---	---

Approval Date	By User
May 4, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by buribe
May 4, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by vancef1
May 5, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2020	July 1, 2020		86.82%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date JSP B 3.0 Contract Administrative Costs	July 1, 2020	July 1, 2020	51	
Awarded Date	July 10, 2019	July 10, 2019	Milestone - Completion Date JSP B 4.0 Road User Costs	July 1, 2020	July 1, 2020	51	
Letting Date	June 21, 2019	June 21, 2019					
Notice to Proceed Date	August 5, 2019	August 5, 2019					
Open to Traffic Date							
Work Began Date	September 18, 2019	September 18, 2019					

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
190621-F04			
Total Posted Items Pay	\$25,440.54	\$875,302.92	\$900,743.46
Gross Item Adjustments	(\$672.85)	(\$29,817.32)	(\$30,490.17)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$845,485.60	\$870,253.29

**Contract Total Payable This Estimate: \$24,767.69**

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3370	0060	3105003	GRAVEL (A) OR CRUSHED STONE (B)	SQYD	\$7.750	976	\$7,564.00
	0080	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$72.000	140.83	\$10,139.76
	0090	4071005	TACK COAT	GAL	\$0.010	98	\$0.98
	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.100	38,314	\$3,831.40
	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.100	39,044	\$3,904.40
<b>Project J6S3370 - Total</b>							<b>\$25,440.54</b>
<b>Overall - Total</b>							<b>\$25,440.54</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3370	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-11	\$40.00	(\$440.00)



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 12, 2020

Pay Estimate Created Date: May 4, 2020

Progress Estimate Number 16		Contract ID 190621-F04 Prime Contractor Pace Construction Company, LLC		Pay Period Start April 16, 2020 Pay Period End May 1, 2020		Original Contract Amount \$1,024,850.00 Net Change Order Amount \$12,642.92 Current Contract Amount \$1,037,492.92		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3370	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			214	\$40.00	\$8,560.00
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-214	\$40.00	(\$8,560.00)
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 9 on the current Payment Estimate.	11	\$40.00	\$440.00
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user burlbe overriding Payment Estimate Exception 1 on the current Payment Estimate.	214	\$40.00	\$8,560.00
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	Partial Payment for Pending Samples				(\$8,560.00)
	0060	GRAVEL (A) OR CRUSHED STONE (B)	MaterialCredit			292	\$7.75	\$2,263.00
	0060	GRAVEL (A) OR CRUSHED STONE (B)	Material			-1,268	\$7.75	(\$9,827.00)
	0060	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user burlbe overriding Payment Estimate Exception 2 on the current Payment Estimate.	1,268	\$7.75	\$9,827.00
	0060	GRAVEL (A) OR CRUSHED STONE (B)	Other Item Adjustment	Partial Payment for Pending Samples				(\$2,263.00)
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material			-86.53	\$43.50	(\$3,764.06)
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user burlbe overriding Payment Estimate Exception 3 on the current Payment Estimate.	86.53	\$43.50	\$3,764.06
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	MaterialCredit			4,399.23	\$72.00	\$316,744.56
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-4,540.06	\$72.00	(\$326,884.32)
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user burlbe overriding Payment Estimate Exception 4 on the current Payment Estimate.	4,540.06	\$72.00	\$326,884.32
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Partial Payment for Pending Samples				(\$316,744.56)
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	140.83 Tons Placed 4/16/2020 to 5/1/2020 SL20-14 4.4% Virgin Base = \$512.50 Current = \$462.50			(\$309.85)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 12, 2020

Pay Estimate Created Date: May 4, 2020

Progress Estimate Number 16		Contract ID Prime Contractor			190621-F04 Pace Construction Company, LLC	Pay Period Start Pay Period End	April 16, 2020 May 1, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,024,850.00 \$12,642.92 \$1,037,492.92
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3370					Diff = -\$50.00 Total = -\$309.85				
	0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun				-1,450	\$0.10	(\$145.00)
	0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material				-38,314	\$0.10	(\$3,831.40)
	0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 11 on the current Payment Estimate.		1,450	\$0.10	\$145.00
	0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user burlbe overriding Payment Estimate Exception 5 on the current Payment Estimate.		38,314	\$0.10	\$3,831.40
	0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Overrun					(\$145.00)
	0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun				-2,180	\$0.10	(\$218.00)
	0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material				-39,044	\$0.10	(\$3,904.40)
	0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 12 on the current Payment Estimate.		2,180	\$0.10	\$218.00
	0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user burlbe overriding Payment Estimate Exception 6 on the current Payment Estimate.		39,044	\$0.10	\$3,904.40
	0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Overrun					(\$218.00)
	Total								



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on May 12, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3370	FAS S501(89)	Resurface	OO	FRANKLIN	from Route 100 to 1st Street
Totals by Job Numbers					
J6S3370			This Estimate	Previous	To Date
	Posted Item Pay		\$25,440.54	\$875,302.92	\$900,743.46
	Gross Item Adjustments		(\$672.85)	(\$29,817.32)	(\$30,490.17)
	Gross Item Pay		\$24,767.69	\$845,485.60	\$870,253.29
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 12, 2020

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3370, Item 3040504, Project Item Line Number 0050, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with SL Materials to resolve this item. burlbe 05042020	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3370, Item 3105003, Project Item Line Number 0060, Material Set 310500396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with SL Materials to resolve this item. burlbe 05042020	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3370, Item 4013000, Project Item Line Number 0070, Material Set 401300096, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	Working with SL Materials to resolve this item. burlbe 05042020	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3370, Item 4020520, Project Item Line Number 0080, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Working with SL Materials to resolve this item. burlbe 05042020	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3370, Item 6206000C, Project Item Line Number 0180, Material Set 6206000C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Working with SL Materials to resolve this item. burlbe 05042020	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3370, Item 6206001C, Project Item Line Number 0190, Material Set 6206001C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Working with SL Materials to resolve this item. burlbe 05042020	burlbe	Overridden
Estimate Exception Type: Item Overrun: Contract 190621-F04, Contract Project J6S3370, Project Item Line Number 0030, Contract Line Item Number 0030, Item 2063000, Minor Item.	Waiting on CO to get approved. burlbe 05042020	burlbe	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190621-F04, Contract Project J6S3370, Project Item Line Number 0040, Contract Line Item Number 0040, Item 2159903, Minor Item.	Waiting on CO to get approved. burlbe 05042020	burlbe	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190621-F04, Contract Project J6S3370, Project Item Line Number 0050, Contract Line Item Number 0050, Item 3040504, Minor Item.	Override for this exception was system generated due to greater item withholding on other pay estimate exceptions.	burlbe	Overridden
Estimate Exception Type: Item Overrun: Contract 190621-F04, Contract Project J6S3370, Project Item Line Number 0100, Contract Line Item Number 0100, Item 4139912, Minor Item.	Waiting on CO to get approved. burlbe 05042020	burlbe	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190621-F04, Contract Project J6S3370, Project Item Line Number 0180, Contract Line Item Number 0180, Item 6206000C, Minor Item.	Override for this exception was system generated due to greater item withholding on other pay estimate exceptions.	burlbe	Overridden
Estimate Exception Type: Item Overrun: Contract 190621-F04, Contract Project J6S3370, Project Item Line Number 0190, Contract Line Item Number 0190, Item 6206001C, Minor Item.	Override for this exception was system generated due to greater item withholding on other pay estimate exceptions.	burlbe	Overridden
Estimate Exception Type: Item Overrun: Contract 190621-F04, Contract Project J6S3370, Project Item Line Number 0230, Contract Line Item Number 0230, Item 7250318A, Minor Item.	Waiting on CO to get approved. burlbe 05042020	burlbe	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190621-F04, Contract Project J6S3370, Project Item Line Number 0250, Contract Line Item Number 0250, Item 7250336A, Minor Item.	Waiting on CO to get approved. burlbe 05042020	burlbe	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190621-F04, Contract Project J6S3370, Project Item Line Number 0260, Contract Line Item Number 0260, Item 7250342A, Minor Item.	Waiting on CO to get approved. burlbe 05042020	burlbe	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 12, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
190621-F04	J6S3370	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00		
		0001	0020	2039903	MISC.DITCH CLEANOUT	200.00	0.00	200.00	LF	0.00	\$45.00	\$0.00		
		0001	0030	2063000	CLASS 3 EXCAVATION	191.00	360.00	551.00	CUYD	551.00	\$40.00	\$22,040.00		
		0001	0040	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	37,052.00	0.00	37,052.00	LF	40,126.00	\$1.25	\$46,315.00		
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	203.00	11.00	214.00	SQYD	214.00	\$40.00	\$8,560.00		
		0001	0060	3105003	GRAVEL (A) OR CRUSHED STONE (B)	1,268.00	0.00	1,268.00	SQYD	1,268.00	\$7.75	\$9,827.00		
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,968.50	0.00	1,968.50	TONS	86.53	\$43.50	\$3,764.06		
		0001	0080	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,782.80	0.00	4,782.80	TONS	4,540.06	\$72.00	\$326,884.32		
		0001	0090	4071005	TACK COAT	5,862.00	0.00	5,862.00	GAL	392.00	\$0.01	\$3.92		
		0001	0100	4139912	MISC.OPTIONAL SURFACE TREATMENT	7,728.00	0.00	7,728.00	GAL	7,970.00	\$4.85	\$37,480.80		
		0001	0110	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	67.00	-39.40	27.60	CUYD	27.60	\$34.00	\$938.40		
		0001	0120	6096041	PLACING TYPE 1 ROCK DITCH LINER	67.00	-39.40	27.60	CUYD	27.60	\$129.00	\$3,560.40		
		0001	0130	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	373.80	32.46	406.26	TONS	406.26	\$50.00	\$20,313.00		
		0001	0140	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2,241.60	0.00	2,241.60	SQYD	2,241.60	\$21.50	\$48,194.40		
		0001	0150	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$16,000.00	\$12,000.00		
		0001	0160	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SING (CONTRACTOR FURNISHED AND RETAINED)	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00		
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$135,234.63	\$135,234.63		
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	36,864.00	0.00	36,864.00	LF	38,314.00	\$0.10	\$3,686.40		
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	36,864.00	0.00	36,864.00	LF	39,044.00	\$0.10	\$3,686.40		
		0001	0200	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,807.00	0.00	2,807.00	SQYD	2,641.00	\$8.50	\$22,448.50		
		0001	0210	6249905	MISC.INSTALLING HIGH PERFORMANCE GEOTEXTILE	1,988.10	-586.40	1,401.70	SQYD	1,401.70	\$2.95	\$4,135.02		
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$1,000.00	\$750.00		
		0001	0230	7250318A	18 IN. PIPE GROUP B	410.00	47.00	457.00	LF	457.00	\$87.00	\$39,759.00		
		0001	0240	7250324A	24 IN. PIPE GROUP B	126.00	0.00	126.00	LF	126.00	\$97.00	\$12,222.00		
		0001	0250	7250336A	36 IN. PIPE GROUP B	188.00	5.00	193.00	LF	193.00	\$183.00	\$35,319.00		
		0001	0260	7250342A	42 IN. PIPE GROUP B	46.00	4.00	50.00	LF	50.00	\$107.00	\$5,350.00		
		0001	0270	7252005	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-5	45.00	0.00	45.00	LF	45.00	\$178.00	\$8,010.00		
		0001	0280	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	18.00	0.00	18.00	EA	18.00	\$500.00	\$9,000.00		
		0001	0290	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$550.00	\$2,200.00		
		0001	0300	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	-1.00	3.00	EA	3.00	\$1,100.00	\$3,300.00		
		0001	0310	7320042A	42 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00		
		0001	0320	7321005	B5 FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,050.00	\$2,100.00		
		0001	0330	8051000A	SEEDING - COOL SEASON MIXTURES	0.30	0.00	0.30	ACRE	0.30	\$17,500.00	\$5,250.00		
		0001	0340	8061005	ROCK DITCH CHECK	1,080.00	0.00	1,080.00	LF	210.00	\$12.00	\$2,520.00		
		0001	0350	8061016	SEDIMENT REMOVAL	180.00	0.00	180.00	CUYD	0.00	\$31.50	\$0.00		
		0010	0360	6061060	MGS GUARDRAIL	588.00	0.00	588.00	LF	588.00	\$24.00	\$14,112.00		
		0010	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,100.00	\$12,400.00		
		0050	0380	9109903	MISC.MODOT ITS IN-GROUND FACILITY RELOCATION	399.00	0.00	399.00	LF	100.00	\$40.00	\$4,000.00		
		Project J6S3370 - Total Value Posted to Date as of Report Generated Date												\$895,364.24
		190621-F04 Overall - Total Value Posted to Date as of Report Generated Date												\$895,364.24



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 12, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J6S3370

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	3105003	GRAVEL (A) OR CRUSHED STONE (B)	4/24/20	4/28/20	976.00	SQYD	Rte. OO LT/RT	0.00		.139		
0080	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	4/16/20	4/23/20	140.83	TONS	Side Roads and Entrances on Rte. OO	1+06		184+32		
0090	4071005	TACK COAT	4/16/20	4/23/20	98.00	GAL	Side Roads and Entrances on Rte. OO	1+06		184+32		
0180	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	4/21/20	4/23/20	38,314.00	LF	Rte. OO and Hoven Rd.	1+06		184+32		
0190	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	4/21/20	4/23/20	39,044.00	LF	Rte. OO and Hoven Rd.	1+06		184+32		

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0030	CLASS 3 EXCAVATION	Overrun	Overrun	12	Mar 3, 2020	SYSTEM	(\$14,228.40)	
				13	Mar 16, 2020	SYSTEM	(\$3,192.00)	
				14	Apr 2, 2020	SYSTEM	\$3,020.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).
				Overrun - Total				(\$14,400.00)
		Overrun - Total				(\$14,400.00)		
0030 - Total							(\$14,400.00)	
0040	MISC. SHAPING SLOPES	Overrun	Overrun	15	Apr 16, 2020	SYSTEM	(\$3,842.50)	
				Overrun - Total				(\$3,842.50)
		Overrun - Total				(\$3,842.50)		
0040 - Total							(\$3,842.50)	
0050	TYPE 5 AGGREGATE FOR BASE	Material		12	Mar 3, 2020	SYSTEM	(\$6,159.20)	
				13	Mar 16, 2020	SYSTEM	(\$8,547.20)	
				14	Apr 2, 2020	SYSTEM	(\$8,560.00)	
				15	Apr 16, 2020	SYSTEM	(\$8,560.00)	
				16	May 4, 2020	SYSTEM	(\$8,560.00)	
				16	May 4, 2020	SYSTEM	\$8,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user burlbe overriding Payment Estimate Exception 1 on the current Payment Estimate.
		- Total				(\$31,826.40)		
		Material - Total				(\$31,826.40)		
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$6,159.20	
				14	Apr 2, 2020	SYSTEM	\$8,547.20	
				15	Apr 16, 2020	SYSTEM	\$8,560.00	
				16	May 4, 2020	SYSTEM	\$8,560.00	
		- Total				\$31,826.40		
		MaterialCredit - Total				\$31,826.40		
		Other Item Adjustment	PPPS	12	Mar 3, 2020	LEEKEJ1	\$6,159.20	Waiting on materials reporting.
				13	Mar 16, 2020	BOWMAM2	\$1,960.80	Waiting for material report.
				16	May 4, 2020	burlbe	(\$8,560.00)	
				PPPS - Total				(\$440.00)
		Other Item Adjustment - Total				(\$440.00)		
Overrun	Overrun	13	Mar 16, 2020	SYSTEM	(\$427.20)			
		13	Mar 16, 2020	SYSTEM	\$427.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 15 on the current Payment Estimate.		
		14	Apr 2, 2020	SYSTEM	(\$427.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
		14	Apr 2, 2020	SYSTEM	(\$12.80)			
		14	Apr 2, 2020	SYSTEM	\$12.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 3 on the current Payment Estimate.		
		14	Apr 2, 2020	SYSTEM	\$427.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 3 on the current Payment Estimate.		





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	TYPE 5 AGGREGATE FOR BASE	Overrun	Overrun	15	Apr 16, 2020	SYSTEM	(\$440.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Apr 16, 2020	SYSTEM	\$440.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 6 on the current Payment Estimate.
				16	May 4, 2020	SYSTEM	(\$440.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				16	May 4, 2020	SYSTEM	\$440.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 9 on the current Payment Estimate.
			Overrun - Total				\$0.00	
			Overrun - Total				\$0.00	
		0050 - Total						(\$440.00)
0060	GRAVEL (A) OR CRUSHED STONE (B)	Material		15	Apr 16, 2020	SYSTEM	(\$2,263.00)	
				16	May 4, 2020	SYSTEM	(\$9,827.00)	
				16	May 4, 2020	SYSTEM	\$9,827.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user burlbe overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				(\$2,263.00)	
		Material - Total				(\$2,263.00)		
		MaterialCredit		16	May 4, 2020	SYSTEM	\$2,263.00	
			- Total				\$2,263.00	
		MaterialCredit - Total				\$2,263.00		
		Other Item Adjustment	PPPS	15	Apr 16, 2020	burlbe	\$2,263.00	PPPS for material
				16	May 4, 2020	burlbe	(\$2,263.00)	
			PPPS - Total				\$0.00	
		Other Item Adjustment - Total				\$0.00		
		0060 - Total						\$0.00
0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Material		16	May 4, 2020	SYSTEM	(\$3,764.06)	
				16	May 4, 2020	SYSTEM	\$3,764.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user burlbe overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
		Material - Total				\$0.00		
		Other Item Adjustment	ACAD	14	Apr 2, 2020	burlbe	(\$199.02)	86.53 Tons Placed March 2 - March 15 Base Index = \$512.50 Current Index = \$462.50 Diff = \$-50.00 AC = 4.6% (No Virgin) Total = \$-199.02
				ACAD - Total				(\$199.02)
		Other Item Adjustment - Total				(\$199.02)		
0070 - Total						(\$199.02)		
0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		15	Apr 16, 2020	SYSTEM	(\$316,744.56)	
				16	May 4, 2020	SYSTEM	(\$326,884.32)	
				16	May 4, 2020	SYSTEM	\$326,884.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user burlbe overriding Payment Estimate Exception 4 on the current Payment Estimate.
		- Total				(\$316,744.56)		
		Material - Total				(\$316,744.56)		
		MaterialCredit		16	May 4, 2020	SYSTEM	\$316,744.56	
			- Total				\$316,744.56	
		MaterialCredit - Total				\$316,744.56		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	15	Apr 16, 2020	burlbe	(\$9,678.31)	4399.23 Tons Placed SL20-14 Mix ID April 1 to April 15 2020 Base = \$512.5 Current = \$462.50 Diff = -\$50.00 4.4% Virgin AC -\$9678.31 Total		
				16	May 4, 2020	burlbe	(\$309.85)	140.83 Tons Placed 4/16/2020 to 5/1/2020 SL20-14 4.4% Virgin Base = \$512.50 Current = \$462.50 Diff = -\$50.00 Total = -\$309.85		
			ACAD - Total					(\$9,988.16)		
			PPPS	15	Apr 16, 2020	burlbe	\$316,744.56	PPPS waiting for testing results.		
				16	May 4, 2020	burlbe	(\$316,744.56)			
			PPPS - Total					\$0.00		
			Other Item Adjustment - Total					(\$9,988.16)		
			0080 - Total						(\$9,988.16)	
			0100	MISC. ULTRATHIN BONDED WEARING SURFACE	Overrun	Overrun	15	Apr 16, 2020	SYSTEM	(\$1,173.70)
Overrun - Total							(\$1,173.70)			
Overrun - Total							(\$1,173.70)			
0100 - Total						(\$1,173.70)				
0110	FURNISHING TYPE 1 ROCK DITCH LINER	Material		12	Mar 3, 2020	SYSTEM	(\$567.80)			
				13	Mar 16, 2020	SYSTEM	(\$567.80)			
			- Total				(\$1,135.60)			
		Material - Total					(\$1,135.60)			
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$567.80			
				14	Apr 2, 2020	SYSTEM	\$567.80			
			- Total				\$1,135.60			
		MaterialCredit - Total					\$1,135.60			
		Other Item Adjustment	MDPA	14	Apr 2, 2020	burlbe	(\$567.80)	This adjusts PPPS from Estimate 0012.		
			MDPA - Total				(\$567.80)			
			PPPS	12	Mar 3, 2020	LEEKEJ1	\$567.80	Waiting on materials reporting.		
			PPPS - Total				\$567.80			
		Other Item Adjustment - Total					\$0.00			
0110 - Total						\$0.00				
0130	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	2	Sep 30, 2019	burlbe	(\$83.79)	406.26 Tons Placed Sept. 16 to Sept. 30 Base Index = \$512.50 Current Index = \$506.25 Difference = \$6.25 Virgin AC = 3.3% Total = \$-83.79		
				ACAD - Total				(\$83.79)		
			Other Item Adjustment - Total				(\$83.79)			
		Overrun	Overrun	2	Sep 30, 2019	SYSTEM	(\$1,623.00)			
				6	Dec 2, 2019	SYSTEM	\$1,623.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).		
		Overrun - Total					\$0.00			
		Overrun - Total					\$0.00			
0130 - Total						(\$83.79)				
0180	4 IN. WHITE WATERBORNE	Material		16	May 4, 2020	SYSTEM	(\$3,831.40)			



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180	PAVEMENT MARKING	Material		16	May 4, 2020	SYSTEM	\$3,831.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user burlbe overriding Payment Estimate Exception 5 on the current Payment Estimate.
		- Total					\$0.00	
		Material - Total					\$0.00	
		Other Item Adjustment	OVRN	16	May 4, 2020	burlbe	(\$145.00)	
		OVRN - Total					(\$145.00)	
		Other Item Adjustment - Total					(\$145.00)	
		Overrun	Overrun	16	May 4, 2020	SYSTEM	(\$145.00)	
				16	May 4, 2020	SYSTEM	\$145.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 11 on the current Payment Estimate.
		Overrun - Total					\$0.00	
		Overrun - Total					\$0.00	
		0180 - Total					(\$145.00)	
0190	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		16	May 4, 2020	SYSTEM	(\$3,904.40)	
				16	May 4, 2020	SYSTEM	\$3,904.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user burlbe overriding Payment Estimate Exception 6 on the current Payment Estimate.
		- Total					\$0.00	
		Material - Total					\$0.00	
		Other Item Adjustment	OVRN	16	May 4, 2020	burlbe	(\$218.00)	
		OVRN - Total					(\$218.00)	
		Other Item Adjustment - Total					(\$218.00)	
		Overrun	Overrun	16	May 4, 2020	SYSTEM	(\$218.00)	
				16	May 4, 2020	SYSTEM	\$218.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 12 on the current Payment Estimate.
		Overrun - Total					\$0.00	
		Overrun - Total					\$0.00	
		0190 - Total					(\$218.00)	
0210	MISC. GEOTEXTILE	Material		12	Mar 3, 2020	SYSTEM	(\$3,211.66)	
				13	Mar 16, 2020	SYSTEM	(\$4,135.02)	
		- Total					(\$7,346.68)	
		Material - Total					(\$7,346.68)	
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$3,211.66	
				14	Apr 2, 2020	SYSTEM	\$4,135.02	
		- Total					\$7,346.68	
		MaterialCredit - Total					\$7,346.68	
		Other Item Adjustment	MDPA	13	Mar 16, 2020	BOWMAM2	\$923.36	This material was furnished by MoDot.
				14	Apr 2, 2020	burlbe	(\$4,135.02)	This adjusts PPPS from Estimate 0012 and MDPA from 0013.
		MDPA - Total					(\$3,211.66)	
			PPPS	12	Mar 3, 2020	LEEKEJ1	\$3,211.66	Waiting on material certification.
		PPPS - Total					\$3,211.66	
		Other Item Adjustment - Total					\$0.00	
		0210 - Total					\$0.00	
0230	18 IN. PIPE CULVERT GROUP B	Material		12	Mar 3, 2020	SYSTEM	(\$21,402.00)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0230	18 IN. PIPE CULVERT GROUP B	Material		13	Mar 16, 2020	SYSTEM	(\$39,759.00)	
		- Total					(\$61,161.00)	
		Material - Total					(\$61,161.00)	
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$21,402.00	
				14	Apr 2, 2020	SYSTEM	\$39,759.00	
		- Total					\$61,161.00	
		MaterialCredit - Total					\$61,161.00	
		Other Item Adjustment	MDPA	14	Apr 2, 2020	burlbe	(\$31,581.00)	This adjusts PPPS from Estimate 0012 and MDPA from 0013.
		MDPA - Total					(\$31,581.00)	
			PPPS	12	Mar 3, 2020	LEEKEJ1	\$21,402.00	Waiting on material certification.
				13	Mar 16, 2020	BOWMAM2	\$14,268.00	Waiting on shipping reports.
		PPPS - Total					\$35,670.00	
		Other Item Adjustment - Total					\$4,089.00	
		Overrun	Overrun	13	Mar 16, 2020	SYSTEM	(\$4,089.00)	
				13	Mar 16, 2020	SYSTEM	\$4,089.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 16 on the current Payment Estimate.
				14	Apr 2, 2020	SYSTEM	(\$4,089.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
		Overrun - Total					(\$4,089.00)	
		Overrun - Total					(\$4,089.00)	
		0230 - Total					\$0.00	
0240	24 IN. PIPE CULVERT GROUP B	Material		12	Mar 3, 2020	SYSTEM	(\$12,222.00)	
				13	Mar 16, 2020	SYSTEM	(\$12,222.00)	
		- Total					(\$24,444.00)	
		Material - Total					(\$24,444.00)	
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$12,222.00	
				14	Apr 2, 2020	SYSTEM	\$12,222.00	
		- Total					\$24,444.00	
		MaterialCredit - Total					\$24,444.00	
		Other Item Adjustment	MDPA	14	Apr 2, 2020	burlbe	(\$12,222.00)	This adjusts PPPS from Estimate 0012.
		MDPA - Total					(\$12,222.00)	
			PPPS	12	Mar 3, 2020	LEEKEJ1	\$12,222.00	Waiting on material certification.
		PPPS - Total					\$12,222.00	
		Other Item Adjustment - Total					\$0.00	
		0240 - Total					\$0.00	
0250	36 IN. PIPE CULVERT GROUP B	Material		12	Mar 3, 2020	SYSTEM	(\$35,319.00)	
				13	Mar 16, 2020	SYSTEM	(\$35,319.00)	
		- Total					(\$70,638.00)	
		Material - Total					(\$70,638.00)	
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$35,319.00	
				14	Apr 2, 2020	SYSTEM	\$35,319.00	
		- Total					\$70,638.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0250	36 IN. PIPE CULVERT GROUP B	MaterialCredit - Total						\$70,638.00	
		Other Item Adjustment	MDPA	14	Apr 2, 2020	burlbe	(\$34,404.00)	This adjusts PPPS from Estimate 0012.	
				MDPA - Total			(\$34,404.00)		
			PPPS	12	Mar 3, 2020	LEEKEJ1	\$35,319.00	Waiting on material certification.	
				PPPS - Total			\$35,319.00		
		Other Item Adjustment - Total						\$915.00	
		Overrun	Overrun	12	Mar 3, 2020	SYSTEM	(\$915.00)		
				12	Mar 3, 2020	SYSTEM	\$915.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				13	Mar 16, 2020	SYSTEM	(\$915.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				13	Mar 16, 2020	SYSTEM	\$915.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				14	Apr 2, 2020	SYSTEM	(\$915.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				Overrun - Total			(\$915.00)		
		Overrun - Total						(\$915.00)	
0250 - Total						\$0.00			
0260	42 IN. PIPE CULVERT GROUP B	Material		12	Mar 3, 2020	SYSTEM	(\$5,350.00)		
				13	Mar 16, 2020	SYSTEM	(\$5,350.00)		
			- Total					(\$10,700.00)	
		Material - Total					(\$10,700.00)		
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$5,350.00		
				14	Apr 2, 2020	SYSTEM	\$5,350.00		
			- Total					\$10,700.00	
		MaterialCredit - Total					\$10,700.00		
		Other Item Adjustment	MDPA	14	Apr 2, 2020	burlbe	(\$4,922.00)	This adjusts PPPS from Estimate 0012.	
				MDPA - Total			(\$4,922.00)		
			PPPS	12	Mar 3, 2020	LEEKEJ1	\$5,350.00	Waiting on material certification.	
				PPPS - Total			\$5,350.00		
		Other Item Adjustment - Total						\$428.00	
		Overrun	Overrun	12	Mar 3, 2020	SYSTEM	(\$428.00)		
				12	Mar 3, 2020	SYSTEM	\$428.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				13	Mar 16, 2020	SYSTEM	(\$428.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				13	Mar 16, 2020	SYSTEM	\$428.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				14	Apr 2, 2020	SYSTEM	(\$428.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				Overrun - Total			(\$428.00)		
Overrun - Total						(\$428.00)			
0260 - Total						\$0.00			
0280	18 IN. GROUP B FLARED END SEC	Material		12	Mar 3, 2020	SYSTEM	(\$5,000.00)		
				13	Mar 16, 2020	SYSTEM	(\$9,000.00)		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0280	18 IN. GROUP B FLARED END SEC	Material	- Total				(\$14,000.00)	
		Material - Total					(\$14,000.00)	
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$5,000.00	
				14	Apr 2, 2020	SYSTEM	\$9,000.00	
		- Total					\$14,000.00	
		MaterialCredit - Total					\$14,000.00	
		Other Item Adjustment	MDPA	14	Apr 2, 2020	burlbe	(\$9,000.00)	This adjusts PPPS from Estimate 0012.
			MDPA - Total				(\$9,000.00)	
			PPPS	12	Mar 3, 2020	LEEKEJ1	\$5,000.00	Waiting on material certification.
				13	Mar 16, 2020	BOWMAM2	\$4,000.00	Waiting on shipping reports.
		PPPS - Total					\$9,000.00	
		Other Item Adjustment - Total					\$0.00	
		0280 - Total					\$0.00	
0290	24 IN. GROUP B FLARED END SEC	Material		12	Mar 3, 2020	SYSTEM	(\$2,200.00)	
				13	Mar 16, 2020	SYSTEM	(\$2,200.00)	
		- Total					(\$4,400.00)	
		Material - Total					(\$4,400.00)	
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$2,200.00	
				14	Apr 2, 2020	SYSTEM	\$2,200.00	
		- Total					\$4,400.00	
		MaterialCredit - Total					\$4,400.00	
		Other Item Adjustment	MDPA	14	Apr 2, 2020	burlbe	(\$2,200.00)	This adjusts PPPS from Estimate 0012.
			MDPA - Total				(\$2,200.00)	
			PPPS	12	Mar 3, 2020	LEEKEJ1	\$2,200.00	Waiting on material certification.
			PPPS - Total				\$2,200.00	
		Other Item Adjustment - Total					\$0.00	
		0290 - Total					\$0.00	
0300	36 IN. GROUP B FLARED END SEC	Material		12	Mar 3, 2020	SYSTEM	(\$3,300.00)	
				13	Mar 16, 2020	SYSTEM	(\$3,300.00)	
		- Total					(\$6,600.00)	
		Material - Total					(\$6,600.00)	
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$3,300.00	
				14	Apr 2, 2020	SYSTEM	\$3,300.00	
		- Total					\$6,600.00	
		MaterialCredit - Total					\$6,600.00	
		Other Item Adjustment	MDPA	14	Apr 2, 2020	burlbe	(\$3,300.00)	This adjusts PPPS from Estimate 0012.
			MDPA - Total				(\$3,300.00)	
			PPPS	12	Mar 3, 2020	LEEKEJ1	\$3,300.00	Waiting on material certification.
			PPPS - Total				\$3,300.00	
		Other Item Adjustment - Total					\$0.00	
		0300 - Total					\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0310	42 IN. GROUP B FLARED END SEC	Material		12	Mar 3, 2020	SYSTEM	(\$3,000.00)		
				13	Mar 16, 2020	SYSTEM	(\$3,000.00)		
			- Total					(\$6,000.00)	
		Material - Total					(\$6,000.00)		
		MaterialCredit		13	Mar 16, 2020	SYSTEM	\$3,000.00		
				14	Apr 2, 2020	SYSTEM	\$3,000.00		
			- Total					\$6,000.00	
		MaterialCredit - Total					\$6,000.00		
		Other Item Adjustment	MDPA	14	Apr 2, 2020	burlbe	(\$3,000.00)	This adjusts PPPS from Estimate 0012.	
			MDPA - Total					(\$3,000.00)	
			PPPS	12	Mar 3, 2020	LEEKEJ1	\$3,000.00	Waiting on material certification.	
			PPPS - Total					\$3,000.00	
		Other Item Adjustment - Total					\$0.00		
		0310 - Total							\$0.00
0330	SEEDING - COOL SEASON MIXTURES	Material		13	Mar 16, 2020	SYSTEM	(\$5,250.00)		
			- Total					(\$5,250.00)	
			Material - Total					(\$5,250.00)	
		MaterialCredit		14	Apr 2, 2020	SYSTEM	\$5,250.00		
			- Total					\$5,250.00	
			MaterialCredit - Total					\$5,250.00	
		Other Item Adjustment	MDPA	14	Apr 2, 2020	burlbe	(\$5,250.00)	This adjusts PPPS from Estimate 0012.	
			MDPA - Total					(\$5,250.00)	
			PPPS	13	Mar 16, 2020	BOWMAM2	\$5,250.00	Certs on file , waiting on sample record.	
			PPPS - Total					\$5,250.00	
		Other Item Adjustment - Total					\$0.00		
0330 - Total							\$0.00		
0360	MGS GUARDRAIL	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$6,438.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
				13	Mar 16, 2020	SYSTEM	(\$6,438.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$0.00	
		Construction Stockpile - Total					\$0.00		
0360 - Total							\$0.00		
0370	TYPE A CRSHWTHY END TERMINAL (MASH)	Construction Stockpile		1	Sep 16, 2019	SYSTEM	\$6,308.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				13	Mar 16, 2020	SYSTEM	(\$6,308.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$0.00	
		Construction Stockpile - Total					\$0.00		
0370 - Total							\$0.00		
Overall - Total							(\$30,490.17)		