



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 4, 2021

Pay Estimate Created Date: June 28, 2021

Final Estimate Number 30	Contract ID 190816-A01 Prime Contractor Clarkson Construction Company	Pay Period Start June 2, 2021 Pay Period End June 28, 2021	Original Contract Amount \$4,444,533.86 Net Change Order Amount (\$86,914.82) Current Contract Amount \$4,357,619.04
------------------------------------	--	---	---

Approval Date		By User
August 23, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	jacobl
August 24, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
September 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020	October 16, 2020	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date	July 8, 2021	July 8, 2021	Milestone - Calendar Time	September 3, 2020	October 16, 2020	Milestone Complete	
Awarded Date	September 5, 2019	September 5, 2019					
Letting Date	August 16, 2019	August 16, 2019					
Notice to Proceed Date	November 4, 2019	November 4, 2019					
Open to Traffic Date							
Work Began Date	March 25, 2020	March 25, 2020					

Contract Total Pay For Estimate No. 30			
	This Estimate	Previous	To Date
190816-A01			
Total Posted Items Pay	\$0.00	\$4,357,619.10	\$4,357,619.10
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	(\$13,108.95)	\$0.00	(\$13,108.95)
Contract Total Payable This Estimate:	(\$13,108.95)	\$4,357,619.10	\$4,344,510.15

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate					
Adj Type	Entered By	Comments	Time Units	Rate	Amount
OTHR--Other Contract Adjustment	jacobl	This adjustment is due to overpayment in AWP. The current amount paid to Clarkson Construction is \$4,370,727.99 and the current contract amount is \$4,357,619.04. The is an overpayment of \$13,108.95. This adjustment corrections of the overpayment.			(\$13,108.95)

Overall - Total (\$13,108.95)
These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate
No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J113099	I-29-2 (178)	4 Bridge deck replacements	I-29	HOLT	over Route E and Kimsey Creek

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J113099	Posted Item Pay	\$0.00	\$4,357,619.10	\$4,357,619.10
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$4,370,727.99	\$4,370,727.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$13,108.95)	\$0.00	(\$13,108.95)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 4, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-A01	J113099	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$34,800.00	\$34,800.00
		0001	0020	2063000	CLASS 3 EXCAVATION	40.00	0.00	40.00	CUYD	40.00	\$21.04	\$841.60
		0001	0030	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	7.00	0.00	7.00	100F	7.00	\$1,903.94	\$13,327.58
		0001	0040	2121000A	SUBGRADING AND SHOULDERING CLASS 1	7.00	0.00	7.00	100F	7.00	\$1,662.42	\$11,636.94
		0001	0050	2129900	MISC.SHOULDER GRADING	40.00	0.00	40.00	100F	40.00	\$1,278.04	\$51,121.60
		0001	0060	2153000	SHAPING SLOPES, CLASS III	25.00	0.00	25.00	100F	25.00	\$1,150.00	\$28,750.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	5,229.00	-1,673.90	3,555.10	SQYD	3,555.10	\$8.95	\$31,818.14
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	4,551.90	-1,174.97	3,376.93	SQYD	3,376.93	\$63.00	\$212,746.59
		0001	0090	5041000	CONCRETE APPROACH PAVEMENT	677.40	0.00	677.40	SQYD	677.40	\$140.55	\$95,208.57
		0001	0100	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	13.00	-13.00	0.00	LF	0.00	\$74.75	\$0.00
		0001	0110	6094010	DRAIN BASIN	2.00	0.00	2.00	EA	2.00	\$5,372.64	\$10,745.28
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	3,233.00	-640.70	2,592.30	CUYD	2,592.30	\$54.82	\$142,109.89
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	3,233.00	-81.20	3,151.80	CUYD	3,151.80	\$23.32	\$73,499.98
		0001	0140	6119905	MISC.RUBBLIZE CONCRETE SLOPE PROTECTION	1,547.50	0.00	1,547.50	SQYD	1,547.50	\$6.46	\$9,996.85
		0001	0150	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
		0001	0160	6122020	REPLACEMENT SAND BARREL	8.00	-8.00	0.00	EA	0.00	\$300.00	\$0.00
		0001	0170	6122030	IMPACT ATTENUATOR (RELOCATION)	8.00	0.00	8.00	EA	8.00	\$1,000.00	\$8,000.00
		0001	0180	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$5,000.00	\$10,000.00
		0001	0190	6161005	CONSTRUCTION SIGNS	2,483.00	31.40	2,514.40	SQFT	2,514.40	\$6.50	\$16,343.60
		0001	0200	6161008	ADVANCED WARNING RAIL SYSTEM	24.00	-2.00	22.00	EA	22.00	\$80.00	\$1,760.00
		0001	0210	6161009	FLAG ASSEMBLY	8.00	2.00	10.00	EA	10.00	\$25.00	\$250.00
		0001	0220	6161010	RELOCATED SIGNS	480.00	0.00	480.00	SQFT	480.00	\$6.50	\$3,120.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	128.00	28.00	156.00	EA	156.00	\$20.00	\$3,120.00
		0001	0240	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$200.00	\$1,200.00
		0001	0250	6161033	DIRECTIONAL INDICATOR BARRICADE	88.00	-32.00	56.00	EA	56.00	\$100.00	\$5,600.00
		0001	0260	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$750.00	\$3,000.00
		0001	0270	6161055	SEQUENTIAL FLASHING WARNING LIGHT	88.00	-32.00	56.00	EA	56.00	\$150.00	\$8,400.00
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	1.00	3.00	EA	3.00	\$4,000.00	\$12,000.00
		0001	0290	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	5,479.00	-2,358.00	3,121.00	LF	3,121.00	\$19.65	\$61,327.65
		0001	0300	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	896.00	0.00	896.00	LF	896.00	\$25.58	\$22,919.68
		0001	0310	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	870.00	0.00	870.00	LF	870.00	\$30.77	\$26,769.90
		0001	0320	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	3,405.00	2,837.00	6,242.00	LF	6,242.00	\$5.85	\$36,515.70
		0001	0330	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$439,500.00	\$439,500.00
		0001	0340	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-3.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0350	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	26,233.00	4,625.00	30,858.00	LF	30,858.00	\$1.50	\$46,287.00
		0001	0360	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	10,093.00	3,440.00	13,533.00	LF	13,533.00	\$1.50	\$20,299.50
		0001	0370	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	15,340.00	0.00	15,340.00	LF	15,340.00	\$0.70	\$10,738.00
		0001	0380	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,272.00	0.00	12,272.00	LF	12,272.00	\$0.70	\$8,590.40
		0001	0390	6207001	PAVEMENT MARKING REMOVAL	36,326.00	0.00	36,326.00	LF	36,326.00	\$0.45	\$16,346.70
		0001	0400	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	5,597.00	-2,159.00	3,438.00	SQYD	3,438.00	\$2.66	\$9,145.08
		0001	0410	6269909	MISC.OPTIONAL SHOULDER RUMBLE STRIPS	37.00	-9.77	27.23	STA	27.23	\$328.92	\$8,956.49
		0001	0420	7032002	CLASS B CONCRETE (MISC)	8.00	-4.00	4.00	CUYD	4.00	\$885.99	\$3,543.96
		0001	0430	8051000A	SEEDING - COOL SEASON MIXTURES	1.60	0.40	2.00	ACRE	2.00	\$3,940.00	\$7,880.00
		0001	0440	8061005	ROCK DITCH CHECK	88.00	-65.00	23.00	LF	23.00	\$19.00	\$437.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-A01	J113099	0001	0450	8061006	ALTERNATE DITCH CHECK	108.00	-42.00	66.00	LF	66.00	\$5.00	\$330.00
		0001	0460	8061016	SEDIMENT REMOVAL	59.00	-57.00	2.00	CUYD	2.00	\$100.00	\$200.00
		0001	0470	8061017	TEMPORARY SEEDING AND MULCHING	1.60	-1.60	0.00	ACRE	0.00	\$400.00	\$0.00
		0001	0480	8061019	SILT FENCE	5,213.00	683.00	5,896.00	LF	5,896.00	\$1.42	\$8,372.32
		0010	0490	6061060	MGS GUARDRAIL	1,600.00	0.00	1,600.00	LF	1,600.00	\$21.00	\$33,600.00
		0010	0500	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	1.00	0.00	1.00	EA	1.00	\$3,285.00	\$3,285.00
		0010	0510	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	7.00	0.00	7.00	EA	7.00	\$2,955.00	\$20,685.00
		0010	0520	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$2,850.00	\$22,800.00
		0070	0530	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0070	0540	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,624.00	0.00	5,624.00	SQFT	5,624.00	\$11.00	\$61,864.00
		0070	0550	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	220.00	0.00	220.00	SQYD	220.00	\$266.15	\$58,553.00
		0070	0560	7034212	SLAB ON STEEL	636.00	0.00	636.00	SQYD	636.00	\$400.00	\$254,400.00
		0070	0570	7034215	SAFETY BARRIER CURB	315.00	0.00	315.00	LF	315.00	\$78.56	\$24,746.40
		0070	0580	7061070	MECHANICAL BAR SPLICE	580.00	0.00	580.00	EA	580.00	\$24.47	\$14,192.60
		0070	0590	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0071	0600	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0071	0610	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,623.00	0.00	5,623.00	SQFT	5,623.00	\$11.00	\$61,853.00
		0071	0620	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	220.00	0.00	220.00	SQYD	220.00	\$266.15	\$58,553.00
		0071	0630	7034212	SLAB ON STEEL	636.00	0.00	636.00	SQYD	636.00	\$400.00	\$254,400.00
		0071	0640	7034215	SAFETY BARRIER CURB	315.00	0.00	315.00	LF	315.00	\$78.56	\$24,746.40
		0071	0650	7061070	MECHANICAL BAR SPLICE	580.00	0.00	580.00	EA	580.00	\$24.47	\$14,192.60
		0071	0660	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,904.52	\$3,809.04
		0072	0670	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0072	0680	2162500	REMOVAL OF EXISTING BRIDGE DECK	12,107.00	0.00	12,107.00	SQFT	12,107.00	\$10.00	\$121,070.00
		0072	0690	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	217.00	0.00	217.00	SQYD	217.00	\$266.75	\$57,884.75
		0072	0700	7034212	SLAB ON STEEL	1,340.00	0.00	1,340.00	SQYD	1,340.00	\$366.82	\$491,538.80
		0072	0710	7034215	SAFETY BARRIER CURB	647.00	0.00	647.00	LF	647.00	\$66.97	\$43,329.59
		0072	0720	7061070	MECHANICAL BAR SPLICE	1,230.00	0.00	1,230.00	EA	1,230.00	\$24.47	\$30,098.10
		0072	0730	7123610	SLAB DRAIN	52.00	0.00	52.00	EA	52.00	\$473.36	\$24,614.72
		0072	0740	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,102.15	\$4,102.15
		0072	0750	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,102.15	\$4,102.15
		0072	0760	7129902	MISC.GIRDER CHAIR REPLACEMENT	10.00	0.00	10.00	EA	10.00	\$3,000.00	\$30,000.00
		0072	0770	7129902	MISC.GIRDER END REPAIR	4.00	0.00	4.00	EA	4.00	\$8,000.00	\$32,000.00
		0072	0780	7129902	MISC.WEB STIFFENER REPAIR	12.00	0.00	12.00	EA	12.00	\$1,500.00	\$18,000.00
		0072	0790	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0073	0800	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0073	0810	2162500	REMOVAL OF EXISTING BRIDGE DECK	12,107.00	0.00	12,107.00	SQFT	12,107.00	\$10.00	\$121,070.00
		0073	0820	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	217.00	0.00	217.00	SQYD	217.00	\$266.75	\$57,884.75
		0073	0830	7034212	SLAB ON STEEL	1,340.00	0.00	1,340.00	SQYD	1,340.00	\$365.99	\$490,426.60
		0073	0840	7034215	SAFETY BARRIER CURB	647.00	0.00	647.00	LF	647.00	\$66.97	\$43,329.59
		0073	0850	7061070	MECHANICAL BAR SPLICE	1,230.00	0.00	1,230.00	EA	1,230.00	\$24.47	\$30,098.10
		0073	0860	7123610	SLAB DRAIN	52.00	0.00	52.00	EA	52.00	\$500.48	\$26,024.96
		0073	0870	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,102.15	\$4,102.15
		0073	0880	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,102.15	\$4,102.15
		0073	0890	7129902	MISC.GIRDER CHAIR REPLACEMENT	10.00	0.00	10.00	EA	10.00	\$3,000.00	\$30,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-A01	J113099	0073	0900	7129902	MISC.GIRDER END REPAIR	4.00	0.00	4.00	EA	4.00	\$8,000.00	\$32,000.00
		0073	0910	7129902	MISC.WEB STIFFENER REPAIR	12.00	0.00	12.00	EA	12.00	\$1,500.00	\$18,000.00
		0073	0920	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	5001	6161095	RADAR SPEED ADVISORY SYSTEM	0.00	2.00	2.00	EA	2.00	\$1,700.00	\$3,400.00
		0010	5002	6069901	MISC.Remove and reset guardrail for shoulder widening	0.00	1.00	1.00	LS	1.00	\$13,284.56	\$13,284.56
		0070	5003	7049901	MISC.Half-Sole Deck Repairs	0.00	1.00	1.00	LS	1.00	\$6,310.02	\$6,310.02
		0071	5004	7049901	MISC.Half-Sole Deck Repairs	0.00	1.00	1.00	LS	1.00	\$5,623.70	\$5,623.70
		0072	5005	7049901	MISC.Half-Sole Deck Repairs	0.00	1.00	1.00	LS	1.00	\$3,890.92	\$3,890.92
		0073	5006	7049901	MISC.Half-Sole Deck Repairs	0.00	1.00	1.00	LS	1.00	\$10,271.41	\$10,271.41
		0001	5007	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	0.00	282.00	282.00	LF	282.00	\$20.41	\$5,755.62
		0001	5008	6139901	MISC.Emergency Pavement Repair SB I29	0.00	1.00	1.00	LS	1.00	\$15,573.17	\$15,573.17
		0010	5009	6069901	MISC.Emergency Guardrail Repair, SB 80.3 MM	0.00	1.00	1.00	LS	1.00	\$15,257.72	\$15,257.72
		0001	5010	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	0.00	19.90	19.90	CUYD	19.90	\$61.31	\$1,220.07
		0001	5011	6096041	PLACING TYPE 1 ROCK DITCH LINER	0.00	19.90	19.90	CUYD	19.90	\$121.47	\$2,417.25
		Project J113099 - Total Value Posted to Date as of Report Generated Date										
190816-A01 Overall - Total Value Posted to Date as of Report Generated Date											\$4,357,619.04	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 4, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J113099	0070	TYPE 5 AGGREGATE FOR BASE	Material		2	Apr 17, 2020	SYSTEM	(\$24,308.20)					
				- Total							(\$24,308.20)		
			Material - Total							(\$24,308.20)			
			MaterialCredit		3	May 1, 2020	SYSTEM	\$24,308.20					
				- Total							\$24,308.20		
			MaterialCredit - Total							\$24,308.20			
	0070 - Total							\$0.00					
	0210	FLAG ASSEMBLY	Overrun	Overrun	17	Dec 1, 2020	SYSTEM	(\$50.00)					
					18	Dec 16, 2020	SYSTEM	\$50.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).				
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
	0210 - Total							\$0.00					
	0300	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Overrun	Overrun	8	Jul 16, 2020	SYSTEM	(\$5,908.98)					
					11	Sep 2, 2020	SYSTEM	\$5,908.98	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.58000 - 25.58000, 'is applied (if non-zero).				
					Overrun - Total							\$0.00	
Overrun - Total							\$0.00						
0300 - Total							\$0.00						
0320	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun	8	Jul 16, 2020	SYSTEM	(\$5,487.30)						
				10	Aug 17, 2020	SYSTEM	(\$9,787.05)						
				11	Sep 2, 2020	SYSTEM	(\$1,322.10)						
				13	Oct 1, 2020	SYSTEM	\$16,596.45	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.85000 - 5.85000, 'is applied (if non-zero).					
				Overrun - Total							\$0.00		
Overrun - Total							\$0.00						
0320 - Total							\$0.00						
0350	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Overrun	Overrun	10	Aug 17, 2020	SYSTEM	(\$7,963.50)						
				11	Sep 2, 2020	SYSTEM	\$3,817.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).					
				13	Oct 1, 2020	SYSTEM	\$4,146.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).					
				15	Nov 2, 2020	SYSTEM	(\$2,791.50)						
				18	Dec 16, 2020	SYSTEM	\$2,791.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).					
				Overrun - Total							\$0.00		
Overrun - Total							\$0.00						
0350 - Total							\$0.00						
0360	TEMPORARY REMOVABLE MARKING TAPE	Overrun	Overrun	4	May 15, 2020	SYSTEM	(\$5,262.00)						
				8	Jul 16, 2020	SYSTEM	(\$904.50)						
				10	Aug 17, 2020	SYSTEM	(\$1,815.00)						
				11	Sep 2, 2020	SYSTEM	\$2,821.50	Unit price based on averaged overrun adjustments for installed quantity on all					



Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J113099	0360	TEMPORARY REMOVABLE MARKING TAPE	Overrun	Overrun		2020			previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).
					13	Oct 1, 2020	SYSTEM	\$5,160.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0360 - Total			\$0.00	
0370	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			14	Oct 15, 2020	SYSTEM	(\$10,738.00)	
			- Total			(\$10,738.00)			
			Material - Total			(\$10,738.00)			
			MaterialCredit		15	Nov 2, 2020	SYSTEM	\$10,738.00	
				- Total			\$10,738.00		
MaterialCredit - Total			\$10,738.00						
0370 - Total			\$0.00						
0380	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material			14	Oct 15, 2020	SYSTEM	(\$8,590.40)	
			- Total			(\$8,590.40)			
			Material - Total			(\$8,590.40)			
			MaterialCredit		15	Nov 2, 2020	SYSTEM	\$8,590.40	
				- Total			\$8,590.40		
MaterialCredit - Total			\$8,590.40						
0380 - Total			\$0.00						
0430	SEEDING - COOL SEASON MIXTURES	Overrun	Overrun		15	Nov 2, 2020	SYSTEM	(\$1,576.00)	
					18	Dec 16, 2020	SYSTEM	\$1,576.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3940.00000 - 3940.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00		
				Overrun - Total			\$0.00		
				0430 - Total			\$0.00		
0450	ALTERNATE DITCH CHECK	Material			11	Sep 2, 2020	SYSTEM	(\$330.00)	
					12	Sep 15, 2020	SYSTEM	(\$330.00)	
			- Total			(\$660.00)			
			Material - Total			(\$660.00)			
			MaterialCredit		12	Sep 15, 2020	SYSTEM	\$330.00	
					13	Oct 1, 2020	SYSTEM	\$330.00	
				- Total			\$660.00		
MaterialCredit - Total			\$660.00						
0450 - Total			\$0.00						
0480	SILT FENCE	Material			2	Apr 17, 2020	SYSTEM	(\$5,813.48)	
					3	May 1, 2020	SYSTEM	(\$5,813.48)	
					4	May 15, 2020	SYSTEM	(\$5,813.48)	
			- Total			(\$17,440.44)			
			Material - Total			(\$17,440.44)			
MaterialCredit		3	May 1, 2020	SYSTEM	\$5,813.48				
	MaterialCredit - Total			\$5,813.48					



Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J113099	0480	SILT FENCE	MaterialCredit		4	May 15, 2020	SYSTEM	\$5,813.48						
					5	Jun 2, 2020	SYSTEM	\$5,813.48						
			- Total							\$17,440.44				
			MaterialCredit - Total								\$17,440.44			
			Overrun	Overrun	7	Jul 1, 2020	SYSTEM	(\$506.94)						
					13	Oct 1, 2020	SYSTEM	\$506.94	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.42000 - 1.42000, 'is applied (if non-zero).					
					16	Nov 16, 2020	SYSTEM	(\$183.18)						
					18	Dec 16, 2020	SYSTEM	\$183.18	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.42000 - 1.42000, 'is applied (if non-zero).					
					19	Jan 4, 2021	SYSTEM	(\$279.74)						
					20	Jan 15, 2021	SYSTEM	\$279.74	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.42000 - 1.42000, 'is applied (if non-zero).					
			Overrun - Total							\$0.00				
			Overrun - Total								\$0.00			
			0480 - Total								\$0.00			
			0500	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		8	Jul 16, 2020	SYSTEM	(\$1,589.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total							(\$1,589.00)	
					Construction Stockpile - Total								(\$1,589.00)	
					Construction Stockpile No Transaction Type		2	Apr 17, 2020	SYSTEM	\$1,589.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total							\$1,589.00	
			Construction Stockpile No Transaction Type - Total								\$1,589.00			
			0500 - Total								\$0.00			
			0510	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		8	Jul 16, 2020	SYSTEM	(\$658.71)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							10	Aug 17, 2020	SYSTEM	(\$1,317.43)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							12	Sep 15, 2020	SYSTEM	(\$1,317.43)	Payment Estimate Item Adjustment generated Stockpile Transaction			
	13	Oct 1, 2020				SYSTEM	(\$1,317.43)	Payment Estimate Item Adjustment generated Stockpile Transaction						
- Total							(\$4,611.00)							
Construction Stockpile - Total								(\$4,611.00)						
Construction Stockpile No Transaction Type		2			Apr 17, 2020	SYSTEM	\$4,611.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
	- Total							\$4,611.00						
Construction Stockpile No Transaction Type - Total								\$4,611.00						
0510 - Total								\$0.00						
0520	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		8	Jul 16, 2020	SYSTEM	(\$1,531.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				10	Aug 17, 2020	SYSTEM	(\$3,062.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				11	Sep 2, 2020	SYSTEM	(\$1,531.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				12	Sep 15, 2020	SYSTEM	(\$3,062.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				13	Oct 1, 2020	SYSTEM	(\$3,062.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
			- Total							(\$12,248.00)				



Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J113099	0520	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile - Total						(\$12,248.00)	
			Construction Stockpile No Transaction Type		2	Apr 17, 2020	SYSTEM	\$12,248.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$12,248.00	
			Construction Stockpile No Transaction Type - Total						\$12,248.00	
			0520 - Total						\$0.00	
0550		BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Aug 4, 2020	SYSTEM	(\$36,196.40)		
			- Total						(\$36,196.40)	
			Material - Total						(\$36,196.40)	
			MaterialCredit		10	Aug 17, 2020	SYSTEM	\$36,196.40		
			- Total						\$36,196.40	
MaterialCredit - Total						\$36,196.40				
0550 - Total						\$0.00				
0570		SAFETY BARRIER CURB	Material		8	Jul 16, 2020	SYSTEM	(\$12,373.20)		
			- Total						(\$12,373.20)	
			Material - Total						(\$12,373.20)	
			MaterialCredit		9	Aug 4, 2020	SYSTEM	\$12,373.20		
			- Total						\$12,373.20	
MaterialCredit - Total						\$12,373.20				
0570 - Total						\$0.00				
0590		VERTICAL DRAIN AT END BENTS	Material		7	Jul 1, 2020	SYSTEM	(\$3,125.00)		
					8	Jul 16, 2020	SYSTEM	(\$3,125.00)		
			- Total						(\$6,250.00)	
			Material - Total						(\$6,250.00)	
			MaterialCredit		8	Jul 16, 2020	SYSTEM	\$3,125.00		
		9	Aug 4, 2020	SYSTEM	\$3,125.00					
- Total						\$6,250.00				
MaterialCredit - Total						\$6,250.00				
0590 - Total						\$0.00				
0620		BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Aug 4, 2020	SYSTEM	(\$36,196.40)		
			- Total						(\$36,196.40)	
			Material - Total						(\$36,196.40)	
			MaterialCredit		10	Aug 17, 2020	SYSTEM	\$36,196.40		
			- Total						\$36,196.40	
MaterialCredit - Total						\$36,196.40				
0620 - Total						\$0.00				
0640		SAFETY BARRIER CURB	Material		8	Jul 16, 2020	SYSTEM	(\$12,373.20)		
			- Total						(\$12,373.20)	
			Material - Total						(\$12,373.20)	
			MaterialCredit		9	Aug 4, 2020	SYSTEM	\$12,373.20		
			- Total						\$12,373.20	
MaterialCredit - Total						\$12,373.20				
0640 - Total						\$0.00				



Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J113099	0660	VERTICAL DRAIN AT END BENTS	Material		7	Jul 1, 2020	SYSTEM	(\$2,380.65)			
					8	Jul 16, 2020	SYSTEM	(\$2,380.65)			
					- Total					(\$4,761.30)	
					Material - Total					(\$4,761.30)	
			MaterialCredit		8	Jul 16, 2020	SYSTEM	\$2,380.65			
					9	Aug 4, 2020	SYSTEM	\$2,380.65			
					- Total					\$4,761.30	
					MaterialCredit - Total					\$4,761.30	
					0660 - Total					\$0.00	
			0690	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Aug 4, 2020	SYSTEM	(\$36,011.25)	
							- Total				(\$36,011.25)
						Material - Total					(\$36,011.25)
MaterialCredit		10			Aug 17, 2020	SYSTEM	\$36,011.25				
		- Total							\$36,011.25		
	MaterialCredit - Total							\$36,011.25			
	0690 - Total						\$0.00				
0720	MECHANICAL BAR SPLICE	Material		12	Sep 15, 2020	SYSTEM	(\$30,098.10)				
				- Total				(\$30,098.10)			
			Material - Total					(\$30,098.10)			
		MaterialCredit		13	Oct 1, 2020	SYSTEM	\$30,098.10				
				- Total					\$30,098.10		
			MaterialCredit - Total					\$30,098.10			
	0720 - Total						\$0.00				
0730	SLAB DRAIN	Material		12	Sep 15, 2020	SYSTEM	(\$24,614.72)				
				- Total				(\$24,614.72)			
			Material - Total					(\$24,614.72)			
		MaterialCredit		13	Oct 1, 2020	SYSTEM	\$24,614.72				
				- Total					\$24,614.72		
			MaterialCredit - Total					\$24,614.72			
	0730 - Total						\$0.00				
0820	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Aug 4, 2020	SYSTEM	(\$36,011.25)				
				- Total				(\$36,011.25)			
			Material - Total					(\$36,011.25)			
		MaterialCredit		10	Aug 17, 2020	SYSTEM	\$36,011.25				
				- Total					\$36,011.25		
			MaterialCredit - Total					\$36,011.25			
	0820 - Total						\$0.00				
0850	MECHANICAL BAR SPLICE	Material		13	Oct 1, 2020	SYSTEM	(\$30,098.10)				
				- Total				(\$30,098.10)			
			Material - Total					(\$30,098.10)			
		MaterialCredit		14	Oct 15, 2020	SYSTEM	\$30,098.10				
	- Total						\$30,098.10				



Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J113099	0850	MECHANICAL BAR SPLICE	MaterialCredit - Total						\$30,098.10	
	0850 - Total							\$0.00		
	0920	VERTICAL DRAIN AT END BENTS	Material		8	Jul 16, 2020	SYSTEM	(\$1,550.00)		
			- Total					(\$1,550.00)		
			Material - Total					(\$1,550.00)		
			MaterialCredit		9	Aug 4, 2020	SYSTEM	\$1,550.00		
			- Total					\$1,550.00		
			MaterialCredit - Total					\$1,550.00		
	0920 - Total							\$0.00		
J113099 - Total								\$0.00		
Overall - Total								\$0.00		