



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 5, 2020

Pay Estimate Created Date: August 3, 2020

Progress Estimate Number 9	Contract ID 190816-A01 Prime Contractor Clarkson Construction Company	Pay Period Start July 16, 2020 Pay Period End August 1, 2020	Original Contract Amount \$4,444,533.86 Net Change Order Amount (\$43,155.90) Current Contract Amount \$4,401,377.96
--------------------------------------	--	---	---

Approval Date				By User
August 4, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			hartg1
August 4, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			jacobl
August 5, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
December 1, 2020	December 1, 2020		63.51%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
190816-A01			
Total Posted Items Pay	\$661,878.47	\$2,133,533.82	\$2,795,412.29
Gross Item Adjustments	(\$112,613.25)	(\$35,202.48)	(\$147,815.73)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,098,331.34	\$2,647,596.56
Contract Total Payable This Estimate:	\$549,265.22		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J113099	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$34,800.000	0.2	\$6,960.00
	0050	2129900	MISC.SHOULDER GRADING	100F	\$1,278.040	11	\$14,058.44
	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$8.950	400	\$3,580.00
	0330	6181000	MOBILIZATION	LS	\$439,500.000	0.25	\$109,875.00
	0550	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	SQYD	\$266.150	136	\$36,196.40
	0560	7034212	SLAB ON STEEL	SQYD	\$400.000	13	\$5,200.00
	0620	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	SQYD	\$266.150	136	\$36,196.40
	0630	7034212	SLAB ON STEEL	SQYD	\$400.000	108	\$43,200.00
	0690	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	SQYD	\$266.750	135	\$36,011.25
	0700	7034212	SLAB ON STEEL	SQYD	\$366.820	416	\$152,597.12
	0720	7061070	MECHANICAL BAR SPLICE	EA	\$24.470	615	\$15,049.05
	0730	7123610	SLAB DRAIN	EA	\$473.360	26	\$12,307.36
	0790	7151001	VERTICAL DRAIN AT END BENTS	EA	\$2,500.000	1.25	\$3,125.00
	0820	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	SQYD	\$266.750	135	\$36,011.25
	0830	7034212	SLAB ON STEEL	SQYD	\$365.990	333	\$121,874.67
	0850	7061070	MECHANICAL BAR SPLICE	EA	\$24.470	615	\$15,049.05
	0860	7123610	SLAB DRAIN	EA	\$500.480	26	\$13,012.48
	0920	7151001	VERTICAL DRAIN AT END BENTS	EA	\$2,500.000	0.63	\$1,575.00
Project J113099 - Total							\$661,878.47
Overall - Total							\$661,878.47

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J113099	0550	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material			-136	\$266.15	(\$36,196.40)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 5, 2020

Pay Estimate Created Date: August 3, 2020

Progress Estimate Number 9		Contract ID 190816-A01 Prime Contractor Clarkson Construction Company		Pay Period Start July 16, 2020 Pay Period End August 1, 2020		Original Contract Amount \$4,444,533.86 Net Change Order Amount (\$43,155.90) Current Contract Amount \$4,401,377.96		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J113099	0570	SAFETY BARRIER CURB	MaterialCredit			157.5	\$78.56	\$12,373.20
	0590	VERTICAL DRAIN AT END BENTS	MaterialCredit			1.25	\$2,500.00	\$3,125.00
	0620	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material			-136	\$266.15	(\$36,196.40)
	0640	SAFETY BARRIER CURB	MaterialCredit			157.5	\$78.56	\$12,373.20
	0660	VERTICAL DRAIN AT END BENTS	MaterialCredit			1.25	\$1,904.52	\$2,380.65
	0690	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material			-135	\$266.75	(\$36,011.25)
	0820	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material			-135	\$266.75	(\$36,011.25)
	0920	VERTICAL DRAIN AT END BENTS	MaterialCredit			0.62	\$2,500.00	\$1,550.00
Total								(\$112,613.25)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 5, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J113099	I-29-2 (178)	4 Bridge deck replacements	I-29	HOLT	over Route E and Kimsey Creek

Totals by Job Numbers				
J113099		This Estimate	Previous	To Date
	Posted Item Pay	\$661,878.47	\$2,133,533.82	\$2,795,412.29
	Gross Item Adjustments	(\$112,613.25)	(\$35,202.48)	(\$147,815.73)
	Gross Item Pay	\$549,265.22	\$2,111,440.23	\$2,660,705.45
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 5, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J113099, Item 5031010A, Project Item Line Number 0820, Material Set 5031010A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Bridge approaches were poured on August 1. Reports will be issued as soon as possible.	hartg1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J113099, Item 5031010A, Project Item Line Number 0690, Material Set 5031010A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Bridge approaches were poured on August 1. Reports will be issued as soon as possible.	hartg1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J113099, Item 5031010A, Project Item Line Number 0550, Material Set 5031010A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Waiting on certification for some related materials. This includes the PE Drain pipe and the plastic sheeting.	hartg1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J113099, Item 5031010A, Project Item Line Number 0620, Material Set 5031010A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Waiting on certification for some related materials. This includes the PE Drain pipe and the plastic sheeting.	hartg1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190816-A01, Contract Project J113099, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6173700B, Minor Item.	Item will be on next Change Order. Change Order will be generated after next traffic shift. The quantity should be finalized at that point.	hartg1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190816-A01, Contract Project J113099, Project Item Line Number 0320, Contract Line Item Number 0320, Item 6175010A, Minor Item.	Item will be on next Change Order. Change Order will be generated after next traffic shift. The quantity should be finalized at that point.	hartg1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190816-A01, Contract Project J113099, Project Item Line Number 0360, Contract Line Item Number 0360, Item 6205303B, Minor Item.	Item will be on next Change Order. Change Order will be generated after next traffic shift. The quantity should be finalized at that point.	hartg1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190816-A01, Contract Project J113099, Project Item Line Number 0480, Contract Line Item Number 0480, Item 8061019, Minor Item.	Item will be on next Change Order.	hartg1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 5, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-A01	J113099	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.80	\$34,800.00	\$27,840.00
		0001	0020	2063000	CLASS 3 EXCAVATION	40.00	0.00	40.00	CUYD	7.80	\$21.04	\$164.11
		0001	0030	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	7.00	0.00	7.00	100F	0.00	\$1,903.94	\$0.00
		0001	0040	2121000A	SUBGRADING AND SHOULDERING CLASS 1	7.00	0.00	7.00	100F	0.00	\$1,662.42	\$0.00
		0001	0050	2129900	MISC.SHOULDER GRADING	40.00	0.00	40.00	100F	40.00	\$1,278.04	\$51,121.60
		0001	0060	2153000	SHAPING SLOPES, CLASS III	25.00	0.00	25.00	100F	0.00	\$1,150.00	\$0.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	5,229.00	-1,673.90	3,555.10	SQYD	3,316.00	\$8.95	\$29,678.20
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	4,551.90	-1,174.97	3,376.93	SQYD	3,376.93	\$63.00	\$212,746.59
		0001	0090	5041000	CONCRETE APPROACH PAVEMENT	677.40	0.00	677.40	SQYD	0.00	\$140.55	\$0.00
		0001	0100	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	13.00	0.00	13.00	LF	0.00	\$74.75	\$0.00
		0001	0110	6094010	DRAIN BASIN	2.00	0.00	2.00	EA	1.00	\$5,372.64	\$5,372.64
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	3,233.00	0.00	3,233.00	CUYD	308.00	\$54.82	\$16,884.56
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	3,233.00	0.00	3,233.00	CUYD	308.00	\$23.32	\$7,182.56
		0001	0140	6119905	MISC.RUBBLIZE CONCRETE SLOPE PROTECTION	1,547.50	0.00	1,547.50	SQYD	1,547.50	\$6.46	\$9,996.85
		0001	0150	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARRELS)	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
		0001	0160	6122020	REPLACEMENT SAND BARREL	8.00	0.00	8.00	EA	0.00	\$300.00	\$0.00
		0001	0170	6122030	IMPACT ATTENUATOR (RELOCATION)	8.00	0.00	8.00	EA	0.00	\$1,000.00	\$0.00
		0001	0180	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$5,000.00	\$0.00
		0001	0190	6161005	CONSTRUCTION SIGNS	2,483.00	32.00	2,515.00	SQFT	1,754.00	\$6.50	\$11,401.00
		0001	0200	6161008	ADVANCED WARNING RAIL SYSTEM	24.00	0.00	24.00	EA	22.00	\$80.00	\$1,760.00
		0001	0210	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	5.00	\$25.00	\$125.00
		0001	0220	6161010	RELOCATED SIGNS	480.00	0.00	480.00	SQFT	0.00	\$6.50	\$0.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	128.00	28.00	156.00	EA	156.00	\$20.00	\$3,120.00
		0001	0240	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$200.00	\$0.00
		0001	0250	6161033	DIRECTIONAL INDICATOR BARRICADE	88.00	0.00	88.00	EA	56.00	\$100.00	\$5,600.00
		0001	0260	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$750.00	\$3,000.00
		0001	0270	6161055	SEQUENTIAL FLASHING WARNING LIGHT	88.00	0.00	88.00	EA	56.00	\$150.00	\$8,400.00
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	1.00	3.00	EA	3.00	\$4,000.00	\$12,000.00
		0001	0290	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	5,479.00	0.00	5,479.00	LF	2,892.00	\$19.65	\$56,827.80
		0001	0300	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	896.00	0.00	896.00	LF	1,127.00	\$25.58	\$28,828.66
		0001	0310	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	870.00	0.00	870.00	LF	870.00	\$30.77	\$26,769.90
		0001	0320	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	3,405.00	0.00	3,405.00	LF	4,343.00	\$5.85	\$25,406.55
		0001	0330	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$439,500.00	\$439,500.00
		0001	0340	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0350	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	26,233.00	0.00	26,233.00	LF	25,264.00	\$1.50	\$37,896.00
		0001	0360	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	10,093.00	0.00	10,093.00	LF	14,204.00	\$1.50	\$21,306.00
		0001	0370	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	15,340.00	0.00	15,340.00	LF	0.00	\$0.70	\$0.00
		0001	0380	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,272.00	0.00	12,272.00	LF	0.00	\$0.70	\$0.00
		0001	0390	6207001	PAVEMENT MARKING REMOVAL	36,326.00	0.00	36,326.00	LF	15,744.00	\$0.45	\$7,084.80
		0001	0400	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	5,597.00	0.00	5,597.00	SQYD	461.00	\$2.66	\$1,226.26
		0001	0410	6269909	MISC.OPTIONAL SHOULDER RUMBLE STRIPS	37.00	0.00	37.00	STA	0.00	\$328.92	\$0.00
		0001	0420	7032002	CLASS B CONCRETE (MISC)	8.00	0.00	8.00	CUYD	0.00	\$885.99	\$0.00
		0001	0430	8051000A	SEEDING - COOL SEASON MIXTURES	1.60	0.00	1.60	ACRE	0.00	\$3,940.00	\$0.00
		0001	0440	8061005	ROCK DITCH CHECK	88.00	0.00	88.00	LF	0.00	\$19.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-A01	J113099	0001	0450	8061006	ALTERNATE DITCH CHECK	108.00	0.00	108.00	LF	0.00	\$5.00	\$0.00
		0001	0460	8061016	SEDIMENT REMOVAL	59.00	0.00	59.00	CUYD	0.00	\$100.00	\$0.00
		0001	0470	8061017	TEMPORARY SEEDING AND MULCHING	1.60	0.00	1.60	ACRE	0.00	\$400.00	\$0.00
		0001	0480	8061019	SILT FENCE	5,213.00	0.00	5,213.00	LF	5,570.00	\$1.42	\$7,909.40
		0010	0490	6061060	MGS GUARDRAIL	1,600.00	0.00	1,600.00	LF	475.00	\$21.00	\$9,975.00
		0010	0500	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	1.00	0.00	1.00	EA	1.00	\$3,285.00	\$3,285.00
		0010	0510	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	7.00	0.00	7.00	EA	1.00	\$2,955.00	\$2,955.00
		0010	0520	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	1.00	\$2,850.00	\$2,850.00
		0070	0530	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0070	0540	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,624.00	0.00	5,624.00	SQFT	5,624.00	\$11.00	\$61,864.00
		0070	0550	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	220.00	0.00	220.00	SQYD	136.00	\$266.15	\$36,196.40
		0070	0560	7034212	SLAB ON STEEL	636.00	0.00	636.00	SQYD	394.00	\$400.00	\$157,600.00
		0070	0570	7034215	SAFETY BARRIER CURB	315.00	0.00	315.00	LF	157.50	\$78.56	\$12,373.20
		0070	0580	7061070	MECHANICAL BAR SPLICE	580.00	0.00	580.00	EA	290.00	\$24.47	\$7,096.30
		0070	0590	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	1.25	\$2,500.00	\$3,125.00
		0071	0600	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0071	0610	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,623.00	0.00	5,623.00	SQFT	5,623.00	\$11.00	\$61,853.00
		0071	0620	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	220.00	0.00	220.00	SQYD	136.00	\$266.15	\$36,196.40
		0071	0630	7034212	SLAB ON STEEL	636.00	0.00	636.00	SQYD	394.00	\$400.00	\$157,600.00
		0071	0640	7034215	SAFETY BARRIER CURB	315.00	0.00	315.00	LF	157.50	\$78.56	\$12,373.20
		0071	0650	7061070	MECHANICAL BAR SPLICE	580.00	0.00	580.00	EA	290.00	\$24.47	\$7,096.30
		0071	0660	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	1.25	\$1,904.52	\$2,380.65
		0072	0670	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0072	0680	2162500	REMOVAL OF EXISTING BRIDGE DECK	12,107.00	0.00	12,107.00	SQFT	7,506.00	\$10.00	\$75,060.00
		0072	0690	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	217.00	0.00	217.00	SQYD	135.00	\$266.75	\$36,011.25
		0072	0700	7034212	SLAB ON STEEL	1,340.00	0.00	1,340.00	SQYD	831.00	\$366.82	\$304,827.42
		0072	0710	7034215	SAFETY BARRIER CURB	647.00	0.00	647.00	LF	0.00	\$66.97	\$0.00
		0072	0720	7061070	MECHANICAL BAR SPLICE	1,230.00	0.00	1,230.00	EA	615.00	\$24.47	\$15,049.05
		0072	0730	7123610	SLAB DRAIN	52.00	0.00	52.00	EA	26.00	\$473.36	\$12,307.36
		0072	0740	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,102.15	\$4,102.15
		0072	0750	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.90	\$4,102.15	\$3,691.94
		0072	0760	7129902	MISC.GIRDER CHAIR REPLACEMENT	10.00	0.00	10.00	EA	6.00	\$3,000.00	\$18,000.00
		0072	0770	7129902	MISC.GIRDER END REPAIR	4.00	0.00	4.00	EA	3.00	\$8,000.00	\$24,000.00
		0072	0780	7129902	MISC.WEB STIFFENER REPAIR	12.00	0.00	12.00	EA	6.00	\$1,500.00	\$9,000.00
		0072	0790	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	1.25	\$2,500.00	\$3,125.00
		0073	0800	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0073	0810	2162500	REMOVAL OF EXISTING BRIDGE DECK	12,107.00	0.00	12,107.00	SQFT	7,506.00	\$10.00	\$75,060.00
		0073	0820	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	217.00	0.00	217.00	SQYD	135.00	\$266.75	\$36,011.25
		0073	0830	7034212	SLAB ON STEEL	1,340.00	0.00	1,340.00	SQYD	831.00	\$365.99	\$304,137.69
		0073	0840	7034215	SAFETY BARRIER CURB	647.00	0.00	647.00	LF	0.00	\$66.97	\$0.00
		0073	0850	7061070	MECHANICAL BAR SPLICE	1,230.00	0.00	1,230.00	EA	615.00	\$24.47	\$15,049.05
		0073	0860	7123610	SLAB DRAIN	52.00	0.00	52.00	EA	26.00	\$500.48	\$13,012.48
		0073	0870	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,102.15	\$4,102.15
		0073	0880	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.90	\$4,102.15	\$3,691.94
		0073	0890	7129902	MISC.GIRDER CHAIR REPLACEMENT	10.00	0.00	10.00	EA	6.00	\$3,000.00	\$18,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 5, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-A01	J113099	0073	0900	7129902	MISC.GIRDER END REPAIR	4.00	0.00	4.00	EA	3.00	\$8,000.00	\$24,000.00
		0073	0910	7129902	MISC.WEB STIFFENER REPAIR	12.00	0.00	12.00	EA	2.00	\$1,500.00	\$3,000.00
		0073	0920	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	1.25	\$2,500.00	\$3,125.00
		0001	5001	6161095	RADAR SPEED ADVISORY SYSTEM	0.00	1.00	1.00	EA	1.00	\$1,700.00	\$1,700.00
		0010	5002	6069901	MISC.Remove and reset guardrail for shoulder widening	0.00	1.00	1.00	LS	1.00	\$13,284.56	\$13,284.56
		0070	5003	7049901	MISC.Half-Sole Deck Repairs	0.00	1.00	1.00	LS	1.00	\$6,310.02	\$6,310.02
		0071	5004	7049901	MISC.Half-Sole Deck Repairs	0.00	1.00	1.00	LS	1.00	\$5,623.70	\$5,623.70
		0072	5005	7049901	MISC.Half-Sole Deck Repairs	0.00	1.00	1.00	LS	1.00	\$3,890.92	\$3,890.92
		0073	5006	7049901	MISC.Half-Sole Deck Repairs	0.00	1.00	1.00	LS	1.00	\$10,271.41	\$10,271.41
Project J113099 - Total Value Posted to Date as of Report Generated Date												\$2,795,412.26
190816-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$2,795,412.26



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J113099

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	8/1/20	8/3/20	0.20	LS		0		0		
0050	2129900	MISC. SUBGRADING AND SHOULDERING	8/1/20	8/3/20	11.00	100F	item complete	0		0		
0070	3040504	TYPE 5 AGGREGATE FOR BASE	8/1/20	8/3/20	400.00	SQYD	Kimsey	0		0		
0330	6181000	MOBILIZATION	8/1/20	8/3/20	0.25	LS	mobilization complete					
0550	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	8/1/20	8/3/20	136.00	SQYD	Rt E Approach	0		0		
0560	7034212	SLAB ON STEEL	8/1/20	8/3/20	13.00	SQYD		0		0		
0620	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	8/1/20	8/3/20	136.00	SQYD	Rt E SB	0		0		
0630	7034212	SLAB ON STEEL	8/1/20	8/3/20	108.00	SQYD	Rt E SB	0		0		
0690	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	8/1/20	8/3/20	135.00	SQYD	Kimsey NB	0		0		
0700	7034212	SLAB ON STEEL	8/1/20	8/3/20	416.00	SQYD	Kimsey NB	0		0		
0720	7061070	MECHANICAL BAR SPLICE	8/1/20	8/3/20	615.00	EA	Kimsey NB	0		0		
0730	7123610	SLAB DRAIN	8/1/20	8/3/20	26.00	EA	Kimsey NB	0		0		
0790	7151001	VERTICAL DRAIN AT END BENTS	8/1/20	8/3/20	1.25	EA	Kimsey NB	0		0		
0820	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	8/1/20	8/3/20	135.00	SQYD	Kimsey SB	0		0		
0830	7034212	SLAB ON STEEL	8/1/20	8/3/20	333.00	SQYD	Kimsey SB	0		0		
0850	7061070	MECHANICAL BAR SPLICE	8/1/20	8/3/20	615.00	EA	Kimsey SB	0		0		
0860	7123610	SLAB DRAIN	8/1/20	8/3/20	26.00	EA	Kimsey SB	0		0		
0920	7151001	VERTICAL DRAIN AT END BENTS	8/1/20	8/3/20	0.63	EA	Kimsey SB	0		0		

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 5, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		2	Apr 17, 2020	SYSTEM	(\$24,308.20)	
	- Total					(\$24,308.20)		
	Material - Total					(\$24,308.20)		
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit		3	May 1, 2020	SYSTEM	\$24,308.20	
	- Total					\$24,308.20		
	MaterialCredit - Total					\$24,308.20		
0070 - Total							\$0.00	
0300	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	Overrun	Overrun	8	Jul 16, 2020	SYSTEM	(\$5,908.98)	
	Overrun - Total					(\$5,908.98)		
	Overrun - Total					(\$5,908.98)		
0300 - Total							(\$5,908.98)	
0320	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun	8	Jul 16, 2020	SYSTEM	(\$5,487.30)	
	Overrun - Total					(\$5,487.30)		
	Overrun - Total					(\$5,487.30)		
0320 - Total							(\$5,487.30)	
0360	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	Overrun	Overrun	4	May 15, 2020	SYSTEM	(\$5,262.00)	
				8	Jul 16, 2020	SYSTEM	(\$904.50)	
	Overrun - Total					(\$6,166.50)		
	Overrun - Total					(\$6,166.50)		
0360 - Total							(\$6,166.50)	
0480	SILT FENCE	Material		2	Apr 17, 2020	SYSTEM	(\$5,813.48)	
				3	May 1, 2020	SYSTEM	(\$5,813.48)	
				4	May 15, 2020	SYSTEM	(\$5,813.48)	
	- Total					(\$17,440.44)		
	Material - Total					(\$17,440.44)		
	SILT FENCE	MaterialCredit		3	May 1, 2020	SYSTEM	\$5,813.48	
				4	May 15, 2020	SYSTEM	\$5,813.48	
				5	Jun 2, 2020	SYSTEM	\$5,813.48	
	- Total					\$17,440.44		
	MaterialCredit - Total					\$17,440.44		
	SILT FENCE	Overrun	Overrun	7	Jul 1, 2020	SYSTEM	(\$506.94)	
			Overrun - Total					(\$506.94)
Overrun - Total					(\$506.94)			
0480 - Total							(\$506.94)	
0500	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		2	Apr 17, 2020	SYSTEM	\$1,589.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Jul 16, 2020	SYSTEM	(\$1,589.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					\$0.00		
Construction Stockpile - Total							\$0.00	
0500 - Total							\$0.00	
0510	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		2	Apr 17, 2020	SYSTEM	\$4,611.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Jul 16, 2020	SYSTEM	(\$658.71)	Payment Estimate Item Adjustment generated Stockpile Transaction



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 5, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0510		Construction Stockpile	- Total				\$3,952.29	
	Construction Stockpile - Total						\$3,952.29	
	0510 - Total						\$3,952.29	
0520	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Apr 17, 2020	SYSTEM	\$12,248.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Jul 16, 2020	SYSTEM	(\$1,531.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total				\$10,717.00		
	Construction Stockpile - Total						\$10,717.00	
0520 - Total							\$10,717.00	
0550	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Aug 4, 2020	SYSTEM	(\$36,196.40)	
			- Total				(\$36,196.40)	
	Material - Total						(\$36,196.40)	
0550 - Total							(\$36,196.40)	
0570	SAFETY BARRIER CURB	Material		8	Jul 16, 2020	SYSTEM	(\$12,373.20)	
			- Total				(\$12,373.20)	
	Material - Total						(\$12,373.20)	
	SAFETY BARRIER CURB	MaterialCredit		9	Aug 4, 2020	SYSTEM	\$12,373.20	
			- Total				\$12,373.20	
MaterialCredit - Total						\$12,373.20		
0570 - Total							\$0.00	
0590	VERTICAL DRAIN AT END BENTS	Material		7	Jul 1, 2020	SYSTEM	(\$3,125.00)	
				8	Jul 16, 2020	SYSTEM	(\$3,125.00)	
			- Total				(\$6,250.00)	
	Material - Total						(\$6,250.00)	
	VERTICAL DRAIN AT END BENTS	MaterialCredit		8	Jul 16, 2020	SYSTEM	\$3,125.00	
				9	Aug 4, 2020	SYSTEM	\$3,125.00	
- Total				\$6,250.00				
MaterialCredit - Total						\$6,250.00		
0590 - Total							\$0.00	
0620	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Aug 4, 2020	SYSTEM	(\$36,196.40)	
			- Total				(\$36,196.40)	
	Material - Total						(\$36,196.40)	
0620 - Total							(\$36,196.40)	
0640	SAFETY BARRIER CURB	Material		8	Jul 16, 2020	SYSTEM	(\$12,373.20)	
			- Total				(\$12,373.20)	
	Material - Total						(\$12,373.20)	
	SAFETY BARRIER CURB	MaterialCredit		9	Aug 4, 2020	SYSTEM	\$12,373.20	
			- Total				\$12,373.20	
MaterialCredit - Total						\$12,373.20		
0640 - Total							\$0.00	
0660	VERTICAL DRAIN AT END BENTS	Material		7	Jul 1, 2020	SYSTEM	(\$2,380.65)	
				8	Jul 16, 2020	SYSTEM	(\$2,380.65)	
	- Total				(\$4,761.30)			
	Material - Total						(\$4,761.30)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 5, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0660	VERTICAL DRAIN AT END BENTS	MaterialCredit		8	Jul 16, 2020	SYSTEM	\$2,380.65		
				9	Aug 4, 2020	SYSTEM	\$2,380.65		
		- Total					\$4,761.30		
	MaterialCredit - Total						\$4,761.30		
	0660 - Total						\$0.00		
0690	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Aug 4, 2020	SYSTEM	(\$36,011.25)		
			- Total					(\$36,011.25)	
	Material - Total						(\$36,011.25)		
0690 - Total							(\$36,011.25)		
0820	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Aug 4, 2020	SYSTEM	(\$36,011.25)		
			- Total					(\$36,011.25)	
	Material - Total						(\$36,011.25)		
0820 - Total							(\$36,011.25)		
0920	VERTICAL DRAIN AT END BENTS	Material		8	Jul 16, 2020	SYSTEM	(\$1,550.00)		
			- Total					(\$1,550.00)	
	Material - Total						(\$1,550.00)		
	VERTICAL DRAIN AT END BENTS	MaterialCredit		9	Aug 4, 2020	SYSTEM	\$1,550.00		
			- Total					\$1,550.00	
MaterialCredit - Total						\$1,550.00			
0920 - Total							\$0.00		
Overall - Total							(\$147,815.73)		