



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 4, 2020

Pay Estimate Created Date: December 1, 2020

<b>Progress Estimate Number</b> 19	<b>Contract ID</b> 190816-A02	<b>Pay Period Start</b> November 16, 2020	<b>Original Contract Amount</b> \$4,149,172.70
	<b>Prime Contractor</b> Radmacher Brothers Excavating Co., Inc.	<b>Pay Period End</b> December 1, 2020	<b>Net Change Order Amount</b> \$138,039.80
			<b>Current Contract Amount</b> \$4,287,212.50
<b>Approval Date</b>	<b>By User</b>		
December 1, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		shaffm1
December 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		gillej
December 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
December 1, 2020	December 1, 2020		97.82%
<b>Contract Informational Dates</b>		<b>Milestones</b>	
<b>Date Description</b>	<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Days Remaining on Milestone</b>
Acceptance Date			
Awarded Date	September 5, 2019	September 5, 2019	-6
Letting Date	August 16, 2019	August 16, 2019	-6
Notice to Proceed Date	November 4, 2019	November 4, 2019	
Open to Traffic Date			
Work Began Date	March 2, 2020	March 2, 2020	

<b>Contract Total Pay For Estimate No. 19</b>			
	<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
190816-A02			
Total Posted Items Pay	\$420,068.00	\$3,773,757.40	\$4,193,825.40
Gross Item Adjustments	\$620.00	(\$620.00)	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,773,137.40	\$4,193,825.40
<b>Contract Total Payable This Estimate:</b>	<b>\$420,688.00</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3114	0090	5041000	CONCRETE APPROACH PAVEMENT	SQYD	\$160.000	72	\$11,520.00
	0460	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	SQYD	\$310.000	-2	(\$620.00)
	0480	7034219A	TYPE D BARRIER	LF	\$81.400	1,230	\$100,122.00
	0520	7061070	MECHANICAL BAR SPLICE	EA	\$34.000	2,619	\$89,046.00
	0620	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	SQFT	\$5.500	20,000	\$110,000.00
	0630	7125370A	FINISH FIELD COAT (SYSTEM G)	SQFT	\$5.500	20,000	\$110,000.00
<b>Project J1P3114 - Total</b>							<b>\$420,068.00</b>
<b>Overall - Total</b>							<b>\$420,068.00</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 4, 2020

Pay Estimate Created Date: December 1, 2020

<div>Progress Estimate Number</div> <div>19</div>		<div>Contract ID190816-A02</div> <div>Prime ContractorRadmacher Brothers Excavating Co.,Inc.</div>				<div>Pay Period StartNovember 16, 2020</div> <div>Pay Period EndDecember 1, 2020</div>		<div>Original Contract Amount\$4,149,172.70</div> <div>Net Change Order Amount\$138,039.80</div> <div>Current Contract Amount\$4,287,212.50</div>	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J1P3114	0460	BRIDGE APPROACH SLAB (MAJOR ROAD)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',310.00000 - 310.00000, 'is applied (if non-zero).	2	\$310.00	\$620.00	
Total								\$620.00	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on December 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3114	FAF 65-4(43)	Bridge rehabilitation	65	LIVINGSTON	over the Grand River 1.3 mi. s/o US 36 near Chillicothe

Totals by Job Numbers					
J1P3114	This Estimate			Previous	To Date
	Posted Item Pay		\$420,068.00	\$3,773,757.40	\$4,193,825.40
	Gross Item Adjustments		\$620.00	(\$620.00)	\$0.00
	Gross Item Pay		\$420,688.00	\$3,773,137.40	\$4,193,825.40
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 4, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190816-A02, Time ID CM 01 CT, Time Type Calendar Time, Current Completion Date 11/27/2020 12:00:00 AM.	No Remark was entered by Engineer	shaffm1	Acknowledged
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190816-A02, Time ID CM 01 CT, Time Type Calendar Time, Current Completion Date 11/27/2020 12:00:00 AM.	No Remark was entered by Engineer	shaffm1	Acknowledged
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190816-A02, Time ID 00 DT, Time Type Completion Date, Current Completion Date 12/1/2020 11:59:00 PM.	No Remark was entered by Engineer	shaffm1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-A02	J1P3114	0001	0010	2013000	CLEARING AND GRUBBING	2.00	0.00	2.00	ACRE	2.00	\$2,820.00	\$5,640.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$8,960.00	\$4,480.00
		0001	0030	2031000	CLASS A EXCAVATION	109.00	0.00	109.00	CUYD	109.00	\$11.00	\$1,199.00
		0001	0040	2035500	EMBANKMENT IN PLACE	13,680.00	0.00	13,680.00	CUYD	13,680.00	\$11.00	\$150,480.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,475.00	0.00	1,475.00	SQYD	1,475.00	\$6.20	\$9,145.00
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	134.70	-134.70	0.00	TONS	0.00	\$79.00	\$0.00
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	312.40	-312.40	0.00	TONS	0.00	\$79.00	\$0.00
		0001	0080	4071005	TACK COAT	114.00	-114.00	0.00	GAL	0.00	\$5.30	\$0.00
		0001	0090	5041000	CONCRETE APPROACH PAVEMENT	145.00	0.00	145.00	SQYD	145.00	\$160.00	\$23,200.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	451.00	0.00	451.00	CUYD	0.00	\$46.30	\$0.00
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	451.00	0.00	451.00	CUYD	0.00	\$26.20	\$0.00
		0001	0120	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$3,150.00	\$6,300.00
		0001	0130	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$210.00	\$0.00
		0001	0140	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$1,400.00	\$2,800.00
		0001	0150	6161005	CONSTRUCTION SIGNS	1,292.00	0.00	1,292.00	SQFT	664.00	\$6.30	\$4,183.20
		0001	0160	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	6.00	\$37.00	\$222.00
		0001	0170	6161009	FLAG ASSEMBLY	6.00	1.00	7.00	EA	7.00	\$21.00	\$147.00
		0001	0180	6161025	CHANNELIZER (TRIM LINE)	10.00	20.00	30.00	EA	20.00	\$21.00	\$420.00
		0001	0190	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	8.00	\$131.00	\$1,048.00
		0001	0200	6161052	WARNING LIGHT, TYPE B	16.00	0.00	16.00	EA	0.00	\$31.50	\$0.00
		0001	0210	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,200.00	\$8,400.00
		0001	0220	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	1,455.00	0.00	1,455.00	LF	1,455.00	\$23.00	\$33,465.00
		0001	0230	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	1,455.00	0.00	1,455.00	LF	1,455.00	\$16.00	\$23,280.00
		0001	0240	6178003A	TRAFFIC BARRIER DELINEATOR, YELLOW/YELLOW	15.00	0.00	15.00	EA	0.00	\$6.00	\$0.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$386,800.00	\$386,800.00
		0001	0260	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0270	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,300.00	0.00	3,300.00	LF	0.00	\$0.40	\$0.00
		0001	0280	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,906.00	0.00	2,906.00	LF	0.00	\$0.40	\$0.00
		0001	0290	6207001	PAVEMENT MARKING REMOVAL	8,050.00	0.00	8,050.00	LF	2,906.00	\$0.70	\$2,034.20
		0001	0300	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	5,264.00	0.00	5,264.00	LF	5,144.00	\$1.30	\$6,687.20
		0001	0310	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$16,200.00	\$16,200.00
		0001	0320	7250318A	18 IN. PIPE GROUP B	123.00	0.00	123.00	LF	123.00	\$72.00	\$8,856.00
		0001	0330	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$182.00	\$364.00
		0001	0340	8051000A	SEEDING - COOL SEASON MIXTURES	1.10	0.00	1.10	ACRE	0.50	\$4,700.00	\$2,350.00
		0001	0350	8061005	ROCK DITCH CHECK	20.00	0.00	20.00	LF	20.00	\$31.30	\$626.00
		0001	0360	8061006	ALTERNATE DITCH CHECK	70.00	0.00	70.00	LF	60.00	\$10.00	\$600.00
		0001	0370	8061016	SEDIMENT REMOVAL	21.00	0.00	21.00	CUYD	2.00	\$13.00	\$26.00
		0001	0380	8061017	TEMPORARY SEEDING AND MULCHING	0.80	0.00	0.80	ACRE	0.00	\$530.00	\$0.00
		0001	0390	8061019	SILT FENCE	604.00	3,171.00	3,775.00	LF	3,775.00	\$4.40	\$16,610.00
		0001	0400	8061050	TYPE C BERM	464.00	0.00	464.00	LF	400.00	\$51.00	\$20,400.00
		0010	0410	6061060	MGS GUARDRAIL	413.00	0.00	413.00	LF	207.00	\$24.00	\$4,968.00
		0010	0420	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	4.00	0.00	4.00	EA	2.00	\$2,630.00	\$5,260.00
		0010	0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	2.00	\$3,000.00	\$6,000.00
		0030	0440	9029401	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	1.00	0.00	1.00	LS	1.00	\$43,300.00	\$43,300.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
190816-A02	J1P3114	0070	0450	2162500	REMOVAL OF EXISTING BRIDGE DECK	38,636.00	0.00	38,636.00	SQFT	38,636.00	\$7.80	\$301,360.80		
		0070	0460	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	155.00	0.00	155.00	SQYD	155.00	\$310.00	\$48,050.00		
		0070	0470	7034212	SLAB ON STEEL	4,737.00	0.00	4,737.00	SQYD	4,737.00	\$244.50	\$1,158,196.50		
		0070	0480	7034219A	TYPE D BARRIER	2,460.00	0.00	2,460.00	LF	2,460.00	\$81.40	\$200,244.00		
		0070	0490	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	0.00	\$149.00	\$0.00		
		0070	0500	7049904	MISC.SHELL REPAIR	417.00	-312.00	105.00	SQFT	105.00	\$149.00	\$15,645.00		
		0070	0510	7061060	REINFORCING STEEL (BRIDGES)	140.00	-100.00	40.00	LB	0.00	\$2.10	\$0.00		
		0070	0520	7061070	MECHANICAL BAR SPLICE	5,253.00	16.00	5,269.00	EA	5,253.00	\$34.00	\$178,602.00		
		0070	0530	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,300.00	\$0.00		
		0070	0540	7120900	EXPANSION DEVICE (FINGER PLATE)	72.00	0.00	72.00	LF	72.00	\$1,290.00	\$92,880.00		
		0070	0550	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	1,380.00	0.00	1,380.00	LB	690.00	\$15.10	\$10,419.00		
		0070	0560	7121251	HINGE MODIFICATION	8.00	0.00	8.00	EA	8.00	\$38,200.00	\$305,600.00		
		0070	0580	7123120	CLEANING, LUBRICATING AND COATING BEARING	8.00	0.00	8.00	EA	8.00	\$1,720.00	\$13,760.00		
		0070	0590	7123610	SLAB DRAIN	224.00	0.00	224.00	EA	224.00	\$440.00	\$98,560.00		
		0070	0600	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	20,000.00	0.00	20,000.00	SQFT	20,000.00	\$17.00	\$340,000.00		
		0070	0610	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	20,000.00	0.00	20,000.00	SQFT	20,000.00	\$6.00	\$120,000.00		
		0070	0620	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	20,000.00	0.00	20,000.00	SQFT	20,000.00	\$5.50	\$110,000.00		
		0070	0630	7125370A	FINISH FIELD COAT (SYSTEM G)	20,000.00	0.00	20,000.00	SQFT	20,000.00	\$5.50	\$110,000.00		
		0070	0640	7126000	NON-DESTRUCTIVE TESTING	116.00	0.00	116.00	LF	116.00	\$37.00	\$4,292.00		
		0070	0650	7163000	TYPE N PTFE BEARING	8.00	0.00	8.00	EA	8.00	\$7,700.00	\$61,600.00		
		0070	0660	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	36.00	0.00	36.00	LF	36.00	\$650.00	\$23,400.00		
		0001	5001	4019905		0.00	1,475.00	1,475.00	SQYD	1,475.00	\$24.36	\$35,931.00		
		0001	5002	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	0.00	4.00	4.00	EA	4.00	\$1,260.00	\$5,040.00		
		0070	5003	7049901		0.00	1.00	1.00	LS	1.00	\$44,500.00	\$44,500.00		
		0070	5004	7039907		0.00	25.80	25.80	CUYD	25.80	\$3,050.00	\$78,690.00		
		0070	5005	7101000	REINFORCING STEEL (EPOXY COATED)	0.00	4,650.00	4,650.00	LB	4,650.00	\$3.00	\$13,950.00		
		0001	5006	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	0.00	161.00	161.00	SQYD	161.00	\$124.50	\$20,044.50		
		0001	5007	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$3,620.00	\$3,620.00		
		0001	5008	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$3,950.00	\$3,950.00		
		Project J1P3114 - Total Value Posted to Date as of Report Generated Date												\$4,193,825.40
		190816-A02 Overall - Total Value Posted to Date as of Report Generated Date												\$4,193,825.40



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1P3114

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	5041000	CONCRETE APPROACH PAVEMENT	11/30/20	11/30/20	72.00	SQYD	Either end of the approach slabs for the second phase of the project.	118	00	135	00	Completion of payment for the casting of the approach pavement.
0460	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	11/30/20	11/30/20	-2.00	SQYD		118	00	135	00	Removal of overpayment from the previous estimate.
0480	7034219A	TYPE D BARRIER	11/17/20	11/24/20	1,230.00	LF	Length of bridge deck on the north bound lane.	120	00	134	00	Completion of payment for the casting of the barrier wall.
0520	7061070	MECHANICAL BAR SPLICE	11/30/20	11/30/20	2,619.00	EA	Length of bridge deck for the second phase of the project.	120	00	134	00	Completion of payment for the installation of the mechanical bar splices.
0620	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	11/21/20	11/24/20	20,000.00	SQFT	Length of bridge on outside girders and bents with expansion devices.	120	00	134	00	Complete payment for the application of the intermediate paint coat.
0630	7125370A	FINISH FIELD COAT (SYSTEM G)	11/21/20	11/24/20	20,000.00	SQFT	Length of bridge on outside girders and bents with expansion devices.	120	00	134	00	Complete payment for the application of the finish field coat.

The information below this line are details from Line Item agency views.  
No Agency View Details Exist



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0120	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Material		5	May 4, 2020	SYSTEM	(\$6,300.00)		
			- Total				(\$6,300.00)		
		Material - Total				(\$6,300.00)			
	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	MaterialCredit		6	May 18, 2020	SYSTEM	\$6,300.00		
			- Total				\$6,300.00		
		MaterialCredit - Total				\$6,300.00			
	0120 - Total				\$0.00				
0170	FLAG ASSEMBLY	Overrun	Overrun	11	Aug 4, 2020	SYSTEM	(\$21.00)		
				17	Nov 2, 2020	SYSTEM	\$21.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.00000 - 21.00000, 'is applied (if non-zero).	
		Overrun - Total				\$0.00			
		Overrun - Total				\$0.00			
	0170 - Total				\$0.00				
0180	CHANNELIZER (TRIM LINE)	Overrun	Overrun	11	Aug 4, 2020	SYSTEM	(\$210.00)		
				17	Nov 2, 2020	SYSTEM	\$210.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.00000 - 21.00000, 'is applied (if non-zero).	
		Overrun - Total				\$0.00			
		Overrun - Total				\$0.00			
	0180 - Total				\$0.00				
0220	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	Material		5	May 4, 2020	SYSTEM	(\$33,465.00)		
			- Total				(\$33,465.00)		
		Material - Total				(\$33,465.00)			
	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	MaterialCredit		6	May 18, 2020	SYSTEM	\$33,465.00		
			- Total				\$33,465.00		
		MaterialCredit - Total				\$33,465.00			
	0220 - Total				\$0.00				
0390	SILT FENCE	Material		2	Mar 17, 2020	SYSTEM	(\$3,412.20)		
			- Total				(\$3,412.20)		
		Material - Total				(\$3,412.20)			
	SILT FENCE	MaterialCredit		3	Apr 2, 2020	SYSTEM	\$3,412.20		
			- Total				\$3,412.20		
		MaterialCredit - Total				\$3,412.20			
	SILT FENCE	Overrun	Overrun	3	Apr 2, 2020	SYSTEM	(\$7,647.20)		
				5	May 4, 2020	SYSTEM	\$7,647.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.40000 - 4.40000, 'is applied (if non-zero).	
				9	Jul 1, 2020	SYSTEM	(\$5,550.60)		
				11	Aug 4, 2020	SYSTEM	\$5,550.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.40000 - 4.40000, 'is applied (if non-zero).	
				Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
		0390 - Total				\$0.00			
0460	BRIDGE APPROACH SLAB (MAJOR ROAD)	Overrun	Overrun	18	Nov 16, 2020	SYSTEM	(\$620.00)		
				19	Dec 1, 2020	SYSTEM	\$620.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of	





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0460	BRIDGE APPROACH SLAB (MAJOR ROAD)	Overrun	Overrun					'310.00000 - 310.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
		Overrun - Total				\$0.00		
		0460 - Total				\$0.00		
0540	EXPANSION DEVICE (FINGER PLATE)	Material		12	Aug 18, 2020	SYSTEM	(\$46,440.00)	
				13	Sep 2, 2020	SYSTEM	(\$46,440.00)	
		- Total				(\$92,880.00)		
		Material - Total				(\$92,880.00)		
	EXPANSION DEVICE (FINGER PLATE)	MaterialCredit		13	Sep 2, 2020	SYSTEM	\$46,440.00	
				14	Sep 16, 2020	SYSTEM	\$46,440.00	
		- Total				\$92,880.00		
		MaterialCredit - Total				\$92,880.00		
	0540 - Total				\$0.00			
0610	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material		7	Jun 2, 2020	SYSTEM	(\$120,000.00)	
			- Total				(\$120,000.00)	
		Material - Total				(\$120,000.00)		
	FIELD APPLICATION OF INORGANIC ZINC PRIMER	MaterialCredit		8	Jun 16, 2020	SYSTEM	\$120,000.00	
			- Total				\$120,000.00	
		MaterialCredit - Total				\$120,000.00		
0610 - Total				\$0.00				
5002	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		5	May 4, 2020	SYSTEM	(\$5,040.00)	
				6	May 18, 2020	SYSTEM	(\$5,040.00)	
		- Total				(\$10,080.00)		
		Material - Total				(\$10,080.00)		
	TEMPORARY LONG-TERM RUMBLE STRIPS	MaterialCredit		6	May 18, 2020	SYSTEM	\$5,040.00	
				7	Jun 2, 2020	SYSTEM	\$5,040.00	
		- Total				\$10,080.00		
		MaterialCredit - Total				\$10,080.00		
5002 - Total				\$0.00				
5006	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		17	Nov 2, 2020	SYSTEM	(\$20,044.50)	
			- Total				(\$20,044.50)	
		Material - Total				(\$20,044.50)		
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit		18	Nov 16, 2020	SYSTEM	\$20,044.50	
			- Total				\$20,044.50	
		MaterialCredit - Total				\$20,044.50		
5006 - Total				\$0.00				
Overall - Total				\$0.00				