



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 20, 2021

Pay Estimate Created Date: January 18, 2021

<b>Progress Estimate Number</b> 22	<b>Contract ID</b> 190816-A03 <b>Prime Contractor</b> Comanche Construction, Inc.	<b>Pay Period Start</b> January 2, 2021 <b>Pay Period End</b> January 15, 2021	<b>Original Contract Amount</b> \$3,468,748.03 <b>Net Change Order Amount</b> \$99,198.03 <b>Current Contract Amount</b> \$3,567,946.06
---------------------------------------	--	---	---

Approval Date	By User
January 19, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by shaffm1
January 20, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gillej
January 20, 2021	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		93.15%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time -	November 28, 2020	November 28, 2020	-52	
Awarded Date	September 5, 2019	September 5, 2019					
Letting Date	August 16, 2019	August 16, 2019					
Notice to Proceed Date	November 4, 2019	November 4, 2019					
Open to Traffic Date							
Work Began Date	March 3, 2020	March 3, 2020					

Contract Total Pay For Estimate No. 22			
	This Estimate	Previous	To Date
190816-A03			
Total Posted Items Pay	\$0.00	\$3,323,375.41	\$3,323,375.41
Gross Item Adjustments	\$753.48	(\$10,671.28)	(\$9,917.80)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$753.48</b>	<b>\$3,312,704.13</b>	<b>\$3,313,457.61</b>

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3156	0290	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			2,800	\$1.03	\$2,884.00
	0290	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-2,800	\$1.03	(\$2,884.00)
	0300	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			716	\$2.99	\$2,140.84
	0300	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-716	\$2.99	(\$2,140.84)
	0460	2 IN. PSST POST - 12 GA.	MaterialCredit			30	\$16.47	\$494.10



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 20, 2021

Pay Estimate Created Date: January 18, 2021

<b>Progress Estimate Number</b> 22	<b>Contract ID</b> 190816-A03 <b>Prime Contractor</b> Comanche Construction, Inc.	<b>Pay Period Start</b> January 2, 2021 <b>Pay Period End</b> January 15, 2021	<b>Original Contract Amount</b> \$3,468,748.03 <b>Net Change Order Amount</b> \$99,198.03 <b>Current Contract Amount</b> \$3,567,946.06
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3156	0470	POST ANCHOR FOR 2 IN. PSST - 7 GA.	MaterialCredit			9	\$28.82	\$259.38
<b>Total</b>								<b>\$753.48</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on January 20, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1S3156	FAS S101(55)	Bridge rehabilitation	190	LIVINGSTON	over Thompson River 0.9 mi. e/o Rte. Y near Chillicothe

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1S3156	<b>Posted Item Pay</b>	\$0.00	\$3,323,375.41	\$3,323,375.41
	<b>Gross Item Adjustments</b>	\$753.48	(\$10,671.28)	(\$9,917.80)
	<b>Gross Item Pay</b>	<b>\$753.48</b>	<b>\$3,312,704.13</b>	<b>\$3,313,457.61</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on January 20, 2021

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1S3156, Item 6206000C, Project Item Line Number 0290, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	No Remark was entered by Engineer	shaffm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3156, Item 6206000C, Project Item Line Number 0290, Material Set 6206000C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	No Remark was entered by Engineer	shaffm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3156, Item 6206000C, Project Item Line Number 0290, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	shaffm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3156, Item 6206001C, Project Item Line Number 0300, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	shaffm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3156, Item 6206001C, Project Item Line Number 0300, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No Remark was entered by Engineer	shaffm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3156, Item 6206001C, Project Item Line Number 0300, Material Set 6206001C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	No Remark was entered by Engineer	shaffm1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190816-A03, Contract Project J1S3156, Project Item Line Number 0340, Contract Line Item Number 0340, Item 8051000A, Minor Item.	No Remark was entered by Engineer	shaffm1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 20, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-A03	J1S3156	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$10,800.47	\$10,800.47
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$95,541.35	\$95,541.35
		0001	0030	2031000	CLASS A EXCAVATION	544.00	0.00	544.00	CUYD	544.00	\$22.70	\$12,348.80
		0001	0040	2035500	EMBANKMENT IN PLACE	1,231.00	0.00	1,231.00	CUYD	1,231.00	\$27.87	\$34,307.97
		0001	0050	2036000	COMPACTING EMBANKMENT	412.00	0.00	412.00	CUYD	412.00	\$2.11	\$869.32
		0001	0060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	217.00	0.00	217.00	TONS	217.00	\$38.17	\$8,282.89
		0001	0070	5041000	CONCRETE APPROACH PAVEMENT	101.80	-101.80	0.00	SQYD	0.00	\$197.88	\$0.00
		0001	0080	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	10.00	0.00	10.00	CUYD	10.00	\$50.99	\$509.90
		0001	0090	6096041	PLACING TYPE 1 ROCK DITCH LINER	10.00	0.00	10.00	CUYD	10.00	\$159.42	\$1,594.20
		0001	0100	6113010	FURNISHING TYPE 1 ROCK BLANKET	131.00	0.00	131.00	CUYD	131.00	\$50.99	\$6,679.69
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	480.00	0.00	480.00	CUYD	360.00	\$50.99	\$18,356.40
		0001	0120	6113030	PLACING TYPE 1 ROCK BLANKET	131.00	0.00	131.00	CUYD	131.00	\$23.49	\$3,077.19
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	480.00	0.00	480.00	CUYD	360.00	\$23.49	\$8,456.40
		0001	0140	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$3,706.02	\$7,412.04
		0001	0150	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$308.84	\$0.00
		0001	0160	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	2.00	4.00	EA	4.00	\$1,544.18	\$6,176.72
		0001	0170	6161005	CONSTRUCTION SIGNS	1,629.00	398.00	2,027.00	SQFT	2,027.00	\$10.29	\$20,857.83
		0001	0180	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	8.00	\$82.36	\$658.88
		0001	0190	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$25.74	\$154.44
		0001	0200	6161025	CHANNELIZER (TRIM LINE)	10.00	0.00	10.00	EA	10.00	\$30.88	\$308.80
		0001	0210	6161030	TYPE III MOVEABLE BARRICADE	13.00	0.00	13.00	EA	13.00	\$205.89	\$2,676.57
		0001	0220	6161052	WARNING LIGHT, TYPE B	16.00	0.00	16.00	EA	16.00	\$82.36	\$1,317.76
		0001	0230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,632.52	\$9,265.04
		0001	0240	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	1,313.00	153.00	1,466.00	LF	1,466.00	\$38.04	\$55,766.64
		0001	0250	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	1,313.00	0.00	1,313.00	LF	1,313.00	\$13.07	\$17,160.91
		0001	0260	6178003A	TRAFFIC BARRIER DELINEATOR, YELLOW/YELLOW	13.00	0.00	13.00	EA	13.00	\$10.29	\$133.77
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$257,338.05	\$257,338.05
		0001	0280	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	1.00	\$600.00	\$600.00
		0001	0290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,800.00	0.00	2,800.00	LF	2,800.00	\$1.03	\$2,884.00
		0001	0300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	716.00	0.00	716.00	LF	716.00	\$2.99	\$2,140.84
		0001	0310	6207001	PAVEMENT MARKING REMOVAL	5,606.00	0.00	5,606.00	LF	5,606.00	\$0.46	\$2,578.76
		0001	0320	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	5,010.00	0.00	5,010.00	LF	5,010.00	\$1.70	\$8,517.00
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$14,309.33	\$14,309.33
		0001	0340	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	1.98	\$4,992.82	\$9,885.78
		0001	0350	8061006	ALTERNATE DITCH CHECK	70.00	0.00	70.00	LF	6.00	\$9.78	\$58.68
		0001	0360	8061016	SEDIMENT REMOVAL	17.00	0.00	17.00	CUYD	0.00	\$38.09	\$0.00
		0001	0370	8061017	TEMPORARY SEEDING AND MULCHING	0.40	0.00	0.40	ACRE	0.40	\$514.73	\$205.89
		0001	0380	8061019	SILT FENCE	539.00	1,620.00	2,159.00	LF	2,159.00	\$4.74	\$10,233.66
		0001	0390	8061050	TYPE C BERM	220.00	0.00	220.00	LF	150.00	\$90.54	\$13,581.00
		0010	0400	6061040	GUARDRAIL TYPE D	25.00	0.00	25.00	LF	25.00	\$20.59	\$514.75
		0010	0410	6061060	MGS GUARDRAIL	300.00	0.00	300.00	LF	300.00	\$24.71	\$7,413.00
		0010	0420	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	4.00	0.00	4.00	EA	4.00	\$2,676.57	\$10,706.28
		0010	0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,985.40	\$11,941.60
		0030	0440	9029401	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	1.00	0.00	1.00	LS	1.00	\$41,177.92	\$41,177.92
		0040	0450	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	0.30	CUYD	0.30	\$1,235.33	\$370.60



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 20, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
190816-A03	J1S3156	0040	0460	9031270A	2 IN. PSST POST - 12 GA.	30.00	0.00	30.00	LF	30.00	\$16.47	\$494.10		
		0040	0470	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	9.00	\$28.82	\$259.38		
		0040	0480	9035004A	SH-FLAT SHEET	7.00	0.00	7.00	SQFT	7.00	\$29.85	\$208.95		
		0070	0490	2162500	REMOVAL OF EXISTING BRIDGE DECK	32,393.00	0.00	32,393.00	SQFT	32,393.00	\$10.87	\$352,111.91		
		0070	0500	2169902	MISC.REMOVAL OF EXISTING BEARINGS	8.00	0.00	8.00	EA	8.00	\$1,256.34	\$10,050.72		
		0070	0510	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	141.00	0.00	141.00	SQYD	141.00	\$267.93	\$37,778.13		
		0070	0520	7034212	SLAB ON STEEL	3,853.00	0.00	3,853.00	SQYD	3,853.00	\$353.73	\$1,362,921.69		
		0070	0530	7034219A	TYPE D BARRIER	2,208.00	0.00	2,208.00	LF	2,208.00	\$82.33	\$181,784.64		
		0070	0540	7040101	SUBSTRUCTURE REPAIR (FORMED)	30.00	0.00	30.00	SQFT	30.00	\$150.85	\$4,525.50		
		0070	0550	7061070	MECHANICAL BAR SPLICE	3,911.00	0.00	3,911.00	EA	3,911.00	\$34.21	\$133,795.31		
		0070	0560	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	1.00	\$41,177.92	\$41,177.92		
		0070	0570	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$30,883.44	\$0.00		
		0070	0580	7120900	EXPANSION DEVICE (FINGER PLATE)	64.00	0.00	64.00	LF	64.00	\$1,335.45	\$85,468.80		
		0070	0590	7121251	HINGE MODIFICATION	4.00	0.00	4.00	EA	4.00	\$25,993.51	\$103,974.04		
		0070	0610	7123120	CLEANING, LUBRICATING AND COATING BEARING	8.00	0.00	8.00	EA	8.00	\$5,661.96	\$45,295.68		
		0070	0620	7123610	SLAB DRAIN	200.00	0.00	200.00	EA	200.00	\$406.57	\$81,314.00		
		0070	0630	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	16,100.00	0.00	16,100.00	SQFT	0.00	\$6.18	\$0.00		
		0070	0640	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	16,100.00	0.00	16,100.00	SQFT	0.00	\$2.06	\$0.00		
		0070	0650	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	16,100.00	0.00	16,100.00	SQFT	0.00	\$2.06	\$0.00		
		0070	0660	7125370A	FINISH FIELD COAT (SYSTEM G)	16,100.00	0.00	16,100.00	SQFT	0.00	\$2.06	\$0.00		
		0070	0670	7163000	TYPE N PTFE BEARING	12.00	0.00	12.00	EA	12.00	\$4,432.21	\$53,186.52		
		0070	0680	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	32.00	0.00	32.00	LF	32.00	\$412.42	\$13,197.44		
		0070	5001	7129901	MISC.Misc. Structural Steel Fabrication	0.00	1.00	1.00	LS	1.00	\$4,080.00	\$4,080.00		
		0040	5002	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	0.00	4.00	4.00	EA	4.00	\$1,260.00	\$5,040.00		
		0001	5003	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$18,129.60	\$18,129.60		
		0001	5004	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	0.00	335.10	335.10	SQYD	335.10	\$120.75	\$40,463.32		
		0001	5005	6169901		0.00	1.00	1.00	LS	1.00	\$6,833.82	\$6,833.82		
		0001	5006	1094000	FORCE ACCOUNT	0.00	5,000.00	5,000.00	EA	5,000.00	\$1.00	\$5,000.00		
		0070	5007	7121250	STRENGTHENING EXISTING BEAMS	0.00	1.00	1.00	LS	1.00	\$10,872.77	\$10,872.77		
		0070	5010	7061000	REINFORCING STEEL	0.00	4,120.00	4,120.00	LB	4,120.00	\$2.00	\$8,240.00		
		<b>Project J1S3156 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$3,323,375.37</b>
		<b>190816-A03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$3,323,375.37</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 20, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0170	CONSTRUCTION SIGNS	Overrun		11	Aug 4, 2020	SYSTEM	(\$2,418.15)		
				20	Dec 16, 2020	SYSTEM	\$2,418.15	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.29000 - 10.29000, 'is applied (if non-zero).	
				<b>Overrun - Total</b>					
				<b>Overrun - Total</b>					\$0.00
<b>0170 - Total</b>							\$0.00		
0290	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		21	Jan 5, 2021	SYSTEM	(\$2,884.00)		
				22	Jan 18, 2021	SYSTEM	(\$2,884.00)		
				<b>- Total</b>					(\$5,768.00)
	<b>Material - Total</b>					(\$5,768.00)			
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		22	Jan 18, 2021	SYSTEM	\$2,884.00		
				<b>- Total</b>					\$2,884.00
<b>MaterialCredit - Total</b>					\$2,884.00				
<b>0290 - Total</b>							(\$2,884.00)		
0300	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		21	Jan 5, 2021	SYSTEM	(\$2,140.84)		
				22	Jan 18, 2021	SYSTEM	(\$2,140.84)		
				<b>- Total</b>					(\$4,281.68)
	<b>Material - Total</b>					(\$4,281.68)			
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		22	Jan 18, 2021	SYSTEM	\$2,140.84		
				<b>- Total</b>					\$2,140.84
<b>MaterialCredit - Total</b>					\$2,140.84				
<b>0300 - Total</b>							(\$2,140.84)		
0340	SEEDING - COOL SEASON MIXTURES	Overrun		21	Jan 5, 2021	SYSTEM	(\$4,892.96)		
				<b>Overrun - Total</b>					(\$4,892.96)
				<b>Overrun - Total</b>					(\$4,892.96)
<b>0340 - Total</b>							(\$4,892.96)		
0380	SILT FENCE	Overrun		2	Mar 17, 2020	SYSTEM	(\$94.80)		
				3	Apr 2, 2020	SYSTEM	(\$7,584.00)		
				7	Jun 2, 2020	SYSTEM	\$7,678.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.74000 - 4.74000, 'is applied (if non-zero).	
				<b>Overrun - Total</b>					
				<b>Overrun - Total</b>					\$0.00
<b>0380 - Total</b>							\$0.00		
0400	GUARDRAIL TYPE D	Material		13	Sep 2, 2020	SYSTEM	(\$370.62)		
				14	Sep 16, 2020	SYSTEM	(\$370.62)		
				15	Oct 1, 2020	SYSTEM	(\$370.62)		
				16	Oct 16, 2020	SYSTEM	(\$370.62)		
				17	Nov 2, 2020	SYSTEM	(\$370.62)		
				18	Nov 17, 2020	SYSTEM	(\$370.62)		
				19	Dec 1, 2020	SYSTEM	(\$370.62)		





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0400	GUARDRAIL TYPE D	Material		20	Dec 16, 2020	SYSTEM	(\$514.75)		
			- Total					(\$3,109.09)	
	Material - Total							(\$3,109.09)	
	GUARDRAIL TYPE D	MaterialCredit		14	Sep 16, 2020	SYSTEM	\$370.62		
				15	Oct 1, 2020	SYSTEM	\$370.62		
				16	Oct 16, 2020	SYSTEM	\$370.62		
				17	Nov 2, 2020	SYSTEM	\$370.62		
				18	Nov 17, 2020	SYSTEM	\$370.62		
				19	Dec 1, 2020	SYSTEM	\$370.62		
				20	Dec 16, 2020	SYSTEM	\$370.62		
				21	Jan 5, 2021	SYSTEM	\$514.75		
- Total					\$3,109.09				
MaterialCredit - Total							\$3,109.09		
0400 - Total							\$0.00		
0460	2 IN. PSST POST - 12 GA.	Material		20	Dec 16, 2020	SYSTEM	(\$494.10)		
				21	Jan 5, 2021	SYSTEM	(\$494.10)		
	- Total					(\$988.20)			
	Material - Total							(\$988.20)	
	2 IN. PSST POST - 12 GA.	MaterialCredit		21	Jan 5, 2021	SYSTEM	\$494.10		
				22	Jan 18, 2021	SYSTEM	\$494.10		
- Total					\$988.20				
MaterialCredit - Total							\$988.20		
0460 - Total							\$0.00		
0470	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Material		20	Dec 16, 2020	SYSTEM	(\$259.38)		
				21	Jan 5, 2021	SYSTEM	(\$259.38)		
	- Total					(\$518.76)			
	Material - Total							(\$518.76)	
	POST ANCHOR FOR 2 IN. PSST - 7 GA.	MaterialCredit		21	Jan 5, 2021	SYSTEM	\$259.38		
				22	Jan 18, 2021	SYSTEM	\$259.38		
- Total					\$518.76				
MaterialCredit - Total							\$518.76		
0470 - Total							\$0.00		
0510	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		12	Aug 18, 2020	SYSTEM	(\$18,889.06)		
				13	Sep 2, 2020	SYSTEM	(\$18,889.06)		
	- Total					(\$37,778.12)			
	Material - Total							(\$37,778.12)	
	BRIDGE APPROACH SLAB (MINOR ROAD)	MaterialCredit		13	Sep 2, 2020	SYSTEM	\$18,889.06		
			14	Sep 16, 2020	SYSTEM	\$18,889.06			
- Total					\$37,778.12				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0510	<b>MaterialCredit - Total</b>						\$37,778.12			
<b>0510 - Total</b>							\$0.00			
0520	SLAB ON STEEL	Construction Stockpile		9	Jun 30, 2020	SYSTEM	\$16,898.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				11	Aug 4, 2020	SYSTEM	(\$6,243.01)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				16	Oct 16, 2020	SYSTEM	(\$842.05)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				17	Nov 2, 2020	SYSTEM	(\$844.24)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				18	Nov 17, 2020	SYSTEM	(\$8,968.70)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>					\$0.00	
<b>Construction Stockpile - Total</b>							\$0.00			
<b>0520 - Total</b>							\$0.00			
0550	MECHANICAL BAR SPLICE	Construction Stockpile		5	May 5, 2020	SYSTEM	\$57,415.74	Payment Estimate Item Adjustment generated Stockpile Transaction		
				11	Aug 4, 2020	SYSTEM	(\$28,715.21)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				17	Nov 2, 2020	SYSTEM	(\$14,357.61)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				19	Dec 1, 2020	SYSTEM	(\$14,342.92)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>					\$0.00	
			<b>Construction Stockpile - Total</b>							\$0.00
	MECHANICAL BAR SPLICE	Material		11	Aug 4, 2020	SYSTEM	(\$66,914.76)			
	<b>- Total</b>					(\$66,914.76)				
<b>Material - Total</b>							(\$66,914.76)			
	MECHANICAL BAR SPLICE	MaterialCredit		12	Aug 18, 2020	SYSTEM	\$66,914.76			
	<b>- Total</b>					\$66,914.76				
<b>MaterialCredit - Total</b>							\$66,914.76			
<b>0550 - Total</b>							\$0.00			
0570	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material		20	Dec 16, 2020	SYSTEM	(\$30,883.44)			
				<b>- Total</b>			(\$30,883.44)			
	<b>Material - Total</b>							(\$30,883.44)		
	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	MaterialCredit		21	Jan 5, 2021	SYSTEM	\$30,883.44			
			<b>- Total</b>			\$30,883.44				
<b>MaterialCredit - Total</b>							\$30,883.44			
<b>0570 - Total</b>							\$0.00			
0580	EXPANSION DEVICE (FINGER PLATE)	Construction Stockpile		10	Jul 17, 2020	SYSTEM	\$53,322.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				12	Aug 17, 2020	SYSTEM	(\$26,661.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				16	Oct 16, 2020	SYSTEM	(\$26,661.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>				\$0.00		
<b>Construction Stockpile - Total</b>							\$0.00			
<b>0580 - Total</b>							\$0.00			
0590	HINGE MODIFICATION	Construction Stockpile		5	May 5, 2020	SYSTEM	\$21,410.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				15	Oct 1, 2020	SYSTEM	(\$21,410.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			\$0.00			
<b>Construction Stockpile - Total</b>							\$0.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
<b>0590 - Total</b>							<b>\$0.00</b>		
0620	SLAB DRAIN	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$38,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				9	Jun 30, 2020	SYSTEM	(\$19,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				17	Nov 2, 2020	SYSTEM	(\$9,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				19	Dec 1, 2020	SYSTEM	(\$9,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>						<b>\$0.00</b>
<b>Construction Stockpile - Total</b>							<b>\$0.00</b>		
<b>0620 - Total</b>							<b>\$0.00</b>		
0670	TYPE N PTFE BEARING	Construction Stockpile		4	Apr 16, 2020	SYSTEM	\$18,708.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				5	May 5, 2020	SYSTEM	(\$9,354.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				15	Oct 1, 2020	SYSTEM	(\$9,354.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>						<b>\$0.00</b>
<b>Construction Stockpile - Total</b>							<b>\$0.00</b>		
<b>0670 - Total</b>							<b>\$0.00</b>		
0680	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$9,526.14	Payment Estimate Item Adjustment generated Stockpile Transaction	
				10	Jul 17, 2020	SYSTEM	(\$4,763.07)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				19	Dec 1, 2020	SYSTEM	(\$4,763.07)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>						<b>\$0.00</b>
<b>Construction Stockpile - Total</b>							<b>\$0.00</b>		
<b>0680 - Total</b>							<b>\$0.00</b>		
5004	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		12	Aug 18, 2020	SYSTEM	(\$20,286.00)		
			<b>- Total</b>					<b>(\$20,286.00)</b>	
	<b>Material - Total</b>							<b>(\$20,286.00)</b>	
	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	MaterialCredit		13	Sep 2, 2020	SYSTEM	\$20,286.00		
			<b>- Total</b>					<b>\$20,286.00</b>	
<b>MaterialCredit - Total</b>							<b>\$20,286.00</b>		
<b>5004 - Total</b>							<b>\$0.00</b>		
5010	REINFORCING STEEL	Material		10	Jul 17, 2020	SYSTEM	(\$4,120.00)		
				11	Aug 4, 2020	SYSTEM	(\$4,120.00)		
			<b>- Total</b>					<b>(\$8,240.00)</b>	
	<b>Material - Total</b>							<b>(\$8,240.00)</b>	
	REINFORCING STEEL	MaterialCredit		11	Aug 4, 2020	SYSTEM	\$4,120.00		
			12	Aug 18, 2020	SYSTEM	\$4,120.00			
<b>- Total</b>						<b>\$8,240.00</b>			
<b>MaterialCredit - Total</b>							<b>\$8,240.00</b>		
<b>5010 - Total</b>							<b>\$0.00</b>		
<b>Overall - Total</b>							<b>(\$9,917.80)</b>		