



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 11, 2020

Pay Estimate Created Date: June 2, 2020

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 190816-B01 <b>Prime Contractor</b> Bleigh Construction Company	<b>Pay Period Start</b> May 16, 2020 <b>Pay Period End</b> June 1, 2020	<b>Original Contract Amount</b> \$821,331.25 <b>Net Change Order Amount</b> (\$11,688.60) <b>Current Contract Amount</b> \$809,642.65
--------------------------------------	--	--	---

Approval Date	By User
June 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by foxd
June 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by domzar
June 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		68.63%

No Milestones Exist for Contract

## Contract Total Pay For Estimate No. 6

	This Estimate	Previous	To Date
190816-B01			
Total Posted Items Pay	\$77,200.00	\$478,482.50	\$555,682.50
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$478,482.50	\$555,682.50
<b>Contract Total Payable This Estimate:</b>	<b>\$77,200.00</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3085	0460	7034226	SLAB ON CONCRETE ADJACENT BEAM	SQYD	\$235.000	288	\$67,680.00
	0490	7123610	SLAB DRAIN	EA	\$476.000	20	\$9,520.00
<b>Project J2P3085 - Total</b>							<b>\$77,200.00</b>
<b>Overall - Total</b>							<b>\$77,200.00</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3085	0460	SLAB ON CONCRETE ADJACENT BEAM	Material			-288	\$235.00	(\$67,680.00)
	0460	SLAB ON CONCRETE ADJACENT BEAM	Other Item Adjustment	Material Discrepancy Payment Adjustment				\$67,680.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on June 11, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3085	FAS S201(26)	Bridge replacement	79	LINCOLN	0.1 Mile South of Route N near Winfield

Totals by Job Numbers						
J2P3085	This Estimate			Previous	To Date	
	Posted Item Pay			\$77,200.00	\$478,482.50	\$555,682.50
	Gross Item Adjustments			\$0.00	\$0.00	\$0.00
	Gross Item Pay			\$77,200.00	\$478,482.50	\$555,682.50
	Incentive			\$0.00	\$0.00	\$0.00
	Disincentive			\$0.00	\$0.00	\$0.00
	Liquidated Damages			\$0.00	\$0.00	\$0.00
	Other Contract Adjustments			\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on June 11, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2P3085, Item 7034226, Project Item Line Number 0460, Material Set 703422696, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	foxd	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2P3085, Item 7034226, Project Item Line Number 0460, Material Set 703422696, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	foxd	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2P3085, Item 7034226, Project Item Line Number 0460, Material Set 703422696, Material 1053CSSIL - Concrete Sealer (CS) - Silane @. Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	foxd	Acknowledged



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-B01	J2P3085	0001	0010	2019901	MISC.CLEARING AND GRUBBING	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$6,800.00	\$1,700.00
		0001	0030	2031000	CLASS A EXCAVATION	726.00	0.00	726.00	CUYD	0.00	\$16.60	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	230.00	0.00	230.00	CUYD	0.00	\$7.20	\$0.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	2.00	0.00	2.00	100F	0.00	\$850.00	\$0.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	56.70	0.00	56.70	SQYD	0.00	\$17.00	\$0.00
		0001	0070	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	8.00	0.00	8.00	TONS	0.00	\$70.00	\$0.00
		0001	0080	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	7.00	0.00	7.00	TONS	0.00	\$75.00	\$0.00
		0001	0090	4010151	TYPE A3 SHOULDER	56.70	0.00	56.70	SQYD	0.00	\$19.50	\$0.00
		0001	0100	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	40.90	0.00	40.90	TONS	0.00	\$500.00	\$0.00
		0001	0110	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	79.40	0.00	79.40	TONS	0.00	\$375.00	\$0.00
		0001	0120	4071005	TACK COAT	118.20	0.00	118.20	GAL	0.00	\$13.00	\$0.00
		0001	0130	6113020	FURNISHING TYPE 2 ROCK BLANKET	868.00	0.00	868.00	CUYD	99.00	\$30.00	\$2,970.00
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	868.00	0.00	868.00	CUYD	99.00	\$17.00	\$1,683.00
		0001	0150	6161005	CONSTRUCTION SIGNS	1,058.00	0.00	1,058.00	SQFT	1,058.00	\$7.00	\$7,406.00
		0001	0160	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$40.00	\$160.00
		0001	0170	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$23.00	\$46.00
		0001	0180	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$6.00	\$384.00
		0001	0190	6161030	TYPE III MOVEABLE BARRICADE	13.00	0.00	13.00	EA	13.00	\$144.00	\$1,872.00
		0001	0200	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,400.00	\$6,800.00
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$64,500.00	\$64,500.00
		0001	0220	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	1.00	0.00	1.00	EA	0.00	\$1,400.00	\$0.00
		0001	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	745.00	0.00	745.00	LF	0.00	\$2.00	\$0.00
		0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	203.00	0.00	203.00	LF	0.00	\$2.00	\$0.00
		0001	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	456.00	0.00	456.00	SQYD	0.00	\$10.30	\$0.00
		0001	0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	726.00	0.00	726.00	SQYD	0.00	\$10.30	\$0.00
		0001	0270	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,303.00	0.00	1,303.00	SQYD	149.00	\$2.20	\$327.80
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$3,700.00	\$1,850.00
		0001	0290	8059901	MISC.SEEDING - COOL SEASON	1.00	0.00	1.00	LS	0.00	\$4,300.00	\$0.00
		0001	0300	8061005	ROCK DITCH CHECK	14.00	0.00	14.00	LF	0.00	\$34.00	\$0.00
		0001	0310	8061016	SEDIMENT REMOVAL	5.00	0.00	5.00	CUYD	0.00	\$53.00	\$0.00
		0001	0320	8061019	SILT FENCE	397.00	-197.00	200.00	LF	150.00	\$6.30	\$945.00
		0001	0330	8061050	TYPE C BERM	483.00	-483.00	0.00	LF	0.00	\$23.00	\$0.00
		0001	0340	8069901	MISC.TEMPORARY SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00
		0010	0350	6061060	MGS GUARDRAIL	25.00	0.00	25.00	LF	0.00	\$46.00	\$0.00
		0010	0360	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$3,700.00	\$0.00
		0010	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,500.00	\$0.00
		0040	0380	9039902	MISC.PERMANENT SIGN RELOCATION	2.00	0.00	2.00	EA	0.00	\$290.00	\$0.00
		0070	0390	2061000	CLASS 1 EXCAVATION	100.00	0.00	100.00	CUYD	100.00	\$31.00	\$3,100.00
		0070	0400	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$27,900.00	\$27,900.00
		0070	0410	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	146.00	0.00	146.00	SQYD	0.00	\$158.00	\$0.00
		0070	0420	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	1,102.00	0.00	1,102.00	LF	1,085.00	\$63.00	\$68,355.00
		0070	0430	7027000	PILE POINT REINFORCEMENT	22.00	0.00	22.00	EA	22.00	\$110.00	\$2,420.00
		0070	0440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	76.70	0.00	76.70	CUYD	76.70	\$750.00	\$57,525.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-B01	J2P3085	0070	0450	7034215	SAFETY BARRIER CURB	301.00	0.00	301.00	LF	0.00	\$89.00	\$0.00
		0070	0460	7034226	SLAB ON CONCRETE ADJACENT BEAM	480.00	0.00	480.00	SQYD	288.00	\$235.00	\$67,680.00
		0070	0470	7056061	22 IN., PRESTRESSED CONCRETE DOUBLE-TEE GIRDER	650.00	0.00	650.00	LF	650.00	\$325.00	\$211,250.00
		0070	0480	7061060	REINFORCING STEEL (BRIDGES)	4,440.00	0.00	4,440.00	LB	4,440.00	\$1.38	\$6,127.20
		0070	0490	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	20.00	\$476.00	\$9,520.00
		0070	0500	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0070	0510	7161000	PLAIN NEOPRENE BEARING PAD	20.00	0.00	20.00	EA	20.00	\$90.00	\$1,800.00
		0070	0520	7161002	LAMINATED NEOPRENE BEARING PAD	40.00	0.00	40.00	EA	40.00	\$105.00	\$4,200.00
		0001	5001	8061006	ALTERNATE DITCH CHECK	0.00	105.00	105.00	LF	105.00	\$6.30	\$661.50
Project J2P3085 - Total Value Posted to Date as of Report Generated Date												\$555,682.50
190816-B01 Overall - Total Value Posted to Date as of Report Generated Date												\$555,682.50



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J2P3085

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0460	7034226	SLAB ON CONCRETE ADJACENT BEAM	5/30/20	6/2/20	288.00	SQYD		.1				60% of total s.y.
0490	7123610	SLAB DRAIN	5/30/20	6/2/20	20.00	EA		.1				

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on June 11, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0420	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Construction Stockpile		1	Jan 6, 2020	SYSTEM	\$27,775.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
				3	Apr 17, 2020	SYSTEM	(\$27,775.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$0.00	
	Construction Stockpile - Total				\$0.00				
	0420 - Total				\$0.00				
0430	PILE POINT REINFORCEMENT	Construction Stockpile		1	Jan 6, 2020	SYSTEM	\$2,090.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				2	Apr 2, 2020	SYSTEM	(\$2,090.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$0.00	
	Construction Stockpile - Total				\$0.00				
	0430 - Total				\$0.00				
0440	CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	May 4, 2020	SYSTEM	(\$57,525.00)		
				- Total				(\$57,525.00)	
				Material - Total				(\$57,525.00)	
	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit		5	May 18, 2020	SYSTEM	\$57,525.00		
				- Total				\$57,525.00	
				MaterialCredit - Total				\$57,525.00	
	CLASS B CONCRETE (SUBSTRUCTURE)	Other Item Adjustment	MDPA	4	May 4, 2020	foxd	\$57,525.00		
				5	May 18, 2020	foxd	(\$57,525.00)		
				MDPA - Total				\$0.00	
	Other Item Adjustment - Total				\$0.00				
0440 - Total				\$0.00					
0460	SLAB ON CONCRETE ADJACENT BEAM	Material		6	Jun 2, 2020	SYSTEM	(\$67,680.00)		
				- Total				(\$67,680.00)	
				Material - Total				(\$67,680.00)	
	SLAB ON CONCRETE ADJACENT BEAM	Other Item Adjustment	MDPA	6	Jun 2, 2020	foxd	\$67,680.00		
				MDPA - Total				\$67,680.00	
				Other Item Adjustment - Total				\$67,680.00	
0460 - Total				\$0.00					
0470	22 IN., PRESTRESSED CONCRETE DOUBLE-TEE GIRDER	Construction Stockpile		3	Apr 17, 2020	SYSTEM	\$151,493.94	Payment Estimate Item Adjustment generated Stockpile Transaction	
				5	May 18, 2020	SYSTEM	(\$151,493.94)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$0.00	
	Construction Stockpile - Total				\$0.00				
0470 - Total				\$0.00					
5001	ALTERNATE DITCH CHECK	Material		4	May 4, 2020	SYSTEM	(\$661.50)		
				- Total				(\$661.50)	
				Material - Total				(\$661.50)	
	ALTERNATE DITCH CHECK	MaterialCredit		5	May 18, 2020	SYSTEM	\$661.50		
				- Total				\$661.50	
				MaterialCredit - Total				\$661.50	
	ALTERNATE DITCH CHECK	Other Item Adjustment	MDPA	4	May 4, 2020	foxd	\$661.50		
				5	May 18, 2020	foxd	(\$661.50)		
				MDPA - Total				\$0.00	
	Other Item Adjustment - Total				\$0.00				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on June 11, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5001 - Total							\$0.00	
Overall - Total							\$0.00	