



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 7	Contract ID 190816-B02	Pay Period Start June 16, 2020	Original Contract Amount \$1,754,744.10
	Prime Contractor Phillips Hardy, Inc.	Pay Period End June 30, 2020	Net Change Order Amount \$76,338.50
			Current Contract Amount \$1,831,082.60

Approval Date	By User
July 1, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by dwighj1
July 1, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by lincom
July 2, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2020	September 1, 2020		43.83%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
190816-B02			
Total Posted Items Pay	\$114,278.45	\$688,259.85	\$802,538.30
Gross Item Adjustments	\$58,460.75	(\$10,387.32)	\$48,073.43
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$677,872.53	\$850,611.73
Contract Total Payable This Estimate:	\$172,739.20		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3182	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$18,100.000	0.1	\$1,810.00
	0090	6161005	CONSTRUCTION SIGNS	SQFT	\$8.000	184	\$1,472.00
	0120	6161025	CHANNELIZER (TRIM LINE)	EA	\$20.000	15	\$300.00
	0130	6161030	TYPE III MOVEABLE BARRICADE	EA	\$100.000	4	\$400.00
	0180	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$26.000	48	\$1,248.00
	0190	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	LF	\$11.000	512	\$5,632.00
	0340	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	SQYD	\$94.000	631	\$59,314.00
	0370	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	SQFT	\$55.000	75.99	\$4,179.45
	0390	7040107	SLAB EDGE REPAIR (BRIDGES)	LF	\$150.000	25	\$3,750.00
	0420	7040117	MONOLITHIC DECK REPAIR	CUYD	\$700.000	18.79	\$13,153.00
	0490	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	SQFT	\$55.000	144	\$7,920.00
	0510	7040107	SLAB EDGE REPAIR (BRIDGES)	LF	\$150.000	64	\$9,600.00
Project J2P3182 - Total							\$108,778.45
J2P3342	0560	2022010	REMOVAL OF IMPROVEMENTS	LS	\$11,000.000	0.5	\$5,500.00
Project J2P3342 - Total							\$5,500.00
Overall - Total							\$114,278.45

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3182	0340	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			-631	\$94.00	(\$59,314.00)
	0340	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user dwighj1 overriding Payment Estimate Exception 1 on	631	\$94.00	\$59,314.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 7			Contract ID 190816-B02 Prime Contractor Phillips Hardy, Inc.		Pay Period Start June 16, 2020 Pay Period End June 30, 2020	Original Contract Amount \$1,754,744.10 Net Change Order Amount \$76,338.50 Current Contract Amount \$1,831,082.60		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3182					the current Payment Estimate.			
	0350	CURB BLOCKOUT	Material			-257	\$100.00	(\$25,700.00)
	0350	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user dwhighj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	257	\$100.00	\$25,700.00
	0370	SUPERSTRUCTURE REPAIR (UNFORMED)	Material			-75.99	\$55.00	(\$4,179.45)
	0370	SUPERSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user dwhighj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	75.99	\$55.00	\$4,179.45
	0390	SLAB EDGE REPAIR (BRIDGES)	Material			-25	\$150.00	(\$3,750.00)
	0390	SLAB EDGE REPAIR (BRIDGES)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user dwhighj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	25	\$150.00	\$3,750.00
	0420	MONOLITHIC DECK REPAIR	Material			-18.79	\$700.00	(\$13,153.00)
	0420	MONOLITHIC DECK REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user dwhighj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	18.79	\$700.00	\$13,153.00
	0450	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',41.00000 - 41.00000, 'is applied (if non-zero).	965.75	\$41.00	\$39,595.75
	0470	CURB BLOCKOUT	Material			-514	\$100.00	(\$51,400.00)
	0470	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user dwhighj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	514	\$100.00	\$51,400.00
	0490	SUPERSTRUCTURE REPAIR (UNFORMED)	Material			-144	\$55.00	(\$7,920.00)
	0490	SUPERSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user dwhighj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	144	\$55.00	\$7,920.00
	0510	SLAB EDGE REPAIR (BRIDGES)	Material			-64	\$150.00	(\$9,600.00)
	0510	SLAB EDGE REPAIR (BRIDGES)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user dwhighj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	64	\$150.00	\$9,600.00
	0540	MONOLITHIC DECK REPAIR	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',700.00000 - 700.00000, 'is applied (if non-zero).	26.95	\$700.00	\$18,865.00
Total								\$58,460.75



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 2, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3182	FAF 61-4(177)	2 Bridge rehabilitations	61	MARION	over Rte. 24 outer road 1.5 miles north of Rte. 6 near Taylor
J2P3342	FAF-61-4(180)	Bridge rehabilitation	24	MARION	on ramp over Rte. 24 1.6 miles north of Rte. 6 at Taylor interchange
Totals by Job Numbers					
J2P3182			This Estimate	Previous	To Date
	Posted Item Pay		\$108,778.45	\$688,259.85	\$797,038.30
	Gross Item Adjustments		\$58,460.75	(\$42,485.53)	\$15,975.22
	Gross Item Pay		\$167,239.20	\$645,774.32	\$813,013.52
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
J2P3342			This Estimate	Previous	To Date
	Posted Item Pay		\$5,500.00	\$0.00	\$5,500.00
	Gross Item Adjustments		\$0.00	\$32,098.21	\$32,098.21
	Gross Item Pay		\$5,500.00	\$32,098.21	\$37,598.21
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 2, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2P3182, Item 5052000, Project Item Line Number 0340, Material Set 505200096, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	The materials used for this line item have been tested and approved properly, I have to get with the materials department to get the line item cleaned up and resolve the discrepancy.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3182, Item 7034600, Project Item Line Number 0470, Material Set 703460096, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	The silane sealer that is to be used on the curb blockouts has not had certifications submitted as of yet, but all of the material used on this line item so far have been tested and approved.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3182, Item 7034600, Project Item Line Number 0350, Material Set 703460096, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	The silane sealer that is to be used on the curb blockouts has not had certifications submitted as of yet, but all of the material used on this line item so far have been tested and approved.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3182, Item 7040103, Project Item Line Number 0490, Material Set 704010396, Material 4066SPSM - Special Provision Special Mortar, Acceptance Action Generic 4066SPSM is insufficient.	The materials used for this line item have been tested and approved properly, I have to get with the materials department to get the line item cleaned up and resolve the discrepancy.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3182, Item 7040103, Project Item Line Number 0370, Material Set 704010396, Material 4066SPSM - Special Provision Special Mortar, Acceptance Action Generic 4066SPSM is insufficient.	The materials used for this line item have been tested and approved properly, I have to get with the materials department to get the line item cleaned up and resolve the discrepancy.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3182, Item 7040107, Project Item Line Number 0390, Material Set 704010796, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	The materials used for this line item have been tested and approved properly, I have to get with the materials department to get the line item cleaned up and resolve the discrepancy.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3182, Item 7040107, Project Item Line Number 0510, Material Set 704010796, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	The materials used for this line item have been tested and approved properly, I have to get with the materials department to get the line item cleaned up and resolve the discrepancy.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3182, Item 7040117, Project Item Line Number 0420, Material Set 7040117, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	The materials used for this line item have been tested and approved properly, I have to get with the materials department to get the line item cleaned up and resolve the discrepancy.	dwighj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-B02	J2P3182	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.40	\$18,100.00	\$7,240.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	0.00	\$1,100.00	\$0.00
		0001	0030	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	134.30	0.00	134.30	TONS	120.27	\$240.00	\$28,864.80
		0001	0040	4071005	TACK COAT	144.00	0.00	144.00	GAL	89.00	\$6.00	\$534.00
		0001	0050	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARRELS)	2.00	0.00	2.00	EA	2.00	\$3,400.00	\$6,800.00
		0001	0060	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$200.00	\$0.00
		0001	0070	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$1.00	\$1.00
		0001	0090	6161005	CONSTRUCTION SIGNS	1,523.00	0.00	1,523.00	SQFT	1,016.00	\$8.00	\$8,128.00
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	20.00	0.00	20.00	EA	16.00	\$35.00	\$560.00
		0001	0110	6161009	FLAG ASSEMBLY	10.00	0.00	10.00	EA	6.00	\$20.00	\$120.00
		0001	0120	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	108.00	\$20.00	\$2,160.00
		0001	0130	6161030	TYPE III MOVEABLE BARRICADE	15.00	0.00	15.00	EA	7.00	\$100.00	\$700.00
		0001	0140	6161033	DIRECTIONAL INDICATOR BARRICADE	54.00	0.00	54.00	EA	42.00	\$55.00	\$2,310.00
		0001	0150	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	3.00	\$850.00	\$2,550.00
		0001	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$2,800.00	\$8,400.00
		0001	0170	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	6.00	0.00	6.00	EA	4.00	\$1,000.00	\$4,000.00
		0001	0180	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	976.00	48.00	1,024.00	LF	1,024.00	\$26.00	\$26,624.00
		0001	0190	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	976.00	48.00	1,024.00	LF	1,024.00	\$11.00	\$11,264.00
		0001	0200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$134,000.00	\$134,000.00
		0001	0210	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,024.00	0.00	1,024.00	LF	0.00	\$1.00	\$0.00
		0001	0220	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	823.00	0.00	823.00	LF	0.00	\$1.00	\$0.00
		0001	0230	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	845.00	0.00	845.00	LF	0.00	\$2.25	\$0.00
		0001	0240	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	165.00	0.00	165.00	LF	0.00	\$8.00	\$0.00
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	245.00	0.00	245.00	LF	0.00	\$5.00	\$0.00
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,434.00	0.00	1,434.00	SQYD	1,035.83	\$14.00	\$14,501.62
		0001	0270	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3.00	0.00	3.00	STA	0.00	\$1,000.00	\$0.00
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0010	0290	6061060	MGS GUARDRAIL	463.00	-463.00	0.00	LF	0.00	\$42.50	\$0.00
		0010	0300	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	-4.00	0.00	EA	0.00	\$3,940.00	\$0.00
		0010	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	-2.00	0.00	EA	0.00	\$3,850.00	\$0.00
		0070	0320	2161501	REMOVAL OF ASPHALT WEARING SURFACE	11,356.00	0.00	11,356.00	SQFT	5,678.00	\$2.50	\$14,195.00
		0070	0330	2169904	MISC.RUBBLIZE EXISTING DECK REPAIR	500.00	1,000.00	1,500.00	SQFT	185.98	\$41.00	\$7,625.18
		0070	0340	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,262.00	0.00	1,262.00	SQYD	631.00	\$94.00	\$59,314.00
		0070	0350	7034600	CURB BLOCKOUT	514.00	0.00	514.00	LF	257.00	\$100.00	\$25,700.00
		0070	0360	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	25.00	-25.00	0.00	SQFT	0.00	\$145.00	\$0.00
		0070	0370	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	150.00	0.00	150.00	SQFT	75.99	\$55.00	\$4,179.45
		0070	0380	7040106	FULL DEPTH REPAIR	25.00	0.00	25.00	SQFT	0.00	\$130.00	\$0.00
		0070	0390	7040107	SLAB EDGE REPAIR (BRIDGES)	100.00	0.00	100.00	LF	25.00	\$150.00	\$3,750.00
		0070	0400	7040109	TOTAL SURFACE HYDRO DEMOLITION	1,262.00	0.00	1,262.00	SQYD	631.00	\$48.50	\$30,603.50
		0070	0410	7040113	CLEAN AND EPOXY SEAL	358.00	0.00	358.00	SQFT	0.00	\$10.00	\$0.00
		0070	0420	7040117	MONOLITHIC DECK REPAIR	11.00	27.00	38.00	CUYD	18.79	\$700.00	\$13,153.00
		0070	0430	7129902	MISC.CORED SLAB DRAINS	22.00	0.00	22.00	EA	0.00	\$605.00	\$0.00
		0071	0440	2161501	REMOVAL OF ASPHALT WEARING SURFACE	11,356.00	0.00	11,356.00	SQFT	11,356.00	\$2.50	\$28,390.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-B02	J2P3182	0071	0450	2169904	MISC.RUBBLIZE EXISTING DECK REPAIR	500.00	1,000.00	1,500.00	SQFT	1,465.75	\$41.00	\$60,095.75
		0071	0460	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,262.00	0.00	1,262.00	SQYD	1,262.00	\$94.00	\$118,628.00
		0071	0470	7034600	CURB BLOCKOUT	514.00	0.00	514.00	LF	514.00	\$100.00	\$51,400.00
		0071	0480	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	25.00	-25.00	0.00	SQFT	0.00	\$145.00	\$0.00
		0071	0490	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	150.00	0.00	150.00	SQFT	144.00	\$55.00	\$7,920.00
		0071	0500	7040106	FULL DEPTH REPAIR	25.00	-25.00	0.00	SQFT	0.00	\$130.00	\$0.00
		0071	0510	7040107	SLAB EDGE REPAIR (BRIDGES)	100.00	0.00	100.00	LF	64.00	\$150.00	\$9,600.00
		0071	0520	7040109	TOTAL SURFACE HYDRO DEMOLITION	1,262.00	0.00	1,262.00	SQYD	1,262.00	\$48.50	\$61,207.00
		0071	0530	7040113	CLEAN AND EPOXY SEAL	358.00	0.00	358.00	SQFT	0.00	\$10.00	\$0.00
		0071	0540	7040117	MONOLITHIC DECK REPAIR	11.00	27.00	38.00	CUYD	37.95	\$700.00	\$26,565.00
		0071	0550	7129902	MISC.CORED SLAB DRAINS	22.00	0.00	22.00	EA	11.00	\$605.00	\$6,655.00
		0001	5001	6069902	MISC.REINSTALLATION OF EXISTING BRIDGE APPROACH TRANSITION SECTION	0.00	4.00	4.00	EA	3.00	\$2,100.00	\$6,300.00
Project J2P3182 - Total Value Posted to Date as of Report Generated Date												\$797,038.30
J2P3342	0001	0560	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$11,000.00	\$5,500.00	
	0001	0570	2153000	SHAPING SLOPES, CLASS III	25.00	0.00	25.00	100F	0.00	\$1,015.00	\$0.00	
	0001	0580	3049910	MISC.TYPE 1 AGGREGATE	13.50	0.00	13.50	TONS	0.00	\$48.50	\$0.00	
	0001	0590	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	28.10	0.00	28.10	TONS	0.00	\$350.00	\$0.00	
	0001	0600	4071005	TACK COAT	30.00	0.00	30.00	GAL	0.00	\$6.00	\$0.00	
	0001	0610	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$84,000.00	\$0.00	
	0001	0620	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	528.00	0.00	528.00	LF	0.00	\$1.00	\$0.00	
	0001	0630	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	528.00	0.00	528.00	LF	0.00	\$1.00	\$0.00	
	0001	0640	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	417.00	0.00	417.00	SQYD	0.00	\$25.00	\$0.00	
	0001	0650	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00	
	0010	0660	6061060	MGS GUARDRAIL	2,063.00	0.00	2,063.00	LF	0.00	\$25.70	\$0.00	
	0010	0670	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,795.00	\$0.00	
	0010	0680	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,100.00	\$0.00	
	0010	0690	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$2,750.00	\$0.00	
	0079	0700	2161000	SCARIFICATION OF BRIDGE DECK	995.00	0.00	995.00	SQYD	0.00	\$21.50	\$0.00	
	0079	0710	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	145.00	0.00	145.00	SQFT	0.00	\$76.50	\$0.00	
	0079	0720	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$9,400.00	\$0.00	
	0079	0730	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	76.00	0.00	76.00	LF	0.00	\$170.00	\$0.00	
	0079	0740	2169904	MISC.REMOVE AND REPLACE BARRIER CURB	28.00	0.00	28.00	SQFT	0.00	\$1,050.00	\$0.00	
	0079	0750	2169904	MISC.RUBBLIZE EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$41.00	\$0.00	
	0079	0760	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	995.00	0.00	995.00	SQYD	0.00	\$75.00	\$0.00	
	0079	0770	7031004	DIAMOND GRINDING	995.00	0.00	995.00	SQYD	0.00	\$11.00	\$0.00	
	0079	0780	7034214	CLASS B-2 CONCRETE	19.90	0.00	19.90	CUYD	0.00	\$3,000.00	\$0.00	
	0079	0790	7034600	CURB BLOCKOUT	758.00	0.00	758.00	LF	0.00	\$85.00	\$0.00	
	0079	0800	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	0.00	\$205.00	\$0.00	
	0079	0810	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	35.00	0.00	35.00	SQFT	0.00	\$105.00	\$0.00	
	0079	0820	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	200.00	0.00	200.00	SQFT	0.00	\$65.00	\$0.00	
	0079	0830	7040106	FULL DEPTH REPAIR	25.00	0.00	25.00	SQFT	0.00	\$120.00	\$0.00	
	0079	0840	7040107	SLAB EDGE REPAIR (BRIDGES)	100.00	0.00	100.00	LF	0.00	\$150.00	\$0.00	
	0079	0850	7040109	TOTAL SURFACE HYDRO DEMOLITION	995.00	0.00	995.00	SQYD	0.00	\$43.00	\$0.00	
	0079	0860	7040113	CLEAN AND EPOXY SEAL	355.00	0.00	355.00	SQFT	0.00	\$10.00	\$0.00	
	0079	0870	7040117	MONOLITHIC DECK REPAIR	9.00	0.00	9.00	CUYD	0.00	\$700.00	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-B02	J2P3342	0079	0880	7101000	REINFORCING STEEL (EPOXY COATED)	2,670.00	0.00	2,670.00	LB	0.00	\$3.25	\$0.00
		0079	0890	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0079	0900	7123130	REHABILITATE BEARING	4.00	0.00	4.00	EA	0.00	\$6,100.00	\$0.00
		0079	0910	7129902	MISC.CORED SLAB DRAIN	10.00	0.00	10.00	EA	0.00	\$710.00	\$0.00
		0079	0920	7129902	MISC.PIN AND PIN PLATE REPLACEMENT	2.00	0.00	2.00	EA	0.00	\$24,500.00	\$0.00
		0079	0930	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	76.00	0.00	76.00	LF	0.00	\$425.00	\$0.00
		0079	0940	7172054	OPEN CELL FOAM JOINT SEAL	32.00	0.00	32.00	LF	0.00	\$68.00	\$0.00
Project J2P3342 - Total Value Posted to Date as of Report Generated Date												\$5,500.00
190816-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$802,538.30



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 2, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2P3182

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	6/29/20	6/30/20	0.10	LS	Southbound Route 61	39.257	28' Rt of centerline	39.261	28' Rt of centerline	removed bridge anchor and transition, outside shoulder, north end of bridge A31521
0090	6161005	CONSTRUCTION SIGNS	6/22/20	6/30/20	120.00	SQFT		1				
			6/26/20	6/30/20	64.00	SQFT		0				
0120	6161025	CHANNELIZER (TRIM LINE)	6/22/20	6/30/20	15.00	EA	Southbound Route 61	39.37	16' Rt of centerline	39.427	24' Rt of centerline	Channelizers to close the ramp from Southbound Route 61 to Eastbound Route 24
0130	6161030	TYPE III MOVEABLE BARRICADE	6/22/20	6/30/20	1.00	EA	Southbound Route 61 log miles	39.420	0' Rt of Centerline	39.420	8' Rt of centerline	on Southbound Route 61 to Eastbound Route 24 Ramp
				6/30/20	3.00	EA	Southbound Route 61 log mile	39.425	12' Lt of centerline	39.425	12' Rt of centerline	on Southbound Route 61 to Eastbound Route 24 Ramp
0180	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	6/26/20	6/30/20	48.00	LF	Northbound Route 61	353.667	12' Lt of centerline	353.764	8' Rt of centerline	Passing Lane taper and closure, Northbound Phase 1 configuration, placed on 3/30/2020 (needed change order for this quantity)
0190	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	6/26/20	6/30/20	512.00	LF	Southbound Route 61	39.226	2' Rt of centerline	39.323	14' Rt of centerline	Driving Lane taper and closure, phase 2 Southbound configuration
0340	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	6/24/20	6/30/20	631.00	SOYD	Southbound Route 61	39.261	6' Rt of centerline	39.313	17.5' Lt of centerline	Passing Lane and Shoulder, and 6' of Driving Lane of the deck of bridge A31521
0370	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	6/22/20	6/30/20	6.00	SQFT	Southbound Route 61	39.3	17' Lt of centerline	39.313	20' Lt of centerline	Span 4-5, Bridge A31521, east overhang (3.000' x 2.000')
				6/30/20	9.33	SQFT	Southbound Route 61	39.3	17' Lt of centerline	39.313	20' Lt of centerline	Span 4-5, Bridge A31521, east overhang (4.000' x 2.333')
				6/30/20	11.67	SQFT	Southbound Route 61	39.3	16' Lt of centerline	39.313	20' Lt of centerline	Span 4-5, Bridge A31521, east overhang (5.000' x 2.333')
				6/30/20	11.67	SQFT	Southbound Route 61	39.3	17' Lt of centerline	39.313	20' Lt of centerline	Span 4-5, Bridge A31521, east overhang (5.000' x 2.333')
				6/30/20	18.66	SQFT	Southbound Route 61	39.3	17' Lt of centerline	39.313	20' Lt of centerline	Span 4-5, Bridge A31521, east overhang (8.000' x 2.333')
0390	7040107	SLAB EDGE REPAIR (BRIDGES)	6/22/20	6/30/20	25.00	LF	Southbound Route 61	39.3	20' Lt of centerline	39.313	20' Lt of centerline	Span 4-5, Bridge A31521, east overhang
0420	7040117	MONOLITHIC DECK REPAIR	6/24/20	6/30/20	18.79	CUYD	Southbound Route 61	39.261	6' Rt of centerline	39.313	17.5' Lt of centerline	Passing Lane and Shoulder, and 6' of Driving Lane, deck of bridge A31521
0490	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	6/18/20	6/25/20	9.58	SQFT	Northbound Route 61	353.708	16' Lt of centerline	353.720	20' Lt of centerline	Span 4-5 (southern span), bridge A31522, west overhang area (11.5' x 0.833')
				6/25/20	10.00	SQFT	Northbound Route 61	353.708	16' Lt of centerline	353.720	20' Lt of centerline	Span 4-5 (southern span), bridge A31522, west overhang area (10' x 1')
				6/25/20	19.84	SQFT	Northbound Route 61	353.708	16' Lt of centerline	353.720	20' Lt of centerline	Span 4-5 (southern span), bridge A31522, west overhang area (17' x 1.167')
			6/23/20	6/30/20	0.07	SQFT	n/a	0	0	0	0	This posting is for rounding to the nearest square foot for the final quantity.
				6/30/20	10.67	SQFT	Northbound Route 61	353.708	27' Rt of centerline	353.720	30' Rt of centerline	Span 4-5 (southern span), bridge A31522, east overhang (4' x 2.667')
				6/30/20	13.34	SQFT	Northbound Route 61	353.708	27' Rt of centerline	353.720	30' Rt of centerline	Span 4-5 (southern span), bridge A31522, east overhang (5' x 2.667')
				6/30/20	16.00	SQFT	Northbound Route 61	353.708	27' Rt of centerline	353.720	30' Rt of centerline	Span 4-5 (southern span), bridge A31522, east overhang (6' x 2.667')
				6/30/20	16.50	SQFT	Northbound Route 61	353.708	27' Rt of centerline	353.720	30' Rt of centerline	Span 4-5 (southern span), bridge A31522, east overhang (11' x 1.500')
				6/30/20	18.67	SQFT	Northbound Route 61	353.708	27' Rt of centerline	353.720	30' Rt of centerline	Span 4-5 (southern span), bridge A31522, east overhang (7' x 2.667')
				6/30/20	29.33	SQFT	Northbound Route 61	353.708	27' Rt of centerline	353.720	30' Rt of centerline	Span 4-5 (southern span), bridge A31522, east overhang (11' x 2.667')
0510	7040107	SLAB EDGE REPAIR (BRIDGES)	6/18/20	6/25/20	20.00	LF	Northbound Route 61	353.708	20' Lt of centerline	353.720	20' Lt of centerline	Span 4-5 (southern span), Bridge A31522, west overhang area
			6/23/20	6/30/20	44.00	LF	Northbound Route 61	353.708	30' Rt of centerline	353.720	30' Rt of centerline	Span 4-5 (southern span), bridge A31522, east overhang

Project: J2P3342

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0560	2022010	REMOVAL OF IMPROVEMENTS	6/29/20	6/30/20	0.25	LS	Route 24 Eastbound Ramp	0.634	13' Lt of centerline	0.736	13' Lt of centerline	removed bridge anchor section, transition section, guardrail, and end section, inside shoulder, east end of bridge A31492
				6/30/20	0.25	LS	Route 24 Eastbound Ramp	0.634	13' Rt of centerline	0.774	13' Rt of centerline	removed bridge anchor section, transition section, guardrail, and end section, outside shoulder, east end of bridge A31492

The information below this line are details from Line Item agency views.

Contract ID: 190816-B02

DWR Date: June 26, 2020

Line Number: 0090

Description: CONSTRUCTION SIGNS

Quantity Posted: 64

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
24' Right of centerline of SB Route 61	38.185		WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		1.00		16	16
20' Left of centerline of SB Route 61	38.185		WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		1.00		16	16
24' Right of centerline of SB Route 61	38.585		WO4-1aR 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		1.00		16	16
20' Left of centerline of SB Route 61	38.585		WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		1.00		16	16

Contract ID: 190816-B02



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 2, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.**

DWR Date: June 22, 2020

Line Number: 0090

Description: CONSTRUCTION SIGNS

Quantity Posted: 120

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
34' Rt of centerline SB Route 61 (placard on existing shoulder sign)	37.822		EO5-2a 48x36 12.00 EXIT CLOSED		1.00		12	12
34' Right of centerline of SB Route 61 (placard on existing shoulder sign)	38.872		EO5-2a 48x36 12.00 EXIT CLOSED		1.00		12	12
32' Right of centerline of SB Route 61 (placard on existing shoulder sign)	39.207		EO5-2a 48x36 12.00 EXIT CLOSED		1.00		12	12
30' Right of centerline of SB Route 61 (post mounted sign)	39.171		EO5-2a 48x36 12.00 EXIT CLOSED		1.00		12	12
18' Right of centerline of SB Route 61 (placard on overhead sign)	39.382		EO5-2a 48x36 12.00 EXIT CLOSED		1.00		12	12
24' Right of centerline of SB Route 61 (SB 61 to EB 24 detour)	39.428		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
16' Right of centerline of SB Route 61 (SB 61 to EB 24 detour)	40.506		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
13' Right of centerline of Ramp 2 @ Route 6 (SB 61 to EB 24 detour)	40.777		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
16' Right of centerline of EB Route 6 (SB 61 to EB 24)	0.063		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0030	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	4	May 18, 2020	dwighj1	(\$50.32)	This AC Index Adjustment is for asphalt mix that was placed on April 30, 2020. The material was not paid for until Estimate 0004, which is the May 15, 2020 pay estimate, but it was placed during the previous estimate period. There were a total of 30.27 tons of SP125C mix placed (Mix ID: SP125 20-41), with a virgin AC of 3.8%.	
				6	Jun 16, 2020	dwighj1	(\$359.10)	This Line Item Adjustment is for the AC Price Adjustment for asphalt that was placed on June 15, 2020. There were a total of 90 tons placed on that day, with a virgin asphalt content of 3.8%, with a mix ID of SP125 20-41.	
			ACAD - Total					(\$409.42)	
	Other Item Adjustment - Total							(\$409.42)	
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		4	May 18, 2020	SYSTEM	(\$108.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				6	Jun 16, 2020	SYSTEM	(\$292.82)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total					(\$401.36)	
	Price - Total							(\$401.36)	
	0030 - Total							(\$810.78)	
	0050	IMPACT ATTENUATOR 65 MPH (SAND BARRELS)	Material		1	Apr 3, 2020	SYSTEM	(\$6,800.00)	
1					Apr 3, 2020	SYSTEM	\$6,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user dwighj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
- Total							\$0.00		
Material - Total							\$0.00		
0050 - Total							\$0.00		
0080	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		1	Apr 3, 2020	SYSTEM	(\$1.00)		
				1	Apr 3, 2020	SYSTEM	\$1.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user dwighj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total					\$0.00
	Material - Total							\$0.00	
0080 - Total							\$0.00		
0090	CONSTRUCTION SIGNS	Material		1	Apr 3, 2020	SYSTEM	(\$6,656.00)		
				1	Apr 3, 2020	SYSTEM	\$6,656.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user dwighj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				- Total					\$0.00
	Material - Total							\$0.00	
0090 - Total							\$0.00		
0100	ADVANCED WARNING RAIL SYSTEM	Material		1	Apr 3, 2020	SYSTEM	(\$560.00)		
				1	Apr 3, 2020	SYSTEM	\$560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user dwighj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				- Total					\$0.00
	Material - Total							\$0.00	
0100 - Total							\$0.00		
0110	FLAG ASSEMBLY	Material		1	Apr 3, 2020	SYSTEM	(\$120.00)		
				1	Apr 3, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user dwighj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				- Total					\$0.00
	Material - Total							\$0.00	
0110 - Total							\$0.00		
0120	CHANNELIZER (TRIM LINE)	Material		1	Apr 3, 2020	SYSTEM	(\$1,860.00)		
				1	Apr 3, 2020	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user dwighj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0120		Material	- Total				\$0.00	
	Material - Total						\$0.00	
0120 - Total							\$0.00	
0130	TYPE III MOVEABLE BARRICADE	Material		1	Apr 3, 2020	SYSTEM	(\$300.00)	
				1	Apr 3, 2020	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user dwighj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0130 - Total							\$0.00	
0140	DIRECTIONAL INDICATOR BARRICADE	Material		1	Apr 3, 2020	SYSTEM	(\$2,310.00)	
				1	Apr 3, 2020	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user dwighj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0140 - Total							\$0.00	
0150	FLASHING ARROW PANEL	Material		1	Apr 3, 2020	SYSTEM	(\$2,550.00)	
				1	Apr 3, 2020	SYSTEM	\$2,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user dwighj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0150 - Total							\$0.00	
0160	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		1	Apr 3, 2020	SYSTEM	(\$8,400.00)	
				1	Apr 3, 2020	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user dwighj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0160 - Total							\$0.00	
0170	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		1	Apr 3, 2020	SYSTEM	(\$4,000.00)	
				1	Apr 3, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user dwighj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0170 - Total							\$0.00	
0180	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		1	Apr 3, 2020	SYSTEM	(\$25,376.00)	
				1	Apr 3, 2020	SYSTEM	\$25,376.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user dwighj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0180 - Total							\$0.00	
0340	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		7	Jul 1, 2020	SYSTEM	(\$59,314.00)	
				7	Jul 1, 2020	SYSTEM	\$59,314.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user dwighj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0340 - Total							\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0350	CURB BLOCKOUT	Material		2	Apr 15, 2020	SYSTEM	(\$25,700.00)	
				3	May 4, 2020	SYSTEM	(\$25,700.00)	
				3	May 4, 2020	SYSTEM	\$25,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user dwighj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				4	May 18, 2020	SYSTEM	(\$25,700.00)	
				4	May 18, 2020	SYSTEM	\$25,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user dwighj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				5	Jun 2, 2020	SYSTEM	(\$25,700.00)	
				5	Jun 2, 2020	SYSTEM	\$25,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user dwighj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$25,700.00)	
				6	Jun 16, 2020	SYSTEM	\$25,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user dwighj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$25,700.00)	
				7	Jul 1, 2020	SYSTEM	\$25,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user dwighj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	- Total					(\$25,700.00)		
	Material - Total					(\$25,700.00)		
	CURB BLOCKOUT	MaterialCredit		3	May 4, 2020	SYSTEM	\$25,700.00	
	- Total					\$25,700.00		
MaterialCredit - Total					\$25,700.00			
0350 - Total					\$0.00			
0370	SUPERSTRUCTURE REPAIR (UNFORMED)	Material		7	Jul 1, 2020	SYSTEM	(\$4,179.45)	
				7	Jul 1, 2020	SYSTEM	\$4,179.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user dwighj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
0370 - Total					\$0.00			
0390	SLAB EDGE REPAIR (BRIDGES)	Material		7	Jul 1, 2020	SYSTEM	(\$3,750.00)	
				7	Jul 1, 2020	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user dwighj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
0390 - Total					\$0.00			
0420	MONOLITHIC DECK REPAIR	Material		7	Jul 1, 2020	SYSTEM	(\$13,153.00)	
				7	Jul 1, 2020	SYSTEM	\$13,153.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user dwighj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
0420 - Total					\$0.00			
0450	MISC. RUBBLIZE EXISTING DECK REPAIR	Overrun	Overrun	4	May 18, 2020	SYSTEM	(\$39,595.75)	
				7	Jul 1, 2020	SYSTEM	\$39,595.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '.41.00000 - 41.00000, 'is applied (if non-zero).



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0450		Overrun	Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	0450 - Total						\$0.00	
0460	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		5	Jun 2, 2020	SYSTEM	(\$118,628.00)	
				5	Jun 2, 2020	SYSTEM	\$118,628.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user dwighj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total						\$0.00	
	0460 - Total						\$0.00	
0470	CURB BLOCKOUT	Material		2	Apr 15, 2020	SYSTEM	(\$25,700.00)	
				3	May 4, 2020	SYSTEM	(\$25,700.00)	
				3	May 4, 2020	SYSTEM	\$25,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user dwighj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	May 18, 2020	SYSTEM	(\$51,400.00)	
				4	May 18, 2020	SYSTEM	\$51,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user dwighj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Jun 2, 2020	SYSTEM	(\$51,400.00)	
				5	Jun 2, 2020	SYSTEM	\$51,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user dwighj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$51,400.00)	
				6	Jun 16, 2020	SYSTEM	\$51,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user dwighj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$51,400.00)	
		7	Jul 1, 2020	SYSTEM	\$51,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user dwighj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
		- Total				(\$25,700.00)		
	Material - Total						(\$25,700.00)	
	CURB BLOCKOUT	MaterialCredit		3	May 4, 2020	SYSTEM	\$25,700.00	
		- Total				\$25,700.00		
MaterialCredit - Total						\$25,700.00		
0470 - Total						\$0.00		
0490	SUPERSTRUCTURE REPAIR (UNFORMED)	Material		7	Jul 1, 2020	SYSTEM	(\$7,920.00)	
				7	Jul 1, 2020	SYSTEM	\$7,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user dwighj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total						\$0.00	
0490 - Total						\$0.00		
0510	SLAB EDGE REPAIR (BRIDGES)	Material		7	Jul 1, 2020	SYSTEM	(\$9,600.00)	
				7	Jul 1, 2020	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user dwighj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total						\$0.00	
0510 - Total						\$0.00		
0540	MONOLITHIC DECK REPAIR	Material		5	Jun 2, 2020	SYSTEM	(\$26,565.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0540	MONOLITHIC DECK REPAIR	Material		5	Jun 2, 2020	SYSTEM	\$26,565.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user dwighj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total			\$0.00		
		Material - Total			\$0.00			
	MONOLITHIC DECK REPAIR	Other Item Adjustment	OTHR	6	Jun 16, 2020	dwighj1	\$16,786.00	This Line Item Adjustment is to put back the amount deducted by the system on this line number on estimate 0006. The system made an overrun adjustment automatically of -\$16,786.00, and nothing was paid out on this line number on this estimate. Change Order 0002 will correct the quantity to resolve this discrepancy, but the system is trying to deduct the overrun amount again on this estimate.
				OTHR - Total		\$16,786.00		
		Other Item Adjustment - Total			\$16,786.00			
	MONOLITHIC DECK REPAIR	Overrun	Overrun	3	May 4, 2020	SYSTEM	(\$2,079.00)	
				3	May 4, 2020	SYSTEM	\$2,079.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user dwighj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	May 18, 2020	SYSTEM	(\$2,079.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jun 2, 2020	SYSTEM	\$16,786.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 6 on the current Payment Estimate.
				5	Jun 2, 2020	SYSTEM	(\$16,786.00)	
				6	Jun 16, 2020	SYSTEM	(\$16,786.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Jul 1, 2020	SYSTEM	\$18,865.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '700.00000 - 700.00000, 'is applied (if non-zero).
				Overrun - Total		\$0.00		
				Overrun - Total		\$0.00		
	0540 - Total			\$16,786.00				
MGS GUARDRAIL	Construction Stockpile		3	May 4, 2020	SYSTEM	\$22,012.21	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total		\$22,012.21				
	Construction Stockpile - Total			\$22,012.21				
0660 - Total			\$22,012.21					
MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		3	May 4, 2020	SYSTEM	\$5,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total		\$5,996.00				
	Construction Stockpile - Total			\$5,996.00				
0670 - Total			\$5,996.00					
MGS END ANCHOR	Construction Stockpile		3	May 4, 2020	SYSTEM	\$1,070.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total		\$1,070.00				
	Construction Stockpile - Total			\$1,070.00				
0680 - Total			\$1,070.00					
TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	May 4, 2020	SYSTEM	\$3,020.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total		\$3,020.00				
	Construction Stockpile - Total			\$3,020.00				
0690 - Total			\$3,020.00					
Overall - Total			\$48,073.43					