



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-B03	0008	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Prepared For:

E & C Bridge, LLC
220 Robertson Road
California, MO 65018
(660)829-9148FAX

Prepared By:

Troy Project Office
111 Francis Drive
Troy, MO 63379

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3196	FAS S201(39)	Bridge replacement	JJ	MONTGOMERY	1 mile West of Route E near Bellflower

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$515,853.70	\$0.00	\$515,853.70	80.54%	May 22, 2020	May 22, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J2S3196			

Contract Total Pay For Estimate No. 008

	To Date	Previous	This Estimate
190816-B03			
Total Earnings	\$415,474.35	\$353,485.00	\$61,989.35
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$460,514.35	\$398,525.00	
Contract Total Payable This Estimate:			\$61,989.35

Approval Date		By User
April 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	haggaj1
April 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	domzar
April 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-B03	0008	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Totals by Job Numbers				
J2S3196		To Date	Previous	This Estimate
	Participating	\$415,474.35	\$353,485.00	\$61,989.35
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$460,514.35	\$398,525.00	\$61,989.35
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	(\$223.65)	\$0.00	(\$223.65)
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	(\$14,517.25)	\$0.00	(\$14,517.25)
	Totals:	\$460,514.35	\$398,525.00	
Project Total Payable This Estimate:				\$61,989.35

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 2036000, Project Item Line Number 0030, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 4071005, Project Item Line Number 0120, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 5031011A, Project Item Line Number 0370, Material Set 5031011A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7250415, Project Item Line Number 0230, Material Set 725041596, Material 1020CPCSZC.015 - CulvPipe Zn Ctd Corrug Stl 15" 375mm, Acceptance Action Generic 1020CPCSZC.015 is insufficient.	haggaj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-B03	0008	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Item Overrun: Contract 190816-B03, Contract Project J2S3196, Project Item Line Number 0110, Contract Line Item Number 0110, Item 4011209, Minor Item.	haggaj1	Acknowledged
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 190816-B03, Inspector haggaj1, DWR Date 2/21/2020, DWR Status Draft.	haggaj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 2142000, Project Item Line Number 0070, Material Set 214200096, Material 0214STRF - Stone for Rock Fill, Acceptance Action Generic 0214STRF is insufficient.	haggaj1	Overridden
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 190816-B03, Inspector haggaj1, DWR Date 2/19/2020, DWR Status Draft.	haggaj1	Acknowledged
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 190816-B03, Inspector haggaj1, DWR Date 2/26/2020, DWR Status Draft.	haggaj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 5031011A, Project Item Line Number 0370, Material Set 5031011A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 6161005, Project Item Line Number 0150, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7034215, Project Item Line Number 0420, Material Set 703421596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7034221, Project Item Line Number 0430, Material Set 703422196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7034221, Project Item Line Number 0430, Material Set 703422196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	haggaj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-B03	0008	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 190816-B03, Inspector haggaj1, DWR Date 2/24/2020, DWR Status Draft.	haggaj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 5031011A, Project Item Line Number 0370, Material Set 5031011A96, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7032003, Project Item Line Number 0410, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 6161030, Project Item Line Number 0160, Material Set 6161030, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7034215, Project Item Line Number 0420, Material Set 703421596, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 8061050, Project Item Line Number 0280, Material Set 806105096, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 4071005, Project Item Line Number 0120, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 6113020, Project Item Line Number 0130, Material Set 611302096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7032003, Project Item Line Number 0410, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7034221, Project Item Line Number 0430, Material Set 703422196, Material 0501CCB2.A - Concrete, Class B-2 w/Air,	haggaj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-B03	0008	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Acceptance Action Generic 0501CCB2.A is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7123610, Project Item Line Number 0450, Material Set 7123610, Material 0712STDRSB - Slab Drain, Acceptance Action Generic 0712STDRSB is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 3040143, Project Item Line Number 0090, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 5031011A, Project Item Line Number 0370, Material Set 5031011A96, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 5031011A, Project Item Line Number 0370, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 5031011A, Project Item Line Number 0370, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7034215, Project Item Line Number 0420, Material Set 703421596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3196, Item 7151001, Project Item Line Number 0460, Material Set 7151001, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	haggaj1	Overridden
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 190816-B03, Inspector haggaj1, DWR Date 2/18/2020, DWR Status Draft.	haggaj1	Acknowledged
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 190816-B03, Inspector haggaj1, DWR Date 2/25/2020, DWR Status Draft.	haggaj1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-B03	0008	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J2S3196	0010	2022010		\$15,000.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0020	2031000		\$15.00	CUYD	0.00	480.00	0.00	480.00	\$0.00
	0030	2036000		\$7.00	CUYD	0.00	0.00	287.00	287.00	\$2,009.00
	0050	2063000		\$50.00	CUYD	0.00	0.00	8.00	8.00	\$400.00
	0060	2071000		\$2,500.00	STA	0.00	0.00	0.30	0.30	\$750.00
	0070	2142000		\$30.00	CUYD	0.00	341.00	0.00	341.00	\$0.00
	0080	2143000		\$15.00	CUYD	0.00	341.00	0.00	341.00	\$0.00
	0090	3040143		\$12.00	SQYD	0.00	0.00	157.00	157.00	\$1,884.00
	0110	4011209		\$275.00	TONS	-52.79	0.00	153.10	153.10	\$41,878.85
	0120	4071005		\$15.00	GAL	0.00	0.00	66.00	66.00	\$990.00
	0130	6113020		\$35.00	CUYD	0.00	349.00	0.00	349.00	\$0.00
	0140	6113040		\$18.00	CUYD	0.00	349.00	0.00	349.00	\$0.00
	0150	6161005		\$12.00	SQFT	0.00	20.00	0.00	20.00	\$0.00
	0160	6161030		\$110.00	EA	0.00	6.00	0.00	6.00	\$0.00
	0171	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	\$39,231.00	LS	0.00	1.00	0.00	1.00	\$0.00
	0200	6224010		\$8.50	SQYD	0.00	0.00	315.00	315.00	\$2,677.50
	0230	7250415		\$50.00	LF	0.00	39.00	0.00	39.00	\$0.00
	0270	8061019		\$2.40	LF	0.00	470.00	0.00	470.00	\$0.00
	0280	8061050		\$15.00	LF	0.00	150.00	0.00	150.00	\$0.00
	0350	2061000		\$45.00	CUYD	0.00	50.00	0.00	50.00	\$0.00
0360	2160500		\$35,000.00	LS	0.00	1.00	0.00	1.00	\$0.00	
0370	5031011A		\$80.00	SQYD	0.00	0.00	110.00	110.00	\$8,800.00	
0380	7021212		\$75.00	LF	0.00	117.00	0.00	117.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-B03	0008	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J2S3196	0400	7027000		\$150.00	EA	0.00	10.00	0.00	10.00	\$0.00
	0410	7032003		\$1,200.00	CUYD	0.00	25.20	0.00	25.20	\$0.00
	0420	7034215		\$75.00	LF	0.00	254.00	0.00	254.00	\$0.00
	0430	7034221		\$325.00	SQYD	0.00	300.00	8.00	308.00	\$2,600.00
	0440	7056022		\$290.00	LF	0.00	306.00	0.00	306.00	\$0.00
	0450	7123610		\$250.00	EA	0.00	20.00	0.00	20.00	\$0.00
	0460	7151001		\$1,500.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0470	7161000		\$200.00	EA	0.00	6.00	0.00	6.00	\$0.00
	5001	6189901	MISC. Adjsut Mobilization for Contract Bond	\$4,769.00	LS	0.00	1.00	0.00	1.00	\$0.00
Total Amount of Items Paid this Estimate -										\$61,989.35

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2S3196	0001	0010	2022010		0.00	1	LS	1.00	\$15,000.00	\$15,000.00
	0001	0020	2031000		0.00	480	CUYD	480.00	\$15.00	\$7,200.00
	0001	0030	2036000		0.00	287	CUYD	287.00	\$7.00	\$2,009.00
	0001	0040	2037075		0.00	1.300	STA	0.00	\$1,750.00	\$0.00
	0001	0050	2063000		0.00	8	CUYD	8.00	\$50.00	\$400.00
	0001	0060	2071000		0.00	0.300	STA	0.30	\$2,500.00	\$750.00
	0001	0070	2142000		0.00	341	CUYD	341.00	\$30.00	\$10,230.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-B03	0008	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2S3196	0001	0080	2143000		0.00	341	CUYD	341.00	\$15.00	\$5,115.00
	0001	0090	3040143		0.00	157	SQYD	157.00	\$12.00	\$1,884.00
	0001	0100	3105002		0.00	15	TONS	0.00	\$30.00	\$0.00
	0001	0110	4011209		0.00	153.100	TONS	205.89	\$275.00	\$56,619.75
	0001	0120	4071005		0.00	66	GAL	66.00	\$15.00	\$990.00
	0001	0130	6113020		0.00	349	CUYD	349.00	\$35.00	\$12,215.00
	0001	0140	6113040		0.00	349	CUYD	349.00	\$18.00	\$6,282.00
	0001	0150	6161005		0.00	20	SQFT	20.00	\$12.00	\$240.00
	0001	0160	6161030		0.00	6	EA	6.00	\$110.00	\$660.00
	0001	0170	6181000		-1.00	1	LS	0.00	\$44,000.00	\$0.00
	0001	0171	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	1.00	0	LS	1.00	\$39,231.00	\$39,231.00
	0001	0180	6206001C		0.00	1220	LF	0.00	\$1.25	\$0.00
	0001	0190	6207001		0.00	331	LF	0.00	\$1.00	\$0.00
	0001	0200	6224010		0.00	315	SQYD	315.00	\$8.50	\$2,677.50
	0001	0210	6240103A		0.00	523	SQYD	0.00	\$2.50	\$0.00
	0001	0220	6274000		0.00	1	LS	0.00	\$2,000.00	\$0.00
	0001	0230	7250415		0.00	39	LF	39.00	\$50.00	\$1,950.00
	0001	0240	8059901	MISC. SEEDING - COOL SEASON MIXTURE	0.00	1	LS	0.00	\$5,500.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-B03	0008	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2S3196	0001	0250	8061005		0.00	20	LF	0.00	\$25.00	\$0.00
	0001	0260	8061016		0.00	6	CUYD	0.00	\$12.00	\$0.00
	0001	0270	8061019		0.00	523	LF	470.00	\$2.40	\$1,128.00
	0001	0280	8061050		0.00	292	LF	150.00	\$15.00	\$2,250.00
	0001	0290	8069901	MISC. TEMPORARY SEEDING AND MULCH	0.00	1	LS	0.00	\$4,250.00	\$0.00
	0010	0300	6061069		0.00	3	EA	0.00	\$3,000.00	\$0.00
	0010	0310	6063014		0.00	3	EA	0.00	\$2,900.00	\$0.00
	0040	0320	9031270A		0.00	48	LF	0.00	\$16.00	\$0.00
	0040	0330	9031271		0.00	9	LF	0.00	\$40.00	\$0.00
	0040	0340	9035069A		0.00	9	SQFT	0.00	\$30.00	\$0.00
	0070	0350	2061000		0.00	50	CUYD	50.00	\$45.00	\$2,250.00
	0070	0360	2160500		0.00	1	LS	1.00	\$35,000.00	\$35,000.00
	0070	0370	5031011A		0.00	110	SQYD	110.00	\$80.00	\$8,800.00
	0070	0380	7021212		0.00	125	LF	117.00	\$75.00	\$8,775.00
	0070	0390	7026000		0.00	23	LF	0.00	\$650.00	\$0.00
	0070	0400	7027000		0.00	10	EA	10.00	\$150.00	\$1,500.00
	0070	0410	7032003		0.00	25.200	CUYD	25.20	\$1,200.00	\$30,240.00
	0070	0420	7034215		0.00	254	LF	254.00	\$75.00	\$19,050.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-B03	0008	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J2S3196	0070	0430	7034221		0.00	308	SQYD	308.00	\$325.00	\$100,100.00
	0070	0440	7056022		0.00	306	LF	306.00	\$290.00	\$88,740.00
	0070	0450	7123610		0.00	20	EA	20.00	\$250.00	\$5,000.00
	0070	0460	7151001		0.00	2	EA	2.00	\$1,500.00	\$3,000.00
	0070	0470	7161000		0.00	6	EA	6.00	\$200.00	\$1,200.00
	0001	5001	6189901	MISC. Adjsut Mobilization for Contract Bond	1.00	0	LS	1.00	\$4,769.00	\$4,769.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J2S3196	0030	2036000	COMPACTING EMBANKMENT	Entire Project	4/1/20	haggaj1	287.00	CUYD		
	0050	2063000	CLASS 3 EXCAVATION	Field Entrance Left of Centerline, West of Brige A8856	4/1/20	haggaj1	8.00	CUYD		
	0060	2071000	LINEAR GRADING CLASS 1	Route JJ Shoulder	4/1/20	haggaj1	0.30	STA		
	0090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Route JJ	4/1/20	haggaj1	157.00	SQYD		
	0110	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Route JJ Mainline Pavement	4/1/20	haggaj1	205.89	TONS		
	0120	4071005	TACK COAT	Entire Project	4/1/20	haggaj1	66.00	GAL		
	0200	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Bridge A8856	4/1/20	haggaj1	315.00	SQYD		
	0370	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	Bridge A8856	4/1/20	haggaj1	110.00	SQYD		



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190816-B03		0008		March 16, 2020		April 1, 2020			April 2, 2020		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J2S3196	0430	7034221	SLAB ON CONCRETE NU-GIRDER	Removal of Overhangs and remaining falsework	4/1/20	haggaj1	8.00	SQYD			