



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 17, 2021

Pay Estimate Created Date: March 15, 2021

<b>Progress Estimate Number</b> 15	<b>Contract ID</b> 190816-C01 <b>Prime Contractor</b> E & C Bridge, LLC	<b>Pay Period Start</b> March 2, 2021 <b>Pay Period End</b> March 15, 2021	<b>Original Contract Amount</b> \$844,963.72 <b>Net Change Order Amount</b> \$226,676.59 <b>Current Contract Amount</b> \$1,071,640.31
---------------------------------------	--	---	--

Approval Date		By User
March 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	laymar
March 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	ilesb1
March 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	May 28, 2021		84.49%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 5, 2019	September 5, 2019	
Letting Date	August 16, 2019	August 16, 2019	
Notice to Proceed Date	November 4, 2019	November 4, 2019	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
190816-C01			
Total Posted Items Pay	\$332,596.28	\$572,827.30	\$905,423.58
Gross Item Adjustments	(\$23,271.29)	\$31,559.09	\$8,287.80
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$309,324.99</b>	<b>\$604,386.39</b>	<b>\$913,711.38</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3089	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$9.500	712	\$6,764.00
	0300	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$225.000	154	\$34,650.00
	0310	7034212	SLAB ON STEEL	SQYD	\$242.000	335.726	\$81,245.69
	5004	1099901	MISC.Compensable Delay Settlement	LS	\$209,936.590	1	\$209,936.59
<b>Project J3S3089 - Total</b>							<b>\$332,596.28</b>
<b>Overall - Total</b>							<b>\$332,596.28</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3089	0050	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-712	\$9.50	(\$6,764.00)
	0050	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	712	\$9.50	\$6,764.00
	0300	BRIDGE APPROACH SLAB (MINOR ROAD)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,948.96)
	0300	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-154	\$225.00	(\$34,650.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 17, 2021

Pay Estimate Created Date: March 15, 2021

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Progress Estimate Number</b> 15		<b>Contract ID</b> 190816-C01 <b>Prime Contractor</b> E & C Bridge, LLC		<b>Pay Period Start</b> March 2, 2021 <b>Pay Period End</b> March 15, 2021		<b>Original Contract Amount</b> \$844,963.72 <b>Net Change Order Amount</b> \$226,676.59 <b>Current Contract Amount</b> \$1,071,640.31		
J3S3089	0300	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.	154	\$225.00	\$34,650.00
	0310	SLAB ON STEEL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,371.37)
	0310	SLAB ON STEEL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$13,950.96)
	0310	SLAB ON STEEL	Material			-1,358	\$242.00	(\$328,636.00)
	0310	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.	1,358	\$242.00	\$328,636.00
<b>Total</b>								<b>(\$23,271.29)</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on March 17, 2021

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3089	FAS S301(96)	Bridge deck replacement	J	RAY	over Crooked River

Totals by Job Numbers			
-----------------------	--	--	--

		This Estimate	Previous	To Date
J3S3089	<b>Posted Item Pay</b>	\$332,596.28	\$572,827.30	\$905,423.58
	<b>Gross Item Adjustments</b>	(\$23,271.29)	\$31,559.09	\$8,287.80
	<b>Gross Item Pay</b>	<b>\$309,324.99</b>	<b>\$604,386.39</b>	<b>\$913,711.38</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 17, 2021

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 3040143, Project Item Line Number 0050, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Materials need to finish gradations.	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 5031011A, Project Item Line Number 0300, Material Set 5031011A96, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Materials need to finish gradations.	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 5031011A, Project Item Line Number 0300, Material Set 5031011A96, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Materials need to finish gradations.	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 5031011A, Project Item Line Number 0300, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	I have certs on file just need to complete entering	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 5031011A, Project Item Line Number 0300, Material Set 5031011A96, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	need to have materials change class of concrete to B2 Mod	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 5031011A, Project Item Line Number 0300, Material Set 5031011A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	need to get this removed we used B2 Mod	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 5031011A, Project Item Line Number 0300, Material Set 5031011A96, Material 1036RSDFE42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	central office needs to report resteel	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 5031011A, Project Item Line Number 0300, Material Set 5031011A96, Material 1036RSDFE42M19 - Rein Steel EC No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	central office needs to report resteel	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 5031011A, Project Item Line Number 0300, Material Set 5031011A96, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	central office needs to report resteel	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 7034212, Project Item Line Number 0310, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	need to complete the 28 day breaks	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 7034212, Project Item Line Number 0310, Material Set 703421296, Material 1036RSDFE42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	central office needs to report resteel	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 7034212, Project Item Line Number 0310, Material Set 703421296, Material 1036RSDFE42M22 - Rein Steel EC No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	central office needs to report resteel	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 7034212, Project Item Line Number 0310, Material Set 703421296, Material 1036RSDFE42M19 - Rein Steel EC No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	central office needs to report resteel	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 7034212, Project Item Line Number 0310, Material Set 703421296, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	central office needs to report resteel	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 7034212, Project Item Line Number 0310, Material Set 703421296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	need to have materials change class of concrete to B2Mod	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3089, Item 7034212, Project Item Line Number 0310, Material Set 703421296, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	district needs to finish gradations	laymar	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 17, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
190816-C01	J3S3089	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.75	\$45,000.00	\$33,750.00		
		0001	0020	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	32.00	0.00	32.00	SQFT	32.00	\$120.00	\$3,840.00		
		0001	0030	2122000A	SUBGRADING AND SHOULDERING CLASS 2	6.00	0.00	6.00	100F	0.00	\$1,500.00	\$0.00		
		0001	0040	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	0.00	\$1,000.00	\$0.00		
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	712.00	0.00	712.00	SQYD	712.00	\$9.50	\$6,764.00		
		0001	0060	3049910	MISC.TYPE 1 OR TYPE 5 AGGREGATE	76.80	0.00	76.80	TONS	0.00	\$32.00	\$0.00		
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	712.00	0.00	712.00	SQYD	0.00	\$65.00	\$0.00		
		0001	0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	975.00	0.00	975.00	CUYD	975.00	\$35.00	\$34,125.00		
		0001	0090	6113040	PLACING TYPE 2 ROCK BLANKET	975.00	0.00	975.00	CUYD	975.00	\$25.00	\$24,375.00		
		0001	0100	6161005	CONSTRUCTION SIGNS	918.00	0.00	918.00	SQFT	918.00	\$6.50	\$5,967.00		
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.00	\$170.00		
		0001	0120	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$25.00	\$50.00		
		0001	0130	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$170.00	\$1,700.00		
		0001	0140	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	5.00	\$3,450.00	\$17,250.00		
		0001	0150	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$65,000.00	\$0.00		
		0001	0151	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.85	\$58,272.00	\$49,531.20		
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,566.00	0.00	1,566.00	LF	0.00	\$0.96	\$0.00		
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,416.00	0.00	1,416.00	LF	0.00	\$0.96	\$0.00		
		0001	0180	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,463.00	0.00	1,463.00	SQYD	1,463.00	\$3.00	\$4,389.00		
		0001	0190	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$2,000.00	\$400.00		
		0001	0200	8051000A	SEEDING - COOL SEASON MIXTURES	0.40	0.00	0.40	ACRE	0.00	\$16,900.00	\$0.00		
		0001	0210	8061005	ROCK DITCH CHECK	52.00	0.00	52.00	LF	0.00	\$27.00	\$0.00		
		0001	0220	8061016	SEDIMENT REMOVAL	25.00	0.00	25.00	CUYD	0.00	\$15.00	\$0.00		
		0001	0230	8061017	TEMPORARY SEEDING AND MULCHING	0.10	0.00	0.10	ACRE	0.00	\$1,000.00	\$0.00		
		0001	0240	8061019	SILT FENCE	1,128.00	0.00	1,128.00	LF	831.00	\$2.80	\$2,326.80		
		0001	0250	8061050	TYPE C BERM	243.00	0.00	243.00	LF	0.00	\$15.00	\$0.00		
		0010	0260	6061060	MGS GUARDRAIL	38.00	0.00	38.00	LF	0.00	\$25.00	\$0.00		
		0010	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,560.00	\$0.00		
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,395.00	\$0.00		
		0070	0290	2162500	REMOVAL OF EXISTING BRIDGE DECK	11,585.00	0.00	11,585.00	SQFT	11,585.00	\$7.00	\$81,095.00		
		0070	0300	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	154.00	0.00	154.00	SQYD	154.00	\$225.00	\$34,650.00		
		0070	0310	7034212	SLAB ON STEEL	1,358.00	0.00	1,358.00	SQYD	1,358.00	\$242.00	\$328,636.00		
		0070	0320	7034215	SAFETY BARRIER CURB	719.00	0.00	719.00	LF	0.00	\$60.00	\$0.00		
		0070	0330	7049902	MISC.PILE ENCASEMENT	4.00	0.00	4.00	EA	4.00	\$10,000.00	\$40,000.00		
		0070	0340	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00		
		0001	5001	6189901	MISC.New Mobilization Line Adjust for Contract Bond	0.00	1.00	1.00	LS	1.00	\$6,728.00	\$6,728.00		
		0001	5002	6169901	MISC.Traffic Control Remobilization	0.00	1.00	1.00	LS	1.00	\$9,240.00	\$9,240.00		
		0070	5003	6214600A	FLOWABLE BACKFILL	0.00	20.00	20.00	CUYD	20.00	\$375.00	\$7,500.00		
		0001	5004	1099901	MISC.Compensable Delay Settlement	0.00	1.00	1.00	LS	1.00	\$209,936.59	\$209,936.59		
		Project J3S3089 - Total Value Posted to Date as of Report Generated Date												\$905,423.59
		190816-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$905,423.59



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 17, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J3S3089

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	3/12/21	3/14/21	712.00	SQYD	356 356 baserock under roadbed east 356 712 baserock under roadbed west					
0300	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	3/12/21	3/14/21	154.00	SQYD	77 77 east bridge approach 77 154 west bridge approach					
0310	7034212	SLAB ON STEEL	3/12/21	3/14/21	335.73	SQYD	150.8112 1173.0853 Pour sequence No. 2 from header at +75.3750 ft. to second header at + 190.3750 ft. 115.00 feet 35% Concrete Placement 184.915 1358.0003 Pour sequence No. 3 from header at +190.3750 ft to bent 4 140.9896 feet 35% Concrete Placement					
5004	1099901	MISC.	3/12/21	3/14/21	1.00	LS	Delay settlement					

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		15	Mar 15, 2021	SYSTEM	(\$6,764.00)	
				15	Mar 15, 2021	SYSTEM	\$6,764.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0050 - Total							\$0.00	
0080	FURNISHING TYPE 2 ROCK BLANKET	Material		9	Dec 15, 2020	SYSTEM	(\$14,406.00)	
				9	Dec 15, 2020	SYSTEM	\$14,406.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0080 - Total							\$0.00	
0100	CONSTRUCTION SIGNS	Material		7	Nov 16, 2020	SYSTEM	(\$5,967.00)	
				7	Nov 16, 2020	SYSTEM	\$5,967.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0100 - Total							\$0.00	
0110	ADVANCED WARNING RAIL SYSTEM	Material		7	Nov 16, 2020	SYSTEM	(\$170.00)	
				7	Nov 16, 2020	SYSTEM	\$170.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0110 - Total							\$0.00	
0120	FLAG ASSEMBLY	Material		7	Nov 16, 2020	SYSTEM	(\$50.00)	
				7	Nov 16, 2020	SYSTEM	\$50.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0120 - Total							\$0.00	
0130	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		7	Nov 16, 2020	SYSTEM	(\$1,700.00)	
				7	Nov 16, 2020	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0130 - Total							\$0.00	
0140	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		7	Nov 16, 2020	SYSTEM	(\$17,250.00)	
				7	Nov 16, 2020	SYSTEM	\$17,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0140 - Total							\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0240	SILT FENCE	Material		8	Dec 1, 2020	SYSTEM	(\$2,326.80)	
				8	Dec 1, 2020	SYSTEM	\$2,326.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Dec 15, 2020	SYSTEM	(\$2,326.80)	
				9	Dec 15, 2020	SYSTEM	\$2,326.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 15 on the current Payment Estimate.
				10	Jan 1, 2021	SYSTEM	(\$2,326.80)	
				10	Jan 1, 2021	SYSTEM	\$2,326.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 14 on the current Payment Estimate.
				<b>- Total</b>			<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>	
<b>0240 - Total</b>							<b>\$0.00</b>	
0290	REMOVAL OF EXISTING BRIDGE DECK	Material		8	Dec 1, 2020	SYSTEM	(\$81,095.00)	
				8	Dec 1, 2020	SYSTEM	\$81,095.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
				<b>- Total</b>			<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>	
<b>0290 - Total</b>							<b>\$0.00</b>	
0300	BRIDGE APPROACH SLAB (MINOR ROAD)	Construction Stockpile		8	Dec 1, 2020	SYSTEM	\$3,948.96	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Mar 15, 2021	SYSTEM	(\$3,948.96)	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>			<b>\$0.00</b>	
	<b>Construction Stockpile - Total</b>						<b>\$0.00</b>	
	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		15	Mar 15, 2021	SYSTEM	(\$34,650.00)	
				15	Mar 15, 2021	SYSTEM	\$34,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
				<b>- Total</b>			<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>	
<b>0300 - Total</b>							<b>\$0.00</b>	
0310	SLAB ON STEEL	Construction Stockpile		2	Sep 1, 2020	SYSTEM	\$21,727.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Dec 1, 2020	SYSTEM	\$56,431.13	Payment Estimate Item Adjustment generated Stockpile Transaction
				9	Dec 15, 2020	SYSTEM	(\$15,631.63)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Feb 1, 2021	SYSTEM	(\$14,222.53)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Feb 15, 2021	SYSTEM	(\$28,981.64)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Mar 15, 2021	SYSTEM	(\$19,322.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>			<b>\$0.00</b>	
	<b>Construction Stockpile - Total</b>						<b>\$0.00</b>	
	SLAB ON STEEL	Material		9	Dec 15, 2020	SYSTEM	(\$65,727.20)	
				9	Dec 15, 2020	SYSTEM	\$65,727.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0310	SLAB ON STEEL	Material		10	Jan 1, 2021	SYSTEM	(\$65,727.20)					
				10	Jan 1, 2021	SYSTEM	\$65,727.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				11	Jan 19, 2021	SYSTEM	(\$65,727.20)					
				11	Jan 19, 2021	SYSTEM	\$65,727.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				12	Feb 1, 2021	SYSTEM	(\$125,529.51)					
				12	Feb 1, 2021	SYSTEM	\$125,529.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				13	Feb 15, 2021	SYSTEM	(\$247,390.31)					
				13	Feb 15, 2021	SYSTEM	\$247,390.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				14	Mar 2, 2021	SYSTEM	(\$247,390.31)					
				14	Mar 2, 2021	SYSTEM	\$247,390.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				15	Mar 15, 2021	SYSTEM	(\$328,636.00)					
				15	Mar 15, 2021	SYSTEM	\$328,636.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
<b>0310 - Total</b>							<b>\$0.00</b>					
0320	SAFETY BARRIER CURB	Construction Stockpile		8	Dec 1, 2020	SYSTEM	\$8,287.80	Payment Estimate Item Adjustment generated Stockpile Transaction				
				<b>- Total</b>							<b>\$8,287.80</b>	
				<b>Construction Stockpile - Total</b>							<b>\$8,287.80</b>	
<b>0320 - Total</b>							<b>\$8,287.80</b>					
0340	VERTICAL DRAIN AT END BENTS	Material		9	Dec 15, 2020	SYSTEM	(\$3,000.00)					
				9	Dec 15, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0340 - Total</b>							<b>\$0.00</b>					
5003	FLOWABLE BACKFILL	Material		10	Jan 1, 2021	SYSTEM	(\$7,500.00)					
				10	Jan 1, 2021	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				11	Jan 19, 2021	SYSTEM	(\$7,500.00)					
				11	Jan 19, 2021	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>					



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
<b>5003 - Total</b>							<b>\$0.00</b>	
<b>Overall - Total</b>							<b>\$8,287.80</b>	