



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2021

Pay Estimate Created Date: May 20, 2021

<b>Final Estimate Number</b> 18	<b>Contract ID</b> 190816-C01	<b>Pay Period Start</b> April 16, 2021	<b>Original Contract Amount</b> \$844,963.72
	<b>Prime Contractor</b> E & C Bridge, LLC	<b>Pay Period End</b> May 20, 2021	<b>Net Change Order Amount</b> \$219,733.47
			<b>Current Contract Amount</b> \$1,064,697.19

Approval Date		By User
May 20, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	ilesb1
July 26, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
August 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	May 28, 2021	April 23, 2021	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	June 30, 2021	June 30, 2021	
Awarded Date	September 5, 2019	September 5, 2019	
Letting Date	August 16, 2019	August 16, 2019	
Notice to Proceed Date	November 4, 2019	November 4, 2019	
Open to Traffic Date	April 2, 2021	April 2, 2021	
Work Began Date	November 4, 2020	November 4, 2020	

**Contract Total Pay For Estimate No. 18**

	This Estimate	Previous	To Date
190816-C01			
Total Posted Items Pay	\$0.00	\$1,064,697.18	\$1,064,697.18
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,064,697.18	\$1,064,697.18
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3089	FAS S301(96)	Bridge deck replacement	J	RAY	over Crooked River

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J3S3089	<b>Posted Item Pay</b>	\$0.00	\$1,064,697.18	\$1,064,697.18
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$1,064,697.18</b>	<b>\$1,064,697.18</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 4, 2021

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-C01	J3S3089	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00
		0001	0020	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	32.00	0.00	32.00	SQFT	32.00	\$120.00	\$3,840.00
		0001	0030	2122000A	SUBGRADING AND SHOULDERING CLASS 2	6.00	0.00	6.00	100F	6.00	\$1,500.00	\$9,000.00
		0001	0040	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	7.00	\$1,000.00	\$7,000.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	712.00	0.00	712.00	SQYD	712.00	\$9.50	\$6,764.00
		0001	0060	3049910	MISC.TYPE 1 OR TYPE 5 AGGREGATE	76.80	0.00	76.80	TONS	76.80	\$32.00	\$2,457.60
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	712.00	0.00	712.00	SQYD	712.00	\$65.00	\$46,280.00
		0001	0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	975.00	0.00	975.00	CUYD	975.00	\$35.00	\$34,125.00
		0001	0090	6113040	PLACING TYPE 2 ROCK BLANKET	975.00	0.00	975.00	CUYD	975.00	\$25.00	\$24,375.00
		0001	0100	6161005	CONSTRUCTION SIGNS	918.00	0.00	918.00	SQFT	918.00	\$6.50	\$5,967.00
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.00	\$170.00
		0001	0120	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$25.00	\$50.00
		0001	0130	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$170.00	\$1,700.00
		0001	0140	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	5.00	\$3,450.00	\$17,250.00
		0001	0150	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$65,000.00	\$0.00
		0001	0151	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$58,272.00	\$58,272.00
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,566.00	-381.00	1,185.00	LF	1,185.00	\$0.96	\$1,137.60
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,416.00	-231.00	1,185.00	LF	1,185.00	\$0.96	\$1,137.60
		0001	0180	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,463.00	0.00	1,463.00	SQYD	1,463.00	\$3.00	\$4,389.00
		0001	0190	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,000.00	\$2,000.00
		0001	0200	8051000A	SEEDING - COOL SEASON MIXTURES	0.40	0.00	0.40	ACRE	0.40	\$16,900.00	\$6,760.00
		0001	0210	8061005	ROCK DITCH CHECK	52.00	-52.00	0.00	LF	0.00	\$27.00	\$0.00
		0001	0220	8061016	SEDIMENT REMOVAL	25.00	-25.00	0.00	CUYD	0.00	\$15.00	\$0.00
		0001	0230	8061017	TEMPORARY SEEDING AND MULCHING	0.10	-0.10	0.00	ACRE	0.00	\$1,000.00	\$0.00
		0001	0240	8061019	SILT FENCE	1,128.00	-297.00	831.00	LF	831.00	\$2.80	\$2,326.80
		0001	0250	8061050	TYPE C BERM	243.00	-243.00	0.00	LF	0.00	\$15.00	\$0.00
		0010	0260	6061060	MGS GUARDRAIL	38.00	0.00	38.00	LF	38.00	\$25.00	\$950.00
		0010	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,560.00	\$10,240.00
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,395.00	\$9,580.00
		0070	0290	2162500	REMOVAL OF EXISTING BRIDGE DECK	11,585.00	0.00	11,585.00	SQFT	11,585.00	\$7.00	\$81,095.00
		0070	0300	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	154.00	0.00	154.00	SQYD	154.00	\$225.00	\$34,650.00
		0070	0310	7034212	SLAB ON STEEL	1,358.00	0.00	1,358.00	SQYD	1,358.00	\$242.00	\$328,636.00
		0070	0320	7034215	SAFETY BARRIER CURB	719.00	0.00	719.00	LF	719.00	\$60.00	\$43,140.00
		0070	0330	7049902	MISC.PILE ENCASEMENT	4.00	0.00	4.00	EA	4.00	\$10,000.00	\$40,000.00
		0070	0340	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	5001	6189901	MISC.New Mobilization Line Adjust for Contract Bond	0.00	1.00	1.00	LS	1.00	\$6,728.00	\$6,728.00
		0001	5002	6169901	MISC.Traffic Control Remobilization	0.00	1.00	1.00	LS	1.00	\$9,240.00	\$9,240.00
		0070	5003	6214600A	FLOWABLE BACKFILL	0.00	20.00	20.00	CUYD	20.00	\$375.00	\$7,500.00
		0001	5004	1099901	MISC.Compensable Delay Settlement	0.00	1.00	1.00	LS	1.00	\$209,936.59	\$209,936.59
		Project J3S3089 - Total Value Posted to Date as of Report Generated Date										
190816-C01 Overall - Total Value Posted to Date as of Report Generated Date											\$1,064,697.19	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 4, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3089	0050	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		15	Mar 15, 2021	SYSTEM	\$6,764.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					15	Mar 15, 2021	SYSTEM	(\$6,764.00)		
					16	Apr 1, 2021	SYSTEM	\$6,764.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					16	Apr 1, 2021	SYSTEM	(\$6,764.00)		
					17	Apr 15, 2021	SYSTEM	\$6,764.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					17	Apr 15, 2021	SYSTEM	(\$6,764.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0050 - Total								\$0.00	
		0060	MISC. AGGREGATE FOR BASE	Material		16	Apr 1, 2021	SYSTEM	\$2,457.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
						16	Apr 1, 2021	SYSTEM	(\$2,457.60)	
						17	Apr 15, 2021	SYSTEM	\$2,457.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
17						Apr 15, 2021	SYSTEM	(\$2,457.60)		
- Total								\$0.00		
Material - Total								\$0.00		
0060 - Total								\$0.00		
	0070	MISC.	Material		16	Apr 1, 2021	SYSTEM	\$46,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					16	Apr 1, 2021	SYSTEM	(\$46,280.00)		
	- Total								\$0.00	
Material - Total								\$0.00		
0070 - Total								\$0.00		
	0080	FURNISHING TYPE 2 ROCK BLANKET	Material		9	Dec 15, 2020	SYSTEM	\$14,406.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Dec 15, 2020	SYSTEM	(\$14,406.00)		
	- Total								\$0.00	
Material - Total								\$0.00		
0080 - Total								\$0.00		
	0100	CONSTRUCTION SIGNS	Material		7	Nov 16, 2020	SYSTEM	\$5,967.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Nov 16, 2020	SYSTEM	(\$5,967.00)		
	- Total								\$0.00	
Material - Total								\$0.00		
0100 - Total								\$0.00		
	0110	ADVANCED WARNING RAIL SYSTEM	Material		7	Nov 16, 2020	SYSTEM	\$170.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					7	Nov 16, 2020	SYSTEM	(\$170.00)		
	- Total								\$0.00	
Material - Total								\$0.00		



## Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3089	<b>0110 - Total</b>								<b>\$0.00</b>	
	0120	FLAG ASSEMBLY	Material		7	Nov 16, 2020	SYSTEM	\$50.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					7	Nov 16, 2020	SYSTEM	(\$50.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0120 - Total</b>								<b>\$0.00</b>	
	0130	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		7	Nov 16, 2020	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					7	Nov 16, 2020	SYSTEM	(\$1,700.00)		
					<b>- Total</b>					
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0130 - Total</b>								<b>\$0.00</b>	
	0140	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		7	Nov 16, 2020	SYSTEM	\$17,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					7	Nov 16, 2020	SYSTEM	(\$17,250.00)		
					<b>- Total</b>					
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0140 - Total</b>								<b>\$0.00</b>	
	0160	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		17	Apr 15, 2021	SYSTEM	\$1,137.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					17	Apr 15, 2021	SYSTEM	(\$1,137.60)		
					<b>- Total</b>					
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0160 - Total</b>								<b>\$0.00</b>	
	0170	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		17	Apr 15, 2021	SYSTEM	\$1,137.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					17	Apr 15, 2021	SYSTEM	(\$1,137.60)		
					<b>- Total</b>					
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0170 - Total</b>								<b>\$0.00</b>	
	0200	SEEDING - COOL SEASON MIXTURES	Material		17	Apr 15, 2021	SYSTEM	\$6,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					17	Apr 15, 2021	SYSTEM	(\$6,760.00)		
					<b>- Total</b>					
	<b>Material - Total</b>								<b>\$0.00</b>	
<b>0200 - Total</b>								<b>\$0.00</b>		
0240	SILT FENCE	Material		8	Dec 1, 2020	SYSTEM	\$2,326.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				8	Dec 1, 2020	SYSTEM	(\$2,326.80)			
				9	Dec 15, 2020	SYSTEM	\$2,326.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				9	Dec 15, 2020	SYSTEM	(\$2,326.80)			
				10	Jan 1, 2021	SYSTEM	\$2,326.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 14 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3S3089	0240	SILT FENCE	Material		10	Jan 1, 2021	SYSTEM	(\$2,326.80)				
					- Total							\$0.00
				Material - Total							\$0.00	
	<b>0240 - Total</b>								\$0.00			
	0260	MGS GUARDRAIL	Material		16	Apr 1, 2021	SYSTEM	\$950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					16	Apr 1, 2021	SYSTEM	(\$950.00)				
					17	Apr 15, 2021	SYSTEM	\$950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user laymar overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					17	Apr 15, 2021	SYSTEM	(\$950.00)				
					- Total							\$0.00
				Material - Total							\$0.00	
<b>0260 - Total</b>								\$0.00				
0270	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		16	Apr 1, 2021	SYSTEM	\$10,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user laymar overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				16	Apr 1, 2021	SYSTEM	(\$10,240.00)					
				- Total							\$0.00	
			Material - Total							\$0.00		
<b>0270 - Total</b>								\$0.00				
0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		16	Apr 1, 2021	SYSTEM	\$9,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.				
				16	Apr 1, 2021	SYSTEM	(\$9,580.00)					
				- Total							\$0.00	
			Material - Total							\$0.00		
<b>0280 - Total</b>								\$0.00				
0290	REMOVAL OF EXISTING BRIDGE DECK	Material		8	Dec 1, 2020	SYSTEM	\$81,095.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				8	Dec 1, 2020	SYSTEM	(\$81,095.00)					
				- Total							\$0.00	
			Material - Total							\$0.00		
<b>0290 - Total</b>								\$0.00				
0300	BRIDGE APPROACH SLAB (MINOR ROAD)	Construction Stockpile		15	Mar 15, 2021	SYSTEM	(\$3,948.96)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$3,948.96)	
			Construction Stockpile - Total							(\$3,948.96)		
		Construction Stockpile STMI		8	Dec 1, 2020	SYSTEM	\$3,948.96	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$3,948.96	
			Construction Stockpile STMI - Total							\$3,948.96		
		Material		15	Mar 15, 2021	SYSTEM	\$34,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				15	Mar 15, 2021	SYSTEM	(\$34,650.00)					
				16	Apr 1, 2021	SYSTEM	\$34,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				16	Apr 1, 2021	SYSTEM	(\$34,650.00)					
	17		Apr 15, 2021	SYSTEM	\$34,650.00	This adjustment offsets the original system-generated Material Payment						





## Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3S3089	0300	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			2021			Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					17	Apr 15, 2021	SYSTEM	(\$34,650.00)			
				- Total				\$0.00			
			Material - Total				\$0.00				
	0300 - Total							\$0.00			
J3S3089	0310	SLAB ON STEEL	Construction Stockpile		9	Dec 15, 2020	SYSTEM	(\$15,631.63)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					12	Feb 1, 2021	SYSTEM	(\$14,222.53)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					13	Feb 15, 2021	SYSTEM	(\$28,981.64)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					15	Mar 15, 2021	SYSTEM	(\$19,322.33)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				(\$78,158.13)		
					Construction Stockpile - Total				(\$78,158.13)		
					Construction Stockpile STMA		2	Sep 1, 2020	SYSTEM	\$21,727.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						8	Dec 1, 2020	SYSTEM	\$56,431.13	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total				\$78,158.13	
					Construction Stockpile STMA - Total				\$78,158.13		
					Material		9	Dec 15, 2020	SYSTEM	\$65,727.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
							9	Dec 15, 2020	SYSTEM	(\$65,727.20)	
							10	Jan 1, 2021	SYSTEM	\$65,727.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
							10	Jan 1, 2021	SYSTEM	(\$65,727.20)	
							11	Jan 19, 2021	SYSTEM	\$65,727.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
							11	Jan 19, 2021	SYSTEM	(\$65,727.20)	
							12	Feb 1, 2021	SYSTEM	\$125,529.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
							12	Feb 1, 2021	SYSTEM	(\$125,529.51)	
							13	Feb 15, 2021	SYSTEM	\$247,390.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
							13	Feb 15, 2021	SYSTEM	(\$247,390.31)	
		14	Mar 2, 2021	SYSTEM		\$247,390.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.				
		14	Mar 2, 2021	SYSTEM		(\$247,390.31)					
		15	Mar 15, 2021	SYSTEM		\$328,636.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.				
		15	Mar 15, 2021	SYSTEM	(\$328,636.00)						
		16	Apr 1, 2021	SYSTEM	\$328,636.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user laymar overriding Payment Estimate Exception 11 on the current Payment Estimate.					
		16	Apr 1, 2021	SYSTEM	(\$328,636.00)						
		17	Apr 15, 2021	SYSTEM	\$328,636.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3089	0310	SLAB ON STEEL	Material			2021			Estimate Item Adjustment (0007) due to user laymar overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					17	Apr 15, 2021	SYSTEM	(\$328,636.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	<b>0310 - Total</b>					<b>\$0.00</b>				
	0320	SAFETY BARRIER CURB	Construction Stockpile			16	Apr 1, 2021	SYSTEM	(\$8,287.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$8,287.80)	
				Construction Stockpile - Total					(\$8,287.80)	
				Construction Stockpile STMI		8	Dec 1, 2020	SYSTEM	\$8,287.80	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total						\$8,287.80		
		Construction Stockpile STMI - Total					\$8,287.80			
		Material		16	Apr 1, 2021	SYSTEM	\$43,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				16	Apr 1, 2021	SYSTEM	(\$43,140.00)			
				17	Apr 15, 2021	SYSTEM	\$43,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				17	Apr 15, 2021	SYSTEM	(\$43,140.00)			
		- Total					\$0.00			
		Material - Total					\$0.00			
	<b>0320 - Total</b>					<b>\$0.00</b>				
	0340	VERTICAL DRAIN AT END BENTS	Material			9	Dec 15, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 14 on the current Payment Estimate.
						9	Dec 15, 2020	SYSTEM	(\$3,000.00)	
				- Total					\$0.00	
				Material - Total					\$0.00	
	<b>0340 - Total</b>					<b>\$0.00</b>				
	5003	FLOWABLE BACKFILL	Material			10	Jan 1, 2021	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
						10	Jan 1, 2021	SYSTEM	(\$7,500.00)	
						11	Jan 19, 2021	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
						11	Jan 19, 2021	SYSTEM	(\$7,500.00)	
- Total							\$0.00			
Material - Total							\$0.00			
<b>5003 - Total</b>					<b>\$0.00</b>					
<b>J3S3089 - Total</b>					<b>\$0.00</b>					
<b>Overall - Total</b>					<b>\$0.00</b>					