



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 2, 2021

Pay Estimate Created Date: June 30, 2021

Progress Estimate Number 27	Contract ID 190816-F01	Pay Period Start June 16, 2021	Original Contract Amount \$6,323,909.21
	Prime Contractor L.F. Krupp Construction, Inc. dba Krupp	Pay Period End June 30, 2021	Net Change Order Amount (\$466,258.17)
			Current Contract Amount \$5,857,651.04

Approval Date		By User
June 30, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	gummer1
July 1, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
July 2, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 6, 2020	November 27, 2020	December 14, 2020	99.94%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 5, 2019	September 5, 2019	
Letting Date	August 16, 2019	August 16, 2019	
Notice to Proceed Date	November 4, 2019	November 4, 2019	
Open to Traffic Date			
Work Began Date	March 30, 2020	March 30, 2020	

Contract Total Pay For Estimate No. 27			
	This Estimate	Previous	To Date
190816-F01			
Total Posted Items Pay	\$0.00	\$5,853,951.04	\$5,853,951.04
Gross Item Adjustments	\$0.00	(\$238,988.45)	(\$238,988.45)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$5,614,962.59	\$5,614,962.59
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613195	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-8,515.21	\$73.90	(\$629,274.02)
	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	8,515.21	\$73.90	\$629,274.02
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material			-13,455.92	\$89.10	(\$1,198,922.47)
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	13,455.92	\$89.10	\$1,198,922.47
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 2, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613195	I 70-4(201)	Resurface and guardrail improvements	I-70	ST CHARLES	from W/O Wentzville Pkwy to E/O Lake St. Louis Blvd

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J613195	Posted Item Pay	\$0.00	\$5,853,951.04	\$5,853,951.04
	Gross Item Adjustments	\$0.00	(\$238,988.45)	(\$238,988.45)
	Gross Item Pay	\$0.00	\$5,614,962.59	\$5,614,962.59
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 2, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3195, Item 4011209, Project Item Line Number 0040, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	SL Materials needs to complete	gummer1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3195, Item 4030132, Project Item Line Number 0070, Material Set 403013296, Material 0403SP125BSM - Superpave 12.5 mm, Des B SM, Acceptance Action Generic AspHigh is insufficient.	SL materials needs to complete	gummer1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 2, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-F01	J613195	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$79,240.00	\$79,240.00
		0001	0020	2063500	CULVERT CLEANOUT	15.00	0.00	15.00	EA	15.00	\$2,230.00	\$33,450.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	33.00	0.00	33.00	100F	33.00	\$900.00	\$29,700.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	8,018.70	496.51	8,515.21	TONS	8,515.21	\$73.90	\$629,274.02
		0001	0050	4019901	MISC.INFRAED SCANNING	1.00	0.00	1.00	LS	0.90	\$25,000.00	\$22,500.00
		0001	0060	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$33,000.00	\$33,000.00
		0001	0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	28,533.00	-3,077.08	25,455.92	TONS	25,455.92	\$89.10	\$2,268,122.47
		0001	0080	4071005	TACK COAT	27,134.00	-321.00	26,813.00	GAL	26,813.00	\$5.10	\$136,746.30
		0001	0090	6064500	AGGREGATE BEDDING FOR 3 - STRAND GUARD CABLE	21.00	0.00	21.00	CUYD	21.00	\$220.00	\$4,620.00
		0001	0100	6069901	MISC.REMOVE AND REPLACE EXISTING BOLTS	1.00	0.00	1.00	LS	0.00	\$1,200.00	\$0.00
		0001	0110	6071013A	CHAIN-LINK FENCE (72 IN.)	40.00	0.00	40.00	LF	40.00	\$30.00	\$1,200.00
		0001	0120	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	2.00	-2.00	0.00	EA	0.00	\$4,250.00	\$0.00
		0001	0130	6122020	REPLACEMENT SAND BARREL	4.00	-4.00	0.00	EA	0.00	\$482.00	\$0.00
		0001	0140	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	-2.00	2.00	EA	2.00	\$8,000.00	\$16,000.00
		0001	0150	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	2,410.70	-819.20	1,591.50	SQYD	1,591.50	\$235.00	\$374,002.50
		0001	0160	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	241.00	-241.00	0.00	SQYD	0.00	\$5.00	\$0.00
		0001	0170	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	241.00	-241.00	0.00	SQYD	0.00	\$15.00	\$0.00
		0001	0180	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	10,568.00	-4,139.00	6,429.00	LF	6,429.00	\$8.25	\$53,039.25
		0001	0190	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	6,578.00	-4,274.00	2,304.00	EA	2,304.00	\$3.50	\$8,064.00
		0001	0200	6161005	CONSTRUCTION SIGNS	1,915.00	-394.22	1,520.78	SQFT	1,520.78	\$7.50	\$11,405.85
		0001	0210	6161008	ADVANCED WARNING RAIL SYSTEM	64.00	-28.00	36.00	EA	36.00	\$35.00	\$1,260.00
		0001	0220	6161009	FLAG ASSEMBLY	16.00	-8.00	8.00	EA	8.00	\$20.00	\$160.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	334.00	129.00	463.00	EA	463.00	\$19.50	\$9,028.50
		0001	0240	6161033	DIRECTIONAL INDICATOR BARRICADE	56.00	0.00	56.00	EA	56.00	\$55.00	\$3,080.00
		0001	0250	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$850.00	\$3,400.00
		0001	0260	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	0270	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	692.00	-692.00	0.00	LF	0.00	\$22.25	\$0.00
		0001	0280	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	692.00	-692.00	0.00	LF	0.00	\$11.00	\$0.00
		0001	0290	6179903	MISC.CONCRETE MEDIAN BARRIER REPAIR	50.00	7.00	57.00	LF	57.00	\$420.00	\$23,940.00
		0001	0300	6179903	MISC.MODULAR GLARE FOIL ON TOP OF MEDIAN BARRIER	4,000.00	0.00	4,000.00	LF	4,000.00	\$23.00	\$92,000.00
		0001	0310	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$367,725.00	\$0.00
		0001	0311	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$321,848.00	\$321,848.00
		0001	0320	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	96,750.00	0.00	96,750.00	LF	96,750.00	\$0.21	\$20,317.50
		0001	0330	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	68,098.00	0.00	68,098.00	LF	68,098.00	\$0.21	\$14,300.58
		0001	0340	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,721.00	0.00	12,721.00	LF	12,721.00	\$1.00	\$12,721.00
		0001	0350	6209902	MISC.INLAID PAVEMENT MARKERS INSTALLATION	1,390.00	-84.00	1,306.00	EA	1,306.00	\$20.00	\$26,120.00
		0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	258,421.00	2,101.50	260,522.50	SQYD	260,522.50	\$3.70	\$963,933.25
		0001	0370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	99.00	0.00	99.00	SQYD	99.00	\$10.00	\$990.00
		0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	514.80	0.00	514.80	STA	514.80	\$46.00	\$23,680.80
		0001	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
		0001	0400	7034001	CLASS B-1 CONCRETE	9.00	0.00	9.00	CUYD	9.00	\$1,000.00	\$9,000.00
		0010	0410	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	12,210.00	-25.50	12,184.50	LF	12,184.50	\$24.00	\$292,428.00
		0010	0420	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	50.00	0.00	50.00	LF	50.00	\$38.00	\$1,900.00
0010	0430	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	21.00	0.00	21.00	LF	21.00	\$52.00	\$1,092.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 2, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-F01	J6I3195	0010	0440	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	12.00	0.00	12.00	EA	12.00	\$3,000.00	\$36,000.00
		0010	0450	6061074	MGS HEIGHT AND BLOCK TRANSITION	3.00	0.00	3.00	EA	3.00	\$700.00	\$2,100.00
		0010	0460	6061080	MGS END ANCHOR	19.00	1.00	20.00	EA	20.00	\$1,000.00	\$20,000.00
		0010	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	24.00	0.00	24.00	EA	24.00	\$2,750.00	\$66,000.00
		0010	0480	6063018	TYPE D CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	2.00	\$23,500.00	\$47,000.00
		0010	0490	6064100	MEDIAN GUARD CABLE 3 - STRAND	390.00	0.00	390.00	LF	390.00	\$12.00	\$4,680.00
		0010	0500	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	2.00	0.00	2.00	EA	2.00	\$2,400.00	\$4,800.00
		0040	0510	9035011A	ST-STRUCTURAL	455.00	0.00	455.00	SQFT	455.00	\$27.00	\$12,285.00
		0040	0520	9035071A	STF-STRUCTURAL FLUORESCENT	51.00	0.00	51.00	SQFT	51.00	\$28.00	\$1,428.00
		0050	0530	9109903	MISC.MODOT ITS ASSETS RELOCATION	1,300.00	-1,300.00	0.00	LF	0.00	\$13.10	\$0.00
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$45,877.00	\$45,877.00
		0001	5002	6179902	MISC.Type E Barrier over double culvert box for MGS GR	0.00	1.00	1.00	EA	1.00	\$33,093.90	\$33,093.90
		0001	5003	1094000	FORCE ACCOUNT	0.00	44,823.12	44,823.12	EA	44,823.12	\$1.00	\$44,823.12
		Project J6I3195 - Total Value Posted to Date as of Report Generated Date										
190816-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$5,853,951.04



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 2, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3195	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		14	Sep 16, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Sep 16, 2020	SYSTEM	(\$629,274.02)	
					15	Oct 1, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Oct 1, 2020	SYSTEM	(\$629,274.02)	
					16	Oct 16, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Oct 16, 2020	SYSTEM	(\$629,274.02)	
					17	Nov 1, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Nov 1, 2020	SYSTEM	(\$629,274.02)	
					18	Nov 15, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Nov 15, 2020	SYSTEM	(\$629,274.02)	
					19	Dec 2, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	Dec 2, 2020	SYSTEM	(\$629,274.02)	
					20	Dec 16, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Dec 16, 2020	SYSTEM	(\$629,274.02)	
					21	Apr 1, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Apr 1, 2021	SYSTEM	(\$629,274.02)	
					22	Apr 16, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Apr 16, 2021	SYSTEM	(\$629,274.02)	
					23	May 3, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	May 3, 2021	SYSTEM	(\$629,274.02)	
					24	May 17, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	May 17, 2021	SYSTEM	(\$629,274.02)	
					25	Jun 2, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	Jun 2, 2021	SYSTEM	(\$629,274.02)	
					26	Jun 16, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					26	Jun 16, 2021	SYSTEM	(\$629,274.02)	
					27	Jun 30, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3195	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		27	Jun 30, 2021	SYSTEM	(\$629,274.02)		
- Total								\$0.00		
Material - Total								\$0.00		
			Other Item Adjustment	ACAD	8	Jun 17, 2020	gummer1	(\$14,611.04)	deduct of line 40 sp125 used in lieu of bp1	
					9	Jul 1, 2020	gummer1	(\$40.40)	12.74 Tons for period 2 4.3 % cement content	
					10	Jul 16, 2020	gummer1	(\$8,542.75)	adjustment for 2244.4 Tons at 3.5%	
					12	Aug 17, 2020	gummer1	(\$725.84)	Line 40 Tons laid was 211.00 Tons 5th 6th and 7th	
					13	Sep 2, 2020	gummer1	(\$1,223.85)	Line 40 - 355.77 Tons at 4.3% -\$1223.85	
					15	Oct 1, 2020	gummer1	(\$5,573.45)	Estimate 0014 adjustment - Add ACAD which was missed Laid 1620.19 Tons / 4.3% for First Period of September 2020 Index of 395	
					20	Dec 16, 2020	gummer1	(\$6,488.86)	1620.19 Tons at 3.60% AC laid on First period in Sep-20, contractor used BP1 20-8	
					20	Dec 16, 2020	gummer1	(\$845.06)	211 Tons at 3.6% AC laid on First period in Aug-20, contractor used BP1 20-8	
					20	Dec 16, 2020	gummer1	(\$9,168.42)	2341.87 Tons at 3.6% AC laid on First period in July-20, contractor used BP1 20-8	
					20	Dec 16, 2020	gummer1	(\$1,604.25)	300 Tons at 6.2% AC laid on second period in May-20, contractor used SP125 20-7 at 6.2% AC	
					20	Dec 16, 2020	gummer1	(\$12,611.52)	3336.38 Tons at 3.6% AC laid on Second period in June-20, contractor used BP1 20-8	
					20	Dec 16, 2020	gummer1	(\$2,278.50)	350 Tons at 6.2% AC laid on First period in June-20, contractor used SP125 20-7 at 6.2% AC in lieu of BP1	
					20	Dec 16, 2020	gummer1	(\$1,424.86)	355.77 Tons at 3.60% AC laid on Second period in Aug-20, contractor used BP1 20-8	
					20	Dec 16, 2020	gummer1	\$30,717.33	Corrections to Asphalt Cement Price Adjustments on Estimates 8, 9, 10, 12, 13, 15 due to quantity adjustment on contract. Corrections are on Estimate 20 for all adjustments.	
ACAD - Total								(\$34,421.47)		
Other Item Adjustment - Total								(\$34,421.47)		
			Overrun	Overrun	14	Sep 16, 2020	gummer1	(\$36,692.09)	Change order is forth coming for shoulder mix	
					14	Sep 16, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					14	Sep 16, 2020	SYSTEM	(\$36,692.09)		
					15	Oct 1, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					15	Oct 1, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					16	Oct 16, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					16	Oct 16, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					17	Nov 1, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				17	Nov 1, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				18	Nov 15, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				18	Nov 15, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				19	Dec 2, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3195	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Overrun	Overrun	19	Dec 2, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					20	Dec 16, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Dec 16, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					Overrun - Total							(\$36,692.09)		
					Overrun - Total							(\$36,692.09)		
					0040 - Total							(\$71,113.56)		
					0070		ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Material		8	Jun 17, 2020	SYSTEM	\$752,290.01	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										8	Jun 17, 2020	SYSTEM	(\$752,290.01)	
										9	Jul 1, 2020	SYSTEM	\$1,385,447.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										9	Jul 1, 2020	SYSTEM	(\$1,385,447.98)	
10	Jul 16, 2020	SYSTEM	\$1,571,397.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
10	Jul 16, 2020	SYSTEM	(\$1,571,397.00)											
11	Aug 3, 2020	SYSTEM	\$1,571,397.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
11	Aug 3, 2020	SYSTEM	(\$1,571,397.00)											
12	Aug 17, 2020	SYSTEM	\$1,872,204.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
12	Aug 17, 2020	SYSTEM	(\$1,872,204.84)											
13	Sep 2, 2020	SYSTEM	\$2,106,387.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
13	Sep 2, 2020	SYSTEM	(\$2,106,387.26)											
14	Sep 16, 2020	SYSTEM	\$2,189,803.57	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
14	Sep 16, 2020	SYSTEM	(\$2,189,803.57)											
15	Oct 1, 2020	SYSTEM	\$2,222,237.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
15	Oct 1, 2020	SYSTEM	(\$2,222,237.75)											
16	Oct 16, 2020	SYSTEM	\$2,222,237.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
16	Oct 16, 2020	SYSTEM	(\$2,222,237.75)											
17	Nov 1, 2020	SYSTEM	\$2,222,237.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
17	Nov 1, 2020	SYSTEM	(\$2,222,237.75)											
18	Nov 15, 2020	SYSTEM	\$2,222,237.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
18	Nov 15, 2020	SYSTEM	(\$2,222,237.75)											



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3195	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Material		19	Dec 2, 2020	SYSTEM	\$2,222,237.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					19	Dec 2, 2020	SYSTEM	(\$2,222,237.75)						
					20	Dec 16, 2020	SYSTEM	\$2,256,384.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Dec 16, 2020	SYSTEM	(\$2,256,384.44)						
					21	Apr 1, 2021	SYSTEM	\$2,268,122.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					21	Apr 1, 2021	SYSTEM	(\$2,268,122.47)						
					22	Apr 16, 2021	SYSTEM	\$2,268,122.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Apr 16, 2021	SYSTEM	(\$2,268,122.47)						
					23	May 3, 2021	SYSTEM	\$2,268,122.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					23	May 3, 2021	SYSTEM	(\$2,268,122.47)						
					24	May 17, 2021	SYSTEM	\$2,268,122.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					24	May 17, 2021	SYSTEM	(\$2,268,122.47)						
					25	Jun 2, 2021	SYSTEM	\$2,268,122.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					25	Jun 2, 2021	SYSTEM	(\$2,268,122.47)						
					26	Jun 16, 2021	SYSTEM	\$1,198,922.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					26	Jun 16, 2021	SYSTEM	(\$1,198,922.47)						
					27	Jun 30, 2021	SYSTEM	\$1,198,922.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					27	Jun 30, 2021	SYSTEM	(\$1,198,922.47)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Other Item Adjustment		ACAD	8	Jun 17, 2020	gummer1	(\$54,965.30)	for sp125 6.2%
										9	Jul 1, 2020	gummer1	(\$32,492.87)	7106.15 Tons AC 6.2%
										10	Jul 16, 2020	gummer1	(\$56,928.34)	Adjustment for 8443.21 Tons at 6.2 %
										12	Aug 17, 2020	gummer1	(\$16,745.31)	Asphalt Layed - 3376.07 Tons at 6.20% on 5th, 6th, and 7th.
										13	Sep 2, 2020	gummer1	(\$19,580.89)	Line 70: 3947.76 Tons at 6.2% -\$19,580.89
										15	Oct 1, 2020	gummer1	(\$1,805.54)	ACAD for asphalt laid in second period of September Index 395 Laid 364.02 Tons at 6.2%
										20	Dec 16, 2020	gummer1	(\$66,636.69)	10236.05 Tons at 6.2% AC laid on First period in June-20, contractor used SP125 at 6.2% AC
					20	Dec 16, 2020	gummer1	(\$21,286.07)	3269.75 Tons at 6.2% AC laid on Second period in June-20, contractor used SP125 20-7					
					20	Dec 16, 2020	gummer1	(\$23,286.44)	3376.07 Tons at 6.2% AC laid on First period in Aug-20, contractor used SP125 20-7					
					20	Dec 16, 2020	gummer1	(\$23,379.69)	3467.51 Tons at 6.2% AC laid on First period in July-20, contractor used					



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3195	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD		2020			SP125 20-7					
					20	Dec 16, 2020	gummer1	(\$2,510.83)	364.02 Tons at 6.2% AC laid on Second period in Sep-20, contractor used SP125 20-7					
					20	Dec 16, 2020	gummer1	(\$27,229.67)	3947.76 Tons at 6.2% AC laid on Second period in Aug-20, contractor used SP125 20-7					
					20	Dec 16, 2020	gummer1	(\$3,545.50)	663.02 Tons at 6.2% AC laid on Second period in May-20, contractor laid SP125 20-7					
					20	Dec 16, 2020	gummer1	\$182,518.25	Corrections to Asphalt Cement Price Adjustments on Estimates 8, 9, 10, 12, 13, 15 due to quantity adjustment on contract. Corrections are on Estimate 20 for all adjustments.					
					ACAD - Total								(\$167,874.89)	
					Other Item Adjustment - Total								(\$167,874.89)	
					0070 - Total								(\$167,874.89)	
					0080	TACK COAT	Material		8	Jun 17, 2020	SYSTEM	\$39,015.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									8	Jun 17, 2020	SYSTEM	(\$39,015.00)		
	9	Jul 1, 2020	SYSTEM	\$63,240.00				This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
	9	Jul 1, 2020	SYSTEM	(\$63,240.00)										
	10	Jul 16, 2020	SYSTEM	\$88,806.30				This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
	10	Jul 16, 2020	SYSTEM	(\$88,806.30)										
	11	Aug 3, 2020	SYSTEM	\$88,806.30				This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
	11	Aug 3, 2020	SYSTEM	(\$88,806.30)										
	12	Aug 17, 2020	SYSTEM	\$101,969.40				This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
	12	Aug 17, 2020	SYSTEM	(\$101,969.40)										
	13	Sep 2, 2020	SYSTEM	\$116,366.70				This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
	13	Sep 2, 2020	SYSTEM	(\$116,366.70)										
	14	Sep 16, 2020	SYSTEM	\$125,546.70				This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
	14	Sep 16, 2020	SYSTEM	(\$125,546.70)										
	15	Oct 1, 2020	SYSTEM	\$129,024.90				This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
	15	Oct 1, 2020	SYSTEM	(\$129,024.90)										
	16	Oct 16, 2020	SYSTEM	\$129,024.90				This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
	16	Oct 16, 2020	SYSTEM	(\$129,024.90)										
- Total								\$0.00						
Material - Total								\$0.00						
0080 - Total								\$0.00						
0090	AGGR. BEDDING FOR 3 - STRAND GUARD CABLE	Material		16	Oct 16, 2020	SYSTEM	\$4,510.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				16	Oct 16, 2020	SYSTEM	(\$4,510.00)							



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3195	0090	AGGR. BEDDING FOR 3 - STRAND GUARD CABLE	Material			2020						
				- Total							\$0.00	
				Material - Total							\$0.00	
	0090 - Total								\$0.00			
	0110	CHAIN-LINK FENCE (72 IN.)	Material		17	Nov 1, 2020	SYSTEM	\$30.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					17	Nov 1, 2020	SYSTEM	(\$30.00)				
					18	Nov 15, 2020	SYSTEM	\$30.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					18	Nov 15, 2020	SYSTEM	(\$30.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0110 - Total								\$0.00			
	0150	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Apr 17, 2020	SYSTEM	\$27,894.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Apr 17, 2020	SYSTEM	(\$27,894.50)				
					5	May 4, 2020	SYSTEM	\$88,877.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					5	May 4, 2020	SYSTEM	(\$88,877.00)				
				6	May 18, 2020	SYSTEM	\$188,681.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				6	May 18, 2020	SYSTEM	(\$188,681.50)					
				7	Jun 2, 2020	SYSTEM	\$286,089.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				7	Jun 2, 2020	SYSTEM	(\$286,089.00)					
				8	Jun 17, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				8	Jun 17, 2020	SYSTEM	(\$374,002.50)					
				9	Jul 1, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				9	Jul 1, 2020	SYSTEM	(\$374,002.50)					
				10	Jul 16, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
	10	Jul 16, 2020	SYSTEM	(\$374,002.50)								
	11	Aug 3, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.							
	11	Aug 3, 2020	SYSTEM	(\$374,002.50)								
	12	Aug 17, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.							
	12	Aug 17, 2020	SYSTEM	(\$374,002.50)								
	13	Sep 2, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.							



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3195	0150	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		13	Sep 2, 2020	SYSTEM	(\$374,002.50)						
					14	Sep 16, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					14	Sep 16, 2020	SYSTEM	(\$374,002.50)						
					15	Oct 1, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					15	Oct 1, 2020	SYSTEM	(\$374,002.50)						
					16	Oct 16, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					16	Oct 16, 2020	SYSTEM	(\$374,002.50)						
					17	Nov 1, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					17	Nov 1, 2020	SYSTEM	(\$374,002.50)						
					18	Nov 15, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					18	Nov 15, 2020	SYSTEM	(\$374,002.50)						
					19	Dec 2, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					19	Dec 2, 2020	SYSTEM	(\$374,002.50)						
					20	Dec 16, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					20	Dec 16, 2020	SYSTEM	(\$374,002.50)						
					21	Apr 1, 2021	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					21	Apr 1, 2021	SYSTEM	(\$374,002.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0150 - Total								\$0.00	
					J6I3195	0190	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		4	Apr 17, 2020	SYSTEM	\$910.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
4	Apr 17, 2020	SYSTEM	(\$910.00)											
5	May 4, 2020	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
5	May 4, 2020	SYSTEM	(\$2,940.00)											
6	May 18, 2020	SYSTEM	\$4,970.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
6	May 18, 2020	SYSTEM	(\$4,970.00)											
7	Jun 2, 2020	SYSTEM	\$6,601.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
7	Jun 2, 2020	SYSTEM	(\$6,601.00)											
8	Jun 17, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment										



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3195	0190	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			2020			Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					8	Jun 17, 2020	SYSTEM	(\$8,064.00)						
					9	Jul 1, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					9	Jul 1, 2020	SYSTEM	(\$8,064.00)						
					10	Jul 16, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					10	Jul 16, 2020	SYSTEM	(\$8,064.00)						
					11	Aug 3, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					11	Aug 3, 2020	SYSTEM	(\$8,064.00)						
					12	Aug 17, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					12	Aug 17, 2020	SYSTEM	(\$8,064.00)						
					13	Sep 2, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					13	Sep 2, 2020	SYSTEM	(\$8,064.00)						
					14	Sep 16, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					14	Sep 16, 2020	SYSTEM	(\$8,064.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0190 - Total								\$0.00	
0230		CHANNELIZER (TRIM LINE)	Overrun	Overrun	18	Nov 15, 2020	SYSTEM	\$2,515.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					18	Nov 15, 2020	SYSTEM	(\$2,515.50)						
					19	Dec 2, 2020	SYSTEM	(\$2,515.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					24	May 17, 2021	SYSTEM	\$2,515.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',19.50000 - 19.50000, 'is applied (if non-zero).					
					Overrun - Total								\$0.00	
Overrun - Total								\$0.00						
0230 - Total								\$0.00						
0290		MISC. CONCRETE TRAFFIC BARRIER	Overrun	Overrun	9	Jul 1, 2020	SYSTEM	(\$2,940.00)						
					21	Apr 1, 2021	SYSTEM	\$2,940.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',420.00000 - 420.00000, 'is applied (if non-zero).					
					Overrun - Total								\$0.00	
Overrun - Total								\$0.00						
0290 - Total								\$0.00						
0300		MISC. CONCRETE TRAFFIC BARRIER	Construction Stockpile		16	Oct 16, 2020	SYSTEM	(\$11,052.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					17	Nov 1, 2020	SYSTEM	(\$36,948.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$48,000.00)	



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3195	0300	MISC. CONCRETE TRAFFIC BARRIER	Construction Stockpile - Total						(\$48,000.00)		
			Construction Stockpile STMI		5	May 4, 2020	SYSTEM	\$48,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$48,000.00		
			Construction Stockpile STMI - Total						\$48,000.00		
	0300 - Total									\$0.00	
	0320	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			10	Jul 16, 2020	SYSTEM	\$2,800.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						10	Jul 16, 2020	SYSTEM	(\$2,800.35)		
						11	Aug 3, 2020	SYSTEM	\$2,800.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						11	Aug 3, 2020	SYSTEM	(\$2,800.35)		
						12	Aug 17, 2020	SYSTEM	\$2,800.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						12	Aug 17, 2020	SYSTEM	(\$2,800.35)		
						13	Sep 2, 2020	SYSTEM	\$2,800.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
						13	Sep 2, 2020	SYSTEM	(\$2,800.35)		
						14	Sep 16, 2020	SYSTEM	\$5,286.33	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
						14	Sep 16, 2020	SYSTEM	(\$5,286.33)		
					15	Oct 1, 2020	SYSTEM	\$5,286.33	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					15	Oct 1, 2020	SYSTEM	(\$5,286.33)			
					16	Oct 16, 2020	SYSTEM	\$20,317.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					16	Oct 16, 2020	SYSTEM	(\$20,317.50)			
					17	Nov 1, 2020	SYSTEM	\$20,317.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					17	Nov 1, 2020	SYSTEM	(\$20,317.50)			
				- Total						\$0.00	
		Material - Total						\$0.00			
0320 - Total									\$0.00		
0330	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material			16	Oct 16, 2020	SYSTEM	\$14,300.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					16	Oct 16, 2020	SYSTEM	(\$14,300.58)			
					17	Nov 1, 2020	SYSTEM	\$14,300.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					17	Nov 1, 2020	SYSTEM	(\$14,300.58)			
			- Total						\$0.00		
		Material - Total						\$0.00			
0330 - Total									\$0.00		
0340	12 IN. WHITE HIGH BUILD	Material			16	Oct 16, 2020	SYSTEM	\$12,721.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment		



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3195	0340	WATERBORNE PAINT	Material						Estimate Exception 10 on the current Payment Estimate.			
					16	Oct 16, 2020	SYSTEM	(\$12,721.00)				
					17	Nov 1, 2020	SYSTEM	\$12,721.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					17	Nov 1, 2020	SYSTEM	(\$12,721.00)				
					- Total			\$0.00				
					Material - Total			\$0.00				
					0340 - Total			\$0.00				
	0360	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	14	Sep 16, 2020	SYSTEM	(\$7,775.55)				
					21	Apr 1, 2021	SYSTEM	\$7,775.55	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.70000 - 3.70000, 'is applied (if non-zero).			
								Overrun - Total	\$0.00			
								Overrun - Total	\$0.00			
					0360 - Total			\$0.00				
	0400	CLASS B-1 CONCRETE	Material		16	Oct 16, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user gummer1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					16	Oct 16, 2020	SYSTEM	(\$9,000.00)				
17					Nov 1, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
17					Nov 1, 2020	SYSTEM	(\$9,000.00)					
18					Nov 15, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
18					Nov 15, 2020	SYSTEM	(\$9,000.00)					
19					Dec 2, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
19					Dec 2, 2020	SYSTEM	(\$9,000.00)					
20					Dec 16, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
20					Dec 16, 2020	SYSTEM	(\$9,000.00)					
21					Apr 1, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
21					Apr 1, 2021	SYSTEM	(\$9,000.00)					
								- Total			\$0.00	
								Material - Total			\$0.00	
				0400 - Total			\$0.00					
0410	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		13	Sep 2, 2020	SYSTEM	(\$30,540.65)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				14	Sep 16, 2020	SYSTEM	(\$15,362.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				15	Oct 1, 2020	SYSTEM	(\$33,348.92)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				16	Oct 16, 2020	SYSTEM	(\$28,881.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				17	Nov 1, 2020	SYSTEM	(\$38,086.70)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				19	Dec 2, 2020	SYSTEM	(\$3,527.24)	Payment Estimate Item Adjustment generated Stockpile Transaction				



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3195	0410	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile			2020								
					21	Apr 1, 2021	SYSTEM	(\$313.39)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total								(\$150,060.90)			
			Construction Stockpile - Total								(\$150,060.90)			
			Construction Stockpile STMI		2	Jan 16, 2020	SYSTEM	\$150,060.90	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total								\$150,060.90		
			Construction Stockpile STMI - Total								\$150,060.90			
			0410 - Total								\$0.00			
			0420	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile		14	Sep 16, 2020	SYSTEM	(\$540.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total								(\$540.00)
					Construction Stockpile - Total								(\$540.00)	
					Construction Stockpile STMI		2	Jan 16, 2020	SYSTEM	\$540.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total								\$540.00
					Construction Stockpile STMI - Total								\$540.00	
					0420 - Total								\$0.00	
0430	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Construction Stockpile				13	Sep 2, 2020	SYSTEM	(\$644.28)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total								(\$644.28)	
		Construction Stockpile - Total								(\$644.28)				
		Construction Stockpile STMI				2	Jan 16, 2020	SYSTEM	\$644.28	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total								\$644.28	
		Construction Stockpile STMI - Total								\$644.28				
		Overrun			Overrun		13	Sep 2, 2020	SYSTEM	(\$25,558.00)				
							14	Sep 16, 2020	SYSTEM	(\$1,076.40)				
				16		Oct 16, 2020	SYSTEM	\$26,634.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '52.00000 - 52.00000, 'is applied (if non-zero).					
		Overrun - Total								\$0.00				
		Overrun - Total								\$0.00				
		0430 - Total								\$0.00				
		0440	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		13	Sep 2, 2020	SYSTEM	(\$5,174.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						14	Sep 16, 2020	SYSTEM	(\$1,293.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					15	Oct 1, 2020	SYSTEM	(\$1,293.50)	Payment Estimate Item Adjustment generated Stockpile Transaction					
	16			Oct 16, 2020	SYSTEM	(\$5,174.00)	Payment Estimate Item Adjustment generated Stockpile Transaction							
	19			Dec 2, 2020	SYSTEM	(\$2,587.00)	Payment Estimate Item Adjustment generated Stockpile Transaction							
- Total								(\$15,522.00)						
Construction Stockpile - Total								(\$15,522.00)						
Construction Stockpile STMI				2	Jan 16, 2020	SYSTEM	\$15,522.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
	- Total								\$15,522.00					
Construction Stockpile STMI - Total								\$15,522.00						
Material				13	Sep 2, 2020	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				13	Sep 2, 2020	SYSTEM	(\$12,000.00)							



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3195	0440	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		14	Sep 16, 2020	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					14	Sep 16, 2020	SYSTEM	(\$15,000.00)						
					15	Oct 1, 2020	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					15	Oct 1, 2020	SYSTEM	(\$18,000.00)						
					16	Oct 16, 2020	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					16	Oct 16, 2020	SYSTEM	(\$30,000.00)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0440 - Total								\$0.00					
	0450	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile			14	Sep 16, 2020	SYSTEM	(\$270.40)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						15	Oct 1, 2020	SYSTEM	(\$540.80)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						- Total								(\$811.20)
Construction Stockpile - Total								(\$811.20)						
Construction Stockpile STMI									2	Jan 16, 2020	SYSTEM	\$811.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total					
Construction Stockpile STMI - Total								\$811.20						
Overrun		Overrun				15	Oct 1, 2020	SYSTEM	(\$700.00)					
						16	Oct 16, 2020	SYSTEM	\$700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',700.00000 - 700.00000, 'is applied (if non-zero).				
						Overrun - Total								\$0.00
Overrun - Total								\$0.00						
0450 - Total								\$0.00						
0460	MGS END ANCHOR	Construction Stockpile			13	Sep 2, 2020	SYSTEM	(\$532.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					14	Sep 16, 2020	SYSTEM	(\$1,064.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					15	Oct 1, 2020	SYSTEM	(\$2,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					16	Oct 16, 2020	SYSTEM	(\$2,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					17	Nov 1, 2020	SYSTEM	(\$3,192.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$10,108.00)	
	Construction Stockpile - Total								(\$10,108.00)					
	Construction Stockpile STMI					2	Jan 16, 2020	SYSTEM	\$10,108.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
						- Total								\$10,108.00
	Construction Stockpile STMI - Total								\$10,108.00					
	Overrun	Overrun				19	Dec 2, 2020	SYSTEM	(\$1,000.00)					
						24	May 17, 2021	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).				
Overrun - Total								\$0.00						
Overrun - Total								\$0.00						
0460 - Total								\$0.00						



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3195	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		13	Sep 2, 2020	SYSTEM	(\$9,060.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Sep 16, 2020	SYSTEM	(\$6,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					15	Oct 1, 2020	SYSTEM	(\$10,570.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	Oct 16, 2020	SYSTEM	(\$4,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					17	Nov 1, 2020	SYSTEM	(\$4,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					19	Dec 2, 2020	SYSTEM	(\$1,510.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total							(\$36,240.00)	
		Construction Stockpile - Total							(\$36,240.00)	
		Construction Stockpile STMI		2	Jan 16, 2020	SYSTEM	\$36,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total							\$36,240.00	
		Construction Stockpile STMI - Total							\$36,240.00	
		0470 - Total							\$0.00	
	0480	0480	TYPE D CRASHWORTHY END TERMINAL	Construction Stockpile		16	Oct 16, 2020	SYSTEM	(\$36,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				
			Construction Stockpile - Total							(\$36,000.00)
		Construction Stockpile STMI		5	May 4, 2020	SYSTEM	\$36,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total							\$36,000.00	
	Construction Stockpile STMI - Total							\$36,000.00		
	0480 - Total							\$0.00		
0510	0510	ST- STRUCTURAL	Material		16	Oct 16, 2020	SYSTEM	\$12,285.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user gummer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					16	Oct 16, 2020	SYSTEM	(\$12,285.00)		
					- Total					
	Material - Total							\$0.00		
	0510 - Total							\$0.00		
0520	0520	STF- STRUCTURAL FLUORESCENT	Material		16	Oct 16, 2020	SYSTEM	\$1,428.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user gummer1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					16	Oct 16, 2020	SYSTEM	(\$1,428.00)		
					- Total					
	Material - Total							\$0.00		
	0520 - Total							\$0.00		
J6I3195 - Total								(\$238,988.45)		
Overall - Total								(\$238,988.45)		