



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 22, 2021

Pay Estimate Created Date: September 16, 2021

Progress Estimate Number <b>32</b>	Contract ID	190816-F01	Pay Period Start	September 2, 2021	Original Contract Amount	\$6,323,909.21
	Prime Contractor	L.F. Krupp Construction, Inc. dba Krupp	Pay Period End	September 15, 2021	Net Change Order Amount	(\$466,408.17)
					Current Contract Amount	\$5,857,501.04

Approval Date		By User
September 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	gummer1
September 19, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
September 21, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 6, 2020	November 27, 2020	December 14, 2020	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 5, 2019	September 5, 2019	
Letting Date	August 16, 2019	August 16, 2019	
Notice to Proceed Date	November 4, 2019	November 4, 2019	
Open to Traffic Date			
Work Began Date	March 30, 2020	March 30, 2020	

Contract Total Pay For Estimate No. 32				
		This Estimate	Previous	To Date
190816-F01	Total Posted Items Pay	\$0.00	\$5,857,501.04	\$5,857,501.04
	Gross Item Adjustments	\$0.00	(\$238,988.45)	(\$238,988.45)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>	<b>\$5,618,512.59</b>	<b>\$5,618,512.59</b>

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3195	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-2,515.21	\$73.90	(\$185,874.02)
	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,515.21	\$73.90	\$185,874.02
	5004	TYPE III MOVEABLE BARRICADE	Material			-6	\$175.00	(\$1,050.00)
	5004	TYPE III MOVEABLE BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	6	\$175.00	\$1,050.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on September 22, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613195	I 70-4(201)	Resurface and guardrail improvements	I-70	ST CHARLES	from W/O Wentzville Pkwy to E/O Lake St. Louis Blvd

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J613195	<b>Posted Item Pay</b>	\$0.00	\$5,857,501.04	\$5,857,501.04
	<b>Gross Item Adjustments</b>	\$0.00	(\$238,988.45)	(\$238,988.45)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$5,618,512.59</b>	<b>\$5,618,512.59</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 22, 2021

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3195, Item 4011209, Project Item Line Number 0040, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	St louis materials needs to complete	gummer1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3195, Item 6161030, Project Item Line Number 5004, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Contractor has submitted certs, QA needs to enter	gummer1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 22, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-F01	J613195	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$79,240.00	\$79,240.00
		0001	0020	2063500	CULVERT CLEANOUT	15.00	0.00	15.00	EA	15.00	\$2,230.00	\$33,450.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	33.00	0.00	33.00	100F	33.00	\$900.00	\$29,700.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	8,018.70	496.51	8,515.21	TONS	8,515.21	\$73.90	\$629,274.02
		0001	0050	4019901	MISC.INFRAED SCANNING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0001	0060	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$33,000.00	\$33,000.00
		0001	0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	28,533.00	-3,077.08	25,455.92	TONS	25,455.92	\$89.10	\$2,268,122.47
		0001	0080	4071005	TACK COAT	27,134.00	-321.00	26,813.00	GAL	26,813.00	\$5.10	\$136,746.30
		0001	0090	6064500	AGGREGATE BEDDING FOR 3 - STRAND GUARD CABLE	21.00	0.00	21.00	CUYD	21.00	\$220.00	\$4,620.00
		0001	0100	6069901	MISC.REMOVE AND REPLACE EXISTING BOLTS	1.00	-1.00	0.00	LS	0.00	\$1,200.00	\$0.00
		0001	0110	6071013A	CHAIN-LINK FENCE (72 IN.)	40.00	0.00	40.00	LF	40.00	\$30.00	\$1,200.00
		0001	0120	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	2.00	-2.00	0.00	EA	0.00	\$4,250.00	\$0.00
		0001	0130	6122020	REPLACEMENT SAND BARREL	4.00	-4.00	0.00	EA	0.00	\$482.00	\$0.00
		0001	0140	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	-2.00	2.00	EA	2.00	\$8,000.00	\$16,000.00
		0001	0150	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	2,410.70	-819.20	1,591.50	SQYD	1,591.50	\$235.00	\$374,002.50
		0001	0160	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	241.00	-241.00	0.00	SQYD	0.00	\$5.00	\$0.00
		0001	0170	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	241.00	-241.00	0.00	SQYD	0.00	\$15.00	\$0.00
		0001	0180	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	10,568.00	-4,139.00	6,429.00	LF	6,429.00	\$8.25	\$53,039.25
		0001	0190	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	6,578.00	-4,274.00	2,304.00	EA	2,304.00	\$3.50	\$8,064.00
		0001	0200	6161005	CONSTRUCTION SIGNS	1,915.00	-394.22	1,520.78	SQFT	1,520.78	\$7.50	\$11,405.85
		0001	0210	6161008	ADVANCED WARNING RAIL SYSTEM	64.00	-28.00	36.00	EA	36.00	\$35.00	\$1,260.00
		0001	0220	6161009	FLAG ASSEMBLY	16.00	-8.00	8.00	EA	8.00	\$20.00	\$160.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	334.00	129.00	463.00	EA	463.00	\$19.50	\$9,028.50
		0001	0240	6161033	DIRECTIONAL INDICATOR BARRICADE	56.00	0.00	56.00	EA	56.00	\$55.00	\$3,080.00
		0001	0250	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$850.00	\$3,400.00
		0001	0260	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	0270	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	692.00	-692.00	0.00	LF	0.00	\$22.25	\$0.00
		0001	0280	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	692.00	-692.00	0.00	LF	0.00	\$11.00	\$0.00
		0001	0290	6179903	MISC.CONCRETE MEDIAN BARRIER REPAIR	50.00	7.00	57.00	LF	57.00	\$420.00	\$23,940.00
		0001	0300	6179903	MISC.MODULAR GLARE FOIL ON TOP OF MEDIAN BARRIER	4,000.00	0.00	4,000.00	LF	4,000.00	\$23.00	\$92,000.00
		0001	0310	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$367,725.00	\$0.00
		0001	0311	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$321,848.00	\$321,848.00
		0001	0320	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	96,750.00	0.00	96,750.00	LF	96,750.00	\$0.21	\$20,317.50
		0001	0330	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	68,098.00	0.00	68,098.00	LF	68,098.00	\$0.21	\$14,300.58
		0001	0340	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,721.00	0.00	12,721.00	LF	12,721.00	\$1.00	\$12,721.00
		0001	0350	6209902	MISC.INLAID PAVEMENT MARKERS INSTALLATION	1,390.00	-84.00	1,306.00	EA	1,306.00	\$20.00	\$26,120.00
		0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	258,421.00	2,101.50	260,522.50	SQYD	260,522.50	\$3.70	\$963,933.25
		0001	0370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	99.00	0.00	99.00	SQYD	99.00	\$10.00	\$990.00
		0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	514.80	0.00	514.80	STA	514.80	\$46.00	\$23,680.80
		0001	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
		0001	0400	7034001	CLASS B-1 CONCRETE	9.00	0.00	9.00	CUYD	9.00	\$1,000.00	\$9,000.00
		0010	0410	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	12,210.00	-25.50	12,184.50	LF	12,184.50	\$24.00	\$292,428.00
		0010	0420	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	50.00	0.00	50.00	LF	50.00	\$38.00	\$1,900.00
0010	0430	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	21.00	0.00	21.00	LF	21.00	\$52.00	\$1,092.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 22, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190816-F01	J613195	0010	0440	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	12.00	0.00	12.00	EA	12.00	\$3,000.00	\$36,000.00
			0450	6061074	MGS HEIGHT AND BLOCK TRANSITION	3.00	0.00	3.00	EA	3.00	\$700.00	\$2,100.00
			0460	6061080	MGS END ANCHOR	19.00	1.00	20.00	EA	20.00	\$1,000.00	\$20,000.00
			0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	24.00	0.00	24.00	EA	24.00	\$2,750.00	\$66,000.00
			0480	6063018	TYPE D CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	2.00	\$23,500.00	\$47,000.00
			0490	6064100	MEDIAN GUARD CABLE 3 - STRAND	390.00	0.00	390.00	LF	390.00	\$12.00	\$4,680.00
			0500	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	2.00	0.00	2.00	EA	2.00	\$2,400.00	\$4,800.00
			0510	9035011A	ST-STRUCTURAL	455.00	0.00	455.00	SQFT	455.00	\$27.00	\$12,285.00
			0520	9035071A	STF-STRUCTURAL FLUORESCENT	51.00	0.00	51.00	SQFT	51.00	\$28.00	\$1,428.00
			0530	9109903	MISC.MODOT ITS ASSETS RELOCATION	1,300.00	-1,300.00	0.00	LF	0.00	\$13.10	\$0.00
			5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$45,877.00	\$45,877.00
			5002	6179902	MISC.Type E Barrier over double culvert box for MGS GR	0.00	1.00	1.00	EA	1.00	\$33,093.90	\$33,093.90
			5003	1094000	FORCE ACCOUNT	0.00	44,823.12	44,823.12	EA	44,823.12	\$1.00	\$44,823.12
			5004	6161030	TYPE III MOVEABLE BARRICADE	0.00	6.00	6.00	EA	6.00	\$175.00	\$1,050.00
			<b>Project J613195 - Total Value Posted to Date as of Report Generated Date</b>									
<b>190816-F01 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$5,857,501.04</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 22, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



### Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3195	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		14	Sep 16, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Sep 16, 2020	SYSTEM	(\$629,274.02)	
					15	Oct 1, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Oct 1, 2020	SYSTEM	(\$629,274.02)	
					16	Oct 16, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Oct 16, 2020	SYSTEM	(\$629,274.02)	
					17	Nov 1, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Nov 1, 2020	SYSTEM	(\$629,274.02)	
					18	Nov 15, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Nov 15, 2020	SYSTEM	(\$629,274.02)	
					19	Dec 2, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	Dec 2, 2020	SYSTEM	(\$629,274.02)	
					20	Dec 16, 2020	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Dec 16, 2020	SYSTEM	(\$629,274.02)	
					21	Apr 1, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Apr 1, 2021	SYSTEM	(\$629,274.02)	
					22	Apr 16, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Apr 16, 2021	SYSTEM	(\$629,274.02)	
					23	May 3, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	May 3, 2021	SYSTEM	(\$629,274.02)	
					24	May 17, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	May 17, 2021	SYSTEM	(\$629,274.02)	
					25	Jun 2, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	Jun 2, 2021	SYSTEM	(\$629,274.02)	
					26	Jun 16, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					26	Jun 16, 2021	SYSTEM	(\$629,274.02)	
					27	Jun 30, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6I3195	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		27	Jun 30, 2021	SYSTEM	(\$629,274.02)							
					28	Jul 16, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					28	Jul 16, 2021	SYSTEM	(\$629,274.02)							
					29	Aug 2, 2021	SYSTEM	\$629,274.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					29	Aug 2, 2021	SYSTEM	(\$629,274.02)							
					30	Aug 16, 2021	SYSTEM	\$185,874.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					30	Aug 16, 2021	SYSTEM	(\$185,874.02)							
					31	Sep 1, 2021	SYSTEM	\$185,874.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					31	Sep 1, 2021	SYSTEM	(\$185,874.02)							
					32	Sep 16, 2021	SYSTEM	\$185,874.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					32	Sep 16, 2021	SYSTEM	(\$185,874.02)							
					<b>- Total</b>								<b>\$0.00</b>		
					<b>Material - Total</b>								<b>\$0.00</b>		
									Other Item Adjustment	ACAD	8	Jun 17, 2020	gummer1	(\$14,611.04)	deduct of line 40 sp125 used in lieu of bp1
											9	Jul 1, 2020	gummer1	(\$40.40)	12.74 Tons for period 2 4.3 % cement content
											10	Jul 16, 2020	gummer1	(\$8,542.75)	adjustment for 2244.4 Tons at 3.5%
											12	Aug 17, 2020	gummer1	(\$725.84)	Line 40 Tons laid was 211.00 Tons 5th 6th and 7th
											13	Sep 2, 2020	gummer1	(\$1,223.85)	Line 40 - 355.77 Tons at 4.3% -\$1223.85
											15	Oct 1, 2020	gummer1	(\$5,573.45)	Estimate 0014 adjustment - Add ACAD which was missed Laid 1620.19 Tons / 4.3% for First Period of September 2020 Index of 395
											20	Dec 16, 2020	gummer1	(\$6,488.86)	1620.19 Tons at 3.60% AC laid on First period in Sep-20, contractor used BP1 20-8
											20	Dec 16, 2020	gummer1	(\$845.06)	211 Tons at 3.6% AC laid on First period in Aug-20, contractor used BP1 20-8
											20	Dec 16, 2020	gummer1	(\$9,168.42)	2341.87 Tons at 3.6% AC laid on First period in July-20, contractor used BP1 20-8
											20	Dec 16, 2020	gummer1	(\$1,604.25)	300 Tons at 6.2% AC laid on second period in May-20, contractor used SP125 20-7 at 6.2% AC
											20	Dec 16, 2020	gummer1	(\$12,611.52)	3336.38 Tons at 3.6% AC laid on Second period in June-20, contractor used BP1 20-8
											20	Dec 16, 2020	gummer1	(\$2,278.50)	350 Tons at 6.2% AC laid on First period in June-20, contractor used SP125 20-7 at 6.2% AC in lieu of BP1
											20	Dec 16, 2020	gummer1	(\$1,424.86)	355.77 Tons at 3.60% AC laid on Second period in Aug-20, contractor used BP1 20-8
											20	Dec 16, 2020	gummer1	\$30,717.33	Corrections to Asphalt Cement Price Adjustments on Estimates 8, 9, 10, 12, 13, 15 due to quantity adjustment on contract. Corrections are on Estimate 20 for all adjustments.
<b>ACAD - Total</b>								<b>(\$34,421.47)</b>							
<b>Other Item Adjustment - Total</b>								<b>(\$34,421.47)</b>							
				Overrun	Overrun	14	Sep 16, 2020	gummer1	(\$36,692.09)	Change order is forth coming for shoulder mix					
						14	Sep 16, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 14 on the current Payment Estimate.					





### Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3195	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Overrun	Overrun	14	Sep 16, 2020	SYSTEM	(\$36,692.09)						
					15	Oct 1, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					15	Oct 1, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					16	Oct 16, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Oct 16, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					17	Nov 1, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Nov 1, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					18	Nov 15, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Nov 15, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					19	Dec 2, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Dec 2, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					20	Dec 16, 2020	SYSTEM	(\$36,692.09)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Dec 16, 2020	SYSTEM	\$36,692.09	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					<b>Overrun - Total</b>								<b>(\$36,692.09)</b>	
					<b>Overrun - Total</b>								<b>(\$36,692.09)</b>	
					<b>0040 - Total</b>								<b>(\$71,113.56)</b>	
					0070		ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Material		8	Jun 17, 2020	SYSTEM	\$752,290.01	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										8	Jun 17, 2020	SYSTEM	(\$752,290.01)	
										9	Jul 1, 2020	SYSTEM	\$1,385,447.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										9	Jul 1, 2020	SYSTEM	(\$1,385,447.98)	
10	Jul 16, 2020	SYSTEM	\$1,571,397.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
10	Jul 16, 2020	SYSTEM	(\$1,571,397.00)											
11	Aug 3, 2020	SYSTEM	\$1,571,397.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
11	Aug 3, 2020	SYSTEM	(\$1,571,397.00)											
12	Aug 17, 2020	SYSTEM	\$1,872,204.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
12	Aug 17, 2020	SYSTEM	(\$1,872,204.84)											
13	Sep 2, 2020	SYSTEM	\$2,106,387.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
13	Sep 2, 2020	SYSTEM	(\$2,106,387.26)											
14	Sep 16, 2020	SYSTEM	\$2,189,803.57	This adjustment offsets the original system-generated Overrun Payment										



## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3195	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Material			2020			Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Sep 16, 2020	SYSTEM	(\$2,189,803.57)	
					15	Oct 1, 2020	SYSTEM	\$2,222,237.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Oct 1, 2020	SYSTEM	(\$2,222,237.75)	
					16	Oct 16, 2020	SYSTEM	\$2,222,237.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Oct 16, 2020	SYSTEM	(\$2,222,237.75)	
					17	Nov 1, 2020	SYSTEM	\$2,222,237.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Nov 1, 2020	SYSTEM	(\$2,222,237.75)	
					18	Nov 15, 2020	SYSTEM	\$2,222,237.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Nov 15, 2020	SYSTEM	(\$2,222,237.75)	
					19	Dec 2, 2020	SYSTEM	\$2,222,237.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					19	Dec 2, 2020	SYSTEM	(\$2,222,237.75)	
					20	Dec 16, 2020	SYSTEM	\$2,256,384.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					20	Dec 16, 2020	SYSTEM	(\$2,256,384.44)	
					21	Apr 1, 2021	SYSTEM	\$2,268,122.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					21	Apr 1, 2021	SYSTEM	(\$2,268,122.47)	
					22	Apr 16, 2021	SYSTEM	\$2,268,122.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					22	Apr 16, 2021	SYSTEM	(\$2,268,122.47)	
					23	May 3, 2021	SYSTEM	\$2,268,122.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					23	May 3, 2021	SYSTEM	(\$2,268,122.47)	
					24	May 17, 2021	SYSTEM	\$2,268,122.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					24	May 17, 2021	SYSTEM	(\$2,268,122.47)	
					25	Jun 2, 2021	SYSTEM	\$2,268,122.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					25	Jun 2, 2021	SYSTEM	(\$2,268,122.47)	
					26	Jun 16, 2021	SYSTEM	\$1,198,922.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					26	Jun 16, 2021	SYSTEM	(\$1,198,922.47)	
					27	Jun 30, 2021	SYSTEM	\$1,198,922.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.



### Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3195	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Material		27	Jun 30, 2021	SYSTEM	(\$1,198,922.47)						
					28	Jul 16, 2021	SYSTEM	\$1,198,922.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					28	Jul 16, 2021	SYSTEM	(\$1,198,922.47)						
					29	Aug 2, 2021	SYSTEM	\$1,198,922.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					29	Aug 2, 2021	SYSTEM	(\$1,198,922.47)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
							Other Item Adjustment		ACAD	8	Jun 17, 2020	gummer1	(\$54,965.30)	for sp125 6.2%
										9	Jul 1, 2020	gummer1	(\$32,492.87)	7106.15 Tons AC 6.2%
										10	Jul 16, 2020	gummer1	(\$56,928.34)	Adjustment for 8443.21 Tons at 6.2 %
										12	Aug 17, 2020	gummer1	(\$16,745.31)	Asphalt Layed - 3376.07 Tons at 6.20% on 5th, 6th, and 7th.
										13	Sep 2, 2020	gummer1	(\$19,580.89)	Line 70: 3947.76 Tons at 6.2% -\$19,580.89
										15	Oct 1, 2020	gummer1	(\$1,805.54)	ACAD for asphalt laid in second period of September Index 395 Laid 364.02 Tons at 6.2%
										20	Dec 16, 2020	gummer1	(\$66,636.69)	10236.05 Tons at 6.2% AC laid on First period in June-20, contractor used SP125 at 6.2% AC
										20	Dec 16, 2020	gummer1	(\$21,286.07)	3269.75 Tons at 6.2% AC laid on Second period in June-20, contractor used SP125 20-7
										20	Dec 16, 2020	gummer1	(\$23,286.44)	3376.07 Tons at 6.2% AC laid on First period in Aug-20, contractor used SP125 20-7
										20	Dec 16, 2020	gummer1	(\$23,379.69)	3467.51 Tons at 6.2% AC laid on First period in July-20, contractor used SP125 20-7
										20	Dec 16, 2020	gummer1	(\$2,510.83)	364.02 Tons at 6.2% AC laid on Second period in Sep-20, contractor used SP125 20-7
										20	Dec 16, 2020	gummer1	(\$27,229.67)	3947.76 Tons at 6.2% AC laid on Second period in Aug-20, contractor used SP125 20-7
										20	Dec 16, 2020	gummer1	(\$3,545.50)	663.02 Tons at 6.2% AC laid on Second period in May-20, contractor laid SP125 20-7
										20	Dec 16, 2020	gummer1	\$182,518.25	Corrections to Asphalt Cement Price Adjustments on Estimates 8, 9, 10, 12, 13, 15 due to quantity adjustment on contract. Corrections are on Estimate 20 for all adjustments.
					<b>ACAD - Total</b>								<b>(\$167,874.89)</b>	
					<b>Other Item Adjustment - Total</b>								<b>(\$167,874.89)</b>	
					<b>0070 - Total</b>								<b>(\$167,874.89)</b>	
					0080	TACK COAT	Material			8	Jun 17, 2020	SYSTEM	\$39,015.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
8	Jun 17, 2020	SYSTEM	(\$39,015.00)											
9	Jul 1, 2020	SYSTEM	\$63,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
9	Jul 1, 2020	SYSTEM	(\$63,240.00)											
10	Jul 16, 2020	SYSTEM	\$88,806.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
10	Jul 16, 2020	SYSTEM	(\$88,806.30)											
11	Aug 3, 2020	SYSTEM	\$88,806.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										



## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3195	0080	TACK COAT	Material		11	Aug 3, 2020	SYSTEM	(\$88,806.30)						
					12	Aug 17, 2020	SYSTEM	\$101,969.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Aug 17, 2020	SYSTEM	(\$101,969.40)						
					13	Sep 2, 2020	SYSTEM	\$116,366.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Sep 2, 2020	SYSTEM	(\$116,366.70)						
					14	Sep 16, 2020	SYSTEM	\$125,546.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Sep 16, 2020	SYSTEM	(\$125,546.70)						
					15	Oct 1, 2020	SYSTEM	\$129,024.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					15	Oct 1, 2020	SYSTEM	(\$129,024.90)						
					16	Oct 16, 2020	SYSTEM	\$129,024.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					16	Oct 16, 2020	SYSTEM	(\$129,024.90)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0080 - Total</b>								<b>\$0.00</b>	
0090		AGGR. BEDDING FOR 3 - STRAND GUARD CABLE	Material		16	Oct 16, 2020	SYSTEM	\$4,510.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					16	Oct 16, 2020	SYSTEM	(\$4,510.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0090 - Total</b>								<b>\$0.00</b>						
0110		CHAIN-LINK FENCE (72 IN.)	Material		17	Nov 1, 2020	SYSTEM	\$30.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Nov 1, 2020	SYSTEM	(\$30.00)						
					18	Nov 15, 2020	SYSTEM	\$30.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					18	Nov 15, 2020	SYSTEM	(\$30.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0110 - Total</b>								<b>\$0.00</b>						
0150		FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Apr 17, 2020	SYSTEM	\$27,894.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Apr 17, 2020	SYSTEM	(\$27,894.50)						
					5	May 4, 2020	SYSTEM	\$88,877.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	May 4, 2020	SYSTEM	(\$88,877.00)						
					6	May 18, 2020	SYSTEM	\$188,681.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	



## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3195	0150	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		6	May 18, 2020	SYSTEM	(\$188,681.50)	
					7	Jun 2, 2020	SYSTEM	\$286,089.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Jun 2, 2020	SYSTEM	(\$286,089.00)	
					8	Jun 17, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Jun 17, 2020	SYSTEM	(\$374,002.50)	
					9	Jul 1, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Jul 1, 2020	SYSTEM	(\$374,002.50)	
					10	Jul 16, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Jul 16, 2020	SYSTEM	(\$374,002.50)	
					11	Aug 3, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Aug 3, 2020	SYSTEM	(\$374,002.50)	
					12	Aug 17, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Aug 17, 2020	SYSTEM	(\$374,002.50)	
					13	Sep 2, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Sep 2, 2020	SYSTEM	(\$374,002.50)	
					14	Sep 16, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					14	Sep 16, 2020	SYSTEM	(\$374,002.50)	
					15	Oct 1, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Oct 1, 2020	SYSTEM	(\$374,002.50)	
					16	Oct 16, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					16	Oct 16, 2020	SYSTEM	(\$374,002.50)	
					17	Nov 1, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					17	Nov 1, 2020	SYSTEM	(\$374,002.50)	
					18	Nov 15, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
18	Nov 15, 2020	SYSTEM	(\$374,002.50)						
19	Dec 2, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
19	Dec 2, 2020	SYSTEM	(\$374,002.50)						



## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3195	0150	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		20	Dec 16, 2020	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					20	Dec 16, 2020	SYSTEM	(\$374,002.50)	
					21	Apr 1, 2021	SYSTEM	\$374,002.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					21	Apr 1, 2021	SYSTEM	(\$374,002.50)	
					<b>- Total</b>				
	<b>Material - Total</b>							<b>\$0.00</b>	
	<b>0150 - Total</b>							<b>\$0.00</b>	
	0190	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		4	Apr 17, 2020	SYSTEM	\$910.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Apr 17, 2020	SYSTEM	(\$910.00)	
					5	May 4, 2020	SYSTEM	\$2,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	May 4, 2020	SYSTEM	(\$2,940.00)	
					6	May 18, 2020	SYSTEM	\$4,970.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	May 18, 2020	SYSTEM	(\$4,970.00)	
					7	Jun 2, 2020	SYSTEM	\$6,601.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Jun 2, 2020	SYSTEM	(\$6,601.00)	
8					Jun 17, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
8					Jun 17, 2020	SYSTEM	(\$8,064.00)		
9					Jul 1, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
9					Jul 1, 2020	SYSTEM	(\$8,064.00)		
10					Jul 16, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
10					Jul 16, 2020	SYSTEM	(\$8,064.00)		
11					Aug 3, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
11					Aug 3, 2020	SYSTEM	(\$8,064.00)		
12					Aug 17, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
12					Aug 17, 2020	SYSTEM	(\$8,064.00)		
13					Sep 2, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
13					Sep 2, 2020	SYSTEM	(\$8,064.00)		
14	Sep 16, 2020	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3195	0190	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		14	Sep 16, 2020	SYSTEM	(\$8,064.00)					
				- Total							\$0.00		
				Material - Total							\$0.00		
	<b>0190 - Total</b>								<b>\$0.00</b>				
	0230	CHANNELIZER (TRIM LINE)	Overrun	Overrun		18	Nov 15, 2020	SYSTEM	\$2,515.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
						18	Nov 15, 2020	SYSTEM	(\$2,515.50)				
						19	Dec 2, 2020	SYSTEM	(\$2,515.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						24	May 17, 2021	SYSTEM	\$2,515.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',19.50000 - 19.50000, 'is applied (if non-zero).			
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
	<b>0230 - Total</b>								<b>\$0.00</b>				
	0290	MISC. CONCRETE TRAFFIC BARRIER	Overrun	Overrun		9	Jul 1, 2020	SYSTEM	(\$2,940.00)				
						21	Apr 1, 2021	SYSTEM	\$2,940.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',420.00000 - 420.00000, 'is applied (if non-zero).			
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
	<b>0290 - Total</b>								<b>\$0.00</b>				
	0300	MISC. CONCRETE TRAFFIC BARRIER	Construction Stockpile		16	Oct 16, 2020	SYSTEM	(\$11,052.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					17	Nov 1, 2020	SYSTEM	(\$36,948.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$48,000.00)		
				Construction Stockpile - Total							(\$48,000.00)		
				Construction Stockpile STMI		5	May 4, 2020	SYSTEM	\$48,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total							\$48,000.00	
	Construction Stockpile STMI - Total							\$48,000.00					
	<b>0300 - Total</b>								<b>\$0.00</b>				
	0320	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		10	Jul 16, 2020	SYSTEM	\$2,800.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
				10	Jul 16, 2020	SYSTEM	(\$2,800.35)						
				11	Aug 3, 2020	SYSTEM	\$2,800.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				11	Aug 3, 2020	SYSTEM	(\$2,800.35)						
				12	Aug 17, 2020	SYSTEM	\$2,800.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				12	Aug 17, 2020	SYSTEM	(\$2,800.35)						
				13	Sep 2, 2020	SYSTEM	\$2,800.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				13	Sep 2, 2020	SYSTEM	(\$2,800.35)						
				14	Sep 16, 2020	SYSTEM	\$5,286.33	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				14	Sep 16, 2020	SYSTEM	(\$5,286.33)						



## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3195	0320	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		15	Oct 1, 2020	SYSTEM	\$5,286.33	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					15	Oct 1, 2020	SYSTEM	(\$5,286.33)		
					16	Oct 16, 2020	SYSTEM	\$20,317.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					16	Oct 16, 2020	SYSTEM	(\$20,317.50)		
					17	Nov 1, 2020	SYSTEM	\$20,317.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					17	Nov 1, 2020	SYSTEM	(\$20,317.50)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0320 - Total</b>								<b>\$0.00</b>	
	0330	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		16	Oct 16, 2020	SYSTEM	\$14,300.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
16					Oct 16, 2020	SYSTEM	(\$14,300.58)			
17					Nov 1, 2020	SYSTEM	\$14,300.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
17					Nov 1, 2020	SYSTEM	(\$14,300.58)			
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0330 - Total</b>								<b>\$0.00</b>		
0340	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		16	Oct 16, 2020	SYSTEM	\$12,721.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				16	Oct 16, 2020	SYSTEM	(\$12,721.00)			
				17	Nov 1, 2020	SYSTEM	\$12,721.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				17	Nov 1, 2020	SYSTEM	(\$12,721.00)			
	<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0340 - Total</b>								<b>\$0.00</b>		
0360	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	14	Sep 16, 2020	SYSTEM	(\$7,775.55)			
				21	Apr 1, 2021	SYSTEM	\$7,775.55	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.70000 - 3.70000, 'is applied (if non-zero).		
	<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>Overrun - Total</b>								<b>\$0.00</b>		
<b>0360 - Total</b>								<b>\$0.00</b>		
0400	CLASS B-1 CONCRETE	Material		16	Oct 16, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user gummer1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				16	Oct 16, 2020	SYSTEM	(\$9,000.00)			
				17	Nov 1, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				17	Nov 1, 2020	SYSTEM	(\$9,000.00)			
				18	Nov 15, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment		





## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3195	0400	CLASS B-1 CONCRETE	Material			2020			Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					18	Nov 15, 2020	SYSTEM	(\$9,000.00)					
					19	Dec 2, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					19	Dec 2, 2020	SYSTEM	(\$9,000.00)					
					20	Dec 16, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					20	Dec 16, 2020	SYSTEM	(\$9,000.00)					
					21	Apr 1, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					21	Apr 1, 2021	SYSTEM	(\$9,000.00)					
				<b>- Total</b>								<b>\$0.00</b>	
				<b>Material - Total</b>								<b>\$0.00</b>	
<b>0400 - Total</b>								<b>\$0.00</b>					
0410		MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		13	Sep 2, 2020	SYSTEM	(\$30,540.65)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					14	Sep 16, 2020	SYSTEM	(\$15,362.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					15	Oct 1, 2020	SYSTEM	(\$33,348.92)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					16	Oct 16, 2020	SYSTEM	(\$28,881.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					17	Nov 1, 2020	SYSTEM	(\$38,086.70)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					19	Dec 2, 2020	SYSTEM	(\$3,527.24)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					21	Apr 1, 2021	SYSTEM	(\$313.39)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				<b>- Total</b>								<b>(\$150,060.90)</b>	
				<b>Construction Stockpile - Total</b>								<b>(\$150,060.90)</b>	
							Construction Stockpile STMI		2	Jan 16, 2020	SYSTEM	\$150,060.90	Payment Estimate Item Adjustment generated Stockpile Transaction
<b>- Total</b>								<b>\$150,060.90</b>					
<b>Construction Stockpile STMI - Total</b>								<b>\$150,060.90</b>					
<b>0410 - Total</b>								<b>\$0.00</b>					
0420		MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile		14	Sep 16, 2020	SYSTEM	(\$540.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				<b>- Total</b>								<b>(\$540.00)</b>	
				<b>Construction Stockpile - Total</b>								<b>(\$540.00)</b>	
							Construction Stockpile STMI		2	Jan 16, 2020	SYSTEM	\$540.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>								<b>\$540.00</b>	
<b>Construction Stockpile STMI - Total</b>								<b>\$540.00</b>					
<b>0420 - Total</b>								<b>\$0.00</b>					
0430		MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Construction Stockpile		13	Sep 2, 2020	SYSTEM	(\$644.28)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				<b>- Total</b>								<b>(\$644.28)</b>	
				<b>Construction Stockpile - Total</b>								<b>(\$644.28)</b>	
							Construction Stockpile STMI		2	Jan 16, 2020	SYSTEM	\$644.28	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>								<b>\$644.28</b>	
<b>Construction Stockpile STMI - Total</b>								<b>\$644.28</b>					



## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3195	0430	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Overrun	Overrun	13	Sep 2, 2020	SYSTEM	(\$25,558.00)				
					14	Sep 16, 2020	SYSTEM	(\$1,076.40)				
					16	Oct 16, 2020	SYSTEM	\$26,634.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '52.00000 - 52.00000, 'is applied (if non-zero).			
									<b>Overrun - Total</b>	\$0.00		
										<b>Overrun - Total</b>	\$0.00	
										<b>0430 - Total</b>	\$0.00	
	0440	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			13	Sep 2, 2020	SYSTEM	(\$5,174.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						14	Sep 16, 2020	SYSTEM	(\$1,293.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						15	Oct 1, 2020	SYSTEM	(\$1,293.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						16	Oct 16, 2020	SYSTEM	(\$5,174.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
19						Dec 2, 2020	SYSTEM	(\$2,587.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
										<b>- Total</b>	(\$15,522.00)	
										<b>Construction Stockpile - Total</b>	(\$15,522.00)	
Construction Stockpile STMI						2	Jan 16, 2020	SYSTEM	\$15,522.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
										<b>Construction Stockpile STMI - Total</b>	\$15,522.00	
Material						13	Sep 2, 2020	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						13	Sep 2, 2020	SYSTEM	(\$12,000.00)			
						14	Sep 16, 2020	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						14	Sep 16, 2020	SYSTEM	(\$15,000.00)			
						15	Oct 1, 2020	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
	15					Oct 1, 2020	SYSTEM	(\$18,000.00)				
	16					Oct 16, 2020	SYSTEM	\$30,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
	16					Oct 16, 2020	SYSTEM	(\$30,000.00)				
									<b>- Total</b>	\$0.00		
									<b>Material - Total</b>	\$0.00		
									<b>0440 - Total</b>	\$0.00		
0450	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile			14	Sep 16, 2020	SYSTEM	(\$270.40)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					15	Oct 1, 2020	SYSTEM	(\$540.80)	Payment Estimate Item Adjustment generated Stockpile Transaction			
										<b>- Total</b>	(\$811.20)	
										<b>Construction Stockpile - Total</b>	(\$811.20)	
	Construction Stockpile STMI					2	Jan 16, 2020	SYSTEM	\$811.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
										<b>Construction Stockpile STMI - Total</b>	\$811.20	
Overrun		Overrun		15	Oct 1, 2020	SYSTEM	(\$700.00)					



## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
J6I3195	0450	MGS HEIGHT AND BLOCK TRANSITION	Overrun	Overrun	16	Oct 16, 2020	SYSTEM	\$700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',700.00000 - 700.00000, 'is applied (if non-zero).									
								<b>Overrun - Total</b>								\$0.00		
								<b>Overrun - Total</b>								\$0.00		
	<b>0450 - Total</b>								\$0.00									
	0460	MGS END ANCHOR	Construction Stockpile			13	Sep 2, 2020	SYSTEM	(\$532.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
						14	Sep 16, 2020	SYSTEM	(\$1,064.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
						15	Oct 1, 2020	SYSTEM	(\$2,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
						16	Oct 16, 2020	SYSTEM	(\$2,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
						17	Nov 1, 2020	SYSTEM	(\$3,192.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
						<b>- Total</b>								(\$10,108.00)				
						<b>Construction Stockpile - Total</b>								(\$10,108.00)				
						Construction Stockpile STMI		2	Jan 16, 2020	SYSTEM				\$10,108.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
														<b>- Total</b>				
						<b>Construction Stockpile STMI - Total</b>								\$10,108.00				
						Overrun		Overrun	19	Dec 2, 2020	SYSTEM			(\$1,000.00)				
														24	May 17, 2021	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).
														<b>Overrun - Total</b>				
						<b>Overrun - Total</b>								\$0.00				
						<b>0460 - Total</b>								\$0.00				
						0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			13	Sep 2, 2020	SYSTEM	(\$9,060.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
											14	Sep 16, 2020	SYSTEM	(\$6,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
	15	Oct 1, 2020	SYSTEM	(\$10,570.00)	Payment Estimate Item Adjustment generated Stockpile Transaction													
	16	Oct 16, 2020	SYSTEM	(\$4,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction													
	17	Nov 1, 2020	SYSTEM	(\$4,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction													
	19	Dec 2, 2020	SYSTEM	(\$1,510.00)	Payment Estimate Item Adjustment generated Stockpile Transaction													
	<b>- Total</b>										(\$36,240.00)							
	<b>Construction Stockpile - Total</b>										(\$36,240.00)							
	Construction Stockpile STMI		2	Jan 16, 2020	SYSTEM									\$36,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
														<b>- Total</b>				
	<b>Construction Stockpile STMI - Total</b>										\$36,240.00							
	<b>0470 - Total</b>										\$0.00							
	0480	TYPE D CRASHWORTHY END TERMINAL	Construction Stockpile								16	Oct 16, 2020	SYSTEM	(\$36,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						<b>- Total</b>								(\$36,000.00)				
						<b>Construction Stockpile - Total</b>								(\$36,000.00)				
						Construction Stockpile STMI		5	May 4, 2020	SYSTEM							\$36,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
																	<b>- Total</b>	
	<b>Construction Stockpile STMI - Total</b>								\$36,000.00									
	<b>0480 - Total</b>								\$0.00									
	0510	ST-	Material			16	Oct 16,	SYSTEM	\$12,285.00	This adjustment offsets the original system-generated Overrun Payment								



## Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3195	0510	STRUCTURAL	Material			2020			Estimate Item Adjustment (0018) due to user gummer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					16	Oct 16, 2020	SYSTEM	(\$12,285.00)		
					<b>- Total</b>			<b>\$0.00</b>		
			<b>Material - Total</b>			<b>\$0.00</b>				
	<b>0510 - Total</b>			<b>\$0.00</b>						
	0520	STF- STRUCTURAL FLUORESCENT	Material			16	Oct 16, 2020	SYSTEM	\$1,428.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user gummer1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
						16	Oct 16, 2020	SYSTEM	(\$1,428.00)	
					<b>- Total</b>			<b>\$0.00</b>		
					<b>Material - Total</b>			<b>\$0.00</b>		
	<b>0520 - Total</b>			<b>\$0.00</b>						
	5004	TYPE III MOVEABLE BARRICADE	Material			31	Sep 1, 2021	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						31	Sep 1, 2021	SYSTEM	(\$1,050.00)	
						32	Sep 16, 2021	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						32	Sep 16, 2021	SYSTEM	(\$1,050.00)	
					<b>- Total</b>			<b>\$0.00</b>		
<b>Material - Total</b>						<b>\$0.00</b>				
<b>5004 - Total</b>			<b>\$0.00</b>							
<b>J6I3195 - Total</b>								<b>(\$238,988.45)</b>		
<b>Overall - Total</b>								<b>(\$238,988.45)</b>		