



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-H01	0003	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Prepared For:

Fricke Management & Contracting, Inc.
 1510 N 7th Street
 Murphysboro, IL 62966
 (618)684-4165FAX

Prepared By:

Jackson Project Office
 198 State Highway Y
 Jackson, MO 63755

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9I3658	I-57-1(43)	Pavement improvements	I-57	MISSISSIPPI	at County Road 325 south of Charleston

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$408,181.65	\$0.00	\$408,181.65	64.25%	November 15, 2019	November 15, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J9I3658			

Contract Total Pay For Estimate No. 003

	To Date	Previous	This Estimate
190816-H01			
Total Earnings	\$262,249.05	\$144,504.65	\$117,744.40
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$262,249.05	\$144,504.65	
Contract Total Payable This Estimate:			\$117,744.40

Approval Date		By User
October 17, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by	petrid1
October 17, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holtb1
October 18, 2019	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-H01	0003	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Totals by Job Numbers				
J9I3658		To Date	Previous	This Estimate
	Participating	\$262,249.05	\$144,504.65	\$117,744.40
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$262,249.05	\$144,504.65	\$117,744.40
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$57,022.00	\$10,828.00	\$46,194.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$262,249.05	\$144,504.65	
Project Total Payable This Estimate:				\$117,744.40

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 6172000, Project Item Line Number 0200, Material Set 617200096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	petrid1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 6172000, Project Item Line Number 0200, Material Set 617200096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	petrid1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 5021310, Project Item Line Number 0070, Material Set 502131096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	petrid1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 6172000, Project Item Line Number 0200, Material Set 617200096, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	petrid1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-H01	0003	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 5021310, Project Item Line Number 0070, Material Set 502131096, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	petrid1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 6053030A, Project Item Line Number 0080, Material Set 6053030A96, Material 1011GXT1 - Geotextile Fabric for SubsrDrainage(T1), Acceptance Action Generic 1011GXT1 is insufficient.	petrid1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 6172000, Project Item Line Number 0200, Material Set 617200096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	petrid1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 8061006, Project Item Line Number 0320, Material Set 8061006, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	petrid1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 5021310, Project Item Line Number 0070, Material Set 502131096, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	petrid1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 5021310, Project Item Line Number 0070, Material Set 502131096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	petrid1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9I3658, Item 5021310, Project Item Line Number 0070, Material Set 502131096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	petrid1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9I3658	0010	2022010		\$32,000.00	LS	0.00	0.55	0.45	1.00	\$14,400.00
	0020	2031000		\$20.00	CUYD	0.00	504.00	896.00	1,400.00	\$17,920.00
	0040	3049905	MISC. RIGID GEOGRID	\$4.00	SQYD	0.00	0.00	1,117.00	1,117.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-H01	0003	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9I3658	0050	3049907	MISC. TYPE 5 AGGREGATE FOR BASE	\$55.00	CUYD	0.00	515.10	0.00	515.10	\$0.00
	0060	4019905	MISC. OPTIONAL PAVEMENT	\$160.00	SQYD	0.00	66.70	0.00	66.70	\$0.00
	0070	5021310		\$90.00	SQYD	0.00	0.00	0.00	0.00	\$43,200.00
	0080	6053030A		\$8.00	LF	0.00	0.00	0.00	0.00	\$0.00
	0090	6122019		\$3,200.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0120	6161005		\$7.00	SQFT	0.00	172.00	0.00	172.00	\$0.00
	0130	6161008		\$48.00	EA	0.00	6.00	0.00	6.00	\$0.00
	0140	6161009		\$21.00	EA	0.00	2.00	0.00	2.00	\$0.00
	0150	6161025		\$19.00	EA	0.00	20.00	0.00	20.00	\$0.00
	0160	6161033		\$27.00	EA	0.00	20.00	0.00	20.00	\$0.00
	0170	6161040		\$525.00	EA	0.00	1.00	0.00	1.00	\$0.00
	0180	6161055		\$69.00	EA	0.00	20.00	0.00	20.00	\$0.00
	0190	6162002		\$945.00	EA	0.00	4.00	0.00	4.00	\$0.00
	0200	6172000		\$287.00	LF	0.00	0.00	0.00	0.00	\$7,462.00
	0210	6173600D		\$21.00	LF	0.00	500.00	0.00	500.00	\$0.00
	0220	6175010A		\$11.00	LF	0.00	0.00	500.00	500.00	\$5,500.00
	0230	6181000		\$55,000.00	LS	0.00	0.75	0.25	1.00	\$13,750.00
	0240	6205301B		\$1.15	LF	0.00	2,435.00	1,725.00	4,160.00	\$1,983.75
	0270	6207001		\$1.05	LF	0.00	320.00	423.00	743.00	\$444.15
	0280	6240104A		\$1.10	SQYD	0.00	699.00	0.00	699.00	\$0.00
0320	8061006		\$25.00	LF	0.00	0.00	0.00	0.00	\$0.00	
0340	6061060		\$31.50	LF	0.00	0.00	63.00	63.00	\$1,984.50	
0350	6061070		\$3,350.00	EA	0.00	0.00	2.00	2.00	\$6,700.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-H01	0003	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9I3658	0360	6061080		\$1,250.00	EA	0.00	0.00	1.00	1.00	\$1,250.00
	0370	6063014		\$3,150.00	EA	0.00	0.00	1.00	1.00	\$3,150.00
Total Amount of Items Paid this Estimate -										\$117,744.40

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9I3658	0001	0010	2022010		0.00	1	LS	1.00	\$32,000.00	\$32,000.00
	0001	0020	2031000		0.00	1400	CUYD	1,400.00	\$20.00	\$28,000.00
	0001	0030	2037075		0.00	2.700	STA	0.00	\$2,000.00	\$0.00
	0001	0040	3049905	MISC. RIGID GEOGRID	0.00	2880	SQYD	1,117.00	\$4.00	\$4,468.00
	0001	0050	3049907	MISC. TYPE 5 AGGREGATE FOR BASE	0.00	1222	CUYD	515.10	\$55.00	\$28,330.50
	0001	0060	4019905	MISC. OPTIONAL PAVEMENT	0.00	133.300	SQYD	66.70	\$160.00	\$10,672.00
	0001	0070	5021310		0.00	1114.700	SQYD	480.00	\$90.00	\$43,200.00
	0001	0080	6053030A		0.00	786	LF	676.00	\$8.00	\$5,408.00
	0001	0090	6122019		0.00	1	EA	1.00	\$3,200.00	\$3,200.00
	0001	0100	6122020		0.00	5	EA	0.00	\$315.00	\$0.00
	0001	0110	6122030		0.00	1	EA	0.00	\$1,575.00	\$0.00
	0001	0120	6161005		0.00	261	SQFT	172.00	\$7.00	\$1,204.00
	0001	0130	6161008		0.00	6	EA	6.00	\$48.00	\$288.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-H01	0003	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9I3658	0001	0140	6161009		0.00	2	EA	2.00	\$21.00	\$42.00
	0001	0150	6161025		0.00	20	EA	20.00	\$19.00	\$380.00
	0001	0160	6161033		0.00	20	EA	20.00	\$27.00	\$540.00
	0001	0170	6161040		0.00	1	EA	1.00	\$525.00	\$525.00
	0001	0180	6161055		0.00	20	EA	20.00	\$69.00	\$1,380.00
	0001	0190	6162002		0.00	4	EA	4.00	\$945.00	\$3,780.00
	0001	0200	6172000		0.00	26	LF	26.00	\$287.00	\$7,462.00
	0001	0210	6173600D		0.00	500	LF	500.00	\$21.00	\$10,500.00
	0001	0220	6175010A		0.00	500	LF	500.00	\$11.00	\$5,500.00
	0001	0230	6181000		0.00	1	LS	1.00	\$55,000.00	\$55,000.00
	0001	0240	6205301B		0.00	4160	LF	4,160.00	\$1.15	\$4,784.00
	0001	0250	6205902A		0.00	338	LF	0.00	\$1.50	\$0.00
	0001	0260	6205903A		0.00	270	LF	0.00	\$1.50	\$0.00
	0001	0270	6207001		0.00	743	LF	743.00	\$1.05	\$780.15
	0001	0280	6240104A		0.00	1440	SQYD	699.00	\$1.10	\$768.90
	0001	0290	6262000A		0.00	5,400	STA	0.00	\$2,600.00	\$0.00
	0001	0300	6274000		0.00	1	LS	0.00	\$2,500.00	\$0.00
0001	0310	8051000A		0.00	1	ACRE	0.00	\$3,850.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190816-H01	0003	October 1, 2019	October 15, 2019	October 16, 2019	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9I3658	0001	0320	8061006		0.00	40	LF	40.00	\$25.00	\$1,000.00
	0001	0330	8061016		0.00	4	CUYD	0.00	\$1.00	\$0.00
	0010	0340	6061060		0.00	63	LF	63.00	\$31.50	\$1,984.50
	0010	0350	6061070		0.00	2	EA	2.00	\$3,350.00	\$6,700.00
	0010	0360	6061080		0.00	1	EA	1.00	\$1,250.00	\$1,250.00
	0010	0370	6063014		0.00	1	EA	1.00	\$3,150.00	\$3,150.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9I3658	0010	2022010	REMOVAL OF IMPROVEMENTS	I-57 NB Passing Lane	10/14/19	petrid1	0.45	LS		
	0020	2031000	CLASS A EXCAVATION	I-57 NB Passing Lane and Half of Driving Lane	10/15/19	petrid1	896.00	CUYD		
	0070	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	I-57 NB 6' Driving Lane and Shoulder	10/1/19	petrid1	480.00	SQYD		
	0200	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	I-57 NB Driving Lane at A0465	10/3/19	petrid1	26.00	LF		
	0220	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	I-57 NB Passing Lane	10/14/19	petrid1	500.00	LF		
	0230	6181000	MOBILIZATION	I-57	10/15/19	petrid1	0.25	LS		
	0240	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	I-57 NB Passing Lane	10/14/19	petrid1	1,725.00	LF		
	0270	6207001	PAVEMENT MARKING REMOVAL	I-57 NB Driving Lane	10/14/19	petrid1	423.00	LF		



Missouri Department of Transportation Contractor's Pay Estimate Summary

October 22, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190816-H01		0003		October 1, 2019		October 15, 2019			October 16, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J9I3658	0340	6061060	MGS GUARDRAIL	I-57 NB Driving Lane Shoulder	10/14/19	petrid1	63.00	LF			
	0350	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	I-57 NB Driving Lane Shoulder	10/14/19	petrid1	1.00	EA			
	0360	6061080	MGS END ANCHOR	I-57 NB Driving Lane Shoulder	10/14/19	petrid1	1.00	EA			
	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	I-57 NB Driving Lane Shoulder	10/14/19	petrid1	1.00	EA			