



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 4, 2020

Pay Estimate Created Date: August 3, 2020

Progress Estimate Number 10	Contract ID 190920-A01 Prime Contractor Phillips Hardy, Inc.	Pay Period Start July 16, 2020 Pay Period End August 1, 2020	Original Contract Amount \$1,805,416.35 Net Change Order Amount \$22,792.00 Current Contract Amount \$1,828,208.35
Approval Date			By User
August 4, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		anderl1
August 4, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		jacobl
August 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 25, 2020	November 25, 2020		89.05%
Contract Informational Dates		Milestones	
Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone
Acceptance Date			Diary Charge Days
Awarded Date	October 1, 2019	October 1, 2019	
Letting Date	September 20, 2019	September 20, 2019	
Notice to Proceed Date	November 4, 2019	November 4, 2019	
Open to Traffic Date			
Work Began Date	March 2, 2020	March 2, 2020	
		Milestone - J1S3070 - Road User Costs	
		Milestone - J1S3070- Admin Costs	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
190920-A01			
Total Posted Items Pay	\$277,035.71	\$1,350,985.00	\$1,628,020.71
Gross Item Adjustments	(\$48,987.11)	\$4,645.45	(\$44,341.66)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,355,630.45	\$1,583,679.05
Contract Total Payable This Estimate:	\$228,048.60		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1S3071	0700	2061000	CLASS 1 EXCAVATION	CUYD	\$90.500	50	\$4,525.00
	0750	7034222	SLAB ON CONCRETE BEAM	SQYD	\$411.000	130.05	\$53,450.55
	0760	7059903	MISC. 15 in. prestressed concrete solid slab beam	LF	\$315.000	303	\$95,445.00
	0770	7061060	REINFORCING STEEL (BRIDGES)	LB	\$2.000	1,440	\$2,880.00
	0820	7161000	PLAIN NEOPRENE BEARING PAD	EA	\$210.000	6	\$1,260.00
	0830	7161002	LAMINATED NEOPRENE BEARING PAD	EA	\$305.000	12	\$3,660.00
Project J1S3071 - Total							\$161,220.55
J1S3162	0850	2022010	REMOVAL OF IMPROVEMENTS	LS	\$2,100.000	0.5	\$1,050.00
	0870	2037075	COMPACTING IN CUT	STA	\$6,800.000	0.4	\$2,720.00
	0880	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$21.000	110	\$2,310.00
	0890	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$60.000	13.7	\$822.00
	0900	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$245.000	66.35	\$16,255.75
	0910	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$240.000	125.75	\$30,180.00
	0920	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	TONS	\$230.000	31.85	\$7,325.50
	0930	4071005	TACK COAT	GAL	\$3.000	39	\$117.00
	0940	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$30.000	22	\$660.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 4, 2020

Pay Estimate Created Date: August 3, 2020

Progress Estimate Number 10	Contract ID 190920-A01 Prime Contractor Phillips Hardy, Inc.	Pay Period Start July 16, 2020 Pay Period End August 1, 2020	Original Contract Amount \$1,805,416.35 Net Change Order Amount \$22,792.00 Current Contract Amount \$1,828,208.35
---------------------------------------	---	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1S3162	1020	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$13.500	270	\$3,645.00
	1050	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$3.750	110.75	\$415.31
	1090	8061050	TYPE C BERM	LF	\$50.000	76.5	\$3,825.00
	1100	9031250A	U-CHANNEL POST, 3 LB	LF	\$27.500	126	\$3,465.00
	1110	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$50.000	36	\$1,800.00
	1130	7034212	SLAB ON STEEL	SQYD	\$379.000	15.4	\$5,836.60
	1140	7034215	SAFETY BARRIER CURB	LF	\$111.000	225	\$24,975.00
	1150	7040101	SUBSTRUCTURE REPAIR (FORMED)	SQFT	\$117.000	89	\$10,413.00
Project J1S3162 - Total							\$115,815.16
Overall - Total							\$277,035.71

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3070	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			110	\$21.50	\$2,365.00
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-110	\$21.50	(\$2,365.00)
	0050	MISC.	MaterialCredit			11.5	\$60.00	\$690.00
	0050	MISC.	Material			-11.5	\$60.00	(\$690.00)
J1S3071	0730	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit			47.3	\$1,110.00	\$52,503.00
	0760	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$64,980.78)
J1S3162	0870	COMPACTING IN CUT	Material			-0.4	\$6,800.00	(\$2,720.00)
	0880	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	110	(\$0.08)	(\$9.08)
	0880	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-110	\$21.00	(\$2,310.00)
	0890	MISC.	Material			-13.7	\$60.00	(\$822.00)
	0900	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun			-44.35	\$245.00	(\$10,865.75)
	0910	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun			-68.75	\$240.00	(\$16,500.00)
	0920	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	Overrun			-14.05	\$230.00	(\$3,231.50)
	0930	TACK COAT	Overrun			-17	\$3.00	(\$51.00)
J1S3204	1250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			119	\$20.50	\$2,439.50
	1250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-119	\$20.50	(\$2,439.50)
	1260	MISC.	MaterialCredit			31.4	\$60.00	\$1,884.00
	1260	MISC.	Material			-31.4	\$60.00	(\$1,884.00)
	1270	GRAVEL (A) OR CRUSHED STONE (B)	MaterialCredit			7	\$60.00	\$420.00
	1270	GRAVEL (A) OR CRUSHED STONE (B)	Material			-7	\$60.00	(\$420.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2020

Pay Estimate Created Date: August 3, 2020

Progress Estimate Number 10			Contract ID 190920-A01 Prime Contractor Phillips Hardy, Inc.		Pay Period Start July 16, 2020 Pay Period End August 1, 2020	Original Contract Amount \$1,805,416.35 Net Change Order Amount \$22,792.00 Current Contract Amount \$1,828,208.35		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Total								(\$48,987.11)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1S3070	FAS S101(61)	Bridge rehabilitation	T	HOLT	over Spring Creek, 0.5 mile south of Rte. O near Oregon
J1S3071	FAS S101(60)	Bridge rehabilitation	T	HOLT	over Easter Creek, 0.8 mile north of Rte. U near Oregon
J1S3162	FAS S101(62)	Bridge rehabilitation	H	HOLT	over Nichols Creek, 0.3 mile east of Rte. B, near Oregon
J1S3204	FAS S101(63)	Bridge rehabilitation	U	ATCHISON	1.3 miles south of Rte. 136 near Phelps City

Totals by Job Numbers				
J1S3070		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$453,745.00	\$453,745.00
	Gross Item Adjustments	\$0.00	(\$3,055.00)	(\$3,055.00)
	Gross Item Pay	\$0.00	\$450,690.00	\$450,690.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J1S3071		This Estimate	Previous	To Date
	Posted Item Pay	\$161,220.55	\$134,606.90	\$295,827.45
	Gross Item Adjustments	(\$12,477.78)	\$12,477.78	\$0.00
	Gross Item Pay	\$148,742.77	\$147,084.68	\$295,827.45
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J1S3162		This Estimate	Previous	To Date
	Posted Item Pay	\$115,815.16	\$331,378.10	\$447,193.26
	Gross Item Adjustments	(\$36,509.33)	(\$7.94)	(\$36,517.27)
	Gross Item Pay	\$79,305.83	\$331,370.16	\$410,675.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J1S3204		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$431,255.00	\$431,255.00
	Gross Item Adjustments	\$0.00	(\$4,769.39)	(\$4,769.39)
	Gross Item Pay	\$0.00	\$426,485.61	\$426,485.61
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 4, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1S3162, Item 2037075, Project Item Line Number 0870, Material Set 203707596, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Contractor does not have all CRE20's completed. ander1	ander1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3070, Item 3040504, Project Item Line Number 0040, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Contractor does not have all CRE20's completed. ander1	ander1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3204, Item 3040504, Project Item Line Number 1250, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Contractor does not have all CRE20's completed. ander1	ander1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3162, Item 3040504, Project Item Line Number 0880, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Contractor does not have all CRE20's completed. ander1	ander1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3204, Item 3049910, Project Item Line Number 1260, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Contractor does not have all CRE20's completed. ander1	ander1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3070, Item 3049910, Project Item Line Number 0050, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Contractor does not have all CRE20's completed. ander1	ander1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3162, Item 3049910, Project Item Line Number 0890, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Contractor does not have all CRE20's completed. ander1	ander1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3204, Item 3105002, Project Item Line Number 1270, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Contractor does not have all CRE20's completed. ander1	ander1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190920-A01, Contract Project J1S3162, Project Item Line Number 0900, Contract Line Item Number 0900, Item 4011209, Minor Item.	Change Order 0003 has been started but because of shortened work week's has not been able to be completed, to provide to the contractor for their review.	ander1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190920-A01, Contract Project J1S3162, Project Item Line Number 0910, Contract Line Item Number 0910, Item 4013000, Minor Item.	Change Order 0003 has been started but because of shortened work week's has not been able to be completed, to provide to the contractor for their review.	ander1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190920-A01, Contract Project J1S3162, Project Item Line Number 0920, Contract Line Item Number 0920, Item 4013010, Minor Item.	Change Order 0003 has been started but because of shortened work week's has not been able to be completed, to provide to the contractor for their review.	ander1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 190920-A01, Contract Project J1S3162, Project Item Line Number 0930, Contract Line Item Number 0930, Item 4071005, Minor Item.	Change Order 0003 has been started but because of shortened work week's has not been able to be completed, to provide to the contractor for their review.	ander1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-A01	J1S3070	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,100.00	\$2,100.00
		0001	0020	2031000	CLASS A EXCAVATION	49.00	0.00	49.00	CUYD	49.00	\$61.50	\$3,013.50
		0001	0030	2037075	COMPACTING IN CUT	0.40	0.00	0.40	STA	0.40	\$6,800.00	\$2,720.00
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	110.00	0.00	110.00	SQYD	110.00	\$21.50	\$2,365.00
		0001	0050	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	11.50	0.00	11.50	TONS	11.50	\$60.00	\$690.00
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	12.40	16.90	29.30	TONS	29.30	\$300.00	\$8,790.00
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	57.00	9.30	66.30	TONS	66.30	\$270.00	\$17,901.00
		0001	0080	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	7.00	14.53	21.53	TONS	21.53	\$340.00	\$7,320.20
		0001	0090	4071005	TACK COAT	10.00	40.00	50.00	GAL	50.00	\$3.00	\$150.00
		0001	0100	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	22.00	0.00	22.00	LF	22.00	\$30.00	\$660.00
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	181.00	0.00	181.00	CUYD	181.00	\$48.50	\$8,778.50
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	181.00	0.00	181.00	CUYD	181.00	\$17.00	\$3,077.00
		0001	0130	6161005	CONSTRUCTION SIGNS	157.00	0.00	157.00	SQFT	157.00	\$8.00	\$1,256.00
		0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$80.00	\$320.00
		0001	0150	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$25.00	\$50.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	8.00	\$180.00	\$1,440.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$54,000.00	\$54,000.00
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,082.00	-72.00	1,010.00	LF	1,010.00	\$3.60	\$3,636.00
		0001	0190	6207001	PAVEMENT MARKING REMOVAL	860.00	-110.00	750.00	LF	750.00	\$1.50	\$1,125.00
		0001	0200	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	271.00	0.00	271.00	SQYD	271.00	\$4.70	\$1,273.70
		0001	0210	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$20.00	\$0.00
		0001	0220	8061019	SILT FENCE	365.00	0.00	365.00	LF	365.00	\$4.50	\$1,642.50
		0001	0230	8061050	TYPE C BERM	139.00	-21.00	118.00	LF	118.00	\$47.50	\$5,605.00
		0040	0240	9031250A	U-CHANNEL POST, 3 LB	126.00	0.00	126.00	LF	126.00	\$27.50	\$3,465.00
		0040	0250	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$50.00	\$1,800.00
		0070	0260	2061000	CLASS 1 EXCAVATION	40.00	0.00	40.00	CUYD	40.00	\$90.50	\$3,620.00
		0070	0270	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$7,050.00	\$7,050.00
		0070	0280	2169901	MISC.removal of existing superstructure	1.00	0.00	1.00	LS	1.00	\$16,500.00	\$16,500.00
		0070	0290	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	33.80	0.00	33.80	CUYD	33.80	\$1,350.00	\$45,630.00
		0070	0300	7034215	SAFETY BARRIER CURB	196.00	0.00	196.00	LF	196.00	\$117.00	\$22,932.00
		0070	0310	7034222	SLAB ON CONCRETE BEAM	269.00	0.00	269.00	SQYD	269.00	\$420.00	\$112,980.00
		0070	0320	7056065	17 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	282.00	0.00	282.00	LF	282.00	\$310.00	\$87,420.00
	0070	0330	7061060	REINFORCING STEEL (BRIDGES)	2,320.00	0.00	2,320.00	LB	2,320.00	\$2.25	\$5,220.00	
	0070	0340	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	14.00	\$360.00	\$5,040.00	
	0070	0350	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$2,127.30	\$2,127.30	
	0070	0360	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$2,127.30	\$2,127.30	
	0070	0370	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00	
	0070	0380	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$210.00	\$1,260.00	
	0070	0390	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$305.00	\$3,660.00	
	Project J1S3070 - Total Value Posted to Date as of Report Generated Date											
J1S3071	0001	0400	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$2,150.00	\$1,075.00	
	0001	0410	2031000	CLASS A EXCAVATION	49.00	0.00	49.00	CUYD	0.00	\$48.00	\$0.00	
	0001	0420	2037075	COMPACTING IN CUT	0.40	0.00	0.40	STA	0.00	\$6,800.00	\$0.00	
	0001	0430	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	110.00	0.00	110.00	SQYD	0.00	\$21.50	\$0.00	
	0001	0440	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	14.90	0.00	14.90	TONS	0.00	\$60.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-A01	J1S3071	0001	0450	3105002	GRAVEL (A) OR CRUSHED STONE (B)	55.00	0.00	55.00	TONS	0.00	\$46.50	\$0.00
		0001	0460	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	46.90	0.00	46.90	TONS	0.00	\$210.00	\$0.00
		0001	0470	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	57.20	0.00	57.20	TONS	0.00	\$200.00	\$0.00
		0001	0480	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	23.50	0.00	23.50	TONS	0.00	\$195.00	\$0.00
		0001	0490	4071005	TACK COAT	40.00	0.00	40.00	GAL	0.00	\$3.00	\$0.00
		0001	0500	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	22.00	0.00	22.00	LF	0.00	\$30.00	\$0.00
		0001	0510	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$45.00	\$0.00
		0001	0520	6096041	PLACING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$25.00	\$0.00
		0001	0530	6113020	FURNISHING TYPE 2 ROCK BLANKET	252.00	0.00	252.00	CUYD	153.80	\$48.50	\$7,459.30
		0001	0540	6113040	PLACING TYPE 2 ROCK BLANKET	252.00	0.00	252.00	CUYD	153.80	\$25.00	\$3,845.00
		0001	0550	6161005	CONSTRUCTION SIGNS	157.00	0.00	157.00	SQFT	154.00	\$8.00	\$1,232.00
		0001	0560	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$80.00	\$320.00
		0001	0570	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$25.00	\$50.00
		0001	0580	6161030	TYPE III MOVEABLE BARRICADE	9.00	0.00	9.00	EA	9.00	\$180.00	\$1,620.00
		0001	0590	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$63,600.00	\$31,800.00
		0001	0600	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	280.00	0.00	280.00	LF	0.00	\$13.00	\$0.00
		0001	0610	6207001	PAVEMENT MARKING REMOVAL	642.00	0.00	642.00	LF	0.00	\$2.00	\$0.00
		0001	0620	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	239.00	0.00	239.00	SQYD	0.00	\$30.00	\$0.00
		0001	0630	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	398.00	0.00	398.00	SQYD	242.80	\$4.00	\$971.20
		0001	0640	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0001	0650	8061016	SEDIMENT REMOVAL	5.00	0.00	5.00	CUYD	0.00	\$20.00	\$0.00
		0001	0660	8061019	SILT FENCE	435.00	27.00	462.00	LF	462.00	\$4.50	\$2,079.00
		0001	0670	8061050	TYPE C BERM	173.00	0.00	173.00	LF	72.00	\$40.00	\$2,880.00
		0040	0680	9031250A	U-CHANNEL POST, 3 LB	126.00	0.00	126.00	LF	0.00	\$27.50	\$0.00
		0040	0690	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$50.00	\$0.00
		0070	0700	2061000	CLASS 1 EXCAVATION	50.00	0.00	50.00	CUYD	50.00	\$90.50	\$4,525.00
		0070	0710	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$7,050.00	\$7,050.00
		0070	0720	2169901	MISC.removal of existing superstructure	1.00	0.00	1.00	LS	1.00	\$14,500.00	\$14,500.00
		0070	0730	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	47.30	0.00	47.30	CUYD	47.30	\$1,110.00	\$52,503.00
		0070	0740	7034215	SAFETY BARRIER CURB	210.00	0.00	210.00	LF	0.00	\$117.00	\$0.00
		0070	0750	7034222	SLAB ON CONCRETE BEAM	289.00	0.00	289.00	SQYD	130.05	\$411.00	\$53,450.55
		0070	0760	7059903	MISC.15 in. prestressed concrete solid slab beam	303.00	0.00	303.00	LF	303.00	\$315.00	\$95,445.00
		0070	0770	7061060	REINFORCING STEEL (BRIDGES)	2,880.00	0.00	2,880.00	LB	1,440.00	\$2.00	\$2,880.00
		0070	0780	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	0.00	\$360.00	\$0.00
		0070	0790	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$2,111.20	\$2,111.20
		0070	0800	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$2,111.20	\$2,111.20
		0070	0810	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,400.00	\$0.00
		0070	0820	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$210.00	\$1,260.00
		0070	0830	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$305.00	\$3,660.00
		Project J1S3071 - Total Value Posted to Date as of Report Generated Date										
J1S3162		0001	0840	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$4,190.00	\$4,190.00
		0001	0850	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,100.00	\$2,100.00
		0001	0860	2031000	CLASS A EXCAVATION	49.00	0.00	49.00	CUYD	49.00	\$61.50	\$3,013.50
		0001	0870	2037075	COMPACTING IN CUT	0.40	0.00	0.40	STA	0.40	\$6,800.00	\$2,720.00
		0001	0880	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	110.00	0.00	110.00	SQYD	110.00	\$21.00	\$2,310.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-A01	J1S3162	0001	0890	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	13.70	0.00	13.70	TONS	13.70	\$60.00	\$822.00
		0001	0900	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	22.00	0.00	22.00	TONS	66.35	\$245.00	\$16,255.75
		0001	0910	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	57.00	0.00	57.00	TONS	125.75	\$240.00	\$30,180.00
		0001	0920	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	17.80	0.00	17.80	TONS	31.85	\$230.00	\$7,325.50
		0001	0930	4071005	TACK COAT	22.00	0.00	22.00	GAL	39.00	\$3.00	\$117.00
		0001	0940	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	22.00	0.00	22.00	LF	22.00	\$30.00	\$660.00
		0001	0950	6113020	FURNISHING TYPE 2 ROCK BLANKET	295.00	0.00	295.00	CUYD	221.25	\$48.50	\$10,730.62
		0001	0960	6113040	PLACING TYPE 2 ROCK BLANKET	295.00	0.00	295.00	CUYD	221.25	\$28.50	\$6,305.62
		0001	0970	6161005	CONSTRUCTION SIGNS	193.00	0.00	193.00	SQFT	193.00	\$8.00	\$1,544.00
		0001	0980	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$80.00	\$320.00
		0001	0990	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$25.00	\$50.00
		0001	1000	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	8.00	\$180.00	\$1,440.00
		0001	1010	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$63,500.00	\$63,500.00
		0001	1020	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	280.00	0.00	280.00	LF	270.00	\$13.50	\$3,645.00
		0001	1030	6207001	PAVEMENT MARKING REMOVAL	600.00	0.00	600.00	LF	0.00	\$2.00	\$0.00
		0001	1040	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	104.00	0.00	104.00	SQYD	0.00	\$70.00	\$0.00
		0001	1050	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	443.00	0.00	443.00	SQYD	443.00	\$3.75	\$1,661.25
		0001	1060	8061005	ROCK DITCH CHECK	74.00	0.00	74.00	LF	55.00	\$18.50	\$1,017.50
		0001	1070	8061016	SEDIMENT REMOVAL	20.00	0.00	20.00	CUYD	0.00	\$20.00	\$0.00
		0001	1080	8061019	SILT FENCE	385.00	0.00	385.00	LF	340.00	\$4.50	\$1,530.00
		0001	1090	8061050	TYPE C BERM	104.00	0.00	104.00	LF	76.50	\$50.00	\$3,825.00
		0040	1100	9031250A	U-CHANNEL POST, 3 LB	126.00	0.00	126.00	LF	126.00	\$27.50	\$3,465.00
		0040	1110	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$50.00	\$1,800.00
		0070	1120	2169901	MISC.REMOVAL OF EXISTING SUPERSTRUCTURE	1.00	0.00	1.00	LS	1.00	\$22,100.00	\$22,100.00
		0070	1130	7034212	SLAB ON STEEL	308.00	0.00	308.00	SQYD	308.00	\$379.00	\$116,732.00
		0070	1140	7034215	SAFETY BARRIER CURB	225.00	0.00	225.00	LF	225.00	\$111.00	\$24,975.00
		0070	1150	7040101	SUBSTRUCTURE REPAIR (FORMED)	102.00	40.00	142.00	SQFT	142.00	\$117.00	\$16,614.00
		0070	1160	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$4,190.20	\$0.00
		0070	1170	7121113	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	32,730.00	0.00	32,730.00	LB	32,730.00	\$2.45	\$80,188.50
		0070	1180	7123610	SLAB DRAIN	18.00	0.00	18.00	EA	18.00	\$357.00	\$6,426.00
		0070	1190	7161002	LAMINATED NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$305.00	\$1,830.00
		0070	1200	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$1,300.00	\$7,800.00
Project J1S3162 - Total Value Posted to Date as of Report Generated Date												\$447,193.25
J1S3204		0001	1210	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$4,200.00	\$4,200.00
		0001	1220	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,000.00	\$2,000.00
		0001	1230	2031000	CLASS A EXCAVATION	53.00	0.00	53.00	CUYD	53.00	\$62.50	\$3,312.50
		0001	1240	2037075	COMPACTING IN CUT	0.40	0.00	0.40	STA	0.40	\$6,800.00	\$2,720.00
		0001	1250	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	119.00	0.00	119.00	SQYD	119.00	\$20.50	\$2,439.50
		0001	1260	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	31.40	0.00	31.40	TONS	31.40	\$60.00	\$1,884.00
		0001	1270	3105002	GRAVEL (A) OR CRUSHED STONE (B)	7.00	0.00	7.00	TONS	7.00	\$60.00	\$420.00
		0001	1280	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	51.10	15.80	66.90	TONS	66.90	\$245.00	\$16,390.50
		0001	1290	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	62.00	12.20	74.20	TONS	74.20	\$235.00	\$17,437.00
		0001	1300	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	19.00	0.00	19.00	TONS	19.00	\$230.00	\$4,370.00
		0001	1310	4071005	TACK COAT	48.00	11.00	59.00	GAL	59.00	\$3.00	\$177.00
		0001	1320	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	22.00	0.00	22.00	LF	22.00	\$30.00	\$660.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-A01	J1S3204	0001	1330	6113020	FURNISHING TYPE 2 ROCK BLANKET	171.00	0.00	171.00	CUYD	171.00	\$48.50	\$8,293.50
		0001	1340	6113040	PLACING TYPE 2 ROCK BLANKET	171.00	0.00	171.00	CUYD	171.00	\$24.50	\$4,189.50
		0001	1350	6161005	CONSTRUCTION SIGNS	180.00	0.00	180.00	SQFT	173.00	\$8.00	\$1,384.00
		0001	1360	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$80.00	\$320.00
		0001	1370	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$25.00	\$50.00
		0001	1380	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$180.00	\$1,800.00
		0001	1390	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$62,500.00	\$62,500.00
		0001	1400	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	70.00	0.00	70.00	LF	70.00	\$54.00	\$3,780.00
		0001	1410	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	314.00	0.00	314.00	SQYD	294.10	\$30.00	\$8,823.00
		0001	1420	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	256.00	0.00	256.00	SQYD	256.00	\$3.95	\$1,011.20
		0001	1430	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0001	1440	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$20.00	\$0.00
		0001	1450	8061019	SILT FENCE	430.00	0.00	430.00	LF	415.00	\$4.50	\$1,867.50
		0001	1460	8061050	TYPE C BERM	195.00	0.00	195.00	LF	0.00	\$36.50	\$0.00
		0040	1470	9031250A	U-CHANNEL POST, 3 LB	126.00	0.00	126.00	LF	126.00	\$27.50	\$3,465.00
		0040	1480	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$50.00	\$1,800.00
		0070	1490	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0070	1500	2169901	MISC.REMOVAL OF EXISTING SUPERSTRUCTURE	1.00	0.00	1.00	LS	1.00	\$18,800.00	\$18,800.00
		0070	1510	7034215	SAFETY BARRIER CURB	167.00	0.00	167.00	LF	167.00	\$182.00	\$30,394.00
		0070	1520	7034226	SLAB ON CONCRETE ADJACENT BEAM	227.00	0.00	227.00	SQYD	227.00	\$364.00	\$82,628.00
		0070	1530	7056060	16 IN., PRESTRESSED CONCRETE DOUBLE-TEE GIRDER	321.00	0.00	321.00	LF	321.00	\$368.00	\$118,128.00
		0070	1540	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	12.00	\$357.00	\$4,284.00
		0070	1550	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$2,143.40	\$2,143.40
		0070	1560	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$2,143.40	\$2,143.40
		0070	1570	7161000	PLAIN NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$105.00	\$1,680.00
		0070	1580	7161002	LAMINATED NEOPRENE BEARING PAD	32.00	0.00	32.00	EA	32.00	\$305.00	\$9,760.00
Project J1S3204 - Total Value Posted to Date as of Report Generated Date												\$431,255.00
190920-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,628,020.70



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1S3071

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0700	2061000	CLASS 1 EXCAVATION	8/1/20	8/3/20	50.00	CUYD		1180+72.22		1181+87.75		Class 1 Excavation completed of deck substructure items.
0750	7034222	SLAB ON CONCRETE BEAM	8/1/20	8/3/20	130.05	SQYD		1180+77.22		1181+82.75		Deck forming has been completed and lower mat of rebar was placed by yesterday. This amounts to 35% for forming, and 10% for lower mat (rebar being 20%). In turn 45% of slab paid.
0760	7059903	MISC.	7/17/20	8/3/20	303.00	LF		1180+77.22		1181.82.75		Girders placed over the Route T bridge.
0770	7061060	REINFORCING STEEL (BRIDGES)	8/1/20	8/3/20	1,440.00	LB		1180+77.22		1181+82.75		Lower mat of rebar has been placed.
0820	7161000	PLAIN NEOPRENE BEARING PAD	7/17/20	8/3/20	6.00	EA		1180+77.22		1181+82.75		Plain Neoprene Pads were used on both abutments on Route t bridge.
0830	7161002	LAMINATED NEOPRENE BEARING PAD	7/17/20	8/3/20	12.00	EA		1181+05		1181+45		Laminated bearing pads placed under girders on both intermediates.

Project: J1S3162

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0850	2022010	REMOVAL OF IMPROVEMENTS	8/1/20	8/3/20	0.50	LS		51+68		17+80.5		Remaining half of Removal of Improvements on Route H, J1S3162 has been completed.
0870	2037075	COMPACTING IN CUT	8/1/20	8/3/20	0.40	STA		15+68		17+80.50		Compacting in cut has been completed. It will be increased, but since Change Order has not been completed payment of plan quantity being completed.
0880	3040504	TYPE 5 AGGREGATE FOR BASE	8/1/20	8/3/20	110.00	SQYD		15+68.00		17+80.50		Rock tickets have not been received, but an increase was needed so payment of plan quantity is completed. Will increase after tickets received and Change Order completed.
0890	3049910	MISC. AGGREGATE FOR BASE	8/1/20	8/3/20	13.70	TONS		15+68.00		17+80.55		Aggregate was placed along edges of roadway on Route H, J1S3162 contract. Tickets have not been received so payment of plan quantity is being completed. Will increase after tickets review and Change Order completed.
0900	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	7/18/20	7/27/20	-0.31	TONS		16+09.13		17+39.10		Herzog used the BP-1 for placing Type S Curbs, Line No. 0940 on each corner of the bridge. Field measuring shows 5.5' length, 4" height, and 7" width (8" on bottom and 6" at top). The previous listed measurements means that near 1.06 SQ FT of curb on each corner, therefore near 0.0775 tons for each curb. Therefore, 0.31 tons were removed from the BP-1 placement on the day.
					21.90	TONS		17+24.50		17+90.50		BP-1 followed on the East, with 21.90 tons of BP-1, Line No. 0900 being placed.
					44.76	TONS		13+97.5		16+21.37		BP-1 placement went to the West. Full BP-1 lift was placed over the Base section, then a wedge was placed over all the roadway where the Bit Base Widening was completed. This nicely tied in Base Widening to the existing roadway. 44.76 tons of BP-1, Line No. 0900 was needed for the West side of the bridge.
0910	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	7/17/20	7/27/20	84.60	TONS		15+83.50		17+75.50		Base had to be extended 14.5 feet on the West of the West, and 25 feet to the East of the East.
					20.21	TONS		15+83.50		16+21.37		Herzog began placing Bit Base on the West side. 20.21 tons of Line Number 0910 was needed for the West side. This was to bring up yesterday's Base placement to where the BP-1 lift would be placed at a 1.75-inch surfacing lift.
					20.94	TONS		17+27.40		17+75.50		Herzog then moved to the East side of the bridge. On the East they placed 20.94 Tons of Bit Base, Line No. 0910.
0920	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	7/17/20	8/3/20	31.85	TONS		13+97.50		17+90.50		Base widening on the East was changed to 2 foot by 15 foot on both the North and South sides of the roadway to the East of the Full Depth Pavement Section. Widening on the South was moved to the West of the Excavated Section. Two lengths on South were 15'x3'x8" and 15'x2'x8". Above should have taken 3.59 tons to Line No. 0920 "BASE WIDENING". Widening on the North of the West had to be extended, because the roadway to the West of the proposed widening section only had a 6'2" wide roadway. Plans were to widen 106', with 4'9" wide at the excavation to 13" wide at the West side. A wedge was then planned to be placed to the West of BP-1 for another 80' to correct the roadway. Contractor inadvertently removed 80' section, but due to deterioration of 80' length, and cost for reducing BP-1 Wedge, excavation was determined acceptable.
0930	4071005	TACK COAT	7/17/20	8/3/20	39.00	GAL		13+97.50		17+90.50		407.1.5 of the EPG provided the tack coat placement. 50 gallons were recorded used by Herzog (on 7/17 to 7/18), with 140 degree Fahrenheit placement of 20% water diluted SS-1H. In turn 39.06 gallons were utilized, but according to the EPG should be rounded to nearest gallon, so 39 gallons were recorded on today's DWR.
0940	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	7/18/20	7/27/20	22.00	LF		16+09.13		17+39.10		Herzog used the BP-1 for placing Type S Curbs, Line No. 0940 on each corner of the bridge. Field measuring shows 5.5' length, 4" height, and 7" width (8" on bottom and 6" at top). The previous listed measurements means that near 1.06 CU FT of curb on each corner, therefore near 0.0775 tons for each curb. Therefore, 0.31 tons were removed from the BP-1 placement on the day.
1020	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	7/22/20	7/27/20	270.00	LF	Painted lines were placed between dual no passing lines on East and West of bridge.	11+40		22+15		Received a call from Adam from QTC, near 7:30 PM. He mentioned that only 27 centerline dashes were made, as he couldn't begin a 10' long dash directly after the ending of the dual Yellow lines on West. He stated a passing zone needs a gap, therefore only 27 centerline dashes needed to be placed.
1050	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	8/1/20	8/3/20	110.75	SQYD		16+18.00		17+30.50		All Geotextile placed under aggregate on Route H. Payment to plan quantity completed.
1090	8061050	TYPE C BERM	7/17/20	8/3/20	38.25	LF		16+15		16+20		Type C Berms were measured yesterday. 17 steps being 38.25 feet of Type C Berm were placed above stream on West side.
				8/3/20	38.25	LF		17+10		17+15		Type C Berms were measured yesterday. 17 steps being 38.25 feet of Type C Berm were placed above stream on East side.
1100	9031250A	U-CHANNEL POST, 3 LB	7/22/20	7/27/20	126.00	LF		15+74.87		17+73.63		3 signs posts were placed on each corner of bridge.
1110	9035069A	SHF-FLAT SHEET FLUORESCENT	7/22/20	7/27/20	36.00	SQFT		15+74.87		17+73.63		Delineators were stood up on each of the U Channel posts on each corner of bridge.
1130	7034212	SLAB ON STEEL	7/22/20	7/27/20	15.40	SQYD		16+14.63		17+33.6		Contractor sealed deck and barrier.
1140	7034215	SAFETY BARRIER CURB	7/16/20	7/22/20	213.75	LF		16+18		17+30.50		Columbia Curb and Gutter on hand for barrier placement. All steel placement prior appeared correct. Both barriers were completed, payment of 95% paid as sealing needed.
					11.25	LF		16+43.63		17+33.63		Contractor sealed inside and tops of barriers.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1150	7040101	SUBSTRUCTURE REPAIR (FORMED)	8/1/20	8/3/20	89.00	SQFT		16+18.00		17+30.50		Contractor fixed all locations on repair areas. Payment to Calculated amount on last Change Order completed.

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0030	COMPACTING IN CUT	Material		4	May 5, 2020	SYSTEM	(\$2,720.00)		
				5	May 19, 2020	SYSTEM	(\$2,720.00)		
				6	Jun 2, 2020	SYSTEM	(\$2,720.00)		
				7	Jun 16, 2020	SYSTEM	(\$2,720.00)		
				- Total			(\$10,880.00)		
	Material - Total						(\$10,880.00)		
	COMPACTING IN CUT	MaterialCredit		5	May 19, 2020	SYSTEM	\$2,720.00		
				6	Jun 2, 2020	SYSTEM	\$2,720.00		
				7	Jun 16, 2020	SYSTEM	\$2,720.00		
				8	Jun 30, 2020	SYSTEM	\$2,720.00		
				- Total			\$10,880.00		
	MaterialCredit - Total						\$10,880.00		
	0030 - Total						\$0.00		
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		4	May 5, 2020	SYSTEM	(\$2,365.00)	
					5	May 19, 2020	SYSTEM	(\$2,365.00)	
6					Jun 2, 2020	SYSTEM	(\$2,365.00)		
7					Jun 16, 2020	SYSTEM	(\$2,365.00)		
8					Jun 30, 2020	SYSTEM	(\$2,365.00)		
9					Jul 16, 2020	SYSTEM	(\$2,365.00)		
10					Aug 4, 2020	SYSTEM	(\$2,365.00)		
			- Total			(\$16,555.00)			
Material - Total						(\$16,555.00)			
TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)		MaterialCredit		5	May 19, 2020	SYSTEM	\$2,365.00		
				6	Jun 2, 2020	SYSTEM	\$2,365.00		
				7	Jun 16, 2020	SYSTEM	\$2,365.00		
				8	Jun 30, 2020	SYSTEM	\$2,365.00		
				9	Jul 16, 2020	SYSTEM	\$2,365.00		
				10	Aug 4, 2020	SYSTEM	\$2,365.00		
			- Total			\$14,190.00			
MaterialCredit - Total						\$14,190.00			
0040 - Total						(\$2,365.00)			
0050	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		4	May 5, 2020	SYSTEM	(\$690.00)		
				5	May 19, 2020	SYSTEM	(\$690.00)		
				6	Jun 2, 2020	SYSTEM	(\$690.00)		
				7	Jun 16, 2020	SYSTEM	(\$690.00)		
				8	Jun 30, 2020	SYSTEM	(\$690.00)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		9	Jul 16, 2020	SYSTEM	(\$690.00)	
				10	Aug 4, 2020	SYSTEM	(\$690.00)	
				- Total				(\$4,830.00)
	Material - Total				(\$4,830.00)			
	MISC. PERMANENT AGGREGATE EDGE TREATMENT	MaterialCredit		5	May 19, 2020	SYSTEM	\$690.00	
				6	Jun 2, 2020	SYSTEM	\$690.00	
				7	Jun 16, 2020	SYSTEM	\$690.00	
				8	Jun 30, 2020	SYSTEM	\$690.00	
				9	Jul 16, 2020	SYSTEM	\$690.00	
				10	Aug 4, 2020	SYSTEM	\$690.00	
	- Total				\$4,140.00			
	MaterialCredit - Total				\$4,140.00			
	0050 - Total				(\$690.00)			
0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun	Overrun	4	May 5, 2020	SYSTEM	(\$5,070.00)	
				8	Jun 30, 2020	SYSTEM	\$5,070.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',300.00000 - 300.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00
	Overrun - Total				\$0.00			
0060 - Total				\$0.00				
0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun	Overrun	4	May 5, 2020	SYSTEM	(\$2,511.00)	
				8	Jun 30, 2020	SYSTEM	\$2,511.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',270.00000 - 270.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00
	Overrun - Total				\$0.00			
0070 - Total				\$0.00				
0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	Overrun	Overrun	4	May 5, 2020	SYSTEM	(\$4,940.20)	
				8	Jun 30, 2020	SYSTEM	\$4,940.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',340.00000 - 340.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00
	Overrun - Total				\$0.00			
0080 - Total				\$0.00				
0090	TACK COAT	Overrun	Overrun	4	May 5, 2020	SYSTEM	(\$120.00)	
				8	Jun 30, 2020	SYSTEM	\$120.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.00000 - 3.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00
	Overrun - Total				\$0.00			
0090 - Total				\$0.00				
0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		4	May 5, 2020	SYSTEM	(\$3,636.00)	
				- Total				(\$3,636.00)
	Material - Total				(\$3,636.00)			
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		5	May 19, 2020	SYSTEM	\$3,636.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180		MaterialCredit	- Total				\$3,636.00	
	MaterialCredit - Total						\$3,636.00	
	0180 - Total						\$0.00	
0290	CLASS B CONCRETE (SUBSTRUCTURE)	Material		1	Mar 16, 2020	SYSTEM	(\$27,000.00)	
				2	Apr 3, 2020	SYSTEM	(\$45,630.00)	
			- Total				(\$72,630.00)	
	Material - Total						(\$72,630.00)	
	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit		2	Apr 3, 2020	SYSTEM	\$27,000.00	
				3	Apr 17, 2020	SYSTEM	\$45,630.00	
			- Total				\$72,630.00	
	MaterialCredit - Total						\$72,630.00	
	0290 - Total						\$0.00	
0300	SAFETY BARRIER CURB	Material		4	May 5, 2020	SYSTEM	(\$22,932.00)	
				5	May 19, 2020	SYSTEM	(\$22,932.00)	
				6	Jun 2, 2020	SYSTEM	(\$22,932.00)	
				7	Jun 16, 2020	SYSTEM	(\$22,932.00)	
			- Total				(\$91,728.00)	
	Material - Total						(\$91,728.00)	
	SAFETY BARRIER CURB	MaterialCredit		5	May 19, 2020	SYSTEM	\$22,932.00	
				6	Jun 2, 2020	SYSTEM	\$22,932.00	
				7	Jun 16, 2020	SYSTEM	\$22,932.00	
				8	Jun 30, 2020	SYSTEM	\$22,932.00	
			- Total				\$91,728.00	
	MaterialCredit - Total						\$91,728.00	
	0300 - Total						\$0.00	
0660	SILT FENCE	Overrun	Overrun	6	Jun 2, 2020	SYSTEM	(\$121.50)	
				9	Jul 16, 2020	SYSTEM	\$121.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.50000 - 4.50000', is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	0660 - Total						\$0.00	
0730	CLASS B CONCRETE (SUBSTRUCTURE)	Material		9	Jul 16, 2020	SYSTEM	(\$52,503.00)	
			- Total				(\$52,503.00)	
	Material - Total						(\$52,503.00)	
	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit		10	Aug 4, 2020	SYSTEM	\$52,503.00	
			- Total				\$52,503.00	
	MaterialCredit - Total						\$52,503.00	
	0730 - Total						\$0.00	
0760	MISC. 15 in. prestressed concrete solid slab beam	Construction Stockpile		2	Apr 2, 2020	SYSTEM	\$64,980.78	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Aug 3, 2020	SYSTEM	(\$64,980.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0760	Construction Stockpile - Total						\$0.00	
0760	- Total						\$0.00	
0860	CLASS A EXCAVATION	Price		7	Jun 16, 2020	SYSTEM	(\$7.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	- Total						(\$7.94)	
	Price - Total						(\$7.94)	
0860	- Total						(\$7.94)	
0870	COMPACTING IN CUT	Material		10	Aug 4, 2020	SYSTEM	(\$2,720.00)	
	- Total						(\$2,720.00)	
	Material - Total						(\$2,720.00)	
0870	- Total						(\$2,720.00)	
0880	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		10	Aug 4, 2020	SYSTEM	(\$2,310.00)	
	- Total						(\$2,310.00)	
	Material - Total						(\$2,310.00)	
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		10	Aug 3, 2020	SYSTEM	(\$9.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	- Total						(\$9.08)	
	Price - Total						(\$9.08)	
0880	- Total						(\$2,319.08)	
0890	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		10	Aug 4, 2020	SYSTEM	(\$822.00)	
	- Total						(\$822.00)	
	Material - Total						(\$822.00)	
0890	- Total						(\$822.00)	
0900	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun	Overrun	10	Aug 4, 2020	SYSTEM	(\$10,865.75)	
	Overrun - Total						(\$10,865.75)	
0900	- Total						(\$10,865.75)	
0910	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun	Overrun	10	Aug 4, 2020	SYSTEM	(\$16,500.00)	
	Overrun - Total						(\$16,500.00)	
0910	- Total						(\$16,500.00)	
0920	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	Overrun	Overrun	10	Aug 4, 2020	SYSTEM	(\$3,231.50)	
	Overrun - Total						(\$3,231.50)	
0920	- Total						(\$3,231.50)	
0930	TACK COAT	Overrun	Overrun	10	Aug 4, 2020	SYSTEM	(\$51.00)	
	Overrun - Total						(\$51.00)	
0930	- Total						(\$51.00)	
1150	SUBSTRUCTURE REPAIR (FORMED)	Material		7	Jun 16, 2020	SYSTEM	(\$4,352.40)	
	- Total						(\$4,352.40)	
	Material - Total						(\$4,352.40)	
	SUBSTRUCTURE REPAIR (FORMED)	MaterialCredit		8	Jun 30, 2020	SYSTEM	\$4,352.40	
	- Total						\$4,352.40	
	MaterialCredit - Total						\$4,352.40	
1150	- Total						\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
1170	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	Material		7	Jun 16, 2020	SYSTEM	(\$80,188.50)			
			- Total					(\$80,188.50)		
			Material - Total					(\$80,188.50)		
	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	MaterialCredit		8	Jun 30, 2020	SYSTEM	\$80,188.50			
			- Total					\$80,188.50		
			MaterialCredit - Total					\$80,188.50		
	1170 - Total						\$0.00			
1230	CLASS A EXCAVATION	Price		5	May 18, 2020	SYSTEM	(\$9.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total						(\$9.65)	
			Price - Total						(\$9.65)	
1230 - Total						(\$9.65)				
1240	COMPACTING IN CUT	Material		5	May 19, 2020	SYSTEM	(\$2,720.00)			
				6	Jun 2, 2020	SYSTEM	(\$2,720.00)			
				7	Jun 16, 2020	SYSTEM	(\$2,720.00)			
			- Total					(\$8,160.00)		
	Material - Total					(\$8,160.00)				
	COMPACTING IN CUT	MaterialCredit		6	Jun 2, 2020	SYSTEM	\$2,720.00			
				7	Jun 16, 2020	SYSTEM	\$2,720.00			
				8	Jun 30, 2020	SYSTEM	\$2,720.00			
			- Total					\$8,160.00		
	MaterialCredit - Total					\$8,160.00				
	1240 - Total						\$0.00			
1250	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		5	May 19, 2020	SYSTEM	(\$2,439.50)			
				6	Jun 2, 2020	SYSTEM	(\$2,439.50)			
				7	Jun 16, 2020	SYSTEM	(\$2,439.50)			
				8	Jun 30, 2020	SYSTEM	(\$2,439.50)			
				9	Jul 16, 2020	SYSTEM	(\$2,439.50)			
				10	Aug 4, 2020	SYSTEM	(\$2,439.50)			
	- Total					(\$14,637.00)				
	Material - Total					(\$14,637.00)				
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit		6	Jun 2, 2020	SYSTEM	\$2,439.50			
				7	Jun 16, 2020	SYSTEM	\$2,439.50			
				8	Jun 30, 2020	SYSTEM	\$2,439.50			
				9	Jul 16, 2020	SYSTEM	\$2,439.50			
				10	Aug 4, 2020	SYSTEM	\$2,439.50			
	- Total					\$12,197.50				
	MaterialCredit - Total					\$12,197.50				
		TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		5	May 18, 2020	SYSTEM	(\$16.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1250		Price	- Total				(\$16.24)	
	Price - Total						(\$16.24)	
1250 - Total							(\$2,455.74)	
1260	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		8	Jun 30, 2020	SYSTEM	(\$1,884.00)	
				9	Jul 16, 2020	SYSTEM	(\$1,884.00)	
				10	Aug 4, 2020	SYSTEM	(\$1,884.00)	
			- Total				(\$5,652.00)	
	Material - Total						(\$5,652.00)	
	MISC. PERMANENT AGGREGATE EDGE TREATMENT	MaterialCredit		9	Jul 16, 2020	SYSTEM	\$1,884.00	
				10	Aug 4, 2020	SYSTEM	\$1,884.00	
			- Total				\$3,768.00	
	MaterialCredit - Total						\$3,768.00	
1260 - Total							(\$1,884.00)	
1270	GRAVEL (A) OR CRUSHED STONE (B)	Material		8	Jun 30, 2020	SYSTEM	(\$420.00)	
				9	Jul 16, 2020	SYSTEM	(\$420.00)	
				10	Aug 4, 2020	SYSTEM	(\$420.00)	
			- Total				(\$1,260.00)	
	Material - Total						(\$1,260.00)	
	GRAVEL (A) OR CRUSHED STONE (B)	MaterialCredit		9	Jul 16, 2020	SYSTEM	\$420.00	
				10	Aug 4, 2020	SYSTEM	\$420.00	
			- Total				\$840.00	
	MaterialCredit - Total						\$840.00	
1270 - Total							(\$420.00)	
1280	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun	Overrun	8	Jun 30, 2020	SYSTEM	(\$3,871.00)	
				9	Jul 16, 2020	SYSTEM	\$3,871.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',245.00000 - 245.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
1280 - Total							\$0.00	
1290	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun	Overrun	8	Jun 30, 2020	SYSTEM	(\$2,867.00)	
				9	Jul 16, 2020	SYSTEM	\$2,867.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',235.00000 - 235.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
1290 - Total							\$0.00	
1310	TACK COAT	Material		5	May 19, 2020	SYSTEM	(\$144.00)	
				6	Jun 2, 2020	SYSTEM	(\$144.00)	
				7	Jun 16, 2020	SYSTEM	(\$144.00)	
				8	Jun 30, 2020	SYSTEM	(\$177.00)	
			- Total				(\$609.00)	
	Material - Total						(\$609.00)	
	TACK COAT	MaterialCredit		6	Jun 2,	SYSTEM	\$144.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1310	TACK COAT	MaterialCredit			2020			
				7	Jun 16, 2020	SYSTEM	\$144.00	
				8	Jun 30, 2020	SYSTEM	\$144.00	
				9	Jul 16, 2020	SYSTEM	\$177.00	
				- Total			\$609.00	
	MaterialCredit - Total						\$609.00	
	TACK COAT	Overrun	Overrun	8	Jun 30, 2020	SYSTEM	\$33.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 12 on the current Payment Estimate.
				8	Jun 30, 2020	SYSTEM	(\$33.00)	
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
1310 - Total							\$0.00	
1320	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		6	Jun 2, 2020	SYSTEM	(\$660.00)	
				7	Jun 16, 2020	SYSTEM	(\$660.00)	
				8	Jun 30, 2020	SYSTEM	(\$660.00)	
				- Total			(\$1,980.00)	
	Material - Total						(\$1,980.00)	
	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	MaterialCredit		7	Jun 16, 2020	SYSTEM	\$660.00	
				8	Jun 30, 2020	SYSTEM	\$660.00	
				9	Jul 16, 2020	SYSTEM	\$660.00	
				- Total			\$1,980.00	
	MaterialCredit - Total						\$1,980.00	
1320 - Total							\$0.00	
1510	SAFETY BARRIER CURB	Material		6	Jun 2, 2020	SYSTEM	(\$30,394.00)	
				7	Jun 16, 2020	SYSTEM	(\$30,394.00)	
				8	Jun 30, 2020	SYSTEM	(\$30,394.00)	
				- Total			(\$91,182.00)	
	Material - Total						(\$91,182.00)	
	SAFETY BARRIER CURB	MaterialCredit		7	Jun 16, 2020	SYSTEM	\$30,394.00	
				8	Jun 30, 2020	SYSTEM	\$30,394.00	
				9	Jul 16, 2020	SYSTEM	\$30,394.00	
				- Total			\$91,182.00	
	MaterialCredit - Total						\$91,182.00	
1510 - Total							\$0.00	
1520	SLAB ON CONCRETE ADJACENT BEAM	Material		7	Jun 16, 2020	SYSTEM	(\$82,628.00)	
				- Total			(\$82,628.00)	
	Material - Total						(\$82,628.00)	
	SLAB ON CONCRETE ADJACENT BEAM	MaterialCredit		8	Jun 30, 2020	SYSTEM	\$82,628.00	
				- Total			\$82,628.00	
	MaterialCredit - Total						\$82,628.00	
1520 - Total							\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1530	16 IN., PRESTRESSED CONCRETE DOUBLE-TEE GIRDER	Construction Stockpile		2	Apr 2, 2020	SYSTEM	\$85,361.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	May 4, 2020	SYSTEM	(\$85,361.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$0.00
	Construction Stockpile - Total						\$0.00	
	1530 - Total						\$0.00	
Overall - Total							(\$44,341.66)	