



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 17, 2020

Pay Estimate Created Date: September 16, 2020

Progress Estimate Number  11	Contract ID	190920-C01	Pay Period Start	September 2, 2020	Original Contract Amount	\$912,012.29
	Prime Contractor	CSD Environmental Services, Inc.	Pay Period End	September 15, 2020	Net Change Order Amount	\$0.00
					Current Contract Amount	\$912,012.29

Approval Date		By User
September 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	vohsr1
September 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilsoj9
September 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 31, 2020	August 31, 2020	July 14, 2020	91.98%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
190920-C01			
Total Posted Items Pay	\$0.00	\$838,889.94	\$838,889.94
Gross Item Adjustments	\$0.00	(\$5,070.00)	(\$5,070.00)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$833,819.94	\$833,819.94
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

## Items Paid This Estimate Period

No Data Available

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3295B	0050	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-14	\$169.00	(\$2,366.00)
	0050	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	14	\$169.00	\$2,366.00
<b>Total</b>								<b>\$0.00</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on September 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3295B	FAS-S302(059)	Sign installation	Various	JACKSON	at various ramps in Jackson County
Totals by Job Numbers					
J4P3295B			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$838,889.94	\$838,889.94
	Gross Item Adjustments		\$0.00	(\$5,070.00)	(\$5,070.00)
	Gross Item Pay		\$0.00	\$833,819.94	\$833,819.94
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 17, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 190920-C01, Contract Project J4P3295B, Project Item Line Number 0050, Contract Line Item Number 0050, Item 9031241, Minor Item.	Working on change order to resolve overrun.	vohsr1	Overridden



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on September 17, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-C01	J4P3295B	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$165,165.88	\$165,165.88
		0001	0020	6161010	RELOCATED SIGNS	184.00	0.00	184.00	SQFT	83.50	\$24.50	\$2,045.75
		0001	0030	6169902	MISC.TRAFFIC CONTROL	123.00	0.00	123.00	EA	123.00	\$400.00	\$49,200.00
		0040	0040	9031220	PIPE POSTS	1,540.00	0.00	1,540.00	LB	885.00	\$4.25	\$3,761.25
		0040	0050	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	480.00	0.00	480.00	EA	494.00	\$169.00	\$83,486.00
		0040	0060	9031280	2.5 IN. PSST POST - 12 GA.	18,196.00	0.00	18,196.00	LF	8,394.00	\$5.01	\$42,053.94
		0040	0070	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3,621.00	0.00	3,621.00	LF	2,145.00	\$13.07	\$28,035.15
		0040	0080	9035004A	SH-FLAT SHEET	6,023.00	0.00	6,023.00	SQFT	5,996.00	\$68.26	\$409,286.96
		0040	0090	9039902	MISC.2.5 IN. PSST FOOTING (OPTIONAL CONCRETE/FOAM)	727.00	0.00	727.00	EA	727.00	\$65.00	\$47,255.00
		0040	0100	9039902	MISC.4 IN. PIPE FOOTING (OPTIONAL CONCRETE/FOAM)	4.00	0.00	4.00	EA	4.00	\$400.00	\$1,600.00
		0070	0110	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	1.00	\$3,500.00	\$3,500.00
		0070	0120	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	1.00	\$3,500.00	\$3,500.00
Project J4P3295B - Total Value Posted to Date as of Report Generated Date												\$838,889.93
190920-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$838,889.93



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 17, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0020	RELOCATED SIGNS	Material		1	Apr 16, 2020	SYSTEM	(\$428.75)	
				1	Apr 16, 2020	SYSTEM	\$428.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$428.75)	
				2	May 4, 2020	SYSTEM	\$428.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$1,071.88)	
				3	May 18, 2020	SYSTEM	\$1,071.88	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	Jun 2, 2020	SYSTEM	(\$1,500.62)	
				4	Jun 2, 2020	SYSTEM	\$1,500.62	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$2,045.75)	
				5	Jun 16, 2020	SYSTEM	\$2,045.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$2,045.75)	
				6	Jul 1, 2020	SYSTEM	\$2,045.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$2,045.75)	
				7	Jul 16, 2020	SYSTEM	\$2,045.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$2,045.75)	
				8	Aug 3, 2020	SYSTEM	\$2,045.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							- Total	
	Material - Total						\$0.00	
0020 - Total						\$0.00		
0030	MISC. TRAFFIC CONTROL	Material		1	Apr 16, 2020	SYSTEM	(\$2,000.00)	
				1	Apr 16, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$14,400.00)	
				2	May 4, 2020	SYSTEM	\$14,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$22,800.00)	
				3	May 18, 2020	SYSTEM	\$22,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	Jun 2, 2020	SYSTEM	(\$37,600.00)	
				4	Jun 2, 2020	SYSTEM	\$37,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$45,600.00)	
				5	Jun 16, 2020	SYSTEM	\$45,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0030	MISC. TRAFFIC CONTROL	Material		6	Jul 1, 2020	SYSTEM	(\$49,200.00)	
				6	Jul 1, 2020	SYSTEM	\$49,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$49,200.00)	
				7	Jul 16, 2020	SYSTEM	\$49,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$49,200.00)	
				8	Aug 3, 2020	SYSTEM	\$49,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0030 - Total						\$0.00	
	0040	PIPE POSTS	Material		5	Jun 16, 2020	SYSTEM	(\$3,761.25)
5					Jun 16, 2020	SYSTEM	\$3,761.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00
Material - Total						\$0.00		
0040 - Total						\$0.00		
0050	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		1	Apr 16, 2020	SYSTEM	(\$3,380.00)	
				1	Apr 16, 2020	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$27,378.00)	
				2	May 4, 2020	SYSTEM	\$27,378.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$42,926.00)	
				3	May 18, 2020	SYSTEM	\$42,926.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				4	Jun 2, 2020	SYSTEM	(\$70,642.00)	
				4	Jun 2, 2020	SYSTEM	\$70,642.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$82,472.00)	
				5	Jun 16, 2020	SYSTEM	\$82,472.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$82,472.00)	
				6	Jul 1, 2020	SYSTEM	\$82,472.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$83,486.00)	
				7	Jul 16, 2020	SYSTEM	\$83,486.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$83,486.00)	
				8	Aug 3, 2020	SYSTEM	\$83,486.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050		Material	- Total				\$0.00	
	Material - Total						\$0.00	
	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Overrun	Overrun	5	Jun 16, 2020	SYSTEM	(\$1,352.00)	
				5	Jun 16, 2020	SYSTEM	\$1,352.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 10 on the current Payment Estimate.
				5	Jun 16, 2020	vohsr1	(\$1,352.00)	Waiting on Change Order for additional quantities
				6	Jul 1, 2020	SYSTEM	(\$1,352.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jul 1, 2020	SYSTEM	\$1,352.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 9 on the current Payment Estimate.
				6	Jul 1, 2020	vohsr1	(\$1,352.00)	Working on Change Order for additional quantity.
				7	Jul 16, 2020	SYSTEM	(\$1,352.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Jul 16, 2020	SYSTEM	(\$1,014.00)	
				7	Jul 16, 2020	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 9 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	\$1,352.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 9 on the current Payment Estimate.
				7	Jul 16, 2020	vohsr1	(\$2,366.00)	This adjustment is being made to counter a system generated overrun adjustment. Then overruns will be paid when the change order is approved.
				8	Aug 3, 2020	SYSTEM	(\$2,366.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Aug 3, 2020	SYSTEM	\$2,366.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 9 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$2,366.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Aug 17, 2020	SYSTEM	\$2,366.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$2,366.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Sep 2, 2020	SYSTEM	\$2,366.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$2,366.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				11	Sep 16, 2020	SYSTEM	\$2,366.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			Overrun - Total				(\$5,070.00)	
	Overrun - Total						(\$5,070.00)	
	0050 - Total						(\$5,070.00)	
0060	2.5 IN. PSST POST - 12 GA.	Material		1	Apr 16, 2020	SYSTEM	(\$1,684.31)	
				1	Apr 16, 2020	SYSTEM	\$1,684.31	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$12,272.60)	
				2	May 4, 2020	SYSTEM	\$12,272.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$20,576.17)	
				3	May 18, 2020	SYSTEM	\$20,576.17	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0060	2.5 IN. PSST POST - 12 GA.	Material		4	Jun 2, 2020	SYSTEM	(\$34,769.05)	
				4	Jun 2, 2020	SYSTEM	\$34,769.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$41,702.24)	
				5	Jun 16, 2020	SYSTEM	\$41,702.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$41,943.72)	
				6	Jul 1, 2020	SYSTEM	\$41,943.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$42,053.94)	
				7	Jul 16, 2020	SYSTEM	\$42,053.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$42,053.94)	
				8	Aug 3, 2020	SYSTEM	\$42,053.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total							\$0.00
0060 - Total							\$0.00	
0070	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		1	Apr 16, 2020	SYSTEM	(\$705.78)	
				1	Apr 16, 2020	SYSTEM	\$705.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$8,783.04)	
				2	May 4, 2020	SYSTEM	\$8,783.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$14,233.23)	
				3	May 18, 2020	SYSTEM	\$14,233.23	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	Jun 2, 2020	SYSTEM	(\$23,526.00)	
				4	Jun 2, 2020	SYSTEM	\$23,526.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$27,878.31)	
				5	Jun 16, 2020	SYSTEM	\$27,878.31	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$28,035.15)	
				6	Jul 1, 2020	SYSTEM	\$28,035.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$28,035.15)	
				7	Jul 16, 2020	SYSTEM	\$28,035.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$28,035.15)	
				8	Aug 3, 2020	SYSTEM	\$28,035.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070		Material	- Total				\$0.00	
	Material - Total						\$0.00	
	0070 - Total						\$0.00	
0080	SH-FLAT SHEET	Material		1	Apr 16, 2020	SYSTEM	(\$15,699.80)	
				1	Apr 16, 2020	SYSTEM	\$15,699.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$125,018.19)	
				2	May 4, 2020	SYSTEM	\$125,018.19	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$198,192.91)	
				3	May 18, 2020	SYSTEM	\$198,192.91	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				4	Jun 2, 2020	SYSTEM	(\$328,859.62)	
				4	Jun 2, 2020	SYSTEM	\$328,859.62	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$399,150.35)	
				5	Jun 16, 2020	SYSTEM	\$399,150.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$406,010.48)	
				6	Jul 1, 2020	SYSTEM	\$406,010.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$409,286.96)	
				7	Jul 16, 2020	SYSTEM	\$409,286.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$409,286.96)	
				8	Aug 3, 2020	SYSTEM	\$409,286.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$409,286.96)	
				9	Aug 17, 2020	SYSTEM	\$409,286.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$409,286.96)	
				10	Sep 2, 2020	SYSTEM	\$409,286.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0080 - Total						\$0.00	
0090	MISC. 2.5 IN. PSST FOOTING (OPTIONAL CONCRETE/FOAM)	Material		1	Apr 16, 2020	SYSTEM	(\$1,950.00)	
				1	Apr 16, 2020	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$15,340.00)	
				2	May 4, 2020	SYSTEM	\$15,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on September 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0090	MISC. 2.5 IN. PSST FOOTING (OPTIONAL CONCRETE/FOAM)	Material		3	May 18, 2020	SYSTEM	(\$24,375.00)	
				3	May 18, 2020	SYSTEM	\$24,375.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				4	Jun 2, 2020	SYSTEM	(\$39,780.00)	
				4	Jun 2, 2020	SYSTEM	\$39,780.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$46,995.00)	
				5	Jun 16, 2020	SYSTEM	\$46,995.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$47,255.00)	
				6	Jul 1, 2020	SYSTEM	\$47,255.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$47,255.00)	
				7	Jul 16, 2020	SYSTEM	\$47,255.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$47,255.00)	
				8	Aug 3, 2020	SYSTEM	\$47,255.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
0090 - Total						\$0.00		
0100	MISC. 4 IN. PIPE FOOTING (OPTIONAL CONCRETE/FOAM)	Material		5	Jun 16, 2020	SYSTEM	(\$1,600.00)	
				5	Jun 16, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$1,600.00)	
				6	Jul 1, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$1,600.00)	
				7	Jul 16, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$1,600.00)	
				8	Aug 3, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
0100 - Total						\$0.00		
Overall - Total						(\$5,070.00)		