



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 11, 2020

Pay Estimate Created Date: June 1, 2020

Progress Estimate Number 1	Contract ID 190920-D04 Prime Contractor Lehman Construction, LLC	Pay Period Start See NTP Date Pay Period End June 1, 2020	Original Contract Amount \$1,521,900.55 Net Change Order Amount \$0.00 Current Contract Amount \$1,521,900.55
--------------------------------------	---	--	--

Approval Date		By User
June 1, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	snells1
June 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	grahac1
June 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		2.04%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 1

	This Estimate	Previous	To Date
190920-D04			
Total Posted Items Pay	\$31,102.60	\$0.00	\$31,102.60
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$31,102.60
Contract Total Payable This Estimate:	\$31,102.60		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3263	0600	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$240.000	17	\$4,080.00
	0670	6161005	CONSTRUCTION SIGNS	SQFT	\$9.000	1,087	\$9,783.00
	0680	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$60.000	2	\$120.00
	0690	6161009	FLAG ASSEMBLY	EA	\$20.000	8	\$160.00
	0700	6161025	CHANNELIZER (TRIM LINE)	EA	\$50.000	30	\$1,500.00
	0710	6161030	TYPE III MOVEABLE BARRICADE	EA	\$195.000	4	\$780.00
	0720	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	EA	\$225.000	2	\$450.00
	0740	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,350.000	6	\$14,100.00
	0860	2162500	REMOVAL OF EXISTING BRIDGE DECK	SQFT	\$9.000	14.4	\$129.60
Project J5S3263 - Total							\$31,102.60
Overall - Total							\$31,102.60

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 11, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3262	FAS S401(72)	Bridge rehabilitation	D	CAMDEN	over Minnow Brook Creek
J5S3263	FAS S401(81)	Bridge rehabilitation	C	MILLER	over Deane Creek

Totals by Job Numbers				
J5S3262		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5S3263		This Estimate	Previous	To Date
	Posted Item Pay	\$31,102.60	\$0.00	\$31,102.60
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$31,102.60	\$0.00	\$31,102.60
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 11, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-D04	J5S3262	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$11,200.00	\$0.00
		0001	0020	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	8.00	0.00	8.00	SQFT	0.00	\$250.00	\$0.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	1.00	0.00	1.00	STA	0.00	\$1,700.00	\$0.00
		0001	0040	2079909	MISC.MOD. LIN. GRADING, CL. 2	7.80	0.00	7.80	STA	0.00	\$1,400.00	\$0.00
		0001	0050	2153000	SHAPING SLOPES, CLASS III	1.00	0.00	1.00	100F	0.00	\$2,200.00	\$0.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	311.00	0.00	311.00	SQYD	0.00	\$9.00	\$0.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	543.20	0.00	543.20	SQYD	0.00	\$140.00	\$0.00
		0001	0080	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	47.10	0.00	47.10	TONS	0.00	\$300.00	\$0.00
		0001	0090	4071005	TACK COAT	88.00	0.00	88.00	GAL	0.00	\$4.00	\$0.00
		0001	0100	6066400	GUARDRAIL, RELOCATED AND MODIFIED	320.00	0.00	320.00	LF	0.00	\$17.00	\$0.00
		0001	0110	6119907	MISC.PATCH GROUTED ROCK BLANKET	5.00	0.00	5.00	CUYD	0.00	\$675.00	\$0.00
		0001	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,700.00	\$0.00
		0001	0130	6161005	CONSTRUCTION SIGNS	484.00	0.00	484.00	SQFT	0.00	\$8.50	\$0.00
		0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$80.00	\$0.00
		0001	0150	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$30.00	\$0.00
		0001	0160	6161025	CHANNELIZER (TRIM LINE)	25.00	0.00	25.00	EA	0.00	\$50.00	\$0.00
		0001	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	0.00	\$4,500.00	\$0.00
		0001	0190	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$15,000.00	\$0.00
		0001	0200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$850.00	\$0.00
		0001	0210	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	95.00	0.00	95.00	LF	0.00	\$20.00	\$0.00
		0001	0220	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	355.00	0.00	355.00	LF	0.00	\$25.00	\$0.00
		0001	0230	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	450.00	0.00	450.00	LF	0.00	\$17.00	\$0.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$68,200.00	\$0.00
		0001	0250	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,291.00	0.00	2,291.00	LF	0.00	\$1.40	\$0.00
		0001	0260	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	1,000.00	0.00	1,000.00	LF	0.00	\$1.40	\$0.00
		0001	0270	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	24.00	0.00	24.00	LF	0.00	\$7.00	\$0.00
		0001	0280	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,162.00	0.00	1,162.00	LF	0.00	\$1.40	\$0.00
		0001	0290	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,875.00	0.00	1,875.00	LF	0.00	\$1.40	\$0.00
		0001	0300	6207001	PAVEMENT MARKING REMOVAL	5,123.00	0.00	5,123.00	LF	0.00	\$0.55	\$0.00
		0001	0310	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	869.00	0.00	869.00	SQYD	0.00	\$17.00	\$0.00
		0001	0320	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
		0001	0330	8051000A	SEEDING - COOL SEASON MIXTURES	0.20	0.00	0.20	ACRE	0.00	\$22,500.00	\$0.00
		0001	0340	8061006	ALTERNATE DITCH CHECK	180.00	0.00	180.00	LF	0.00	\$9.50	\$0.00
		0001	0350	8061016	SEDIMENT REMOVAL	29.00	0.00	29.00	CUYD	0.00	\$12.00	\$0.00
		0001	0360	8061019	SILT FENCE	590.00	0.00	590.00	LF	0.00	\$2.70	\$0.00
		0010	0370	6061060	MGS GUARDRAIL	375.00	0.00	375.00	LF	0.00	\$34.00	\$0.00
		0010	0380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,600.00	\$0.00
		0010	0390	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,700.00	\$0.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$3,700.00	\$0.00
		0040	0410	9031010	CONCRETE FOOTINGS, EMBEDDED	0.20	0.00	0.20	CUYD	0.00	\$3,900.00	\$0.00
		0040	0420	9031280	2.5 IN. PSST POST - 12 GA.	24.00	0.00	24.00	LF	0.00	\$25.00	\$0.00
		0040	0430	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	6.00	0.00	6.00	LF	0.00	\$100.00	\$0.00
		0070	0440	2162500	REMOVAL OF EXISTING BRIDGE DECK	2,742.00	0.00	2,742.00	SQFT	0.00	\$12.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-D04	J5S3262	0070	0450	7034212	SLAB ON STEEL	304.00	0.00	304.00	SQYD	0.00	\$340.00	\$0.00
		0070	0460	7034215	SAFETY BARRIER CURB	178.00	0.00	178.00	LF	0.00	\$125.00	\$0.00
		0070	0470	7039903	MISC.pile encasement	48.00	0.00	48.00	LF	0.00	\$540.00	\$0.00
		0070	0480	7061070	MECHANICAL BAR SPLICE	276.00	0.00	276.00	EA	0.00	\$45.00	\$0.00
		0070	0490	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0070	0500	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	700.00	0.00	700.00	LB	0.00	\$8.00	\$0.00
		0070	0510	7121159	SHEAR CONNECTORS	1,032.00	0.00	1,032.00	EA	0.00	\$11.50	\$0.00
		0070	0520	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	0.00	\$327.00	\$0.00
		0070	0530	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$4,500.00	\$0.00
		0070	0540	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	2,100.00	0.00	2,100.00	SQFT	0.00	\$42.00	\$0.00
		0070	0550	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	2,100.00	0.00	2,100.00	SQFT	0.00	\$1.00	\$0.00
		0070	0560	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	600.00	0.00	600.00	SQFT	0.00	\$1.00	\$0.00
		0070	0570	7125370A	FINISH FIELD COAT (SYSTEM G)	600.00	0.00	600.00	SQFT	0.00	\$1.00	\$0.00
		0070	0580	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$4,500.00	\$0.00
Project J5S3262 - Total Value Posted to Date as of Report Generated Date												\$0.00
J5S3263		0001	0590	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$12,200.00	\$0.00
		0001	0600	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	17.00	0.00	17.00	SQFT	17.00	\$240.00	\$4,080.00
		0001	0610	2072000	LINEAR GRADING CLASS 2	1.00	0.00	1.00	STA	0.00	\$1,700.00	\$0.00
		0001	0620	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	0.00	\$2,200.00	\$0.00
		0001	0630	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	289.00	0.00	289.00	SQYD	0.00	\$9.00	\$0.00
		0001	0640	4019905	MISC.OPTIONAL PAVEMENT	288.90	0.00	288.90	SQYD	0.00	\$140.00	\$0.00
		0001	0650	6119907	MISC.PATCH GROUTED ROCK BLANKET	5.00	0.00	5.00	CUYD	0.00	\$685.00	\$0.00
		0001	0660	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,700.00	\$0.00
		0001	0670	6161005	CONSTRUCTION SIGNS	1,124.00	0.00	1,124.00	SQFT	1,087.00	\$9.00	\$9,783.00
		0001	0680	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$60.00	\$120.00
		0001	0690	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$20.00	\$160.00
		0001	0700	6161025	CHANNELIZER (TRIM LINE)	30.00	0.00	30.00	EA	30.00	\$50.00	\$1,500.00
		0001	0710	6161030	TYPE III MOVEABLE BARRICADE	4.00	0.00	4.00	EA	4.00	\$195.00	\$780.00
		0001	0720	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	2.00	0.00	2.00	EA	2.00	\$225.00	\$450.00
		0001	0740	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$2,350.00	\$14,100.00
		0001	0750	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$88,200.00	\$0.00
		0001	0760	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	602.00	0.00	602.00	LF	0.00	\$1.30	\$0.00
		0001	0770	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	602.00	0.00	602.00	LF	0.00	\$1.30	\$0.00
		0001	0780	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
		0001	0790	8051000A	SEEDING - COOL SEASON MIXTURES	0.20	0.00	0.20	ACRE	0.00	\$22,500.00	\$0.00
		0001	0800	8061004	SEDIMENT TRAP ROCK	3.10	0.00	3.10	CUYD	0.00	\$115.00	\$0.00
		0001	0810	8061016	SEDIMENT REMOVAL	14.00	0.00	14.00	CUYD	0.00	\$20.00	\$0.00
		0001	0820	8061019	SILT FENCE	780.00	0.00	780.00	LF	0.00	\$2.70	\$0.00
		0010	0830	6061060	MGS GUARDRAIL	288.00	0.00	288.00	LF	0.00	\$34.00	\$0.00
		0010	0840	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,600.00	\$0.00
		0010	0850	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,700.00	\$0.00
		0070	0860	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,785.00	0.00	5,785.00	SQFT	28.80	\$9.00	\$259.20
		0070	0870	7034212	SLAB ON STEEL	641.00	0.00	641.00	SQYD	0.00	\$294.00	\$0.00
		0070	0880	7034215	SAFETY BARRIER CURB	402.00	0.00	402.00	LF	0.00	\$88.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-D04	J5S3263	0070	0890	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	3,960.00	0.00	3,960.00	LB	0.00	\$14.50	\$0.00
		0070	0900	7123610	SLAB DRAIN	38.00	0.00	38.00	EA	0.00	\$345.00	\$0.00
		0070	0910	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	5,900.00	0.00	5,900.00	SQFT	0.00	\$42.00	\$0.00
		0070	0920	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	5,900.00	0.00	5,900.00	SQFT	0.00	\$1.00	\$0.00
		0070	0930	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,700.00	0.00	1,700.00	SQFT	0.00	\$1.00	\$0.00
		0070	0940	7125370A	FINISH FIELD COAT (SYSTEM G)	1,700.00	0.00	1,700.00	SQFT	0.00	\$1.00	\$0.00
		0070	0950	7126000	NON-DESTRUCTIVE TESTING	48.00	0.00	48.00	LF	0.00	\$50.00	\$0.00
Project J5S3263 - Total Value Posted to Date as of Report Generated Date												\$31,232.20
190920-D04 Overall - Total Value Posted to Date as of Report Generated Date												\$31,232.20



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3263

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0600	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	6/1/20	6/1/20	17.00	SQFT	20 tube rail attachments on each side of bridge.	703+80	12' rt. and lt.	705+31	12' rt. and lt.	
0670	6161005	CONSTRUCTION SIGNS	6/1/20	6/1/20	1,087.00	SQFT		701+30		707+31		
0680	6161008	ADVANCED WARNING RAIL SYSTEM	6/1/20	6/1/20	2.00	EA		13.016 Rte. C South	12' Rt.	13.807 Rte. C South	12' Lt.	
0690	6161009	FLAG ASSEMBLY	6/1/20	6/1/20	2.00	EA		13.016 Rte. C South	12' Rt.			
				6/1/20	2.00	EA		13.165 Rte. C South	12' Rt.			
				6/1/20	4.00	EA		13.712 Rte. C South	12' Lt.	13.807 Rte. C South	12' Lt.	
0700	6161025	CHANNELIZER (TRIM LINE)	6/1/20	6/1/20	30.00	EA		10.993 Rte. A West	30' Rt.			See Sign Documentation Record for Locations.
0710	6161030	TYPE III MOVEABLE BARRICADE	6/1/20	6/1/20	4.00	EA		13.259 Rte. C South	CL	13.617 Rte. C South	CL	See Sign Documentation Record for Locations.
0720	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	6/1/20	6/1/20	2.00	EA		13.259 Rte. C South	CL	13.617 Rte. C South	CL	See Sign Documentation Record for Locations.
0740	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	6/1/20	6/1/20	6.00	EA		701+32	CL	707+31	CL	See Sign Documentation Record for locations
0860	2162500	REMOVAL OF EXISTING BRIDGE DECK	6/1/20	6/1/20	14.40	SQFT		703+30	CL	705+31	CL	Payment for 1/2 of Subcontract Amount for Line 0860 for Saw Cuts

The information below this line are details from Line Item agency views.

Contract ID: 190920-D04

DWR Date: June 1, 2020

Line Number: 0130

Description: CONSTRUCTION SIGNS

Quantity Posted: 1087

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	8.622 Rte. C South		WO20-2 48x48 16.00 DETOUR AHEAD		1.00		16	16
Rt.	8.684 Rte. C South		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	8.808 Rte. C South		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	9.065 Rte. C South		R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		1.00		12.5	12.5
Lt.	9.065 Rte. C South		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	11.513 Rte. C South		R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		1.00		12.5	12.5
Rt.	12.391 Rte. C South		R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		1.00		12.5	12.5
Rt.	12.921 Rte. C South		SPECIAL 7 96x48 32.00 POINT OF PRESENCE		1.00		32	32
Rt.	13.016 Rte. C South		WO20-3 48x48 16.00 ROAD CLOSED AHEAD		1.00		16	16
Rt.	13.165 Rte. C South		WO20-3a 4x4 16.00 ROAD CLOSED 500 FT		1.00		16	16
CL	13.259 Rte. C South		R11-2 48x30 10.00 ROAD CLOSED		1.00		10	10
CI	13.617 Rte. C South		R11-2 48x30 10.00 ROAD CLOSED		1.00		10	10
Lt.	13.712 Rte. C South		WO20-3a 4x4 16.00 ROAD CLOSED 500 FT		1.00		16	16
Lt.	13.807 Rte. C South		WO20-3 48x48 16.00 ROAD CLOSED AHEAD		1.00		16	16
Lt.	13.901 Rte. C South		SPECIAL 7 96x48 32.00		1.00		32	32



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			POINT OF PRESENCE					
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Lt.	14.927 Rte. C South		R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		1		12.5	12.5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Lt.	16.156 Rte. C South		R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		1.00		12.5	12.5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	16.991 Rte. C South		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	17.109 Rte. C South		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Lt.	17.120 Rte. C South		R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		1.00		12.5	12.5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	11.116 Rte. A West		W020-2 48x48 16.00 DETOUR AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	11.200 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Lt.	11.312 Rte. A West		MO4-8a 24x18 3.00 END DETOUR		1.00		3	3
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt. / Lt.	13.224 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	14.906 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	14.987 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Lt.	15.142 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Lt.	15.225 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt. / Lt.	16.331 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt. / Lt.	18.487 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt. / Lt.	20.110 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt. / Lt.	21.871 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt. / Lt.	23.648 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	25.362 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Lt.	25.589 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	25.962 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	26.025 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	157.579 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	157.475 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	155.205 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	153.723 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	151.730 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	150.073 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	116.640 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	118.127 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	120.110 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	121.768 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	123.795 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	123.927 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	0.119 US54E To MO42 W		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	0.262 US54E To MO42 W		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	2.240 East OB Pkwy N		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	2.332 East OB Pkwy N		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	0.551 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	0.603 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt. / Lt.	3.084 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt/ Lt.	5.296 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt. / Lt.	7.737 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt.	9.864 Rte. 42 E		MO4-8a DETOUR 24x18 3.00 END		1.00		3	3
Lt.	9.974 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	10.173 Rte. 42 E		WO20-2 48x48 16.00 DETOUR AHEAD		1.00		16	16
Rt.	1.264 East OB Pkwy S		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	1.467 East OB Pkwy S		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	0.097 MO42 To US54 W		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15

Description: CONSTRUCTION SIGNS



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Quantity Posted: 1087

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	8.622 Rte. C South		WO20-2 48x48 16.00 DETOUR AHEAD		1.00		16	16
Rt.	8.684 Rte. C South		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	8.808 Rte. C South		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	9.065 Rte. C South		R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		1.00		12.5	12.5
Lt.	9.065 Rte. C South		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	11.513 Rte. C South		R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		1.00		12.5	12.5
Rt.	12.391 Rte. C South		R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		1.00		12.5	12.5
Rt.	12.921 Rte. C South		SPECIAL 7 96x48 32.00 POINT OF PRESENCE		1.00		32	32
Rt.	13.016 Rte. C South		WO20-3 48x48 16.00 ROAD CLOSED AHEAD		1.00		16	16
Rt.	13.165 Rte. C South		WO20-3a 4x4 16.00 ROAD CLOSED 500 FT		1.00		16	16
CL	13.259 Rte. C South		R11-2 48x30 10.00 ROAD CLOSED		1.00		10	10
Cl	13.617 Rte. C South		R11-2 48x30 10.00 ROAD CLOSED		1.00		10	10
Lt.	13.712 Rte. C South		WO20-3a 4x4 16.00 ROAD CLOSED 500 FT		1.00		16	16
Lt.	13.807 Rte. C South		WO20-3 48x48 16.00 ROAD CLOSED AHEAD		1.00		16	16
Lt.	13.901 Rte. C South		SPECIAL 7 96x48 32.00 POINT OF PRESENCE		1.00		32	32
Lt.	14.927 Rte. C South		R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		1		12.5	12.5
Lt.	16.156 Rte. C South		R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		1.00		12.5	12.5
Rt.	16.991 Rte. C South		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	17.109 Rte. C South		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	17.120 Rte. C South		R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		1.00		12.5	12.5
Rt.	11.116 Rte. A West		WO20-2 48x48 16.00 DETOUR AHEAD		1.00		16	16
Rt.	11.200 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	11.312 Rte. A West		MO4-8a 24x18 3.00 END DETOUR		1.00		3	3
Rt. / Lt.	13.224 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	14.906 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	14.987 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	15.142 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	15.225 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt. / Lt.	16.331 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt. / Lt.	18.487 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt. / Lt.	20.110 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt. / Lt.	21.871 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt. / Lt.	23.648 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt.	25.362 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	25.589 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1		15	15
Rt.	25.962 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1		15	15
Rt.	26.025 Rte. A West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	157.579 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	157.475 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	155.205 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	153.723 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	151.730 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	150.073 Rte. 54 West		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	116.640 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	118.127 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	120.110 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	121.768 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	123.795 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	123.927 Rte. 54 East		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rt.	0.119 US54E To MO42 W		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	0.262 US54E To MO42 W		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	2.240 East OB Pkwy N		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	2.332 East OB Pkwy N		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	0.551 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	0.603 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt / Lt.	3.084 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt / Lt.	5.296 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt / Lt.	7.737 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.00		15	30
Rt.	9.864 Rte. 42 E		MO4-8a 24x18 3.00 END DETOUR		1.00		3	3
Lt.	9.974 Rte. 42 E		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Lt.	10.173 Rte. 42 E		WO20-2 48x48 16.00 DETOUR AHEAD		1.00		16	16
Rt.	1.264 East OB Pkwy S		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	1.467 East OB Pkwy S		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15
Rt.	0.097 MO42 To US54 W		SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.00		15	15



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 11, 2020

No Data Available