



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 6, 2022

Pay Estimate Created Date: June 8, 2022

Final Estimate Number 19	Contract ID 190920-D04 Prime Contractor Lehman Construction, LLC	Pay Period Start February 2, 2022 Pay Period End June 1, 2022	Original Contract Amount \$1,521,900.55 Net Change Order Amount \$33,459.75 Current Contract Amount \$1,555,360.30
------------------------------------	---	--	---

Approval Date	By User
October 4, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by grahac1
October 4, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by holdtc
October 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2021	December 1, 2021	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date	July 27, 2022	July 27, 2022	J5S3263 JSP B Administrative Cost	July 30, 2020	August 19, 2020	Milestone Complete	
Awarded Date	October 1, 2019	October 1, 2019	Job J5S3262 JSP B Calendar Day Milestone	November 11, 2021	November 11, 2021	-328	
Letting Date	September 20, 2019	September 20, 2019	Job J5S3263 JSP B Road User Cost Liquidated Damages	July 30, 2020	August 19, 2020	-777	
Notice to Proceed Date	November 4, 2019	November 4, 2019	Milestone - Available Time. JSP B- Contract Liquidated Damages. Daily Road User Costs- J5S3263				
Open to Traffic Date - Rte. C	August 20, 2020	August 20, 2020	Milestone - Available Time. JSP B. Administrative Cost- J5S3263				
Open to Traffic Date - Rte. D	December 1, 2021	December 1, 2021	Milestone - Completion Date	December 1, 2021	December 1, 2021	Milestone Complete	
Work Began Date J5S3262 09/07/21	September 7, 2021	September 7, 2021					
Work Began Date J5S3263 06/01/2020	June 1, 2020	June 1, 2020					

Contract Total Pay For Estimate No. 19			
	This Estimate	Previous	To Date
190920-D04			
Total Posted Items Pay	\$0.00	\$1,555,360.31	\$1,555,360.31
Gross Item Adjustments	\$4,045.19	(\$4,276.75)	(\$231.56)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$4,045.19	\$1,551,083.56	\$1,555,128.75

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3262	0070	MISC.	Other Item Adjustment	Fuel Price	Fuel Adjustment for Line No. 0070 on Estimate No. 0014 was made in error. This adjustment zeros out original fuel adjustment. The corrected fuel adjustment will be applied this estimate.			(\$245.11)
	0070	MISC.	Other Item Adjustment	Fuel Price	Fuel Price Adjustment for Line No. 0070. Reflects 144.52 SQYD @ 9.25" (73.52 tons) and 543.2 SQYD @ 1" (29.88 tons).			\$240.30
	0330	SEEDING - COOL SEASON	Other Item	Other	This adjustment offsets the 20% withheld on			\$4,050.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 6, 2022

Pay Estimate Created Date: June 8, 2022

Final Estimate Number 19	Contract ID 190920-D04 Prime Contractor Lehman Construction, LLC	Pay Period Start February 2, 2022 Pay Period End June 1, 2022	Original Contract Amount \$1,521,900.55 Net Change Order Amount \$33,459.75 Current Contract Amount \$1,555,360.30
------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3262		GRASSES	Adjustment		Estimate 0015 for seed growth.			
Total								\$4,045.19



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 6, 2022

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3262	FAS S401(72)	Bridge rehabilitation	D	CAMDEN	over Minnow Brook Creek
J5S3263	FAS S401(81)	Bridge rehabilitation	C	MILLER	over Deane Creek

Totals by Job Numbers				
-----------------------	--	--	--	--

Job Number		This Estimate	Previous	To Date
J5S3262	Posted Item Pay	\$0.00	\$702,559.11	\$702,559.11
	Gross Item Adjustments	\$4,045.19	(\$3,356.31)	\$688.88
	Gross Item Pay	\$4,045.19	\$699,202.80	\$703,247.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5S3263	Posted Item Pay	\$0.00	\$852,801.20	\$852,801.20
	Gross Item Adjustments	\$0.00	(\$920.44)	(\$920.44)
	Gross Item Pay	\$0.00	\$851,880.76	\$851,880.76
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-D04	J5S3262	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$11,200.00	\$11,200.00
		0001	0020	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	8.00	0.00	8.00	SQFT	8.00	\$250.00	\$2,000.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	1.00	0.00	1.00	STA	1.00	\$1,700.00	\$1,700.00
		0001	0040	2079909	MISC.MOD. LIN. GRADING, CL. 2	7.80	0.00	7.80	STA	7.80	\$1,400.00	\$10,920.00
		0001	0050	2153000	SHAPING SLOPES, CLASS III	1.00	0.00	1.00	100F	1.00	\$2,200.00	\$2,200.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	311.00	0.00	311.00	SQYD	311.00	\$9.00	\$2,799.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	543.20	0.00	543.20	SQYD	543.20	\$140.00	\$76,048.00
		0001	0080	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	47.10	29.80	76.90	TONS	76.90	\$300.00	\$23,070.00
		0001	0090	4071005	TACK COAT	88.00	10.00	98.00	GAL	98.00	\$4.00	\$392.00
		0001	0100	6066400	GUARDRAIL, RELOCATED AND MODIFIED	320.00	0.00	320.00	LF	320.00	\$17.00	\$5,440.00
		0001	0110	6119907	MISC.PATCH GROUTED ROCK BLANKET	5.00	0.00	5.00	CUYD	5.00	\$675.00	\$3,375.00
		0001	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$2,700.00	\$0.00
		0001	0130	6161005	CONSTRUCTION SIGNS	484.00	-69.00	415.00	SQFT	415.00	\$8.50	\$3,527.50
		0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	-4.00	2.00	EA	2.00	\$80.00	\$160.00
		0001	0150	6161009	FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$30.00	\$0.00
		0001	0160	6161025	CHANNELIZER (TRIM LINE)	25.00	0.00	25.00	EA	25.00	\$50.00	\$1,250.00
		0001	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$4,500.00	\$13,500.00
		0001	0190	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$15,000.00	\$15,000.00
		0001	0200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$850.00	\$3,400.00
		0001	0210	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	95.00	130.00	225.00	LF	225.00	\$20.00	\$4,500.00
		0001	0220	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	355.00	-130.00	225.00	LF	225.00	\$25.00	\$5,625.00
		0001	0230	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	450.00	0.00	450.00	LF	450.00	\$17.00	\$7,650.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$68,200.00	\$68,200.00
		0001	0250	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,291.00	-61.00	2,230.00	LF	2,230.00	\$1.40	\$3,122.00
		0001	0260	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	1,000.00	-440.00	560.00	LF	560.00	\$1.40	\$784.00
		0001	0270	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	24.00	0.00	24.00	LF	24.00	\$7.00	\$168.00
		0001	0280	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,162.00	0.00	1,162.00	LF	1,162.00	\$1.40	\$1,626.80
		0001	0290	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,875.00	0.00	1,875.00	LF	1,875.00	\$1.40	\$2,625.00
		0001	0300	6207001	PAVEMENT MARKING REMOVAL	5,123.00	36.00	5,159.00	LF	5,159.00	\$0.55	\$2,837.45
		0001	0310	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	869.00	273.00	1,142.00	SQYD	1,142.00	\$17.00	\$19,414.00
		0001	0320	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,500.00	\$3,500.00
		0001	0330	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.70	0.90	ACRE	0.90	\$22,500.00	\$20,250.00
		0001	0340	8061006	ALTERNATE DITCH CHECK	180.00	-20.00	160.00	LF	160.00	\$9.50	\$1,520.00
		0001	0350	8061016	SEDIMENT REMOVAL	29.00	-29.00	0.00	CUYD	0.00	\$12.00	\$0.00
		0001	0360	8061019	SILT FENCE	590.00	-290.00	300.00	LF	300.00	\$2.70	\$810.00
		0010	0370	6061060	MGS GUARDRAIL	375.00	-87.00	288.00	LF	288.00	\$34.00	\$9,792.00
		0010	0380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,600.00	\$14,400.00
		0010	0390	6061080	MGS END ANCHOR	1.00	-1.00	0.00	EA	0.00	\$1,700.00	\$0.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	1.00	4.00	EA	4.00	\$3,700.00	\$14,800.00
		0040	0410	9031010	CONCRETE FOOTINGS, EMBEDDED	0.20	0.00	0.20	CUYD	0.20	\$3,900.00	\$780.00
		0040	0420	9031280	2.5 IN. PSST POST - 12 GA.	24.00	0.00	24.00	LF	24.00	\$25.00	\$600.00
		0040	0430	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	6.00	0.00	6.00	LF	6.00	\$100.00	\$600.00
		0070	0440	2162500	REMOVAL OF EXISTING BRIDGE DECK	2,742.00	0.00	2,742.00	SQFT	2,742.00	\$12.00	\$32,904.00
		0070	0450	7034212	SLAB ON STEEL	304.00	0.00	304.00	SQYD	304.00	\$340.00	\$103,360.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-D04	J5S3262	0070	0460	7034215	SAFETY BARRIER CURB	178.00	0.00	178.00	LF	178.00	\$125.00	\$22,250.00
		0070	0470	7039903	MISC.pile encasement	48.00	0.00	48.00	LF	48.00	\$540.00	\$25,920.00
		0070	0480	7061070	MECHANICAL BAR SPLICE	276.00	0.00	276.00	EA	276.00	\$45.00	\$12,420.00
		0070	0490	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0070	0500	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	700.00	0.00	700.00	LB	700.00	\$8.00	\$5,600.00
		0070	0510	7121159	SHEAR CONNECTORS	1,032.00	-1,032.00	0.00	EA	0.00	\$11.50	\$0.00
		0070	0520	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	12.00	\$327.00	\$3,924.00
		0070	0530	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
		0070	0540	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	2,100.00	-2,100.00	0.00	SQFT	0.00	\$42.00	\$0.00
		0070	0550	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	2,100.00	-2,100.00	0.00	SQFT	0.00	\$1.00	\$0.00
		0070	0560	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	600.00	0.00	600.00	SQFT	600.00	\$1.00	\$600.00
		0070	0570	7125370A	FINISH FIELD COAT (SYSTEM G)	600.00	0.00	600.00	SQFT	600.00	\$1.00	\$600.00
		0070	0580	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
		0070	5001	7129911	MISC.A709 Gr. 36 Girders	0.00	31,000.00	31,000.00	LB	31,000.00	\$3.79	\$117,485.35
		0001	5002	2039901		0.00	1.00	1.00	LS	1.00	\$3,910.00	\$3,910.00
Project J5S3262 - Total Value Posted to Date as of Report Generated Date												\$702,559.10
J5S3263	0001	0590	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$12,200.00	\$12,200.00	
		0600	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	17.00	0.00	17.00	SQFT	17.00	\$240.00	\$4,080.00	
		0610	2072000	LINEAR GRADING CLASS 2	1.00	0.00	1.00	STA	1.00	\$1,700.00	\$1,700.00	
		0620	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	7.00	\$2,200.00	\$15,400.00	
		0630	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	289.00	0.00	289.00	SQYD	289.00	\$9.00	\$2,601.00	
		0640	4019905	MISC.OPTIONAL PAVEMENT	288.90	0.00	288.90	SQYD	288.90	\$140.00	\$40,446.00	
		0650	6119907	MISC.PATCH GROUTED ROCK BLANKET	5.00	0.00	5.00	CUYD	5.00	\$685.00	\$3,425.00	
		0660	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$2,700.00	\$0.00	
		0670	6161005	CONSTRUCTION SIGNS	1,124.00	-37.00	1,087.00	SQFT	1,087.00	\$9.00	\$9,783.00	
		0680	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$60.00	\$120.00	
		0690	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$20.00	\$160.00	
		0700	6161025	CHANNELIZER (TRIM LINE)	30.00	0.00	30.00	EA	30.00	\$50.00	\$1,500.00	
		0710	6161030	TYPE III MOVEABLE BARRICADE	4.00	0.00	4.00	EA	4.00	\$195.00	\$780.00	
		0720	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	2.00	0.00	2.00	EA	2.00	\$225.00	\$450.00	
		0740	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$2,350.00	\$14,100.00	
		0750	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$88,200.00	\$88,200.00	
		0760	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	602.00	0.00	602.00	LF	602.00	\$1.30	\$782.60	
		0770	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	602.00	0.00	602.00	LF	602.00	\$1.30	\$782.60	
		0780	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,500.00	\$3,500.00	
		0790	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.00	0.20	ACRE	0.20	\$22,500.00	\$4,500.00	
		0800	8061004	SEDIMENT TRAP ROCK	3.10	6.40	9.50	CUYD	9.50	\$115.00	\$1,092.50	
		0810	8061016	SEDIMENT REMOVAL	14.00	-14.00	0.00	CUYD	0.00	\$20.00	\$0.00	
		0820	8061019	SILT FENCE	780.00	65.00	845.00	LF	845.00	\$2.70	\$2,281.50	
		0830	6061060	MGS GUARDRAIL	288.00	0.00	288.00	LF	288.00	\$34.00	\$9,792.00	
		0840	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,600.00	\$14,400.00	
		0850	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,700.00	\$14,800.00	
		0860	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,785.00	0.00	5,785.00	SQFT	5,785.00	\$9.00	\$52,065.00	
		0870	7034212	SLAB ON STEEL	641.00	0.00	641.00	SQYD	641.00	\$294.00	\$188,454.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-D04	J5S3263	0070	0880	7034215	SAFETY BARRIER CURB	402.00	0.00	402.00	LF	402.00	\$88.00	\$35,376.00
		0070	0890	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	3,960.00	0.00	3,960.00	LB	3,960.00	\$14.50	\$57,420.00
		0070	0900	7123610	SLAB DRAIN	38.00	0.00	38.00	EA	38.00	\$345.00	\$13,110.00
		0070	0910	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	5,900.00	0.00	5,900.00	SQFT	5,900.00	\$42.00	\$247,800.00
		0070	0920	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	5,900.00	0.00	5,900.00	SQFT	5,900.00	\$1.00	\$5,900.00
		0070	0930	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,700.00	0.00	1,700.00	SQFT	1,700.00	\$1.00	\$1,700.00
		0070	0940	7125370A	FINISH FIELD COAT (SYSTEM G)	1,700.00	0.00	1,700.00	SQFT	1,700.00	\$1.00	\$1,700.00
		0070	0950	7126000	NON-DESTRUCTIVE TESTING	48.00	0.00	48.00	LF	48.00	\$50.00	\$2,400.00
Project J5S3263 - Total Value Posted to Date as of Report Generated Date											\$852,801.20	
190920-D04 Overall - Total Value Posted to Date as of Report Generated Date											\$1,555,360.30	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3262	0130	September 8, 2021	408	SPECIAL 7 96x48 32.00 POINT OF PRESENCE		0.011	Route D SB	1.00	32	Focus on Bridges	32.00	32
				R2-1 36x48 12.00 SPEED LIMIT XX		16.229	Route D NB	1.00	12	Speed Limit 55	12.00	12
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.214	Route D SB	1.00	10	Road Work Next 1 Mile	10.00	10
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.308	Route D SB	1.00	12	Work Zone No Phone Zone	12.00	12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.426	Route D SB	1.00	16	Road Work Ahead	16.00	16
				WO3-5(48) 48x48 16.00 SPEED REDUCTION SIGN		0.468	Route D SB	1.00	16	Speed Limit 45 Ahead	16.00	16
				R2-1 36x48 12.00 SPEED LIMIT XX		0.522	Route D SB	1.00	12	Speed Limit 45	12.00	12
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		0.522	Route D SB	1.00	6	Work Zone Plaque	6.00	6
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		0.567	Route D SB	1.00	16	One Lane Road Ahead	16.00	16
				WO3-5(48) 48x48 16.00 SPEED REDUCTION SIGN		0.595	Route D SB	1.00	16	Speed Limit 35 Ahead	16.00	16
				R2-1 36x48 12.00 SPEED LIMIT XX		0.624	Route D SB	1.00	12	Speed Limit 35	12.00	12
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		0.624	Route D SB	1.00	6	Work Zone Plaque	6.00	6
				WO3-3(48) 48x48 16.00 SIGNAL AHEAD		0.682	Route D SB	1.00	16	Signal Ahead	16.00	16
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)		0.777	Route D SB	1.00	6	Stop Here	6.00	6
				GO20-2 48x24 8.00 END ROAD WORK		1.446	Route D SB	1.00	8	End Road Work	8.00	8
				R2-1 36x48 12.00 SPEED LIMIT XX		1.536	Route D SB	1.00	12	Speed Limit 55	12.00	12
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		14.700	Route D NB	1.00	8	Rate Our Work Zone	8.00	8
				SPECIAL 7 96x48 32.00 POINT OF PRESENCE		14.725	Route D NB	1.00	32	Point of Precense	32.00	32
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		14.913	Route D NB	1.00	10	Road Work Next 1 Mile	10.00	10
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		15.000	Route D NB	1.00	12	Work Zone No Phone Zone	12.00	12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		15.107	Route D NB	1.00	16	Road Work Ahead	16.00	16
				WO3-5(48) 48x48 16.00 SPEED REDUCTION SIGN		15.148	Route D NB	1.00	16	SL 45 Ahead	16.00	16
				R2-1 36x48 12.00 SPEED LIMIT XX		15.187	Route D NB	1.00	12	Speed Limit 45	12.00	12
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		15.187	Route D NB	1.00	6	Work Zone Plaque	6.00	6
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		15.227	Route D NB	1.00	16	One Lane Road Ahead	16.00	16
				WO3-5(48) 48x48 16.00 SPEED REDUCTION SIGN		15.296	Route D NB	1.00	16	Speed Limit 35	16.00	16
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		15.296	Route D NB	1.00	6	Work Zone Plaque	6.00	6
				R2-1 36x48 12.00 SPEED LIMIT XX		15.336	Route D NB	1.00	12	SL 35 Ahead	16.00	12
				WO3-3(48) 48x48 16.00 SIGNAL AHEAD		15.373	Route D NB	1.00	16	Signal Ahead	16.00	16
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)		15.487	Route D NB	1.00	6	Stop Here	6.00	6
				GO20-2 48x24 8.00 END ROAD WORK		16.134	Route D NB	1.00	8	End Road Work	8.00	8
				CONST-7-48 48x24 8.00 RATE OUR		0.117	Route D	1.00	8	Rate Our	8.00	8



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3262	0130	September 8, 2021	408	WORK ZONE			SB			Work Zone		
0130 - Total												408
J5S3263	0670	June 1, 2020	1087	SPECIAL 36x60 15.00 DETOUR ASSEMBLY		0.097 MO42 To US54 W	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		0.119 US54E To MO42 W	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		0.262 US54E To MO42 W	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		0.551 Rte. 42 E	Lt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		0.603 Rte. 42 E	Lt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.264 East OB Pkwy S	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		1.467 East OB Pkwy S	Rt.	1.00	15			15
				WO20-2 48x48 16.00 DETOUR AHEAD		10.173 Rte. 42 E	Lt.	1.00	16			16
				WO20-2 48x48 16.00 DETOUR AHEAD		11.116 Rte. A West	Rt.	1.00	16			16
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		11.200 Rte. A West	Rt.	1.00	15			15
				MO4-8a 24x18 3.00 END DETOUR		11.312 Rte. A West	Lt.	1.00	3			3
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		11.513 Rte. C South	Rt.	1.00	12.5			12.5
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		116.640 Rte. 54 East	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		118.127 Rte. 54 East	Rt.	1.00	15			15
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		12.391 Rte. C South	Rt.	1.00	12.5			12.5
				SPECIAL 7 96x48 32.00 POINT OF PRESENCE		12.921 Rte. C South	Rt.	1.00	32			32
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		120.110 Rte. 54 East	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		121.768 Rte. 54 East	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		123.795 Rte. 54 East	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		123.927 Rte. 54 East	Rt.	1.00	15			15
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		13.016 Rte. C South	Rt.	1.00	16			16
				WO20-3a 4x4 16.00 ROAD CLOSED 500 FT		13.165 Rte. C South	Rt.	1.00	16			16
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		13.224 Rte. A West	Rt. / Lt.	2.00	15			30
				R11-2 48x30 10.00 ROAD CLOSED		13.259 Rte. C South	CL	1.00	10			10
				R11-2 48x30 10.00 ROAD CLOSED		13.617 Rte. C South	Cl	1.00	10			10
				WO20-3a 4x4 16.00 ROAD CLOSED 500 FT		13.712 Rte. C South	Lt.	1.00	16			16
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		13.807 Rte. C South	Lt.	1.00	16			16
				SPECIAL 7 96x48 32.00 POINT OF PRESENCE		13.901 Rte. C South	Lt.	1.00	32			32
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		14.906 Rte. A West	Rt.	1.00	15			15
				R11-4 60x30 12.50 ROAD		14.927 Rte. C	Lt.	1	12.5			12.5



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3263	0670	June 1, 2020	1087	CLOSED TO THRU TRAFFIC		South						
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		14.987 Rte. A West	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		15.142 Rte. A West	Lt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		15.225 Rte. A West	Lt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		150.073 Rte. 54 West	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		151.730 Rte. 54 West	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		153.723 Rte. 54 West	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		155.205 Rte. 54 West	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		157.475 Rte. 54 West	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		157.579 Rte. 54 West	Rt.	1.00	15			15
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		16.156 Rte. C South	Lt.	1.00	12.5			12.5
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		16.331 Rte. A West	Rt. / Lt.	2.00	15			30
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		16.991 Rte. C South	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		17.109 Rte. C South	Rt.	1.00	15			15
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		17.120 Rte. C South	Lt.	1.00	12.5			12.5
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		18.487 Rte. A West	Rt. / Lt.	2.00	15			30
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.240 East OB Pkwy N	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		2.332 East OB Pkwy N	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		20.110 Rte. A West	Rt. / Lt.	2.00	15			30
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		21.871 Rte. A West	Rt. / Lt.	2.00	15			30
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		23.648 Rte. A West	Rt. / Lt.	2.00	15			30
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		25.362 Rte. A West	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		25.589 Rte. A West	Lt.	1	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		25.962 Rte. A West	Rt.	1	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		26.025 Rte. A West	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		3.084 Rte. 42 E	Rt. / Lt.	2.00	15			30
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		5.296 Rte. 42 E	Rt./ Lt.	2.00	15			30
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		7.737 Rte. 42 E	Rt. / Lt.	2.00	15			30
				WO20-2 48x48 16.00 DETOUR AHEAD		8.622 Rte. C South	Rt.	1.00	16			16
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		8.684 Rte. C South	Rt.	1.00	15			15
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		8.808 Rte. C South	Rt.	1.00	15			15



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3263	0670	June 1, 2020	1087	R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		9.065 Rte. C South	Rt.	1.00	12.5			12.5
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		9.065 Rte. C South	Lt.	1.00	15			15
				MO4-8a 24x18 3.00 END DETOUR		9.864 Rte. 42 E	Rt.	1.00	3			3
				SPECIAL 36x60 15.00 DETOUR ASSEMBLY		9.974 Rte. 42 E	Lt.	1.00	15			15
0670 - Total											1087	



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3262	0070	MISC.	Material		9	Sep 16, 2021	SYSTEM	\$16,245.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bekc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					9	Sep 16, 2021	SYSTEM	(\$16,245.60)					
					10	Oct 4, 2021	SYSTEM	\$16,245.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bekc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					10	Oct 4, 2021	SYSTEM	(\$16,245.60)					
					11	Oct 18, 2021	SYSTEM	\$16,245.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bekc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					11	Oct 18, 2021	SYSTEM	(\$16,245.60)					
					12	Nov 2, 2021	SYSTEM	\$13,747.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bekc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					12	Nov 2, 2021	SYSTEM	(\$13,747.86)					
					13	Nov 16, 2021	SYSTEM	\$13,747.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bekc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					13	Nov 16, 2021	SYSTEM	(\$13,747.86)					
					14	Dec 2, 2021	SYSTEM	\$33,980.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bekc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					14	Dec 2, 2021	SYSTEM	(\$33,980.66)					
					15	Dec 16, 2021	SYSTEM	\$33,980.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bekc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					15	Dec 16, 2021	SYSTEM	(\$33,980.66)					
					16	Jan 4, 2022	SYSTEM	\$33,980.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bekc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					16	Jan 4, 2022	SYSTEM	(\$33,980.66)					
								- Total				\$0.00	
								Material - Total				\$0.00	
						Other Item Adjustment		ACAD	12	Nov 2, 2021	snells1	(\$50.33)	This adjustment is being entered for Asphalt paid by the Sq./ Yd. between October 15 and October 31, 2021. A copy of the adjustment is stored in e-projects. snells1
									12	Nov 2, 2021	snells1	(\$12.40)	This adjustment is being entered for Asphalt paid by the Sq./ Yd. between Sept. 1 and Sept 15 2021. This adjustment should have been entered on Estimate 0009 but was left off. A copy of the adjustment is stored in e-projects. snells1
									14	Dec 2, 2021	bekc2	(\$36.70)	AC ADJUSTMENT 11/18 144.52 SQ YD 9.25" thick = -\$25.73 11/30 498.76 SQ YD 1" thick = -\$10.97
									17	Jan 18, 2022	bekc2	(\$0.98)	This adjustment is to correct the AC Adjustment for Line 0070 made on Estimate 0014. The Adjustment should be (\$37.68) and the original adjustment was (\$36.70). Therefore this adjustment is (\$0.98).
									ACAD - Total			(\$100.41)	
								FUEL	12	Nov 2, 2021	snells1	\$324.64	This adjustment is being entered for Asphalt paid by the Sq./ Yd. between October 15 and October 31, 2021. A copy of the adjustment is stored in e-projects. snells1
									12	Nov 2, 2021	snells1	\$76.39	This adjustment is being entered for Asphalt paid by the Sq./ Yd. between Sept. 1 and Sept 15 2021. This adjustment should have been entered on Estimate 0009 but was left off. A copy of the adjustment is stored in e-projects.



Line Item Adjustments by Estimate

Oct 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3262	0070	MISC.	Other Item Adjustment	FUEL					snells1				
					14	Dec 2, 2021	beckc2	\$245.11	FUEL ADJUSTMENT Line 0070 HMA 100.95 tons x 0.7 index diff = \$234.61				
					19	Jun 8, 2022	grahac1	(\$245.11)	Fuel Adjustment for Line No. 0070 on Estimate No. 0014 was made in error. This adjustment zeros out original fuel adjustment. The corrected fuel adjustment will be applied this estimate.				
					19	Jun 8, 2022	grahac1	\$240.30	Fuel Price Adjustment for Line No. 0070. Reflects 144.52 SQYD @ 9.25" (73.52 tons) and 543.2 SQYD @ 1" (29.88 tons).				
					FUEL - Total			\$641.33					
					Other Item Adjustment - Total			\$540.92					
					0070 - Total			\$540.92					
					0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		14	Dec 2, 2021	SYSTEM	(\$23,070.00)	
								- Total			(\$23,070.00)		
								Material - Total			(\$23,070.00)		
MaterialCredit	15	Dec 16, 2021	SYSTEM	\$23,070.00									
	- Total			\$23,070.00									
MaterialCredit - Total			\$23,070.00										
Other Item Adjustment	ACAD	14	Dec 2, 2021	beckc2				(\$30.76)	AC ADJUSTMENT Line 0080 -12.5 index x 76.9 tons = -\$30.76				
	ACAD - Total			(\$30.76)									
Other Item Adjustment - Total			(\$30.76)										
Overrun	Overrun	14	Dec 2, 2021	SYSTEM				(\$9,009.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
		14	Dec 2, 2021	SYSTEM				\$9,009.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 12 on the current Payment Estimate. Material Insufficiency Quantity 76.900; Overrun Quantity Balance 29.80.				
	Overrun - Total			\$0.00									
Overrun - Total			\$0.00										
Price FUEL	14	Dec 2, 2021	SYSTEM	\$178.72				Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
	- Total			\$178.72									
Price FUEL - Total			\$178.72										
0080 - Total			\$147.96										
0090	TACK COAT	Material		14	Dec 2, 2021	SYSTEM	(\$392.00)						
			- Total			(\$392.00)							
			Material - Total			(\$392.00)							
			MaterialCredit	15	Dec 16, 2021	SYSTEM	\$392.00						
				- Total			\$392.00						
			MaterialCredit - Total			\$392.00							
			Overrun	Overrun	14	Dec 2, 2021	SYSTEM	\$40.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 98.000; Overrun Quantity Balance 10.00.				
					14	Dec 2, 2021	SYSTEM	(\$40.00)					
Overrun - Total			\$0.00										
Overrun - Total			\$0.00										
0090 - Total			\$0.00										
0110	MISC. EMBANKMENT PROTECTION	Material		12	Nov 2, 2021	SYSTEM	\$1,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				12	Nov 2, 2021	SYSTEM	(\$1,687.50)						
			- Total			\$0.00							
			Material - Total			\$0.00							



Line Item Adjustments by Estimate

Oct 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3262	0110 - Total								\$0.00	
	0210	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun	Overrun	9	Sep 16, 2021	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user beckc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					9	Sep 16, 2021	SYSTEM	(\$2,600.00)		
					10	Oct 4, 2021	SYSTEM	(\$2,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					10	Oct 4, 2021	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user beckc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					11	Oct 18, 2021	SYSTEM	(\$2,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					11	Oct 18, 2021	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user beckc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
	Overrun - Total								\$0.00	
	Overrun - Total								\$0.00	
	0210 - Total								\$0.00	
	0310	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	14	Dec 2, 2021	SYSTEM	(\$4,641.00)		
					15	Dec 16, 2021	SYSTEM	\$4,641.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.00000 - 17.00000, 'is applied (if non-zero).	
					Overrun - Total					
	Overrun - Total								\$0.00	
	0310 - Total								\$0.00	
	0330	SEEDING - COOL SEASON GRASSES	Other Item Adjustment	OTHR	15	Dec 16, 2021	beckc2	(\$4,050.00)	This line item adjustment withholds 20% of payment for Seeding on Route D Camden County. Per EPG 805.7 Seeding from Nov-Feb, 80 % Payment is made when seeded and the remaining 20% will be paid upon final acceptance. (\$20,250 x 20% = \$4,050)	
					19	Jun 8, 2022	grahac1	\$4,050.00	This adjustment offsets the 20% withheld on Estimate 0015 for seed growth.	
					OTHR - Total					
	Other Item Adjustment - Total								\$0.00	
	0330 - Total								\$0.00	
	0340	ALTERNATE DITCH CHECK	Material		10	Oct 4, 2021	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					10	Oct 4, 2021	SYSTEM	(\$1,520.00)		
					- Total					
	Material - Total								\$0.00	
	0340 - Total								\$0.00	
	0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Overrun	Overrun	14	Dec 2, 2021	SYSTEM	(\$3,700.00)		
					15	Dec 16, 2021	SYSTEM	\$3,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3700.00000 - 3700.00000, 'is applied (if non-zero).	
					Overrun - Total					
	Overrun - Total								\$0.00	
	0400 - Total								\$0.00	
	0420	2.5 IN. PSST POST - 12 GA.	Material		15	Dec 16, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user beckc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					15	Dec 16, 2021	SYSTEM	(\$600.00)		
					- Total					
	Material - Total								\$0.00	
	0420 - Total								\$0.00	
	0430	POST ANCHOR FOR 2.5 IN.	Material		15	Dec 16, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user beckc2 overriding Payment	



Line Item Adjustments by Estimate

Oct 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3262	0430	PSST - 7 GA.	Material		15	Dec 16, 2021	SYSTEM	(\$600.00)	Estimate Exception 10 on the current Payment Estimate.					
					- Total				\$0.00					
	Material - Total							\$0.00						
	0430 - Total							\$0.00						
	0450	SLAB ON STEEL	Material		11	Oct 18, 2021	SYSTEM	\$54,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user beckc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$54,740.00)						
					12	Nov 2, 2021	SYSTEM	\$54,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user beckc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$54,740.00)						
					13	Nov 16, 2021	SYSTEM	\$81,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$81,600.00)						
					14	Dec 2, 2021	SYSTEM	\$101,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user beckc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$101,320.00)						
					15	Dec 16, 2021	SYSTEM	\$103,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user beckc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$103,360.00)						
					- Total			\$0.00						
					Material - Total						\$0.00			
					Other Item Adjustment	SUBI	11	Oct 18, 2021	beckc2	(\$27,370.00)	50% of Compensation upheld due to substandard item for Line 0450. Non Compliance of Wet Cure Specification 703.3.6.1.4 and received heavy rainfall which caused damage to the roadway's texture washed cement from the wearing surface of the deck. (16'4" x 89' = 161 SQ YD for stage 1, 161 SQ YD x \$340/SQ YD * .5 = -\$27,370)			
											14	Dec 2, 2021	beckc2	\$27,370.00
	SUBI - Total					\$0.00	This adjustment \$27,370 is being made for repayment after the bridge deck has been ground.							
	Other Item Adjustment - Total						\$0.00							
	0450 - Total							\$0.00						
	0460	SAFETY BARRIER CURB	Material		12	Nov 2, 2021	SYSTEM	\$11,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user beckc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$11,125.00)						
					13	Nov 16, 2021	SYSTEM	\$11,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user beckc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$11,125.00)						
14					Dec 2, 2021	SYSTEM	\$22,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user beckc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
14					Dec 2, 2021	SYSTEM	(\$22,250.00)							



Line Item Adjustments by Estimate

Oct 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3262	0460	SAFETY BARRIER CURB	Material		15	Dec 16, 2021	SYSTEM	\$22,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user beckc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$22,250.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0460 - Total							\$0.00	
	0470	MISC. CONCRETE CONSTRUCTION	Material		10	Oct 4, 2021	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user beckc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Oct 4, 2021	SYSTEM	(\$12,960.00)	
					11	Oct 18, 2021	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user beckc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$12,960.00)	
					12	Nov 2, 2021	SYSTEM	\$12,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user beckc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$12,960.00)	
					13	Nov 16, 2021	SYSTEM	\$25,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user beckc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$25,920.00)	
					14	Dec 2, 2021	SYSTEM	\$25,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user beckc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$25,920.00)	
					15	Dec 16, 2021	SYSTEM	\$25,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user beckc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$25,920.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0470 - Total							\$0.00	
0490	PROTECTIVE COATING - CONCRETE BENTS AND	Material		14	Dec 2, 2021	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user beckc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				14	Dec 2, 2021	SYSTEM	(\$5,000.00)		
				- Total			\$0.00		
				Material - Total			\$0.00		
0490 - Total							\$0.00		
0500	FAB. STRUCT. CARBON STEEL (MISC)	Material		14	Dec 2, 2021	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user beckc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				14	Dec 2, 2021	SYSTEM	(\$5,600.00)		
				15	Dec 16, 2021	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user beckc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				15	Dec 16, 2021	SYSTEM	(\$5,600.00)		
				- Total			\$0.00		
				Material - Total			\$0.00		
0500 - Total							\$0.00		
5001	MISC. STRUCTURAL	Material		11	Oct 18, 2021	SYSTEM	\$58,742.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user beckc2 overriding Payment	



Line Item Adjustments by Estimate

Oct 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3262	5001	STEEL CONSTRUCTION	Material						Estimate Exception 8 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$58,742.68)	
					12	Nov 2, 2021	SYSTEM	\$58,742.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user beckc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$58,742.68)	
					13	Nov 16, 2021	SYSTEM	\$117,485.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user beckc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$117,485.35)	
					14	Dec 2, 2021	SYSTEM	\$117,485.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user beckc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$117,485.35)	
					15	Dec 16, 2021	SYSTEM	\$117,485.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user beckc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$117,485.35)	
- Total								\$0.00	
Material - Total								\$0.00	
5001 - Total								\$0.00	
J5S3262 - Total								\$688.88	
J5S3263	0630	TYPE 5 AGGREGATE FOR BASE	Material		4	Jul 16, 2020	SYSTEM	\$2,601.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jul 16, 2020	SYSTEM	(\$2,601.00)	
					5	Aug 3, 2020	SYSTEM	\$2,601.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Aug 3, 2020	SYSTEM	(\$2,601.00)	
					6	Aug 17, 2020	SYSTEM	\$2,601.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Aug 17, 2020	SYSTEM	(\$2,601.00)	
					- Total				
Material - Total								\$0.00	
0630 - Total								\$0.00	
	0640	MISC.	Material		4	Jul 16, 2020	SYSTEM	(\$40,446.00)	
					5	Aug 3, 2020	SYSTEM	(\$40,446.00)	
					6	Aug 17, 2020	SYSTEM	\$40,446.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Aug 17, 2020	SYSTEM	(\$40,446.00)	
					7	Sep 2, 2020	SYSTEM	\$40,446.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Sep 2, 2020	SYSTEM	(\$40,446.00)	
					8	Sep 16, 2020	SYSTEM	\$40,446.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Sep 16, 2020	SYSTEM	(\$40,446.00)	
- Total								(\$80,892.00)	



Line Item Adjustments by Estimate

Oct 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3263	0640	MISC.	Material - Total							(\$80,892.00)		
			MaterialCredit		5	Aug 3, 2020	SYSTEM	\$40,446.00				
					6	Aug 17, 2020	SYSTEM	\$40,446.00				
					- Total						\$80,892.00	
			MaterialCredit - Total						\$80,892.00			
			Other Item Adjustment	ACAD	6	Aug 17, 2020	snells1	(\$572.26)				
				ACAD - Total						(\$572.26)		
				FUEL	6	Aug 17, 2020	snells1	(\$348.18)				
				FUEL - Total						(\$348.18)		
			Other Item Adjustment - Total						(\$920.44)			
			0640 - Total								(\$920.44)	
			0650	MISC. EMBANKMENT PROTECTION	Material		4	Jul 16, 2020	SYSTEM	\$3,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
							4	Jul 16, 2020	SYSTEM	(\$3,425.00)		
							5	Aug 3, 2020	SYSTEM	(\$3,425.00)		
		6				Aug 17, 2020	SYSTEM	\$3,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
		6				Aug 17, 2020	SYSTEM	(\$3,425.00)				
		7				Sep 2, 2020	SYSTEM	\$3,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
		7				Sep 2, 2020	SYSTEM	(\$3,425.00)				
		8				Sep 16, 2020	SYSTEM	\$3,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
		8				Sep 16, 2020	SYSTEM	(\$3,425.00)				
- Total							(\$3,425.00)					
Material - Total							(\$3,425.00)					
MaterialCredit		6				Aug 17, 2020	SYSTEM	\$3,425.00				
	- Total						\$3,425.00					
MaterialCredit - Total							\$3,425.00					
0650 - Total								\$0.00				
0800	SEDIMENT TRAP ROCK	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$736.00)					
				3	Jul 1, 2020	SYSTEM	\$736.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',115.00000 - 115.00000, 'is applied (if non-zero).				
				Overrun - Total						\$0.00		
				Overrun - Total						\$0.00		
0800 - Total								\$0.00				
0820	SILT FENCE	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$175.50)					
				3	Jul 1, 2020	SYSTEM	\$175.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.70000 - 2.70000, 'is applied (if non-zero).				
				Overrun - Total						\$0.00		
				Overrun - Total						\$0.00		
0820 - Total								\$0.00				
0830	MGS	Material		5	Aug 3,	SYSTEM	\$9,792.00	This adjustment offsets the original system-generated Overrun Payment				



Line Item Adjustments by Estimate

Oct 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3263	0830	GUARDRAIL	Material			2020			Estimate Item Adjustment (0005) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					5	Aug 3, 2020	SYSTEM	(\$9,792.00)						
					6	Aug 17, 2020	SYSTEM	\$9,792.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user snells1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Aug 17, 2020	SYSTEM	(\$9,792.00)						
					7	Sep 2, 2020	SYSTEM	\$9,792.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Sep 2, 2020	SYSTEM	(\$9,792.00)						
					8	Sep 16, 2020	SYSTEM	\$9,792.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Sep 16, 2020	SYSTEM	(\$9,792.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0830 - Total								\$0.00	
						0870	SLAB ON STEEL	Material		2	Jun 16, 2020	SYSTEM	\$18,845.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										2	Jun 16, 2020	SYSTEM	(\$18,845.40)	
										3	Jul 1, 2020	SYSTEM	\$65,958.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user snells1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
3	Jul 1, 2020	SYSTEM	(\$65,958.90)											
4	Jul 16, 2020	SYSTEM	\$179,031.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
4	Jul 16, 2020	SYSTEM	(\$179,031.30)											
5	Aug 3, 2020	SYSTEM	\$179,031.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
5	Aug 3, 2020	SYSTEM	(\$179,031.30)											
6	Aug 17, 2020	SYSTEM	\$179,031.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user snells1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
6	Aug 17, 2020	SYSTEM	(\$179,031.30)											
7	Sep 2, 2020	SYSTEM	\$188,454.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
7	Sep 2, 2020	SYSTEM	(\$188,454.00)											
8	Sep 16, 2020	SYSTEM	\$188,454.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user snells1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
8	Sep 16, 2020	SYSTEM	(\$188,454.00)											
9	Sep 16, 2021	SYSTEM	\$188,454.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user becc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
9	Sep 16, 2021	SYSTEM	(\$188,454.00)											
10	Oct 4, 2021	SYSTEM	\$188,454.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
10	Oct 4, 2021	SYSTEM	(\$188,454.00)											



Line Item Adjustments by Estimate

Oct 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3263	0870	SLAB ON STEEL	Material		11	Oct 18, 2021	SYSTEM	\$188,454.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user beckc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$188,454.00)						
					12	Nov 2, 2021	SYSTEM	\$54,817.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user beckc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$54,817.77)						
					13	Nov 16, 2021	SYSTEM	\$54,817.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user beckc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$54,817.77)						
					14	Dec 2, 2021	SYSTEM	\$54,817.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user beckc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$54,817.77)						
					15	Dec 16, 2021	SYSTEM	\$54,817.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user beckc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$54,817.77)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0870 - Total								\$0.00	
					0880	SAFETY BARRIER CURB	Material			7	Sep 2, 2020	SYSTEM	\$35,376.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user snells1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										7	Sep 2, 2020	SYSTEM	(\$35,376.00)	
8	Sep 16, 2020	SYSTEM	\$35,376.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user snells1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
8	Sep 16, 2020	SYSTEM	(\$35,376.00)											
- Total										\$0.00				
Material - Total								\$0.00						
0880 - Total								\$0.00						
0900	SLAB DRAIN	Material			4	Jul 16, 2020	SYSTEM	\$13,110.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user snells1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					4	Jul 16, 2020	SYSTEM	(\$13,110.00)						
					5	Aug 3, 2020	SYSTEM	\$13,110.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user snells1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					5	Aug 3, 2020	SYSTEM	(\$13,110.00)						
					6	Aug 17, 2020	SYSTEM	\$13,110.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user snells1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					6	Aug 17, 2020	SYSTEM	(\$13,110.00)						
- Total								\$0.00						
Material - Total								\$0.00						
0900 - Total								\$0.00						
J5S3263 - Total								(\$920.44)						
Overall - Total								(\$231.56)						