



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 21, 2020

Pay Estimate Created Date: October 16, 2020

Progress Estimate Number 6	Contract ID 190920-F02 Prime Contractor R. V. Wagner, Inc.	Pay Period Start October 1, 2020 Pay Period End October 15, 2020	Original Contract Amount \$118,439.50 Net Change Order Amount (\$2,713.50) Current Contract Amount \$115,726.00
Approval Date	By User		
October 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		beckeb1
October 20, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		janssm
October 21, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 25, 2020	September 25, 2020	September 18, 2020	100.00%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
190920-F02			
Total Posted Items Pay	\$3,160.50	\$112,565.50	\$115,726.00
Gross Item Adjustments	\$102.30	\$0.00	\$102.30
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$112,565.50	\$115,828.30
Contract Total Payable This Estimate:	\$3,262.80		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3327	5001	6209903	MISC.Additional Striping	LF	\$5.250	490	\$2,572.50
	5002	6209902	MISC.Tubular Markers	EA	\$73.500	8	\$588.00
Project J6S3327 - Total							\$3,160.50
Overall - Total							\$3,160.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3327	0010	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$2,800.00	(\$5,600.00)
	0010	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2	\$2,800.00	\$5,600.00
	0070	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Line #0070 Total Linear Feet = 1023 See eProjects for Retroreflectivity summary. - becke1 10/16/2020			\$102.30
	0070	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-1,023	\$2.00	(\$2,046.00)
	0070	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1,023	\$2.00	\$2,046.00
	0080	6 IN. WHITE HIGH BUILD	Material			-696	\$2.00	(\$1,392.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 21, 2020

Pay Estimate Created Date: October 16, 2020

Progress Estimate Number 6		Contract ID 190920-F02	Prime Contractor R. V. Wagner, Inc.	Pay Period Start October 1, 2020	Pay Period End October 15, 2020	Original Contract Amount \$118,439.50	Net Change Order Amount (\$2,713.50)	Current Contract Amount \$115,726.00
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3327		WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS						
	0080	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	696	\$2.00	\$1,392.00
	0130	MISC.	Material			-57	\$10.00	(\$570.00)
	0130	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	57	\$10.00	\$570.00
	0160	EPOXY POLYMER WEARING SURFACE	Material			-1,358	\$50.75	(\$68,918.50)
	0160	EPOXY POLYMER WEARING SURFACE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	1,358	\$50.75	\$68,918.50
	0170	HALF-SOLE REPAIR	Material			-31	\$175.00	(\$5,425.00)
	0170	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	31	\$175.00	\$5,425.00
Total								\$102.30



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3327	FAF 115-1(45)	Bridge rehabilitation	115	ST LOUIS	over Metrolink Railroad Tracks
Totals by Job Numbers					
J6S3327			This Estimate	Previous	To Date
	Posted Item Pay		\$3,160.50	\$112,565.50	\$115,726.00
	Gross Item Adjustments		\$102.30	\$0.00	\$102.30
	Gross Item Pay		\$3,262.80	\$112,565.50	\$115,828.30
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 21, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3327, Item 6161098A, Project Item Line Number 0010, Material Set 6161098A, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MoDOT Materials to correct. - becke1 10/16/20	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3327, Item 6205901A, Project Item Line Number 0070, Material Set 6205901A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MoDOT Materials to correct. - becke1 10/16/20	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3327, Item 6205901A, Project Item Line Number 0070, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MoDOT Materials to correct. - becke1 10/16/20	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3327, Item 6205902A, Project Item Line Number 0080, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MoDOT Materials to correct. - becke1 10/16/20	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3327, Item 6205902A, Project Item Line Number 0080, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MoDOT Materials to correct. - becke1 10/16/20	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3327, Item 6209903, Project Item Line Number 0130, Material Set 620990396, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MoDOT Materials to correct. - becke1 10/16/20	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3327, Item 6233000, Project Item Line Number 0160, Material Set 623300096, Material 1039AGPC - Aggregate for Epoxy Polymer Conc Overlay, Acceptance Action Generic 1039AGPC is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MoDOT Materials to correct. - becke1 10/16/20	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3327, Item 6233000, Project Item Line Number 0160, Material Set 623300096, Material 1039ERPC - Epoxy Resin Mat for Polymer Conc Overlay, Acceptance Action Generic 1039ERPC is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MoDOT Materials to correct. - becke1 10/16/20	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3327, Item 7040104, Project Item Line Number 0170, Material Set 704010496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MoDOT Materials to correct. - becke1 10/16/20	beckeb1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-F02	J6S3327	0001	0010	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
		0001	0020	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$3,832.00	\$3,832.00
		0001	0030	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$9,000.00	\$9,000.00
		0001	0040	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$350.00	\$700.00
		0001	0050	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	990.00	-990.00	0.00	LF	0.00	\$2.00	\$0.00
		0001	0060	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	986.00	-986.00	0.00	LF	0.00	\$2.00	\$0.00
		0001	0070	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,023.00	0.00	1,023.00	LF	1,023.00	\$2.00	\$2,046.00
		0001	0080	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	696.00	0.00	696.00	LF	696.00	\$2.00	\$1,392.00
		0001	0090	6207001	PAVEMENT MARKING REMOVAL	4,037.00	-2,433.00	1,604.00	LF	1,604.00	\$2.00	\$3,208.00
		0001	0100	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	6.00	-2.00	4.00	EA	4.00	\$100.00	\$400.00
		0001	0110	6209902	MISC.BIKE LANE SYMBOLS	2.00	0.00	2.00	EA	2.00	\$350.00	\$700.00
		0001	0120	6209902	MISC.TEMPORARY REMOVABLE MARKING TAPE, COMBINATION STRAIGHT-LT ARROW	2.00	-2.00	0.00	EA	0.00	\$100.00	\$0.00
		0001	0130	6209903	MISC.24 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	57.00	0.00	57.00	LF	57.00	\$10.00	\$570.00
		0070	0140	2161503	REMOVAL OF EXISTING DECK REPAIR	10.00	21.00	31.00	SQFT	31.00	\$34.00	\$1,054.00
		0070	0150	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	85.00	-85.00	0.00	LF	0.00	\$24.00	\$0.00
		0070	0160	6233000	EPOXY POLYMER WEARING SURFACE	1,358.00	0.00	1,358.00	SQYD	1,358.00	\$50.75	\$68,918.50
		0070	0170	7040104	HALF-SOLE REPAIR	10.00	21.00	31.00	SQFT	31.00	\$175.00	\$5,425.00
		0070	0180	7172054	OPEN CELL FOAM JOINT SEAL	85.00	-85.00	0.00	LF	0.00	\$55.00	\$0.00
		0070	0190	7173002	SILICONE EXPANSION JOINT SEALANT	45.00	63.00	108.00	LF	108.00	\$90.00	\$9,720.00
		0001	5001	6209903	MISC.Additional Striping	0.00	490.00	490.00	LF	490.00	\$5.25	\$2,572.50
		0001	5002	6209902	MISC.Tubular Markers	0.00	8.00	8.00	EA	8.00	\$73.50	\$588.00
Project J6S3327 - Total Value Posted to Date as of Report Generated Date												\$115,726.00
190920-F02 Overall - Total Value Posted to Date as of Report Generated Date												\$115,726.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3327

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5001	6209903	MISC. PAVEMENT MARKINGS	10/15/20	10/16/20	245.00	LF	NB Natural Bridge Rd. (MO-115) MetroLink bridge (A6736) RT	60+08.83		62+88.99		Median striping (top and face); Installed 9/16/2020
				10/16/20	245.00	LF	SB Natural Bridge Rd. (MO-115) MetroLink bridge (A6736) RT	60+08.83		62+88.99		Median striping (top and face); Installed 9/16/2020
5002	6209902	MISC. PAVEMENT MARKINGS	10/15/20	10/16/20	4.00	EA	NB Natural Bridge Rd. (MO-115) MetroLink bridge (A6736) RT	60+08.83		62+88.99		Installed 9/16/2020
				10/16/20	4.00	EA	SB Natural Bridge Rd. (MO-115) MetroLink bridge (A6736) RT	60+08.83		62+88.99		Installed 9/16/2020

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 21, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0010	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		1	Aug 1, 2020	SYSTEM	(\$5,600.00)	
				1	Aug 1, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	Aug 15, 2020	SYSTEM	(\$5,600.00)	
				2	Aug 15, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Sep 1, 2020	SYSTEM	(\$5,600.00)	
				3	Sep 1, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	Sep 16, 2020	SYSTEM	(\$5,600.00)	
				4	Sep 16, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Oct 1, 2020	SYSTEM	(\$5,600.00)	
				5	Oct 1, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Oct 16, 2020	SYSTEM	(\$5,600.00)	
				6	Oct 16, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0010 - Total				\$0.00				
0040	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		3	Sep 1, 2020	SYSTEM	(\$700.00)	
				3	Sep 1, 2020	SYSTEM	\$700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	Sep 16, 2020	SYSTEM	(\$700.00)	
				4	Sep 16, 2020	SYSTEM	\$700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Oct 1, 2020	SYSTEM	(\$700.00)	
				5	Oct 1, 2020	SYSTEM	\$700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total				\$0.00				
0040 - Total				\$0.00				
0070	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	Sep 1, 2020	SYSTEM	(\$2,046.00)	
				3	Sep 1, 2020	SYSTEM	\$2,046.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				4	Sep 16, 2020	SYSTEM	(\$2,046.00)	
				4	Sep 16, 2020	SYSTEM	\$2,046.00	This adjustment offsets the original system-generated Overrun



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 21, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			2020			Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				5	Oct 1, 2020	SYSTEM	(\$2,046.00)	
				5	Oct 1, 2020	SYSTEM	\$2,046.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				6	Oct 16, 2020	SYSTEM	(\$2,046.00)	
				6	Oct 16, 2020	SYSTEM	\$2,046.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	6	Oct 16, 2020	beckeb1	\$102.30	Line #0070
								Total Linear Feet = 1023
				REFL - Total			\$102.30	See eProjects for Retroreflectivity summary. - becke1 10/16/2020
Other Item Adjustment - Total							\$102.30	
0070 - Total							\$102.30	
0080	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	Sep 1, 2020	SYSTEM	(\$1,392.00)	
				3	Sep 1, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				4	Sep 16, 2020	SYSTEM	(\$1,392.00)	
				4	Sep 16, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				5	Oct 1, 2020	SYSTEM	(\$1,392.00)	
				5	Oct 1, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				6	Oct 16, 2020	SYSTEM	(\$1,392.00)	
				6	Oct 16, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
0080 - Total							\$0.00	
0130	MISC. 24 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	Sep 1, 2020	SYSTEM	(\$570.00)	
				3	Sep 1, 2020	SYSTEM	\$570.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				4	Sep 16, 2020	SYSTEM	(\$570.00)	
				4	Sep 16, 2020	SYSTEM	\$570.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				5	Oct 1, 2020	SYSTEM	(\$570.00)	
				5	Oct 1, 2020	SYSTEM	\$570.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 21, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0130	MISC. 24 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material						Estimate.	
				6	Oct 16, 2020	SYSTEM	(\$570.00)		
				6	Oct 16, 2020	SYSTEM	\$570.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user becke b1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				- Total				\$0.00	
	Material - Total				\$0.00				
0130 - Total							\$0.00		
0140	REMOVAL OF EXISTING DECK REPAIR	Overrun	Overrun	1	Aug 1, 2020	SYSTEM	(\$714.00)		
				1	Aug 1, 2020	SYSTEM	\$306.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user becke b1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				1	Aug 1, 2020	SYSTEM	\$408.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user becke b1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				2	Aug 15, 2020	SYSTEM	(\$714.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				2	Aug 15, 2020	SYSTEM	\$714.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user becke b1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				3	Sep 1, 2020	SYSTEM	(\$714.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				3	Sep 1, 2020	SYSTEM	\$714.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user becke b1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				4	Sep 16, 2020	SYSTEM	(\$714.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				4	Sep 16, 2020	SYSTEM	\$714.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user becke b1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				5	Oct 1, 2020	SYSTEM	(\$714.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				5	Oct 1, 2020	SYSTEM	\$714.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user becke b1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
	0140 - Total							\$0.00	
0160	EPOXY POLYMER WEARING SURFACE	Material		1	Aug 1, 2020	SYSTEM	(\$23,548.00)		
				1	Aug 1, 2020	SYSTEM	\$23,548.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user becke b1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				2	Aug 15, 2020	SYSTEM	(\$63,437.50)		
				2	Aug 15, 2020	SYSTEM	\$63,437.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user becke b1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				3	Sep 1, 2020	SYSTEM	(\$68,918.50)		
				3	Sep 1, 2020	SYSTEM	\$68,918.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user becke b1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				4	Sep 16, 2020	SYSTEM	(\$68,918.50)		
				4	Sep 16, 2020	SYSTEM	\$68,918.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user becke b1	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 21, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0160	EPOXY POLYMER WEARING SURFACE	Material						overriding Payment Estimate Exception 10 on the current Payment Estimate.
				5	Oct 1, 2020	SYSTEM	(\$68,918.50)	
				5	Oct 1, 2020	SYSTEM	\$68,918.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				6	Oct 16, 2020	SYSTEM	(\$68,918.50)	
				6	Oct 16, 2020	SYSTEM	\$68,918.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total						\$0.00		
0160 - Total						\$0.00		
0170	HALF-SOLE REPAIR	Material		1	Aug 1, 2020	SYSTEM	(\$5,425.00)	
				1	Aug 1, 2020	SYSTEM	\$5,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				2	Aug 15, 2020	SYSTEM	(\$5,425.00)	
				2	Aug 15, 2020	SYSTEM	\$5,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				3	Sep 1, 2020	SYSTEM	(\$5,425.00)	
				3	Sep 1, 2020	SYSTEM	\$5,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				4	Sep 16, 2020	SYSTEM	(\$5,425.00)	
				4	Sep 16, 2020	SYSTEM	\$5,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				5	Oct 1, 2020	SYSTEM	(\$5,425.00)	
				5	Oct 1, 2020	SYSTEM	\$5,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				6	Oct 16, 2020	SYSTEM	(\$5,425.00)	
				6	Oct 16, 2020	SYSTEM	\$5,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user becke1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
HALF-SOLE REPAIR	Overrun	Overrun	1	Aug 1, 2020	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 7 on the current Payment Estimate.	
			1	Aug 1, 2020	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 7 on the current Payment Estimate.	
			1	Aug 1, 2020	SYSTEM	(\$3,675.00)		
			2	Aug 15, 2020	SYSTEM	(\$3,675.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			2	Aug 15, 2020	SYSTEM	\$3,675.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 7 on the current Payment Estimate.	
			3	Sep 1,	SYSTEM	(\$3,675.00)	Averaged Price Adjustment from this item on all previous payment	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 21, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0170	HALF-SOLE REPAIR	Overrun	Overrun		2020			estimates of '0.00000' is applied (if non-zero).
				3	Sep 1, 2020	SYSTEM	\$3,675.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 14 on the current Payment Estimate.
				4	Sep 16, 2020	SYSTEM	(\$3,675.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Sep 16, 2020	SYSTEM	\$3,675.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 14 on the current Payment Estimate.
				5	Oct 1, 2020	SYSTEM	(\$3,675.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Oct 1, 2020	SYSTEM	\$3,675.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 14 on the current Payment Estimate.
				Overrun - Total			\$0.00	
	Overrun - Total					\$0.00		
0170 - Total						\$0.00		
0190	SILICONE EXPANSION JOINT SEALANT	Material		1	Aug 1, 2020	SYSTEM	(\$9,720.00)	
				1	Aug 1, 2020	SYSTEM	\$9,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user becke b1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				2	Aug 15, 2020	SYSTEM	(\$9,720.00)	
				2	Aug 15, 2020	SYSTEM	\$9,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user becke b1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total			\$0.00	
		Material - Total					\$0.00	
		SILICONE EXPANSION JOINT SEALANT	Overrun	Overrun	1	Aug 1, 2020	SYSTEM	\$5,670.00
				1	Aug 1, 2020	SYSTEM	(\$5,670.00)	
				2	Aug 15, 2020	SYSTEM	(\$5,670.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				2	Aug 15, 2020	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 8 on the current Payment Estimate.
				3	Sep 1, 2020	SYSTEM	(\$5,670.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				3	Sep 1, 2020	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user becke b1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				4	Sep 16, 2020	SYSTEM	(\$5,670.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Sep 16, 2020	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user becke b1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				5	Oct 1, 2020	SYSTEM	(\$5,670.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Oct 1, 2020	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user becke b1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0190 - Total							\$0.00	
Overall - Total							\$102.30	