



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 21, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190920-F03	0003	January 2, 2020	January 15, 2020	January 16, 2020	Progress

Prepared For:

Brockmiller Construction, Incorporated
 14 N Middle Street
 Farmington, MO 63640
 (573)756-2516FAX

Prepared By:

District Wide Maintenance & Traffic Projects
 1590 Woodlake Drive
 Chesterfield, MO 63017

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3395	FAS S502(11)	Sign installation	Various	JEFFERSON	in various locations throughout Jefferson County

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$108,225.42		\$108,225.42	60.22%	December 31, 2019	December 31, 2019	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6S3395			

Contract Total Pay For Estimate No. 003

	To Date	Previous	This Estimate
190920-F03			
Total Earnings	\$65,170.53	\$65,170.53	\$0.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$65,170.53	\$65,170.53	
Contract Total Payable This Estimate:			\$0.00

Approval Date	By User
January 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by norton1
January 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by silvej1
January 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 21, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190920-F03	0003	January 2, 2020	January 15, 2020	January 16, 2020	Progress

Totals by Job Numbers				
J6S3395		To Date	Previous	This Estimate
	Participating	\$65,170.53	\$65,170.53	\$0.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$65,170.53	\$65,170.53	\$0.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$65,170.53	\$65,170.53	
Project Total Payable This Estimate:				\$0.00

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Exceeded Completion Time Exception: Contract 190920-F03, Time ID 00 DT, Time Type Completion Date, Current Completion Date 12/31/2019 12:00:00 AM.	norton1	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3395	0010	2022010		\$1,650.00	LS	0.00	0.75	0.00	0.75	\$0.00
	0020	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$6,733.00	LS	0.00	0.75	0.00	0.75	\$0.00
	0040	6181000		\$7,319.00	LS	0.00	0.75	0.00	0.75	\$0.00
	0050	9031270A		\$12.75	LF	0.00	1,757.00	0.00	1,757.00	\$0.00
	0060	9031271		\$21.59	LF	0.00	636.00	0.00	636.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 21, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190920-F03	0003	January 2, 2020	January 15, 2020	January 16, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6S3395	0070	9035069A		\$27.14	SQFT	0.00	636.00	0.00	636.00	\$0.00
Total Amount of Items Paid this Estimate -										\$0.00

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6S3395	0001	0010	2022010		0.00	1	LS	0.75	\$1,650.00	\$1,237.50
	0001	0020	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	0.75	\$6,733.00	\$5,049.75
	0001	0030	6169902	MISC. NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN - CONTRACTOR FURNISHED & RETAINED	0.00	2	EA	0.00	\$3,300.00	\$0.00
	0001	0040	6181000		0.00	1	LS	0.75	\$7,319.00	\$5,489.25
	0040	0050	9031270A		0.00	2468	LF	1,757.00	\$12.75	\$22,401.75
	0040	0060	9031271		0.00	912	LF	636.00	\$21.59	\$13,731.24
	0040	0070	9035069A		0.00	1281	SQFT	636.00	\$27.14	\$17,261.04

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

No Data Available