



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 10	Contract ID 190920-G01 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start June 16, 2020 Pay Period End June 30, 2020	Original Contract Amount \$2,606,835.73 Net Change Order Amount \$60,026.65 Current Contract Amount \$2,666,862.38
---------------------------------------	---	--	---

Approval Date				By User
July 1, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			howelj4
July 1, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			roeged1
July 2, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
December 1, 2020	December 1, 2020		54.35%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
190920-G01			
Total Posted Items Pay	\$166,416.07	\$1,282,945.98	\$1,449,362.05
Gross Item Adjustments	(\$5,965.28)	\$118,330.47	\$112,365.19
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,401,276.45	\$1,561,727.24
Contract Total Payable This Estimate:	\$160,450.79		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S2276	0020	3102002	CRUSHED STONE (B)	TONS	\$23.000	71.07	\$1,634.61
	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$286.000	68.11	\$19,479.46
	0040	4071005	TACK COAT	GAL	\$3.000	100	\$300.00
	0060	6161005	CONSTRUCTION SIGNS	SQFT	\$10.400	16	\$166.40
	0170	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	LF	\$8.320	1,275	\$10,608.00
	0180	6181000	MOBILIZATION	LS	\$135,000.000	0.25	\$33,750.00
	0190	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	LF	\$1.140	1,806	\$2,058.84
	0250	6207001	PAVEMENT MARKING REMOVAL	LF	\$0.780	199	\$155.22
	0290	6061060	MGS GUARDRAIL	LF	\$20.080	250	\$5,020.00
	0300	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$2,808.090	2	\$5,616.18
	0380	7034600	CURB BLOCKOUT	LF	\$62.000	1,079	\$66,898.00
	5002	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$120.750	125	\$15,093.75
	5003	6189901	MISC.Additional Mobilization for Removing Asbestos on North Side of Structure	LS	\$525.000	1	\$525.00
	5004	2169903	MISC.Removal of Existing Tube Rail	LF	\$2.888	1,079	\$3,115.61
	5006	6129902	MISC.Relocate Narrow Impact Attenuator - Water Filled (55 MPH)	EA	\$997.500	2	\$1,995.00
Project J4S2276 - Total							\$166,416.07
Overall - Total							\$166,416.07

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S2276	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price	Current index 401.25 Base Index 502.5 Adjustment Index -101.25			(\$234.47)



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 10		Contract ID 190920-G01 Prime ContractorCapital Paving & Construction, LLC		Pay Period StartJune 16, 2020 Pay Period End June 30, 2020		Original Contract Amount \$2,606,835.73 Net Change Order Amount \$60,026.65 Current Contract Amount \$2,666,862.38		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S2276				Adjustment	Tons 68.11 %AC 3.4 \$ -234.47			
	0250	PAVEMENT MARKING REMOVAL	Overrun			-199	\$0.78	(\$155.22)
	0250	PAVEMENT MARKING REMOVAL	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	199	\$0.78	\$155.22
	0290	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,682.81)
	0300	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,048.00)
	0440	MONOLITHIC DECK REPAIR	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-20.8	\$700.00	(\$14,560.00)
	0440	MONOLITHIC DECK REPAIR	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user howelj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.	20.8	\$700.00	\$14,560.00
Total								(\$5,965.28)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 2, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S2276	FAS S602(11)	Bridge rehabilitation	18	HENRY	over Grand River
Totals by Job Numbers					
J4S2276			This Estimate	Previous	To Date
	Posted Item Pay		\$166,416.07	\$1,282,945.98	\$1,449,362.05
	Gross Item Adjustments		(\$5,965.28)	\$118,330.47	\$112,365.19
	Gross Item Pay		\$160,450.79	\$1,401,276.45	\$1,561,727.24
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 2, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 190920-G01, Contract Project J4S2276, Project Item Line Number 0250, Contract Line Item Number 0250, Item 6207001, Minor Item.	Item quantity to be adjusted on next available change order.	howelj4	Overridden
Estimate Exception Type: Item Overrun: Contract 190920-G01, Contract Project J4S2276, Project Item Line Number 0440, Contract Line Item Number 0440, Item 7040117, Minor Item.	Item quantity to be adjusted on next available change order.	howelj4	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-G01	J4S2276	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0001	0020	3102002	CRUSHED STONE (B)	2,960.00	0.00	2,960.00	TONS	71.07	\$23.00	\$1,634.61
		0001	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	78.00	0.00	78.00	TONS	68.11	\$286.00	\$19,479.46
		0001	0040	4071005	TACK COAT	140.00	0.00	140.00	GAL	100.00	\$3.00	\$300.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$2,080.07	\$0.00
		0001	0060	6161005	CONSTRUCTION SIGNS	372.00	0.00	372.00	SQFT	308.00	\$10.40	\$3,203.20
		0001	0070	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$36.40	\$218.40
		0001	0080	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	2.00	\$20.80	\$41.60
		0001	0090	6161020	CHANNELIZER (DRUM-LIKE)	10.00	-10.00	0.00	EA	0.00	\$31.20	\$0.00
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	85.00	0.00	85.00	EA	85.00	\$26.00	\$2,210.00
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,160.13	\$8,320.26
		0001	0120	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$29,120.91	\$29,120.91
		0001	0130	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$832.03	\$3,328.12
		0001	0140	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	170.00	-170.00	0.00	LF	0.00	\$28.08	\$0.00
		0001	0150	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	1,275.00	0.00	1,275.00	LF	1,275.00	\$29.64	\$37,791.00
		0001	0160	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	170.00	-170.00	0.00	LF	0.00	\$7.28	\$0.00
		0001	0170	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	1,275.00	0.00	1,275.00	LF	1,275.00	\$8.32	\$10,608.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$135,000.00	\$135,000.00
		0001	0190	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,954.00	0.00	2,954.00	LF	2,552.00	\$1.14	\$2,909.28
		0001	0200	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	-1,000.00	1,000.00	LF	1,000.00	\$1.14	\$1,140.00
		0001	0210	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	24.00	0.00	24.00	LF	24.00	\$6.86	\$164.64
		0001	0220	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	313.00	0.00	313.00	LF	0.00	\$0.68	\$0.00
		0001	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,106.00	0.00	3,106.00	LF	0.00	\$0.52	\$0.00
		0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,591.00	0.00	2,591.00	LF	0.00	\$0.52	\$0.00
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	2,019.00	-1,419.00	600.00	LF	799.00	\$0.78	\$623.22
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	578.00	0.00	578.00	SQYD	289.00	\$20.00	\$5,780.00
		0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	833.00	0.00	833.00	SQYD	416.50	\$20.00	\$8,330.00
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0010	0290	6061060	MGS GUARDRAIL	9,888.00	0.00	9,888.00	LF	250.00	\$20.08	\$5,020.00
		0010	0300	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	2.00	\$2,808.09	\$5,616.18
		0010	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,583.44	\$0.00
		0070	0320	2161502	REMOVAL OF CONCRETE WEARING SURFACE	29,300.00	0.00	29,300.00	SQFT	14,650.00	\$1.50	\$21,975.00
		0070	0330	2161503	REMOVAL OF EXISTING DECK REPAIR	450.00	0.00	450.00	SQFT	19.00	\$20.00	\$380.00
		0070	0340	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	130.00	0.00	130.00	LF	65.00	\$500.00	\$32,500.00
		0070	0350	2169902	MISC.Removal of Existing Bearings	8.00	0.00	8.00	EA	4.00	\$9,100.00	\$36,400.00
		0070	0360	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	3,255.00	0.00	3,255.00	SQYD	1,598.00	\$115.00	\$183,770.00
		0070	0370	7034214	CLASS B-2 CONCRETE	11.70	0.00	11.70	CUYD	9.95	\$9,500.00	\$94,525.00
		0070	0380	7034600	CURB BLOCKOUT	2,158.00	0.00	2,158.00	LF	1,079.00	\$62.00	\$66,898.00
		0070	0390	7040101	SUBSTRUCTURE REPAIR (FORMED)	300.00	0.00	300.00	SQFT	0.00	\$110.00	\$0.00
		0070	0400	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$110.00	\$0.00
		0070	0410	7040106	FULL DEPTH REPAIR	1,300.00	0.00	1,300.00	SQFT	195.20	\$25.00	\$4,880.00
		0070	0420	7040109	TOTAL SURFACE HYDRO DEMOLITION	3,255.00	0.00	3,255.00	SQYD	1,598.00	\$38.00	\$60,724.00
		0070	0430	7040113	CLEAN AND EPOXY SEAL	4,080.00	0.00	4,080.00	SQFT	0.00	\$8.48	\$0.00
		0070	0440	7040117	MONOLITHIC DECK REPAIR	36.00	0.00	36.00	CUYD	56.80	\$700.00	\$39,760.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-G01	J4S2276	0070	0450	7101000	REINFORCING STEEL (EPOXY COATED)	740.00	0.00	740.00	LB	400.00	\$4.42	\$1,768.00
		0070	0460	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,358.76	\$0.00
		0070	0470	7120900	EXPANSION DEVICE (FINGER PLATE)	65.00	0.00	65.00	LF	32.50	\$2,388.00	\$77,610.00
		0070	0480	7121100	FABRICATED STRUCTURAL LOW ALLOY STEEL (MISC)	9,640.00	1,130.00	10,770.00	LB	5,385.00	\$14.00	\$75,390.00
		0070	0490	7121251	HINGE MODIFICATION	8.00	0.00	8.00	EA	4.00	\$35,000.00	\$140,000.00
		0070	0500	7125100	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1.00	0.00	1.00	LS	1.00	\$218,714.84	\$218,714.84
		0070	0510	7125110	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,239.17	\$4,239.17
		0070	0520	7125111	INTERMEDIATE FIELD COAT (SYSTEM G)	1.00	0.00	1.00	LS	0.00	\$4,239.17	\$0.00
		0070	0530	7125112	FINISH FIELD COAT (SYSTEM G)	1.00	0.00	1.00	LS	0.00	\$4,239.17	\$0.00
		0070	0540	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	4.00	\$4,300.00	\$17,200.00
		0070	0550	7163000	TYPE N PTFE BEARING	8.00	0.00	8.00	EA	4.00	\$3,050.00	\$12,200.00
		0070	0560	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	65.00	0.00	65.00	LF	32.50	\$825.00	\$26,812.50
		0070	5001	7129901	MISC.ADDITIONAL DESIGN & SHOP DRAWING REVISIONS	0.00	1.00	1.00	LS	1.00	\$997.50	\$997.50
		0001	5002	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	0.00	250.00	250.00	SQFT	250.00	\$120.75	\$30,187.50
		0070	5003	6189901	MISC.Additional Mobilization for Removing Asbestos on North Side of Structure	0.00	1.00	1.00	LS	1.00	\$525.00	\$525.00
		0001	5004	2169903	MISC.Removal of Existing Tube Rail	0.00	2,158.00	2,158.00	LF	2,158.00	\$2.89	\$6,231.22
		0001	5005	6129902	MISC.Narrow Impact Attenuator - Water Filled (55 MPH)	0.00	2.00	2.00	EA	2.00	\$5,775.00	\$11,550.00
		0001	5006	6129902	MISC.Relocate Narrow Impact Attenuator - Water Filled (55 MPH)	0.00	2.00	2.00	EA	2.00	\$997.50	\$1,995.00
		0001	5007	6161030	TYPE III MOVEABLE BARRICADE	0.00	4.00	4.00	EA	4.00	\$183.75	\$735.00
		0001	5008	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	1,048.00	1,048.00	LF	1,048.00	\$0.53	\$555.44
Project J4S2276 - Total Value Posted to Date as of Report Generated Date												\$1,449,362.06
190920-G01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,449,362.06



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 2, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S2276

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	3102002	CRUSHED STONE (B)	6/25/20	7/1/20	71.07	TONS	East bound lane shoulder 250' prior to entering structure and 250' post exiting structure.	East side for 250' +/-	Rt 12' CL	West side for 250' +/-	Rt 12' CL	Aggregate Shoulder & Slope to meet current MGS Guardrail standards.
0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	6/18/20	7/1/20	68.11	TONS		EBL east approach	14'	EBL west approach	14'	Quantity overrun by approximately 28 tons. 10 was from delaminated removals not caused by contractor on the west approach. An estimated 12 tons from edge rutting that was filled to help with the safety of Phase 2 traffic on both sides and approximately 6 tons of misc. rutting & over removals adjacent to strip seal.
0040	4071005	TACK COAT	6/18/20	7/1/20	100.00	GAL		EBL west approach		EBL east approach		quantity overrun due to multiple lifts on west approach where delaminated asphalt was removed and replaced.
0060	6161005	CONSTRUCTION SIGNS	6/29/20	7/1/20	16.00	SQFT	visual for motorist traveling west bound in the east bound lane	84+/-	Rt 18' of CL			To alert motorist to merge back into the west bound lane once they are clear of the west impact attenuator
0170	6175011B	RELOC TEMPORARY TRAFFIC BARRIER ANCHORED	6/29/20	7/1/20	1,275.00	LF	Located on newly constructed East Bound Lane.	83+/-	2' Rt of Cl	95+75+/-	2' Rt of Cl	Spot check areas allowed for 11' travel lane + 4" of Temporary Removable Marking Tape prior to reaching barrier edge.
0180	6181000	MOBILIZATION	6/29/20	7/1/20	0.25	LS		N/A				Paying final 25% of mobilization in accordance with section 618 of the Missouri Standard Specifications for Highway Construction.
0190	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	6/29/20	7/1/20	1,806.00	LF	West Taper (376'), Bridge along the Temp Barrier (1048') & East Taper (382')	80+38	Lt CL	98+44	Lt CL	See location for Measured lengths
0250	6207001	PAVEMENT MARKING REMOVAL	6/29/20	7/1/20	199.00	LF		East existing taper		West existing taper		west taper (109') east taper (90')
0290	6061060	MGS GUARDRAIL	6/25/20	7/1/20	250.00	LF	East bound lane oncoming & East bound lane exiting structure	East of Structure	14' Rt CL	West of structure	14' Rt CL	125' of rail at each location
0300	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	6/25/20	7/1/20	2.00	EA	East Bound Lane East and West of Structure	84+14	Rt 14' CL	94+62	Rt 14' CL	Bridge Anchors on the south side of structure. Both east and west sides.
0380	7034600	CURB BLOCKOUT	6/24/20	7/1/20	1,079.00	LF	South Barrier Wall	83+98	14' Rt of Cl	94+77	14' Rt of Cl	
5002	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	6/30/20	7/1/20	125.00	SQFT	North Barrier Wall	84+14	Left of CL 14'	94+62	Left of CL 14'	Removal of all identified asbestos containing materials from structure. Material was filler material under Tube Rail Supports.
5003	6189901	MISC.	6/30/20	7/1/20	1.00	LS	North Side of Structure					
5004	2169903	MISC. REMOVALS	6/30/20	7/1/20	1,079.00	LF	Tube Rail on the north side of Structure	84+14	14' Lt of CL	94+62	14' Lt of CL	Removal of Rail and Supports
5006	6129902	MISC.	6/29/20	7/1/20	2.00	EA		West End of Temp Bar		East End of Temp Bar		Moved with Temporary Barrier

The information below this line are details from Line Item agency views.
No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	10	Jul 1, 2020	howelj4	(\$234.47)	Current index 401.25 Base Index 502.5 Adjustment Index -101.25 Tons 68.11 %AC 3.4 \$ -234.47
			ACAD - Total				(\$234.47)	
	Other Item Adjustment - Total				(\$234.47)			
	0030 - Total						(\$234.47)	
0190	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Material		3	Mar 17, 2020	SYSTEM	(\$850.44)	
			- Total				(\$850.44)	
	Material - Total				(\$850.44)			
	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	MaterialCredit		4	Apr 3, 2020	SYSTEM	\$850.44	
			- Total				\$850.44	
	MaterialCredit - Total				\$850.44			
0190 - Total						\$0.00		
0200	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	Material		3	Mar 17, 2020	SYSTEM	(\$1,140.00)	
			- Total				(\$1,140.00)	
	Material - Total				(\$1,140.00)			
	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	MaterialCredit		4	Apr 3, 2020	SYSTEM	\$1,140.00	
			- Total				\$1,140.00	
	MaterialCredit - Total				\$1,140.00			
0200 - Total						\$0.00		
0210	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	Material		3	Mar 17, 2020	SYSTEM	(\$164.64)	
			- Total				(\$164.64)	
	Material - Total				(\$164.64)			
	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	MaterialCredit		4	Apr 3, 2020	SYSTEM	\$164.64	
			- Total				\$164.64	
	MaterialCredit - Total				\$164.64			
0210 - Total						\$0.00		
0250	PAVEMENT MARKING REMOVAL	Overrun	Overrun	10	Jul 1, 2020	SYSTEM	(\$155.22)	
				10	Jul 1, 2020	SYSTEM	\$155.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
0250 - Total						\$0.00		
0290	MGS GUARDRAIL	Construction Stockpile		1	Feb 3, 2020	SYSTEM	\$106,110.47	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Jul 1, 2020	SYSTEM	(\$2,682.81)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$103,427.66			
	Construction Stockpile - Total				\$103,427.66			
0290 - Total						\$103,427.66		
0300	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Feb 3, 2020	SYSTEM	\$6,096.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Jul 1, 2020	SYSTEM	(\$3,048.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0300		Construction Stockpile	- Total				\$3,048.00	
	Construction Stockpile - Total						\$3,048.00	
	0300 - Total						\$3,048.00	
0310	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Feb 3, 2020	SYSTEM	\$6,124.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$6,124.00	
	Construction Stockpile - Total						\$6,124.00	
	0310 - Total						\$6,124.00	
0360	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		9	Jun 17, 2020	SYSTEM	(\$183,770.00)	
				9	Jun 17, 2020	SYSTEM	\$183,770.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0360 - Total						\$0.00		
0410	FULL DEPTH REPAIR	Material		8	Jun 2, 2020	SYSTEM	(\$1,395.00)	
			- Total				(\$1,395.00)	
	Material - Total						(\$1,395.00)	
	FULL DEPTH REPAIR	MaterialCredit		9	Jun 17, 2020	SYSTEM	\$1,395.00	
			- Total				\$1,395.00	
	MaterialCredit - Total						\$1,395.00	
0410 - Total						\$0.00		
0440	MONOLITHIC DECK REPAIR	Material		9	Jun 17, 2020	SYSTEM	(\$39,760.00)	
				9	Jun 17, 2020	SYSTEM	\$39,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user howelj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	MONOLITHIC DECK REPAIR	Overrun	Overrun	9	Jun 17, 2020	SYSTEM	\$14,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 5 on the current Payment Estimate.
				9	Jun 17, 2020	SYSTEM	(\$14,560.00)	
				10	Jul 1, 2020	SYSTEM	(\$14,560.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Jul 1, 2020	SYSTEM	\$14,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user howelj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0440 - Total						\$0.00		
0480	FABRICATED STRUCTURAL LOW ALLOY STEEL (MISC)	Material		5	Apr 16, 2020	SYSTEM	(\$33,740.00)	
				5	Apr 16, 2020	SYSTEM	\$33,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	May 4, 2020	SYSTEM	(\$75,390.00)	
				6	May 4, 2020	SYSTEM	\$75,390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0480 - Total						\$0.00		
0490	HINGE MODIFICATION	Material		5	Apr 16, 2020	SYSTEM	(\$70,000.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0490	HINGE MODIFICATION	Material		5	Apr 16, 2020	SYSTEM	\$70,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user howelj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total			\$0.00		
	Material - Total						\$0.00	
	0490 - Total						\$0.00	
5007	TYPE III MOVEABLE BARRICADE	Material		4	Apr 3, 2020	SYSTEM	(\$735.00)	
			- Total			(\$735.00)		
	Material - Total						(\$735.00)	
	TYPE III MOVEABLE BARRICADE	MaterialCredit		5	Apr 16, 2020	SYSTEM	\$735.00	
			- Total			\$735.00		
	MaterialCredit - Total						\$735.00	
5007 - Total						\$0.00		
Overall - Total							\$112,365.19	