



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 17, 2021

Pay Estimate Created Date: February 9, 2021

Final Estimate Number <b>22</b>	<b>Contract ID</b>	190920-G01	<b>Pay Period Start</b>	December 16, 2020	<b>Original Contract Amount</b>	\$2,606,835.73
	<b>Prime Contractor</b>	Capital Paving & Construction, LLC	<b>Pay Period End</b>	February 9, 2021	<b>Net Change Order Amount</b>	\$234,290.38
					<b>Current Contract Amount</b>	\$2,841,126.11

Approval Date		By User
February 9, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	roeged1
February 9, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
February 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020	November 27, 2020	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	January 25, 2021	January 25, 2021	
Awarded Date	October 1, 2019	October 1, 2019	
Letting Date	September 20, 2019	September 20, 2019	
Notice to Proceed Date	December 2, 2019	December 2, 2019	
Open to Traffic Date			
Work Began Date	March 3, 2020	March 3, 2020	

**Contract Total Pay For Estimate No. 22**

	This Estimate	Previous	To Date
190920-G01			
Total Posted Items Pay	\$0.00	\$2,841,126.12	\$2,841,126.12
Gross Item Adjustments	\$0.00	(\$544.47)	(\$544.47)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,840,581.65	\$2,840,581.65
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 17, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S2276	FAS S602(11)	Bridge rehabilitation	18	HENRY	over Grand River

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4S2276	<b>Posted Item Pay</b>	\$0.00	\$2,841,126.12	\$2,841,126.12
	<b>Gross Item Adjustments</b>	\$0.00	(\$544.47)	(\$544.47)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$2,840,581.65</b>	<b>\$2,840,581.65</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 17, 2021

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 17, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-G01	J4S2276	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0001	0020	3102002	CRUSHED STONE (B)	2,960.00	-671.00	2,289.00	TONS	2,289.00	\$23.00	\$52,647.00
		0001	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	78.00	52.80	130.80	TONS	130.80	\$286.00	\$37,408.80
		0001	0040	4071005	TACK COAT	140.00	60.00	200.00	GAL	200.00	\$3.00	\$600.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	-1.00	0.00	EA	0.00	\$2,080.07	\$0.00
		0001	0060	6161005	CONSTRUCTION SIGNS	372.00	32.00	404.00	SQFT	404.00	\$10.40	\$4,201.60
		0001	0070	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	4.00	10.00	EA	10.00	\$36.40	\$364.00
		0001	0080	6161009	FLAG ASSEMBLY	4.00	2.00	6.00	EA	6.00	\$20.80	\$124.80
		0001	0090	6161020	CHANNELIZER (DRUM-LIKE)	10.00	-10.00	0.00	EA	0.00	\$31.20	\$0.00
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	85.00	0.00	85.00	EA	85.00	\$26.00	\$2,210.00
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,160.13	\$8,320.26
		0001	0120	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$29,120.91	\$29,120.91
		0001	0130	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$832.03	\$3,328.12
		0001	0140	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	170.00	-170.00	0.00	LF	0.00	\$28.08	\$0.00
		0001	0150	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	1,275.00	0.00	1,275.00	LF	1,275.00	\$29.64	\$37,791.00
		0001	0160	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	170.00	-170.00	0.00	LF	0.00	\$7.28	\$0.00
		0001	0170	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	1,275.00	0.00	1,275.00	LF	1,275.00	\$8.32	\$10,608.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$135,000.00	\$135,000.00
		0001	0190	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,954.00	-402.00	2,552.00	LF	2,552.00	\$1.14	\$2,909.28
		0001	0200	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	-1,000.00	1,000.00	LF	1,000.00	\$1.14	\$1,140.00
		0001	0210	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	24.00	0.00	24.00	LF	24.00	\$6.86	\$164.64
		0001	0220	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	313.00	0.00	313.00	LF	313.00	\$0.68	\$212.84
		0001	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,106.00	0.00	3,106.00	LF	3,106.00	\$0.52	\$1,615.12
		0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,591.00	0.00	2,591.00	LF	2,591.00	\$0.52	\$1,347.32
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	2,019.00	-1,220.00	799.00	LF	799.00	\$0.78	\$623.22
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	578.00	0.00	578.00	SQYD	578.00	\$20.00	\$11,560.00
		0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	833.00	0.00	833.00	SQYD	833.00	\$20.00	\$16,660.00
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0010	0290	6061060	MGS GUARDRAIL	9,888.00	0.00	9,888.00	LF	9,888.00	\$20.08	\$198,551.04
		0010	0300	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,808.09	\$11,232.36
		0010	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,583.44	\$10,333.76
		0070	0320	2161502	REMOVAL OF CONCRETE WEARING SURFACE	29,300.00	0.00	29,300.00	SQFT	29,300.00	\$1.50	\$43,950.00
		0070	0330	2161503	REMOVAL OF EXISTING DECK REPAIR	450.00	-177.00	273.00	SQFT	273.00	\$20.00	\$5,460.00
		0070	0340	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	130.00	0.00	130.00	LF	130.00	\$500.00	\$65,000.00
		0070	0350	2169902	MISC.Removal of Existing Bearings	8.00	0.00	8.00	EA	8.00	\$9,100.00	\$72,800.00
		0070	0360	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	3,255.00	0.00	3,255.00	SQYD	3,255.00	\$115.00	\$374,325.00
		0070	0370	7034214	CLASS B-2 CONCRETE	11.70	7.10	18.80	CUYD	18.80	\$9,500.00	\$178,600.00
		0070	0380	7034600	CURB BLOCKOUT	2,158.00	0.00	2,158.00	LF	2,158.00	\$62.00	\$133,796.00
		0070	0390	7040101	SUBSTRUCTURE REPAIR (FORMED)	300.00	116.00	416.00	SQFT	416.00	\$110.00	\$45,760.00
		0070	0400	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	-50.00	0.00	SQFT	0.00	\$110.00	\$0.00
		0070	0410	7040106	FULL DEPTH REPAIR	1,300.00	-280.00	1,020.00	SQFT	1,020.00	\$25.00	\$25,500.00
		0070	0420	7040109	TOTAL SURFACE HYDRO DEMOLITION	3,255.00	0.00	3,255.00	SQYD	3,255.00	\$38.00	\$123,690.00
		0070	0430	7040113	CLEANING AND EPOXY COATING	4,080.00	0.00	4,080.00	SQFT	4,080.00	\$8.48	\$34,598.40
		0070	0440	7040117	MONOLITHIC DECK REPAIR	36.00	109.00	145.00	CUYD	145.00	\$700.00	\$101,500.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 17, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
190920-G01	J4S2276	0070	0450	7101000	REINFORCING STEEL (EPOXY COATED)	740.00	0.00	740.00	LB	740.00	\$4.42	\$3,270.80	
		0070	0460	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$6,358.76	\$6,358.76	
		0070	0470	7120900	EXPANSION DEVICE (FINGER PLATE)	65.00	0.00	65.00	LF	65.00	\$2,388.00	\$155,220.00	
		0070	0480	7121100	FABRICATED STRUCTURAL LOW ALLOY STEEL (MISC)	9,640.00	1,130.00	10,770.00	LB	10,770.00	\$14.00	\$150,780.00	
		0070	0490	7121251	HINGE MODIFICATION	8.00	0.00	8.00	EA	8.00	\$35,000.00	\$280,000.00	
		0070	0500	7125100	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1.00	0.00	1.00	LS	1.00	\$218,714.84	\$218,714.84	
		0070	0510	7125110	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1.00	0.00	1.00	LS	1.00	\$4,239.17	\$4,239.17	
		0070	0520	7125111	INTERMEDIATE FIELD COAT (SYSTEM G)	1.00	0.00	1.00	LS	1.00	\$4,239.17	\$4,239.17	
		0070	0530	7125112	FINISH FIELD COAT (SYSTEM G)	1.00	0.00	1.00	LS	1.00	\$4,239.17	\$4,239.17	
		0070	0540	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$4,300.00	\$34,400.00	
		0070	0550	7163000	TYPE N PTFE BEARING	8.00	0.00	8.00	EA	8.00	\$3,050.00	\$24,400.00	
		0070	0560	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	65.00	0.00	65.00	LF	65.00	\$825.00	\$53,625.00	
		0070	5001	7129901	MISC.ADDITIONAL DESIGN & SHOP DRAWING REVISIONS	0.00	1.00	1.00	LS	1.00	\$997.50	\$997.50	
		0001	5002	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	0.00	250.00	250.00	SQFT	250.00	\$120.75	\$30,187.50	
		0070	5003	6189901	MISC.Additional Mobilization for Removing Asbestos on North Side of Structure	0.00	1.00	1.00	LS	1.00	\$525.00	\$525.00	
		0001	5004	2169903	MISC.Removal of Existing Tube Rail	0.00	2,158.00	2,158.00	LF	2,158.00	\$2.89	\$6,231.22	
		0001	5005	6129902	MISC.Narrow Impact Attenuator - Water Filled (55 MPH)	0.00	2.00	2.00	EA	2.00	\$5,775.00	\$11,550.00	
		0001	5006	6129902	MISC.Relocate Narrow Impact Attenuator - Water Filled (55 MPH)	0.00	2.00	2.00	EA	2.00	\$997.50	\$1,995.00	
		0001	5007	6161030	TYPE III MOVEABLE BARRICADE	0.00	4.00	4.00	EA	4.00	\$183.75	\$735.00	
		0001	5008	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	1,048.00	1,048.00	LF	1,048.00	\$0.53	\$555.44	
		0070	5009	7061060	REINFORCING STEEL (BRIDGES)	0.00	5,600.00	5,600.00	LB	5,600.00	\$2.00	\$11,200.00	
		0001	5010	6129902	MISC.Replacement Narrow Impact Attenuator Cells	0.00	3.00	3.00	EA	3.00	\$1,155.00	\$3,465.00	
		0070	5011	1094000	FORCE ACCOUNT	0.00	11,876.91	11,876.91	EA	11,876.91	\$1.00	\$11,876.91	
		0070	5012	7049901	MISC.Cold Weather Blanketing	0.00	1.00	1.00	LS	1.00	\$9,267.15	\$9,267.15	
		Project J4S2276 - Total Value Posted to Date as of Report Generated Date											\$2,841,126.10
		190920-G01 Overall - Total Value Posted to Date as of Report Generated Date											\$2,841,126.10



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 17, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J4S2276	0060	March 3, 2020	292	R2-1 36x48 12.00 SPEED LIMIT XX	106+65		RT	1.00	12	22	12.00	12		
				R2-1 36x48 12.00 SPEED LIMIT XX	72+00		LT	1.00	12	22	12.00	12		
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)	78+75		LT	1.00	6	8	6.00	6		
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)	100+00		RT	1.00	6	8	6.00	6		
				WO1-4R 48x48 16.00 REVERSE CURVE (SYMBOL RIGHT ARROW)	96+00		RT	1.00	16	10	16.00	16		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	115+00		RT	1.00	16	2	16.00	16		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	63+75		LT	1.00	16	2	16.00	16		
				WO3-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)	108+40		RT	1.00	16	20	16.00	16		
				WO3-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)	70+40		LT	1.00	16	20	16.00	16		
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	110+00		RT	1.00	16	4	16.00	16		
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	68+75		LT	1.00	16	4	16.00	16		
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)	105+00		RT	1.00	16	6	16.00	16		
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)	73+75		LT	1.00	16	6	16.00	16		
				CONST-7-72 72x36 18.00 RATE OUR WORK ZONE	120+00		RT	1.00	18	1	18.00	18		
				CONST-7-72 72x36 18.00 RATE OUR WORK ZONE	58+75		LT	1.00	18	1	18.00	18		
				SPECIAL 7 96x48 32.00 POINT OF PRESENCE	125+00		RT	1.00	32	24	32.00	32		
				SPECIAL 7 96x48 32.00 POINT OF PRESENCE	53+75		LT	1.00	32	24	32.00	32		
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	106+65		RT	1.00	6	22	6.00	6		
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	72+00		LT	1.00	6	22	6.00	6		
		October 7, 2020	96			WO20-3 48x48 16.00 ROAD CLOSED AHEAD	Various	Various	Temporary Flagging Operation	2.00	16	N/A	32.00	32
						WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	Various	Various	Temporary Flagging Operation	2.00	16	N/A	32.00	32
						WO20-7a 48x48 16.00 FLAGGER (SYMBOL)	Various	Various	Temporary Flagging Operation	2.00	16	N/A	32.00	32
		0060 - Total												388



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	10	Jul 1, 2020	howelj4	(\$234.47)	Current index 401.25 Base Index 502.5 Adjustment Index -101.25 Tons 68.11 %AC 3.4 \$ -234.47	
				ACAD - Total					
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)			BITM	18	Nov 3, 2020	howelj4	(\$310.00)	62.69 tons 4.6 Virgin AC Index difference -107.5 See sheet in eProject for additional details
					BITM - Total				
	Other Item Adjustment - Total							(\$544.47)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun		18	Nov 3, 2020	SYSTEM	(\$15,100.80)	
					18	Nov 3, 2020	SYSTEM	\$15,100.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					Overrun - Total				
	Overrun - Total							\$0.00	
	0030 - Total							(\$544.47)	
0040	TACK COAT	Overrun	Overrun	18	Nov 3, 2020	SYSTEM	(\$180.00)		
				18	Nov 3, 2020	SYSTEM	\$180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user howelj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	Overrun - Total						\$0.00		
	Overrun - Total							\$0.00	
0040 - Total							\$0.00		
0060	CONSTRUCTION SIGNS	Overrun	Overrun	17	Oct 19, 2020	SYSTEM	(\$332.80)		
				19	Nov 17, 2020	SYSTEM	\$332.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.40000 - 10.40000, 'is applied (if non-zero).	
	Overrun - Total						\$0.00		
	Overrun - Total							\$0.00	
0060 - Total							\$0.00		
0070	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	17	Oct 19, 2020	SYSTEM	(\$145.60)		
				19	Nov 17, 2020	SYSTEM	\$145.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',36.40000 - 36.40000, 'is applied (if non-zero).	
	Overrun - Total						\$0.00		
	Overrun - Total							\$0.00	
0070 - Total							\$0.00		
0080	FLAG ASSEMBLY	Overrun	Overrun	17	Oct 19, 2020	SYSTEM	(\$41.60)		
				19	Nov 17, 2020	SYSTEM	\$41.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.80000 - 20.80000, 'is applied (if non-zero).	
	Overrun - Total						\$0.00		
	Overrun - Total							\$0.00	
0080 - Total							\$0.00		
0190	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Material		3	Mar 17, 2020	SYSTEM	(\$850.44)		
				- Total					
	Material - Total							(\$850.44)	
	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	MaterialCredit			4	Apr 3, 2020	SYSTEM	\$850.44	
- Total								\$850.44	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0190	<b>MaterialCredit - Total</b>						\$850.44			
<b>0190 - Total</b>							\$0.00			
0200	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	Material		3	Mar 17, 2020	SYSTEM	(\$1,140.00)			
			<b>- Total</b>					(\$1,140.00)		
	<b>Material - Total</b>						(\$1,140.00)			
	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	MaterialCredit		4	Apr 3, 2020	SYSTEM	\$1,140.00			
			<b>- Total</b>					\$1,140.00		
	<b>MaterialCredit - Total</b>						\$1,140.00			
<b>0200 - Total</b>							\$0.00			
0210	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	Material		3	Mar 17, 2020	SYSTEM	(\$164.64)			
			<b>- Total</b>					(\$164.64)		
	<b>Material - Total</b>						(\$164.64)			
	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	MaterialCredit		4	Apr 3, 2020	SYSTEM	\$164.64			
			<b>- Total</b>					\$164.64		
	<b>MaterialCredit - Total</b>						\$164.64			
<b>0210 - Total</b>							\$0.00			
0250	PAVEMENT MARKING REMOVAL	Overrun	Overrun	10	Jul 1, 2020	SYSTEM	(\$155.22)			
				10	Jul 1, 2020	SYSTEM	\$155.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				11	Jul 16, 2020	SYSTEM	(\$155.22)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				12	Aug 3, 2020	howelj4	\$155.22	This Line Item Adjustment is a temporary adjustment to compensate the contractor for overruns on a pending Change Order but have been agreed to and installed in accordance with current standards and specifications for this contract letting period. This Line Item shall have a corresponding negative adjustment on the estimate in which the Change Order adjusting the overrun of this line item is executed.		
				15	Sep 16, 2020	SYSTEM	\$155.22	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.78000 - 0.78000,' is applied (if non-zero).		
				15	Sep 16, 2020	howelj4	(\$155.22)	This line item adjustment is to offset the line item adjustment created on estimate 0012 by howelj4. The offset is due to a system generated adjustment on this estimate that is due to the finalization of Change Order 0005 which adjusts the contract quantity to include the previous overrun amount.		
				<b>Overrun - Total</b>					\$0.00	
				<b>Overrun - Total</b>						\$0.00
<b>0250 - Total</b>							\$0.00			
0290	MGS GUARDRAIL	Construction Stockpile		1	Feb 3, 2020	SYSTEM	\$106,110.47	Payment Estimate Item Adjustment generated Stockpile Transaction		
				10	Jul 1, 2020	SYSTEM	(\$2,682.81)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				17	Oct 19, 2020	SYSTEM	(\$47,217.44)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				18	Nov 3, 2020	SYSTEM	(\$53,119.62)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				19	Nov 17, 2020	SYSTEM	(\$3,090.60)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>					\$0.00		
<b>Construction Stockpile - Total</b>						\$0.00				
<b>0290 - Total</b>							\$0.00			
0300	MGS BRIDGE APPROACH	Construction Stockpile		1	Feb 3, 2020	SYSTEM	\$6,096.00	Payment Estimate Item Adjustment generated Stockpile Transaction		





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0300	TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		10	Jul 1, 2020	SYSTEM	(\$3,048.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				19	Nov 17, 2020	SYSTEM	(\$3,048.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$0.00	
				Construction Stockpile - Total					\$0.00	
0300 - Total					\$0.00					
0310	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Feb 3, 2020	SYSTEM	\$6,124.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				17	Oct 19, 2020	SYSTEM	(\$3,062.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				18	Nov 3, 2020	SYSTEM	(\$3,062.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$0.00	
Construction Stockpile - Total					\$0.00					
0310 - Total					\$0.00					
0360	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		9	Jun 17, 2020	SYSTEM	(\$183,770.00)			
				9	Jun 17, 2020	SYSTEM	\$183,770.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
0360 - Total					\$0.00					
0370	CLASS B-2 CONCRETE	Overrun	Overrun	12	Aug 3, 2020	SYSTEM	(\$22,800.00)			
				12	Aug 3, 2020	SYSTEM	\$22,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user howelj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				Overrun - Total					\$0.00	
Overrun - Total					\$0.00					
0370 - Total					\$0.00					
0390	SUBSTRUCTURE REPAIR (FORMED)	Material		14	Sep 2, 2020	SYSTEM	(\$23,100.00)			
				14	Sep 3, 2020	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				15	Sep 16, 2020	SYSTEM	(\$28,050.00)			
	- Total					(\$28,050.00)				
	Material - Total					(\$28,050.00)				
	SUBSTRUCTURE REPAIR (FORMED)	MaterialCredit			16	Oct 5, 2020	SYSTEM	\$28,050.00		
					- Total					\$28,050.00
MaterialCredit - Total					\$28,050.00					
SUBSTRUCTURE REPAIR (FORMED)	Overrun	Overrun		17	Oct 19, 2020	SYSTEM	(\$12,760.00)			
				19	Nov 17, 2020	SYSTEM	\$12,760.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',110.00000 - 110.00000, 'is applied (if non-zero).		
				Overrun - Total					\$0.00	
Overrun - Total					\$0.00					
0390 - Total					\$0.00					
0410	FULL DEPTH REPAIR	Material		8	Jun 2, 2020	SYSTEM	(\$1,395.00)			
				- Total					(\$1,395.00)	
	Material - Total					(\$1,395.00)				
FULL DEPTH REPAIR	MaterialCredit			9	Jun 17, 2020	SYSTEM	\$1,395.00			
				- Total					\$1,395.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0410	<b>MaterialCredit - Total</b>						\$1,395.00		
0410	<b>- Total</b>						\$0.00		
0440	MONOLITHIC DECK REPAIR	Material		9	Jun 17, 2020	SYSTEM	(\$39,760.00)		
				9	Jun 17, 2020	SYSTEM	\$39,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user howelj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			<b>- Total</b>				\$0.00		
	<b>Material - Total</b>						\$0.00		
	MONOLITHIC DECK REPAIR	Overrun	Overrun		9	Jun 17, 2020	SYSTEM	\$14,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Jun 17, 2020	SYSTEM	(\$14,560.00)	
					10	Jul 1, 2020	SYSTEM	(\$14,560.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Jul 1, 2020	SYSTEM	\$14,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user howelj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Jul 16, 2020	SYSTEM	(\$14,560.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Aug 3, 2020	howelj4	\$14,560.00	This Line Item Adjustment is a temporary adjustment to compensate the contractor for overruns on a pending Change Order but have been agreed to and installed in accordance with current standards and specifications for this contract letting period. This Line Item shall have a corresponding negative adjustment on the estimate in which the Change Order adjusting the overrun of this line item is executed.
					19	Nov 17, 2020	SYSTEM	\$14,560.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',700.00000 - 700.00000, 'is applied (if non-zero).
					19	Nov 17, 2020	howelj4	(\$14,560.00)	This adjustment is to offset the overrun adjustment payment made on estimate 12 created to compensate the contractor for work performed. Change Order 0008 adjusted this quantity and sequent adjustment are being applied to this estimate. Total overrun adjustments for this line item on this estimate is total 0.
		<b>Overrun - Total</b>					\$0.00		
	<b>Overrun - Total</b>						\$0.00		
0440	<b>- Total</b>						\$0.00		
0480	FABRICATED STRUCTURAL LOW ALLOY STEEL (MISC)	Material		5	Apr 16, 2020	SYSTEM	(\$33,740.00)		
				5	Apr 16, 2020	SYSTEM	\$33,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				6	May 4, 2020	SYSTEM	(\$75,390.00)		
				6	May 4, 2020	SYSTEM	\$75,390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
		<b>- Total</b>					\$0.00		
<b>Material - Total</b>						\$0.00			
0480	<b>- Total</b>						\$0.00		
0490	HINGE MODIFICATION	Material		5	Apr 16, 2020	SYSTEM	(\$70,000.00)		
				5	Apr 16, 2020	SYSTEM	\$70,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user howelj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
		<b>- Total</b>					\$0.00		
<b>Material - Total</b>						\$0.00			
0490	<b>- Total</b>						\$0.00		
5007	TYPE III MOVEABLE BARRICADE	Material		4	Apr 3, 2020	SYSTEM	(\$735.00)		
				<b>- Total</b>				(\$735.00)	
<b>Material - Total</b>						(\$735.00)			
	TYPE III MOVEABLE BARRICADE	MaterialCredit		5	Apr 16, 2020	SYSTEM	\$735.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5007		MaterialCredit	- Total				\$735.00	
	MaterialCredit - Total						\$735.00	
<b>5007 - Total</b>							<b>\$0.00</b>	
5009	REINFORCING STEEL (BRIDGES)	Material		19	Nov 17, 2020	SYSTEM	(\$11,200.00)	
				19	Nov 17, 2020	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				20	Dec 3, 2020	SYSTEM	(\$11,200.00)	
				20	Dec 3, 2020	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user howelj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
<b>5009 - Total</b>							<b>\$0.00</b>	
<b>Overall - Total</b>							<b>(\$544.47)</b>	