



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2022

Pay Estimate Created Date: March 29, 2022

Final Estimate Number 53	Contract ID 190920-G09 Prime Contractor H.R. Quadri Contractors, LLC	Pay Period Start March 16, 2022 Pay Period End March 29, 2022	Original Contract Amount \$11,544,399.93 Net Change Order Amount (\$72,652.03) Current Contract Amount \$11,471,747.90
------------------------------------	---	--	---

Approval Date		By User
June 28, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	gripkd
June 28, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
July 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2021	June 1, 2021	June 1, 2021	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	May 31, 2022	May 31, 2022	
Awarded Date	October 1, 2019	October 1, 2019	
Letting Date	September 20, 2019	September 20, 2019	
Notice to Proceed Date	December 2, 2019	December 2, 2019	
Open to Traffic Date	December 4, 2020	December 4, 2020	
Work Began Date	October 28, 2019	October 28, 2019	

Contract Total Pay For Estimate No. 53			
	This Estimate	Previous	To Date
190920-G09			
Total Posted Items Pay	\$0.00	\$11,471,747.98	\$11,471,747.98
Gross Item Adjustments	(\$12,163.35)	(\$248,779.49)	(\$260,942.84)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$9.00	\$41,892.96	\$41,901.96
Contract Total Payable This Estimate:	(\$12,154.35)	\$11,264,861.45	\$11,252,707.10

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

Adj Type	Entered By	Comments	Time Units	Rate	Amount
SPAD--Other Contract Adjustment	capedj2	Corrected Payfactor Adjustment for Lot 2 (SP250 20-2A)			\$3,821.40
SPAD--Other Contract Adjustment	capedj2	Adjustment to Cancel Out Incorrect Superpave Adjustment for Lot 2 Payfactor.			(\$3,812.40)

Overall - Total **\$9.00**
 These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J810445	0030	UNCLASSIFIED EXCAVATION	Other Item Adjustment	Fuel Price	Adjustment to Cancel Out Incorrect Fuel Adjustment from Estimate 0013.			\$330.60
	0030	UNCLASSIFIED EXCAVATION	Other Item Adjustment	Fuel Price	Corrected Fuel Adjustment from Estimate 0013.			(\$518.70)
	0040	EMBANKMENT IN PLACE	Other Item Adjustment	Fuel Price	Adjustment to Cancel Out Incorrect Fuel Adjustment from Estimate 0013.			\$4,516.55
	0040	EMBANKMENT IN PLACE	Other Item Adjustment	Fuel Price	Corrected Fuel Adjustment from Estimate 0013.			(\$7,086.31)
	1160	TYPE A2 SHOULDER	Other Item Adjustment	Fuel Price	Fuel Adjustment for A2 Shoulder Line No. 1160 for completed work using October 2020			(\$4,760.26)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2022

Pay Estimate Created Date: March 29, 2022

Final Estimate Number 53		Contract ID 190920-G09		Pay Period Start March 16, 2022		Original Contract Amount \$11,544,399.93	
		Prime Contractor H.R. Quadri Contractors, LLC		Pay Period End March 29, 2022		Net Change Order Amount (\$72,652.03)	
						Current Contract Amount \$11,471,747.90	

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J810445					Fuel Index. Represents 7684.40 SY.			
	1220	TYPE A2 SHOULDER	Other Item Adjustment	Fuel Price	Fuel Adjustment for A2 Shoulder Line No. 1220 for completed work using October 2020 Fuel Index. Represents 4916.50 SY.			(\$3,045.63)
	1550	ST-STRUCTURAL	Other Item Adjustment	Stockpiled Materials Adjustment	Adjustment to Cancel Out Incorrect Stockpiled Material Adjustment from Estimate 0035.			(\$1,599.60)
Total								(\$12,163.35)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J810445	I 44-2(293)	New interchange and roadway	I-44	WEBSTER	at miles marker 103, 0.7 miles northeast of Marshfield

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J810445			
Posted Item Pay	\$0.00	\$11,471,747.98	\$11,471,747.98
Gross Item Adjustments	(\$12,163.35)	(\$248,779.49)	(\$260,942.84)
Gross Item Pay	(\$12,163.35)	\$11,222,968.49	\$11,210,805.14
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$9.00	\$41,892.96	\$41,901.96



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 6, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-G09	J810445	0001	0010	2013000	CLEARING AND GRUBBING	25.00	0.00	25.00	ACRE	25.00	\$2,250.00	\$56,250.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$31,250.00	\$31,250.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	201,772.00	0.00	201,772.00	CUYD	201,772.00	\$4.00	\$807,088.00
		0001	0040	2035500	EMBANKMENT IN PLACE	278,777.00	0.00	278,777.00	CUYD	278,777.00	\$6.85	\$1,909,622.45
		0001	0050	2036000	COMPACTING EMBANKMENT	157,962.00	0.00	157,962.00	CUYD	157,962.00	\$1.00	\$157,962.00
		0001	0060	2037075	COMPACTING IN CUT	48.80	0.00	48.80	STA	48.80	\$250.00	\$12,200.00
		0001	0070	2063000	CLASS 3 EXCAVATION	5,106.00	0.00	5,106.00	CUYD	5,106.00	\$10.00	\$51,060.00
		0001	0080	2063100	CLASS 3 EXCAVATION IN ROCK	511.00	0.00	511.00	CUYD	511.00	\$20.00	\$10,220.00
		0001	0090	2063300	CLASS 4 EXCAVATION	784.00	0.00	784.00	CUYD	784.00	\$10.00	\$7,840.00
		0001	0100	2063500	CULVERT CLEANOUT	7.00	0.00	7.00	EA	7.00	\$2,000.00	\$14,000.00
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	78,087.00	331.00	78,418.00	SQYD	78,418.00	\$6.43	\$504,227.74
		0001	0115	3049907	MISC.GRANULAR BACKFILL	348.00	0.00	348.00	CUYD	348.00	\$40.00	\$13,920.00
		0001	0120	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	99.20	0.00	99.20	SQYD	99.20	\$60.00	\$5,952.00
		0001	0130	5029905	MISC.TRUCK APRON	901.30	0.00	901.30	SQYD	901.30	\$80.00	\$72,104.00
		0001	0140	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	3.00	\$1,000.00	\$3,000.00
		0001	0150	6044013	PIPE COLLAR, TYPE C	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0160	6071011A	CHAIN-LINK FENCE (48 IN.)	15.00	0.00	15.00	LF	15.00	\$40.00	\$600.00
		0001	0170	6071040	DRIVE GATE (CHAIN-LINK)	1.00	0.00	1.00	EA	1.00	\$2,400.00	\$2,400.00
		0001	0180	6081010	CONCRETE CURB RAMP	90.60	-23.00	67.60	SQYD	67.60	\$100.00	\$6,760.00
		0001	0190	6081012	TRUNCATED DOMES	260.00	-40.00	220.00	SQFT	220.00	\$25.00	\$5,500.00
		0001	0200	6083008	8 IN. CONCRETE MEDIAN STRIP	396.70	0.00	396.70	SQYD	396.70	\$64.00	\$25,388.80
		0001	0210	6085008	PAVED APPROACH, 8 IN.	166.70	0.00	166.70	SQYD	166.70	\$60.00	\$10,002.00
		0001	0220	6086004	CONCRETE SIDEWALK, 4 IN.	5,468.90	-181.40	5,287.50	SQYD	5,287.50	\$47.00	\$248,512.50
		0001	0230	6091052	CURB AND GUTTER TYPE B	2,512.00	1,047.90	3,559.90	LF	3,559.90	\$26.00	\$92,557.40
		0001	0240	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	794.00	337.00	1,131.00	LF	1,131.00	\$23.00	\$26,013.00
		0001	0250	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	708.00	-708.00	0.00	CUYD	0.00	\$40.00	\$0.00
		0001	0260	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	2,638.00	708.00	3,346.00	CUYD	3,346.00	\$40.00	\$133,840.00
		0001	0270	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	1,171.00	0.00	1,171.00	CUYD	1,171.00	\$40.00	\$46,840.00
		0001	0280	6096041	PLACING TYPE 1 ROCK DITCH LINER	708.00	-708.00	0.00	CUYD	0.00	\$20.00	\$0.00
		0001	0290	6096042	PLACING TYPE 2 ROCK DITCH LINER	2,638.00	708.00	3,346.00	CUYD	3,346.00	\$20.00	\$66,920.00
		0001	0300	6096043	PLACING TYPE 3 ROCK DITCH LINER	1,171.00	0.00	1,171.00	CUYD	1,171.00	\$20.00	\$23,420.00
		0001	0310	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	426.00	0.00	426.00	CUYD	426.00	\$40.00	\$17,040.00
		0001	0320	6097000	ROCK LINING	698.00	30.00	728.00	CUYD	728.00	\$40.00	\$29,120.00
		0001	0330	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	2.00	4.00	EA	4.00	\$2,850.00	\$11,400.00
		0001	0340	6122020	REPLACEMENT SAND BARREL	6.00	24.00	30.00	EA	30.00	\$150.00	\$4,500.00
		0001	0350	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	2.00	4.00	EA	4.00	\$500.00	\$2,000.00
		0001	0360	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0001	0370	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	13.00	0.00	13.00	EA	13.00	\$1,500.00	\$19,500.00
		0001	0380	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	12.00	0.00	12.00	EA	12.00	\$700.00	\$8,400.00
		0001	0390	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	8.00	0.00	8.00	EA	8.00	\$900.00	\$7,200.00
		0001	0400	6143014	MANHOLE FRAME AND COVER, TYPE 4	3.00	0.00	3.00	EA	3.00	\$300.00	\$900.00
		0001	0410	6161005	CONSTRUCTION SIGNS	2,164.00	479.54	2,643.54	SQFT	2,643.54	\$8.00	\$21,148.32
		0001	0420	6161008	ADVANCED WARNING RAIL SYSTEM	22.00	-3.00	19.00	EA	19.00	\$100.00	\$1,900.00
		0001	0430	6161009	FLAG ASSEMBLY	17.00	-9.00	8.00	EA	8.00	\$20.00	\$160.00
		0001	0440	6161025	CHANNELIZER (TRIM LINE)	152.00	152.00	304.00	EA	304.00	\$20.00	\$6,080.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-G09	J810445	0001	0450	6161030	TYPE III MOVEABLE BARRICADE	29.00	19.00	48.00	EA	48.00	\$150.00	\$7,200.00
		0001	0460	6161040	FLASHING ARROW PANEL	2.00	2.00	4.00	EA	4.00	\$1,650.00	\$6,600.00
		0001	0470	6161055	SEQUENTIAL FLASHING WARNING LIGHT	16.00	16.00	32.00	EA	32.00	\$120.00	\$3,840.00
		0001	0480	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	1.00	4.00	EA	4.00	\$6,800.00	\$27,200.00
		0001	0490	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	369.00	0.00	369.00	LF	369.00	\$150.00	\$55,350.00
		0001	0500	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	144.00	0.00	144.00	LF	144.00	\$20.00	\$2,880.00
		0001	0510	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	8,035.00	1,332.00	9,367.00	LF	9,367.00	\$37.00	\$346,579.00
		0001	0520	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	100.00	0.00	100.00	LF	100.00	\$37.00	\$3,700.00
		0001	0530	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,332.00	2,664.00	3,996.00	LF	3,996.00	\$10.00	\$39,960.00
		0001	0540	6179903	MISC.CONCRETE TRAFFIC BARRIER SPECIAL	80.00	0.00	80.00	LF	80.00	\$190.00	\$15,200.00
		0001	0550	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$438,851.18	\$0.00
		0001	0551	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$384,059.18	\$384,059.18
		0001	0560	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	5.00	0.00	5.00	EA	5.00	\$600.00	\$3,000.00
		0001	0570	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	78.00	0.00	78.00	LF	78.00	\$12.00	\$936.00
		0001	0580	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	98.00	0.00	98.00	LF	98.00	\$22.00	\$2,156.00
		0001	0590	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	159.00	0.00	159.00	LF	159.00	\$22.00	\$3,498.00
		0001	0600	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	25.00	0.00	25.00	EA	25.00	\$200.00	\$5,000.00
		0001	0610	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	72.00	0.00	72.00	EA	72.00	\$45.00	\$3,240.00
		0001	0615	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	21,009.00	0.00	21,009.00	LF	21,009.00	\$2.00	\$42,018.00
		0001	0620	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,935.00	3,399.00	5,334.00	LF	5,334.00	\$0.13	\$693.42
		0001	0630	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,352.00	-810.00	11,542.00	LF	11,542.00	\$0.20	\$2,308.40
		0001	0640	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,905.00	-659.00	4,246.00	LF	4,246.00	\$0.20	\$849.20
		0001	0650	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,285.00	181.00	2,466.00	LF	2,466.00	\$1.00	\$2,466.00
		0001	0660	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	23,404.00	5,533.00	28,937.00	LF	28,937.00	\$0.13	\$3,761.81
		0001	0670	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	25,711.00	2,295.00	28,006.00	LF	28,006.00	\$0.13	\$3,640.78
		0001	0675	6207001	PAVEMENT MARKING REMOVAL	10,505.00	-7,865.00	2,640.00	LF	2,640.00	\$1.00	\$2,640.00
		0001	0680	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	-1.00	0.00	LS	0.00	\$160,000.00	\$0.00
		0001	0681	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	0.00	1.00	1.00	LS	1.00	\$120,000.00	\$120,000.00
		0001	0690	7034041	CLASS B-1 CONCRETE (CULVERTS)	546.10	0.00	546.10	CUYD	546.10	\$882.00	\$481,660.20
		0001	0700	7061030	REINFORCING STEEL (CULVERTS)	106,550.00	0.00	106,550.00	LB	106,550.00	\$0.75	\$79,912.50
		0001	0710	7250315A	15 IN. PIPE GROUP B	666.00	71.00	737.00	LF	737.00	\$25.00	\$18,425.00
		0001	0720	7250342A	42 IN. PIPE GROUP B	254.00	9.00	263.00	LF	263.00	\$75.00	\$19,725.00
		0001	0730	7261012	12 IN. PIPE GROUP A	624.00	0.00	624.00	LF	624.00	\$45.00	\$28,080.00
		0001	0740	7261015	15 IN. PIPE GROUP A	154.00	0.00	154.00	LF	154.00	\$50.00	\$7,700.00
		0001	0750	7261018	18 IN. PIPE GROUP A	490.00	-37.00	453.00	LF	453.00	\$60.00	\$27,180.00
		0001	0760	7261024	24 IN. PIPE GROUP A	1,296.00	125.00	1,421.00	LF	1,421.00	\$70.00	\$99,470.00
		0001	0770	7261030	30 IN. PIPE GROUP A	433.00	4.00	437.00	LF	437.00	\$80.00	\$34,960.00
		0001	0780	7261036	36 IN. PIPE GROUP A	652.00	0.00	652.00	LF	652.00	\$100.00	\$65,200.00
		0001	0790	7261048	48 IN. PIPE GROUP A	505.00	0.00	505.00	LF	505.00	\$150.00	\$75,750.00
		0001	0800	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	25.00	0.00	25.00	FT	25.00	\$400.00	\$10,000.00
		0001	0810	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	15.00	0.00	15.00	FT	15.00	\$600.00	\$9,000.00
		0001	0820	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	36.00	0.00	36.00	FT	36.00	\$450.00	\$16,200.00
		0001	0830	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	4.00	0.00	4.00	FT	4.00	\$500.00	\$2,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-G09	J810445	0001	0840	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	41.00	0.00	41.00	FT	41.00	\$550.00	\$22,550.00
		0001	0850	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	73.00	0.00	73.00	FT	73.00	\$600.00	\$43,800.00
		0001	0860	7319913	MISC.SPECIAL INLET NO.1	8.00	0.00	8.00	FT	8.00	\$700.00	\$5,600.00
		0001	0870	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	27.00	0.00	27.00	EA	27.00	\$300.00	\$8,100.00
		0001	0880	7320042A	42 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	2.00	4.00	EA	4.00	\$1,400.00	\$5,600.00
		0001	0890	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	5.00	-1.00	4.00	EA	4.00	\$400.00	\$1,600.00
		0001	0900	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	9.00	0.00	9.00	EA	9.00	\$600.00	\$5,400.00
		0001	0910	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	13.00	2.00	15.00	EA	15.00	\$700.00	\$10,500.00
		0001	0920	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	5.00	-2.00	3.00	EA	3.00	\$900.00	\$2,700.00
		0001	0930	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	3.00	2.00	5.00	EA	5.00	\$1,200.00	\$6,000.00
		0001	0940	7320642A	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	-2.00	0.00	EA	0.00	\$1,500.00	\$0.00
		0001	0950	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$2,000.00	\$8,000.00
		0001	0960	8031000A	TURF TYPE TALL FESCUE SODDING	27,306.00	-24,453.50	2,852.50	SQYD	2,852.50	\$5.30	\$15,118.25
		0001	0970	8051000A	SEEDING - COOL SEASON GRASSES	28.00	12.00	40.00	ACRE	40.00	\$2,250.00	\$90,000.00
		0001	0980	8052000A	SEEDING - WARM SEASON GRASSES	13.00	-1.40	11.60	ACRE	11.60	\$2,250.00	\$26,100.00
		0001	0990	8061003	SEDIMENT TRAP EXCAVATION	687.70	-598.70	89.00	CUYD	89.00	\$15.00	\$1,335.00
		0001	1000	8061004	SEDIMENT TRAP ROCK	35.10	-20.80	14.30	CUYD	14.30	\$40.00	\$572.00
		0001	1010	8061005	ROCK DITCH CHECK	9,408.00	-6,769.00	2,639.00	LF	2,639.00	\$10.80	\$28,501.20
		0001	1020	8061006	ALTERNATE DITCH CHECK	3,741.00	-3,556.00	185.00	LF	185.00	\$8.50	\$1,572.50
		0001	1030	8061007A	CURB INLET CHECK	29.00	-29.00	0.00	EA	0.00	\$140.00	\$0.00
		0001	1040	8061016	SEDIMENT REMOVAL	760.00	-628.00	132.00	CUYD	132.00	\$15.00	\$1,980.00
		0001	1050	8061017	TEMPORARY SEEDING	10.00	10.00	20.00	ACRE	20.00	\$1,650.00	\$33,000.00
		0001	1060	8061019	SILT FENCE	12,243.00	-6,166.00	6,077.00	LF	6,077.00	\$2.10	\$12,761.70
		0001	1070	8064129	TYPE 2 TURF REINFORCEMENT MAT	798.00	11,602.00	12,400.00	SQYD	12,400.00	\$4.00	\$49,600.00
		0002	1085	4030404	11 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	22,345.10	0.00	22,345.10	SQYD	22,345.10	\$35.35	\$789,899.28
		0002	1090	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	211.00	-211.00	0.00	LF	0.00	\$31.00	\$0.00
		0002	1100	6092032	CONCRETE CURB LOW PROFILE TYPE F	905.00	0.00	905.00	LF	905.00	\$30.00	\$27,150.00
		0002	1110	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	10.60	0.00	10.60	STA	10.60	\$1,182.00	\$12,529.20
		0004	1160	4010150	TYPE A2 SHOULDER	7,248.40	436.00	7,684.40	SQYD	7,684.40	\$27.02	\$207,632.49
		0004	1170	6099903	MISC.CONCRETE CURB (4 IN. HEIGHT) TYPE O	836.90	-836.90	0.00	LF	0.00	\$20.00	\$0.00
		0006	1205	4030402	9 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	33,146.80	0.00	33,146.80	SQYD	33,146.80	\$28.95	\$959,599.86
		0008	1220	4010150	TYPE A2 SHOULDER	4,916.50	0.00	4,916.50	SQYD	4,916.50	\$28.82	\$141,693.53
		0010	1240	6061060	MGS GUARDRAIL	1,745.00	40.00	1,785.00	LF	1,785.00	\$23.00	\$41,055.00
		0010	1250	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,200.00	\$6,400.00
		0010	1260	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	0.00	1.00	EA	1.00	\$2,900.00	\$2,900.00
		0010	1270	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	4.00	\$1,200.00	\$4,800.00
		0010	1280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$2,950.00	\$23,600.00
		0010	1290	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	2.00	0.00	2.00	EA	2.00	\$3,200.00	\$6,400.00
		0020	1300	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	17.00	0.00	17.00	EA	17.00	\$3,020.00	\$51,340.00
		0020	1310	9011064	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 3	6.00	0.00	6.00	EA	6.00	\$2,850.00	\$17,100.00
		0020	1320	9011115	BRACKET ARM, 15 FT. OR 4.6 M	23.00	0.00	23.00	EA	23.00	\$770.00	\$17,710.00
		0020	1330	9011312	LUMINAIRE, LED-B	23.00	0.00	23.00	EA	23.00	\$515.00	\$11,845.00
		0020	1340	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	1.00	\$6,255.00	\$6,255.00
		0020	1350	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	1,667.00	50.00	1,717.00	LF	1,717.00	\$8.50	\$14,594.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-G09	J810445	0020	1360	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	212.00	0.00	212.00	LF	212.00	\$10.50	\$2,226.00
		0020	1370	9015010	TRENCHING TYPE I	9,464.00	0.00	9,464.00	LF	9,464.00	\$3.50	\$33,124.00
		0020	1385	9016120	PULL BOX, CONCRETE, STANDARD	51.00	0.00	51.00	EA	51.00	\$2,125.00	\$108,375.00
		0020	1390	9017008	CABLE, 8 AWG 1 CONDUCTOR	7,314.00	956.00	8,270.00	LF	8,270.00	\$1.05	\$8,683.50
		0020	1400	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	2,760.00	0.00	2,760.00	LF	2,760.00	\$0.95	\$2,622.00
		0020	1410	9017208	WIRE, 8 AWG, BARE NEUTRAL	3,657.00	478.00	4,135.00	LF	4,135.00	\$1.05	\$4,341.75
		0020	1420	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	10,302.00	0.00	10,302.00	LF	10,302.00	\$2.85	\$29,360.70
		0020	1430	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	23.00	0.00	23.00	EA	23.00	\$1,575.00	\$36,225.00
		0020	1440	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	1.00	\$2,685.00	\$2,685.00
		0020	1450	9019902	MISC.COMBINATION PAD MOUNTED POWER SUPPLY/LIGHTING CONTROL STATION, 120/240V	1.00	0.00	1.00	EA	1.00	\$6,250.00	\$6,250.00
		0020	1470	9019902	MISC.GROUNDED POWER RECEPTACLE	2.00	-2.00	0.00	EA	0.00	\$950.00	\$0.00
		0040	1480	9031010	CONCRETE FOOTINGS, EMBEDDED	22.00	-3.43	18.57	CUYD	18.57	\$1,800.00	\$33,426.00
		0040	1490	9031210	STRUCTURAL STEEL POSTS	9,307.30	-845.00	8,462.30	LB	8,462.30	\$4.50	\$38,080.35
		0040	1500	9031220	PIPE POSTS	1,471.00	-239.00	1,232.00	LB	1,232.00	\$4.00	\$4,928.00
		0040	1510	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	16.00	23.00	39.00	EA	39.00	\$225.00	\$8,775.00
		0040	1520	9031270A	2 IN. PSST POST - 12 GA.	993.75	-16.00	977.75	LF	977.75	\$16.00	\$15,644.00
		0040	1530	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	225.00	-63.00	162.00	LF	162.00	\$30.00	\$4,860.00
		0040	1532	9031272	2.25 IN. PSST POST - 12 GA.	116.00	0.00	116.00	LF	116.00	\$17.00	\$1,972.00
		0040	1534	9031280	2.5 IN. PSST POST - 12 GA.	545.50	0.00	545.50	LF	545.50	\$18.00	\$9,819.00
		0040	1535	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	102.00	-9.00	93.00	LF	93.00	\$40.00	\$3,720.00
		0040	1540	9035004A	SH-FLAT SHEET	1,277.00	-112.00	1,165.00	SQFT	1,165.00	\$23.00	\$26,795.00
		0040	1550	9035011A	ST-STRUCTURAL	1,617.50	111.50	1,729.00	SQFT	1,729.00	\$26.00	\$44,954.00
		0050	1560	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	1.00	EA	1.00	\$4,255.00	\$4,255.00
		0050	1570	9103715	CCTV POLE FOUNDATION, 50 FT OR 15.2M MOUNTING HEIGHT, INSTALLED	1.00	0.00	1.00	EA	1.00	\$3,250.00	\$3,250.00
		0050	1580	9103745	CCTV POLE, 50 FT OR 15.2M MOUNTING HEIGHT, INSTALLED	1.00	0.00	1.00	EA	1.00	\$5,460.00	\$5,460.00
		0050	1590	9107201	CONDUIT, 3 IN., RIGID, PUSHED	121.00	0.00	121.00	LF	121.00	\$22.75	\$2,752.75
		0050	1600	9108816	PULL BOX, PREFORMED CLASS 5	3.00	-1.00	2.00	EA	2.00	\$1,350.00	\$2,700.00
		0050	1610	9109902	MISC.CISCO IE 3000 SWITCH, FURNISH AND INSTALL	1.00	0.00	1.00	EA	1.00	\$3,000.00	\$3,000.00
		0050	1620	9109902	MISC.FIBER OPTIC JUMPER, SM, FURNISH AND INSTALL	4.00	0.00	4.00	EA	4.00	\$35.50	\$142.00
		0050	1630	9109902	MISC.FIBER OPTIC PIGTAIL, SM, FURNISH AND INSTALL	4.00	0.00	4.00	EA	4.00	\$40.00	\$160.00
		0050	1640	9109902	MISC.FIBER OPTIC SPLICE	4.00	0.00	4.00	EA	4.00	\$305.00	\$1,220.00
		0050	1650	9109902	MISC.GLC-LH-SMD, FURNISH AND INSTALL	2.00	0.00	2.00	EA	2.00	\$1,250.00	\$2,500.00
		0050	1660	9109902	MISC.POLE MOUNT TYPE 7 CABINET	1.00	0.00	1.00	EA	1.00	\$4,050.00	\$4,050.00
		0050	1670	9109902	MISC.PWR-IE50W-AC-IEC, FURNISH AND INSTALL	1.00	0.00	1.00	EA	1.00	\$825.00	\$825.00
		0050	1680	9109902	MISC.RACK-MOUNTED INTERCONNECT CENTER, FURNISH AND INSTALL	1.00	0.00	1.00	EA	1.00	\$760.00	\$760.00
		0050	1690	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	867.00	0.00	867.00	LF	867.00	\$2.15	\$1,864.05
		0051	1700	6039902	WATER	2.00	-2.00	0.00	EA	0.00	\$1,800.00	\$0.00
		0051	1710	6039902	WATER	2.00	-2.00	0.00	EA	0.00	\$3,500.00	\$0.00
		0051	1720	6039902	WATER	2.00	-2.00	0.00	EA	0.00	\$500.00	\$0.00
		0051	1730	6039902	WATER	3.00	-3.00	0.00	EA	0.00	\$1,250.00	\$0.00
		0051	1740	6039902	WATER	2.00	-2.00	0.00	EA	0.00	\$450.00	\$0.00
		0051	1750	6039902	WATER	2.00	-2.00	0.00	EA	0.00	\$2,000.00	\$0.00
		0051	1760	6039902	WATER	3.00	-3.00	0.00	EA	0.00	\$1,950.00	\$0.00
		0051	1770	6039903	WATER	124.00	-124.00	0.00	LF	0.00	\$5.50	\$0.00
		0051	1780	6039903	WATER	140.00	-140.00	0.00	LF	0.00	\$10.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190920-G09	J810445	0051	1790	6039903	WATER	225.00	-225.00	0.00	LF	0.00	\$3.50	\$0.00
		0051	1800	6039903	WATER	180.00	-180.00	0.00	LF	0.00	\$2.50	\$0.00
		0051	1810	6039903	WATER	4,020.00	-4,020.00	0.00	LF	0.00	\$3.80	\$0.00
		0051	1820	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$4,500.00	\$0.00
		0051	1830	8039905A	MISC.GRASS SOD	2,031.00	-2,031.00	0.00	SQYD	0.00	\$5.30	\$0.00
		0051	1840	8049907A	MISC.IMPORTED, TESTED TOPSOIL	991.00	-991.00	0.00	CUYD	0.00	\$68.50	\$0.00
		0051	1850	8049907A	MISC.PLANTING BACKFILL MIX	38.00	-38.00	0.00	CUYD	0.00	\$105.00	\$0.00
		0051	1860	8049907A	MISC.ROCK MULCH, 4 INCH	86.00	-86.00	0.00	CUYD	0.00	\$180.00	\$0.00
		0051	1870	8049907A	MISC.WOOD MULCH, 3 INCH	173.00	-173.00	0.00	CUYD	0.00	\$90.00	\$0.00
		0051	1880	8089902	MISC.CORNUS ALBA "SIBIRICA" 5 GAL.	191.00	-191.00	0.00	EA	0.00	\$90.00	\$0.00
		0051	1890	8089902	MISC.ECHINACEA PURPUREA, #1 CONT.	193.00	-193.00	0.00	EA	0.00	\$29.50	\$0.00
		0051	1900	8089902	MISC.JUNIPERUS CHINENSIS "PHITZERIANA GOLD LACE", #5 CONT.	117.00	-117.00	0.00	EA	0.00	\$90.00	\$0.00
		0051	1910	8089902	MISC.JUNIPERUS HORIZONTALIS "PLUMOSA COMPACTA", #3 CONT.	112.00	-112.00	0.00	EA	0.00	\$55.00	\$0.00
		0051	1920	8089902	MISC.SPOROBOLUS HETEROLEPIS, 1 GAL	384.00	-384.00	0.00	EA	0.00	\$29.50	\$0.00
		0051	1930	8089904	MISC.WEED BARRIER FABRIC	6,940.00	-6,940.00	0.00	SQFT	0.00	\$0.65	\$0.00
		0051	1940	9019902	MISC.FLAG POLE LIGHTS	6.00	-6.00	0.00	EA	0.00	\$950.00	\$0.00
		0051	1950	9031010	CONCRETE FOOTINGS, EMBEDDED	2.84	-2.84	0.00	CUYD	0.00	\$1,800.00	\$0.00
		0051	1960	9031210	STRUCTURAL STEEL POSTS	1,008.00	-1,008.00	0.00	LB	0.00	\$4.50	\$0.00
		0051	1970	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	4.00	-4.00	0.00	EA	0.00	\$225.00	\$0.00
		0051	1980	9039902	MISC.FLAG POLE	6.00	-6.00	0.00	EA	0.00	\$3,000.00	\$0.00
		0051	1990	9039902	MISC.ROUNDBOUT SIGNS	2.00	-2.00	0.00	EA	0.00	\$3,000.00	\$0.00
		0053	2520	6089901	MISC.STAMPING AND STAINING CONCRETE SIDEWALK	1.00	0.00	1.00	LS	1.00	\$1,800.00	\$1,800.00
		0053	2530	6089905	MISC.PIGMENTING AND TEXTURING CONCRETE	1,297.00	0.00	1,297.00	SQYD	1,297.00	\$30.00	\$38,910.00
		0053	2540	6179901	MISC.CONCRETE TRAFFIC BARRIER FORM LINING AND STAINING	1.00	-1.00	0.00	LS	0.00	\$10,500.00	\$0.00
		0053	2550	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	2.00	0.00	2.00	EA	2.00	\$3,020.00	\$6,040.00
		0053	2560	9011064	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 3	1.00	0.00	1.00	EA	1.00	\$2,850.00	\$2,850.00
		0053	2570	9011115	BRACKET ARM, 15 FT. OR 4.6 M	3.00	0.00	3.00	EA	3.00	\$770.00	\$2,310.00
		0053	2580	9011312	LUMINAIRE, LED-B	3.00	0.00	3.00	EA	3.00	\$515.00	\$1,545.00
		0053	2590	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	2.00	0.00	2.00	EA	2.00	\$6,255.00	\$12,510.00
		0053	2600	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	203.00	27.00	230.00	LF	230.00	\$8.55	\$1,966.50
		0053	2610	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	23.00	0.00	23.00	LF	23.00	\$14.00	\$322.00
		0053	2620	9015010	TRENCHING TYPE I	123.00	101.00	224.00	LF	224.00	\$3.50	\$784.00
		0053	2635	9016120	PULL BOX, CONCRETE, STANDARD	4.00	0.00	4.00	EA	4.00	\$2,125.00	\$8,500.00
		0053	2640	9017008	CABLE, 8 AWG 1 CONDUCTOR	706.00	0.00	706.00	LF	706.00	\$1.05	\$741.30
		0053	2650	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	360.00	0.00	360.00	LF	360.00	\$0.95	\$342.00
		0053	2660	9017208	WIRE, 8 AWG, BARE NEUTRAL	353.00	0.00	353.00	LF	353.00	\$1.05	\$370.65
		0053	2670	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	228.00	29.00	257.00	LF	257.00	\$2.85	\$732.45
		0053	2680	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	3.00	0.00	3.00	EA	3.00	\$1,505.00	\$4,515.00
		0053	2690	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	2.00	0.00	2.00	EA	2.00	\$2,620.00	\$5,240.00
		0053	2700	9019902	MISC.BLACK POWDER COATING	19.00	0.00	19.00	EA	19.00	\$315.00	\$5,985.00
		0053	2705	9019902	MISC.COMBINATION PAD MOUNTED POWER SUPPLY/LIGHTING CONTROL STATION, 120/240V	1.00	0.00	1.00	EA	1.00	\$6,255.00	\$6,255.00
		0070	2710	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	205.00	0.00	205.00	SQYD	205.00	\$250.00	\$51,250.00
		0070	2720	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	21.00	8.25	29.25	LF	29.25	\$1,050.00	\$30,712.50
		0070	2730	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	54.00	2.10	56.10	LF	56.10	\$610.00	\$34,221.00
		0070	2740	7011300	VIDEO CAMERA INSPECTION	3.00	2.00	5.00	EA	5.00	\$300.00	\$1,500.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
190920-G09	J810445	0070	2750	7011400	FOUNDATION INSPECTION HOLES	84.00	0.00	84.00	LF	84.00	\$84.00	\$7,056.00		
		0070	2760	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	3.00	\$800.00	\$2,400.00		
		0070	2770	7021210	GALVANIZED STRUCTURAL STEEL PILES (10 IN)	348.00	-20.00	328.00	LF	328.00	\$82.15	\$26,945.20		
		0070	2780	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00		
		0070	2790	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	12.00	\$150.00	\$1,800.00		
		0070	2800	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	78.20	0.00	78.20	CUYD	78.20	\$960.00	\$75,072.00		
		0070	2810	7034221	SLAB ON CONCRETE NU-GIRDER	667.00	0.00	667.00	SQYD	667.00	\$410.00	\$273,470.00		
		0070	2820	7034430	SIDEWALK (BRIDGES)	1,933.00	0.00	1,933.00	SQFT	1,933.00	\$11.50	\$22,229.50		
		0070	2830	7039903	MISC.MODIFIED BARRIER CURB	341.00	0.00	341.00	LF	341.00	\$160.00	\$54,560.00		
		0070	2840	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	641.00	0.00	641.00	LF	641.00	\$310.00	\$198,710.00		
		0070	2850	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	1.00	\$3,800.00	\$3,800.00		
		0070	2860	7101000	REINFORCING STEEL (EPOXY COATED)	18,610.00	490.00	19,100.00	LB	19,100.00	\$1.50	\$28,650.00		
		0070	2870	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00		
		0070	2880	7161002	LAMINATED NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	10.00	\$185.00	\$1,850.00		
		0070	2890	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	10.00	0.00	10.00	EA	10.00	\$300.00	\$3,000.00		
		0070	2900	7201300	PIPE PILE SPACERS	12.00	-6.00	6.00	EA	6.00	\$1,500.00	\$9,000.00		
		0071	2910	6079903	MISC.ORNAMENTAL PEDESTRIAN FENCE	332.00	0.00	332.00	LF	332.00	\$142.50	\$47,310.00		
		0071	2920	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	1.00	\$6,950.00	\$6,950.00		
		0071	2930	7034620	FORM LINERS	129.00	0.00	129.00	SQYD	129.00	\$58.00	\$7,482.00		
		0071	2940	7039904	MISC.STAMPED CONCRETE PATTERN	484.00	0.00	484.00	SQFT	484.00	\$3.00	\$1,452.00		
		0071	2950	9039901	MISC.DIMENSIONAL LETTER SIGNAGE	1.00	0.00	1.00	LS	1.00	\$24,451.00	\$24,451.00		
		0072	2960	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$2,429.50	\$2,429.50		
		0072	2970	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$2,429.50	\$2,429.50		
		0072	2980	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,607.00	0.00	2,607.00	SQFT	2,607.00	\$63.25	\$164,892.75		
		0072	2990	7201100	FORM LINERS FOR MSE WALL SYSTEMS	3.00	0.00	3.00	SQYD	3.00	\$3,700.00	\$11,100.00		
		0073	3000	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	1.00	\$3,734.00	\$3,734.00		
		0074	3010	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$2,429.50	\$2,429.50		
		0074	3020	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$2,429.50	\$2,429.50		
		0074	3030	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,602.00	0.00	2,602.00	SQFT	2,602.00	\$63.25	\$164,576.50		
		0074	3040	7201100	FORM LINERS FOR MSE WALL SYSTEMS	3.00	0.00	3.00	SQYD	3.00	\$3,700.00	\$11,100.00		
		0075	3050	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	1.00	\$3,734.00	\$3,734.00		
		0001	5001	6189901	MISC.Contract Bond Payment - Extra Work	0.00	1.00	1.00	LS	1.00	\$54,792.00	\$54,792.00		
		0001	5002	1099901	MISC.30 IN. CONCRETE SEWER CASING	0.00	1.00	1.00	LS	1.00	\$225,684.18	\$225,684.18		
		0001	5003	5021109	CONCRETE PAVEMENT (9 IN. NON-REINF)	0.00	490.00	490.00	SQYD	490.00	\$85.00	\$41,650.00		
		0001	5004	1099901	MISC.FRENCH DRAIN	0.00	1.00	1.00	LS	1.00	\$2,053.73	\$2,053.73		
		0001	5005	1099901	MISC.REMOVAL OF SHOULDER	0.00	1.00	1.00	LS	1.00	\$10,441.39	\$10,441.39		
		0001	5006	6209903	MISC.4 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	2,838.00	2,838.00	LF	2,838.00	\$0.13	\$368.94		
		0001	5007	6209903	MISC.12 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	630.00	630.00	LF	630.00	\$1.00	\$630.00		
		0053	5008	6089901	MISC.CONCRETE PIGMENTING COLOR COMPOUND	0.00	1.00	1.00	LS	1.00	\$15,502.00	\$15,502.00		
		0050	5009	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	0.00	400.00	400.00	LF	400.00	\$7.11	\$2,844.00		
		Project J810445 - Total Value Posted to Date as of Report Generated Date												\$11,471,747.90
		190920-G09 Overall - Total Value Posted to Date as of Report Generated Date												\$11,471,747.90



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J810445	0030	UNCLASSIFIED EXCAVATION	Other Item Adjustment	FUEL	9	Mar 2, 2020	coxt3	\$750.77	Fuel Adjustment - Estimate Number 0004 - First Period This fuel adjustment represents 11,917CY of Unclassified Excavation					
					9	Mar 2, 2020	coxt3	\$47.88	Fuel Adjustment - Estimate Number 0006 - First Period This fuel adjustment represents 1140CY of unclassified excavation.					
					12	Apr 17, 2020	coxt3	(\$195.05)	fuel adjustment reflects 1121 cy					
					13	May 4, 2020	coxt3	(\$330.60)	fuel adjustment reflects 1900 yds.					
					53	Mar 29, 2022	capedj2	\$330.60	Adjustment to Cancel Out Incorrect Fuel Adjustment from Estimate 0013.					
					53	Mar 29, 2022	capedj2	(\$518.70)	Corrected Fuel Adjustment from Estimate 0013.					
					FUEL - Total								\$84.90	
					Other Item Adjustment - Total								\$84.90	
					Price FUEL									
										14	May 18, 2020	SYSTEM	(\$1,509.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										15	Jun 2, 2020	SYSTEM	(\$5,093.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										16	Jun 16, 2020	SYSTEM	(\$5,660.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										17	Jul 1, 2020	SYSTEM	(\$17,609.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										18	Jul 16, 2020	SYSTEM	(\$3,006.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										19	Aug 3, 2020	SYSTEM	(\$699.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										19	Aug 3, 2020	SYSTEM	(\$1,034.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										20	Aug 17, 2020	SYSTEM	(\$5,547.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										30	Jan 19, 2021	SYSTEM	(\$288.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								(\$40,448.04)	
					Price FUEL - Total								(\$40,448.04)	
					0030 - Total								(\$40,363.14)	
					0040	0040	EMBANKMENT IN PLACE	Other Item Adjustment	FUEL	9	Mar 2, 2020	coxt3	\$1,632.66	Fuel Adjustment - Estimate Number 0004 - First Period This fuel adjustment represents 22,213CY of embankment in place.
										9	Mar 2, 2020	coxt3	\$1,033.41	Fuel Adjustment - Estimate Number 0005 - Second Period Fuel Adjustment represents 36273 CY of embankment in place.
										9	Mar 2, 2020	coxt3	\$1,577.11	Fuel Adjustment - Estimate Number 0006 - First Period This fuel adjustment represents 32186CY of embankment in place.
										9	Mar 2, 2020	coxt3	(\$728.97)	Fuel Adjustment - Estimate Number 0009 - Second Period This fuel adjustment represents 14877cy of embankment in place.
										9	Mar 2, 2020	coxt3	(\$233.68)	Fuel Adjustment - Estimate Number 008 - First Period This fuel adjustment represents 73228.00CY of embankment in place.
										11	Apr 2, 2020	HOWELS	(\$6,005.95)	This fuel adjustment reflects the quantity of embankment in place of 63,555 C.Y.
										12	Apr 17, 2020	coxt3	(\$14,768.45)	fuel adjustment reflects 72751 cy
										13	May 4, 2020	coxt3	(\$4,516.55)	fuel adjustment reflects 22,249 cy
										53	Mar 29, 2022	capedj2	\$4,516.55	Adjustment to Cancel Out Incorrect Fuel Adjustment from Estimate 0013.
53	Mar 29, 2022	capedj2	(\$7,086.31)	Corrected Fuel Adjustment from Estimate 0013.										
FUEL - Total										(\$24,580.18)				
Other Item Adjustment - Total										(\$24,580.18)				
Price FUEL														
										14	May 18, 2020	SYSTEM	(\$677.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										17	Jul 1, 2020	SYSTEM	(\$8,501.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
- Total								(\$9,179.65)						



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J810445	0040	EMBANKMENT IN PLACE	Price FUEL - Total						(\$9,179.65)	
	0040 - Total								(\$33,759.83)	
	0050	COMPACTING EMBANKMENT	Material			17	Jul 2, 2020	SYSTEM	\$14,525.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user coxt3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						17	Jul 1, 2020	SYSTEM	(\$14,525.00)	
						18	Jul 17, 2020	SYSTEM	\$19,246.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user langej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						18	Jul 17, 2020	SYSTEM	(\$19,246.00)	
						- Total				
			Material - Total					\$0.00		
	0050 - Total								\$0.00	
	0060	COMPACTING IN CUT	Material			18	Jul 17, 2020	SYSTEM	\$8,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user langej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						18	Jul 17, 2020	SYSTEM	(\$8,125.00)	
						19	Aug 3, 2020	SYSTEM	\$8,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user langej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						19	Aug 3, 2020	SYSTEM	(\$8,125.00)	
						20	Aug 17, 2020	SYSTEM	\$8,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user langej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						20	Aug 17, 2020	SYSTEM	(\$8,125.00)	
						21	Sep 2, 2020	SYSTEM	\$8,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user langej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						21	Sep 2, 2020	SYSTEM	(\$8,125.00)	
						- Total				
			Material - Total					\$0.00		
	0060 - Total								\$0.00	
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			17	Jul 2, 2020	SYSTEM	\$117,096.73	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user coxt3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						17	Jul 1, 2020	SYSTEM	(\$117,096.73)	
						18	Jul 17, 2020	SYSTEM	\$117,096.73	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user langej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Jul 17, 2020	SYSTEM	(\$117,096.73)		
					19	Aug 3, 2020	SYSTEM	\$117,096.73	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user langej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					19	Aug 3, 2020	SYSTEM	(\$117,096.73)		
					20	Aug 17, 2020	SYSTEM	\$300,287.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user langej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					20	Aug 17, 2020	SYSTEM	(\$300,287.43)		
					21	Sep 2, 2020	SYSTEM	\$366,670.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user langej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					21	Sep 2, 2020	SYSTEM	(\$366,670.75)		
					22	Sep 16, 2020	SYSTEM	\$333,260.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user langej2 overriding Payment	



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J810445	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material						Estimate Exception 1 on the current Payment Estimate.					
					22	Sep 16, 2020	SYSTEM	(\$333,260.80)						
					25	Nov 2, 2020	SYSTEM	\$20,019.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user langej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					25	Nov 2, 2020	SYSTEM	(\$20,019.95)						
					26	Nov 16, 2020	SYSTEM	\$46,299.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user langej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					26	Nov 16, 2020	SYSTEM	(\$46,299.36)						
					- Total						\$0.00			
					Material - Total						\$0.00			
					Other Item Adjustment	FUEL		18	Jul 17, 2020	langej2	(\$3,392.71)	Fuel Adjustment - Estimate Number 0017 - Second Period This fuel adjustment represents 18,211 SQYD of Type 5 Aggregate for Base (6 In. Thick)		
							26	Nov 16, 2020	langej2	(\$535.81)	This Fuel Adjustment is the corrected Fuel Adjustment for current Estimate: 0026 as calculated by the Fuel Adjustment Spreadsheet.			
							26	Nov 16, 2020	langej2	\$554.61	This Fuel Adjustment is to cancel out the incorrect System-Generated Fuel Adjustment for current Estimate: 0026			
							FUEL - Total						(\$3,373.91)	
							Other Item Adjustment - Total						(\$3,373.91)	
					Price FUEL			20	Aug 17, 2020	SYSTEM	(\$3,669.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
							21	Sep 2, 2020	SYSTEM	(\$1,329.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			22	Sep 16, 2020			SYSTEM	(\$163.35)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			23	Oct 2, 2020			SYSTEM	(\$382.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			25	Nov 2, 2020			SYSTEM	(\$946.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			26	Nov 16, 2020			SYSTEM	(\$554.61)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			28	Dec 16, 2020			SYSTEM	(\$139.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			29	Jan 4, 2021			SYSTEM	(\$207.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			48	Oct 15, 2021			SYSTEM	\$170.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			50	Nov 17, 2021			SYSTEM	\$32.91	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
						- Total				(\$7,188.93)				
			Price FUEL - Total						(\$7,188.93)					
			0110 - Total						(\$10,562.84)					
			0115	MISC. AGGREGATE FOR BASE	Material		18	Jul 17, 2020	SYSTEM	\$6,960.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user langej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
						18	Jul 17, 2020	SYSTEM	(\$6,960.00)					
						19	Aug 3, 2020	SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user langej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
						19	Aug 3, 2020	SYSTEM	(\$13,920.00)					
	20	Aug 17, 2020				SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user langej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
	20	Aug 17, 2020				SYSTEM	(\$13,920.00)							
	21	Sep 2, 2020				SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user langej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J810445	0115	MISC. AGGREGATE FOR BASE	Material		21	Sep 2, 2020	SYSTEM	(\$13,920.00)	
								- Total	\$0.00
								Material - Total	\$0.00
								0115 - Total	\$0.00
	0120	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		30	Jan 19, 2021	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kroegm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					30	Jan 19, 2021	SYSTEM	(\$5,952.00)	
					31	Feb 1, 2021	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kroegm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					31	Feb 1, 2021	SYSTEM	(\$5,952.00)	
					32	Feb 16, 2021	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bassm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					32	Feb 16, 2021	SYSTEM	(\$5,952.00)	
					33	Mar 2, 2021	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kroegm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					33	Mar 2, 2021	SYSTEM	(\$5,952.00)	
					34	Mar 15, 2021	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kroegm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					34	Mar 15, 2021	SYSTEM	(\$5,952.00)	
					35	Apr 1, 2021	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kroegm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					35	Apr 1, 2021	SYSTEM	(\$5,952.00)	
					36	Apr 16, 2021	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kroegm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					36	Apr 16, 2021	SYSTEM	(\$5,952.00)	
					37	May 3, 2021	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kroegm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					37	May 3, 2021	SYSTEM	(\$5,952.00)	
					38	May 17, 2021	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kroegm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					38	May 17, 2021	SYSTEM	(\$5,952.00)	
					39	Jun 3, 2021	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kroegm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					39	Jun 3, 2021	SYSTEM	(\$5,952.00)	
								- Total	\$0.00
								Material - Total	\$0.00
			Price FUEL		30	Jan 19, 2021	SYSTEM	(\$14.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total	(\$14.28)
								Price FUEL - Total	(\$14.28)
								0120 - Total	(\$14.28)
	0130	MISC.	Material		24	Oct 16, 2020	SYSTEM	\$38,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user langej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J810445	0130	MISC.	Material		24	Oct 16, 2020	SYSTEM	(\$38,600.00)			
					25	Nov 2, 2020	SYSTEM	\$61,888.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user langej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					25	Nov 2, 2020	SYSTEM	(\$61,888.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0130 - Total	\$0.00	
	0180	CONCRETE CURB RAMP	Material		22	Sep 16, 2020	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user langej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					22	Sep 16, 2020	SYSTEM	(\$2,860.00)			
					23	Oct 2, 2020	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user langej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					23	Oct 2, 2020	SYSTEM	(\$2,860.00)			
37					May 3, 2021	SYSTEM	\$6,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kroegm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
37					May 3, 2021	SYSTEM	(\$6,760.00)				
											- Total
								Material - Total	\$0.00		
								0180 - Total	\$0.00		
0200	8 IN. CONCRETE MEDIAN STRIP	Material		37	May 3, 2021	SYSTEM	\$25,388.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kroegm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				37	May 3, 2021	SYSTEM	(\$25,388.80)				
											- Total
								Material - Total	\$0.00		
								0200 - Total	\$0.00		
0210	PAVED APPROACH, 8 IN.	Material		27	Dec 2, 2020	SYSTEM	(\$10,002.00)				
				28	Dec 16, 2020	SYSTEM	(\$10,002.00)				
				29	Jan 4, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kroegm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				29	Jan 4, 2021	SYSTEM	(\$10,002.00)				
				30	Jan 19, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kroegm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				30	Jan 19, 2021	SYSTEM	(\$10,002.00)				
				31	Feb 1, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kroegm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				31	Feb 1, 2021	SYSTEM	(\$10,002.00)				
				32	Feb 16, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bassm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				32	Feb 16, 2021	SYSTEM	(\$10,002.00)				
				33	Mar 2, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kroegm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				33	Mar 2, 2021	SYSTEM	(\$10,002.00)				



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J810445	0210	PAVED APPROACH, 8 IN.	Material		34	Mar 15, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kroegm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					34	Mar 15, 2021	SYSTEM	(\$10,002.00)						
					35	Apr 1, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kroegm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					35	Apr 1, 2021	SYSTEM	(\$10,002.00)						
					36	Apr 16, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kroegm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					36	Apr 16, 2021	SYSTEM	(\$10,002.00)						
					37	May 3, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kroegm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					37	May 3, 2021	SYSTEM	(\$10,002.00)						
					38	May 17, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kroegm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					38	May 17, 2021	SYSTEM	(\$10,002.00)						
					39	Jun 3, 2021	SYSTEM	\$10,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kroegm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					39	Jun 3, 2021	SYSTEM	(\$10,002.00)						
					- Total								(\$20,004.00)	
					Material - Total								(\$20,004.00)	
					MaterialCredit					28	Dec 16, 2020	SYSTEM	\$10,002.00	
					MaterialCredit					29	Jan 4, 2021	SYSTEM	\$10,002.00	
					- Total								\$20,004.00	
					MaterialCredit - Total								\$20,004.00	
					Price FUEL					27	Dec 2, 2020	SYSTEM	(\$57.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								(\$57.01)	
					Price FUEL - Total								(\$57.01)	
					0210 - Total								(\$57.01)	
					0220	CONCRETE SIDEWALK, 4 IN.	Material		22	Sep 16, 2020	SYSTEM	\$61,617.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user langej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
									22	Sep 16, 2020	SYSTEM	(\$61,617.00)		
									37	May 3, 2021	SYSTEM	\$248,512.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kroegm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
									37	May 3, 2021	SYSTEM	(\$248,512.50)		
									- Total					
					Material - Total								\$0.00	
0220 - Total								\$0.00						
0230	CURB AND GUTTER TYPE B	Material		18	Jul 17, 2020	SYSTEM	\$21,759.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user langej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				18	Jul 17, 2020	SYSTEM	(\$21,759.40)							
				19	Aug 3, 2020	SYSTEM	\$21,759.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user langej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				19	Aug 3, 2020	SYSTEM	(\$21,759.40)							



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J810445	0230	CURB AND GUTTER TYPE B	Material			2020							
					20	Aug 17, 2020	SYSTEM	\$35,019.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user langej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					20	Aug 17, 2020	SYSTEM	(\$35,019.40)					
					21	Sep 2, 2020	SYSTEM	\$65,179.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user langej2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					21	Sep 2, 2020	SYSTEM	(\$65,179.40)					
					37	May 3, 2021	SYSTEM	\$92,557.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kroegm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					37	May 3, 2021	SYSTEM	(\$92,557.40)					
- Total								\$0.00					
Material - Total								\$0.00					
0230 - Total								\$0.00					
0240		INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		37	May 3, 2021	SYSTEM	\$26,013.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kroegm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					37	May 3, 2021	SYSTEM	(\$26,013.00)					
					- Total								\$0.00
Material - Total								\$0.00					
0240 - Total								\$0.00					
0330		IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Overrun	Overrun	6	Jan 16, 2020	SYSTEM	(\$5,700.00)					
					8	Feb 17, 2020	SYSTEM	\$5,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,2850.00000 - 2850.00000, 'is applied (if non-zero).				
					Overrun - Total								\$0.00
Overrun - Total								\$0.00					
0330 - Total								\$0.00					
0370		GRATES AND BEARING PLATES (5 FT X 3 FT)	Material		5	Jan 2, 2020	SYSTEM	(\$1,500.00)					
					- Total								(\$1,500.00)
					Material - Total								(\$1,500.00)
					MaterialCredit		6	Jan 16, 2020	SYSTEM	\$1,500.00			
- Total								\$1,500.00					
MaterialCredit - Total								\$1,500.00					
0370 - Total								\$0.00					
0400		MANHOLE FRAME AND COVER, TYPE 4	Material		13	May 4, 2020	SYSTEM	(\$600.00)					
					- Total								(\$600.00)
					Material - Total								(\$600.00)
					MaterialCredit		14	May 18, 2020	SYSTEM	\$600.00			
- Total								\$600.00					
MaterialCredit - Total								\$600.00					
0400 - Total								\$0.00					
0480		CMS WITH COMMUNICATION INTERFACE, CONT F	Overrun	Overrun	3	Dec 2, 2019	SYSTEM	(\$6,800.00)					
					5	Jan 2, 2020	SYSTEM	\$6,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,6800.00000 - 6800.00000, 'is applied (if non-zero).				
					Overrun - Total								\$0.00
Overrun - Total								\$0.00					



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J810445	0480 - Total							\$0.00	
	0490	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI	Material		22	Sep 16, 2020	SYSTEM	(\$55,200.00)	
					23	Oct 2, 2020	SYSTEM	(\$55,200.00)	
					24	Oct 16, 2020	SYSTEM	(\$55,200.00)	
					25	Nov 2, 2020	SYSTEM	\$55,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user langej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					25	Nov 2, 2020	SYSTEM	(\$55,200.00)	
					26	Nov 16, 2020	SYSTEM	\$55,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user langej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					26	Nov 16, 2020	SYSTEM	(\$55,200.00)	
					27	Dec 2, 2020	SYSTEM	\$55,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user langej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					27	Dec 2, 2020	SYSTEM	(\$55,200.00)	
					28	Dec 16, 2020	SYSTEM	\$55,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user langej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					28	Dec 16, 2020	SYSTEM	(\$55,200.00)	
					38	May 17, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kroegm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					38	May 17, 2021	SYSTEM	(\$55,350.00)	
					39	Jun 3, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kroegm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					39	Jun 3, 2021	SYSTEM	(\$55,350.00)	
					40	Jun 15, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kroegm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					40	Jun 15, 2021	SYSTEM	(\$55,350.00)	
					41	Jul 2, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kroegm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					41	Jul 2, 2021	SYSTEM	(\$55,350.00)	
					42	Jul 15, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kroegm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					42	Jul 15, 2021	SYSTEM	(\$55,350.00)	
					43	Aug 2, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user harpel1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					43	Aug 2, 2021	SYSTEM	(\$55,350.00)	
					44	Aug 16, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bassm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					44	Aug 16, 2021	SYSTEM	(\$55,350.00)	
					45	Sep 2, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user harpel1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					45	Sep 2, 2021	SYSTEM	(\$55,350.00)	



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J810445	0490	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI	Material		46	Sep 16, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user harpel1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					46	Sep 16, 2021	SYSTEM	(\$55,350.00)						
					47	Sep 30, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user harpel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					47	Sep 30, 2021	SYSTEM	(\$55,350.00)						
					48	Oct 15, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user harpel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					48	Oct 15, 2021	SYSTEM	(\$55,350.00)						
					49	Nov 2, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bassm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					49	Nov 2, 2021	SYSTEM	(\$55,350.00)						
					50	Nov 17, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user harpel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					50	Nov 17, 2021	SYSTEM	(\$55,350.00)						
					51	Dec 16, 2021	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user harpel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					51	Dec 16, 2021	SYSTEM	(\$55,350.00)						
					52	Mar 15, 2022	SYSTEM	\$55,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user huckar overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					52	Mar 15, 2022	SYSTEM	(\$55,350.00)						
					- Total								(\$165,600.00)	
					Material - Total								(\$165,600.00)	
					MaterialCredit					23	Oct 2, 2020	SYSTEM	\$55,200.00	
										24	Oct 16, 2020	SYSTEM	\$55,200.00	
										25	Nov 2, 2020	SYSTEM	\$55,200.00	
					- Total								\$165,600.00	
					MaterialCredit - Total								\$165,600.00	
					0490 - Total								\$0.00	
					J810445	0540	MISC. CONCRETE TRAFFIC BARRIER	Material		37	May 3, 2021	SYSTEM	\$15,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kroegm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										37	May 3, 2021	SYSTEM	(\$15,200.00)	
										48	Oct 15, 2021	SYSTEM	\$15,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user harpel1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										48	Oct 15, 2021	SYSTEM	(\$15,200.00)	
										49	Nov 2, 2021	SYSTEM	\$15,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bassm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										49	Nov 2, 2021	SYSTEM	(\$15,200.00)	
50	Nov 17, 2021	SYSTEM	\$15,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user harpel1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
50	Nov 17, 2021	SYSTEM	(\$15,200.00)											



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J810445	0540	MISC. CONCRETE TRAFFIC BARRIER	Material	- Total				\$0.00	
			Material - Total					\$0.00	
			0540 - Total					\$0.00	
	0615	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		13	May 4, 2020	SYSTEM	(\$8,532.00)	
			- Total					(\$8,532.00)	
			Material - Total					(\$8,532.00)	
			MaterialCredit		14	May 18, 2020	SYSTEM	\$8,532.00	
			- Total					\$8,532.00	
			MaterialCredit - Total					\$8,532.00	
	0615 - Total					\$0.00			
	0860	MISC. MANHOLES AND DROP INLETS	Material		17	Jul 2, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user coxt3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					17	Jul 1, 2020	SYSTEM	(\$5,600.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0860 - Total					\$0.00			
	0880	42 IN. GROUP B FLARED END SEC	Material		19	Aug 3, 2020	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user langej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					19	Aug 3, 2020	SYSTEM	(\$2,800.00)	
					20	Aug 17, 2020	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user langej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					20	Aug 17, 2020	SYSTEM	(\$2,800.00)	
			- Total					\$0.00	
Material - Total						\$0.00			
0880 - Total					\$0.00				
0960	TURF TYPE TALL FESCUE SODDING	Material		29	Jan 4, 2021	SYSTEM	(\$15,118.25)		
				30	Jan 19, 2021	SYSTEM	(\$15,118.25)		
				31	Feb 1, 2021	SYSTEM	(\$15,118.25)		
				32	Feb 16, 2021	SYSTEM	\$15,118.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bassm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				32	Feb 16, 2021	SYSTEM	(\$15,118.25)		
		- Total					(\$45,354.75)		
		Material - Total					(\$45,354.75)		
		MaterialCredit		30	Jan 19, 2021	SYSTEM	\$15,118.25		
				31	Feb 1, 2021	SYSTEM	\$15,118.25		
				32	Feb 16, 2021	SYSTEM	\$15,118.25		
		- Total					\$45,354.75		
MaterialCredit - Total					\$45,354.75				
0960 - Total					\$0.00				
1020	ALTERNATE DITCH CHECK	Material		2	Nov 15, 2019	SYSTEM	(\$374.00)		
				3	Dec 2, 2019	SYSTEM	(\$374.00)		
		- Total					(\$748.00)		



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J810445	1020	ALTERNATE DITCH CHECK	Material - Total						(\$748.00)	
			MaterialCredit		3	Dec 2, 2019	SYSTEM	\$374.00		
					4	Dec 17, 2019	SYSTEM	\$374.00		
			- Total						\$748.00	
			MaterialCredit - Total						\$748.00	
			1020 - Total						\$0.00	
	1050	TEMPORARY SEEDING	Overrun	Overrun	12	Apr 17, 2020	SYSTEM	(\$16,500.00)		
					13	May 4, 2020	SYSTEM	\$16,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1650.00000 - 1650.00000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
			1050 - Total						\$0.00	
	1060	SILT FENCE	Material		1	Nov 4, 2019	SYSTEM	(\$1,029.00)		
				- Total						(\$1,029.00)
			Material - Total						(\$1,029.00)	
			MaterialCredit		2	Nov 15, 2019	SYSTEM	\$1,029.00		
- Total							\$1,029.00			
MaterialCredit - Total						\$1,029.00				
1060 - Total						\$0.00				
1070	TYPE 2 TURF REINFORCEMENT MAT	Material		35	Apr 1, 2021	SYSTEM	\$3,192.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kroegm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				35	Apr 1, 2021	SYSTEM	(\$3,192.00)			
		- Total						\$0.00		
		Material - Total						\$0.00		
1070 - Total						\$0.00				
1085	11 IN, ASPH CONC PAVE SP125C	Construction Stockpile		18	Jul 16, 2020	SYSTEM	(\$63,296.10)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$63,296.10)
		Construction Stockpile - Total						(\$63,296.10)		
		Construction Stockpile STMA		11	Apr 2, 2020	SYSTEM	\$15,070.47	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$15,070.47
		Construction Stockpile STMA - Total						\$15,070.47		
		Construction Stockpile STMI		9	Mar 2, 2020	SYSTEM	\$48,225.63	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$48,225.63
		Construction Stockpile STMI - Total						\$48,225.63		
		Material				21	Sep 2, 2020	SYSTEM	\$644,511.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user langej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						21	Sep 2, 2020	SYSTEM	(\$644,511.80)	
						22	Sep 16, 2020	SYSTEM	\$644,511.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user langej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	22				Sep 16, 2020	SYSTEM	(\$644,511.80)			
	23				Oct 2, 2020	SYSTEM	\$675,439.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user langej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	23				Oct 2, 2020	SYSTEM	(\$675,439.52)			



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J810445	1085	11 IN, ASPH CONC PAVE SP125C	Material	- Total				\$0.00						
			Material - Total						\$0.00					
			Other Item Adjustment	ACAD	18	Jul 17, 2020	langej2	(\$3,446.06)	AC Price Adjustment - Estimate 0018 - First Period This price adjustment represents 5850.2 SQYD of 3.00" SP250 20-3					
					18	Jul 17, 2020	langej2	(\$7,390.45)	AC Price Adjustment - Estimate 0018 - First Period This price adjustment represents 5850.2 SQYD of 6.25" SP250 19-3					
					21	Sep 2, 2020	langej2	(\$7,467.33)	AC Price Adjustment - Estimate 0021 - Second Period This price adjustment represents 12382.1 SQYD of 3.00" SP250 20-2					
					21	Sep 2, 2020	langej2	(\$16,014.51)	AC Price Adjustment - Estimate 0021 - Second Period This price adjustment represents 12382.1 SQYD of 6.25" SP250 19-3					
					23	Oct 5, 2020	langej2	(\$5,623.91)	AC Price Adjustment - Estimate 0023 - Second Period This price adjustment represents 13257.0 SQYD of 1.75" SP095 20-17					
					24	Oct 16, 2020	langej2	(\$2,954.66)	AC Price Adjustment - Estimate 0024 - First Period This price adjustment represents 6964.9 SQYD of 1.75" SP095 20-17					
					26	Nov 16, 2020	langej2	(\$942.60)	AC Price Adjustment - Estimate 0026 - First Period This price adjustment represents 2123.2 SQYD of 1.75" SP095 20-17					
					26	Nov 16, 2020	langej2	(\$1,340.00)	AC Price Adjustment - Estimate 0026 - First Period This price adjustment represents 2123.2 SQYD of 3" SP250 20-2					
					26	Nov 16, 2020	langej2	(\$2,873.78)	AC Price Adjustment - Estimate 0026 - First Period This price adjustment represents 2123.2 SQYD of 6.25" SP250 19-3					
						ACAD - Total			(\$48,053.30)					
						Other Item Adjustment - Total			(\$48,053.30)					
					Price FUEL		18	Jul 16, 2020	SYSTEM	(\$6,462.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							21	Sep 2, 2020	SYSTEM	(\$13,927.63)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							23	Oct 2, 2020	SYSTEM	(\$931.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							24	Oct 16, 2020	SYSTEM	(\$1,321.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							26	Nov 16, 2020	SYSTEM	(\$2,430.85)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						- Total			(\$25,073.75)					
						Price FUEL - Total			(\$25,073.75)					
						1085 - Total			(\$73,127.05)					
			J810445	1100	CONCRETE CURB LOW PROFILE TYPE F	Material		22	Sep 16, 2020	SYSTEM	(\$11,688.00)			
								23	Oct 2, 2020	SYSTEM	\$11,688.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user langej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
								23	Oct 2, 2020	SYSTEM	(\$11,688.00)			
								37	May 3, 2021	SYSTEM	\$0.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kroegm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
								37	May 3, 2021	SYSTEM	(\$0.06)			
								38	May 17, 2021	SYSTEM	\$0.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kroegm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
								38	May 17, 2021	SYSTEM	(\$0.06)			
								39	Jun 3, 2021	SYSTEM	\$0.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kroegm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
								39	Jun 3, 2021	SYSTEM	(\$0.06)			
										- Total			(\$11,688.00)	
										Material - Total			(\$11,688.00)	
					MaterialCredit		23	Oct 2, 2020	SYSTEM	\$11,688.00				
			- Total			\$11,688.00								
			MaterialCredit - Total			\$11,688.00								



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J810445	1100 - Total							\$0.00		
	1160	TYPE A2 SHOULDER	Construction Stockpile		24	Oct 16, 2020	SYSTEM	(\$23,173.46)	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total								(\$23,173.46)		
Construction Stockpile - Total								(\$23,173.46)		
			Construction Stockpile STMI			9	Mar 2, 2020	SYSTEM	\$23,173.46	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total								\$23,173.46		
Construction Stockpile STMI - Total								\$23,173.46		
			Other Item Adjustment	ACAD		25	Nov 2, 2020	langej2	(\$5,558.03)	AC Price Adjustment - Estimate 0025 - Second Period This price adjustment represents 1261.04 TONS of BB 19-2
						25	Nov 2, 2020	langej2	(\$1,492.31)	AC Price Adjustment - Estimate 0025 - Second Period This price adjustment represents 385.61 TONS of BP-2 18-27
						26	Nov 16, 2020	langej2	(\$58.35)	AC Price Adjustment - Estimate 0026 - First Period This price adjustment represents 40 SQYD of 5.75" SP095 20-17
ACAD - Total								(\$7,108.69)		
			Other Item Adjustment	FUEL		53	Mar 29, 2022	capedj2	(\$4,760.26)	Fuel Adjustment for A2 Shoulder Line No. 1160 for completed work using October 2020 Fuel Index. Represents 7684.40 SY.
FUEL - Total								(\$4,760.26)		
Other Item Adjustment - Total								(\$11,868.95)		
1160 - Total								(\$11,868.95)		
	1205	9 IN, ASPH CONC PAVE SP125C	Construction Stockpile		18	Jul 16, 2020	SYSTEM	(\$119,635.39)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					21	Sep 2, 2020	SYSTEM	(\$10,028.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total								(\$129,664.02)		
Construction Stockpile - Total								(\$129,664.02)		
			Construction Stockpile STMA			11	Apr 2, 2020	SYSTEM	\$58,125.58	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total								\$58,125.58		
Construction Stockpile STMA - Total								\$58,125.58		
			Construction Stockpile STMI			9	Mar 2, 2020	SYSTEM	\$71,538.44	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total								\$71,538.44		
Construction Stockpile STMI - Total								\$71,538.44		
			Material			21	Sep 2, 2020	SYSTEM	\$611,510.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user langej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						21	Sep 2, 2020	SYSTEM	(\$611,510.85)	
						22	Sep 16, 2020	SYSTEM	\$611,510.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user langej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						22	Sep 16, 2020	SYSTEM	(\$611,510.85)	
						23	Oct 2, 2020	SYSTEM	\$727,307.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user langej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						23	Oct 2, 2020	SYSTEM	(\$727,307.96)	
						25	Nov 2, 2020	SYSTEM	\$43,918.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user langej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						25	Nov 2, 2020	SYSTEM	(\$43,918.45)	
						26	Nov 16, 2020	SYSTEM	\$92,725.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user langej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						26	Nov 16, 2020	SYSTEM	(\$92,725.26)	
- Total								\$0.00		
Material - Total								\$0.00		



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J810445	1205	9 IN, ASPH CONC PAVE SP125C	Other Item Adjustment	ACAD	18	Jul 17, 2020	langej2	(\$3,653.96)	AC Price Adjustment - Estimate 0018 - First Period This price adjustment represents 6020.9 SQYD of 3.00" SP250 19-3				
					18	Jul 17, 2020	langej2	(\$5,176.44)	AC Price Adjustment - Estimate 0018 - First Period This price adjustment represents 6025.9 SQYD of 4.25" SP250 19-3				
					21	Sep 2, 2020	langej2	(\$9,372.47)	AC Price Adjustment - Estimate 0021 - Second Period This price adjustment represents 15097.1 SQYD of 3.00" SP250 19-3				
					21	Sep 2, 2020	langej2	(\$13,277.66)	AC Price Adjustment - Estimate 0021 - Second Period This price adjustment represents 15097.1 SQYD of 4.25" SP250 19-3				
					23	Oct 5, 2020	langej2	(\$7,622.38)	AC Price Adjustment - Estimate 0023 - Second Period This price adjustment represents 17967.9 SQYD of 1.75" SP095 20-17				
					24	Oct 16, 2020	langej2	(\$886.15)	AC Price Adjustment - Estimate 0024 - First Period This price adjustment represents 1427.4 SQYD of 3.00" SP250 19-3				
					24	Oct 16, 2020	langej2	(\$1,255.38)	AC Price Adjustment - Estimate 0024 - First Period This price adjustment represents 1427.4 SQYD of 4.25" SP250 19-3				
					25	Nov 2, 2020	langej2	(\$117.72)	AC Price Adjustment - Estimate 0025 - Second Period This price adjustment represents 277.50 SQYD of 1.75" SP095 20-17				
					25	Nov 2, 2020	langej2	(\$2,083.18)	AC Price Adjustment - Estimate 0025 - Second Period This price adjustment represents 4910.60 SQYD of 1.75" SP095 20-17				
					25	Nov 2, 2020	langej2	(\$7,367.36)	AC Price Adjustment - Estimate 0025 - Second Period This price adjustment represents 4910.60 SQYD of 7.25" SP250 19-3				
					26	Nov 16, 2020	langej2	(\$3,924.99)	AC Price Adjustment - Estimate 0026 - First Period This price adjustment represents 8841 SQYD of 1.75" SP095 20-17				
				ACAD - Total								(\$54,737.69)	
								FUEL	21	Sep 4, 2020	capedj2	(\$13,893.92)	This Fuel Adjustment is the corrected Fuel Adjustment for current Estimate: 0021 as calculated by the Fuel Adjustment Spreadsheet.
									21	Sep 4, 2020	capedj2	(\$5,446.63)	This Fuel Adjustment is the corrected Fuel Adjustment from Estimate: 0018 as calculated by the Fuel Adjustment Spreadsheet.
									21	Sep 4, 2020	capedj2	\$5,435.36	This Fuel Adjustment is to cancel out the incorrect System-Generated Fuel Adjustment from Estimate: 0018
									21	Sep 4, 2020	capedj2	\$13,865.18	This Fuel Adjustment is to cancel out the incorrect System-Generated Fuel Adjustment from current Estimate: 0021.
									26	Nov 16, 2020	langej2	(\$1,579.25)	This Fuel Adjustment is the corrected Fuel Adjustment for current Estimate: 0026 as calculated by the Fuel Adjustment Spreadsheet.
									26	Nov 16, 2020	langej2	(\$3,483.92)	This Fuel Adjustment is the corrected Fuel Adjustment from Estimate: 0023 as calculated by the Fuel Adjustment Spreadsheet.
									26	Nov 16, 2020	langej2	(\$1,114.95)	This Fuel Adjustment is the corrected Fuel Adjustment from Estimate: 0024 as calculated by the Fuel Adjustment Spreadsheet.
									26	Nov 16, 2020	langej2	(\$5,030.41)	This Fuel Adjustment is the corrected Fuel Adjustment from Estimate: 0025 as calculated by the Fuel Adjustment Spreadsheet.
									26	Nov 16, 2020	langej2	\$1,575.98	This Fuel Adjustment is to cancel out the incorrect System-Generated Fuel Adjustment for current Estimate: 0026
									26	Nov 16, 2020	langej2	\$3,476.71	This Fuel Adjustment is to cancel out the incorrect System-Generated Fuel Adjustment from Estimate: 0023
									26	Nov 16, 2020	langej2	\$1,112.64	This Fuel Adjustment is to cancel out the incorrect System-Generated Fuel Adjustment from Estimate: 0024
									26	Nov 16, 2020	langej2	\$5,020.01	This Fuel Adjustment is to cancel out the incorrect System-Generated Fuel Adjustment from Estimate: 0025
				FUEL - Total								(\$63.20)	
				Other Item Adjustment - Total								(\$54,800.89)	
								Price FUEL	18	Jul 16, 2020	SYSTEM	(\$5,435.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									21	Sep 2, 2020	SYSTEM	(\$13,865.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									23	Oct 2, 2020	SYSTEM	(\$3,476.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									24	Oct 16, 2020	SYSTEM	(\$1,112.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									25	Nov 2, 2020	SYSTEM	(\$5,020.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									26	Nov 16, 2020	SYSTEM	(\$1,575.98)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total								(\$30,485.88)	
Price FUEL - Total								(\$30,485.88)					



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J810445	1205 - Total								(\$85,286.77)		
	1220	TYPE A2 SHOULDER	Construction Stockpile		24	Oct 16, 2020	SYSTEM	(\$15,718.58)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total							(\$15,718.58)			
	Construction Stockpile - Total								(\$15,718.58)		
			Construction Stockpile STMI		9	Mar 2, 2020	SYSTEM	\$15,718.58	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total							\$15,718.58			
	Construction Stockpile STMI - Total								\$15,718.58		
			Other Item Adjustment	ACAD		25	Nov 2, 2020	langej2	(\$458.86)	AC Price Adjustment - Estimate 0025 - Second Period This price adjustment represents 104.11 TONS of SP095 20-17	
						25	Nov 2, 2020	langej2	(\$849.27)	AC Price Adjustment - Estimate 0025 - Second Period This price adjustment represents 225.72 TONS of SP250 19-3	
						25	Nov 2, 2020	langej2	(\$2,468.09)	AC Price Adjustment - Estimate 0025 - Second Period This price adjustment represents 637.75 TONS of BB 19-2	
	ACAD - Total							(\$3,776.22)			
				FUEL		53	Mar 29, 2022	capedj2	(\$3,045.63)	Fuel Adjustment for A2 Shoulder Line No. 1220 for completed work using October 2020 Fuel Index. Represents 4916.50 SY.	
	FUEL - Total							(\$3,045.63)			
	Other Item Adjustment - Total								(\$6,821.85)		
	1220 - Total								(\$6,821.85)		
	1240	MGS GUARDRAIL	Construction Stockpile		21	Sep 2, 2020	SYSTEM	(\$7,561.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					24	Oct 16, 2020	SYSTEM	(\$2,972.55)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					25	Nov 2, 2020	SYSTEM	(\$2,492.77)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					27	Dec 2, 2020	SYSTEM	(\$5,173.28)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total							(\$18,200.35)			
	Construction Stockpile - Total								(\$18,200.35)		
			Construction Stockpile STMI		4	Dec 17, 2019	SYSTEM	\$18,200.35	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total							\$18,200.35			
	Construction Stockpile STMI - Total								\$18,200.35		
	1240 - Total								\$0.00		
	1250	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		24	Oct 16, 2020	SYSTEM	(\$2,972.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total							(\$2,972.00)			
	Construction Stockpile - Total								(\$2,972.00)		
	Construction Stockpile STMI			4	Dec 17, 2019	SYSTEM	\$2,972.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							\$2,972.00				
Construction Stockpile STMI - Total								\$2,972.00			
1250 - Total								\$0.00			
1260	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		25	Nov 2, 2020	SYSTEM	(\$1,156.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							(\$1,156.25)				
Construction Stockpile - Total								(\$1,156.25)			
		Construction Stockpile STMI		4	Dec 17, 2019	SYSTEM	\$1,156.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							\$1,156.25				
Construction Stockpile STMI - Total								\$1,156.25			
1260 - Total								\$0.00			
1270	MGS END ANCHOR	Construction Stockpile		25	Nov 2, 2020	SYSTEM	(\$1,064.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				27	Dec 2, 2020	SYSTEM	(\$1,064.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J810445	1270	MGS END ANCHOR	Construction Stockpile	- Total					(\$2,128.00)	
				Construction Stockpile - Total					(\$2,128.00)	
			Construction Stockpile STMI		4	Dec 17, 2019	SYSTEM	\$2,128.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$2,128.00	
			Construction Stockpile STMI - Total					\$2,128.00		
			1270 - Total					\$0.00		
1280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		21	Sep 2, 2020	SYSTEM	(\$3,020.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				24	Oct 16, 2020	SYSTEM	(\$3,020.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				25	Nov 2, 2020	SYSTEM	(\$3,020.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				27	Dec 2, 2020	SYSTEM	(\$3,020.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					(\$12,080.00)			
		Construction Stockpile - Total					(\$12,080.00)			
		Construction Stockpile STMI		4	Dec 17, 2019	SYSTEM	\$12,080.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$12,080.00		
Construction Stockpile STMI - Total					\$12,080.00					
1280 - Total					\$0.00					
1290	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		19	Aug 3, 2020	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user langej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				19	Aug 3, 2020	SYSTEM	(\$6,400.00)			
				20	Aug 17, 2020	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user langej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				20	Aug 17, 2020	SYSTEM	(\$6,400.00)			
				21	Sep 2, 2020	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user langej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				21	Sep 2, 2020	SYSTEM	(\$6,400.00)			
		- Total					\$0.00			
		Material - Total					\$0.00			
1290 - Total					\$0.00					
1300	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Construction Stockpile		23	Oct 2, 2020	SYSTEM	(\$14,655.71)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				27	Dec 2, 2020	SYSTEM	(\$13,027.29)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					(\$27,683.00)			
		Construction Stockpile - Total					(\$27,683.00)			
		Construction Stockpile STMI		15	Jun 2, 2020	SYSTEM	\$27,683.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$27,683.00		
Construction Stockpile STMI - Total					\$27,683.00					
1300 - Total					\$0.00					
1310	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Construction Stockpile		23	Oct 2, 2020	SYSTEM	(\$4,837.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				27	Dec 2, 2020	SYSTEM	(\$4,837.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					(\$9,674.00)			
		Construction Stockpile - Total					(\$9,674.00)			
Construction Stockpile STMI		15	Jun 2, 2020	SYSTEM	\$9,674.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total					\$9,674.00				



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J810445	1310	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Construction Stockpile STMI	- Total				\$9,674.00		
				Construction Stockpile STMI - Total				\$9,674.00		
				1310 - Total				\$0.00		
	1320	BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile		23	Oct 2, 2020	SYSTEM	(\$6,633.39)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					27	Dec 2, 2020	SYSTEM	(\$6,080.61)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$12,714.00)		
				Construction Stockpile - Total				(\$12,714.00)		
				Construction Stockpile STMI		15	Jun 2, 2020	SYSTEM	\$12,714.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$12,714.00	
					Construction Stockpile STMI - Total				\$12,714.00	
	1320 - Total				\$0.00					
	1340	BASE MOUNTED CONTROL STATION	Construction Stockpile		27	Dec 2, 2020	SYSTEM	(\$3,732.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$3,732.00)		
				Construction Stockpile - Total				(\$3,732.00)		
				Construction Stockpile STMI		12	Apr 17, 2020	SYSTEM	\$3,732.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$3,732.00	
					Construction Stockpile STMI - Total				\$3,732.00	
	1340 - Total				\$0.00					
	1490	STRUCTURAL STEEL POSTS	Construction Stockpile		27	Dec 2, 2020	SYSTEM	(\$2,281.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					28	Dec 16, 2020	SYSTEM	(\$19,719.70)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					52	Mar 15, 2022	SYSTEM	(\$2,197.78)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$24,198.98)		
				Construction Stockpile - Total				(\$24,198.98)		
				Construction Stockpile STMI		15	Jun 2, 2020	SYSTEM	\$24,198.98	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$24,198.98	
Construction Stockpile STMI - Total					\$24,198.98					
1490 - Total				\$0.00						
1500	PIPE POSTS	Construction Stockpile		24	Oct 16, 2020	SYSTEM	(\$393.86)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				27	Dec 2, 2020	SYSTEM	(\$1,215.34)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				28	Dec 16, 2020	SYSTEM	(\$787.72)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				50	Nov 17, 2021	SYSTEM	(\$375.86)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				52	Mar 15, 2022	SYSTEM	(\$527.97)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				(\$3,300.75)			
			Construction Stockpile - Total				(\$3,300.75)			
			Construction Stockpile STMI		15	Jun 2, 2020	SYSTEM	\$3,300.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$3,300.75		
				Construction Stockpile STMI - Total				\$3,300.75		
1500 - Total				\$0.00						
1550	ST-STRUCTURAL	Construction Stockpile		27	Dec 2, 2020	SYSTEM	(\$2,051.10)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				28	Dec 16, 2020	SYSTEM	(\$17,215.05)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J810445	1550	ST-STRUCTURAL	Construction Stockpile		35	Apr 1, 2021	SYSTEM	(\$1,599.60)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$20,865.75)	
			Construction Stockpile - Total							(\$20,865.75)		
			Construction Stockpile STMI		14	May 18, 2020	SYSTEM	\$20,865.75	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						\$20,865.75		
			Construction Stockpile STMI - Total							\$20,865.75		
			Other Item Adjustment	STMA	35	Apr 1, 2021	kroegm1	\$1,599.60	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 1550 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 1550 can be found on Payment Estimate 0035.			
					53	Mar 29, 2022	capedj2	(\$1,599.60)	Adjustment to Cancel Out Incorrect Stockpiled Material Adjustment from Estimate 0035.			
					STMA - Total						\$0.00	
			Other Item Adjustment - Total							\$0.00		
			1550 - Total								\$0.00	
			1580	CCTV POLE, 50 FT OR 15.2M MOUNTING HEIGH	Construction Stockpile		32	Feb 16, 2021	SYSTEM	(\$3,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							33	Mar 2, 2021	SYSTEM	(\$3,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							34	Mar 15, 2021	SYSTEM	(\$3,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							35	Apr 1, 2021	SYSTEM	(\$3,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total										(\$12,000.00)		
Construction Stockpile - Total									(\$12,000.00)			
Construction Stockpile No Transaction Type		15			Jun 2, 2020	SYSTEM	\$3,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total							\$3,000.00				
Construction Stockpile No Transaction Type - Total									\$3,000.00			
Other Item Adjustment	STMA	33			Mar 3, 2021	kroegm1	\$3,000.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 1580 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 1580 can be found on Payment Estimate 0033.				
		34			Mar 15, 2021	kroegm1	\$3,000.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 1580 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 1580 can be found on Payment Estimate 0034.				
		35			Apr 1, 2021	kroegm1	\$3,000.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 1580 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 1580 can be found on Payment Estimate 0035.				
STMA - Total									\$9,000.00			
Other Item Adjustment - Total									\$9,000.00			
1580 - Total										\$0.00		
1660	MISC. ITS	Construction Stockpile		32	Feb 16, 2021	SYSTEM	(\$2,149.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				33	Mar 2, 2021	SYSTEM	(\$2,149.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				34	Mar 15, 2021	SYSTEM	(\$2,149.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				35	Apr 1, 2021	SYSTEM	(\$2,149.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$8,596.00)		
		Construction Stockpile - Total							(\$8,596.00)			
		Construction Stockpile STMI		12	Apr 17, 2020	SYSTEM	\$2,149.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$2,149.00			



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J810445	1660	MISC. ITS	Construction Stockpile STMI - Total						\$2,149.00			
			Other Item Adjustment	STMA	33	Mar 3, 2021	kroegm1	\$2,149.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 1660 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 1660 can be found on Payment Estimate 0033.			
					34	Mar 15, 2021	kroegm1	\$2,149.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 1660 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 1660 can be found on Payment Estimate 0034.			
					35	Apr 1, 2021	kroegm1	\$2,149.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 1660 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 1660 can be found on Payment Estimate 0035.			
			STMA - Total						\$6,447.00			
			Other Item Adjustment - Total						\$6,447.00			
			1660 - Total						\$0.00			
			1680	MISC. ITS	Construction Stockpile		32	Feb 16, 2021	SYSTEM	(\$485.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							33	Mar 2, 2021	SYSTEM	(\$485.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							34	Mar 15, 2021	SYSTEM	(\$485.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							35	Apr 1, 2021	SYSTEM	(\$485.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total						(\$1,940.00)
					Construction Stockpile - Total						(\$1,940.00)	
					Construction Stockpile STMI		12	Apr 17, 2020	SYSTEM	\$485.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total						\$485.00
Construction Stockpile STMI - Total						\$485.00						
Other Item Adjustment	STMA	33			Mar 3, 2021	kroegm1	\$485.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 1680 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 1680 can be found on Payment Estimate 0033.				
		34			Mar 15, 2021	kroegm1	\$485.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 1680 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 1680 can be found on Payment Estimate 0034.				
		35			Apr 1, 2021	kroegm1	\$485.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 1680 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 1680 can be found on Payment Estimate 0035.				
STMA - Total						\$1,455.00						
Other Item Adjustment - Total						\$1,455.00						
1680 - Total						\$0.00						
1940	MISC. HIGHWAY LIGHTING	Other Item Adjustment	MATL	35	Apr 1, 2021	kroegm1	\$1,099.98	This Line Item Adjustment is generated as a Material Takeover for the Flagpole Flood Lights at the agreed upon price of \$1,099.89. This item was previously planned to be installed with Add Alternate B, but was removed from the contract. MoDOT and the City of Marshfield agreed to the purchase of this material in order for it to be installed at a later date. Documentation of this encounter can be found on the MoDOT Sharepoint.				
				MATL - Total						\$1,099.98		
				Other Item Adjustment - Total						\$1,099.98		
1940 - Total						\$1,099.98						
1960	STRUCTURAL STEEL POSTS	Construction Stockpile		52	Mar 15, 2022	SYSTEM	(\$2,610.40)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$2,610.40)			
		Construction Stockpile - Total						(\$2,610.40)				
Construction Stockpile STMI		15	Jun 2, 2020	SYSTEM	\$2,610.40	Payment Estimate Item Adjustment generated Stockpile Transaction						



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J810445	1960	STRUCTURAL STEEL POSTS	Construction Stockpile STMI	- Total				\$2,610.40		
				Construction Stockpile STMI - Total				\$2,610.40		
	1960 - Total								\$0.00	
	2520	MISC. CONCRETE	Material			25	Nov 2, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user langej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						25	Nov 2, 2020	SYSTEM	(\$900.00)	
						26	Nov 16, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user langej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						26	Nov 16, 2020	SYSTEM	(\$900.00)	
				- Total				\$0.00		
				Material - Total				\$0.00		
	2520 - Total								\$0.00	
	2590	BASE MOUNTED CONTROL STATION	Construction Stockpile			32	Feb 16, 2021	SYSTEM	(\$7,464.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						33	Mar 2, 2021	SYSTEM	(\$7,464.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						34	Mar 15, 2021	SYSTEM	(\$7,464.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						35	Apr 1, 2021	SYSTEM	(\$7,464.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$29,856.00)		
			Construction Stockpile - Total				(\$29,856.00)			
			Construction Stockpile STMI			12	Apr 17, 2020	SYSTEM	\$7,464.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$7,464.00		
			Construction Stockpile STMI - Total				\$7,464.00			
			Other Item Adjustment	STMA		33	Mar 3, 2021	kroegm1	\$7,464.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 2590 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 2590 can be found on Payment Estimate 0033.
						34	Mar 15, 2021	kroegm1	\$7,464.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 2590 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 2590 can be found on Payment Estimate 0034.
						35	Apr 1, 2021	kroegm1	\$7,464.00	This Line Item Adjustment is generated to counteract a incorrect Stockpile Transaction for Line No. 2590 that was deducting two of the same Construction Stockpile amounts to the contract. The incorrect Stockpile Transaction and the corrected Line Item Adjustment for Line No. 2590 can be found on Payment Estimate 0035.
			STMA - Total				\$22,392.00			
Other Item Adjustment - Total				\$22,392.00						
2590 - Total								\$0.00		
2700	MISC. HIGHWAY LIGHTING	Construction Stockpile			23	Oct 2, 2020	SYSTEM	(\$3,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					27	Dec 2, 2020	SYSTEM	(\$2,745.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$5,795.00)			
		Construction Stockpile - Total				(\$5,795.00)				
		Construction Stockpile STMI			15	Jun 2, 2020	SYSTEM	\$5,795.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$5,795.00			
Construction Stockpile STMI - Total				\$5,795.00						
2700 - Total								\$0.00		
2720	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Overrun	Overrun	11	Apr 2, 2020	SYSTEM	(\$8,662.50)			



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J810445	2720	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Overrun	Overrun	13	May 4, 2020	SYSTEM	\$8,662.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1050.00000 - 1050.00000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
					Overrun - Total		\$0.00		
	2720 - Total		\$0.00						
	2730	ROCK SOCKETS (3 FT 6 IN. DIA.)	Overrun	Overrun	11	Apr 2, 2020	SYSTEM	(\$1,281.00)	
					13	May 4, 2020	SYSTEM	\$1,281.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',610.00000 - 610.00000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
					Overrun - Total		\$0.00		
	2730 - Total		\$0.00						
	2740	VIDEO CAMERA INSPECTION	Overrun	Overrun	11	Apr 2, 2020	SYSTEM	(\$600.00)	
					13	May 4, 2020	SYSTEM	\$600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',300.00000 - 300.00000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
					Overrun - Total		\$0.00		
	2740 - Total		\$0.00						
	2820	SIDEWALK (BRIDGES)	Material		48	Oct 15, 2021	SYSTEM	\$22,229.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user harpel1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
48					Oct 15, 2021	SYSTEM	(\$22,229.50)		
49					Nov 2, 2021	SYSTEM	\$22,229.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bassm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
49					Nov 2, 2021	SYSTEM	(\$22,229.50)		
50					Nov 17, 2021	SYSTEM	\$22,229.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user harpel1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
50					Nov 17, 2021	SYSTEM	(\$22,229.50)		
51					Dec 16, 2021	SYSTEM	\$22,229.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user harpel1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
51					Dec 16, 2021	SYSTEM	(\$22,229.50)		
- Total					\$0.00				
Material - Total					\$0.00				
2820 - Total		\$0.00							
2830	MISC. CONCRETE CONSTRUCTION	Material		26	Nov 16, 2020	SYSTEM	\$54,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user langej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				26	Nov 16, 2020	SYSTEM	(\$54,560.00)		
				27	Dec 2, 2020	SYSTEM	\$54,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user langej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				27	Dec 2, 2020	SYSTEM	(\$54,560.00)		
				48	Oct 15, 2021	SYSTEM	\$54,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user harpel1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				48	Oct 15, 2021	SYSTEM	(\$54,560.00)		
				49	Nov 2, 2021	SYSTEM	\$54,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bassm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				49	Nov 2, 2021	SYSTEM	(\$54,560.00)		



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J810445	2830	MISC. CONCRETE CONSTRUCTION	Material		50	Nov 17, 2021	SYSTEM	\$54,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user harpel1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					50	Nov 17, 2021	SYSTEM	(\$54,560.00)						
					51	Dec 16, 2021	SYSTEM	\$54,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user harpel1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					51	Dec 16, 2021	SYSTEM	(\$54,560.00)						
									- Total			\$0.00		
									Material - Total			\$0.00		
									2830 - Total			\$0.00		
					2900		PIPE PILE SPACERS	Material		18	Jul 17, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user langej2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
										18	Jul 17, 2020	SYSTEM	(\$9,000.00)	
										19	Aug 3, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user langej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
19	Aug 3, 2020	SYSTEM	(\$9,000.00)											
20	Aug 17, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user langej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
20	Aug 17, 2020	SYSTEM	(\$9,000.00)											
				- Total							\$0.00			
				Material - Total			\$0.00							
				2900 - Total			\$0.00							
2980		MECHANICALLY STABILIZED EARTH WALL SYS	Material		19	Aug 3, 2020	SYSTEM	\$164,892.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user langej2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					19	Aug 3, 2020	SYSTEM	(\$164,892.75)						
					20	Aug 17, 2020	SYSTEM	\$164,892.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user langej2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					20	Aug 17, 2020	SYSTEM	(\$164,892.75)						
					21	Sep 2, 2020	SYSTEM	\$164,892.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user langej2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					21	Sep 2, 2020	SYSTEM	(\$164,892.75)						
									- Total			\$0.00		
				Material - Total			\$0.00							
				2980 - Total			\$0.00							
3030		MECHANICALLY STABILIZED EARTH WALL SYS	Material		18	Jul 17, 2020	SYSTEM	\$148,131.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user langej2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					18	Jul 17, 2020	SYSTEM	(\$148,131.50)						
					19	Aug 3, 2020	SYSTEM	\$164,576.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user langej2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					19	Aug 3, 2020	SYSTEM	(\$164,576.50)						
					20	Aug 17, 2020	SYSTEM	\$164,576.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user langej2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					20	Aug 17, 2020	SYSTEM	(\$164,576.50)						
					21	Sep 2, 2020	SYSTEM	\$164,576.50	This adjustment offsets the original system-generated Overrun Payment					



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J810445	3030	MECHANICALLY STABILIZED EARTH WALL SYS	Material			2020			Estimate Item Adjustment (0023) due to user langej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					21	Sep 2, 2020	SYSTEM	(\$164,576.50)			
				- Total					\$0.00		
	Material - Total					\$0.00					
	3030 - Total					\$0.00					
	5003	CONCRETE PAVEMENT (9 IN. NON-REINF)	Other Item Adjustment	FUEL	30	Jan 19, 2021	kroegm1	(\$181.10)	This Fuel Adjustment is the corrected Fuel Adjustment for current Estimate: 0030 as calculated by the Fuel Adjustment Spreadsheet.		
					30	Jan 19, 2021	kroegm1	(\$113.19)	This Fuel Adjustment is to cancel out the incorrect System-Generated Fuel Adjustment for current Estimate: 0030		
					FUEL - Total				(\$294.29)		
					Other Item Adjustment - Total				(\$294.29)		
					Price FUEL		30	Jan 19, 2021	SYSTEM	\$113.19	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total					\$113.19	
	Price FUEL - Total					\$113.19					
	5003 - Total					(\$181.10)					
	5009	CONDUIT, 2 IN. RIGID, IN TRENCH	Material		47	Sep 30, 2021	SYSTEM	\$2,844.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user harpe1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					47	Sep 30, 2021	SYSTEM	(\$2,844.00)			
- Total							\$0.00				
Material - Total					\$0.00						
5009 - Total					\$0.00						
J810445 - Total					(\$260,942.84)						
Overall - Total					(\$260,942.84)						