



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 18, 2020

Pay Estimate Created Date: September 15, 2020

<b>Progress Estimate Number</b> 9	<b>Contract ID</b> 191018-A06 <b>Prime Contractor</b> W. L. Miller Company	<b>Pay Period Start</b> September 2, 2020 <b>Pay Period End</b> September 15, 2020	<b>Original Contract Amount</b> \$916,663.38 <b>Net Change Order Amount</b> (\$108,621.10) <b>Current Contract Amount</b> \$808,042.28
--------------------------------------	---	---	--

Approval Date		By User
September 15, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	frandt1
September 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
September 18, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020	June 12, 2020	100.00%

Contract Informational Dates			Milestones			
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone
Acceptance Date			Milestone - Calendar Time	June 17, 2020	June 17, 2020	Milestone Complete
Awarded Date	November 6, 2019	November 6, 2019				
Letting Date	October 18, 2019	October 18, 2019				
Notice to Proceed Date	December 9, 2019	December 9, 2019				
Open to Traffic Date	June 12, 2020	June 12, 2020				
Work Began Date	May 18, 2020	May 18, 2020				

## Contract Total Pay For Estimate No. 9

	This Estimate	Previous	To Date
191018-A06			
Total Posted Items Pay	\$0.00	\$808,042.28	\$808,042.28
Gross Item Adjustments	\$657.80	\$704.16	\$1,361.96
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$808,746.44	\$809,404.24

**Contract Total Payable This Estimate: \$657.80**

## Items Paid This Estimate Period

No Data Available

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3227	0050	CONSTRUCTION SIGNS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '7.15000 - 7.15000, 'is applied (if non-zero).	92	\$7.15	\$657.80
<b>Total</b>								<b>\$657.80</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on September 18, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1S3227	FAS S101(86)	Resurface	129	PUTNAM	from the Iowa state line to Route 136 near Unionville

Totals by Job Numbers				
J1S3227		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$808,042.28	\$808,042.28
	Gross Item Adjustments	\$657.80	\$704.16	\$1,361.96
	Gross Item Pay	\$657.80	\$808,746.44	\$809,404.24
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 18, 2020

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on September 18, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-A06	J1S3227	0001	0010	3049910	MISC.AGGREGATE EDGE TREATMENT	2,095.30	-794.80	1,300.50	TONS	1,300.50	\$45.30	\$58,912.65
		0001	0020	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,239.90	-885.70	8,354.20	TONS	8,354.20	\$77.87	\$650,541.55
		0001	0030	4071005	TACK COAT	10,382.00	-1,230.00	9,152.00	GAL	9,152.00	\$3.50	\$32,032.00
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0050	6161005	CONSTRUCTION SIGNS	760.00	92.00	852.00	SQFT	852.00	\$7.15	\$6,091.80
		0001	0060	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$26.50	\$106.00
		0001	0070	6161025	CHANNELIZER (TRIM LINE)	16.00	0.00	16.00	EA	16.00	\$26.50	\$424.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$25,390.00	\$25,390.00
		0001	0090	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	116,667.00	0.00	116,667.00	LF	116,667.00	\$0.12	\$14,000.04
		0001	0100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	110,327.00	0.00	110,327.00	LF	110,327.00	\$0.12	\$13,239.24
		0001	0110	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	287.00	0.00	287.00	SQYD	287.00	\$15.00	\$4,305.00
Project J1S3227 - Total Value Posted to Date as of Report Generated Date												\$808,042.28
191018-A06 Overall - Total Value Posted to Date as of Report Generated Date												\$808,042.28



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on September 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
0010	MISC. AGGREGATE EDGE TREATMENT	Material		2	Jun 2, 2020	SYSTEM	(\$58,912.65)							
				3	Jun 16, 2020	SYSTEM	(\$58,912.65)							
				- Total				(\$117,825.30)						
	Material - Total						(\$117,825.30)							
	MISC. AGGREGATE EDGE TREATMENT	MaterialCredit		3	Jun 16, 2020	SYSTEM	\$58,912.65							
				4	Jul 1, 2020	SYSTEM	\$58,912.65							
				- Total				\$117,825.30						
	MaterialCredit - Total						\$117,825.30							
	0010 - Total						\$0.00							
	0050	CONSTRUCTION SIGNS	Overrun	Overrun	2	Jun 2, 2020	SYSTEM	(\$657.80)						
9					Sep 15, 2020	SYSTEM	\$657.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '7.15000 - 7.15000', is applied (if non-zero).						
Overrun - Total						\$0.00								
Overrun - Total						\$0.00								
0050 - Total						\$0.00								
0090	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 17, 2020	frandt1	\$700.00	This line item adjustment is being made for the Retroreflectivity results performed on Route 129. A documentation record will be made and provided to the contractor.						
									REFL - Total				\$700.00	
	Other Item Adjustment - Total						\$700.00							
0090 - Total						\$700.00								
0100	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 17, 2020	frandt1	\$661.96	This line item adjustment is being made for the Retroreflectivity results performed on Route 129. A documentation record will be made and provided to the contractor.						
									REFL - Total				\$661.96	
									Other Item Adjustment - Total					
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	3	Jun 16, 2020	SYSTEM	(\$16.20)							
				7	Aug 17, 2020	SYSTEM	\$16.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.12000 - 0.12000', is applied (if non-zero).						
				Overrun - Total				\$0.00						
	Overrun - Total						\$0.00							
0100 - Total						\$661.96								
Overall - Total							\$1,361.96							