



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 4, 2021

Pay Estimate Created Date: March 1, 2021

<b>Progress Estimate Number</b> 17	<b>Contract ID</b> 191018-B01 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> February 16, 2021 <b>Pay Period End</b> March 1, 2021	<b>Original Contract Amount</b> \$2,437,099.47 <b>Net Change Order Amount</b> (\$35,967.58) <b>Current Contract Amount</b> \$2,401,131.89
---------------------------------------	--	--	---

Approval Date		By User
March 1, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	shrumt1
March 3, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
March 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2020	September 1, 2020		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 6, 2019	November 6, 2019	
Letting Date	October 18, 2019	October 18, 2019	
Notice to Proceed Date	May 15, 2020	May 15, 2020	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 17**

	This Estimate	Previous	To Date
191018-B01			
Total Posted Items Pay	\$0.00	\$2,401,131.90	\$2,401,131.90
Gross Item Adjustments	\$0.00	(\$36,496.14)	(\$36,496.14)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,364,635.76	\$2,364,635.76
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on March 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3202	FAF-15-1(16)	Seal coat	15	MONROE	from Route D to 1.1 Miles North of Route 22 near Mexico in Audrain County
J2P3345	FAF-15-1(17)	Resurface	15	MONROE	from Route 154 North Junction to Route D near Paris
J2S3289	FAS-S201(067)	Seal coat	KK	AUDRAIN	from Route B to Route 54 near Laddonia
J2S3297	FAS S201(63)	Seal coat	151	SHELBY	from 0.3 Mile North of Rout3 36 to Route 22 near Centralia

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
J2P3202	<b>Posted Item Pay</b>	\$0.00	\$719,959.98
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$719,959.98</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J2P3345	<b>Posted Item Pay</b>	\$0.00	\$673,618.60
	<b>Gross Item Adjustments</b>	\$0.00	(\$36,496.14)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$637,122.46</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J2S3289	<b>Posted Item Pay</b>	\$0.00	\$93,016.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$93,016.00</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J2S3297	<b>Posted Item Pay</b>	\$0.00	\$914,537.32
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$914,537.32</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on March 4, 2021

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 4, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-B01	J2P3202	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$6,400.00	\$6,400.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	18.90	0.00	18.90	100F	18.90	\$1,280.00	\$24,192.00
		0001	0030	4091048	EMULSIFIED ASPHALT, SEAL COAT	90,305.70	5,044.30	95,350.00	GAL	95,350.00	\$2.39	\$227,886.50
		0001	0040	4094002	SEAL COAT AGGREGATE, GRADE A2	322,520.00	0.00	322,520.00	SQYD	322,520.00	\$0.70	\$225,764.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0060	6161005	CONSTRUCTION SIGNS	1,894.00	-534.00	1,360.00	SQFT	1,360.00	\$6.40	\$8,704.00
		0001	0070	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$21.30	\$85.20
		0001	0080	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	40.00	EA	40.00	\$21.30	\$852.00
		0001	0090	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$107,000.00	\$0.00
		0001	0091	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$94,102.00	\$94,102.00
		0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	193,474.00	0.00	193,474.00	LF	193,474.00	\$0.12	\$23,216.88
		0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	93,944.00	0.00	93,944.00	LF	93,944.00	\$0.10	\$9,394.40
		0010	0120	6061060	MGS GUARDRAIL	1,050.00	0.00	1,050.00	LF	1,050.00	\$23.30	\$24,465.00
		0010	0130	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	12.00	-4.00	8.00	EA	8.00	\$3,125.00	\$25,000.00
		0010	0140	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	12.00	0.00	12.00	EA	12.00	\$3,000.00	\$36,000.00
0001	5001	6189901	MISC.contract Bond	0.00	1.00	1.00	LS	1.00	\$12,898.00	\$12,898.00		
<b>Project J2P3202 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$719,959.98</b>
J2P3345	J2P3345	0001	0150	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,600.00	\$2,600.00
		0001	0160	2153000	SHAPING SLOPES, CLASS III	6.30	0.00	6.30	100F	6.30	\$1,280.00	\$8,064.00
		0001	0170	3049910	MISC. Permanent Aggregate Edge treatment	1,225.40	-1,225.40	0.00	TONS	0.00	\$33.00	\$0.00
		0001	0180	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	8,934.00	49.60	8,983.60	TONS	8,983.60	\$57.15	\$513,412.74
		0001	0190	4071005	TACK COAT	10,580.00	-1,560.00	9,020.00	GAL	9,020.00	\$2.40	\$21,648.00
		0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0210	6161005	CONSTRUCTION SIGNS	2,119.00	-1,223.00	896.00	SQFT	896.00	\$6.35	\$5,689.60
		0001	0220	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$21.20	\$84.80
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	40.00	EA	40.00	\$21.20	\$848.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0250	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	64,522.00	0.00	64,522.00	LF	64,522.00	\$0.12	\$7,742.64
		0001	0260	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	42,760.00	0.00	42,760.00	LF	42,760.00	\$0.10	\$4,276.00
		0001	0270	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	105,793.60	0.00	105,793.60	SQYD	105,793.60	\$0.53	\$56,070.61
		0001	0280	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	491.00	0.00	491.00	STA	491.00	\$19.20	\$9,427.20
		0010	0290	6061060	MGS GUARDRAIL	350.00	0.00	350.00	LF	350.00	\$23.30	\$8,155.00
		0010	0300	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,150.00	\$12,600.00
		0010	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,000.00	\$12,000.00
		<b>Project J2P3345 - Total Value Posted to Date as of Report Generated Date</b>										
J2S3289	J2S3289	0001	0320	4091048	EMULSIFIED ASPHALT, SEAL COAT	14,040.00	860.00	14,900.00	GAL	14,900.00	\$2.39	\$35,611.00
		0001	0330	4094012	SEAL COAT AGGREGATE, GRADE B2	50,142.00	0.00	50,142.00	SQYD	50,142.00	\$0.70	\$35,099.40
		0001	0340	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0350	6161005	CONSTRUCTION SIGNS	639.00	-183.00	456.00	SQFT	456.00	\$6.40	\$2,918.40
		0001	0360	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$21.30	\$85.20
		0001	0370	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	40.00	EA	40.00	\$21.30	\$852.00
		0001	0380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0390	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	42,980.00	0.00	42,980.00	LF	42,980.00	\$0.12	\$5,157.60
		0001	0400	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	7,451.00	0.00	7,451.00	LF	7,451.00	\$0.10	\$745.10
		0001	0410	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	21.00	0.00	21.00	LF	21.00	\$21.30	\$447.30



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 4, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-B01	J2S3289	0001	0420	6209902	MISC.RAILROAD CROSSING PAVEMENT MARKING	2.00	0.00	2.00	EA	2.00	\$550.00	\$1,100.00
<b>Project J2S3289 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$93,016.00</b>
	J2S3297	0001	0430	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$550.00	\$550.00
		0001	0440	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	2.00	\$1,280.00	\$2,560.00
		0001	0450	4091048	EMULSIFIED ASPHALT, SEAL COAT	157,563.00	8,685.00	166,248.00	GAL	166,248.00	\$2.39	\$397,332.72
		0001	0460	4094002	SEAL COAT AGGREGATE, GRADE A2	562,724.00	0.00	562,724.00	SQYD	562,724.00	\$0.70	\$393,906.80
		0001	0470	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0480	6161005	CONSTRUCTION SIGNS	3,109.00	-724.00	2,385.00	SQFT	2,385.00	\$6.40	\$15,264.00
		0001	0490	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$21.30	\$85.20
		0001	0500	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	40.00	EA	40.00	\$21.30	\$852.00
		0001	0510	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0520	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	472,989.00	0.00	472,989.00	LF	472,989.00	\$0.12	\$56,758.68
		0001	0530	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	237,032.00	0.00	237,032.00	LF	237,032.00	\$0.11	\$26,073.52
		0001	0540	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	60.00	0.00	60.00	LF	60.00	\$21.20	\$1,272.00
		0001	0550	6209902	MISC.RAILROAD CROSSING PAVEMENT MARKING	4.00	0.00	4.00	EA	4.00	\$375.00	\$1,500.00
		0001	0560	6209903	MISC.6 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	182.00	0.00	182.00	LF	182.00	\$3.20	\$582.40
		0010	0570	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$3,400.00	\$6,800.00
<b>Project J2S3297 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$914,537.32</b>
<b>191018-B01 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,401,131.89</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 4, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post	
J2P3202	0060	July 17, 2020	1143	GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		115.289	rt. 15	10.00	8.75			87.5	
				WO8-12 48x48 16.00 NO CENTER LINE		115.473	rt. 15	23.00	16				368
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		97.921	rt. 15	1.00	12				12
				GO20-2 48x24 8.00 END ROAD WORK		97.832	rt. 15	1.00	8				8
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		97.83	rt. 15	1.00	10				10
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		97.734	rt. 15	1.00	8				8
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		117.13	rt. 15	4.00	16				64
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		116.9	rt. 15	4.00	16				64
				GO20-2 48x24 8.00 END ROAD WORK		116.833	rt. 15	1.00	8				8
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		116.833	rt. 15	1.00	8				8
				W3-4(48) 48x48 16.00 BE PREPARED TO STOP		116.8	rt. 15	4.00	16				64
				GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		116.453	rt. 15	1.00	4.5				4.5
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		116.453	rt. 15	39.00	9				351
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		116.590	rt. 15	1.00	12				12
				WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		116.7	rt. 15	4.00	16				64
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		116.733	rt. 15	1.00	10				10
<b>0060 - Total</b>												<b>1143</b>	
J2P3345	0210	September 15, 2020	721	W3-4(48) 48x48 16.00 BE PREPARED TO STOP		97.729	rt. 15	7.00	16			112	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		97.521	rt. 15	7.00	16			112	
				WO8-12 48x48 16.00 NO CENTER LINE		96.081	rt. 15	9.00	16			144	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		94.459	rt. 15	13.00	16			208	
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		98.431	rt. 15	2.00	8			16	
				GO20-2 48x24 8.00 END ROAD WORK		98.391	rt. 15	2.00	8			16	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		98.276	rt. 15	2.00	12			24	
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		98.159	rt. 15	6.00	8.75			52.5	
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		97.913	rt. 15	4.00	16			64	
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		98.391	rt. 15	2.00	10			20	
				<b>0210 - Total</b>									
J2S3289	0350	July 24, 2020	0	GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0	rt. B	1.00	10			10	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0	rt. B	1.00	12			12	
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		0	rt. B	1.00	8			8	
				GO20-2 48x24 8.00 END ROAD WORK		0	rt. B	1.00	8			8	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 4, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J2S3289	0350	July 24, 2020	0	WO8-7 36x36 9.00 LOOSE GRAVEL		10.768	rt. KK EB	1.00	9			9		
				WO8-7 36x36 9.00 LOOSE GRAVEL		10.819	rt. KK WB	1.00	9			9		
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		11.181	route KK	1.00	8			8		
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		11.571	rt. KK	4.00	16			64		
				W3-4(48) 48x48 16.00 BE PREPARED TO STOP		11.6671	rt. KK	4.00	16			64		
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		11.771	rt. KK	4.00	16			64		
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		11.812	rt. KK	1.00	12			12		
				WO8-7 36x36 9.00 LOOSE GRAVEL		11.822	rt. KK WB	1.00	9			9		
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		11.836	rt. KK	1.00	10			10		
				GO20-2 48x24 8.00 END ROAD WORK		11.856	rt. KK	1.00	8			8		
				WO8-12 48x48 16.00 NO CENTER LINE		11.858	rt. KK WB	1.00	16			16		
				GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		11.871	rt. KK	1.00	4.5			4.5		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		11.871	rt. KK	4.00	16			64		
				WO8-12 48x48 16.00 NO CENTER LINE		7.822	rt. KK EB	1.00	16			16		
				WO8-7 36x36 9.00 LOOSE GRAVEL		7.845	rt. KK EB	1.00	9			9		
				WO8-7 36x36 9.00 LOOSE GRAVEL		8.835	rt. KK EB	1.00	9			9		
				WO8-7 36x36 9.00 LOOSE GRAVEL		8.866	rt. KK WB	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		9.776	rt. KK EB	1.00	16			16		
				WO8-7 36x36 9.00 LOOSE GRAVEL		9.796	rt. KK WB	1.00	9			9		
				WO8-7 36x36 9.00 LOOSE GRAVEL		9.800	rt. KK EB	1.00	9			9		
		WO8-12 48x48 16.00 NO CENTER LINE		9.820	rt. KK WB	1.00	16			16				
		August 11, 2020	0		0	GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		11.836	rt. KK	2.00	10			20
						WO8-7 36x36 9.00 LOOSE GRAVEL		11.822	rt. KK	8.00	9			72
						CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		11.812	rt. KK	2.00	12			24
						WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		11.771	rt. KK	4.00	16			64
						WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		11.871	rt. KK	4.00	16			64
						CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		11.181	rt. KK	2.00	8			16
						GO20-2 48x24 8.00 END ROAD WORK		11.856	rt. KK	2.00	8			16
						WO8-12 48x48 16.00 NO CENTER LINE		11.858	rt. KK	4.00	16			64
						GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		11.871	rt. KK	1.00	4.5			4.5
						WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		11.671	rt. KK	4.00	16			64
		September			476	WO8-12 48x48 16.00 NO CENTER		11.858	rt. KK	4.00	16			64



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 4, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J2S3289	0350	30, 2020	476	LINE								
				GO20-2 48x24 8.00 END ROAD WORK		11.856	rt. KK	2.00	8			16
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		11.836	rt. KK	2.00	10			20
				WO8-7 36x36 9.00 LOOSE GRAVEL		11.822	rt. KK	9.00	9			81
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		11.812	rt. KK	2.00	12			24
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		11.181	rt. KK	2.00	8			16
				GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		7.789	rt. KK	1.00	4.5			4.5
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		9.765	rt. KK	2.00	8.75			17.5
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		7.989	rt. KK	4.00	16			64
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		7.889	rt. KK	4.00	16			64
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		7.789	rt. kk	6.00	16			96
				WO22-6e 21x15 2.19 WET PAINT (ARROW PIVETS)		7.789	rt. KK	4.00	2.19			8.76
				<b>0350 - Total</b>								<b>1356.76</b>
J2S3297	0480	August 11, 2020	204	GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		61.432	rt. 151	1.00	4.5			4.5
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		61.432	rt. 151	9.00	8.75			78.75
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		61.615	rt. 151	4.00	16			64
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		61.718	rt. 151	4.00	16			64
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		61.823	rt. 151	4.00	16			64
				WO8-12 48x48 16.00 NO CENTER LINE		68.214	rt. 151	56.00	16			896
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		62.149	rt. 151	2.00	8			16
				GO20-2 48x24 8.00 END ROAD WORK		62.146	rt. 151	2.00	8			16
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		62.083	rt. 151	2.00	10			20
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		62.053	rt. 151	2.00	12			24
				WO8-7 36x36 9.00 LOOSE GRAVEL		67.223	rt. 151	87.00	9			783
				<b>0480 - Total</b>								<b>2030.25</b>





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on March 4, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0040	SEAL COAT AGGREGATE, GRADE A2	Material		2	Jul 16, 2020	SYSTEM	(\$57,427.23)		
				3	Aug 3, 2020	SYSTEM	(\$225,764.00)		
				- Total					
	Material - Total							(\$283,191.23)	
	SEAL COAT AGGREGATE, GRADE A2	MaterialCredit			3	Aug 3, 2020	SYSTEM	\$57,427.23	
					4	Aug 17, 2020	SYSTEM	\$225,764.00	
					- Total				
	MaterialCredit - Total							\$283,191.23	
	0040 - Total							\$0.00	
	0060	CONSTRUCTION SIGNS	Material		3	Aug 3, 2020	SYSTEM	(\$7,315.20)	
4					Aug 17, 2020	SYSTEM	(\$7,315.20)		
5					Sep 2, 2020	SYSTEM	(\$7,315.20)		
- Total						(\$21,945.60)			
Material - Total							(\$21,945.60)		
CONSTRUCTION SIGNS		MaterialCredit			4	Aug 17, 2020	SYSTEM	\$7,315.20	
					5	Sep 2, 2020	SYSTEM	\$7,315.20	
					6	Sep 16, 2020	SYSTEM	\$7,315.20	
- Total						\$21,945.60			
MaterialCredit - Total							\$21,945.60		
0060 - Total							\$0.00		
0070	FLAG ASSEMBLY	Material		3	Aug 3, 2020	SYSTEM	(\$85.20)		
				4	Aug 17, 2020	SYSTEM	(\$85.20)		
				5	Sep 2, 2020	SYSTEM	(\$85.20)		
	- Total						(\$255.60)		
	Material - Total							(\$255.60)	
	FLAG ASSEMBLY	MaterialCredit			4	Aug 17, 2020	SYSTEM	\$85.20	
					5	Sep 2, 2020	SYSTEM	\$85.20	
					6	Sep 16, 2020	SYSTEM	\$85.20	
	- Total						\$255.60		
	MaterialCredit - Total							\$255.60	
0070 - Total							\$0.00		
0080	CHANNELIZER (TRIM LINE)	Material		4	Aug 17, 2020	SYSTEM	(\$319.50)		
				5	Sep 2, 2020	SYSTEM	(\$319.50)		
				- Total					
	Material - Total							(\$639.00)	
	CHANNELIZER (TRIM LINE)	MaterialCredit			5	Sep 2, 2020	SYSTEM	\$319.50	
					6	Sep 16, 2020	SYSTEM	\$319.50	
					- Total				
	MaterialCredit - Total							\$639.00	
	0080 - Total							\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on March 4, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0120	MGS GUARDRAIL	Construction Stockpile		1	Apr 16, 2020	SYSTEM	\$11,203.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
				4	Aug 17, 2020	SYSTEM	(\$11,203.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>						\$0.00	
			<b>Construction Stockpile - Total</b>						\$0.00	
<b>0120 - Total</b>						\$0.00				
0130	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Apr 16, 2020	SYSTEM	\$17,988.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				4	Aug 17, 2020	SYSTEM	(\$17,988.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>						\$0.00	
			<b>Construction Stockpile - Total</b>						\$0.00	
<b>0130 - Total</b>						\$0.00				
0140	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Apr 16, 2020	SYSTEM	\$18,120.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				4	Aug 17, 2020	SYSTEM	(\$18,120.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>						\$0.00	
			<b>Construction Stockpile - Total</b>						\$0.00	
<b>0140 - Total</b>						\$0.00				
0180	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Material		5	Sep 2, 2020	SYSTEM	(\$243,556.16)			
				5	Sep 2, 2020	SYSTEM	\$243,556.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user shrumt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				6	Sep 16, 2020	SYSTEM	(\$167,678.10)			
				6	Sep 16, 2020	SYSTEM	\$167,678.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user shrumt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				7	Oct 1, 2020	SYSTEM	(\$167,678.10)			
				7	Oct 1, 2020	SYSTEM	\$167,678.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user shrumt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				8	Oct 15, 2020	SYSTEM	(\$167,678.10)			
				8	Oct 15, 2020	SYSTEM	\$167,678.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user shrumt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				9	Nov 2, 2020	SYSTEM	(\$167,678.10)			
				9	Nov 2, 2020	SYSTEM	\$167,678.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user shrumt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
			<b>- Total</b>						\$0.00	
			<b>Material - Total</b>						\$0.00	
				BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Other Item Adjustment	ACAD	5	Sep 2, 2020	shrumt1	(\$21,149.96)
	6	Sep 16, 2020	shrumt1				(\$1,848.06)	Adjustment for 9-2-20		
<b>ACAD - Total</b>						(\$22,998.02)				
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)		FUEL	11	Dec 2, 2020	shrumt1	\$143.26	This adjustment is to negate the fuel adjustment that was done for December for the 49.6 tons that was done in September that was paid on this estimate		
				11	Dec 2, 2020	shrumt1	(\$136.68)	This fuel adjustment is for the 49.6 tons of BP-2 that was laid in September.		
<b>FUEL - Total</b>						\$6.58				
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)		SMAB	10	Nov 16, 2020	shrumt1	\$11,508.05	Bonus is for smoothness 5905.49 for the south bound lane and 5602.56 for the north bound lane		
<b>SMAB - Total</b>							\$11,508.05			
<b>Other Item Adjustment - Total</b>						(\$11,483.39)				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on March 4, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Price		5	Sep 2, 2020	SYSTEM	(\$23,588.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				6	Sep 16, 2020	SYSTEM	(\$1,852.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				11	Dec 2, 2020	SYSTEM	(\$143.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$25,584.65)
Price - Total							(\$25,584.65)	
0180 - Total							(\$37,068.04)	
0190	TACK COAT	Material		5	Sep 2, 2020	SYSTEM	(\$18,852.00)	
				5	Sep 2, 2020	SYSTEM	\$18,852.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user shrumt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0190 - Total							\$0.00	
0250	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	10	Nov 16, 2020	shrumt1	\$358.10	Bonus calculated for the edge lines
							REFL - Total	
	Other Item Adjustment - Total							\$358.10
0250 - Total							\$358.10	
0260	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	10	Nov 16, 2020	shrumt1	\$213.80	bonus calculated for the centerline
							REFL - Total	
	Other Item Adjustment - Total							\$213.80
0260 - Total							\$213.80	
0290	MGS GUARDRAIL	Construction Stockpile		1	Apr 16, 2020	SYSTEM	\$3,734.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Sep 16, 2020	SYSTEM	(\$3,734.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
Construction Stockpile - Total							\$0.00	
0290 - Total							\$0.00	
0300	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Apr 16, 2020	SYSTEM	\$5,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Sep 16, 2020	SYSTEM	(\$5,996.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
Construction Stockpile - Total							\$0.00	
0300 - Total							\$0.00	
0310	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Apr 16, 2020	SYSTEM	\$6,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Sep 16, 2020	SYSTEM	(\$6,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
Construction Stockpile - Total							\$0.00	
0310 - Total							\$0.00	
0330	SEAL COAT AGGREGATE, GRADE B2	Material		3	Aug 3, 2020	SYSTEM	(\$35,099.40)	
							- Total	
	Material - Total							(\$35,099.40)
	SEAL COAT AGGREGATE, GRADE B2	MaterialCredit		4	Aug 17, 2020	SYSTEM	\$35,099.40	
							- Total	
MaterialCredit - Total							\$35,099.40	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on March 4, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
<b>0330 - Total</b>							<b>\$0.00</b>	
0460	SEAL COAT AGGREGATE, GRADE A2	Material		3	Aug 3, 2020	SYSTEM	(\$91,214.20)	
				4	Aug 17, 2020	SYSTEM	(\$78,413.77)	
				4	Aug 17, 2020	SYSTEM	\$78,413.77	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user shrumt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
- Total							(\$91,214.20)	
Material - Total							(\$91,214.20)	
	SEAL COAT AGGREGATE, GRADE A2	MaterialCredit		4	Aug 17, 2020	SYSTEM	\$91,214.20	
- Total							\$91,214.20	
MaterialCredit - Total							\$91,214.20	
<b>0460 - Total</b>							<b>\$0.00</b>	
0480	CONSTRUCTION SIGNS	Material		4	Aug 17, 2020	SYSTEM	(\$1,305.60)	
				5	Sep 2, 2020	SYSTEM	(\$1,305.60)	
				- Total				
Material - Total							(\$2,611.20)	
	CONSTRUCTION SIGNS	MaterialCredit		5	Sep 2, 2020	SYSTEM	\$1,305.60	
				6	Sep 16, 2020	SYSTEM	\$1,305.60	
- Total							\$2,611.20	
MaterialCredit - Total							\$2,611.20	
<b>0480 - Total</b>							<b>\$0.00</b>	
0490	FLAG ASSEMBLY	Material		4	Aug 17, 2020	SYSTEM	(\$85.20)	
				5	Sep 2, 2020	SYSTEM	(\$85.20)	
				- Total				
Material - Total							(\$170.40)	
	FLAG ASSEMBLY	MaterialCredit		5	Sep 2, 2020	SYSTEM	\$85.20	
				6	Sep 16, 2020	SYSTEM	\$85.20	
- Total							\$170.40	
MaterialCredit - Total							\$170.40	
<b>0490 - Total</b>							<b>\$0.00</b>	
0570	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Apr 16, 2020	SYSTEM	\$3,020.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Sep 16, 2020	SYSTEM	(\$3,020.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				
Construction Stockpile - Total							\$0.00	
<b>0570 - Total</b>							<b>\$0.00</b>	
<b>Overall - Total</b>							<b>(\$36,496.14)</b>	