



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 19, 2020

Pay Estimate Created Date: October 16, 2020

Progress Estimate Number 10	Contract ID 191018-C02	Pay Period Start October 1, 2020	Original Contract Amount \$2,019,473.21
	Prime Contractor Ideker, Inc.	Pay Period End October 15, 2020	Net Change Order Amount (\$32,815.44)
			Current Contract Amount \$1,986,657.77
Approval Date			By User
October 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		baldwc2
October 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		wilsoj9
October 19, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		100.00%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
191018-C02			
Total Posted Items Pay	\$0.00	\$1,986,657.77	\$1,986,657.77
Gross Item Adjustments	\$3,401.08	(\$68,996.82)	(\$65,595.74)
Incentive	\$13,403.40	\$0.00	\$13,403.40
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,917,660.95	\$1,934,465.43
Contract Total Payable This Estimate:	\$16,804.48		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

Adj Type	Entered By	Comments	Time Units	Rate	Amount
ABIR--Incentive	baldwc2	SBLN1			\$3,450.74
ABIR--Incentive	baldwc2	SBLN2			\$2,972.02
ABIR--Incentive	baldwc2	NBLN2			\$3,583.57
ABIR--Incentive	baldwc2	NBLN1			\$3,397.07
Overall - Total					\$13,403.40
These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments					

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3210	0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Material			-10,454.3	\$68.23	(\$713,296.89)
	0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	10,454.3	\$68.23	\$713,296.89
	0320	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	MO 7			(\$515.65)
	0330	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	MO 7			(\$83.27)
	0370	SEEDING - COOL SEASON MIXTURES	MaterialCredit			0.4	\$10,000.00	\$4,000.00
Total								\$3,401.08



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 19, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3210	FAF 7-3(23)	Coldmill, resurface, ADA improvements and signal improvements	7	JACKSON	from Victor Drive to Wyatt Road in Blue Springs

Totals by Job Numbers				
J4S3210		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,986,657.77	\$1,986,657.77
	Gross Item Adjustments	\$3,401.08	(\$68,996.82)	(\$65,595.74)
	Gross Item Pay	\$3,401.08	\$1,917,660.95	\$1,921,062.03
	Incentive	\$13,403.40	\$0.00	\$13,403.40
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 19, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 4030004, Project Item Line Number 0040, Material Set 403000496, Material 0403SP095B - Superpave 9.5 mm, Des B, Acceptance Action Generic Asphhigh is insufficient.	Waiting for the TSR results from materials.	baldwc2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-C02	J4S3210	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$101,129.50	\$101,129.50
		0001	0020	2079909	MISC.LINEAR GRADING FOR SIDEWALK	26.60	-3.60	23.00	STA	23.00	\$1,227.25	\$28,226.75
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	214.00	-214.00	0.00	SQYD	0.00	\$16.85	\$0.00
		0001	0040	4030004	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	11,187.70	-733.40	10,454.30	TONS	10,454.30	\$68.23	\$713,296.89
		0001	0050	4071006	TACK COAT - POLYMER MODIFIED	11,130.00	-11,130.00	0.00	GAL	0.00	\$2.65	\$0.00
		0001	0060	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	217.90	-217.90	0.00	SQYD	0.00	\$65.15	\$0.00
		0001	0070	6083006	6 IN. CONCRETE MEDIAN STRIP	166.70	0.00	166.70	SQYD	166.70	\$80.20	\$13,369.34
		0001	0080	6086004	CONCRETE SIDEWALK, 4 IN.	1,578.70	-200.70	1,378.00	SQYD	1,378.00	\$54.35	\$74,894.30
		0001	0090	6089902	MISC.RAMPED MEDIAN NOSE	2.00	3.00	5.00	EA	5.00	\$1,655.95	\$8,279.75
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0110	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	216.40	15.90	232.30	SQYD	232.30	\$281.55	\$65,404.06
		0001	0120	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	22.00	-22.00	0.00	SQYD	0.00	\$1.15	\$0.00
		0001	0130	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	22.00	-22.00	0.00	SQYD	0.00	\$1.15	\$0.00
		0001	0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	792.00	41.00	833.00	LF	833.00	\$2.00	\$1,666.00
		0001	0150	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	420.00	109.00	529.00	EA	529.00	\$6.25	\$3,306.25
		0001	0160	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	53.40	16.60	70.00	TONS	70.00	\$270.48	\$18,933.60
		0001	0170	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	155.60	154.40	310.00	SQYD	310.00	\$124.28	\$38,526.80
		0001	0180	6161005	CONSTRUCTION SIGNS	767.00	102.00	869.00	SQFT	869.00	\$4.00	\$3,476.00
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$15.00	\$0.00
		0001	0200	6161009	FLAG ASSEMBLY	2.00	1.00	3.00	EA	3.00	\$14.00	\$42.00
		0001	0210	6161025	CHANNELIZER (TRIM LINE)	213.00	125.00	338.00	EA	338.00	\$33.00	\$11,154.00
		0001	0220	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0001	0230	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0240	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	6.00	30.00	36.00	EA	36.00	\$41.00	\$1,476.00
		0001	0250	6169902	MISC.ADA RAMPS	53.00	1.00	54.00	EA	54.00	\$1,695.45	\$91,554.30
		0001	0260	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$205,867.25	\$0.00
		0001	0261	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$195,938.25	\$195,938.25
		0001	0270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	718.00	-107.00	611.00	LF	611.00	\$16.00	\$9,776.00
		0001	0280	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	77.00	-6.00	71.00	EA	71.00	\$250.00	\$17,750.00
		0001	0290	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	-2.00	0.00	EA	0.00	\$250.00	\$0.00
		0001	0300	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	1.00	\$450.00	\$450.00
		0001	0310	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	144.00	-48.00	96.00	EA	96.00	\$125.00	\$12,000.00
		0001	0320	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	38,864.00	544.00	39,408.00	LF	39,408.00	\$0.16	\$6,305.28
		0001	0330	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	31,762.00	-155.00	31,607.00	LF	31,607.00	\$0.16	\$5,057.12
		0001	0340	6209902	MISC.THERMOPLASTIC PAVEMENT MARKING BICYCLE LANE SYMBOL	118.00	-6.00	112.00	EA	112.00	\$300.00	\$33,600.00
		0001	0350	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	110,894.00	1,211.00	112,105.00	SQYD	112,105.00	\$1.66	\$186,094.30
		0001	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0370	8051000A	SEEDING - COOL SEASON MIXTURES	0.20	0.20	0.40	ACRE	0.40	\$10,000.00	\$4,000.00
		0030	0380	9020513	SIGNAL HEAD, TYPE 3B	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0030	0390	9020514	SIGNAL HEAD, TYPE 4B	6.00	0.00	6.00	EA	6.00	\$1,400.00	\$8,400.00
		0030	0400	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	22.00	0.00	22.00	EA	22.00	\$575.00	\$12,650.00
		0030	0410	9020821	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	1.00	0.00	1.00	EA	1.00	\$1,150.00	\$1,150.00
		0030	0420	9020833	SH-FLAT SHEET - SIGNAL SIGN	76.00	0.00	76.00	SQFT	76.00	\$50.50	\$3,838.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 19, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
191018-C02	J4S3210	0030	0430	9020834	SIGNAL SIGN, MOUNTING HARDWARE	24.00	0.00	24.00	EA	24.00	\$195.00	\$4,680.00		
		0030	0440	9022708	POST, SIGNAL 8 FT. OR 2.4 M	23.00	-3.00	20.00	EA	20.00	\$1,080.00	\$21,600.00		
		0030	0450	9024975	VIDEO DETECTION SYSTEM	4.00	0.00	4.00	EA	4.00	\$18,020.00	\$72,080.00		
		0030	0460	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	478.00	-159.00	319.00	LF	319.00	\$35.00	\$11,165.00		
		0030	0470	9028308	CABLE, 16 AWG 2 CONDUCTOR	4,360.00	671.00	5,031.00	LF	5,031.00	\$1.80	\$9,055.80		
		0030	0480	9028310	CABLE, 16 AWG 5 CONDUCTOR	4,380.00	749.00	5,129.00	LF	5,129.00	\$1.95	\$10,001.55		
		0030	0490	9029100	BASE, CONCRETE	10.10	-1.30	8.80	CUYD	8.80	\$2,420.00	\$21,296.00		
		0030	0500	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNALS (PUSHBUTTONS)	24.00	0.00	24.00	EA	24.00	\$725.00	\$17,400.00		
		0030	0510	9029902	MISC.PULLBOX RELOCATION	3.00	-2.00	1.00	EA	1.00	\$2,385.00	\$2,385.00		
		0030	0520	9029902	MISC.SIGNAL BASE CONCRETE REPAIR	2.00	0.00	2.00	EA	2.00	\$1,700.00	\$3,400.00		
		0040	0530	9031010	CONCRETE FOOTINGS, EMBEDDED	3.60	0.40	4.00	CUYD	4.00	\$1,000.00	\$4,000.00		
		0040	0540	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	32.00	0.00	32.00	EA	32.00	\$250.00	\$8,000.00		
		0040	0550	9031270A	2 IN. PSST POST - 12 GA.	40.00	0.00	40.00	LF	40.00	\$15.00	\$600.00		
		0040	0560	9031272	2.25 IN. PSST POST - 12 GA.	192.00	0.00	192.00	LF	192.00	\$15.00	\$2,880.00		
		0040	0570	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	12.00	0.00	12.00	LF	12.00	\$50.00	\$600.00		
		0040	0580	9031280	2.5 IN. PSST POST - 12 GA.	477.00	15.00	492.00	LF	492.00	\$15.00	\$7,380.00		
		0040	0590	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	96.00	0.00	96.00	LF	96.00	\$50.00	\$4,800.00		
		0040	0600	9035004A	SH-FLAT SHEET	293.00	5.00	298.00	SQFT	298.00	\$25.00	\$7,450.00		
		0040	0610	9039902	MISC.RELOCATE EXISTING SIGN	37.00	3.00	40.00	EA	40.00	\$100.00	\$4,000.00		
		0001	5001	6189901	MISC.Adjust Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$9,929.00	\$9,929.00		
		0001	5002	4071005	TACK COAT	0.00	12,765.00	12,765.00	GAL	12,765.00	\$2.50	\$31,912.50		
		0001	5003	6091052	CURB AND GUTTER TYPE B	0.00	250.00	250.00	LF	250.00	\$44.21	\$11,052.50		
		0001	5004	2029901	MISC.(REMOVAL OF CURB AND GUTTER and MEDIAN NOSES)	0.00	1.00	1.00	LS	1.00	\$7,670.25	\$7,670.25		
		0001	5005	6207001	PAVEMENT MARKING REMOVAL	0.00	163.00	163.00	LF	163.00	\$0.63	\$102.69		
		0001	5006	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	0.00	54.00	54.00	EA	54.00	\$110.25	\$5,953.50		
		0030	5007	9029902	MISC.EXTENSIONS FOR PEDESTRIAN POLE PUSH BUTTONS	0.00	5.00	5.00	EA	5.00	\$182.49	\$912.45		
		0040	5008	9031220	PIPE POSTS	0.00	50.00	50.00	LB	50.00	\$4.78	\$239.00		
		0030	5009	9029901	MISC.ADDITIONAL LABOR FOR SIGNAL HEADS INSTALL	0.00	1.00	1.00	LS	1.00	\$1,168.04	\$1,168.04		
		Project J4S3210 - Total Value Posted to Date as of Report Generated Date												\$1,986,657.77
		191018-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$1,986,657.77



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Material		4	Jul 16, 2020	SYSTEM	(\$711,536.56)	
				4	Jul 16, 2020	SYSTEM	\$711,536.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$711,536.56)	
				5	Aug 4, 2020	SYSTEM	\$711,536.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$711,536.56)	
				6	Aug 17, 2020	SYSTEM	\$711,536.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$713,296.89)	
				7	Sep 2, 2020	SYSTEM	\$713,296.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				8	Sep 16, 2020	SYSTEM	(\$713,296.89)	
				8	Sep 16, 2020	SYSTEM	\$713,296.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Oct 1, 2020	SYSTEM	(\$713,296.89)	
				9	Oct 1, 2020	SYSTEM	\$713,296.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user watsom1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Oct 16, 2020	SYSTEM	(\$713,296.89)	
				10	Oct 16, 2020	SYSTEM	\$713,296.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							- Total	
Material - Total						\$0.00		
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Other Item Adjustment	ACAD	3	Jul 1, 2020	baldwc2	(\$1,935.89)	6.23.2020
				3	Jul 1, 2020	baldwc2	(\$1,278.61)	6.24.2020
				3	Jul 1, 2020	baldwc2	(\$2,308.10)	6.25.2020
				3	Jul 1, 2020	baldwc2	(\$2,060.11)	6.26.2020
				3	Jul 1, 2020	baldwc2	(\$4,017.66)	6.27.2020
				3	Jul 1, 2020	baldwc2	(\$3,743.15)	6.28.2020
				3	Jul 1, 2020	baldwc2	(\$3,219.42)	6.29.2020
				3	Jul 1, 2020	baldwc2	(\$3,375.62)	6.30.2020
				4	Jul 16, 2020	baldwc2	(\$4,459.40)	7.1.2020
				4	Jul 16, 2020	baldwc2	(\$3,033.08)	7.6.2020
				4	Jul 16, 2020	baldwc2	(\$892.54)	7.7.2020
				4	Jul 16, 2020	baldwc2	\$3,219.42	This will correct the adjustment for 6.29.2020. The wrong quantity was paid.
				4	Jul 16, 2020	baldwc2	(\$3,296.56)	This will correct the adjustment for 6.29.2020. The wrong quantity was paid.
				7	Sep 2, 2020	baldwc2	\$73.66	This will be included in the adjustment for 6.30.2020.
				7	Sep 2, 2020	baldwc2	\$3,375.62	An incorrect quantity was previously paid for 6.30.2020.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Other Item Adjustment	ACAD		2020				
				7	Sep 2, 2020	baldwc2	(\$3,449.72)	An incorrect quantity was previously paid for 6.30.2020. This will account for the correct adjustment.	
				8	Sep 16, 2020	baldwc2	(\$73.66)	This adjustment was made on estimate 7. It should have been a fuel adjustment not an AC adjustment.	
			ACAD - Total				(\$30,474.82)		
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)		FUEL	4	Jul 16, 2020	baldwc2	\$908.99	This is to correct the adjustment for the correct quantity placed on 7.7.2020.	
				4	Jul 16, 2020	baldwc2	(\$833.34)	This is correct the adjustment for the right quantity placed on 7.7.2020.	
				4	Jul 16, 2020	baldwc2	\$4,124.88	This is to correct the adjustment made on 6.29.2020. The wrong quantity was paid.	
				4	Jul 16, 2020	baldwc2	(\$4,223.72)	This is to correct the adjustment made on 6.29.2020. The wrong quantity was paid.	
				7	Sep 2, 2020	baldwc2	\$4,325.02	An incorrect quantity was previously paid for 6.30.2020.	
				7	Sep 2, 2020	baldwc2	(\$4,419.96)	An incorrect quantity was previously paid for 6.30.2020. This will account for the correct adjustment	
				8	Sep 16, 2020	baldwc2	\$73.66	An adjustment was made on estimate 7 for AC and it should have been applied for fuel.	
				FUEL - Total				(\$44.47)	
	Other Item Adjustment - Total						(\$30,519.29)		
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Price		3	Jul 1, 2020	SYSTEM	(\$28,108.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				4	Jul 16, 2020	SYSTEM	(\$7,904.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				7	Sep 2, 2020	SYSTEM	(\$73.66)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				(\$36,086.92)	
	Price - Total						(\$36,086.92)		
	0040 - Total						(\$66,606.21)		
	0050	TACK COAT - POLYMER MODIFIED	Material		3	Jul 1, 2020	SYSTEM	(\$25,371.10)	
3					Jul 1, 2020	SYSTEM	\$25,371.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
- Total						\$0.00			
Material - Total						\$0.00			
0050 - Total						\$0.00			
0070	6 IN. CONCRETE MEDIAN STRIP	Material		4	Jul 16, 2020	SYSTEM	(\$13,369.34)		
				4	Jul 16, 2020	SYSTEM	\$13,369.34	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				5	Aug 4, 2020	SYSTEM	(\$13,369.34)		
				5	Aug 4, 2020	SYSTEM	\$13,369.34	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				6	Aug 17, 2020	SYSTEM	(\$13,369.34)		
				6	Aug 17, 2020	SYSTEM	\$13,369.34	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				7	Sep 2, 2020	SYSTEM	(\$13,369.34)		
				7	Sep 2, 2020	SYSTEM	\$13,369.34	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total				\$0.00	
				Material - Total					
0070 - Total						\$0.00			
0080	CONCRETE SIDEWALK, 4 IN.	Material		2	Jun 16,	SYSTEM	(\$57,697.96)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0080	CONCRETE SIDEWALK, 4 IN.	Material			2020			
				2	Jun 16, 2020	SYSTEM	\$57,697.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$73,318.15)	
				3	Jul 1, 2020	SYSTEM	\$73,318.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$74,894.30)	
				4	Jul 16, 2020	SYSTEM	\$74,894.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$74,894.30)	
				5	Aug 4, 2020	SYSTEM	\$74,894.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user baldwc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$74,894.30)	
				6	Aug 17, 2020	SYSTEM	\$74,894.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user baldwc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$74,894.30)	
				7	Sep 2, 2020	SYSTEM	\$74,894.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
							- Total	
	Material - Total				\$0.00			
	0080 - Total				\$0.00			
0090	MISC. RAMPED MEDIAN NOSE	Material		4	Jul 16, 2020	SYSTEM	(\$3,311.90)	
				4	Jul 16, 2020	SYSTEM	\$3,311.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$8,279.75)	
				5	Aug 4, 2020	SYSTEM	\$8,279.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$8,279.75)	
				6	Aug 17, 2020	SYSTEM	\$8,279.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total				\$0.00			
0090 - Total				\$0.00				
0100	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		1	Jun 3, 2020	SYSTEM	(\$2,500.00)	
				2	Jun 16, 2020	SYSTEM	(\$2,500.00)	
				3	Jul 1, 2020	SYSTEM	(\$2,500.00)	
							- Total	
	Material - Total				(\$7,500.00)			
	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	MaterialCredit		2	Jun 16, 2020	SYSTEM	\$2,500.00	
				3	Jul 1, 2020	SYSTEM	\$2,500.00	
				4	Jul 16, 2020	SYSTEM	\$2,500.00	
				- Total		\$7,500.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0100	MaterialCredit - Total						\$7,500.00	
0100	- Total						\$0.00	
0110	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Jun 16, 2020	SYSTEM	(\$65,404.06)	
				2	Jun 16, 2020	SYSTEM	\$65,404.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$65,404.06)	
				3	Jul 1, 2020	SYSTEM	\$65,404.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$65,404.06)	
				4	Jul 16, 2020	SYSTEM	\$65,404.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0062) due to user baldwc2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$4,476.65)	
				2	Jun 16, 2020	SYSTEM	\$4,476.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 16 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$4,476.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				3	Jul 1, 2020	SYSTEM	\$4,476.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 21 on the current Payment Estimate.
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0110	- Total						\$0.00	
0140	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$82.00)	
				4	Jul 16, 2020	SYSTEM	\$82.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.00000 - 2.00000,' is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0140	- Total						\$0.00	
0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Jun 16, 2020	SYSTEM	(\$3,306.25)	
				2	Jun 16, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user baldwc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$3,306.25)	
				3	Jul 1, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user baldwc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$3,306.25)	
				4	Jul 16, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0063) due to user baldwc2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$3,306.25)	
				5	Aug 4, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user baldwc2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$3,306.25)	
				6	Aug 17, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		7	Sep 2, 2020	SYSTEM	(\$3,306.25)	
				7	Sep 2, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				8	Sep 16, 2020	SYSTEM	(\$3,306.25)	
				8	Sep 16, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$681.25)	
				2	Jun 16, 2020	SYSTEM	\$681.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 18 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$681.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				3	Jul 1, 2020	SYSTEM	\$681.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 23 on the current Payment Estimate.
				Overrun - Total			\$0.00	
Overrun - Total					\$0.00			
0150 - Total					\$0.00			
0160	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Material		6	Aug 17, 2020	SYSTEM	(\$18,933.60)	
				6	Aug 17, 2020	SYSTEM	\$18,933.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	ACAD	3	Jul 1, 2020	baldwc2	(\$170.36)	6.6.2020
							ACAD - Total	
	Other Item Adjustment - Total						(\$170.36)	
0160 - Total						(\$170.36)		
0170	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$3,902.39)	
				4	Jul 16, 2020	SYSTEM	\$3,902.39	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',124.28000 - 124.28000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
	Overrun - Total					\$0.00		
0170 - Total					\$0.00			
0180	CONSTRUCTION SIGNS	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$132.00)	
				4	Jul 16, 2020	SYSTEM	\$132.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.00000 - 4.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
	Overrun - Total					\$0.00		
0180 - Total					\$0.00			
0200	FLAG ASSEMBLY	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$14.00)	
				4	Jul 16, 2020	SYSTEM	\$14.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.00000 - 14.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
	Overrun - Total					\$0.00		
0200 - Total					\$0.00			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0250	MISC. ADA RAMPS	Material		2	Jun 16, 2020	SYSTEM	(\$55,949.85)	
				2	Jun 16, 2020	SYSTEM	\$55,949.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$84,772.50)	
				3	Jul 1, 2020	SYSTEM	\$84,772.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$91,554.30)	
				4	Jul 16, 2020	SYSTEM	\$91,554.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user baldwc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$91,554.30)	
				5	Aug 4, 2020	SYSTEM	\$91,554.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$91,554.30)	
				6	Aug 17, 2020	SYSTEM	\$91,554.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total				\$0.00			
	MISC. ADA RAMPS	Overrun	Overrun	4	Jul 16, 2020	SYSTEM	\$1,695.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 37 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$1,695.45)	
				Overrun - Total			\$0.00	
				Overrun - Total			\$0.00	
	0250 - Total						\$0.00	
0320	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		4	Jul 16, 2020	SYSTEM	(\$6,305.28)	
				4	Jul 16, 2020	SYSTEM	\$6,305.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user baldwc2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$6,305.28)	
				5	Aug 4, 2020	SYSTEM	\$6,305.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user baldwc2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$6,305.28)	
				6	Aug 17, 2020	SYSTEM	\$6,305.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$6,305.28)	
				7	Sep 2, 2020	SYSTEM	\$6,305.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total				\$0.00			
	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	10	Oct 16, 2020	baldwc2	(\$515.65)	MO 7
	Other Item Adjustment - Total						(\$515.65)	
		6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L	Overrun	Overrun	4	Jul 16, 2020	SYSTEM	\$87.04



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
0320	BEADS	Overrun	Overrun	4	Jul 16, 2020	SYSTEM	(\$87.04)						
				5	Aug 4, 2020	SYSTEM	(\$87.04)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				5	Aug 4, 2020	SYSTEM	\$87.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				6	Aug 17, 2020	SYSTEM	(\$87.04)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				6	Aug 17, 2020	SYSTEM	\$87.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 23 on the current Payment Estimate.					
	Overrun - Total					\$0.00							
Overrun - Total							\$0.00						
0320 - Total							(\$515.65)						
0330	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		4	Jul 16, 2020	SYSTEM	(\$5,057.12)						
				4	Jul 16, 2020	SYSTEM	\$5,057.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0064) due to user baldwc2 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
				5	Aug 4, 2020	SYSTEM	(\$5,057.12)						
				5	Aug 4, 2020	SYSTEM	\$5,057.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user baldwc2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				6	Aug 17, 2020	SYSTEM	(\$5,057.12)						
				6	Aug 17, 2020	SYSTEM	\$5,057.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user baldwc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
				7	Sep 2, 2020	SYSTEM	(\$5,057.12)						
				7	Sep 2, 2020	SYSTEM	\$5,057.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
	- Total					\$0.00							
	Material - Total							\$0.00					
6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	10	Oct 16, 2020	baldwc2	(\$83.27)	MO 7						
								REFL - Total				(\$83.27)	
								Other Item Adjustment - Total					
0330 - Total							(\$83.27)						
0350	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun	Overrun	4	Jul 16, 2020	SYSTEM	(\$5,664.58)						
				4	Jul 16, 2020	SYSTEM	\$5,664.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) due to user baldwc2 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
				5	Aug 4, 2020	SYSTEM	(\$5,664.58)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				5	Aug 4, 2020	SYSTEM	\$5,664.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user baldwc2 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
				6	Aug 17, 2020	SYSTEM	(\$5,664.58)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				6	Aug 17, 2020	SYSTEM	\$5,664.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
	Overrun - Total					\$0.00							
Overrun - Total							\$0.00						
0350 - Total							\$0.00						
0370	SEEDING - COOL SEASON MIXTURES	Material		6	Aug 17, 2020	SYSTEM	(\$4,000.00)						
				7	Sep 2,	SYSTEM	(\$4,000.00)						



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0370	SEEDING - COOL SEASON MIXTURES	Material			2020				
				8	Sep 16, 2020	SYSTEM	(\$4,000.00)		
				9	Oct 1, 2020	SYSTEM	(\$4,000.00)		
				- Total				(\$16,000.00)	
	Material - Total							(\$16,000.00)	
	SEEDING - COOL SEASON MIXTURES	MaterialCredit		7	Sep 2, 2020	SYSTEM	\$4,000.00		
				8	Sep 16, 2020	SYSTEM	\$4,000.00		
				9	Oct 1, 2020	SYSTEM	\$4,000.00		
				10	Oct 16, 2020	SYSTEM	\$4,000.00		
	- Total				\$16,000.00				
	MaterialCredit - Total							\$16,000.00	
	SEEDING - COOL SEASON MIXTURES	Overrun	Overrun	6	Aug 17, 2020	SYSTEM	(\$2,000.00)		
				6	Aug 17, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				7	Sep 2, 2020	SYSTEM	(\$2,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				7	Sep 2, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 13 on the current Payment Estimate.	
	Overrun - Total				\$0.00				
	Overrun - Total							\$0.00	
0370 - Total							\$0.00		
0400	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		4	Jul 16, 2020	SYSTEM	(\$12,650.00)		
				4	Jul 16, 2020	SYSTEM	\$12,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0065) due to user baldwc2 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total							\$0.00	
0400 - Total							\$0.00		
0410	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	Material		4	Jul 16, 2020	SYSTEM	(\$1,150.00)		
				4	Jul 16, 2020	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) due to user baldwc2 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total							\$0.00	
0410 - Total							\$0.00		
0420	SH-FLAT SHEET - SIGNAL SIGN	Material		4	Jul 16, 2020	SYSTEM	(\$3,838.00)		
				4	Jul 16, 2020	SYSTEM	\$3,838.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0067) due to user baldwc2 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				5	Aug 4, 2020	SYSTEM	(\$3,838.00)		
				5	Aug 4, 2020	SYSTEM	\$3,838.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user baldwc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				6	Aug 17, 2020	SYSTEM	(\$3,838.00)		
				6	Aug 17, 2020	SYSTEM	\$3,838.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user baldwc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				7	Sep 2, 2020	SYSTEM	(\$3,838.00)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0420	SH-FLAT SHEET - SIGNAL SIGN	Material		7	Sep 2, 2020	SYSTEM	\$3,838.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0420 - Total			\$0.00	
0440	POST, SIGNAL 8 FT. OR 2.4 M	Material		4	Jul 16, 2020	SYSTEM	(\$21,600.00)	
				4	Jul 16, 2020	SYSTEM	\$21,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0068) due to user baldwc2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
	POST, SIGNAL 8 FT. OR 2.4 M	Other Item Adjustment	MATL	5	Aug 3, 2020	baldwc2	\$1,779.75	This is a left over material adjustment for 3.0 Each ped poles not installed. 3 units were received at the Stadium Signal Shop facility at a unit price per each of \$565.00 and a total amount of \$1,779.75 (includes a 5% additional cost for overhead). .
				MATL - Total			\$1,779.75	
				Other Item Adjustment - Total			\$1,779.75	
				0440 - Total			\$1,779.75	
0450	VIDEO DETECTION SYSTEM	Material		3	Jul 1, 2020	SYSTEM	(\$36,040.00)	
				3	Jul 1, 2020	SYSTEM	\$36,040.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$72,080.00)	
				4	Jul 16, 2020	SYSTEM	\$72,080.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0069) due to user baldwc2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0450 - Total			\$0.00	
0460	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		2	Jun 16, 2020	SYSTEM	(\$5,145.00)	
				2	Jun 16, 2020	SYSTEM	\$5,145.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$8,295.00)	
				3	Jul 1, 2020	SYSTEM	\$8,295.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$11,165.00)	
				4	Jul 16, 2020	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0070) due to user baldwc2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0460 - Total			\$0.00	
0470	CABLE, 16 AWG 2 CONDUCTOR	Material		3	Jul 1, 2020	SYSTEM	(\$9,055.80)	
				3	Jul 1, 2020	SYSTEM	\$9,055.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$9,055.80)	
				4	Jul 16, 2020	SYSTEM	\$9,055.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user baldwc2 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0470	CABLE, 16 AWG 2 CONDUCTOR	Overrun	Overrun	3	Jul 1, 2020	SYSTEM	(\$1,207.80)	
				3	Jul 1, 2020	SYSTEM	\$1,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 27 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$1,207.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Jul 16, 2020	SYSTEM	\$1,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) overriding Payment Estimate Exception 40 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$1,207.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Aug 4, 2020	SYSTEM	\$1,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user baldwc2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				Overrun - Total			\$0.00	
				Overrun - Total			\$0.00	
				0470 - Total			\$0.00	
0480	CABLE, 16 AWG 5 CONDUCTOR	Material		3	Jul 1, 2020	SYSTEM	(\$10,001.55)	
				3	Jul 1, 2020	SYSTEM	\$10,001.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user baldwc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$10,001.55)	
				4	Jul 16, 2020	SYSTEM	\$10,001.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user baldwc2 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
0480	CABLE, 16 AWG 5 CONDUCTOR	Overrun	Overrun	3	Jul 1, 2020	SYSTEM	(\$1,460.55)	
				3	Jul 1, 2020	SYSTEM	\$1,460.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 28 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$1,460.55)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Jul 16, 2020	SYSTEM	\$1,460.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) overriding Payment Estimate Exception 41 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$1,460.55)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Aug 4, 2020	SYSTEM	\$1,460.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user baldwc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				Overrun - Total			\$0.00	
				Overrun - Total			\$0.00	
				0480 - Total			\$0.00	
0490	BASE, CONCRETE	Material		3	Jul 1, 2020	SYSTEM	(\$12,777.60)	
				3	Jul 1, 2020	SYSTEM	\$12,777.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user baldwc2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$21,296.00)	
				4	Jul 16, 2020	SYSTEM	\$21,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0071) due to user baldwc2 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$21,296.00)	
				5	Aug 4, 2020	SYSTEM	\$21,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user baldwc2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$21,296.00)	
				6	Aug 17, 2020	SYSTEM	\$21,296.00	This adjustment offsets the original system-generated Overrun Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0490	BASE, CONCRETE	Material			2020			Estimate Item Adjustment (0019) due to user baldwc2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total			\$0.00				
0490 - Total							\$0.00	
0530	CONCRETE FOOTINGS, EMBEDDED	Material		2	Jun 16, 2020	SYSTEM	(\$2,200.00)	
				2	Jun 16, 2020	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$2,200.00)	
				3	Jul 1, 2020	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user baldwc2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$3,600.00)	
				4	Jul 16, 2020	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustmnet (0072) due to user baldwc2 overriding Payment Estimate Exception 36 on the current Payment Estimate.
	- Total			\$0.00				
	Material - Total			\$0.00				
	CONCRETE FOOTINGS, EMBEDDED	Overrun	Overrun	5	Aug 4, 2020	SYSTEM	(\$390.00)	
				5	Aug 4, 2020	SYSTEM	\$390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user baldwc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$390.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Aug 17, 2020	SYSTEM	\$390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$390.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Sep 2, 2020	SYSTEM	(\$10.00)	
				7	Sep 2, 2020	SYSTEM	\$10.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
7				Sep 2, 2020	SYSTEM	\$390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
Overrun - Total			\$0.00					
Overrun - Total			\$0.00					
0530 - Total							\$0.00	
0540	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$5,184.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Jun 16, 2020	SYSTEM	(\$5,022.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jul 16, 2020	SYSTEM	(\$162.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total			\$0.00				
	Construction Stockpile - Total			\$0.00				
	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		2	Jun 16, 2020	SYSTEM	(\$7,750.00)	
				2	Jun 16, 2020	SYSTEM	\$7,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
- Total			\$0.00					
Material - Total			\$0.00					
0540 - Total							\$0.00	
0550	2 IN. PSST POST - 12 GA.	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$154.00	Payment Estimate Item Adjustment generated Stockpile Transaction



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0550	2 IN. PSST POST - 12 GA.	Construction Stockpile		4	Jul 16, 2020	SYSTEM	(\$154.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$0.00			
	Construction Stockpile - Total						\$0.00	
	0550 - Total						\$0.00	
0560	2.25 IN. PSST POST - 12 GA.	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$806.40	Payment Estimate Item Adjustment generated Stockpile Transaction
			2	Jun 16, 2020	SYSTEM	(\$781.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			4	Jul 16, 2020	SYSTEM	(\$25.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total				\$0.00			
	Construction Stockpile - Total						\$0.00	
	2.25 IN. PSST POST - 12 GA.	Material		2	Jun 16, 2020	SYSTEM	(\$2,790.00)	
			2	Jun 16, 2020	SYSTEM	\$2,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
	- Total				\$0.00			
Material - Total						\$0.00		
0560 - Total						\$0.00		
0570	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$181.20	Payment Estimate Item Adjustment generated Stockpile Transaction
			4	Jul 16, 2020	SYSTEM	(\$181.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total				\$0.00			
	Construction Stockpile - Total						\$0.00	
0570 - Total						\$0.00		
0580	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$2,432.70	Payment Estimate Item Adjustment generated Stockpile Transaction
			2	Jun 16, 2020	SYSTEM	(\$2,371.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			4	Jul 16, 2020	SYSTEM	(\$61.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total				\$0.00			
	Construction Stockpile - Total						\$0.00	
	2.5 IN. PSST POST - 12 GA.	Material		2	Jun 16, 2020	SYSTEM	(\$6,975.00)	
			2	Jun 16, 2020	SYSTEM	\$6,975.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
	- Total				\$0.00			
	Material - Total						\$0.00	
	2.5 IN. PSST POST - 12 GA.	Overrun	Overrun	5	Aug 4, 2020	SYSTEM	(\$225.00)	
				5	Aug 4, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user baldwc2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Aug 17, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Sep 2, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user baldwc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
	Overrun - Total				\$0.00			
	Overrun - Total						\$0.00	
0580 - Total						\$0.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0590	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$2,109.12	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Jun 16, 2020	SYSTEM	(\$2,043.21)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jul 16, 2020	SYSTEM	(\$65.91)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		2	Jun 16, 2020	SYSTEM	(\$4,650.00)	
				2	Jun 16, 2020	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
	0590 - Total						\$0.00	
0600	SH-FLAT SHEET	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$3,149.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Jun 16, 2020	SYSTEM	(\$2,999.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jul 16, 2020	SYSTEM	(\$150.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	SH-FLAT SHEET	Material		2	Jun 16, 2020	SYSTEM	(\$6,975.00)	
				2	Jun 16, 2020	SYSTEM	\$6,975.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user baldwc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
	SH-FLAT SHEET	Overrun	Overrun	5	Aug 4, 2020	SYSTEM	(\$125.00)	
				5	Aug 4, 2020	SYSTEM	\$125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user baldwc2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$125.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Aug 17, 2020	SYSTEM	\$125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$125.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Sep 2, 2020	SYSTEM	\$125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user baldwc2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				Overrun - Total				\$0.00
	Overrun - Total						\$0.00	
	0600 - Total						\$0.00	
0610	MISC. RELOCATE EXISTING SIGN	Overrun	Overrun	5	Aug 4, 2020	SYSTEM	(\$300.00)	
				5	Aug 4, 2020	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user baldwc2 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$300.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Aug 17, 2020	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user baldwc2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$300.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Sep 2, 2020	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 17 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0610		Overrun	Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0610 - Total							\$0.00	
5002	TACK COAT	Material		4	Jul 16, 2020	SYSTEM	(\$27,274.50)	
				4	Jul 16, 2020	SYSTEM	\$27,274.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0073) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
5002 - Total							\$0.00	
5003	CURB AND GUTTER TYPE B	Material		5	Aug 4, 2020	SYSTEM	(\$11,052.50)	
				5	Aug 4, 2020	SYSTEM	\$11,052.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$11,052.50)	
				6	Aug 17, 2020	SYSTEM	\$11,052.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$11,052.50)	
				7	Sep 2, 2020	SYSTEM	\$11,052.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
5003 - Total							\$0.00	
5008	PIPE POSTS	Material		8	Sep 16, 2020	SYSTEM	(\$239.00)	
				8	Sep 16, 2020	SYSTEM	\$239.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
5008 - Total							\$0.00	
Overall - Total							(\$65,595.74)	