



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 18, 2020

Pay Estimate Created Date: August 17, 2020

Progress Estimate Number 6	Contract ID 191018-C02 Prime Contractor Ideker, Inc.	Pay Period Start August 2, 2020 Pay Period End August 15, 2020	Original Contract Amount \$2,019,473.21 Net Change Order Amount (\$13,414.37) Current Contract Amount \$2,006,058.84
Approval Date	By User		
August 17, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		baldwc2
August 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		penner1
August 18, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		97.55%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
191018-C02			
Total Posted Items Pay	\$4,000.00	\$1,952,873.76	\$1,956,873.76
Gross Item Adjustments	(\$4,000.00)	(\$64,827.78)	(\$68,827.78)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,888,045.98	\$1,888,045.98
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3210	0370	8051000A	SEEDING - COOL SEASON MIXTURES	ACRE	\$10,000.000	0.4	\$4,000.00
Project J4S3210 - Total							\$4,000.00
Overall - Total							\$4,000.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3210	0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Material			-10,428.5	\$68.23	(\$711,536.56)
	0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	10,428.5	\$68.23	\$711,536.56
	0070	6 IN. CONCRETE MEDIAN STRIP	Material			-166.7	\$80.20	(\$13,369.34)
	0070	6 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	166.7	\$80.20	\$13,369.34
	0080	CONCRETE SIDEWALK, 4 IN.	Material			-1,378	\$54.35	(\$74,894.30)
	0080	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user baldwc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	1,378	\$54.35	\$74,894.30
	0090	MISC.	Material			-5	\$1,655.95	(\$8,279.75)
	0090	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	5	\$1,655.95	\$8,279.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2020

Pay Estimate Created Date: August 17, 2020

Progress Estimate Number 6			Contract ID Prime Contractor	191018-C02 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2020 August 15, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$2,019,473.21 (\$13,414.37) \$2,006,058.84
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3210	0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-529	\$6.25	(\$3,306.25)
	0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	529	\$6.25	\$3,306.25
	0160	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Material			-70	\$270.48	(\$18,933.60)
	0160	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	70	\$270.48	\$18,933.60
	0250	MISC.	Material			-54	\$1,695.45	(\$91,554.30)
	0250	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	54	\$1,695.45	\$91,554.30
	0320	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-544	\$0.16	(\$87.04)
	0320	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-39,408	\$0.16	(\$6,305.28)
	0320	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 23 on the current Payment Estimate.	544	\$0.16	\$87.04
	0320	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	39,408	\$0.16	\$6,305.28
	0330	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-31,607	\$0.16	(\$5,057.12)
	0330	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user baldwc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	31,607	\$0.16	\$5,057.12
	0350	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-3,412.4	\$1.66	(\$5,664.58)
	0350	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 24 on the current Payment Estimate.	3,412.4	\$1.66	\$5,664.58
	0370	SEEDING - COOL SEASON	Overrun			-0.2	\$10,000.00	(\$2,000.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2020

Pay Estimate Created Date: August 17, 2020

Progress Estimate Number 6		Contract ID Prime Contractor	191018-C02 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2020 August 15, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$2,019,473.21 (\$13,414.37) \$2,006,058.84	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3210		MIXTURES						
	0370	SEEDING - COOL SEASON MIXTURES	Material			-0.4	\$10,000.00	(\$4,000.00)
	0370	SEEDING - COOL SEASON MIXTURES	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 25 on the current Payment Estimate.	0.2	\$10,000.00	\$2,000.00
	0420	SH-FLAT SHEET - SIGNAL SIGN	Material			-76	\$50.50	(\$3,838.00)
	0420	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user baldwc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	76	\$50.50	\$3,838.00
	0490	BASE, CONCRETE	Material			-8.8	\$2,420.00	(\$21,296.00)
	0490	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user baldwc2 overriding Payment Estimate Exception 20 on the current Payment Estimate.	8.8	\$2,420.00	\$21,296.00
	0530	CONCRETE FOOTINGS, EMBEDDED	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-0.39	\$1,000.00	(\$390.00)
	0530	CONCRETE FOOTINGS, EMBEDDED	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.	0.39	\$1,000.00	\$390.00
	0580	2.5 IN. PSST POST - 12 GA.	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-15	\$15.00	(\$225.00)
	0580	2.5 IN. PSST POST - 12 GA.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.	15	\$15.00	\$225.00
	0600	SH-FLAT SHEET	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-5	\$25.00	(\$125.00)
	0600	SH-FLAT SHEET	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 28 on the current Payment Estimate.	5	\$25.00	\$125.00
	0610	MISC.	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-3	\$100.00	(\$300.00)
	0610	MISC.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user baldwc2 overriding Payment Estimate Exception 29 on the current Payment Estimate.	3	\$100.00	\$300.00
	5003	CURB AND GUTTER TYPE B	Material			-250	\$44.21	(\$11,052.50)
	5003	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	250	\$44.21	\$11,052.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 18, 2020

Pay Estimate Created Date: August 17, 2020

Progress Estimate Number 6		Contract ID Prime Contractor	191018-C02 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2020 August 15, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$2,019,473.21 (\$13,414.37) \$2,006,058.84	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Total								(\$4,000.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 18, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3210	FAF 7-3(23)	Coldmill, resurface, ADA improvements and signal improvements	7	JACKSON	from Victor Drive to Wyatt Road in Blue Springs
Totals by Job Numbers					
J4S3210			This Estimate	Previous	To Date
	Posted Item Pay		\$4,000.00	\$1,952,873.76	\$1,956,873.76
	Gross Item Adjustments		(\$4,000.00)	(\$64,827.78)	(\$68,827.78)
	Gross Item Pay		\$0.00	\$1,888,045.98	\$1,888,045.98
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 4030004, Project Item Line Number 0040, Material Set 403000496, Material 0403SP095B - Superpave 9.5 mm, Des B, Acceptance Action Generic AspHigh is insufficient.	Waiting for materials to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6089902, Project Item Line Number 0090, Material Set 6081000, Material 0500XX - Concrete Plant Inspection Review, Acceptance Action Generic 0500XX is insufficient.	Waiting for materials to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6089902, Project Item Line Number 0090, Material Set 6081000, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting on 28 day concrete cylinder breaks.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6169902, Project Item Line Number 0250, Material Set 6081010, Material 0500XX - Concrete Plant Inspection Review, Acceptance Action Generic 0500XX is insufficient.	Waiting for materials to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6083006, Project Item Line Number 0070, Material Set 608300696, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting for materials to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6083006, Project Item Line Number 0070, Material Set 608300696, Material 1055CMMLT2 - White Pavement Cure (non-dissipating) @, Acceptance Action Generic 1055CMMLT2 is insufficient.	Waiting for Jeff City to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6086004, Project Item Line Number 0080, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Construction will report.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6086004, Project Item Line Number 0080, Material Set 608600496, Material 1055CMMLT2 - White Pavement Cure (non-dissipating) @, Acceptance Action Generic 1055CMMLT2 is insufficient.	Waiting for Jeff City to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6091052, Project Item Line Number 5003, Material Set 609105296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for materials to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6091052, Project Item Line Number 5003, Material Set 609105296, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Waiting on 28 day concrete cylinder breaks.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6091052, Project Item Line Number 5003, Material Set 609105296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting for Jeff City to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6131015, Project Item Line Number 0150, Material Set 6131015, Material 1057JMBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting for Jeff City to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6133018, Project Item Line Number 0160, Material Set 613301896, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Construction will report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6205902A, Project Item Line Number 0320, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Waiting on retro readings.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 6205903A, Project Item Line Number 0330, Material Set 6205903A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Waiting on retro readings.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 8051000A, Project Item Line Number 0370, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuetralizer, Acceptance Action Generic 0801AG is insufficient.	Waiting on certs from contractor.	baldwc2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 8051000A, Project Item Line Number 0370, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Waiting on certs from contractor.	baldwc2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 8051000A, Project Item Line Number 0370, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Waiting on certs from contractor.	baldwc2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 9020833, Project Item Line Number 0420, Material Set 9020833, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Waiting for Jeff City to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 9029100, Project Item Line Number 0490, Material Set 902910096, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Waiting for materials to adjust requirements.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 9029100, Project Item Line Number 0490, Material Set 902910096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting for Jeff City to report material.	baldwc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3210, Item 9029100, Project Item Line Number 0490, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting for Jeff City to report material.	baldwc2	Overridden
Estimate Exception Type: Item Overrun: Contract 191018-C02, Contract Project J4S3210, Project Item Line Number 0320, Contract Line Item Number 0320, Item 6205902A, Minor Item.	Waiting on change order to be processed.	baldwc2	Overridden
Estimate Exception Type: Item Overrun: Contract 191018-C02, Contract Project J4S3210, Project Item Line Number 0350, Contract Line Item Number 0350, Item 6221001, Minor Item.	Waiting for change order to be processed.	baldwc2	Overridden
Estimate Exception Type: Item Overrun: Contract 191018-C02, Contract Project J4S3210, Project Item	Waiting on change order to be processed.	baldwc2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 18, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Line Number 0370, Contract Line Item Number 0370, Item 8051000A, Minor Item.			
Estimate Exception Type: Item Overrun: Contract 191018-C02, Contract Project J4S3210, Project Item Line Number 0530, Contract Line Item Number 0530, Item 9031010, Minor Item.	Waiting on change order to be processed.	baldwc2	Overridden
Estimate Exception Type: Item Overrun: Contract 191018-C02, Contract Project J4S3210, Project Item Line Number 0580, Contract Line Item Number 0580, Item 9031280, Minor Item.	Waiting on change order to be processed.	baldwc2	Overridden
Estimate Exception Type: Item Overrun: Contract 191018-C02, Contract Project J4S3210, Project Item Line Number 0600, Contract Line Item Number 0600, Item 9035004A, Minor Item.	Waiting on change order to be processed.	baldwc2	Overridden
Estimate Exception Type: Item Overrun: Contract 191018-C02, Contract Project J4S3210, Project Item Line Number 0610, Contract Line Item Number 0610, Item 9039902, Minor Item.	Waiting on change order to be processed.	baldwc2	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-C02	J4S3210	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$101,129.50	\$101,129.50
		0001	0020	2079909	MISC.LINEAR GRADING FOR SIDEWALK	26.60	-3.60	23.00	STA	23.00	\$1,227.25	\$28,226.75
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	214.00	-214.00	0.00	SQYD	0.00	\$16.85	\$0.00
		0001	0040	4030004	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	11,187.70	-234.60	10,953.10	TONS	10,428.50	\$68.23	\$711,536.56
		0001	0050	4071006	TACK COAT - POLYMER MODIFIED	11,130.00	-11,130.00	0.00	GAL	0.00	\$2.65	\$0.00
		0001	0060	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	217.90	-217.90	0.00	SQYD	0.00	\$65.15	\$0.00
		0001	0070	6083006	6 IN. CONCRETE MEDIAN STRIP	166.70	0.00	166.70	SQYD	166.70	\$80.20	\$13,369.34
		0001	0080	6086004	CONCRETE SIDEWALK, 4 IN.	1,578.70	-200.70	1,378.00	SQYD	1,378.00	\$54.35	\$74,894.30
		0001	0090	6089902	MISC.RAMPED MEDIAN NOSE	2.00	3.00	5.00	EA	5.00	\$1,655.95	\$8,279.75
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0110	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	216.40	15.90	232.30	SQYD	232.30	\$281.55	\$65,404.06
		0001	0120	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	22.00	-22.00	0.00	SQYD	0.00	\$1.15	\$0.00
		0001	0130	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	22.00	-22.00	0.00	SQYD	0.00	\$1.15	\$0.00
		0001	0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	792.00	41.00	833.00	LF	833.00	\$2.00	\$1,666.00
		0001	0150	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	420.00	109.00	529.00	EA	529.00	\$6.25	\$3,306.25
		0001	0160	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	53.40	16.60	70.00	TONS	70.00	\$270.48	\$18,933.60
		0001	0170	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	155.60	154.40	310.00	SQYD	310.00	\$124.28	\$38,526.80
		0001	0180	6161005	CONSTRUCTION SIGNS	767.00	102.00	869.00	SQFT	869.00	\$4.00	\$3,476.00
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$15.00	\$0.00
		0001	0200	6161009	FLAG ASSEMBLY	2.00	1.00	3.00	EA	3.00	\$14.00	\$42.00
		0001	0210	6161025	CHANNELIZER (TRIM LINE)	213.00	125.00	338.00	EA	338.00	\$33.00	\$11,154.00
		0001	0220	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0001	0230	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0240	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	6.00	30.00	36.00	EA	36.00	\$41.00	\$1,476.00
		0001	0250	6169902	MISC.ADA RAMPS	53.00	1.00	54.00	EA	54.00	\$1,695.45	\$91,554.30
		0001	0260	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$205,867.25	\$0.00
		0001	0261	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$195,938.25	\$195,938.25
		0001	0270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	718.00	-81.00	637.00	LF	611.00	\$16.00	\$9,776.00
		0001	0280	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	77.00	-3.00	74.00	EA	71.00	\$250.00	\$17,750.00
		0001	0290	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	0300	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	1.00	\$450.00	\$450.00
		0001	0310	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	144.00	-26.00	118.00	EA	96.00	\$125.00	\$12,000.00
		0001	0320	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	38,864.00	0.00	38,864.00	LF	39,408.00	\$0.16	\$6,305.28
		0001	0330	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	31,762.00	0.00	31,762.00	LF	31,607.00	\$0.16	\$5,057.12
		0001	0340	6209902	MISC.THERMOPLASTIC PAVEMENT MARKING BICYCLE LANE SYMBOL	118.00	0.00	118.00	EA	112.00	\$300.00	\$33,600.00
		0001	0350	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	110,894.00	-2,201.40	108,692.60	SQYD	112,105.00	\$1.66	\$186,094.30
		0001	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0001	0370	8051000A	SEEDING - COOL SEASON MIXTURES	0.20	0.00	0.20	ACRE	0.40	\$10,000.00	\$4,000.00
		0030	0380	9020513	SIGNAL HEAD, TYPE 3B	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0030	0390	9020514	SIGNAL HEAD, TYPE 4B	6.00	0.00	6.00	EA	6.00	\$1,400.00	\$8,400.00
		0030	0400	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	22.00	0.00	22.00	EA	22.00	\$575.00	\$12,650.00
		0030	0410	9020821	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	1.00	0.00	1.00	EA	1.00	\$1,150.00	\$1,150.00
		0030	0420	9020833	SH-FLAT SHEET - SIGNAL SIGN	76.00	0.00	76.00	SQFT	76.00	\$50.50	\$3,838.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-C02	J4S3210	0030	0430	9020834	SIGNAL SIGN, MOUNTING HARDWARE	24.00	0.00	24.00	EA	24.00	\$195.00	\$4,680.00
		0030	0440	9022708	POST, SIGNAL 8 FT. OR 2.4 M	23.00	-3.00	20.00	EA	20.00	\$1,080.00	\$21,600.00
		0030	0450	9024975	VIDEO DETECTION SYSTEM	4.00	0.00	4.00	EA	4.00	\$18,020.00	\$72,080.00
		0030	0460	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	478.00	-159.00	319.00	LF	319.00	\$35.00	\$11,165.00
		0030	0470	9028308	CABLE, 16 AWG 2 CONDUCTOR	4,360.00	671.00	5,031.00	LF	5,031.00	\$1.80	\$9,055.80
		0030	0480	9028310	CABLE, 16 AWG 5 CONDUCTOR	4,380.00	749.00	5,129.00	LF	5,129.00	\$1.95	\$10,001.55
		0030	0490	9029100	BASE, CONCRETE	10.10	-1.30	8.80	CUYD	8.80	\$2,420.00	\$21,296.00
		0030	0500	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNALS (PUSHBUTTONS)	24.00	0.00	24.00	EA	24.00	\$725.00	\$17,400.00
		0030	0510	9029902	MISC.PULLBOX RELOCATION	3.00	-2.00	1.00	EA	1.00	\$2,385.00	\$2,385.00
		0030	0520	9029902	MISC.SIGNAL BASE CONCRETE REPAIR	2.00	0.00	2.00	EA	2.00	\$1,700.00	\$3,400.00
		0040	0530	9031010	CONCRETE FOOTINGS, EMBEDDED	3.60	0.00	3.60	CUYD	3.99	\$1,000.00	\$3,990.00
		0040	0540	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	32.00	0.00	32.00	EA	32.00	\$250.00	\$8,000.00
		0040	0550	9031270A	2 IN. PSST POST - 12 GA.	40.00	0.00	40.00	LF	40.00	\$15.00	\$600.00
		0040	0560	9031272	2.25 IN. PSST POST - 12 GA.	192.00	0.00	192.00	LF	192.00	\$15.00	\$2,880.00
		0040	0570	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	12.00	0.00	12.00	LF	12.00	\$50.00	\$600.00
		0040	0580	9031280	2.5 IN. PSST POST - 12 GA.	477.00	0.00	477.00	LF	492.00	\$15.00	\$7,380.00
		0040	0590	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	96.00	0.00	96.00	LF	96.00	\$50.00	\$4,800.00
		0040	0600	9035004A	SH-FLAT SHEET	293.00	0.00	293.00	SQFT	298.00	\$25.00	\$7,450.00
		0040	0610	9039902	MISC.RELOCATE EXISTING SIGN	37.00	0.00	37.00	EA	40.00	\$100.00	\$4,000.00
		0001	5001	6189901	MISC.Adjust Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$9,929.00	\$9,929.00
		0001	5002	4071005	TACK COAT	0.00	10,909.80	10,909.80	GAL	10,909.80	\$2.50	\$27,274.50
		0001	5003	6091052	CURB AND GUTTER TYPE B	0.00	250.00	250.00	LF	250.00	\$44.21	\$11,052.50
		0001	5004	2029901	MISC.(REMOVAL OF CURB AND GUTTER and MEDIAN NOSES)	0.00	1.00	1.00	LS	1.00	\$7,670.25	\$7,670.25
		0030	5007	9029902	MISC.EXTENSIONS FOR PEDESTRIAN POLE PUSH BUTTONS	0.00	5.00	5.00	EA	0.00	\$182.49	\$0.00
Project J4S3210 - Total Value Posted to Date as of Report Generated Date												\$1,956,873.76
191018-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$1,956,873.76



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 18, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3210

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0370	8051000A	SEEDING - COOL SEASON MIXTURES	8/12/20	8/17/20	0.40	ACRE	MO 7	9.544		12.233		

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Material		4	Jul 16, 2020	SYSTEM	(\$711,536.56)	
				4	Jul 16, 2020	SYSTEM	\$711,536.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$711,536.56)	
				5	Aug 4, 2020	SYSTEM	\$711,536.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$711,536.56)	
				6	Aug 17, 2020	SYSTEM	\$711,536.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Other Item Adjustment	ACAD	3	Jul 1, 2020	baldwc2	(\$1,935.89)	6.23.2020
				3	Jul 1, 2020	baldwc2	(\$1,278.61)	6.24.2020
				3	Jul 1, 2020	baldwc2	(\$2,308.10)	6.25.2020
				3	Jul 1, 2020	baldwc2	(\$2,060.11)	6.26.2020
				3	Jul 1, 2020	baldwc2	(\$4,017.66)	6.27.2020
				3	Jul 1, 2020	baldwc2	(\$3,743.15)	6.28.2020
				3	Jul 1, 2020	baldwc2	(\$3,219.42)	6.29.2020
				3	Jul 1, 2020	baldwc2	(\$3,375.62)	6.30.2020
				4	Jul 16, 2020	baldwc2	(\$4,459.40)	7.1.2020
				4	Jul 16, 2020	baldwc2	(\$3,033.08)	7.6.2020
				4	Jul 16, 2020	baldwc2	(\$892.54)	7.7.2020
				4	Jul 16, 2020	baldwc2	\$3,219.42	This will correct the adjustment for 6.29.2020. The wrong quantity was paid.
				4	Jul 16, 2020	baldwc2	(\$3,296.56)	This will correct the adjustment for 6.29.2020. The wrong quantity was paid.
				ACAD - Total			(\$30,400.72)	
ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)		FUEL	4	Jul 16, 2020	baldwc2	\$908.99	This is to correct the adjustment for the correct quantity placed on 7.7.2020.	
			4	Jul 16, 2020	baldwc2	(\$833.34)	This is correct the adjustment for the right quantity placed on 7.7.2020.	
			4	Jul 16, 2020	baldwc2	\$4,124.88	This is to correct the adjustment made on 6.29.2020. The wrong quantity was paid.	
			4	Jul 16, 2020	baldwc2	(\$4,223.72)	This is to correct the adjustment made on 6.29.2020. The wrong quantity was paid.	
			FUEL - Total			(\$23.19)		
Other Item Adjustment - Total						(\$30,423.91)		
ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095B MIX)	Price		3	Jul 1, 2020	SYSTEM	(\$28,108.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			4	Jul 16, 2020	SYSTEM	(\$7,904.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						- Total		
Price - Total						(\$36,013.26)		
0040 - Total						(\$66,437.17)		
0050	TACK COAT - POLYMER MODIFIED	Material		3	Jul 1, 2020	SYSTEM	(\$25,371.10)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	TACK COAT - POLYMER MODIFIED	Material		3	Jul 1, 2020	SYSTEM	\$25,371.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total			\$0.00		
	Material - Total					\$0.00		
	0050 - Total					\$0.00		
0070	6 IN. CONCRETE MEDIAN STRIP	Material		4	Jul 16, 2020	SYSTEM	(\$13,369.34)	
				4	Jul 16, 2020	SYSTEM	\$13,369.34	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$13,369.34)	
				5	Aug 4, 2020	SYSTEM	\$13,369.34	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$13,369.34)	
				6	Aug 17, 2020	SYSTEM	\$13,369.34	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	- Total			\$0.00				
	Material - Total					\$0.00		
0070 - Total					\$0.00			
0080	CONCRETE SIDEWALK, 4 IN.	Material		2	Jun 16, 2020	SYSTEM	(\$57,697.96)	
				2	Jun 16, 2020	SYSTEM	\$57,697.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$73,318.15)	
				3	Jul 1, 2020	SYSTEM	\$73,318.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user baldwc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$74,894.30)	
				4	Jul 16, 2020	SYSTEM	\$74,894.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$74,894.30)	
				5	Aug 4, 2020	SYSTEM	\$74,894.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user baldwc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$74,894.30)	
		6	Aug 17, 2020	SYSTEM	\$74,894.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user baldwc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
- Total			\$0.00					
Material - Total					\$0.00			
0080 - Total					\$0.00			
0090	MISC. RAMPED MEDIAN NOSE	Material		4	Jul 16, 2020	SYSTEM	(\$3,311.90)	
				4	Jul 16, 2020	SYSTEM	\$3,311.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$8,279.75)	
				5	Aug 4, 2020	SYSTEM	\$8,279.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$8,279.75)	
				6	Aug 17, 2020	SYSTEM	\$8,279.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user baldwc2 overriding



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0090	MISC. RAMPED MEDIAN NOSE	Material						Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0090 - Total							\$0.00	
0100	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		1	Jun 3, 2020	SYSTEM	(\$2,500.00)	
				2	Jun 16, 2020	SYSTEM	(\$2,500.00)	
				3	Jul 1, 2020	SYSTEM	(\$2,500.00)	
			- Total				(\$7,500.00)	
	Material - Total						(\$7,500.00)	
	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	MaterialCredit		2	Jun 16, 2020	SYSTEM	\$2,500.00	
				3	Jul 1, 2020	SYSTEM	\$2,500.00	
				4	Jul 16, 2020	SYSTEM	\$2,500.00	
			- Total				\$7,500.00	
	MaterialCredit - Total						\$7,500.00	
0100 - Total							\$0.00	
0110	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Jun 16, 2020	SYSTEM	(\$65,404.06)	
				2	Jun 16, 2020	SYSTEM	\$65,404.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$65,404.06)	
				3	Jul 1, 2020	SYSTEM	\$65,404.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$65,404.06)	
				4	Jul 16, 2020	SYSTEM	\$65,404.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0062) due to user baldwc2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$4,476.65)	
				2	Jun 16, 2020	SYSTEM	\$4,476.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 16 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$4,476.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				3	Jul 1, 2020	SYSTEM	\$4,476.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 21 on the current Payment Estimate.
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0110 - Total							\$0.00	
0140	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$82.00)	
				4	Jul 16, 2020	SYSTEM	\$82.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.00000 - 2.00000,' is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0140 - Total							\$0.00	
0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Jun 16, 2020	SYSTEM	(\$3,306.25)	
				2	Jun 16, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			2020			Estimate Item Adjustment (0011) due to user baldwc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				3	Jul 1, 2020	SYSTEM	(\$3,306.25)			
				3	Jul 1, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user baldwc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				4	Jul 16, 2020	SYSTEM	(\$3,306.25)			
				4	Jul 16, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0063) due to user baldwc2 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				5	Aug 4, 2020	SYSTEM	(\$3,306.25)			
				5	Aug 4, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user baldwc2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				6	Aug 17, 2020	SYSTEM	(\$3,306.25)			
				6	Aug 17, 2020	SYSTEM	\$3,306.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
	- Total					\$0.00				
	Material - Total					\$0.00				
	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$681.25)			
				2	Jun 16, 2020	SYSTEM	\$681.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 18 on the current Payment Estimate.		
3				Jul 1, 2020	SYSTEM	(\$681.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
3				Jul 1, 2020	SYSTEM	\$681.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 23 on the current Payment Estimate.			
Overrun - Total						\$0.00				
Overrun - Total					\$0.00					
0150 - Total					\$0.00					
0160	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Material		6	Aug 17, 2020	SYSTEM	(\$18,933.60)			
				6	Aug 17, 2020	SYSTEM	\$18,933.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				- Total					\$0.00	
	Material - Total					\$0.00				
	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	ACAD	3	Jul 1, 2020	baldwc2	(\$170.36)	6.6.2020		
				ACAD - Total					(\$170.36)	
				Other Item Adjustment - Total					(\$170.36)	
0160 - Total					(\$170.36)					
0170	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$3,902.39)			
				4	Jul 16, 2020	SYSTEM	\$3,902.39	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '124.28000 - 124.28000, 'is applied (if non-zero).		
				Overrun - Total					\$0.00	
	Overrun - Total					\$0.00				
0170 - Total					\$0.00					
0180	CONSTRUCTION SIGNS	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$132.00)			
				4	Jul 16, 2020	SYSTEM	\$132.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.00000 - 4.00000, 'is applied (if non-zero).		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180		Overrun	Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	0180 - Total						\$0.00	
0200	FLAG ASSEMBLY	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$14.00)	
				4	Jul 16, 2020	SYSTEM	\$14.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.00000 - 14.00000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
	0200 - Total				\$0.00			
0250	MISC. ADA RAMPS	Material		2	Jun 16, 2020	SYSTEM	(\$55,949.85)	
				2	Jun 16, 2020	SYSTEM	\$55,949.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user baldwc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Jul 1, 2020	SYSTEM	(\$84,772.50)	
				3	Jul 1, 2020	SYSTEM	\$84,772.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$91,554.30)	
				4	Jul 16, 2020	SYSTEM	\$91,554.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user baldwc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$91,554.30)	
				5	Aug 4, 2020	SYSTEM	\$91,554.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$91,554.30)	
				6	Aug 17, 2020	SYSTEM	\$91,554.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	MISC. ADA RAMPS	Overrun	Overrun	4	Jul 16, 2020	SYSTEM	\$1,695.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) overriding Payment Estimate Exception 37 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$1,695.45)	
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
	0250 - Total				\$0.00			
0320	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		4	Jul 16, 2020	SYSTEM	(\$6,305.28)	
				4	Jul 16, 2020	SYSTEM	\$6,305.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user baldwc2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$6,305.28)	
				5	Aug 4, 2020	SYSTEM	\$6,305.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user baldwc2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$6,305.28)	
				6	Aug 17, 2020	SYSTEM	\$6,305.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
6 IN. WHITE HIGH BUILD		Overrun	Overrun	4	Jul 16,	SYSTEM	\$87.04	This adjustment offsets the original system-generated Overrun Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0320	WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun		2020			Estimate Item Adjustment (0044) overriding Payment Estimate Exception 38 on the current Payment Estimate.	
				4	Jul 16, 2020	SYSTEM	(\$87.04)		
				5	Aug 4, 2020	SYSTEM	(\$87.04)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				5	Aug 4, 2020	SYSTEM	\$87.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 23 on the current Payment Estimate.	
				6	Aug 17, 2020	SYSTEM	(\$87.04)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				6	Aug 17, 2020	SYSTEM	\$87.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 23 on the current Payment Estimate.	
	Overrun - Total			\$0.00					
Overrun - Total			\$0.00						
0320 - Total							\$0.00		
0330	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		4	Jul 16, 2020	SYSTEM	(\$5,057.12)		
				4	Jul 16, 2020	SYSTEM	\$5,057.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0064) due to user baldwc2 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
				5	Aug 4, 2020	SYSTEM	(\$5,057.12)		
				5	Aug 4, 2020	SYSTEM	\$5,057.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user baldwc2 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				6	Aug 17, 2020	SYSTEM	(\$5,057.12)		
				6	Aug 17, 2020	SYSTEM	\$5,057.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user baldwc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
	- Total			\$0.00					
Material - Total			\$0.00						
0330 - Total							\$0.00		
0350	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun	Overrun	4	Jul 16, 2020	SYSTEM	(\$5,664.58)		
					4	Jul 16, 2020	SYSTEM	\$5,664.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) due to user baldwc2 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					5	Aug 4, 2020	SYSTEM	(\$5,664.58)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					5	Aug 4, 2020	SYSTEM	\$5,664.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user baldwc2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					6	Aug 17, 2020	SYSTEM	(\$5,664.58)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					6	Aug 17, 2020	SYSTEM	\$5,664.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user baldwc2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
	Overrun - Total			\$0.00					
Overrun - Total			\$0.00						
0350 - Total							\$0.00		
0370	SEEDING - COOL SEASON MIXTURES	Material		6	Aug 17, 2020	SYSTEM	(\$4,000.00)		
	- Total			(\$4,000.00)					
	Material - Total			(\$4,000.00)					
	SEEDING - COOL SEASON MIXTURES	Overrun	Overrun	6	Aug 17, 2020	SYSTEM	(\$2,000.00)		
					6	Aug 17, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 25 on the current Payment Estimate.
	Overrun - Total			\$0.00					
Overrun - Total			\$0.00						



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0370 - Total							(\$4,000.00)	
0400	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		4	Jul 16, 2020	SYSTEM	(\$12,650.00)	
				4	Jul 16, 2020	SYSTEM	\$12,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0065) due to user baldwc2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0400 - Total							\$0.00	
0410	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	Material		4	Jul 16, 2020	SYSTEM	(\$1,150.00)	
				4	Jul 16, 2020	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) due to user baldwc2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0410 - Total							\$0.00	
0420	SH-FLAT SHEET - SIGNAL SIGN	Material		4	Jul 16, 2020	SYSTEM	(\$3,838.00)	
				4	Jul 16, 2020	SYSTEM	\$3,838.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0067) due to user baldwc2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				5	Aug 4, 2020	SYSTEM	(\$3,838.00)	
				5	Aug 4, 2020	SYSTEM	\$3,838.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user baldwc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$3,838.00)	
				6	Aug 17, 2020	SYSTEM	\$3,838.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user baldwc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0420 - Total							\$0.00	
0440	POST, SIGNAL 8 FT. OR 2.4 M	Material		4	Jul 16, 2020	SYSTEM	(\$21,600.00)	
				4	Jul 16, 2020	SYSTEM	\$21,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0068) due to user baldwc2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
	POST, SIGNAL 8 FT. OR 2.4 M	Other Item Adjustment	MATL	5	Aug 3, 2020	baldwc2	\$1,779.75	This is a left over material adjustment for 3.0 Each ped poles not installed. 3 units were received at the Stadium Signal Shop facility at a unit price per each of \$565.00 and a total amount of \$1,779.75 (includes a 5% additional cost for overhead). .
							MATL - Total	
Other Item Adjustment - Total						\$1,779.75		
0440 - Total							\$1,779.75	
0450	VIDEO DETECTION SYSTEM	Material		3	Jul 1, 2020	SYSTEM	(\$36,040.00)	
				3	Jul 1, 2020	SYSTEM	\$36,040.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$72,080.00)	
				4	Jul 16, 2020	SYSTEM	\$72,080.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0069) due to user baldwc2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total						\$0.00		
0450 - Total							\$0.00	
0460	CONDUIT, 3 IN., TRENCH WITH	Material		2	Jun 16,	SYSTEM	(\$5,145.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0460	TRACER WIRE	Material			2020				
				2	Jun 16, 2020	SYSTEM	\$5,145.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				3	Jul 1, 2020	SYSTEM	(\$8,295.00)		
				3	Jul 1, 2020	SYSTEM	\$8,295.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				4	Jul 16, 2020	SYSTEM	(\$11,165.00)		
				4	Jul 16, 2020	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0070) due to user baldwc2 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
				- Total			\$0.00		
	Material - Total						\$0.00		
	0460 - Total						\$0.00		
	0470	CABLE, 16 AWG 2 CONDUCTOR	Material		3	Jul 1, 2020	SYSTEM	(\$9,055.80)	
3					Jul 1, 2020	SYSTEM	\$9,055.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
4					Jul 16, 2020	SYSTEM	(\$9,055.80)		
4					Jul 16, 2020	SYSTEM	\$9,055.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user baldwc2 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					- Total		\$0.00		
Material - Total						\$0.00			
CABLE, 16 AWG 2 CONDUCTOR		Overrun	Overrun	3	Jul 1, 2020	SYSTEM	(\$1,207.80)		
				3	Jul 1, 2020	SYSTEM	\$1,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				4	Jul 16, 2020	SYSTEM	(\$1,207.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				4	Jul 16, 2020	SYSTEM	\$1,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) overriding Payment Estimate Exception 40 on the current Payment Estimate.	
	5			Aug 4, 2020	SYSTEM	(\$1,207.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
	5			Aug 4, 2020	SYSTEM	\$1,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user baldwc2 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
			Overrun - Total		\$0.00				
Overrun - Total						\$0.00			
0470 - Total						\$0.00			
0480	CABLE, 16 AWG 5 CONDUCTOR	Material		3	Jul 1, 2020	SYSTEM	(\$10,001.55)		
				3	Jul 1, 2020	SYSTEM	\$10,001.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user baldwc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				4	Jul 16, 2020	SYSTEM	(\$10,001.55)		
				4	Jul 16, 2020	SYSTEM	\$10,001.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user baldwc2 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
						- Total		\$0.00	
	Material - Total						\$0.00		
	CABLE, 16 AWG 5 CONDUCTOR	Overrun	Overrun	3	Jul 1, 2020	SYSTEM	(\$1,460.55)		
3	Jul 1, 2020			SYSTEM	\$1,460.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 28 on the current Payment Estimate.			
4	Jul 16,			SYSTEM	(\$1,460.55)	Averaged Price Adjustment from this item on all previous payment			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0480	CABLE, 16 AWG 5 CONDUCTOR	Overrun	Overrun		2020			estimates of '0.00000' is applied (if non-zero).			
				4	Jul 16, 2020	SYSTEM	\$1,460.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) overriding Payment Estimate Exception 41 on the current Payment Estimate.			
				5	Aug 4, 2020	SYSTEM	(\$1,460.55)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				5	Aug 4, 2020	SYSTEM	\$1,460.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user baldwc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
			Overrun - Total			\$0.00					
	Overrun - Total			\$0.00							
0480 - Total							\$0.00				
0490	BASE, CONCRETE	Material		3	Jul 1, 2020	SYSTEM	(\$12,777.60)				
				3	Jul 1, 2020	SYSTEM	\$12,777.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user baldwc2 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
				4	Jul 16, 2020	SYSTEM	(\$21,296.00)				
				4	Jul 16, 2020	SYSTEM	\$21,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0071) due to user baldwc2 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
				5	Aug 4, 2020	SYSTEM	(\$21,296.00)				
				5	Aug 4, 2020	SYSTEM	\$21,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user baldwc2 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
				6	Aug 17, 2020	SYSTEM	(\$21,296.00)				
				6	Aug 17, 2020	SYSTEM	\$21,296.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user baldwc2 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
			- Total			\$0.00					
	Material - Total			\$0.00							
0490 - Total							\$0.00				
0530	CONCRETE FOOTINGS, EMBEDDED	Material		2	Jun 16, 2020	SYSTEM	(\$2,200.00)				
				2	Jun 16, 2020	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user baldwc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				3	Jul 1, 2020	SYSTEM	(\$2,200.00)				
				3	Jul 1, 2020	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user baldwc2 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
				4	Jul 16, 2020	SYSTEM	(\$3,600.00)				
				4	Jul 16, 2020	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0072) due to user baldwc2 overriding Payment Estimate Exception 36 on the current Payment Estimate.			
						- Total			\$0.00		
				Material - Total			\$0.00				
	CONCRETE FOOTINGS, EMBEDDED	Overrun	Overrun	5	Aug 4, 2020	SYSTEM	(\$390.00)				
				5	Aug 4, 2020	SYSTEM	\$390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user baldwc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
				6	Aug 17, 2020	SYSTEM	(\$390.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				6	Aug 17, 2020	SYSTEM	\$390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user baldwc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
						Overrun - Total			\$0.00		
				Overrun - Total			\$0.00				
0530 - Total							\$0.00				



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0540	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$5,184.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Jun 16, 2020	SYSTEM	(\$5,022.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jul 16, 2020	SYSTEM	(\$162.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		2	Jun 16, 2020	SYSTEM	(\$7,750.00)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user baldwc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				2	Jun 16, 2020	SYSTEM	\$7,750.00	
				- Total			\$0.00	
	Material - Total						\$0.00	
	0540 - Total						\$0.00	
0550	2 IN. PSST POST - 12 GA.	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$154.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jul 16, 2020	SYSTEM	(\$154.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
0550 - Total						\$0.00		
0560	2.25 IN. PSST POST - 12 GA.	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$806.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Jun 16, 2020	SYSTEM	(\$781.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jul 16, 2020	SYSTEM	(\$25.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
	2.25 IN. PSST POST - 12 GA.	Material		2	Jun 16, 2020	SYSTEM	(\$2,790.00)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user baldwc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				2	Jun 16, 2020	SYSTEM	\$2,790.00	
				- Total			\$0.00	
	Material - Total						\$0.00	
	0560 - Total						\$0.00	
0570	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$181.20	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jul 16, 2020	SYSTEM	(\$181.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
0570 - Total						\$0.00		
0580	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$2,432.70	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Jun 16, 2020	SYSTEM	(\$2,371.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jul 16, 2020	SYSTEM	(\$61.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
	2.5 IN. PSST POST - 12 GA.	Material		2	Jun 16, 2020	SYSTEM	(\$6,975.00)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user baldwc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				2	Jun 16, 2020	SYSTEM	\$6,975.00	
				- Total			\$0.00	
Material - Total						\$0.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0580	2.5 IN. PSST POST - 12 GA.	Overrun	Overrun	5	Aug 4, 2020	SYSTEM	(\$225.00)	
				5	Aug 4, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user baldwc2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Aug 17, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user baldwc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
	0580 - Total						\$0.00	
0590	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$2,109.12	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Jun 16, 2020	SYSTEM	(\$2,043.21)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jul 16, 2020	SYSTEM	(\$65.91)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		2	Jun 16, 2020	SYSTEM	(\$4,650.00)	
				2	Jun 16, 2020	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user baldwc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0590 - Total						\$0.00	
0600	SH-FLAT SHEET	Construction Stockpile		1	Jun 3, 2020	SYSTEM	\$3,149.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Jun 16, 2020	SYSTEM	(\$2,999.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jul 16, 2020	SYSTEM	(\$150.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
	SH-FLAT SHEET	Material		2	Jun 16, 2020	SYSTEM	(\$6,975.00)	
				2	Jun 16, 2020	SYSTEM	\$6,975.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user baldwc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0600 - Total						\$0.00	
	SH-FLAT SHEET	Overrun	Overrun	5	Aug 4, 2020	SYSTEM	(\$125.00)	
				5	Aug 4, 2020	SYSTEM	\$125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user baldwc2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$125.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Aug 17, 2020	SYSTEM	\$125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user baldwc2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
	0600 - Total						\$0.00	
0610	MISC. RELOCATE EXISTING SIGN	Overrun	Overrun	5	Aug 4, 2020	SYSTEM	(\$300.00)	
				5	Aug 4, 2020	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user baldwc2 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				6	Aug 17,	SYSTEM	(\$300.00)	Averaged Price Adjustment from this item on all previous payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0610	MISC. RELOCATE EXISTING SIGN	Overrun	Overrun		2020			estimates of '0.00000' is applied (if non-zero).
				6	Aug 17, 2020	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user baldwc2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
			Overrun - Total			\$0.00		
	Overrun - Total					\$0.00		
	0610 - Total							\$0.00
5002	TACK COAT	Material		4	Jul 16, 2020	SYSTEM	(\$27,274.50)	
				4	Jul 16, 2020	SYSTEM	\$27,274.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0073) due to user baldwc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total			\$0.00		
	Material - Total					\$0.00		
	5002 - Total							\$0.00
5003	CURB AND GUTTER TYPE B	Material		5	Aug 4, 2020	SYSTEM	(\$11,052.50)	
				5	Aug 4, 2020	SYSTEM	\$11,052.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$11,052.50)	
				6	Aug 17, 2020	SYSTEM	\$11,052.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user baldwc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
			- Total			\$0.00		
	Material - Total					\$0.00		
5003 - Total							\$0.00	
Overall - Total							(\$68,827.78)	