



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191018-D04	0004	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Prepared For:

Joe's Bridge & Grading, Inc.
31 Pine Cone Road
Poplar Bluff, MO 63901
(573)785-7229FAX

Prepared By:

St. James Project Office
17855 Highway 8
St. James, MO 65559

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3241	FAF 49-1(18)	Bridge replacement	49	CRAWFORD	west of Cherryville over Dry Fork Creek

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,409,119.51	\$11,725.12	\$1,420,844.63	38.95%	July 1, 2020	July 1, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J5P3241			

Contract Total Pay For Estimate No. 004

	To Date	Previous	This Estimate
191018-D04			
Total Earnings	\$553,433.52	\$334,214.40	\$219,219.12
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$553,433.52	\$334,214.40	
Contract Total Payable This Estimate:			\$219,219.12

Approval Date		By User
March 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	linkd1
March 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
March 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191018-D04	0004	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Totals by Job Numbers				
J5P3241		To Date	Previous	This Estimate
	Participating	\$553,433.52	\$334,214.40	\$219,219.12
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$553,433.52	\$334,214.40	\$219,219.12
	Stockpiled Materials	\$55,572.00	\$63,260.38	-7,688.38
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$176,306.02	\$100,347.52	\$75,958.50
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$553,433.52	\$334,214.40	
Project Total Payable This Estimate:				\$219,219.12

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 7027000, Project Item Line Number 0570, Material Set 7027000, Material 0702PLPT - Pile Point Reinforcement, Acceptance Action Generic 0702PLPT is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 7032003, Project Item Line Number 0580, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 8061050, Project Item Line Number 0450, Material Set 806105096, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 6173700B, Project Item Line Number 0280, Material Set 6173700B96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	linkd1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191018-D04	0004	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 7032003, Project Item Line Number 0580, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 7061060, Project Item Line Number 0620, Material Set 706106096, Material 1036RSDFL42M29 - Reinforcing Steel No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 3105003, Project Item Line Number 0070, Material Set 310500396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 6113020, Project Item Line Number 0150, Material Set 611302096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 6161009, Project Item Line Number 0230, Material Set 6161009, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 7021214, Project Item Line Number 0540, Material Set 702121496, Material 0702PLSS...MAZC - Bearing Piles Struct Steel Galvd, Acceptance Action Generic 0702PLSS...MAZC is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 6161005, Project Item Line Number 0210, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 6161008, Project Item Line Number 0220, Material Set 6161008, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 6161098A, Project Item Line Number 5001, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 7061060, Project Item Line Number 0620, Material Set 706106096,	linkd1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191018-D04	0004	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Material 1036RSDFP42M32 - Reinforcing Steel No. 10/M32 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 7161003, Project Item Line Number 0670, Material Set 7161003, Material 1038BBPD - Bridge Bearing Pad, Acceptance Action Generic 1038BBPD is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 6161025, Project Item Line Number 0240, Material Set 6161025, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 6162000A, Project Item Line Number 0270, Material Set 6162000A, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 7061060, Project Item Line Number 0620, Material Set 706106096, Material 1036RSDFP42M36 - Reinforcing Steel No. 11/M36 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 6162002, Project Item Line Number 5002, Material Set 616200296, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 7032003, Project Item Line Number 0580, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 7061060, Project Item Line Number 0620, Material Set 706106096, Material 1036RSDFP42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	linkd1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5P3241, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	linkd1	Acknowledged

Items Paid This Estimate Period



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
191018-D04		0004		February 16, 2020		March 1, 2020		March 2, 2020		Progress	
Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate	
J5P3241	0020	2022010		\$18,000.00	LS	0.00	0.50	0.00	0.50	\$0.00	
	0040	2035500		\$21.00	CUYD	0.00	0.00	0.00	0.00	\$8,400.00	
	0070	3105003		\$12.00	SQYD	0.00	0.00	0.00	0.00	\$0.00	
	0150	6113020		\$20.00	CUYD	0.00	0.00	0.00	0.00	\$16,000.00	
	0160	6113040		\$28.00	CUYD	0.00	0.00	800.00	800.00	\$22,400.00	
	0170	6122012		\$1,800.00	EA	0.00	2.00	0.00	2.00	\$0.00	
	0210	6161005		\$7.50	SQFT	0.00	0.00	0.00	0.00	\$3,262.50	
	0220	6161008		\$50.00	EA	0.00	0.00	0.00	0.00	\$0.00	
	0230	6161009		\$25.00	EA	0.00	0.00	0.00	0.00	\$0.00	
	0240	6161025		\$23.00	EA	0.00	0.00	0.00	0.00	\$0.00	
	0270	6162000A		\$15,000.00	EA	0.00	0.00	0.00	0.00	\$0.00	
	0280	6173700B		\$30.00	LF	0.00	0.00	0.00	0.00	\$0.00	
	0301	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	\$144,636.00	LS	0.00	0.25	0.25	0.50	\$36,159.00	
	0340	6208076		\$0.75	LF	0.00	1,190.00	0.00	1,190.00	\$0.00	
	0360	6240103A		\$3.00	SQYD	0.00	0.00	250.00	250.00	\$750.00	
	0390	6274000		\$8,000.00	LS	0.00	0.50	0.00	0.50	\$0.00	
	0440	8061019		\$2.40	LF	0.00	465.00	0.00	465.00	\$0.00	
	0450	8061050		\$10.00	LF	0.00	0.00	0.00	0.00	\$1,100.00	
	0460	6061060		\$30.00	LF	0.00	0.00	0.00	0.00	\$0.00	
	0470	6061069		\$3,200.00	EA	0.00	0.00	0.00	0.00	\$0.00	
0480	6063014		\$3,000.00	EA	0.00	0.00	0.00	0.00	\$0.00		
0500	2061000		\$25.00	CUYD	0.00	40.00	0.00	40.00	\$0.00		
0510	2065500		\$30,000.00	LS	0.00	0.50	0.00	0.50	\$0.00		
0520	2160500		\$60,000.00	LS	0.00	0.50	0.00	0.50	\$0.00		



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191018-D04	0004	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5P3241	0540	7021214		\$96.00	LF	0.00	0.00	0.00	0.00	\$9,216.00
	0550	7025002		\$1,000.00	EA	0.00	0.00	2.00	2.00	\$2,000.00
	0560	7026000		\$150.00	LF	0.00	296.50	0.00	296.50	\$0.00
	0570	7027000		\$160.00	EA	0.00	0.00	0.00	0.00	\$480.00
	0580	7032003		\$1,200.00	CUYD	0.00	0.00	0.00	0.00	\$31,200.00
	0590	7034213		\$385.00	SQYD	0.00	0.00	0.00	0.00	\$29,334.81
	0610	7056002		\$198.00	LF	0.00	0.00	444.00	444.00	\$36,896.12
	0620	7061060		\$2.00	LB	0.00	0.00	0.00	0.00	\$3,000.00
	0630	7061070		\$36.00	EA	0.00	0.00	48.00	48.00	\$15,720.69
	0670	7161003		\$275.00	EA	0.00	0.00	0.00	0.00	\$3,300.00
	5001	6161098A		\$4,100.00	EA	0.00	0.00	0.00	0.00	\$0.00
	5002	6162002		\$88.13	EA	0.00	0.00	0.00	0.00	\$0.00
	5003	1099901		\$25,364.00	LS	0.00	1.00	0.00	1.00	\$0.00
Total Amount of Items Paid this Estimate -										\$219,219.12

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3241	0001	0010	2019901	MISC. CLEARING AND GRUBBING	0.00	1	LS	0.00	\$3,500.00	\$0.00
	0001	0020	2022010		0.00	1	LS	0.50	\$18,000.00	\$9,000.00
	0001	0030	2031000		0.00	136	CUYD	0.00	\$15.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191018-D04	0004	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3241	0001	0040	2035500		0.00	1034	CUYD	400.00	\$21.00	\$8,400.00
	0001	0050	2036000		0.00	136	CUYD	0.00	\$5.00	\$0.00
	0001	0060	3040504		0.00	542	SQYD	0.00	\$8.99	\$0.00
	0001	0070	3105003		0.00	71	SQYD	71.00	\$12.00	\$852.00
	0001	0080	4010150		0.00	341.600	SQYD	0.00	\$38.24	\$0.00
	0001	0090	4011209		0.00	160.400	TONS	0.00	\$82.64	\$0.00
	0001	0100	4013000		0.00	62.200	TONS	0.00	\$82.64	\$0.00
	0001	0110	4019905	MISC. OPTIONAL PAVEMENT	0.00	542	SQYD	0.00	\$49.10	\$0.00
	0001	0120	4071006		0.00	120	GAL	0.00	\$21.50	\$0.00
	0001	0130	6079903	MISC. BARBED WIRE FENCE	0.00	271	LF	0.00	\$16.00	\$0.00
	0001	0140	6085008		0.00	151.300	SQYD	0.00	\$40.41	\$0.00
	0001	0150	6113020		0.00	2598	CUYD	800.00	\$20.00	\$16,000.00
	0001	0160	6113040		0.00	2598	CUYD	800.00	\$28.00	\$22,400.00
	0001	0170	6122012		0.00	2	EA	2.00	\$1,800.00	\$3,600.00
	0001	0180	6122020		0.00	2	EA	0.00	\$150.00	\$0.00
	0001	0190	6122030		0.00	2	EA	0.00	\$500.00	\$0.00
	0001	0200	6123000A		0.00	1	EA	0.00	\$5,000.00	\$0.00
	0001	0210	6161005		0.00	435	SQFT	435.00	\$7.50	\$3,262.50



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191018-D04	0004	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3241	0001	0220	6161008		0.00	6	EA	6.00	\$50.00	\$300.00
	0001	0230	6161009		0.00	4	EA	4.00	\$25.00	\$100.00
	0001	0240	6161025		0.00	26	EA	26.00	\$23.00	\$598.00
	0001	0250	6161030		0.00	1	EA	0.00	\$175.00	\$0.00
	0001	0260	6161040		0.00	1	EA	0.00	\$800.00	\$0.00
	0001	0270	6162000A		0.00	2	EA	2.00	\$15,000.00	\$30,000.00
	0001	0280	6173700B		0.00	340	LF	340.00	\$30.00	\$10,200.00
	0001	0290	6175010A		0.00	250	LF	0.00	\$17.00	\$0.00
	0001	0300	6181000		-1.00	1	LS	0.00	\$170,000.00	\$0.00
	0001	0301	6181000	MOBILIZATION Adjust Mobilization for Contract Bond	1.00	0	LS	0.50	\$144,636.00	\$72,318.00
	0001	0310	6191000		0.00	678	LF	0.00	\$3.00	\$0.00
	0001	0320	6206000C		0.00	2184	LF	0.00	\$0.50	\$0.00
	0001	0330	6206001C		0.00	1366	LF	0.00	\$0.50	\$0.00
	0001	0340	6208076		0.00	3290	LF	1,190.00	\$0.75	\$892.50
	0001	0350	6221001		0.00	1483	SQYD	0.00	\$7.35	\$0.00
	0001	0360	6240103A		0.00	1299	SQYD	250.00	\$3.00	\$750.00
	0001	0370	6261000A		0.00	9.100	STA	0.00	\$265.00	\$0.00
	0001	0380	6261001		0.00	8.300	STA	0.00	\$265.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191018-D04	0004	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3241	0001	0390	6274000		0.00	1	LS	0.50	\$8,000.00	\$4,000.00
	0001	0400	8051000A		0.00	0.500	ACRE	0.00	\$10,800.00	\$0.00
	0001	0410	8061004		0.00	4	CUYD	0.00	\$105.00	\$0.00
	0001	0420	8061005		0.00	180	LF	0.00	\$12.50	\$0.00
	0001	0430	8061016		0.00	37	CUYD	0.00	\$10.00	\$0.00
	0001	0440	8061019		0.00	1993	LF	465.00	\$2.40	\$1,116.00
	0001	0450	8061050		0.00	170	LF	110.00	\$10.00	\$1,100.00
	0010	0460	6061060		0.00	25	LF	0.00	\$30.00	\$0.00
	0010	0470	6061069		0.00	4	EA	0.00	\$3,200.00	\$0.00
	0010	0480	6063014		0.00	4	EA	0.00	\$3,000.00	\$0.00
	0040	0490	9039902	MISC. MISC. SIGN RELOCATION	0.00	4	EA	0.00	\$250.00	\$0.00
	0070	0500	2061000		0.00	80	CUYD	40.00	\$25.00	\$1,000.00
	0070	0510	2065500		0.00	1	LS	0.50	\$30,000.00	\$15,000.00
	0070	0520	2160500		0.00	1	LS	0.50	\$60,000.00	\$30,000.00
	0070	0530	5031011A		0.00	128	SQYD	0.00	\$150.00	\$0.00
	0070	0540	7021214		0.00	565	LF	443.00	\$96.00	\$42,528.00
	0070	0550	7025002		0.00	2	EA	2.00	\$1,000.00	\$2,000.00
	0070	0560	7026000		0.00	360	LF	296.50	\$150.00	\$44,475.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191018-D04	0004	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3241	0070	0570	7027000		0.00	20	EA	12.00	\$160.00	\$1,920.00
	0070	0580	7032003		0.00	48.200	CUYD	26.00	\$1,200.00	\$31,200.00
	0070	0590	7034213		0.00	765	SQYD	0.00	\$385.00	\$0.00
	0070	0600	7034215		0.00	487	LF	0.00	\$98.00	\$0.00
	0070	0610	7056002		0.00	887	LF	444.00	\$198.00	\$87,912.00
	0070	0620	7061060		0.00	2990	LB	1,500.00	\$2.00	\$3,000.00
	0070	0630	7061070		0.00	841	EA	48.00	\$36.00	\$1,728.00
	0070	0640	7123301		0.00	9	EA	0.00	\$650.00	\$0.00
	0070	0650	7123610		0.00	11	EA	0.00	\$350.00	\$0.00
	0070	0660	7151001		0.00	2	EA	0.00	\$2,000.00	\$0.00
	0070	0670	7161003		0.00	24	EA	12.00	\$275.00	\$3,300.00
	0001	5001	6161098A		2.00	0	EA	2.00	\$4,100.00	\$8,200.00
	0001	5002	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS Contractor Supplied Temporary Rumble Strips	40.00	0	EA	40.00	\$88.13	\$3,525.12
	0001	5003	1099901	MISC. Adjustment Mobilization for Contract Bond: Bond Payment.	1.00	0	LS	1.00	\$25,364.00	\$25,364.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5P3241	0040	2035500	EMBANKMENT IN PLACE	Left of Stationing	3/1/20	linkd1	400.00	CUYD		
	0150	6113020	FURNISHING TYPE 2 ROCK	Bent 1	2/26/20	linkd1	400.00	CUYD		



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
191018-D04		0004		February 16, 2020		March 1, 2020			March 2, 2020		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J5P3241	0150	6113020	BLANKET	Bent 4	2/26/20	linkd1	400.00	CUYD				
	0160	6113040	PLACING TYPE 2 ROCK BLANKET	Bent 1	2/26/20	linkd1	400.00	CUYD				
				Bent 4		linkd1	400.00	CUYD				
	0210	6161005	CONSTRUCTION SIGNS	Various	3/1/20	linkd1	435.00	SQFT				
	0301	6181000	MOBILIZATION	2nd mob payment	3/1/20	linkd1	0.25	LS				
	0360	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	Bent 1	2/26/20	linkd1	125.00	SQYD				
				Bent 4		linkd1	125.00	SQYD				
	0450	8061050	TYPE C BERM	Bent 1	3/1/20	linkd1	50.00	LF				
				Bent 4		linkd1	60.00	LF				
	0540	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	Bent 4 Hole 16	2/17/20	linkd1	32.00	LF				
				Bent 4 Hole 17		linkd1	32.00	LF				
				Bent 4 hole 18		linkd1	32.00	LF				
	0550	7025002	PILE WAVE ANALYSIS	Various	2/17/20	linkd1	2.00	EA				
	0570	7027000	PILE POINT REINFORCEMENT	Bent 4 Holes 16-18	2/17/20	linkd1	3.00	EA				
	0580	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	Bent 1	2/21/20	linkd1	7.00	CUYD				
				Bent 2		linkd1	6.00	CUYD				
				Bent 3		linkd1	6.00	CUYD				
				Bent 4		linkd1	7.00	CUYD				
	0610	7056002	TYPE 4 (45 IN.), PRESTRESSED CONCRETE I-GIRDER	Span 1 Girder 1	2/27/20	linkd1	71.00	LF				
				Span 1 Girder 2		linkd1	71.00	LF				
Span 2 Girder 1				linkd1		80.00	LF					
Span 2 Girder 2				linkd1		80.00	LF					
Span 3 Girder 1				linkd1		71.00	LF					
Span 3 Girder 2				linkd1		71.00	LF					



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
191018-D04		0004		February 16, 2020		March 1, 2020		March 2, 2020		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J5P3241	0620	7061060	REINFORCING STEEL (BRIDGES)	Bent 2	2/21/20	linkd1	750.00	LB			
				Bent 3		linkd1	750.00	LB			
	0630	7061070	MECHANICAL BAR SPLICE	Bent 1	2/21/20	linkd1	12.00	EA			
				Bent 2		linkd1	12.00	EA			
				Bent 3		linkd1	12.00	EA			
				Bent 4		linkd1	12.00	EA			
	0670	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	Span 1 Pads	2/27/20	linkd1	4.00	EA			
				Span 2 Pads		linkd1	4.00	EA			
				Span 3		linkd1	4.00	EA			