



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 20, 2020

Pay Estimate Created Date: October 16, 2020

Progress Estimate Number 13	Contract ID 191018-D05 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start October 1, 2020 Pay Period End October 15, 2020	Original Contract Amount \$1,575,022.16 Net Change Order Amount \$18,242.96 Current Contract Amount \$1,593,265.12
---------------------------------------	--	---	---

Approval Date	By User
October 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by webers1
October 19, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by pecka1
October 20, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		97.89%

Contract Informational Dates			Milestones			
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone
Acceptance Date			JSP B - Contract Liquidated Damages - 3.0 Administrative Costs	October 5, 2020	October 5, 2020	-14
Awarded Date	November 6, 2019	November 6, 2019				
Letting Date	October 18, 2019	October 18, 2019				
Notice to Proceed Date	December 9, 2019	December 9, 2019				
Open to Traffic Date	October 2, 2020	October 2, 2020				
Work Began Date	June 23, 2020	June 23, 2020				

Contract Total Pay For Estimate No. 13			
	This Estimate	Previous	To Date
191018-D05			
Total Posted Items Pay	\$39,118.86	\$1,520,580.71	\$1,559,699.57
Gross Item Adjustments	(\$1,658.55)	(\$897.28)	(\$2,555.83)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,519,683.43	\$1,557,143.74
Contract Total Payable This Estimate:	\$37,460.31		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3234	0280	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.900	1,093	\$983.70
	0290	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.900	1,007	\$906.30
	0400	8064129	TYPE 2 TURF REINFORCEMENT MAT	SQYD	\$3.250	3,545.8	\$11,523.85
	0410	6061060	MGS GUARDRAIL	LF	\$20.180	225	\$4,540.50
	0430	6061080	MGS END ANCHOR	EA	\$1,070.340	2	\$2,140.68
	0440	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,035.850	2	\$6,071.70
	0460	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$2,892.000	0.1	\$289.20
	0470	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$17.250	18	\$310.50
	0480	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	LF	\$54.450	3	\$163.35
	0490	9035004A	SH-FLAT SHEET	SQFT	\$23.520	6	\$141.12
	5004	4019910	MISC.Optional Pavement Variable Depth	TONS	\$113.400	90.37	\$10,247.96
	5005	5021109	CONCRETE PAVEMENT (9 IN. NON-REINF)	SQYD	\$225.000	8	\$1,800.00
Project J5S3234 - Total							\$39,118.86
Overall - Total							\$39,118.86



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 20, 2020

Pay Estimate Created Date: October 16, 2020

Progress Estimate Number 13	Contract ID 191018-D05 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start October 1, 2020 Pay Period End October 15, 2020	Original Contract Amount \$1,575,022.16 Net Change Order Amount \$18,242.96 Current Contract Amount \$1,593,265.12
---------------------------------------	--	---	---

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3234	0040	EMBANKMENT IN PLACE	MaterialCredit			4,420	\$19.00	\$83,980.00
	0040	EMBANKMENT IN PLACE	Material			-4,420	\$19.00	(\$83,980.00)
	0050	COMPACTING EMBANKMENT	MaterialCredit			343	\$4.00	\$1,372.00
	0050	COMPACTING EMBANKMENT	Material			-343	\$4.00	(\$1,372.00)
	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			1,460.2	\$8.00	\$11,681.60
	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,460.2	\$8.00	(\$11,681.60)
	0090	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit			112	\$15.00	\$1,680.00
	0090	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-112	\$15.00	(\$1,680.00)
	0100	TYPE A3 SHOULDER	MaterialCredit			190.1	\$33.87	\$6,438.69
	0100	TYPE A3 SHOULDER	Material			-190.1	\$33.87	(\$6,438.69)
	0100	TYPE A3 SHOULDER	Other Item Adjustment	Asphalt Cement Price Adjustment	Asphalt Cement Price Adjustment for work performed during Estimate Period 0012			(\$127.77)
	0110	MISC.	Material			-906	\$55.61	(\$50,382.66)
	0110	MISC.	Other Item Adjustment	Material Discrepancy Payment Adjustment	Prompt Payment for Materials Discrepancy			\$50,382.66
	0110	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	Asphalt Cement Price Adjustment for work performed during Estimate Period 0012			(\$1,530.78)
	0280	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,093	\$0.90	(\$983.70)
	0280	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Material Discrepancy Payment Adjustment	Prompt Payment for Materials Discrepancy			\$983.70
	0290	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,007	\$0.90	(\$906.30)
	0290	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Material Discrepancy Payment Adjustment	Prompt Payment for Materials Discrepancy			\$906.30
	0330	15 IN. PIPE GROUP C	MaterialCredit			358	\$30.00	\$10,740.00
	0330	15 IN. PIPE GROUP C	Material			-358	\$30.00	(\$10,740.00)
	0350	SEEDING - COOL SEASON MIXTURES	MaterialCredit			1.5	\$2,450.00	\$3,675.00
	0350	SEEDING - COOL SEASON MIXTURES	Material			-1.5	\$2,450.00	(\$3,675.00)
	0410	MGS GUARDRAIL	MaterialCredit			425	\$20.18	\$8,576.50



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 20, 2020

Pay Estimate Created Date: October 16, 2020

Progress Estimate Number 13		Contract ID Prime Contractor		191018-D05 Emery Sapp & Sons, Inc.		Pay Period Start Pay Period End		October 1, 2020 October 15, 2020		Original Contract Amount Net Change Order Amount Current Contract Amount		\$1,575,022.16 \$18,242.96 \$1,593,265.12	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount					
J5S3234	0410	MGS GUARDRAIL	Material			-650	\$20.18	(\$13,117.00)					
	0410	MGS GUARDRAIL	Other Item Adjustment	Material Discrepancy Payment Adjustment	Prompt Payment for Materials Discrepancy			\$4,540.50					
	0420	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	MaterialCredit			4	\$3,153.00	\$12,612.00					
	0420	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-4	\$3,153.00	(\$12,612.00)					
	0430	MGS END ANCHOR	MaterialCredit			2	\$1,070.34	\$2,140.68					
	0430	MGS END ANCHOR	Material			-4	\$1,070.34	(\$4,281.36)					
	0430	MGS END ANCHOR	Other Item Adjustment	Material Discrepancy Payment Adjustment	Prompt Payment for Materials Discrepancy			\$2,140.68					
	0440	TYPE A CRASHWORTHY END TERMINAL (MASH)	MaterialCredit			6	\$3,035.85	\$18,215.10					
	0440	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-8	\$3,035.85	(\$24,286.80)					
	0440	TYPE A CRASHWORTHY END TERMINAL (MASH)	Other Item Adjustment	Material Discrepancy Payment Adjustment	Prompt Payment for Materials Discrepancy			\$6,071.70					
	0450	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	MaterialCredit			2	\$5,044.70	\$10,089.40					
	0450	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material			-2	\$5,044.70	(\$10,089.40)					
	0460	CONCRETE FOOTINGS, EMBEDDED	Material			-0.1	\$2,892.00	(\$289.20)					
	0460	CONCRETE FOOTINGS, EMBEDDED	Other Item Adjustment	Material Discrepancy Payment Adjustment	Prompt Payment for Materials Discrepancy			\$289.20					
	0470	2.5 IN. PSST POST - 12 GA.	Material			-18	\$17.25	(\$310.50)					
	0470	2.5 IN. PSST POST - 12 GA.	Other Item Adjustment	Material Discrepancy Payment Adjustment	Prompt Payment for Materials Discrepancy			\$310.50					
	0480	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material			-3	\$54.45	(\$163.35)					
	0480	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Other Item Adjustment	Material Discrepancy Payment Adjustment	Prompt Payment for Materials Discrepancy			\$163.35					
	0520	BRIDGE APPROACH SLAB (MINOR ROAD)	MaterialCredit			126	\$225.00	\$28,350.00					
	0520	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-126	\$225.00	(\$28,350.00)					
	0560	SLAB ON CONCRETE I-GIRDER	MaterialCredit			305.455	\$325.00	\$99,272.88					
	0560	SLAB ON CONCRETE I-GIRDER	Material			-305.455	\$325.00	(\$99,272.88)					
	0570	TYPE D BARRIER	MaterialCredit			507	\$90.00	\$45,630.00					
	0570	TYPE D BARRIER	Material			-507	\$90.00	(\$45,630.00)					



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 20, 2020

Pay Estimate Created Date: October 16, 2020

Progress Estimate Number 13			Contract ID Prime Contractor		191018-D05 Emery Sapp & Sons, Inc.	Pay Period Start Pay Period End	October 1, 2020 October 15, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,575,022.16 \$18,242.96 \$1,593,265.12
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3234	0620	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	MaterialCredit				6	\$500.00	\$3,000.00
	0620	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	Other Item Adjustment	Partial Payment for Pending Samples	Resolves PPPS from Estimates 0008 and 0009				(\$3,000.00)
	5005	CONCRETE PAVEMENT (9 IN. NON-REINF)	Material				-8	\$225.00	(\$1,800.00)
	5005	CONCRETE PAVEMENT (9 IN. NON-REINF)	Other Item Adjustment	Material Discrepancy Payment Adjustment	Prompt Payment for Materials Discrepancy				\$1,800.00
Total									(\$1,658.55)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 20, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3234	FAS S401(64)	Bridge replacement	D	CALLAWAY	0.12 Miles South of Outer Road 40 and over I-70 in Williamsburg, Callaway County

Totals by Job Numbers				
J5S3234		This Estimate	Previous	To Date
	Posted Item Pay	\$39,118.86	\$1,520,580.71	\$1,559,699.57
	Gross Item Adjustments	(\$1,658.55)	(\$897.28)	(\$2,555.83)
	Gross Item Pay	\$37,460.31	\$1,519,683.43	\$1,557,143.74
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 20, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Exceeded Completion Time Exception: Contract 191018-D05, Time ID CM 01 CD, Time Type Completion Date, Current Completion Date 10/5/2020 9:00:43 AM.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 2036000, Project Item Line Number 0050, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 3040504, Project Item Line Number 0080, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 3040506, Project Item Line Number 0090, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 4010151, Project Item Line Number 0100, Material Set 401015196, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 4010151, Project Item Line Number 0100, Material Set 401015196, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 4019905, Project Item Line Number 0110, Material Set 401990596, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 4019905, Project Item Line Number 0110, Material Set 401990596, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5021109, Project Item Line Number 5005, Material Set 502110996, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5021109, Project Item Line Number 5005, Material Set 502110996, Material 1005GFCPLS - PCCP Grade F LS/DO, Acceptance Action Generic 1005GFCPLS is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5021109, Project Item Line Number 5005, Material Set 502110996, Material 100510..OPTLD1 - PCCP 1" Max LS/DO, Acceptance Action Generic 100510..OPTLD1 is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5021109, Project Item Line Number 5005, Material Set 502110996, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5021109, Project Item Line Number 5005, Material Set 502110996, Material 100507..CPCMLD - PCCP or Masonry 0-3/4" Max LS/DO, Acceptance Action Generic 100507..CPCMLD is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5021109, Project Item Line Number 5005, Material Set 502110996, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5021109, Project Item Line Number 5005, Material Set 502110996, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5021109, Project Item Line Number 5005, Material Set 502110996, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5021109, Project Item Line Number 5005, Material Set 502110996, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5021109, Project Item Line Number 5005, Material Set 502110996, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 5031011A, Project Item Line Number 0520, Material Set 5031011A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6061060, Project Item Line Number 0410, Material Set 606106096, Material 1040GRSRCAT1 - Steel Beam for Class A Type 1 Guard Rail, Acceptance Action Generic 1040GRSRCAT1 is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6061060, Project Item Line Number 0410, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6061060, Project Item Line Number 0410, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6061069, Project Item Line Number 0420, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 20, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6061080, Project Item Line Number 0430, Material Set 606108096, Material 1040GRBEESCAT1 - Breakaway End Anchor End Sect CI A Type 1, Acceptance Action Generic 1040GRBEESCAT1 is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6061080, Project Item Line Number 0430, Material Set 606108096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect CI A Type 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6063014, Project Item Line Number 0440, Material Set 606301496, Material 1040GRCW.A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW.A is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6064110, Project Item Line Number 0450, Material Set 606411096, Material 1040GUAAZC - Guard Cable Galv Anchor Assembly, Acceptance Action Generic 1040GUAAZC is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6064110, Project Item Line Number 0450, Material Set 606411096, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6206000C, Project Item Line Number 0280, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6206000C, Project Item Line Number 0280, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6206001C, Project Item Line Number 0290, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 6206001C, Project Item Line Number 0290, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 7034213, Project Item Line Number 0560, Material Set 703421396, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 7034219A, Project Item Line Number 0570, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 7250415, Project Item Line Number 0330, Material Set 725041596, Material 1020CPCSZC.015 - CulvPipe Zn Ctd Corrug Stl 15" 375mm, Acceptance Action Generic 1020CPCSZC.015 is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 8051000A, Project Item Line Number 0350, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 9031010, Project Item Line Number 0460, Material Set 903101096, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 9031280, Project Item Line Number 0470, Material Set 903128096, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3234, Item 9031281, Project Item Line Number 0480, Material Set 903128196, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	No Remark was entered by Engineer	webers1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 20, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-D05	J5S3234	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	412.00	0.00	412.00	CUYD	412.00	\$15.00	\$6,180.00
		0001	0040	2035500	EMBANKMENT IN PLACE	4,420.00	0.00	4,420.00	CUYD	4,420.00	\$19.00	\$83,980.00
		0001	0050	2036000	COMPACTING EMBANKMENT	343.00	0.00	343.00	CUYD	343.00	\$4.00	\$1,372.00
		0001	0060	2063000	CLASS 3 EXCAVATION	137.00	0.00	137.00	CUYD	137.00	\$15.00	\$2,055.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,605.00	0.00	1,605.00	SQYD	1,460.20	\$8.00	\$11,681.60
		0001	0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	112.00	0.00	112.00	SQYD	112.00	\$15.00	\$1,680.00
		0001	0100	4010151	TYPE A3 SHOULDER	190.10	0.00	190.10	SQYD	190.10	\$33.87	\$6,438.69
		0001	0110	4019905	MISC.OPTIONAL PAVEMENT	1,414.50	-508.50	906.00	SQYD	906.00	\$55.61	\$50,382.66
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,556.00	0.00	1,556.00	CUYD	1,556.00	\$30.00	\$46,680.00
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	1,556.00	0.00	1,556.00	CUYD	1,556.00	\$13.00	\$20,228.00
		0001	0140	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARRELS)	4.00	0.00	4.00	EA	4.00	\$2,850.00	\$11,400.00
		0001	0150	6122020	REPLACEMENT SAND BARREL	8.00	0.00	8.00	EA	0.00	\$150.00	\$0.00
		0001	0160	6161005	CONSTRUCTION SIGNS	2,047.00	0.00	2,047.00	SQFT	1,660.50	\$6.50	\$10,793.25
		0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	11.00	17.00	EA	17.00	\$45.00	\$765.00
		0001	0180	6161009	FLAG ASSEMBLY	6.00	2.00	8.00	EA	8.00	\$20.00	\$160.00
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	200.00	50.00	250.00	EA	250.00	\$20.00	\$5,000.00
		0001	0200	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	16.00	0.00	16.00	EA	16.00	\$150.00	\$2,400.00
		0001	0210	6161033	DIRECTIONAL INDICATOR BARRICADE	58.00	26.00	84.00	EA	84.00	\$15.00	\$1,260.00
		0001	0220	6161040	FLASHING ARROW PANEL	4.00	2.00	6.00	EA	6.00	\$500.00	\$3,000.00
		0001	0230	6161055	SEQUENTIAL FLASHING WARNING LIGHT	58.00	26.00	84.00	EA	84.00	\$45.00	\$3,780.00
		0001	0240	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$3,200.00	\$19,200.00
		0001	0250	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$750.00	\$6,000.00
		0001	0260	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,646.00	0.00	1,646.00	LF	1,625.00	\$17.00	\$27,625.00
		0001	0270	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$123,000.00	\$0.00
		0001	0271	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.95	\$114,240.00	\$108,528.00
		0001	0280	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,367.00	0.00	1,367.00	LF	1,093.00	\$0.90	\$983.70
		0001	0290	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,459.00	0.00	1,459.00	LF	1,007.00	\$0.90	\$906.30
		0001	0300	6214600A	FLOWABLE BACKFILL	1.00	0.00	1.00	CUYD	0.00	\$800.00	\$0.00
		0001	0310	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	2,335.00	0.00	2,335.00	SQYD	2,335.00	\$2.60	\$6,071.00
		0001	0320	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0330	7250415	15 IN. PIPE GROUP C	358.00	0.00	358.00	LF	358.00	\$30.00	\$10,740.00
		0001	0340	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$400.00	\$800.00
		0001	0350	8051000A	SEEDING - COOL SEASON MIXTURES	1.50	0.00	1.50	ACRE	1.50	\$2,450.00	\$3,675.00
		0001	0360	8052000A	SEEDING - WARM SEASON MIXTURES	1.50	0.00	1.50	ACRE	0.00	\$3,250.00	\$0.00
		0001	0370	8061005	ROCK DITCH CHECK	90.00	0.00	90.00	LF	0.00	\$14.00	\$0.00
		0001	0380	8061016	SEDIMENT REMOVAL	17.00	0.00	17.00	CUYD	0.00	\$30.00	\$0.00
		0001	0390	8061019	SILT FENCE	1,115.00	0.00	1,115.00	LF	840.00	\$2.50	\$2,100.00
		0001	0400	8064129	TYPE 2 TURF REINFORCEMENT MAT	7,248.00	0.00	7,248.00	SQYD	7,248.00	\$3.25	\$23,556.00
		0010	0410	6061060	MGS GUARDRAIL	650.00	0.00	650.00	LF	650.00	\$20.18	\$13,117.00
		0010	0420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,153.00	\$12,612.00
		0010	0430	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	4.00	\$1,070.34	\$4,281.36
		0010	0440	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$3,035.85	\$24,286.80



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 20, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-D05	J5S3234	0010	0450	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	2.00	0.00	2.00	EA	2.00	\$5,044.70	\$10,089.40
		0040	0460	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.10	\$2,892.00	\$289.20
		0040	0470	9031280	2.5 IN. PSST POST - 12 GA.	18.00	0.00	18.00	LF	18.00	\$17.25	\$310.50
		0040	0480	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	0.00	3.00	LF	3.00	\$54.45	\$163.35
		0040	0490	9035004A	SH-FLAT SHEET	6.00	0.00	6.00	SQFT	6.00	\$23.52	\$141.12
		0070	0500	2061000	CLASS 1 EXCAVATION	230.00	0.00	230.00	CUYD	230.00	\$70.00	\$16,100.00
		0070	0510	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$125,000.00	\$125,000.00
		0070	0520	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	126.00	0.00	126.00	SQYD	126.00	\$225.00	\$28,350.00
		0070	0530	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	1,088.00	0.00	1,088.00	LF	1,076.00	\$70.00	\$75,320.00
		0070	0540	7027000	PILE POINT REINFORCEMENT	32.00	0.00	32.00	EA	32.00	\$135.00	\$4,320.00
		0070	0550	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	150.30	0.00	150.30	CUYD	150.30	\$950.00	\$142,785.00
		0070	0560	7034213	SLAB ON CONCRETE I-GIRDER	800.00	0.00	800.00	SQYD	760.00	\$325.00	\$247,000.00
		0070	0570	7034219A	TYPE D BARRIER	507.00	0.00	507.00	LF	507.00	\$90.00	\$45,630.00
		0070	0580	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	924.00	0.00	924.00	LF	924.00	\$200.00	\$184,800.00
		0070	0590	7061060	REINFORCING STEEL (BRIDGES)	3,150.00	0.00	3,150.00	LB	3,150.00	\$1.60	\$5,040.00
		0070	0600	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	1.00	\$14,700.00	\$14,700.00
		0070	0610	7101000	REINFORCING STEEL (EPOXY COATED)	15,410.00	0.00	15,410.00	LB	15,410.00	\$1.70	\$26,197.00
		0070	0620	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	6.00	\$500.00	\$3,000.00
		0070	0630	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0070	0640	7161002	LAMINATED NEOPRENE BEARING PAD	24.00	0.00	24.00	EA	24.00	\$180.00	\$4,320.00
		0070	0650	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	8.00	0.00	8.00	EA	8.00	\$280.00	\$2,240.00
		0001	5001	6189901	MISC.Mobilization Adjusted for Contract Bond	0.00	1.00	1.00	LS	1.00	\$8,760.00	\$8,760.00
		0001	5002	4019901	MISC.Optional Pavement Variable Depth	0.00	1.00	1.00	LS	1.00	\$28,277.68	\$28,277.68
		0001	5003	8061006	ALTERNATE DITCH CHECK	0.00	200.00	200.00	LF	200.00	\$10.50	\$2,100.00
		0001	5004	4019910	MISC.Optional Pavement Variable Depth	0.00	90.37	90.37	TONS	90.37	\$113.40	\$10,247.96
		0001	5005	5021109	CONCRETE PAVEMENT (9 IN. NON-REINF)	0.00	8.00	8.00	SQYD	8.00	\$225.00	\$1,800.00
Project J5S3234 - Total Value Posted to Date as of Report Generated Date												\$1,559,699.56
191018-D05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,559,699.56



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 20, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3234

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0280	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	10/2/20	10/16/20	1,093.00	LF	Sta. 16+36.61 to Sta. 23+20 (80% Payment till Retro Results)					
0290	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	10/2/20	10/16/20	1,007.00	LF	Sta. 16+36.61 to Sta. 23+20 (80% Payment till Retro Results)					
0400	8064129	TYPE 2 TURF REINFORCEMENT MAT	10/5/20	10/16/20	3,545.80	SQYD	Sta. 21+37.83 to Sta. 23+20.00					
0410	6061060	MGS GUARDRAIL	10/1/20	10/16/20	112.50	LF	Sta. 1180+03.68 to Sta. 1181+77.70					
				10/16/20	112.50	LF	Sta. 1181+34.93 to Sta. 1183+08.44					
0430	6061080	MGS END ANCHOR	10/1/20	10/16/20	1.00	EA	Sta. 1180+03.68 to Sta. 1181+77.70					
				10/16/20	1.00	EA	Sta. 1181+34.93 to Sta. 1183+08.44					
0440	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	10/1/20	10/16/20	1.00	EA	Sta. 1180+03.68 to Sta. 1181+77.70					
				10/16/20	1.00	EA	Sta. 1181+34.93 to Sta. 1183+08.44					
0460	9031010	CONCRETE FOOTINGS, EMBEDDED	10/1/20	10/16/20	0.10	CUYD	Sta. 18+28.75					
0470	9031280	2.5 IN. PSST POST - 12 GA.	10/1/20	10/16/20	18.00	LF	Sta. 18+28.75					
0480	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	10/1/20	10/16/20	3.00	LF	Sta. 18+28.75					
0490	9035004A	SH-FLAT SHEET	10/1/20	10/16/20	6.00	SQFT	Sta. 18+28.75					
5004	4019910	MISC.	10/5/20	10/16/20	90.37	TONS	Additional Paving on Route D leading up to bridge					
5005	5021109	CONCRETE PAVEMENT (9 IN. NON-REINF)	10/5/20	10/16/20	8.00	SQYD	WB I-70 Outside Shoulder underneath Bridge A8817					

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	EMBANKMENT IN PLACE	Material		5	Jun 16, 2020	SYSTEM	(\$1,102.00)	
				6	Jul 1, 2020	SYSTEM	(\$1,102.00)	
				7	Jul 15, 2020	SYSTEM	(\$1,102.00)	
				8	Aug 3, 2020	SYSTEM	(\$1,102.00)	
				9	Aug 17, 2020	SYSTEM	(\$1,102.00)	
				10	Sep 1, 2020	SYSTEM	(\$1,102.00)	
				11	Sep 16, 2020	SYSTEM	(\$39,729.00)	
				12	Oct 1, 2020	SYSTEM	(\$83,980.00)	
				13	Oct 16, 2020	SYSTEM	(\$83,980.00)	
	- Total					(\$214,301.00)		
	Material - Total						(\$214,301.00)	
	EMBANKMENT IN PLACE	MaterialCredit		6	Jul 1, 2020	SYSTEM	\$1,102.00	
				7	Jul 15, 2020	SYSTEM	\$1,102.00	
				8	Aug 3, 2020	SYSTEM	\$1,102.00	
				9	Aug 17, 2020	SYSTEM	\$1,102.00	
				10	Sep 1, 2020	SYSTEM	\$1,102.00	
				11	Sep 16, 2020	SYSTEM	\$1,102.00	
				12	Oct 1, 2020	SYSTEM	\$39,729.00	
				13	Oct 16, 2020	SYSTEM	\$83,980.00	
- Total						\$130,321.00		
MaterialCredit - Total						\$130,321.00		
EMBANKMENT IN PLACE	Other Item Adjustment	MDPA	5	Jun 16, 2020	webers1	\$1,102.00	Prompt Payment for Materials Discrepancy	
			12	Oct 1, 2020	webers1	\$44,251.00	Prompt Payment for Materials Discrepancy	
			MDPA - Total			\$45,353.00		
EMBANKMENT IN PLACE			PPPS	11	Sep 15, 2020	webers1	\$38,627.00	Prompt Payment for Materials Discrepancy
			PPPS - Total			\$38,627.00		
Other Item Adjustment - Total							\$83,980.00	
0040 - Total							\$0.00	
0050	COMPACTING EMBANKMENT	Material		5	Jun 16, 2020	SYSTEM	(\$336.00)	
				6	Jul 1, 2020	SYSTEM	(\$336.00)	
				7	Jul 15, 2020	SYSTEM	(\$336.00)	
				8	Aug 3, 2020	SYSTEM	(\$336.00)	
				9	Aug 17, 2020	SYSTEM	(\$336.00)	
				10	Sep 1, 2020	SYSTEM	(\$336.00)	
				11	Sep 16, 2020	SYSTEM	(\$872.00)	
				12	Oct 1, 2020	SYSTEM	(\$1,372.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	COMPACTING EMBANKMENT	Material			2020			
				13	Oct 16, 2020	SYSTEM	(\$1,372.00)	
				- Total			(\$5,632.00)	
	Material - Total						(\$5,632.00)	
	COMPACTING EMBANKMENT	MaterialCredit		6	Jul 1, 2020	SYSTEM	\$336.00	
				7	Jul 15, 2020	SYSTEM	\$336.00	
				8	Aug 3, 2020	SYSTEM	\$336.00	
				9	Aug 17, 2020	SYSTEM	\$336.00	
				10	Sep 1, 2020	SYSTEM	\$336.00	
				11	Sep 16, 2020	SYSTEM	\$336.00	
				12	Oct 1, 2020	SYSTEM	\$872.00	
				13	Oct 16, 2020	SYSTEM	\$1,372.00	
				- Total			\$4,260.00	
	MaterialCredit - Total						\$4,260.00	
	COMPACTING EMBANKMENT	Other Item Adjustment	MDPA	5	Jun 16, 2020	webers1	\$336.00	Prompt Payment for Materials Discrepancy
				12	Oct 1, 2020	webers1	\$500.00	Prompt Payment for Materials Discrepancy
				MDPA - Total			\$836.00	
	COMPACTING EMBANKMENT		PPPS	11	Sep 15, 2020	webers1	\$536.00	Prompt Payment for Materials Discrepancy
				PPPS - Total			\$536.00	
	Other Item Adjustment - Total						\$1,372.00	
	0050 - Total						\$0.00	
0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		5	Jun 16, 2020	SYSTEM	(\$2,912.80)	
				6	Jul 1, 2020	SYSTEM	(\$2,912.80)	
				7	Jul 15, 2020	SYSTEM	(\$2,912.80)	
				8	Aug 3, 2020	SYSTEM	(\$2,912.80)	
				9	Aug 17, 2020	SYSTEM	(\$2,912.80)	
				10	Sep 1, 2020	SYSTEM	(\$2,912.80)	
				11	Sep 16, 2020	SYSTEM	(\$2,912.80)	
				12	Oct 1, 2020	SYSTEM	(\$11,681.60)	
				13	Oct 16, 2020	SYSTEM	(\$11,681.60)	
				- Total			(\$43,752.80)	
	Material - Total						(\$43,752.80)	
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit		6	Jul 1, 2020	SYSTEM	\$2,912.80	
				7	Jul 15, 2020	SYSTEM	\$2,912.80	
				8	Aug 3, 2020	SYSTEM	\$2,912.80	
				9	Aug 17, 2020	SYSTEM	\$2,912.80	
10				Sep 1,	SYSTEM	\$2,912.80		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			2020			
				11	Sep 16, 2020	SYSTEM	\$2,912.80	
				12	Oct 1, 2020	SYSTEM	\$2,912.80	
				13	Oct 16, 2020	SYSTEM	\$11,681.60	
				- Total			\$32,071.20	
	MaterialCredit - Total						\$32,071.20	
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	MDPA	5	Jun 16, 2020	webers1	\$2,912.80	Prompt Payment for Materials Discrepancy
				12	Oct 1, 2020	webers1	\$8,768.80	Prompt Payment for Materials Discrepancy
				MDPA - Total			\$11,681.60	
	Other Item Adjustment - Total						\$11,681.60	
	0080 - Total							\$0.00
0090	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		5	Jun 16, 2020	SYSTEM	(\$1,680.00)	
				6	Jul 1, 2020	SYSTEM	(\$1,680.00)	
				7	Jul 15, 2020	SYSTEM	(\$1,680.00)	
				8	Aug 3, 2020	SYSTEM	(\$1,680.00)	
				9	Aug 17, 2020	SYSTEM	(\$1,680.00)	
				10	Sep 1, 2020	SYSTEM	(\$1,680.00)	
				11	Sep 16, 2020	SYSTEM	(\$1,680.00)	
				12	Oct 1, 2020	SYSTEM	(\$1,680.00)	
				13	Oct 16, 2020	SYSTEM	(\$1,680.00)	
				- Total			(\$15,120.00)	
	Material - Total						(\$15,120.00)	
	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit		6	Jul 1, 2020	SYSTEM	\$1,680.00	
				7	Jul 15, 2020	SYSTEM	\$1,680.00	
				8	Aug 3, 2020	SYSTEM	\$1,680.00	
				9	Aug 17, 2020	SYSTEM	\$1,680.00	
				10	Sep 1, 2020	SYSTEM	\$1,680.00	
				11	Sep 16, 2020	SYSTEM	\$1,680.00	
				12	Oct 1, 2020	SYSTEM	\$1,680.00	
				13	Oct 16, 2020	SYSTEM	\$1,680.00	
				- Total			\$13,440.00	
	MaterialCredit - Total						\$13,440.00	
	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	MDPA	5	Jun 16, 2020	webers1	\$1,680.00	Prompt Payment for Materials Discrepancy
				MDPA - Total			\$1,680.00	
	Other Item Adjustment - Total						\$1,680.00	
	0090 - Total							\$0.00
0100	TYPE A3 SHOULDER	Material		12	Oct 1, 2020	SYSTEM	(\$6,438.69)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0100	TYPE A3 SHOULDER	Material		13	Oct 16, 2020	SYSTEM	(\$6,438.69)	
			- Total				(\$12,877.38)	
	Material - Total						(\$12,877.38)	
	TYPE A3 SHOULDER	MaterialCredit		13	Oct 16, 2020	SYSTEM	\$6,438.69	
			- Total				\$6,438.69	
	MaterialCredit - Total						\$6,438.69	
	TYPE A3 SHOULDER	Other Item Adjustment	ACAD	13	Oct 16, 2020	webers1	(\$127.77)	Asphalt Cement Price Adjustment for work performed during Estimate Period 0012
			ACAD - Total				(\$127.77)	
	TYPE A3 SHOULDER		MDPA	12	Oct 1, 2020	webers1	\$6,438.69	Prompt Payment for Materials Discrepancy
			MDPA - Total				\$6,438.69	
	Other Item Adjustment - Total						\$6,310.92	
	0100 - Total						(\$127.77)	
0110	MISC. OPTIONAL PAVEMENT	Material		13	Oct 16, 2020	SYSTEM	(\$50,382.66)	
			- Total				(\$50,382.66)	
	Material - Total						(\$50,382.66)	
	MISC. OPTIONAL PAVEMENT	Other Item Adjustment	ACAD	13	Oct 16, 2020	webers1	(\$1,530.78)	Asphalt Cement Price Adjustment for work performed during Estimate Period 0012
			ACAD - Total				(\$1,530.78)	
	MISC. OPTIONAL PAVEMENT		MDPA	13	Oct 16, 2020	webers1	\$50,382.66	Prompt Payment for Materials Discrepancy
			MDPA - Total				\$50,382.66	
	Other Item Adjustment - Total						\$48,851.88	
	0110 - Total						(\$1,530.78)	
0120	FURNISHING TYPE 2 ROCK BLANKET	Material		8	Aug 3, 2020	SYSTEM	(\$9,000.00)	
			- Total				(\$9,000.00)	
	Material - Total						(\$9,000.00)	
	FURNISHING TYPE 2 ROCK BLANKET	MaterialCredit		9	Aug 17, 2020	SYSTEM	\$9,000.00	
			- Total				\$9,000.00	
	MaterialCredit - Total						\$9,000.00	
	FURNISHING TYPE 2 ROCK BLANKET	Other Item Adjustment	PPPS	8	Aug 3, 2020	webers1	\$9,000.00	Working with Materials to resolve Discrepancy
				9	Aug 17, 2020	webers1	(\$9,000.00)	Resolves PPPS from Estimate 8
			PPPS - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0120 - Total						\$0.00	
0170	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	6	Jul 1, 2020	SYSTEM	(\$495.00)	
				8	Aug 3, 2020	SYSTEM	\$495.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.00000 - 45.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	0170 - Total						\$0.00	
0180	FLAG ASSEMBLY	Overrun	Overrun	6	Jul 1, 2020	SYSTEM	(\$40.00)	
				8	Aug 3, 2020	SYSTEM	\$40.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180 - Total							\$0.00	
0190	CHANNELIZER (TRIM LINE)	Overrun	Overrun	6	Jul 1, 2020	SYSTEM	(\$1,000.00)	
				7	Jul 15, 2020	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).
	Overrun - Total					\$0.00		
	Overrun - Total					\$0.00		
0190 - Total							\$0.00	
0210	DIRECTIONAL INDICATOR BARRICADE	Overrun	Overrun	6	Jul 1, 2020	SYSTEM	(\$390.00)	
				8	Aug 3, 2020	SYSTEM	\$390.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is applied (if non-zero).
	Overrun - Total					\$0.00		
	Overrun - Total					\$0.00		
0210 - Total							\$0.00	
0220	FLASHING ARROW PANEL	Overrun	Overrun	6	Jul 1, 2020	SYSTEM	(\$1,000.00)	
				7	Jul 15, 2020	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',500.00000 - 500.00000, 'is applied (if non-zero).
	Overrun - Total					\$0.00		
	Overrun - Total					\$0.00		
0220 - Total							\$0.00	
0230	SEQUENTIAL FLASHING WARNING LIGHT	Overrun	Overrun	6	Jul 1, 2020	SYSTEM	(\$1,170.00)	
				8	Aug 3, 2020	SYSTEM	\$1,170.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.00000 - 45.00000, 'is applied (if non-zero).
	Overrun - Total					\$0.00		
	Overrun - Total					\$0.00		
0230 - Total							\$0.00	
0280	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		13	Oct 16, 2020	SYSTEM	(\$983.70)	
			- Total					(\$983.70)
	Material - Total					(\$983.70)		
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	MDPA	13	Oct 16, 2020	webers1	\$983.70	Prompt Payment for Materials Discrepancy
	Other Item Adjustment - Total					\$983.70		
0280 - Total							\$0.00	
0290	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		13	Oct 16, 2020	SYSTEM	(\$906.30)	
			- Total					(\$906.30)
	Material - Total					(\$906.30)		
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	MDPA	13	Oct 16, 2020	webers1	\$906.30	Prompt Payment for Materials Discrepancy
	Other Item Adjustment - Total					\$906.30		
0290 - Total							\$0.00	
0310	PERMANENT EROSION CONTROL GEOTEXTILE	Material		8	Aug 3, 2020	SYSTEM	(\$1,040.00)	
			- Total					(\$1,040.00)
	Material - Total					(\$1,040.00)		
	PERMANENT EROSION CONTROL GEOTEXTILE	MaterialCredit		9	Aug 17, 2020	SYSTEM	\$1,040.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0310		MaterialCredit	- Total				\$1,040.00			
	MaterialCredit - Total						\$1,040.00			
0310 - Total							\$0.00			
0330	15 IN. PIPE GROUP C	Material		11	Sep 16, 2020	SYSTEM	(\$10,740.00)			
				12	Oct 1, 2020	SYSTEM	(\$10,740.00)			
				13	Oct 16, 2020	SYSTEM	(\$10,740.00)			
				- Total				(\$32,220.00)		
	Material - Total							(\$32,220.00)		
	15 IN. PIPE GROUP C	MaterialCredit		12	Oct 1, 2020	SYSTEM	\$10,740.00			
				13	Oct 16, 2020	SYSTEM	\$10,740.00			
							- Total		\$21,480.00	
	MaterialCredit - Total							\$21,480.00		
	15 IN. PIPE GROUP C	Other Item Adjustment	PPPS	11	Sep 15, 2020	webers1	\$10,740.00	Prompt Payment for Materials Discrepancy		
							PPPS - Total		\$10,740.00	
				Other Item Adjustment - Total						
	0330 - Total							\$0.00		
0350	SEEDING - COOL SEASON MIXTURES	Material		6	Jul 1, 2020	SYSTEM	(\$441.00)			
				7	Jul 15, 2020	SYSTEM	(\$441.00)			
				8	Aug 3, 2020	SYSTEM	(\$441.00)			
				9	Aug 17, 2020	SYSTEM	(\$441.00)			
				10	Sep 1, 2020	SYSTEM	(\$441.00)			
				11	Sep 16, 2020	SYSTEM	(\$441.00)			
				12	Oct 1, 2020	SYSTEM	(\$3,675.00)			
				13	Oct 16, 2020	SYSTEM	(\$3,675.00)			
				- Total				(\$9,996.00)		
	Material - Total							(\$9,996.00)		
	SEEDING - COOL SEASON MIXTURES	MaterialCredit		7	Jul 15, 2020	SYSTEM	\$441.00			
				8	Aug 3, 2020	SYSTEM	\$441.00			
				9	Aug 17, 2020	SYSTEM	\$441.00			
				10	Sep 1, 2020	SYSTEM	\$441.00			
				11	Sep 16, 2020	SYSTEM	\$441.00			
				12	Oct 1, 2020	SYSTEM	\$441.00			
				13	Oct 16, 2020	SYSTEM	\$3,675.00			
				- Total				\$6,321.00		
	MaterialCredit - Total							\$6,321.00		
	SEEDING - COOL SEASON MIXTURES	Other Item Adjustment	MDPA	12	Oct 1, 2020	webers1	\$3,234.00	Prompt Payment for Materials Discrepancy		
							MDPA - Total		\$3,234.00	
	SEEDING - COOL SEASON MIXTURES		PPPS	6	Jul 1, 2020	webers1	\$441.00	Working with Materials to resolve discrepancy		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0350		Other Item Adjustment	PPPS - Total				\$441.00	
	Other Item Adjustment - Total						\$3,675.00	
	0350 - Total						\$0.00	
0410	MGS GUARDRAIL	Material		12	Oct 1, 2020	SYSTEM	(\$8,576.50)	
				13	Oct 16, 2020	SYSTEM	(\$13,117.00)	
			- Total				(\$21,693.50)	
	Material - Total						(\$21,693.50)	
	MGS GUARDRAIL	MaterialCredit		13	Oct 16, 2020	SYSTEM	\$8,576.50	
				- Total				\$8,576.50
	MaterialCredit - Total						\$8,576.50	
	MGS GUARDRAIL	Other Item Adjustment	MDPA	12	Oct 1, 2020	webers1	\$8,576.50	Prompt Payment for Materials Discrepancy
				13	Oct 16, 2020	webers1	\$4,540.50	Prompt Payment for Materials Discrepancy
			MDPA - Total				\$13,117.00	
	Other Item Adjustment - Total						\$13,117.00	
	0410 - Total						\$0.00	
0420	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		12	Oct 1, 2020	SYSTEM	(\$12,612.00)	
				13	Oct 16, 2020	SYSTEM	(\$12,612.00)	
			- Total				(\$25,224.00)	
	Material - Total						(\$25,224.00)	
	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	MaterialCredit		13	Oct 16, 2020	SYSTEM	\$12,612.00	
				- Total				\$12,612.00
	MaterialCredit - Total						\$12,612.00	
	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Other Item Adjustment	MDPA	12	Oct 1, 2020	webers1	\$12,612.00	Prompt Payment for Materials Discrepancy
					MDPA - Total			
	Other Item Adjustment - Total						\$12,612.00	
0420 - Total						\$0.00		
0430	MGS END ANCHOR	Material		12	Oct 1, 2020	SYSTEM	(\$2,140.68)	
				13	Oct 16, 2020	SYSTEM	(\$4,281.36)	
			- Total				(\$6,422.04)	
	Material - Total						(\$6,422.04)	
	MGS END ANCHOR	MaterialCredit		13	Oct 16, 2020	SYSTEM	\$2,140.68	
				- Total				\$2,140.68
	MaterialCredit - Total						\$2,140.68	
	MGS END ANCHOR	Other Item Adjustment	MDPA	12	Oct 1, 2020	webers1	\$2,140.68	Prompt Payment for Materials Discrepancy
				13	Oct 16, 2020	webers1	\$2,140.68	Prompt Payment for Materials Discrepancy
			MDPA - Total				\$4,281.36	
Other Item Adjustment - Total						\$4,281.36		
0430 - Total						\$0.00		
0440	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		12	Oct 1, 2020	SYSTEM	(\$18,215.10)	
				13	Oct 16, 2020	SYSTEM	(\$24,286.80)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0440		Material	- Total				(\$42,501.90)	
	Material - Total						(\$42,501.90)	
	TYPE A CRASHWORTHY END TERMINAL (MASH)	MaterialCredit		13	Oct 16, 2020	SYSTEM	\$18,215.10	
			- Total				\$18,215.10	
	MaterialCredit - Total						\$18,215.10	
	TYPE A CRASHWORTHY END TERMINAL (MASH)	Other Item Adjustment	MDPA	12	Oct 1, 2020	webers1	\$18,215.10	Prompt Payment for Materials Discrepancy
				13	Oct 16, 2020	webers1	\$6,071.70	Prompt Payment for Materials Discrepancy
			MDPA - Total				\$24,286.80	
	Other Item Adjustment - Total						\$24,286.80	
	0440 - Total						\$0.00	
0450	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		10	Sep 1, 2020	SYSTEM	(\$10,089.40)	
				11	Sep 16, 2020	SYSTEM	(\$10,089.40)	
				12	Oct 1, 2020	SYSTEM	(\$10,089.40)	
				13	Oct 16, 2020	SYSTEM	(\$10,089.40)	
			- Total				(\$40,357.60)	
	Material - Total						(\$40,357.60)	
	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	MaterialCredit		11	Sep 16, 2020	SYSTEM	\$10,089.40	
				12	Oct 1, 2020	SYSTEM	\$10,089.40	
				13	Oct 16, 2020	SYSTEM	\$10,089.40	
			- Total				\$30,268.20	
	MaterialCredit - Total						\$30,268.20	
	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Other Item Adjustment	MDPA	10	Sep 1, 2020	webers1	\$10,089.40	Prompt Payment for Material Discrepancy
			MDPA - Total				\$10,089.40	
	Other Item Adjustment - Total						\$10,089.40	
	0450 - Total						\$0.00	
0460	CONCRETE FOOTINGS, EMBEDDED	Material		13	Oct 16, 2020	SYSTEM	(\$289.20)	
			- Total				(\$289.20)	
	Material - Total						(\$289.20)	
	CONCRETE FOOTINGS, EMBEDDED	Other Item Adjustment	MDPA	13	Oct 16, 2020	webers1	\$289.20	Prompt Payment for Materials Discrepancy
			MDPA - Total				\$289.20	
	Other Item Adjustment - Total						\$289.20	
	0460 - Total						\$0.00	
0470	2.5 IN. PSST POST - 12 GA.	Material		13	Oct 16, 2020	SYSTEM	(\$310.50)	
			- Total				(\$310.50)	
	Material - Total						(\$310.50)	
	2.5 IN. PSST POST - 12 GA.	Other Item Adjustment	MDPA	13	Oct 16, 2020	webers1	\$310.50	Prompt Payment for Materials Discrepancy
			MDPA - Total				\$310.50	
	Other Item Adjustment - Total						\$310.50	
0480	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		13	Oct 16, 2020	SYSTEM	(\$163.35)	
			- Total				(\$163.35)	
	Material - Total						(\$163.35)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0480	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Other Item Adjustment	MDPA	13	Oct 16, 2020	webers1	\$163.35	Prompt Payment for Materials Discrepancy
			MDPA - Total				\$163.35	
	Other Item Adjustment - Total						\$163.35	
	0480 - Total						\$0.00	
0520	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		11	Sep 16, 2020	SYSTEM	(\$28,350.00)	
				12	Oct 1, 2020	SYSTEM	(\$28,350.00)	
				13	Oct 16, 2020	SYSTEM	(\$28,350.00)	
			- Total				(\$85,050.00)	
	Material - Total						(\$85,050.00)	
	BRIDGE APPROACH SLAB (MINOR ROAD)	MaterialCredit		12	Oct 1, 2020	SYSTEM	\$28,350.00	
				13	Oct 16, 2020	SYSTEM	\$28,350.00	
			- Total				\$56,700.00	
	MaterialCredit - Total						\$56,700.00	
	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	PPPS	11	Sep 15, 2020	webers1	\$28,350.00	Prompt Payment for Materials Discrepancy
			PPPS - Total				\$28,350.00	
	Other Item Adjustment - Total						\$28,350.00	
	0520 - Total						\$0.00	
0530	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		6	Jul 1, 2020	SYSTEM	(\$16,590.00)	
				7	Jul 15, 2020	SYSTEM	(\$46,620.00)	
				8	Aug 3, 2020	SYSTEM	(\$74,970.00)	
			- Total				(\$138,180.00)	
	Material - Total						(\$138,180.00)	
	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	MaterialCredit		7	Jul 15, 2020	SYSTEM	\$16,590.00	
				8	Aug 3, 2020	SYSTEM	\$46,620.00	
				9	Aug 17, 2020	SYSTEM	\$74,970.00	
			- Total				\$138,180.00	
	MaterialCredit - Total						\$138,180.00	
	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Other Item Adjustment	PPPS	6	Jul 1, 2020	webers1	\$16,590.00	Working with Materials to resolve discrepancy
				7	Jul 16, 2020	webers1	\$30,030.00	Working on material sample record to resolve discrepancy
				8	Aug 3, 2020	webers1	\$28,350.00	Working with Materials to resolve Discrepancy
				9	Aug 17, 2020	webers1	(\$74,970.00)	Resolves PPPS from Estimates 6, 7, and 8
			PPPS - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
0530 - Total						\$0.00		
0540	PILE POINT REINFORCEMENT	Material		6	Jul 1, 2020	SYSTEM	(\$1,080.00)	
				7	Jul 15, 2020	SYSTEM	(\$2,700.00)	
				8	Aug 3, 2020	SYSTEM	(\$4,320.00)	
			- Total				(\$8,100.00)	
	Material - Total						(\$8,100.00)	
	PILE POINT REINFORCEMENT	MaterialCredit		7	Jul 15, 2020	SYSTEM	\$1,080.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0540	PILE POINT REINFORCEMENT	MaterialCredit			2020			
				8	Aug 3, 2020	SYSTEM	\$2,700.00	
				9	Aug 17, 2020	SYSTEM	\$4,320.00	
				- Total			\$8,100.00	
	MaterialCredit - Total						\$8,100.00	
	PILE POINT REINFORCEMENT	Other Item Adjustment	PPPS	6	Jul 1, 2020	webers1	\$1,080.00	Working with Materials to resolve discrepancy
				7	Jul 16, 2020	webers1	\$1,620.00	Working on material sample record to resolve discrepancy
				8	Aug 3, 2020	webers1	\$1,620.00	Working with Materials to resolve Discrepancy
				9	Aug 17, 2020	webers1	(\$4,320.00)	Resolves PPPS for Estimates 6, 7 and 8
				PPPS - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
0540 - Total							\$0.00	
0550	CLASS B CONCRETE (SUBSTRUCTURE)	Material		7	Jul 15, 2020	SYSTEM	(\$68,970.00)	
				8	Aug 3, 2020	SYSTEM	(\$142,785.00)	
							- Total	
	Material - Total						(\$211,755.00)	
	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit		8	Aug 3, 2020	SYSTEM	\$68,970.00	
				9	Aug 17, 2020	SYSTEM	\$142,785.00	
				- Total			\$211,755.00	
	MaterialCredit - Total						\$211,755.00	
	CLASS B CONCRETE (SUBSTRUCTURE)	Other Item Adjustment	PPPS	7	Jul 16, 2020	webers1	\$68,970.00	Working on material sample record to resolve discrepancy
				8	Aug 3, 2020	webers1	\$73,815.00	Working with Materials to resolve Discrepancy
				9	Aug 17, 2020	webers1	(\$142,785.00)	Resolves PPPS from Estimates 7 and 8
			PPPS - Total			\$0.00		
Other Item Adjustment - Total						\$0.00		
0550 - Total							\$0.00	
0560	SLAB ON CONCRETE I-GIRDER	Material		9	Aug 17, 2020	SYSTEM	(\$91,000.00)	
				10	Sep 1, 2020	SYSTEM	(\$247,000.00)	
				11	Sep 16, 2020	SYSTEM	(\$99,272.88)	
				12	Oct 1, 2020	SYSTEM	(\$99,272.88)	
				13	Oct 16, 2020	SYSTEM	(\$99,272.88)	
				- Total			(\$635,818.64)	
	Material - Total						(\$635,818.64)	
	SLAB ON CONCRETE I-GIRDER	MaterialCredit		10	Sep 1, 2020	SYSTEM	\$91,000.00	
				11	Sep 16, 2020	SYSTEM	\$247,000.00	
				12	Oct 1, 2020	SYSTEM	\$99,272.88	
				13	Oct 16, 2020	SYSTEM	\$99,272.88	
			- Total			\$536,545.76		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0560	MaterialCredit - Total						\$536,545.76				
	SLAB ON CONCRETE I-GIRDER	Other Item Adjustment	MDPA	9	Aug 17, 2020	webers1	\$91,000.00	Working with Contractor to resolve discrepancy			
				10	Sep 1, 2020	webers1	\$156,000.00	Prompt Payment for Material Discrepancy			
				11	Sep 16, 2020	webers1	(\$147,727.12)	Resolves part of MDPA from Estimates 9 and 10			
	MDPA - Total						\$99,272.88				
	Other Item Adjustment - Total						\$99,272.88				
0560 - Total						\$0.00					
0570	TYPE D BARRIER	Material		11	Sep 16, 2020	SYSTEM	(\$45,630.00)				
				12	Oct 1, 2020	SYSTEM	(\$45,630.00)				
				13	Oct 16, 2020	SYSTEM	(\$45,630.00)				
	- Total						(\$136,890.00)				
	Material - Total						(\$136,890.00)				
	TYPE D BARRIER	MaterialCredit		12	Oct 1, 2020	SYSTEM	\$45,630.00				
				13	Oct 16, 2020	SYSTEM	\$45,630.00				
				- Total						\$91,260.00	
	MaterialCredit - Total						\$91,260.00				
	TYPE D BARRIER	Other Item Adjustment	PPPS	11	Sep 15, 2020	webers1	\$45,630.00	Prompt Payment for Materials Discrepancy			
				PPPS - Total						\$45,630.00	
				Other Item Adjustment - Total						\$45,630.00	
	0570 - Total						\$0.00				
0580	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	Construction Stockpile		2	May 1, 2020	SYSTEM	\$29,409.57	Payment Estimate Item Adjustment generated Stockpile Transaction			
				3	May 15, 2020	SYSTEM	\$88,228.71	Payment Estimate Item Adjustment generated Stockpile Transaction			
				8	Aug 3, 2020	SYSTEM	(\$92,795.74)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				9	Aug 17, 2020	SYSTEM	(\$24,842.54)	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total						\$0.00				
	Construction Stockpile - Total						\$0.00				
0580 - Total						\$0.00					
0590	REINFORCING STEEL (BRIDGES)	Material		7	Jul 15, 2020	SYSTEM	(\$3,360.00)				
				8	Aug 3, 2020	SYSTEM	(\$5,040.00)				
				9	Aug 17, 2020	SYSTEM	(\$5,040.00)				
				10	Sep 1, 2020	SYSTEM	(\$5,040.00)				
	- Total						(\$18,480.00)				
	Material - Total						(\$18,480.00)				
	REINFORCING STEEL (BRIDGES)	MaterialCredit		8	Aug 3, 2020	SYSTEM	\$3,360.00				
				9	Aug 17, 2020	SYSTEM	\$5,040.00				
				10	Sep 1, 2020	SYSTEM	\$5,040.00				
				11	Sep 16, 2020	SYSTEM	\$5,040.00				
- Total						\$18,480.00					
MaterialCredit - Total						\$18,480.00					



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0590	REINFORCING STEEL (BRIDGES)	Other Item Adjustment	PPPS	7	Jul 16, 2020	webers1	\$3,360.00	Working on material sample record to resolve discrepancy
				8	Aug 3, 2020	webers1	\$1,680.00	Working with Materials to resolve Discrepancy
				11	Sep 15, 2020	webers1	(\$5,040.00)	Resolves PPPS from Estimates 7 and 8
				PPPS - Total				\$0.00
	Other Item Adjustment - Total				\$0.00			
0590 - Total							\$0.00	
0610	REINFORCING STEEL (EPOXY COATED)	Material		7	Jul 15, 2020	SYSTEM	(\$8,670.00)	
				8	Aug 3, 2020	SYSTEM	(\$26,197.00)	
				9	Aug 17, 2020	SYSTEM	(\$26,197.00)	
				10	Sep 1, 2020	SYSTEM	(\$26,197.00)	
	- Total				(\$87,261.00)			
	Material - Total				(\$87,261.00)			
	REINFORCING STEEL (EPOXY COATED)	MaterialCredit		8	Aug 3, 2020	SYSTEM	\$8,670.00	
				9	Aug 17, 2020	SYSTEM	\$26,197.00	
				10	Sep 1, 2020	SYSTEM	\$26,197.00	
				11	Sep 16, 2020	SYSTEM	\$26,197.00	
	- Total				\$87,261.00			
MaterialCredit - Total				\$87,261.00				
REINFORCING STEEL (EPOXY COATED)	Other Item Adjustment	PPPS	7	Jul 16, 2020	webers1	\$8,670.00	Working on material sample record to resolve discrepancy	
			8	Aug 3, 2020	webers1	\$17,527.00	Working with Materials to resolve Discrepancy	
			11	Sep 15, 2020	webers1	(\$26,197.00)	Resolves PPPS from Estimates 7 and 8	
			PPPS - Total				\$0.00	
Other Item Adjustment - Total				\$0.00				
0610 - Total							\$0.00	
0620	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	Material		8	Aug 3, 2020	SYSTEM	(\$1,500.00)	
				9	Aug 17, 2020	SYSTEM	(\$3,000.00)	
				10	Sep 1, 2020	SYSTEM	(\$3,000.00)	
				11	Sep 16, 2020	SYSTEM	(\$3,000.00)	
				12	Oct 1, 2020	SYSTEM	(\$3,000.00)	
	- Total				(\$13,500.00)			
	Material - Total				(\$13,500.00)			
	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	MaterialCredit		9	Aug 17, 2020	SYSTEM	\$1,500.00	
				10	Sep 1, 2020	SYSTEM	\$3,000.00	
				11	Sep 16, 2020	SYSTEM	\$3,000.00	
				12	Oct 1, 2020	SYSTEM	\$3,000.00	
13				Oct 16, 2020	SYSTEM	\$3,000.00		
- Total				\$13,500.00				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0620	MaterialCredit - Total						\$13,500.00	
	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	Other Item Adjustment	PPPS	8	Aug 3, 2020	webers1	\$1,500.00	Working with Materials to resolve Discrepancy
				9	Aug 17, 2020	webers1	\$1,500.00	Working with Materials to resolve discrepancy
				13	Oct 16, 2020	webers1	(\$3,000.00)	Resolves PPPS from Estimates 0008 and 0009
			PPPS - Total		\$0.00			
	Other Item Adjustment - Total						\$0.00	
	0620 - Total						\$0.00	
5002	MISC. Optional Pavement Variable Depth	Other Item Adjustment	ACAD	7	Jul 16, 2020	webers1	(\$897.28)	AC Price Adjustment for work performed during Estimate 0005 but a change order was needed to complete the payment.
			ACAD - Total		(\$897.28)			
	Other Item Adjustment - Total						(\$897.28)	
5002 - Total							(\$897.28)	
5005	CONCRETE PAVEMENT (9 IN. NON-REINF)	Material		13	Oct 16, 2020	SYSTEM	(\$1,800.00)	
			- Total		(\$1,800.00)			
	Material - Total						(\$1,800.00)	
	CONCRETE PAVEMENT (9 IN. NON-REINF)	Other Item Adjustment	MDPA	13	Oct 16, 2020	webers1	\$1,800.00	Prompt Payment for Materials Discrepancy
			MDPA - Total		\$1,800.00			
	Other Item Adjustment - Total						\$1,800.00	
5005 - Total							\$0.00	
Overall - Total							(\$2,555.83)	