



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 4, 2020

Pay Estimate Created Date: September 2, 2020

Progress Estimate Number 15	Contract ID 191018-G01	Pay Period Start August 16, 2020	Original Contract Amount \$6,886,990.37
	Prime Contractor Leo Journagan Construction Co., Inc.	Pay Period End September 1, 2020	Net Change Order Amount (\$95,273.57)
			Current Contract Amount \$6,791,716.80

Approval Date	By User
September 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by hightc1
September 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by capedj2
September 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		94.73%

Contract Informational Dates			Milestones			
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone
Acceptance Date			JSP B.2.1 CALENDAR DAYS ADMINISTRATIVE COSTS	October 22, 2020	October 22, 2020	49
Awarded Date	November 6, 2019	November 6, 2019	JSP B.2.1 CALENDAR DAYS ROAD USER COST	October 22, 2020	October 22, 2020	49
Letting Date	October 18, 2019	October 18, 2019				
Notice to Proceed Date	January 6, 2020	January 6, 2020				
Open to Traffic Date						
Work Began Date						

Contract Total Pay For Estimate No. 15

	This Estimate	Previous	To Date
191018-G01			
Total Posted Items Pay	\$476,752.24	\$5,957,168.12	\$6,433,920.36
Gross Item Adjustments	(\$66,337.89)	(\$190,570.95)	(\$256,908.84)
Incentive	\$76,543.45	\$229,687.80	\$306,231.25
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$5,996,284.97	\$6,483,242.77
Contract Total Payable This Estimate:	\$486,957.80		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J713201	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$122,640.850	0.25	\$30,660.21
	0070	2071000	LINEAR GRADING CLASS 1	STA	\$1,006.570	5	\$5,032.85
	0080	2153000	SHAPING SLOPES, CLASS III	100F	\$924.210	0.7	\$646.95
	0095	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$7.850	-754.6	(\$5,923.61)
	0100	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$32.460	560.5	\$18,193.83
	0110	4010150	TYPE A2 SHOULDER	SQYD	\$33.860	2,032.84	\$68,831.96
	0140	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	TONS	\$82.800	1,061.17	\$87,864.88
	0150	4071005	TACK COAT	GAL	\$2.640	831	\$2,193.84
	0160	4134000	BITUMINOUS FOG SEAL	GAL	\$2.590	639.2	\$1,655.53
	0190	6097000	ROCK LINING	CUYD	\$141.150	14.2	\$2,004.33
	0370	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.220	26,545.15	\$32,385.08
	0520	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$23.150	1,025	\$23,728.75
	0540	6061074	MGS HEIGHT AND BLOCK TRANSITION	EA	\$622.410	2	\$1,244.82
	0560	6061080	MGS END ANCHOR	EA	\$915.320	1	\$915.32



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 4, 2020

Pay Estimate Created Date: September 2, 2020

Progress Estimate Number 15	Contract ID 191018-G01	Pay Period Start August 16, 2020	Original Contract Amount \$6,886,990.37
Prime Contractor Leo Journagan Construction Co., Inc.	Pay Period End September 1, 2020	Net Change Order Amount (\$95,273.57)	
		Current Contract Amount \$6,791,716.80	

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7I3201	0570	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,505.360	1	\$2,505.36
	0580	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	EA	\$4,885.190	3	\$14,655.57
	0590	9011115	BRACKET ARM, 15 FT. OR 4.6 M	EA	\$873.470	3	\$2,620.41
	0600	9011312	LUMINAIRE, LED-B	EA	\$554.430	3	\$1,663.29
	0630	9016120	PULL BOX, CONCRETE, STANDARD	EA	\$2,536.730	10	\$25,367.30
	0650	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	LF	\$2.610	3,761	\$9,816.21
	0670	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	EA	\$1,678.950	3	\$5,036.85
	0740	9105001	TRENCHING TYPE I	LF	\$3.660	3,402	\$12,451.32
	5002	4019905	MISC.Misc. Optional Pavement	SQYD	\$45.060	754.63	\$34,003.63
	5003	4081015	PRIME-LIQUID ASPHALT MC 30	GAL	\$3.750	7,874	\$29,527.50
	5012	8061005	ROCK DITCH CHECK	LF	\$15.750	327	\$5,150.25
	5014	7339901	MISC.Concrete Box Culvert Extension (Force Account:001)	LS	\$30,662.290	1	\$30,662.29
	5015	4019905	MISC.Optional Pavement, 8 IN	SQYD	\$28.840	754.6	\$21,762.66
Project J7I3201 - Total							\$464,657.38
J8I3120	0960	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.370	2,508.11	\$3,436.11
	5101	4081015	PRIME-LIQUID ASPHALT MC 30	GAL	\$3.750	2,309	\$8,658.75
Project J8I3120 - Total							\$12,094.86
Overall - Total							\$476,752.24

Contract Adjustments This Estimate

Adj Type	Entered By	Comments	Time Units	Rate	Amount
TSR--Incentive	hightc1	Line 0140: \$36,179.31 Line 5002: \$1,993.50 Line 5015: \$163.26			\$38,336.07
SPAD--Incentive	hightc1	Line 5002: SP125: \$2,857.43, SP250: \$13,290.36 Line 5015: SP125: \$233.95, SP250: \$816.10 Line 0140: \$21,009.54			\$38,207.38
Overall - Total					\$76,543.45
These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments					

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7I3201	0095	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-754.6	(\$0.20)	\$149.26
	0095	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material			-8,062.4	\$7.85	(\$63,289.84)
	0095	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user hightc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	8,062.4	\$7.85	\$63,289.84
	0100	MISC.	Overrun			-364.11	\$32.46	(\$11,819.01)
	0110	TYPE A2 SHOULDER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,434.84)
	0110	TYPE A2 SHOULDER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,064.58)



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 4, 2020

Pay Estimate Created Date: September 2, 2020

Progress Estimate Number		Contract ID	Pay Period		Original Contract Amount			
15		191018-G01	Start	August 16, 2020	\$6,886,990.37			
		Leo Journagan Construction Co., Inc.	End	September 1, 2020	Net Change Order Amount (\$95,273.57)			
					Current Contract Amount \$6,791,716.80			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J713201	0110	TYPE A2 SHOULDER	Material			-3,958.3	\$33.86	(\$134,028.04)
	0110	TYPE A2 SHOULDER	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user hightc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	3,958.3	\$33.86	\$134,028.04
	0110	TYPE A2 SHOULDER	Other Item Adjustment	Fuel Price	3141.90 SY, Index Difference -0.86			(\$2,837.00)
	0110	TYPE A2 SHOULDER	Other Item Adjustment	Asphalt Cement Price Adjustment	3958.3 SY, 2 IN, 6.3% AC			(\$2,194.48)
	0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	340.45	(\$2.86)	(\$972.05)
	0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	367.25	(\$2.86)	(\$1,048.57)
	0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	353.47	(\$2.86)	(\$1,009.23)
	0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$13,277.52)
	0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material			-33,764.93	\$82.80	(\$2,795,736.20)
	0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user hightc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	33,764.93	\$82.80	\$2,795,736.20
	0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	1061.17 Tons, 6.3% AC			(\$5,348.30)
	0210	CONSTRUCTION SIGNS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.29000 - 6.29000, 'is applied (if non-zero).	61.35	\$6.29	\$385.89
	0580	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,317.00)
	0590	BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,641.00)
	0670	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,504.80)
	5002	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,802.77)
	5002	MISC.	Overrun			-184.6	\$45.06	(\$8,318.08)
	5002	MISC.	Other Item Adjustment	Fuel Price	1311.62 tons, Index Diff -0.86			(\$3,744.94)
	5002	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	754.65 SY, 8 IN, 3.2% AC 7373.7 SY, 2 IN, 6.3% AC			(\$4,938.02)



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 4, 2020

Pay Estimate Created Date: September 2, 2020

Progress Estimate Number 15			Contract ID 191018-G01 Prime Contractor Leo Journagan Construction Co., Inc.		Pay Period Start August 16, 2020 Pay Period End September 1, 2020	Original Contract Amount \$6,886,990.37 Net Change Order Amount (\$95,273.57) Current Contract Amount \$6,791,716.80		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J713201	5012	ROCK DITCH CHECK	Overrun			-127	\$15.75	(\$2,000.25)
	5012	ROCK DITCH CHECK	Overrun			-40	\$15.75	(\$630.00)
	5012	ROCK DITCH CHECK	Overrun			-101	\$15.75	(\$1,590.75)
	5013	CONDUIT, 4 IN. RIGID, PUSHED	MaterialCredit			398	\$24.68	\$9,822.64
	5015	MISC.	Other Item Adjustment	Fuel Price	336 tons, Index Diff -0.86			(\$959.35)
	5015	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	754.6 SY, 6 IN, 3.2% AC 754.6 SY, 2 IN, 6.3% AC			(\$1,055.84)
J813120	0800	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material			-10,800.01	\$83.75	(\$904,500.84)
	0800	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user hightc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	10,800.01	\$83.75	\$904,500.84
	0810	TACK COAT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.58000 - 2.58000, 'is applied (if non-zero).	315	\$2.58	\$812.70
Total								(\$66,337.89)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7I3201	I 44-2(302)	Coldmill and resurface	I-44	GREENE	just east of Route 360 interchange
J8I3120	I 44-2(308)	Coldmill and resurface	I-44	GREENE	just east of Route 360 interchange to west of Route 266 interchange
Totals by Job Numbers					
J7I3201			This Estimate	Previous	To Date
	Posted Item Pay		\$464,657.38	\$4,649,299.00	\$5,113,956.38
	Gross Item Adjustments		(\$67,150.59)	(\$140,253.18)	(\$207,403.77)
	Gross Item Pay		\$397,506.79	\$4,509,045.82	\$4,906,552.61
	Incentive		\$60,454.02	\$181,284.59	\$241,738.61
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J8I3120			This Estimate	Previous	To Date
	Posted Item Pay		\$12,094.86	\$1,307,869.12	\$1,319,963.98
	Gross Item Adjustments		\$812.70	(\$50,317.77)	(\$49,505.07)
	Gross Item Pay		\$12,907.56	\$1,257,551.35	\$1,270,458.91
	Incentive		\$16,089.43	\$48,403.21	\$64,492.64
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 4, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7I3201, Item 3040163, Project Item Line Number 0095, Material Set 304016396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Testing for this line item is complete as shown on the sampling checklist.	hightc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J7I3201, Item 3040163, Project Item Line Number 0095, Material Set 304016396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Testing for this line item is complete as shown on the sampling checklist.	hightc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J7I3201, Item 4010150, Project Item Line Number 0110, Material Set 401015096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Tests have been completed but are not yet showing up on the sampling checklist.	hightc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J7I3201, Item 4030132, Project Item Line Number 0140, Material Set 403013296, Material 1071APSMCF - Cellulose Fiber for Stone Mastic Asph @, Acceptance Action Generic 1071APSMCF is insufficient.	Testing for this line item is complete with the exception of consensus and TSR.	hightc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J7I3201, Item 4030132, Project Item Line Number 0140, Material Set 403013296, Material 0403SP125BSM - Superpave 12.5 mm, Des B SM, Acceptance Action Generic AsphHigh is insufficient.	Testing for this line item is complete with the exception of consensus and TSR.	hightc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J8I3120, Item 4030132, Project Item Line Number 0800, Material Set 403013296, Material 1071APSMCF - Cellulose Fiber for Stone Mastic Asph @, Acceptance Action Generic 1071APSMCF is insufficient.	Awaiting consensus results.	hightc1	Overridden
Estimate Exception Type: Item Overrun: Contract 191018-G01, Contract Project J7I3201, Project Item Line Number 0100, Contract Line Item Number 0100, Item 3049910, Minor Item.	A change order for this item is currently in progress.	hightc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191018-G01, Contract Project J7I3201, Project Item Line Number 5002, Contract Line Item Number 5002, Item 4019905, Minor Item.	A change order for this item is currently in progress.	hightc1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191018-G01, Contract Project J7I3201, Project Item Line Number 5012, Contract Line Item Number 5012, Item 8061005, Minor Item.	A change order for this item is currently in progress.	hightc1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on September 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-G01	J713201	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$122,640.85	\$122,640.85
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	10,059.00	0.00	10,059.00	CUYD	10,059.00	\$10.00	\$100,590.00
		0001	0030	2035500	EMBANKMENT IN PLACE	1,288.00	0.00	1,288.00	CUYD	1,288.00	\$29.67	\$38,214.96
		0001	0040	2036000	COMPACTING EMBANKMENT	3,991.00	0.00	3,991.00	CUYD	3,990.58	\$2.30	\$9,178.33
		0001	0050	2037075	COMPACTING IN CUT	46.40	0.00	46.40	STA	46.40	\$145.20	\$6,737.28
		0001	0060	2063000	CLASS 3 EXCAVATION	75.00	0.00	75.00	CUYD	74.50	\$46.76	\$3,483.62
		0001	0070	2071000	LINEAR GRADING CLASS 1	8.00	0.00	8.00	STA	8.00	\$1,006.57	\$8,052.56
		0001	0080	2153000	SHAPING SLOPES, CLASS III	24.00	-2.10	21.90	100F	21.70	\$924.21	\$20,055.36
		0001	0095	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	13,093.00	-1,760.60	11,332.40	SQYD	11,332.40	\$7.85	\$88,959.34
		0001	0100	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,200.00	364.11	2,564.11	TONS	2,564.11	\$32.46	\$83,231.01
		0001	0110	4010150	TYPE A2 SHOULDER	3,958.30	0.00	3,958.30	SQYD	3,958.30	\$33.86	\$134,028.04
		0001	0120	4019901	MISC.Infrared Scanning	1.00	0.00	1.00	LS	1.00	\$5,200.00	\$5,200.00
		0001	0130	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$5,200.00	\$5,200.00
		0001	0135	4019905	MISC.OPTIONAL PAVEMENT	8,949.70	-8,949.70	0.00	SQYD	0.00	\$44.25	\$0.00
		0001	0140	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	33,829.20	111.50	33,940.70	TONS	33,764.93	\$82.80	\$2,795,736.20
		0001	0150	4071005	TACK COAT	41,372.00	-10,659.00	30,713.00	GAL	29,350.00	\$2.64	\$77,484.00
		0001	0160	4134000	BITUMINOUS FOG SEAL	24,092.00	0.00	24,092.00	GAL	17,655.20	\$2.59	\$45,726.97
		0001	0180	6044011	PIPE COLLAR, TYPE A	8.00	0.00	8.00	EA	8.00	\$923.42	\$7,387.36
		0001	0190	6097000	ROCK LINING	33.00	0.00	33.00	CUYD	32.60	\$141.15	\$4,601.49
		0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	2.00	\$55.28	\$110.56
		0001	0210	6161005	CONSTRUCTION SIGNS	2,176.00	61.35	2,237.35	SQFT	2,237.35	\$6.29	\$14,072.93
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	0.00	\$31.75	\$0.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	820.00	0.00	820.00	EA	521.00	\$12.70	\$6,616.70
		0001	0240	6161033	DIRECTIONAL INDICATOR BARRICADE	90.00	0.00	90.00	EA	73.00	\$47.63	\$3,476.99
		0001	0250	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	5.00	\$634.95	\$3,174.75
		0001	0260	6161055	SEQUENTIAL FLASHING WARNING LIGHT	90.00	0.00	90.00	EA	73.00	\$74.08	\$5,407.84
		0001	0270	6161070	TUBULAR MARKER	3.00	0.00	3.00	EA	0.00	\$164.03	\$0.00
		0001	0280	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$3,174.77	\$12,699.08
		0001	0290	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,005.34	\$0.00
		0001	0300	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$15,640.00	\$0.00
		0001	0310	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0320	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	21.00	0.00	21.00	LF	0.00	\$31.75	\$0.00
		0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	121,640.00	0.00	121,640.00	LF	24,210.12	\$0.22	\$5,326.23
		0001	0340	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	98,676.00	0.00	98,676.00	LF	0.00	\$0.22	\$0.00
		0001	0350	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,393.00	0.00	3,393.00	LF	0.00	\$0.79	\$0.00
		0001	0360	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	35.00	0.00	35.00	LF	0.00	\$5.29	\$0.00
		0001	0370	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	304,278.00	1,006.00	305,284.00	SQYD	305,284.00	\$1.22	\$372,446.48
		0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,812.40	0.00	1,812.40	STA	1,812.39	\$20.00	\$36,247.80
		0001	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.70	\$12,143.17	\$8,500.22
		0001	0400	7261015	15 IN. PIPE GROUP A	6.00	-6.00	0.00	LF	0.00	\$147.01	\$0.00
		0001	0410	7261018	18 IN. PIPE GROUP A	7.00	-7.00	0.00	LF	0.00	\$170.88	\$0.00
		0001	0420	7261024	24 IN. PIPE GROUP A	33.00	-33.00	0.00	LF	0.00	\$168.69	\$0.00
		0001	0430	7261042	42 IN. PIPE GROUP A	24.00	-24.00	0.00	LF	0.00	\$212.45	\$0.00
		0001	0440	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	-2.00	0.00	EA	0.00	\$662.74	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on September 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-G01	J713201	0001	0450	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	-1.00	0.00	EA	0.00	\$681.53	\$0.00
		0001	0460	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	-4.00	0.00	EA	0.00	\$764.78	\$0.00
		0001	0470	7320642A	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	-1.00	0.00	EA	0.00	\$2,538.75	\$0.00
		0001	0480	8052000A	SEEDING - WARM SEASON MIXTURES	3.90	0.00	3.90	ACRE	0.00	\$2,656.71	\$0.00
		0001	0490	8061005	ROCK DITCH CHECK	52.00	-52.00	0.00	LF	0.00	\$66.59	\$0.00
		0001	0500	8061016	SEDIMENT REMOVAL	20.00	0.00	20.00	CUYD	0.00	\$30.49	\$0.00
		0001	0510	8061019	SILT FENCE	1,976.00	-361.00	1,615.00	LF	1,615.00	\$3.19	\$5,151.85
		0010	0520	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	21,663.00	-4,750.50	16,912.50	LF	16,912.50	\$23.15	\$391,524.38
		0010	0530	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	22.00	-7.00	15.00	EA	15.00	\$2,667.50	\$40,012.50
		0010	0540	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	2.00	\$622.41	\$1,244.82
		0010	0550	6061078	MGS EMBEDDED ANCHOR SECTION (WITH RUBRAIL)	1.00	-1.00	0.00	LF	0.00	\$4,236.62	\$0.00
		0010	0560	6061080	MGS END ANCHOR	20.00	-1.00	19.00	EA	19.00	\$915.32	\$17,391.08
		0010	0570	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	25.00	0.00	25.00	EA	24.00	\$2,505.36	\$60,128.64
		0020	0580	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	4.00	0.00	4.00	EA	3.00	\$4,885.19	\$14,655.57
		0020	0590	9011115	BRACKET ARM, 15 FT. OR 4.6 M	4.00	0.00	4.00	EA	3.00	\$873.47	\$2,620.41
		0020	0600	9011312	LUMINAIRE, LED-B	12.00	0.00	12.00	EA	3.00	\$554.43	\$1,663.29
		0020	0610	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	0.00	\$6,747.22	\$0.00
		0020	0620	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	454.00	-454.00	0.00	LF	0.00	\$8.37	\$0.00
		0020	0630	9016120	PULL BOX, CONCRETE, STANDARD	20.00	0.00	20.00	EA	10.00	\$2,536.73	\$25,367.30
		0020	0640	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,230.00	0.00	1,230.00	LF	0.00	\$1.05	\$0.00
		0020	0650	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	10,520.00	0.00	10,520.00	LF	3,761.00	\$2.61	\$9,816.21
		0020	0660	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	7.00	0.00	7.00	EA	0.00	\$1,302.36	\$0.00
		0020	0670	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	5.00	0.00	5.00	EA	3.00	\$1,678.95	\$5,036.85
		0020	0680	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	0.00	\$3,598.52	\$0.00
		0020	0690	9019902	MISC.RELOCATE EXISTING LIGHTING POLE	8.00	0.00	8.00	EA	0.00	\$1,030.39	\$0.00
		0040	0692	9031010	CONCRETE FOOTINGS, EMBEDDED	1.83	0.00	1.83	CUYD	0.00	\$2,415.16	\$0.00
		0040	0694	9031210	STRUCTURAL STEEL POSTS	790.00	0.00	790.00	LB	0.00	\$6.01	\$0.00
		0040	0696	9031220	PIPE POSTS	520.00	0.00	520.00	LB	0.00	\$6.27	\$0.00
		0040	0700	9031256	7 FT. CHANNEL POST DELINEATOR, WHITE	18.00	0.00	18.00	EA	0.00	\$36.35	\$0.00
		0040	0710	9031258	7 FT. CHANNEL POST DELINEATOR, WHITE/RED	5.00	0.00	5.00	EA	0.00	\$43.32	\$0.00
		0040	0714	9031270A	2 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	0.00	\$7.11	\$0.00
		0040	0716	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	12.00	0.00	12.00	LF	0.00	\$45.41	\$0.00
		0040	0720	9039902	MISC.RELOCATE AND MOUNT ON NEW POST	5.00	0.00	5.00	EA	0.00	\$191.22	\$0.00
		0040	0730	9039902	MISC.RELOCATE AND REMOUND ON NEW PSST	4.00	0.00	4.00	EA	0.00	\$68.00	\$0.00
		0050	0740	9105001	TRENCHING TYPE I	10,251.00	0.00	10,251.00	LF	3,402.00	\$3.66	\$12,451.32
		0001	5001	6189901	MISC.Bond Reimbursement	0.00	1.00	1.00	LS	1.00	\$34,475.38	\$34,475.38
		0001	5002	4019905	MISC.Misc. Optional Pavement	0.00	7,373.70	7,373.70	SQYD	7,373.70	\$45.06	\$332,258.92
		0001	5003	4081015	PRIME-LIQUID ASPHALT MC 30	0.00	10,760.00	10,760.00	GAL	7,874.00	\$3.75	\$29,527.50
		0001	5004	7261015	15 IN. PIPE GROUP A	0.00	6.00	6.00	LF	6.00	\$172.20	\$1,033.20
		0001	5005	7261018	18 IN. PIPE GROUP A	0.00	7.00	7.00	LF	7.00	\$186.81	\$1,307.67
		0001	5006	7261024	24 IN. PIPE GROUP A	0.00	45.50	45.50	LF	45.50	\$186.90	\$8,503.95
		0001	5007	7261042	42 IN. PIPE GROUP A	0.00	24.00	24.00	LF	24.00	\$222.13	\$5,331.12
		0001	5008	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	2.00	2.00	EA	2.00	\$894.70	\$1,789.40
		0001	5009	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$953.50	\$953.50
		0001	5010	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	4.00	4.00	EA	4.00	\$1,036.34	\$4,145.36



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on September 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-G01	J7I3201	0001	5011	7320642A	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$2,445.85	\$2,445.85
		0001	5012	8061005	ROCK DITCH CHECK	0.00	1,161.00	1,161.00	LF	1,161.00	\$15.75	\$18,285.75
		0020	5013	9014004	CONDUIT, 4 IN. RIGID, PUSHED	0.00	454.00	454.00	LF	398.00	\$24.68	\$9,822.64
		0001	5014	7339901	MISC.Concrete Box Culvert Extension (Force Account:001)	0.00	1.00	1.00	LS	1.00	\$30,662.29	\$30,662.29
		0001	5015	4019905	MISC.Optional Pavement, 8 IN	0.00	754.60	754.60	SQYD	754.60	\$28.84	\$21,762.66
	Project J7I3201 - Total Value Posted to Date as of Report Generated Date											\$5,113,956.36
	J8I3120	0001	0750	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$13,149.22	\$13,149.22
		0001	0760	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	7.00	\$924.21	\$6,469.47
		0001	0770	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	646.80	0.00	646.80	TONS	353.17	\$32.91	\$11,622.82
		0001	0780	4019901	MISC.Infrared Scanning	1.00	0.00	1.00	LS	1.00	\$5,200.00	\$5,200.00
		0001	0790	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$5,200.00	\$5,200.00
		0001	0800	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	10,949.00	0.00	10,949.00	TONS	10,800.01	\$83.75	\$904,500.84
		0001	0810	4071005	TACK COAT	13,018.00	-2,849.00	10,169.00	GAL	10,169.00	\$2.58	\$26,236.02
		0001	0820	4134000	BITUMINOUS FOG SEAL	7,707.00	0.00	7,707.00	GAL	5,535.00	\$2.57	\$14,224.95
		0001	0830	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$110.55	\$0.00
		0001	0840	6161005	CONSTRUCTION SIGNS	1,985.00	0.00	1,985.00	SQFT	0.00	\$6.29	\$0.00
		0001	0850	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	0.00	\$31.75	\$0.00
		0001	0860	6161025	CHANNELIZER (TRIM LINE)	800.00	0.00	800.00	EA	0.00	\$12.70	\$0.00
		0001	0870	6161033	DIRECTIONAL INDICATOR BARRICADE	90.00	0.00	90.00	EA	0.00	\$47.63	\$0.00
		0001	0880	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	0.00	\$634.95	\$0.00
		0001	0890	6161055	SEQUENTIAL FLASHING WARNING LIGHT	90.00	0.00	90.00	EA	0.00	\$74.08	\$0.00
		0001	0900	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	2.00	\$3,174.77	\$6,349.54
		0001	0910	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,005.34	\$0.00
		0001	0920	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$18,835.38	\$0.00
		0001	0930	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	37,943.00	0.00	37,943.00	LF	7,118.76	\$0.22	\$1,566.13
		0001	0940	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	32,108.00	0.00	32,108.00	LF	0.00	\$0.22	\$0.00
		0001	0950	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,450.00	0.00	1,450.00	LF	0.00	\$0.79	\$0.00
		0001	0960	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	98,538.00	0.00	98,538.00	SQYD	98,538.00	\$1.37	\$134,997.06
0001		0970	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	537.00	0.00	537.00	STA	537.00	\$22.44	\$12,050.28	
0001	0980	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,642.96	\$0.00		
0010	0990	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	5,850.00	0.00	5,850.00	LF	5,850.00	\$23.15	\$135,427.50		
0010	1000	6061080	MGS END ANCHOR	10.00	0.00	10.00	EA	10.00	\$925.78	\$9,257.80		
0010	1010	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	10.00	\$2,505.36	\$25,053.60		
0001	5101	4081015	PRIME-LIQUID ASPHALT MC 30	0.00	3,164.00	3,164.00	GAL	2,309.00	\$3.75	\$8,658.75		
Project J8I3120 - Total Value Posted to Date as of Report Generated Date											\$1,319,963.98	
191018-G01 Overall - Total Value Posted to Date as of Report Generated Date											\$6,433,920.34	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J713201

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	8/31/20	9/1/20	0.25	LS		59.944		71.812		Remaining amount to be paid for removals.
0070	2071000	LINEAR GRADING CLASS 1	8/25/20	8/26/20	1.00	STA	1 STA Journagan Construction N&T Radius 93+03.68					
			8/27/20	8/28/20	4.00	STA	1 STA Journagan Construction WB PP&K decel. Ramp 119+49.76 1 STA Journagan Construction EB N&T Accel. Lane 392+48.69 1 STA Journagan Construction WB N&T Decel.Lane 392+48.69 1 STA Journagan Construction WB 360 accel. Lane 447+03.13					
0080	2153000	SHAPING SLOPES, CLASS III	8/20/20	8/24/20	0.70	100F	0.7 LF James H Drew N&T radius 2.831 2.851					
0095	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	9/1/20	9/2/20	-754.60	SQYD	MO 360					This negative adjustment is made to correct the quantity to account for the cost savings at MO 360 (Change Order 0009).
0100	3049910	MISC. AGGREGATE FOR BASE	8/20/20	8/24/20	560.50	TONS	560.5 TN Journagan Construction EB Driving Lane 59.944 67.211					
0110	4010150	TYPE A2 SHOULDER	8/19/20	8/26/20	1,026.86	SQYD	Top lift of shoulders at all ramp extensions.					Payment to adjust for the completion of the top lift.
			9/1/20	9/2/20	1,005.98	SQYD	All ramp locations					This quantity adjustment corrects the underreporting of Line No. 0110 in the contractor DIRs.
0140	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1	8/17/20	8/26/20	367.25	TONS	367.25 TN Journagan Construction PP&K Ramp Extensions					
			8/18/20	8/26/20	340.45	TONS	340.45 TN Journagan Construction ALL N&T Ramps					
			8/19/20	8/26/20	353.47	TONS	353.47 TN Journagan Construction WB 360 accel.& decel.					
0150	4071005	TACK COAT	8/17/20	8/26/20	279.00	GAL	267.5 GAL Journagan Construction PP&K Ramp Extensions					
			8/18/20	8/26/20	243.00	GAL	250 GAL Journagan Construction ALL N&T Ramps					
			8/19/20	8/26/20	309.00	GAL	318.1 GAL Journagan Construction WB 360 accel.& decel.					
0160	4134000	BITUMINOUS FOG SEAL	8/17/20	8/26/20	212.70	GAL	212.7 GAL Journagan Construction PP&K Ramp Extensions					
			8/18/20	8/26/20	205.00	GAL	205 GAL Journagan Construction ALL N&T Ramps					
			8/19/20	8/26/20	221.50	GAL	221.5 GAL Journagan Construction WB 360 accel.& decel.					
0190	6097000	ROCK LINING	8/25/20	8/26/20	3.10	CUYD	3.1 CY Journagan Construction N&T Radius 93+03.68					
			8/27/20	8/28/20	11.10	CUYD	1.8 CY Journagan Construction WB PP&K decel. Ramp 119+49.76 3.1 CY Journagan Construction EB N&T Accel. Lane 392+48.69 3.1 CY Journagan Construction WB N&T Decel.Lane 392+48.69 3.1 CY Journagan Construction WB 360 accel. Lane 447+03.13					
0370	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	8/17/20	8/26/20	3,306.30	SQYD	3306.3 SY Journagan Construction PP&K Ramp Extensions					
			8/18/20	8/26/20	3,065.50	SQYD	3065.5 SY Journagan Construction ALL N&T Ramps					
			8/19/20	8/26/20	3,181.30	SQYD	3181.3 SY Journagan Construction WB 360 accel.& decel.					
			8/31/20	9/1/20	16,992.05	SQYD		225.922		228.031		Amount necessary to correct a clerical error for the June 11, 2020 DWR.
0520	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	8/17/20	8/26/20	925.00	LF	925 LF James H Drew WB 360 accel. lane 224.662 224.849					
			8/20/20	8/24/20	100.00	LF	100 LF James H Drew N&T radius 2.831 2.851					
0540	6061074	MGS HEIGHT AND BLOCK TRANSITION	8/20/20	8/24/20	2.00	EA	2 EA James H Drew N&T radius 2.831 2.851					
0560	6061080	MGS END ANCHOR	8/17/20	8/26/20	1.00	EA	1 EA James H Drew WB 360 accel. lane 224.662 224.849					
0570	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	8/17/20	8/26/20	1.00	EA	1 EA James H Drew WB 360 accel. lane 224.662 224.849					
0580	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	9/1/20	9/2/20	3.00	EA	1 EA Ewing Signal L1, PP&K Ramp 92+49.20 1 EA Ewing Signal L3, PP&K Ramp 0+89.78 1 EA Ewing Signal L4, PP&K Ramp 129+01.86					
0590	9011115	BRACKET ARM, 15 FT. OR 4.6 M	9/1/20	9/2/20	3.00	EA	3 EA Ewing Signal L1, L3, L4 PP&K Ramp					
0600	9011312	LUMINAIRE, LED-B	9/1/20	9/2/20	3.00	EA	3 EA Ewing Signal L1, L3, L4 PP&K Ramp					
0630	9016120	PULL BOX, CONCRETE, STANDARD	8/27/20	8/28/20	2.00	EA	1 EA Ewing Signal PB6- PP&K 8+36.52 1 EA Ewing Signal PB7- PP&K 0+46.31					
			8/28/20	8/31/20	6.00	EA	1 EA Ewing Signal PB4, PP&K Ramp 0+42.35 1 EA Ewing Signal PB14, PP&K Ramp 8+86.66 1 EA Ewing Signal PB12, PP&K Ramp 1+64.86 1 EA Ewing Signal PB9, PP&K Ramp 7+96.11 1 EA Ewing Signal PB5, PP&K Ramp 3+38.93 1 EA Ewing Signal PB8, PP&K Ramp 5+46.00					PB 4,14,12, and 9 were installed on 8/27
			8/31/20	9/1/20	2.00	EA	1 EA Ewing Signal PB10 PP&K Ramp 123+13.2 1 EA Ewing Signal PB11 PP&K Ramp 128+13.22					
0650	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	8/28/20	8/31/20	2,950.00	LF	320 LF Ewing Signal L2-PB5 PP&K Ramp 531 LF Ewing Signal PB5-PB6, PP&K Ramp 126 LF Ewing Signal PB6-PB7, PP&K Ramp 531 LF Ewing Signal PB7-PB8, PP&K Ramp 276 LF Ewing Signal PB8-PB9, PP&K Ramp 531 LF Ewing Signal PB9-PB10, PP&K Ramp 531 LF Ewing Signal PB10-PB11, PP&K Ramp 104 LF Ewing Signal PB11-L4, PP&K Ramp					Cable conduit runs L2-PB5, PB5-PB6, _B6-PB7, PB7-PB8, and PB8-PB9 were installed 8/27
			8/31/20	9/1/20	811.00	LF	280 LF Ewing Signal L1-PB1 PP&K Ramp 531 LF Ewing Signal PB1-PB2 PP&K Ramp					
0670	9018245	POLE FOUNDATION (45 FT. OR 13.5 M	9/1/20	9/2/20	3.00	EA	1 EA Ewing Signal L1 PP&K Ramp 92+49.20 1 EA Ewing Signal L3, PP&K Ramp 0+89.78 1 EA Ewing Signal L4, PP&K Ramp 129+01.86					
0740	9105001	TRENCHING TYPE I	8/28/20	8/31/20	2,646.00	LF	294 LF Ewing Signal L2-PB5 PP&K Ramp 500 LF Ewing Signal PB5-PB6, PP&K Ramp 500 LF Ewing Signal PB7-PB8, PP&K Ramp 263 LF Ewing Signal PB8-PB9, PP&K Ramp 500 LF Ewing Signal PB9-PB10, PP&K Ramp 500 LF Ewing Signal PB10-PB11, PP&K Ramp 89 LF Ewing Signal PB11-L4, PP&K Ramp					Trenching for L2-PB5, PB5-PB6, _B6-PB7, PB7-PB8, and PB8-PB9 were installed 8/27.
			8/31/20	9/1/20	756.00	LF	256 LF Ewing Signal L1-PB1 PP&K Ramp 500 LF Ewing Signal PB1-PB2 PP&K Ramp					
5002	4019905	MISC.	8/17/20	8/26/20	424.31	SQYD	PP&K Ramp Extensions					Remaining amount to be paid for the top lift.
			8/18/20	8/26/20	700.93	SQYD	ALL N&T Ramps					The remaining amount for the top lift.
			8/19/20	8/26/20	199.39	SQYD	360 WB Acceleration					Remaining amount paid for top lift.
			8/25/20	8/26/20	184.60	SQYD	N and T Radius					
			9/1/20	9/2/20	-754.60	SQYD	MO 360					This negative adjustment is made to correct the quantity



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5002	4019905	MISC.										to account for the cost savings at MO 360 (Change Order 0009).
5003	4081015	PRIME-LIQUID ASPHALT MC 30	9/1/20	9/2/20	7,874.00	GAL	All of J713201					Work done on 8/21 and 8/24. Quantities adjusted based on temperature.
5012	8061005	ROCK DITCH CHECK	8/25/20	8/26/20	127.00	LF	127 LF Jourmagan Construction 2nd stage @ PP&K 89+49 102+22.61					
			8/26/20	8/26/20	40.00	LF	40 LF Jourmagan Construction WB N&T accel. Lane 356+13 364+87					
			8/27/20	8/28/20	160.00	LF	30 LF Jourmagan Construction PP&K EB decel. Lane 30 LF Jourmagan Construction PP&K WB accel lane 20 LF Jourmagan Construction N&T EB decel. Lane 40 LF Jourmagan Construction N&T WB decel. Lane 40 LF Jourmagan Construction N&T EB Accel.Lane					
5014	7339901	MISC.	9/1/20	9/2/20	1.00	LS	MO 360					Payment for finished force account work.
5015	4019905	MISC.	9/1/20	9/2/20	754.60	SQYD	MO 360					Part of the cost savings agreement of Change Order 0009.

Project: J813120

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0960	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	9/1/20	9/2/20	2,508.11	SQYD	J813120					Quantity to adjust for contractor DIR underreporting.
5101	4081015	PRIME-LIQUID ASPHALT MC 30	9/1/20	9/2/20	2,309.00	GAL	All of J813120					Work done on 8/21 and 8/24. Quantities adjusted based on temperature.

The information below this line are details from Line Item agency views.
No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on September 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0020	UNCLASSIFIED EXCAVATION	Other Item Adjustment	FUEL	8	May 18, 2020	hightc1	(\$132.53)	This is a fuel adjustment for work completed during estimate 0007 as a fuel adjustment was not entered for that estimate. Below are the calculations: Current Index: 1.21 Base Index: 2.09 Quantity: 502 CY Factor: 0.3 Adjustment: \$ (132.53)
			FUEL - Total				(\$132.53)	
Other Item Adjustment - Total							(\$132.53)	
UNCLASSIFIED EXCAVATION	Price		8	May 18, 2020	SYSTEM	(\$253.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			9	Jun 2, 2020	SYSTEM	(\$271.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			10	Jun 16, 2020	SYSTEM	(\$477.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			11	Jul 1, 2020	SYSTEM	(\$1,265.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			12	Jul 16, 2020	SYSTEM	(\$405.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			13	Aug 3, 2020	SYSTEM	(\$290.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			14	Aug 17, 2020	SYSTEM	(\$39.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total				(\$3,001.84)	
Price - Total							(\$3,001.84)	
0020 - Total							(\$3,134.37)	
0030	EMBANKMENT IN PLACE	Price		13	Aug 3, 2020	SYSTEM	(\$95.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				14	Aug 17, 2020	SYSTEM	(\$290.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$386.56)
Price - Total							(\$386.56)	
0030 - Total							(\$386.56)	
0095	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		12	Jul 16, 2020	SYSTEM	(\$47,309.12)	
				12	Jul 16, 2020	SYSTEM	\$47,309.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user hightc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				13	Aug 3, 2020	SYSTEM	(\$63,652.43)	
				13	Aug 3, 2020	SYSTEM	\$63,652.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user hightc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				14	Aug 17, 2020	SYSTEM	(\$69,213.45)	
				14	Aug 17, 2020	SYSTEM	\$69,213.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user hightc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				15	Sep 2, 2020	SYSTEM	(\$63,289.84)	
				15	Sep 2, 2020	SYSTEM	\$63,289.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user hightc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
Material - Total							\$0.00	
TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Price		12	Jul 16, 2020	SYSTEM	(\$1,817.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			13	Aug 3, 2020	SYSTEM	(\$407.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			14	Aug 17, 2020	SYSTEM	(\$140.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			15	Sep 2, 2020	SYSTEM	\$149.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total				(\$2,215.39)	



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on September 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0095	Price - Total						(\$2,215.39)	
0095 - Total							(\$2,215.39)	
0100	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Overrun	Overrun	15	Sep 2, 2020	SYSTEM	(\$11,819.01)	
		Overrun - Total			(\$11,819.01)			
Overrun - Total							(\$11,819.01)	
0100 - Total							(\$11,819.01)	
0110	TYPE A2 SHOULDER	Construction Stockpile		3	Mar 3, 2020	SYSTEM	\$12,655.53	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Aug 17, 2020	SYSTEM	(\$6,156.11)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Sep 2, 2020	SYSTEM	(\$6,499.42)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
	TYPE A2 SHOULDER	Material		14	Aug 17, 2020	SYSTEM	(\$65,196.08)	
				14	Aug 18, 2020	SYSTEM	\$65,196.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user hightc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				15	Sep 2, 2020	SYSTEM	(\$134,028.04)	
				15	Sep 2, 2020	SYSTEM	\$134,028.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user hightc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	- Total			\$0.00				
Material - Total						\$0.00		
TYPE A2 SHOULDER	Other Item Adjustment	ACAD	14	Aug 18, 2020	hightc1	(\$2,089.98)	3,958.3 SY, 3.75", 3.2% AC	
			15	Sep 2, 2020	hightc1	(\$2,194.48)	3958.3 SY, 2 IN, 6.3% AC	
		ACAD - Total			(\$4,284.46)			
TYPE A2 SHOULDER		FUEL	14	Aug 18, 2020	hightc1	(\$737.17)	3958.3 SY, 3.75", 816.4 Tons	
			15	Sep 2, 2020	hightc1	(\$2,837.00)	3141.90 SY, Index Difference -0.86	
		FUEL - Total			(\$3,574.17)			
Other Item Adjustment - Total						(\$7,858.63)		
0110 - Total							(\$7,858.63)	
0135	MISC. OPTIONAL PAVEMENT	Construction Stockpile		3	Mar 3, 2020	SYSTEM	\$7,653.29	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Mar 16, 2020	SYSTEM	(\$7,653.29)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
Construction Stockpile - Total						\$0.00		
0135 - Total							\$0.00	
0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Construction Stockpile		3	Mar 3, 2020	SYSTEM	\$300,630.58	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Mar 16, 2020	SYSTEM	\$124,040.39	Payment Estimate Item Adjustment generated Stockpile Transaction
				9	Jun 2, 2020	SYSTEM	(\$42,584.09)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Jun 16, 2020	SYSTEM	(\$153,977.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Jul 1, 2020	SYSTEM	(\$208,831.59)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Jul 16, 2020	SYSTEM	(\$2,406.08)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Sep 2, 2020	SYSTEM	(\$13,277.52)	Payment Estimate Item Adjustment generated Stockpile Transaction



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on September 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0140		Construction Stockpile	- Total				\$3,594.36	
	Construction Stockpile - Total						\$3,594.36	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		9	Jun 4, 2020	SYSTEM	(\$291,035.38)	
				9	Jun 4, 2020	SYSTEM	\$291,035.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user capedj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Jun 16, 2020	SYSTEM	(\$1,309,991.22)	
				10	Jun 16, 2020	SYSTEM	\$1,309,991.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user hightc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				11	Jul 1, 2020	SYSTEM	(\$2,691,948.89)	
				11	Jul 1, 2020	SYSTEM	\$2,691,948.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user hightc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				12	Jul 16, 2020	SYSTEM	(\$2,707,871.33)	
				12	Jul 16, 2020	SYSTEM	\$2,707,871.33	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user hightc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				13	Aug 3, 2020	SYSTEM	(\$2,707,871.33)	
				13	Aug 3, 2020	SYSTEM	\$2,707,871.33	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user hightc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				14	Aug 17, 2020	SYSTEM	(\$2,707,871.33)	
				14	Aug 18, 2020	SYSTEM	\$2,707,871.33	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user hightc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				15	Sep 2, 2020	SYSTEM	(\$2,795,736.20)	
				15	Sep 2, 2020	SYSTEM	\$2,795,736.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user hightc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	ACAD	9	Jun 2, 2020	hightc1	(\$12,179.20)	3514.92 Tons, 6.3% Virgin AC, Index Difference = (55), Amount = (12,179.20)
				10	Jun 16, 2020	hightc1	(\$57,177.82)	12,306.23 Tons with 6.3% Virgin AC, Base Index 475, Current Index 401.25 = (\$57,177.82)
				11	Jul 1, 2020	hightc1	(\$77,547.35)	16,690.31 Tons with 6.3% Virgin AC, Base Index 475, Current Index 401.25 = (\$77,547.35)
				12	Jul 16, 2020	hightc1	(\$938.90)	192.30 Tons with 6.3% Virgin AC, Base Index 475, Current Index 397.5 = (\$938.90)
				15	Sep 2, 2020	hightc1	(\$5,348.30)	1061.17 Tons, 6.3% AC
	ACAD - Total				(\$153,191.57)			
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)		INTC	10	Jun 16, 2020	hightc1	\$4,760.42	\$5,460.42 for IC (\$700) for IR Total: \$4,760.42
				14	Aug 18, 2020	hightc1	\$1,890.71	IC: 1750.71 IR: 140
	INTC - Total				\$6,651.13			
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)		SMAB	14	Aug 18, 2020	hightc1	\$124,358.37	EB Driving: 30,325.37 EB Passing: 31,373.64 WB Driving: 32,218.40 WB Passing: 30,440.96
				SMAB - Total				\$124,358.37
	Other Item Adjustment - Total						(\$22,182.07)	
	ASPHALTIC CONCRETE MIXTURE PG 76-22	Price		9	Jun 2, 2020	SYSTEM	(\$14,120.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				10	Jun 16,	SYSTEM	(\$45,350.91)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on September 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0140	(SP125BSM MIX)	Price			2020			
				11	Jul 1, 2020	SYSTEM	(\$61,507.14)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				12	Jul 16, 2020	SYSTEM	(\$542.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				15	Sep 2, 2020	SYSTEM	(\$3,029.85)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			(\$124,550.70)	
	Price - Total						(\$124,550.70)	
0140 - Total							(\$143,138.41)	
0200	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		4	Mar 16, 2020	SYSTEM	(\$55.28)	
							(\$55.28)	
	Material - Total						(\$55.28)	
	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	MaterialCredit		5	Apr 2, 2020	SYSTEM	\$55.28	
							\$55.28	
	MaterialCredit - Total						\$55.28	
0200 - Total							\$0.00	
0210	CONSTRUCTION SIGNS	Overrun	Overrun	12	Jul 16, 2020	SYSTEM	(\$385.89)	
				15	Sep 2, 2020	SYSTEM	\$385.89	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.29000 - 6.29000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
0210 - Total							\$0.00	
0490	ROCK DITCH CHECK	Overrun	Overrun	7	May 4, 2020	hightc1	\$11,891.25	This line item adjustment is being created for prompt payment for rock ditch checks due to a pending change order. Below are the calculations: 755 LF x \$15.75 / LF = \$11,891.25
				8	May 18, 2020	hightc1	(\$11,891.25)	This is an overrun re-adjustment for prompt payment of rock ditch checks on estimate 0007. A change order has since been signed that provides a new line number (5012) for the ditch checks, so the previous overrun adjustment must be negated.
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
0490 - Total							\$0.00	
0580	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	Construction Stockpile		12	Jul 16, 2020	SYSTEM	\$5,756.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Sep 2, 2020	SYSTEM	(\$4,317.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$1,439.00	
	Construction Stockpile - Total						\$1,439.00	
0580 - Total							\$1,439.00	
0590	BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile		12	Jul 16, 2020	SYSTEM	\$2,188.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Sep 2, 2020	SYSTEM	(\$1,641.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$547.00	
	Construction Stockpile - Total						\$547.00	
0590 - Total							\$547.00	
0660	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	Construction Stockpile		12	Jul 16, 2020	SYSTEM	\$2,471.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								\$2,471.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on September 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0660	Construction Stockpile - Total						\$2,471.00	
0660 - Total							\$2,471.00	
0670	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	Construction Stockpile		12	Jul 16, 2020	SYSTEM	\$2,508.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Sep 2, 2020	SYSTEM	(\$1,504.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			\$1,003.20		
	Construction Stockpile - Total						\$1,003.20	
	0670 - Total							\$1,003.20
0800	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Construction Stockpile		3	Mar 3, 2020	SYSTEM	\$97,301.26	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Mar 16, 2020	SYSTEM	\$40,146.57	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Jun 16, 2020	SYSTEM	(\$62,021.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Jul 1, 2020	SYSTEM	(\$62,298.93)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Jul 16, 2020	SYSTEM	(\$11,256.94)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			\$1,870.34		
	Construction Stockpile - Total						\$1,870.34	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		10	Jun 16, 2020	SYSTEM	(\$413,775.25)	
				10	Jun 16, 2020	SYSTEM	\$413,775.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user hightc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				11	Jul 1, 2020	SYSTEM	(\$829,400.54)	
				11	Jul 1, 2020	SYSTEM	\$829,400.54	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user hightc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				12	Jul 16, 2020	SYSTEM	(\$904,500.84)	
				12	Jul 16, 2020	SYSTEM	\$904,500.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user hightc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				13	Aug 3, 2020	SYSTEM	(\$904,500.84)	
				13	Aug 3, 2020	SYSTEM	\$904,500.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user hightc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				14	Aug 17, 2020	SYSTEM	(\$904,500.84)	
14				Aug 18, 2020	SYSTEM	\$904,500.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user hightc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
15				Sep 2, 2020	SYSTEM	(\$904,500.84)		
15				Sep 2, 2020	SYSTEM	\$904,500.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user hightc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					- Total			\$0.00
Material - Total						\$0.00		
ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	ACAD	10	Jun 16, 2020	hightc1	(\$22,955.26)	4,940.6 Tons with 6.3% Virgin AC, Base Index 475, Current Index 401.25 = (\$22,955.26)	
			11	Jul 1, 2020	hightc1	(\$23,057.90)	4,962.69 Tons with 6.3% Virgin AC, Base Index 475, Current Index 401.25 = (\$23,057.90)	
			12	Jul 16, 2020	hightc1	(\$4,378.24)	896.72 Tons with 6.3% Virgin AC, Base Index 475, Current Index 397.5 = (\$4,378.24)	
				ACAD - Total			(\$50,391.40)	
ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)		SMAB	14	Aug 18, 2020	hightc1	\$38,042.15	EB Driving: 9533.15 EB Passing: 9239.02 WB Driving: 9028.08 WB Passing: 10241.90	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on September 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0800		Other Item Adjustment	SMAB - Total				\$38,042.15	
	Other Item Adjustment - Total						(\$12,349.25)	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Price		10	Jun 16, 2020	SYSTEM	(\$18,207.10)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				11	Jul 1, 2020	SYSTEM	(\$18,288.51)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				12	Jul 16, 2020	SYSTEM	(\$2,530.55)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$39,026.16)	
	Price - Total						(\$39,026.16)	
0800 - Total						(\$49,505.07)		
0810	TACK COAT	Overrun	Overrun	12	Jul 16, 2020	SYSTEM	(\$812.70)	
				15	Sep 2, 2020	SYSTEM	\$812.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.58000 - 2.58000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0810 - Total						\$0.00		
5002	MISC. Misc. Optional Pavement	Construction Stockpile		4	Mar 16, 2020	SYSTEM	\$10,811.04	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Jul 16, 2020	SYSTEM	(\$1,801.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Aug 17, 2020	SYSTEM	(\$7,206.65)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Sep 2, 2020	SYSTEM	(\$1,802.77)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	MISC. Misc. Optional Pavement	Other Item Adjustment	ACAD	12	Jul 16, 2020	hightc1	(\$2,233.98)	758.33 Tons with 6.3% Virgin AC, Base Index 475, Current Index 397.5 = (\$2,233.98)
				14	Aug 18, 2020	hightc1	(\$7,455.70)	6619.05 SY, 8", 3.2% AC
				15	Sep 2, 2020	hightc1	(\$4,938.02)	754.65 SY, 8 IN, 3.2% AC 7373.7 SY, 2 IN, 6.3% AC
			ACAD - Total				(\$14,627.70)	
	MISC. Misc. Optional Pavement		FUEL	12	Jul 16, 2020	hightc1	(\$2,140.01)	758.33 Tons, Base Index 2.09, Current Index 1.24 = (\$2,140.01)
				14	Aug 18, 2020	hightc1	(\$8,315.43)	6619.05 SY, 8", 2912.38 Tons
				15	Sep 2, 2020	hightc1	(\$3,744.94)	1311.62 tons, Index Diff -0.86
			FUEL - Total				(\$14,200.38)	
	Other Item Adjustment - Total						(\$28,828.08)	
MISC. Misc. Optional Pavement	Overrun	Overrun	15	Sep 2, 2020	SYSTEM	(\$8,318.08)		
			Overrun - Total				(\$8,318.08)	
			Overrun - Total					(\$8,318.08)
5002 - Total						(\$37,146.16)		
5006	24 IN. PIPE GROUP A	Overrun	Overrun	9	Jun 4, 2020	SYSTEM	(\$1,027.95)	
				11	Jul 1, 2020	SYSTEM	\$1,027.95	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',186.90000 - 186.90000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
5006 - Total						\$0.00		
5012	ROCK DITCH CHECK	Overrun	Overrun	12	Jul 16, 2020	SYSTEM	(\$551.25)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on September 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5012	ROCK DITCH CHECK	Overrun	Overrun	13	Aug 3, 2020	SYSTEM	(\$378.00)	
				15	Sep 2, 2020	SYSTEM	(\$4,221.00)	
			Overrun - Total				(\$5,150.25)	
	Overrun - Total					(\$5,150.25)		
	5012 - Total					(\$5,150.25)		
5013	CONDUIT, 4 IN. RIGID, PUSHED	Material		14	Aug 17, 2020	SYSTEM	(\$9,822.64)	
			- Total				(\$9,822.64)	
	Material - Total				(\$9,822.64)			
	CONDUIT, 4 IN. RIGID, PUSHED	MaterialCredit		15	Sep 2, 2020	SYSTEM	\$9,822.64	
			- Total				\$9,822.64	
	MaterialCredit - Total					\$9,822.64		
5013 - Total					\$0.00			
5015	MISC. Optional Pavement, 8 IN	Other Item Adjustment	ACAD	15	Sep 2, 2020	hightc1	(\$1,055.84)	754.6 SY, 6 IN, 3.2% AC 754.6 SY, 2 IN, 6.3% AC
			ACAD - Total				(\$1,055.84)	
	MISC. Optional Pavement, 8 IN		FUEL	15	Sep 2, 2020	hightc1	(\$959.35)	336 tons, Index Diff -0.86
			FUEL - Total				(\$959.35)	
	Other Item Adjustment - Total					(\$2,015.19)		
5015 - Total					(\$2,015.19)			
Overall - Total						(\$256,908.84)		