



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 22, 2020

Pay Estimate Created Date: May 18, 2020

Progress Estimate Number 6	Contract ID 191018-G04 Prime Contractor Widel, Inc.	Pay Period Start May 2, 2020 Pay Period End May 15, 2020	Original Contract Amount \$549,574.65 Net Change Order Amount \$28,428.50 Current Contract Amount \$578,003.15
Approval Date	By User		
May 18, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		reedys
May 18, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		MARTIK2
May 19, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		64.04%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
191018-G04			
Total Posted Items Pay	\$46,895.95	\$323,281.30	\$370,177.25
Gross Item Adjustments	(\$5,817.81)	\$24,137.85	\$18,320.04
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$347,419.15	\$388,497.29
Contract Total Payable This Estimate:	\$41,078.14		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3369	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$9,250.000	0.8	\$7,400.00
	0040	2153000	SHAPING SLOPES, CLASS III	100F	\$1,300.000	1.5	\$1,950.00
	0090	6094010	DRAIN BASIN	EA	\$4,000.000	1	\$4,000.00
	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$46.800	125	\$5,850.00
	0130	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$11.600	125	\$1,450.00
	0150	6161005	CONSTRUCTION SIGNS	SQFT	\$9.000	152	\$1,368.00
	0210	6161040	FLASHING ARROW PANEL	EA	\$850.000	1	\$850.00
	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$4,500.000	0.2	\$900.00
	0320	8061019	SILT FENCE	LF	\$1.750	185	\$323.75
	0340	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$28.300	175	\$4,952.50
	0350	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$3,170.000	2	\$6,340.00
	0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,170.000	2	\$6,340.00
	0370	9031270A	2 IN. PSST POST - 12 GA.	LF	\$17.000	96	\$1,632.00
	0380	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	LF	\$56.650	18	\$1,019.70
	0390	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$40.000	18	\$720.00
	5002	6069902	MISC.Drilling Holes for Bridge Anchor Bolts	EA	\$900.000	2	\$1,800.00
Project J7S3369 - Total							\$46,895.95
Overall - Total							\$46,895.95

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3369	0340	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,755.14)
	0350	MGS BRIDGE APPROACH	Construction		Payment Estimate Item Adjustment generated			(\$2,040.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 22, 2020

Pay Estimate Created Date: May 18, 2020

Progress Estimate Number 6		Contract ID 191018-G04	Prime Contractor Widel, Inc.	Pay Period Start May 2, 2020	Pay Period End May 15, 2020	Original Contract Amount \$549,574.65	Net Change Order Amount \$28,428.50	Current Contract Amount \$578,003.15
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3369		TRANSITION SECTION (EXTENDED CURB)	Stockpile		Stockpile Transaction			
	0360	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,022.67)
Total								(\$5,817.81)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 22, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3369	FAS S602(69)	4 Bridge rehabilitations	Various	BENTON	at various locations in Benton county
Totals by Job Numbers					
J7S3369			This Estimate	Previous	To Date
	Posted Item Pay		\$46,895.95	\$323,281.30	\$370,177.25
	Gross Item Adjustments		(\$5,817.81)	\$24,137.85	\$18,320.04
	Gross Item Pay		\$41,078.14	\$347,419.15	\$388,497.29
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 22, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-G04	J7S3369	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$9,250.00	\$8,325.00
		0001	0020	2063500	CULVERT CLEANOUT	2.00	0.00	2.00	EA	1.00	\$9,300.00	\$9,300.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	1.00	0.00	1.00	STA	0.00	\$2,600.00	\$0.00
		0001	0040	2153000	SHAPING SLOPES, CLASS III	4.00	2.00	6.00	100F	1.50	\$1,300.00	\$1,950.00
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	31.00	0.00	31.00	SQYD	31.00	\$22.85	\$708.35
		0001	0060	4019905	MISC.OPTIONAL PAVEMENT, 12 INCH ASPHALT OR 12 IN PCCP	31.00	0.00	31.00	SQYD	31.00	\$245.00	\$7,595.00
		0001	0070	5041000	CONCRETE APPROACH PAVEMENT	155.90	0.00	155.90	SQYD	0.00	\$72.50	\$0.00
		0001	0080	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	80.00	0.00	80.00	LF	0.00	\$17.50	\$0.00
		0001	0090	6094010	DRAIN BASIN	4.00	0.00	4.00	EA	1.00	\$4,000.00	\$4,000.00
		0001	0100	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	4.00	0.00	4.00	CUYD	0.00	\$39.70	\$0.00
		0001	0110	6096041	PLACING TYPE 1 ROCK DITCH LINER	4.00	0.00	4.00	CUYD	0.00	\$34.80	\$0.00
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	268.00	0.00	268.00	CUYD	268.00	\$46.80	\$12,542.40
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	268.00	0.00	268.00	CUYD	268.00	\$11.60	\$3,108.80
		0001	0140	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$6,800.00	\$0.00
		0001	0150	6161005	CONSTRUCTION SIGNS	2,160.00	0.00	2,160.00	SQFT	1,069.00	\$9.00	\$9,621.00
		0001	0160	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	4.00	\$114.00	\$456.00
		0001	0170	6161009	FLAG ASSEMBLY	28.00	0.00	28.00	EA	4.00	\$22.70	\$90.80
		0001	0180	6161025	CHANNELIZER (TRIM LINE)	220.00	0.00	220.00	EA	60.00	\$16.00	\$960.00
		0001	0190	6161030	TYPE III MOVEABLE BARRICADE	22.00	0.00	22.00	EA	14.00	\$136.00	\$1,904.00
		0001	0200	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	4.00	0.00	4.00	EA	0.00	\$170.00	\$0.00
		0001	0210	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$850.00	\$850.00
		0001	0220	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	4.00	\$1,415.00	\$5,660.00
		0001	0230	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$38,000.00	\$0.00
		0001	0231	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$24,261.00	\$24,261.00
		0001	0240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	754.00	0.00	754.00	LF	0.00	\$4.80	\$0.00
		0001	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	754.00	0.00	754.00	LF	0.00	\$4.80	\$0.00
		0001	0260	6214600A	FLOWABLE BACKFILL	10.00	0.00	10.00	CUYD	10.00	\$235.00	\$2,350.00
		0001	0270	6240101A	SUBSURFACE DRAINAGE GEOTEXTILE	421.00	0.00	421.00	SQYD	200.00	\$2.40	\$480.00
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.90	\$4,500.00	\$4,050.00
		0001	0290	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	0.00	\$5,100.00	\$0.00
		0001	0300	8061016	SEDIMENT REMOVAL	16.00	0.00	16.00	CUYD	0.00	\$110.00	\$0.00
		0001	0310	8061017	TEMPORARY SEEDING AND MULCHING	0.70	0.00	0.70	ACRE	0.00	\$2,500.00	\$0.00
		0001	0320	8061019	SILT FENCE	1,585.00	0.00	1,585.00	LF	540.00	\$1.75	\$945.00
		0001	0330	8061050	TYPE C BERM	561.00	0.00	561.00	LF	223.00	\$6.30	\$1,404.90
		0010	0340	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,017.00	175.00	1,192.00	LF	175.00	\$28.30	\$4,952.50
		0010	0350	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	2.00	6.00	EA	2.00	\$3,170.00	\$6,340.00
		0010	0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	2.00	6.00	EA	2.00	\$3,170.00	\$6,340.00
		0040	0370	9031270A	2 IN. PSST POST - 12 GA.	320.00	0.00	320.00	LF	160.00	\$17.00	\$2,720.00
		0040	0380	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	60.00	0.00	60.00	LF	30.00	\$56.65	\$1,699.50
		0040	0390	9035069A	SHF-FLAT SHEET FLUORESCENT	60.00	0.00	60.00	SQFT	30.00	\$40.00	\$1,200.00
		0070	0400	2162500	REMOVAL OF EXISTING BRIDGE DECK	3,570.00	0.00	3,570.00	SQFT	3,570.00	\$12.35	\$44,089.50
		0070	0410	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	122.00	0.00	122.00	SQYD	122.00	\$192.00	\$23,424.00
		0070	0420	7034212	SLAB ON STEEL	400.00	0.00	400.00	SQYD	380.00	\$318.25	\$120,935.00
		0070	0430	7034215	SAFETY BARRIER CURB	251.00	0.00	251.00	LF	175.00	\$93.30	\$16,327.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-G04	J7S3369	0070	0440	7123610	SLAB DRAIN	22.00	0.00	22.00	EA	22.00	\$174.00	\$3,828.00
		0071	0450	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,400.00	\$0.00
		0072	0460	2069901	MISC.Dewatering	1.00	0.00	1.00	LS	1.00	\$7,700.00	\$7,700.00
		0072	0470	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	3.40	4.10	7.50	CUYD	7.50	\$1,560.00	\$11,700.00
		0072	0480	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	470.00	0.00	470.00	LB	470.00	\$6.00	\$2,820.00
		0073	0490	2069901	MISC.Dewatering	1.00	0.00	1.00	LS	0.00	\$11,990.00	\$0.00
		0073	0500	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	0.00	\$995.00	\$0.00
		0073	0510	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	7.40	0.00	7.40	CUYD	0.00	\$1,662.50	\$0.00
		0073	0520	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	1,010.00	0.00	1,010.00	LB	0.00	\$4.55	\$0.00
		0001	5001	6189901	MISC.New Contingent Line for Contract Bond	0.00	1.00	1.00	LS	1.00	\$13,739.00	\$13,739.00
		0010	5002	6069902	MISC.Drilling Holes for Bridge Anchor Bolts	0.00	2.00	2.00	EA	2.00	\$900.00	\$1,800.00
Project J7S3369 - Total Value Posted to Date as of Report Generated Date												\$370,177.25
191018-G04 Overall - Total Value Posted to Date as of Report Generated Date												\$370,177.25



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 22, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7S3369

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	5/11/20	5/18/20	0.80	LS	BR. A18321 Rte. 82 and BR. A30201 Main Street Bridge over Rte. 65	53+00	18' Lt. and Rt.	59+46	18' Lt. and Rt.	
0040	2153000	SHAPING SLOPES, CLASS III	5/5/20	5/15/20	1.50	100F	Rte. 82 Approaching sides of the bridge only.	16+00	14' Rt.	19+00	14' Lt.	
0090	6094010	DRAIN BASIN	5/11/20	5/18/20	1.00	EA	East side BR. A30201 Main Street Overpass of Rte. 65	58+10	18' Rt.			Material not installed provided payment for one Drain Basin for material onsite.
0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	5/5/20	5/15/20	125.00	CUYD	BR. A18321 Rte. 82	16+45	Lt. and Rt.	18+37	Lt. and Rt.	
0130	6113040	PLACING TYPE 2 ROCK BLANKET	5/5/20	5/15/20	125.00	CUYD	BR. A18321 Rte. 82	16+45	Lt. and Rt.	18+37	Lt. and Rt.	
0150	6161005	CONSTRUCTION SIGNS	5/11/20	5/18/20	152.00	SQFT	Traffic Control for Main Street Overpass BR. A30201	55+00	14' Rt.	58+00	14' Rt.	
0210	6161040	FLASHING ARROW PANEL	5/11/20	5/18/20	1.00	EA	North Bound Off Ramp to Main Street Overpass BR. A3020	58+12	400' Rt.			
0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	5/14/20	5/18/20	0.20	LS	Main Street Overpass over Rte. 65 BR. A3020	55+00		58+00		
0320	8061019	SILT FENCE	5/5/20	5/15/20	85.00	LF	BR. A18321 Rte. 82	17+90	Rt.	18+30	Rt.	
			5/14/20	5/18/20	100.00	LF	Main Street Overpass over Rte. 65 BR. A3020	55+00	26' Rt. and Lt.	58+00	26' Rt. and Lt.	
0340	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	5/5/20	5/15/20	175.00	LF	Rte. 82 Approaching sides of the bridge only.	16+00	14' Rt.	19+00	14' Lt.	
0350	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	5/5/20	5/15/20	2.00	EA	Rte. 82 Approaching sides of the bridge only.	16+80	14' Rt.	18+06	14' Lt.	
0360	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	5/5/20	5/15/20	2.00	EA	Rte. 82 Approaching sides of the bridge only.	16+00	14' Rt.	19+00	14' Lt.	
0370	9031270A	2 IN. PSST POST - 12 GA.	5/5/20	5/15/20	96.00	LF	Rte. 82 Bridge departure side only.	16+39	14' Lt.	18+44	14' Rt.	
0380	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	5/5/20	5/15/20	18.00	LF	Rte. 82 Bridge departure side only.	16+39	14' Lt.	18+44	14' Rt.	
0390	9035069A	SHF-FLAT SHEET FLUORESCENT	5/5/20	5/15/20	18.00	SQFT	Rte. 82 Bridge departure side only.	16+39	14' Lt.	18+44	14' Rt.	
5002	6069902	MISC. GUARDRAIL ITEM	5/5/20	5/15/20	2.00	EA	Rte. 82 Approaching sides of the bridge only.	16+79	14' Rt.	18+09	14' Lt.	

The information below this line are details from Line Item agency views.
No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on May 22, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	FUEL	5	May 4, 2020	reedys	(\$5.15)	This Fuel Price Adjustment is based on the following: Current Index 1.21, Base Index 2.09, Index Difference 0.88. The Fuel Usage Factor of 0.15. This calculation is also based on 39 sq. yds. installed quantity, which is 8 sq. yds. higher than contract bid and will be placed on a future change order. The calculation is .88 x 39 x 0.15 = (5.15)
			FUEL - Total				(\$5.15)	
	Other Item Adjustment - Total				(\$5.15)			
	0050 - Total				(\$5.15)			
0340	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		5	May 3, 2020	SYSTEM	\$11,955.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 18, 2020	SYSTEM	(\$1,755.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$10,199.86			
	Construction Stockpile - Total				\$10,199.86			
0340 - Total				\$10,199.86				
0350	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		5	May 3, 2020	SYSTEM	\$6,120.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 18, 2020	SYSTEM	(\$2,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$4,080.00			
	Construction Stockpile - Total				\$4,080.00			
0350 - Total				\$4,080.00				
0360	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		5	May 3, 2020	SYSTEM	\$6,068.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 18, 2020	SYSTEM	(\$2,022.67)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$4,045.33			
	Construction Stockpile - Total				\$4,045.33			
0360 - Total				\$4,045.33				
0470	CLASS B-1 CONCRETE (CULVERTS- BRIDGE)	Material		2	Mar 17, 2020	SYSTEM	(\$11,700.00)	
			- Total				(\$11,700.00)	
	Material - Total				(\$11,700.00)			
	CLASS B-1 CONCRETE (CULVERTS- BRIDGE)	MaterialCredit		3	Apr 2, 2020	SYSTEM	\$11,700.00	
			- Total				\$11,700.00	
	MaterialCredit - Total				\$11,700.00			
	CLASS B-1 CONCRETE (CULVERTS- BRIDGE)	Overrun	Overrun	2	Mar 17, 2020	SYSTEM	(\$6,396.00)	
				2	Mar 17, 2020	SYSTEM	\$6,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 4 on the current Payment Estimate.
				2	Mar 17, 2020	SYSTEM	\$156.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 4 on the current Payment Estimate.
				Overrun - Total				\$0.00
Overrun - Total				\$0.00				
0470 - Total				\$0.00				
Overall - Total				\$18,320.04				