



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 7, 2020

Pay Estimate Created Date: July 6, 2020

Progress Estimate Number 9	Contract ID 191018-G05 Prime Contractor Blevins Asphalt Construction Company	Pay Period Start June 16, 2020 Pay Period End June 30, 2020	Original Contract Amount \$10,765,167.61 Net Change Order Amount \$44,603.84 Current Contract Amount \$10,809,771.45
--------------------------------------	---	--	---

Approval Date	By User
July 6, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by LANEK1
July 6, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by LANEK1
July 7, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		33.69%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time J713083	November 2, 2020	November 2, 2020	119	
Awarded Date	November 6, 2019	November 6, 2019					
Letting Date	October 18, 2019	October 18, 2019					
Notice to Proceed Date	December 2, 2019	December 2, 2019					
Open to Traffic Date							
Work Began Date	March 2, 2020	March 2, 2020					

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
191018-G05			
Total Posted Items Pay	\$793,423.21	\$2,848,483.69	\$3,641,906.90
Gross Item Adjustments	(\$50,240.30)	(\$59,773.83)	(\$110,014.13)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,788,709.86	\$3,531,892.77
Contract Total Payable This Estimate:	\$743,182.91		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J713083	0080	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	TONS	\$50.810	12,953.69	\$658,176.99
	0090	4071005	TACK COAT	GAL	\$1.860	13,681	\$25,446.66
	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$0.790	138,986.78	\$109,799.56
Project J713083 - Total							\$793,423.21
Overall - Total							\$793,423.21

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J713083	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	MaterialCredit			2,402.61	\$50.81	\$122,076.61
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Material			-3,356.3	\$50.81	(\$170,533.60)
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	Intelligent Compaction	IC for asphalt laid 6/24-6/30; see IC summary in SharePoint for details. lanek1			\$4,445.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 7, 2020

Pay Estimate Created Date: July 6, 2020

Progress Estimate Number 9		Contract ID 191018-G05 Prime ContractorBlevins Asphalt Construction Company		Pay Period StartJune 16, 2020 Pay Period End June 30, 2020		Original Contract Amount \$10,765,167.61 Net Change Order Amount\$44,603.84 Current Contract Amount \$10,809,771.45		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J713083	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	Intelligent Compaction	IR for asphalt laid 6/24-6/30; see IC summary in SharePoint for details. lanek1			\$2,149.00
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	Intelligent Compaction	offset IC adjustment made on Est 007 for asphalt laid 5/21-5/29. Per Jeff City, version 18 spreadsheet is to be used. There was no difference in money for the IR adjustment from the previous version to version 18; therefore, there will be no readjustment for the IR adjustment from Est 007. lanek1			(\$5,162.63)
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment for asphalt laid 6/16-6/30. 12,953.69 ton x 3.6% AC x (\$401.25-\$475.00) = -(\$34,392.05) See spreadsheet in eProjects. lanek1 (\$34,392.05)			(\$34,392.05)
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment		Pay Factor for Lot #4 @ 105%; see 20SWTAL025 for specifics. lanek1			\$10,162.00
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment		Pay Factor for Lot #5 @ 103.8%; see 20SWTAL041 for specifics. lanek1			\$7,723.12
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment		Pay Factor for Lot #6 @ 104%; see 20SWTAL043 for specifics. lanek1			\$8,129.60
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	Intelligent Compaction	IC adjustment (for Est 007 period) for asphalt laid 5/21-5/29. Per Jeff City, version 18 spreadsheet is to be used. See IC summary in SharePoint for details. lanek1			\$5,162.65
	Total							



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 7, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J713083	I 49-2(405)	Coldmill and resurface	I-49	JASPER	from s/o Route 160 to I-44

Totals by Job Numbers				
J713083		This Estimate	Previous	To Date
	Posted Item Pay	\$793,423.21	\$2,848,483.69	\$3,641,906.90
	Gross Item Adjustments	(\$50,240.30)	(\$59,773.83)	(\$110,014.13)
	Gross Item Pay	\$743,182.91	\$2,788,709.86	\$3,531,892.77
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 7, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7I3083, Item 4030116, Project Item Line Number 0080, Material Set 403011696, Material 0403SP125B - Superpave 12.5 mm, Des B, Acceptance Action Generic AspHigh is insufficient.	mid lot so no CRE2O required. lanek1	LANEK1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191018-G05, Contract Project J7I3083, Project Item Line Number 0340, Contract Line Item Number 0340, Item 6061067, Minor Item.	change order required for overrun. lanek1	LANEK1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 7, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191018-G05	J713083	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$101,000.00	\$101,000.00
		0001	0020	2129909	MISC.SHOULDER GRADING	17.50	0.00	17.50	STA	2.50	\$1,605.00	\$4,012.50
		0001	0030	3049909	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,432.00	-3,204.00	228.00	STA	0.00	\$30.82	\$0.00
		0001	0040	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	387.30	0.00	387.30	TONS	68.28	\$105.00	\$7,169.40
		0001	0050	4019901	MISC.INFRAED SCANNING	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
		0001	0060	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0070	4019910	MISC.MODIFIED BITUMINOUS PAVEMENT MIXTURE PG64-22 (BP-2)	20,854.20	-4,170.00	16,684.20	TONS	820.16	\$48.92	\$40,122.23
		0001	0080	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	115,385.00	0.00	115,385.00	TONS	30,850.41	\$50.81	\$1,567,509.33
		0001	0090	4071005	TACK COAT	183,758.00	-18,000.00	165,758.00	GAL	32,937.00	\$1.86	\$61,262.82
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,620.00	\$0.00
		0001	0110	6161005	CONSTRUCTION SIGNS	3,163.00	0.00	3,163.00	SQFT	1,652.00	\$6.05	\$9,994.60
		0001	0120	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	0.00	\$65.10	\$0.00
		0001	0130	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$20.05	\$160.40
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	450.00	0.00	450.00	EA	450.00	\$22.05	\$9,922.50
		0001	0150	6161040	FLASHING ARROW PANEL	1.00	5.00	6.00	EA	3.00	\$2,002.00	\$6,006.00
		0001	0160	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$7,710.00	\$30,840.00
		0001	0170	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$2,105.00	\$8,420.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$230,000.00	\$172,500.00
		0001	0190	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	80.00	0.00	80.00	LF	0.00	\$25.05	\$0.00
		0001	0200	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$250.25	\$0.00
		0001	0210	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	452,875.00	0.00	452,875.00	LF	0.00	\$0.18	\$0.00
		0001	0220	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	370,767.00	0.00	370,767.00	LF	0.00	\$0.18	\$0.00
		0001	0230	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	34,552.00	0.00	34,552.00	LF	0.00	\$0.40	\$0.00
		0001	0240	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	81.00	0.00	81.00	LF	0.00	\$5.00	\$0.00
		0001	0250	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,145,503.00	353,208.00	1,498,711.00	SQYD	332,653.78	\$0.79	\$262,796.49
		0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	44,257.00	-44,257.00	0.00	SQYD	0.00	\$2.40	\$0.00
		0001	0280	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	6,406.80	0.00	6,406.80	STA	0.00	\$12.13	\$0.00
		0001	0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$4,000.00	\$0.00
		0010	0300	2153000	SHAPING SLOPES, CLASS III	157.00	0.00	157.00	100F	151.30	\$915.00	\$138,439.50
		0010	0310	6061060	MGS GUARDRAIL	33,625.00	0.00	33,625.00	LF	32,687.00	\$17.45	\$570,388.15
		0010	0320	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	16,351.00	0.00	16,351.00	LF	15,537.50	\$21.05	\$327,064.38
		0010	0330	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	400.00	0.00	400.00	LF	0.00	\$40.60	\$0.00
		0010	0340	6061067	MGS DOUBLE FACED GUARDRAIL	300.00	0.00	300.00	LF	625.00	\$26.35	\$16,468.75
		0010	0350	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	97.00	0.00	97.00	EA	92.00	\$2,450.00	\$225,400.00
		0010	0360	6061080	MGS END ANCHOR	40.00	0.00	40.00	EA	36.00	\$921.05	\$33,157.80
		0010	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	103.00	0.00	103.00	EA	98.00	\$2,435.00	\$238,630.00
		0010	0380	6063017	TYPE C CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	1.00	\$21,750.00	\$21,750.00
		0010	0390	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	340.00	0.00	340.00	LF	0.00	\$125.15	\$0.00
		0001	5001	1099902	MISC.Trucks for Additional Millings	0.00	2,200.00	2,200.00	EA	0.00	\$90.00	\$0.00
Project J713083 - Total Value Posted to Date as of Report Generated Date												\$3,853,014.84
191018-G05 Overall - Total Value Posted to Date as of Report Generated Date												\$3,853,014.84



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 7, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J713083

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0080	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1	6/24/20	6/25/20	3,200.00	TONS	Blevins was paving the SB passing lane at LM 109.465 to LM 113.183.	109.465		113.183		
			6/25/20	6/26/20	3,064.32	TONS	Blevins paved the SB passing lane on I-49 from LM 113.183 to LM 116.522	113.183		116.522		
			6/26/20	6/29/20	3,003.96	TONS	Blevins paved the 14' NB driving lane from LM 61.269 to LM 65.498	61.269		65.498		
			6/29/20	6/30/20	3,132.77	TONS	Blevins paved the 14' NB driving lane from LM 65.498 to LM 69.597	65.498		69.597		
			6/30/20	7/1/20	552.64	TONS	Blevins paved from LM 69.597 to LM 70.231. Blevins then wedged 1,073 ft from LM 70.231 to LM 70.428.	69.597		70.231		
0090	4071005	TACK COAT	6/24/20	6/25/20	3,311.00	GAL	Blevins was laid the SB passing lane at LM 109.465 to LM 113.183.	109.465		113.183		
			6/25/20	6/26/20	3,213.00	GAL	Blevins laid the SB passing lane on I-49 from LM 113.183 to LM 116.522	113.183		116.522		
			6/26/20	6/29/20	3,408.00	GAL	Blevins laid the 14' NB driving lane from LM 61.269 to LM 65.498	61.269		65.498		
			6/29/20	6/30/20	3,213.00	GAL	Blevins laid the 14' NB driving lane from LM 65.498 to LM 69.597	65.498		69.597		
			6/30/20	7/1/20	536.00	GAL	Blevins laid from LM 69.597 to LM 70.428.	69.597		70.428		
0260	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	6/24/20	6/25/20	34,927.78	SQYD	Blevins was milling the SB passing lane at LM 109.465 to LM 113.183.	109.465		113.183		
			6/25/20	6/26/20	30,591.00	SQYD	Blevins milled the SB passing lane on I-49 from LM 113.183 to LM 116.522	113.183		116.522		
			6/26/20	6/29/20	33,814.00	SQYD	Blevins milled the 14' NB driving lane from LM 61.269 to LM 65.498	61.269		65.498		
			6/29/20	6/30/20	32,829.00	SQYD	Blevins coldmilled the 14' NB driving lane from LM 65.498 to LM 69.597	65.498		69.597		
			6/30/20	7/1/20	6,825.00	SQYD	Blevins coldmilled from LM 69.597 to LM 70.428.	69.597		70.428		

The information below this line are details from Line Item agency views.
No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 7, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	ACAD	7	Jun 2, 2020	taylot3	(\$146.46)	66.28 ton x (\$420.00-\$475.00) x 3.9% AC = -(\$146.46) haskej1
			ACAD - Total				(\$146.46)	
			Other Item Adjustment - Total				(\$146.46)	
0040 - Total							(\$146.46)	
0070	MISC. MODIFIED BITUMINOUS PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	7	Jun 2, 2020	LANEK1	(\$1,804.35)	820.16 ton x (\$420.00-\$475.00) x 4.0% AC = -(\$1,804.35) haskej1
			ACAD - Total				(\$1,804.35)	
			Other Item Adjustment - Total				(\$1,804.35)	
0070 - Total							(\$1,804.35)	
0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Material		7	Jun 2, 2020	SYSTEM	(\$122,076.61)	
				8	Jun 15, 2020	SYSTEM	(\$122,076.61)	
				9	Jul 6, 2020	SYSTEM	(\$170,533.60)	
			- Total				(\$414,686.82)	
	Material - Total						(\$414,686.82)	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	MaterialCredit		8	Jun 15, 2020	SYSTEM	\$122,076.61	
				9	Jul 6, 2020	SYSTEM	\$122,076.61	
			- Total				\$244,153.22	
	MaterialCredit - Total						\$244,153.22	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	ACAD	6	May 15, 2020	haskej1	(\$1,037.16)	AC adjustment for asphalt placed 5/2 to 5/15 532.82 X (\$420.00 - \$475.00) X 3.6% = -\$1,037.16 haskej1
				7	Jun 2, 2020	LANEK1	(\$27,480.00)	13,878.79 ton x (\$420.00-\$475.00) x 3.6% AC = -(\$27,480.00) haskej1
				9	Jul 6, 2020	LANEK1	(\$34,392.05)	AC Adjustment for asphalt laid 6/16-6/30. 12,953.69 ton x 3.6% AC x (\$401.25-\$475.00) = -(\$34,392.05) See spreadsheet in eProjects. lanek1 (\$34,392.05)
				ACAD - Total				(\$62,909.21)
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)		BITM	7	Jun 2, 2020	LANEK1	\$5,690.72	This is the Pay Factor for Lot1, 4000 ton x \$50.81 x 2.8% = \$5,690.72, See 02SWTAL015 for specifics. haskej
				7	Jun 2, 2020	LANEK1	\$10,162.00	This is the Pay Factor for Lot2, 4000 ton x \$50.81 x 5.0% = \$10,162.00, See 20SWTAL022 for specifics. haskej
				7	Jun 2, 2020	LANEK1	\$10,162.00	This is the Pay Factor for Lot3, 4000 ton x \$50.81 x 5.0% = \$10,162.00 See 20SWTAL023 for specifics. haskej
				9	Jul 6, 2020	LANEK1	\$10,162.00	Pay Factor for Lot #4 @ 105%; see 20SWTAL025 for specifics. lanek1
				9	Jul 6, 2020	LANEK1	\$7,723.12	Pay Factor for Lot #5 @ 103.8%; see 20SWTAL041 for specifics. lanek1
				9	Jul 6, 2020	LANEK1	\$8,129.60	Pay Factor for Lot #6 @ 104%; see 20SWTAL043 for specifics. lanek1
	BITM - Total						\$52,029.44	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)		INTC	7	Jun 2, 2020	LANEK1	\$5,162.63	For asphalt IC laid from 5/16/20 to 6/01/20 see IC summary in e-projects for details. haskej1
				7	Jun 2, 2020	LANEK1	\$1,666.00	For asphalt IR laid from 5/16/20 to 6/01/20 see IR summary in e-projects for details. haskej1
				9	Jul 6, 2020	LANEK1	\$4,445.00	IC for asphalt laid 6/24-6/30; see IC summary in SharePoint for details. lanek1
				9	Jul 6, 2020	LANEK1	\$2,149.00	IR for asphalt laid 6/24-6/30; see IC summary in SharePoint for details. lanek1
				9	Jul 6, 2020	LANEK1	(\$5,162.63)	offset IC adjustment made on Est 007 for asphalt laid 5/21-5/29. Per Jeff City, version



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 7, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	INTC		2020			18 spreadsheet is to be used. There was no difference in money for the IR adjustment from the previous version to version 18; therefore, there will be no readjustment for the IR adjustment from Est 007. lanek1
				9	Jul 6, 2020	LANEK1	\$5,162.65	IC adjustment (for Est 007 period) for asphalt laid 5/21-5/29. Per Jeff City, version 18 spreadsheet is to be used. See IC summary in SharePoint for details. lanek1
			INTC - Total			\$13,422.65		
			Other Item Adjustment - Total			\$2,542.88		
			0080 - Total			(\$167,990.72)		
0150	FLASHING ARROW PANEL	Overrun	Overrun	1	Mar 3, 2020	SYSTEM	(\$2,002.00)	
				3	Apr 1, 2020	SYSTEM	\$2,002.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2002.00000 - 2002.00000, 'is applied (if non-zero).
			Overrun - Total			\$0.00		
			Overrun - Total			\$0.00		
			0150 - Total			\$0.00		
0310	MGS GUARDRAIL	Construction Stockpile		2	Mar 17, 2020	SYSTEM	\$275,257.09	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Apr 1, 2020	SYSTEM	(\$84,674.69)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$56,235.32)	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	May 4, 2020	SYSTEM	(\$72,578.31)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 15, 2020	SYSTEM	(\$52,112.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			\$9,656.52		
			Construction Stockpile - Total			\$9,656.52		
			0310 - Total			\$9,656.52		
0320	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		2	Mar 17, 2020	SYSTEM	\$167,926.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Apr 1, 2020	SYSTEM	(\$38,655.42)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$58,365.11)	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	May 4, 2020	SYSTEM	(\$20,779.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 15, 2020	SYSTEM	(\$25,362.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			\$20,638.63		
			Construction Stockpile - Total			\$20,638.63		
			0320 - Total			\$20,638.63		
0330	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	Construction Stockpile		2	Mar 17, 2020	SYSTEM	\$11,832.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total		
			Construction Stockpile - Total			\$11,832.00		
		0330 - Total			\$11,832.00			
0340	MGS DOUBLE FACED GUARDRAIL	Construction Stockpile		2	Mar 17, 2020	SYSTEM	\$4,695.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	May 4, 2020	SYSTEM	(\$4,695.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			\$0.00		
			Construction Stockpile - Total			\$0.00		
	MGS DOUBLE FACED GUARDRAIL	Overrun	Overrun	5	May 4, 2020	SYSTEM	(\$8,563.75)	
						Overrun - Total		
			Overrun - Total			(\$8,563.75)		
		0340 - Total			(\$8,563.75)			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 7, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0350	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		2	Mar 17, 2020	SYSTEM	\$122,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Apr 1, 2020	SYSTEM	(\$33,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$44,370.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	May 4, 2020	SYSTEM	(\$19,890.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 15, 2020	SYSTEM	(\$9,180.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jun 2, 2020	SYSTEM	(\$3,060.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$12,240.00
	Construction Stockpile - Total				\$12,240.00			
	0350 - Total				\$12,240.00			
	0360	MGS END ANCHOR	Construction Stockpile		2	Mar 17, 2020	SYSTEM	\$17,892.00
3					Apr 1, 2020	SYSTEM	(\$4,473.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
4					Apr 16, 2020	SYSTEM	(\$4,473.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
5					May 4, 2020	SYSTEM	(\$2,982.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
6					May 15, 2020	SYSTEM	(\$3,479.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
7					Jun 2, 2020	SYSTEM	(\$497.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total						\$1,988.00		
Construction Stockpile - Total				\$1,988.00				
0360 - Total				\$1,988.00				
0370		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Mar 17, 2020	SYSTEM	\$124,394.00
	3				Apr 1, 2020	SYSTEM	(\$34,891.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	4				Apr 16, 2020	SYSTEM	(\$36,408.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	5				May 4, 2020	SYSTEM	(\$21,238.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	6				May 15, 2020	SYSTEM	(\$18,204.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	7				Jun 2, 2020	SYSTEM	(\$1,517.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					\$12,136.00		
	Construction Stockpile - Total				\$12,136.00			
	0370 - Total				\$12,136.00			
	Overall - Total				(\$110,014.13)			