



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 22, 2020

Pay Estimate Created Date: May 18, 2020

Progress Estimate Number 1	Contract ID 191115-C03 Prime Contractor Radmacher Brothers Excavating Co., Inc.	Pay Period Start Pay Period End	See NTP Date May 15, 2020	Original Contract Amount \$2,965,364.21 Net Change Order Amount (\$111,860.60) Current Contract Amount \$2,853,503.61
--------------------------------------	--	--	------------------------------	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I3217	0370	6161040	FLASHING ARROW PANEL	EA	\$787.500	4	\$3,150.00
	0380	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$6,090.000	4	\$24,360.00
	0400	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$10.500	1,200	\$12,600.00
	0430	6181000	MOBILIZATION	LS	\$255,871.250	0.25	\$63,967.81
	0640	8061006	ALTERNATE DITCH CHECK	LF	\$9.550	4	\$38.20
	0680	8061019	SILT FENCE	LF	\$1.750	300	\$525.00
	0860	2160500	REMOVAL OF BRIDGES	LS	\$142,794.600	1	\$142,794.60
	0870	2162000	REMOVAL AND STORAGE OF EXISTING BRIDGE RAIL	LF	\$7.850	371	\$2,912.35
	0920	7011400	FOUNDATION INSPECTION HOLES	LF	\$94.500	132.5	\$12,521.25
	0950	7026000	PRE-BORE FOR PILING	LF	\$22.600	429	\$9,695.40
Project J4I3217 - Total							\$356,121.66
Overall - Total							\$356,121.66

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 22, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4I3217	FAS S301(71)	Bridge replacement	140th	JACKSON	over I-49
Totals by Job Numbers					
J4I3217			This Estimate	Previous	To Date
	Posted Item Pay		\$356,121.66	\$0.00	\$356,121.66
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$356,121.66	\$0.00	\$356,121.66
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 22, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-C03	J4I3217	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$4,168.15	\$4,168.15
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$36,755.75	\$36,755.75
		0001	0030	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	10.00	0.00	10.00	SQFT	10.00	\$64.65	\$646.50
		0001	0040	2031000	CLASS A EXCAVATION	406.00	0.00	406.00	CUYD	346.00	\$5.70	\$1,972.20
		0001	0050	2032000	CLASS C EXCAVATION	3,112.00	0.00	3,112.00	CUYD	1,969.00	\$11.55	\$22,741.95
		0001	0060	2036000	COMPACTING EMBANKMENT	311.00	0.00	311.00	CUYD	0.00	\$1.10	\$0.00
		0001	0070	2037075	COMPACTING IN CUT	0.30	0.00	0.30	STA	0.00	\$3,802.15	\$0.00
		0001	0080	2063000	CLASS 3 EXCAVATION	74.00	0.00	74.00	CUYD	0.00	\$9.25	\$0.00
		0001	0090	2071000	LINEAR GRADING CLASS 1	1.80	0.00	1.80	STA	0.00	\$1,412.90	\$0.00
		0001	0100	2121000A	SUBGRADING AND SHOULDERING CLASS 1	1.00	0.00	1.00	100F	0.00	\$1,412.90	\$0.00
		0001	0110	2129900	MISC.SHOULDER GRADING	14.00	0.00	14.00	100F	0.00	\$1,412.90	\$0.00
		0001	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,217.00	0.00	2,217.00	SQYD	0.00	\$8.30	\$0.00
		0001	0130	4010150	TYPE A2 SHOULDER	35.00	0.00	35.00	SQYD	0.00	\$39.40	\$0.00
		0001	0140	4019905	MISC.OPTIONAL PAVEMENT	1,921.30	0.00	1,921.30	SQYD	0.00	\$58.50	\$0.00
		0001	0150	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	15.40	0.00	15.40	TONS	0.00	\$420.00	\$0.00
		0001	0160	4071005	TACK COAT	14.00	0.00	14.00	GAL	0.00	\$2.20	\$0.00
		0001	0170	5041000	CONCRETE APPROACH PAVEMENT	243.90	0.00	243.90	SQYD	0.00	\$122.65	\$0.00
		0001	0180	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	71.00	0.00	71.00	LF	0.00	\$99.75	\$0.00
		0001	0190	6071102	MODIFIED CONCRETE GUTTER TYPE B	71.00	0.00	71.00	LF	0.00	\$61.55	\$0.00
		0001	0200	6081010	CONCRETE CURB RAMP	22.20	0.00	22.20	SQYD	0.00	\$90.25	\$0.00
		0001	0210	6081012	TRUNCATED DOMES	37.00	0.00	37.00	SQFT	0.00	\$24.65	\$0.00
		0001	0220	6086004	CONCRETE SIDEWALK, 4 IN.	19.80	0.00	19.80	SQYD	0.00	\$49.60	\$0.00
		0001	0230	6086008	CONCRETE SIDEWALK, 8 IN.	113.70	0.00	113.70	SQYD	0.00	\$71.45	\$0.00
		0001	0240	6091052	CURB AND GUTTER TYPE B	157.00	0.00	157.00	LF	0.00	\$41.80	\$0.00
		0001	0250	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	33.00	0.00	33.00	CUYD	0.00	\$39.40	\$0.00
		0001	0260	6096043	PLACING TYPE 3 ROCK DITCH LINER	33.00	0.00	33.00	CUYD	0.00	\$29.50	\$0.00
		0001	0270	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	12.00	0.00	12.00	CUYD	0.00	\$65.60	\$0.00
		0001	0280	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARRELS)	4.00	0.00	4.00	EA	1.00	\$2,887.50	\$2,887.50
		0001	0290	6122020	REPLACEMENT SAND BARREL	12.00	0.00	12.00	EA	0.00	\$105.00	\$0.00
		0001	0300	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$2,142.30	\$0.00
		0001	0310	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	4.00	0.00	4.00	EA	0.00	\$1,501.55	\$0.00
		0001	0320	6161005	CONSTRUCTION SIGNS	1,199.00	0.00	1,199.00	SQFT	700.00	\$6.30	\$4,410.00
		0001	0330	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	4.00	\$105.00	\$420.00
		0001	0340	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	4.00	\$26.25	\$105.00
		0001	0350	6161025	CHANNELIZER (TRIM LINE)	260.00	0.00	260.00	EA	200.00	\$26.25	\$5,250.00
		0001	0360	6161030	TYPE III MOVEABLE BARRICADE	34.00	0.00	34.00	EA	20.00	\$210.00	\$4,200.00
		0001	0370	6161040	FLASHING ARROW PANEL	7.00	0.00	7.00	EA	4.00	\$787.50	\$3,150.00
		0001	0380	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$6,090.00	\$24,360.00
		0001	0390	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	283.00	0.00	283.00	LF	0.00	\$186.50	\$0.00
		0001	0400	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,713.00	0.00	1,713.00	LF	1,200.00	\$10.50	\$12,600.00
		0001	0410	6179902	MISC.CONCRETE TRAFFIC BARRIER TRANSITION TYPE A TO TYPE C	2.00	0.00	2.00	EA	0.00	\$3,590.30	\$0.00
		0001	0420	6179903	MISC.CORRAL CURB (ROADWAY)	107.00	0.00	107.00	LF	0.00	\$369.80	\$0.00
		0001	0430	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$255,871.25	\$63,967.81
		0001	0440	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	215.00	0.00	215.00	LF	0.00	\$19.95	\$0.00
		0001	0450	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	9.00	0.00	9.00	EA	0.00	\$215.25	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-C03	J413217	0001	0460	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$194.25	\$0.00
		0001	0470	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$472.50	\$0.00
		0001	0480	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	35.00	0.00	35.00	EA	0.00	\$173.25	\$0.00
		0001	0490	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,145.00	0.00	2,145.00	LF	0.00	\$1.05	\$0.00
		0001	0500	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,430.00	0.00	1,430.00	LF	0.00	\$1.05	\$0.00
		0001	0510	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,210.00	0.00	3,210.00	LF	0.00	\$0.35	\$0.00
		0001	0520	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,096.00	0.00	2,096.00	LF	0.00	\$0.35	\$0.00
		0001	0530	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	409.00	0.00	409.00	LF	0.00	\$4.20	\$0.00
		0001	0540	6207001	PAVEMENT MARKING REMOVAL	15,845.00	0.00	15,845.00	LF	0.00	\$0.70	\$0.00
		0001	0550	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	7,267.00	0.00	7,267.00	LF	0.00	\$0.70	\$0.00
		0001	0560	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	142.00	0.00	142.00	SQYD	0.00	\$27.45	\$0.00
		0001	0570	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	139.00	0.00	139.00	SQYD	0.00	\$7.40	\$0.00
		0001	0580	6269909	MISC.OPTIONAL SHOULDER RUMBLE STRIP HMA OR PCC	17.70	0.00	17.70	STA	0.00	\$262.50	\$0.00
		0001	0590	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$8,242.50	\$0.00
		0001	0600	7250312A	12 IN. PIPE GROUP B	105.00	0.00	105.00	LF	0.00	\$63.15	\$0.00
		0001	0610	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	10.00	0.00	10.00	FT	0.00	\$746.90	\$0.00
		0001	0620	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$1,438.75	\$0.00
		0001	0630	8051000A	SEEDING - COOL SEASON MIXTURES	0.50	0.00	0.50	ACRE	0.00	\$3,139.50	\$0.00
		0001	0640	8061006	ALTERNATE DITCH CHECK	30.00	0.00	30.00	LF	4.00	\$9.55	\$38.20
		0001	0650	8061007A	CURB INLET CHECK	4.00	0.00	4.00	EA	0.00	\$89.25	\$0.00
		0001	0660	8061016	SEDIMENT REMOVAL	58.00	0.00	58.00	CUYD	0.00	\$9.20	\$0.00
		0001	0670	8061017	TEMPORARY SEEDING AND MULCHING	0.50	0.00	0.50	ACRE	0.00	\$2,299.50	\$0.00
		0001	0680	8061019	SILT FENCE	561.00	0.00	561.00	LF	300.00	\$1.75	\$525.00
		0001	0690	9031010	CONCRETE FOOTINGS, EMBEDDED	1.40	0.00	1.40	CUYD	0.00	\$1,207.50	\$0.00
		0001	0700	9031210	STRUCTURAL STEEL POSTS	130.00	0.00	130.00	LB	0.00	\$10.50	\$0.00
		0001	0710	9031220	PIPE POSTS	510.00	0.00	510.00	LB	0.00	\$5.25	\$0.00
		0001	0720	9035004A	SH-FLAT SHEET	48.00	0.00	48.00	SQFT	0.00	\$26.25	\$0.00
		0001	0730	9039902	MISC.RELOCATING AND MOUNTING EXISTING SIGNS TO NEW POSTS	3.00	0.00	3.00	EA	0.00	\$525.00	\$0.00
		0030	0740	9016110	PULL BOX, PREFORMED CLASS 1	4.00	0.00	4.00	EA	0.00	\$973.90	\$0.00
		0030	0750	9020513	SIGNAL HEAD, TYPE 3B	2.00	0.00	2.00	EA	0.00	\$1,669.50	\$0.00
		0030	0760	9024975	VIDEO DETECTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$17,109.75	\$0.00
		0030	0770	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	140.00	0.00	140.00	LF	0.00	\$18.50	\$0.00
		0030	0780	9028308	CABLE, 16 AWG 2 CONDUCTOR	220.00	0.00	220.00	LF	0.00	\$1.00	\$0.00
		0030	0790	9028309	CABLE, 16 AWG 3 CONDUCTOR	1,010.00	0.00	1,010.00	LF	0.00	\$1.65	\$0.00
		0030	0800	9028310	CABLE, 16 AWG 5 CONDUCTOR	220.00	0.00	220.00	LF	0.00	\$2.05	\$0.00
		0030	0810	9028315	CABLE, 16 AWG 3-PAIR CONDUCTOR, INTERCONNECT	390.00	0.00	390.00	LF	0.00	\$1.70	\$0.00
		0030	0820	9028340	RG-8/U COAXIAL CABLE	1,010.00	0.00	1,010.00	EA	0.00	\$2.95	\$0.00
		0030	0830	9029100	BASE, CONCRETE	0.90	0.00	0.90	CUYD	0.00	\$875.00	\$0.00
		0030	0840	9029902	MISC.RELOCATE 8 FT SIGNAL POST	2.00	0.00	2.00	EA	0.00	\$672.00	\$0.00
		0030	0850	9029902	MISC.TRAFFIC SIGNAL HEAD ADJUSTMENT	4.00	0.00	4.00	EA	0.00	\$95.80	\$0.00
		0070	0860	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$142,794.60	\$142,794.60
		0070	0870	2162000	REMOVAL AND STORAGE OF EXISTING BRIDGE RAIL	371.00	0.00	371.00	LF	371.00	\$7.85	\$2,912.35
		0070	0880	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	297.00	0.00	297.00	SQYD	0.00	\$200.80	\$0.00
		0070	0890	6079903	MISC.CURVED TOP DECORATIVE FENCE	388.00	0.00	388.00	LF	0.00	\$199.50	\$0.00
		0070	0900	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	82.50	0.00	82.50	LF	0.00	\$452.85	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-C03	J413217	0070	0910	7011300	VIDEO CAMERA INSPECTION	5.00	0.00	5.00	EA	0.00	\$577.50	\$0.00
		0070	0920	7011400	FOUNDATION INSPECTION HOLES	132.50	0.00	132.50	LF	132.50	\$94.50	\$12,521.25
		0070	0930	7011600	SONIC LOGGING TESTING	5.00	0.00	5.00	EA	0.00	\$945.00	\$0.00
		0070	0940	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	858.00	0.00	858.00	LF	0.00	\$64.35	\$0.00
		0070	0950	7026000	PRE-BORE FOR PILING	429.00	0.00	429.00	LF	429.00	\$22.60	\$9,695.40
		0070	0960	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	53.40	0.00	53.40	CUYD	0.00	\$1,012.25	\$0.00
		0070	0970	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	77.30	0.00	77.30	CUYD	0.00	\$1,065.30	\$0.00
		0070	0980	7034212	SLAB ON STEEL	1,326.00	0.00	1,326.00	SQYD	0.00	\$285.95	\$0.00
		0070	0990	7034430	SIDEWALK (BRIDGES)	2,720.00	0.00	2,720.00	SQFT	0.00	\$21.25	\$0.00
		0070	1000	7034610	CORRAL CURB	389.00	0.00	389.00	LF	0.00	\$96.10	\$0.00
		0070	1010	7039902	MISC.CAST STONE SIGN	2.00	0.00	2.00	EA	0.00	\$1,705.10	\$0.00
		0070	1020	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$5,218.50	\$0.00
		0070	1030	7101000	REINFORCING STEEL (EPOXY COATED)	26,680.00	0.00	26,680.00	LB	0.00	\$1.75	\$0.00
		0070	1040	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$3,150.00	\$0.00
		0070	1050	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	433,880.00	-433,880.00	0.00	LB	0.00	\$1.50	\$0.00
		0070	1060	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	16,300.00	-16,300.00	0.00	SQFT	0.00	\$3.30	\$0.00
		0070	1070	7125370A	FINISH FIELD COAT (SYSTEM G)	1,900.00	-1,900.00	0.00	SQFT	0.00	\$1.00	\$0.00
		0070	1080	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$3,417.65	\$0.00
		0070	1090	7161002	LAMINATED NEOPRENE BEARING PAD	10.00	-10.00	0.00	EA	0.00	\$195.50	\$0.00
		0070	1100	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	10.00	26.00	36.00	EA	0.00	\$262.30	\$0.00
		0070	1110	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	10.00	-10.00	0.00	EA	0.00	\$1,768.45	\$0.00
		0070	1120	7201300	PIPE PILE SPACERS	22.00	0.00	22.00	EA	0.00	\$0.00	\$0.00
		0071	1130	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$1,890.00	\$0.00
		0071	1140	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$1,470.00	\$0.00
		0071	1150	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,067.00	0.00	2,067.00	SQFT	0.00	\$66.00	\$0.00
		0072	1160	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$1,575.00	\$0.00
		0072	1170	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$1,155.00	\$0.00
		0072	1180	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	1,728.00	0.00	1,728.00	SQFT	0.00	\$66.05	\$0.00
		0070	5001	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	0.00	1,553.00	1,553.00	LF	0.00	\$264.50	\$0.00
		0070	5002	7059901	MISC.MISC. ENGINEERING COSTS	0.00	1.00	1.00	LS	0.00	\$84,840.00	\$0.00
		0070	5003	1046002	VALUE ENGINEERING	0.00	111,860.60	111,860.60	EA	0.00	\$1.00	\$0.00
Project J413217 - Total Value Posted to Date as of Report Generated Date												\$356,121.66
191115-C03 Overall - Total Value Posted to Date as of Report Generated Date												\$356,121.66



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 22, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J413217

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2013000	CLEARING AND GRUBBING	5/10/20	5/13/20	1.00	ACRE	140th Street Bridge over I-49	10+08		12+79		
0020	2022010	REMOVAL OF IMPROVEMENTS	5/10/20	5/13/20	1.00	LS	140th St. Bridge over I-49	10+08		12+79		
0030	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	5/10/20	5/13/20	10.00	SQFT	140th St. Bridge over I-49	10+08		12+79		
0040	2031000	CLASS A EXCAVATION	5/10/20	5/13/20	346.00	CUYD	140th St. Bridge over I-49					Class A Excavation = 117 + 229 = 346 at MSE Walls
0050	2032000	CLASS C EXCAVATION	5/10/20	5/13/20	1,969.00	CUYD	140th St. Bridge over I-49					Wall A8775 = 1006 CUYD Wall A8776 = 963 CUYD , measured by MoDOT
0280	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARRELS)	5/10/20	5/13/20	1.00	EA	SB I-49	10+08		10+79		
0320	6161005	CONSTRUCTION SIGNS	5/10/20	5/13/20	700.00	SQFT	I-49 NB and SB, outer roads and 140th St.	8+00		14+00		
0330	6161008	ADVANCED WARNING RAIL SYSTEM	5/10/20	5/13/20	4.00	EA	I-49 NB and SB, outer roads and 140th St.					
0340	6161009	FLAG ASSEMBLY	5/10/20	5/13/20	4.00	EA	I-49 NB and SB, outer roads and 140th St.					
0350	6161025	CHANNELIZER (TRIM LINE)	5/10/20	5/13/20	200.00	EA	I-49 NB and SB, outer roads and 140th St.					
0360	6161030	TYPE III MOVEABLE BARRICADE	5/10/20	5/13/20	20.00	EA	I-49 NB and SB, outer roads and 140th St.					
0370	6161040	FLASHING ARROW PANEL	5/10/20	5/13/20	4.00	EA	I-49 NB and SB, outer roads and 140th St.					
0380	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	5/10/20	5/13/20	4.00	EA	I-49 NB and SB, outer roads and 140th St.					
0400	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	5/10/20	5/13/20	1,200.00	LF	I-49 NB and SB, outer roads and 140th St.					
0430	6181000	MOBILIZATION	5/10/20	5/13/20	0.25	LS	140th Street Bridge over I-49	10+08		12+79		
0640	8061006	ALTERNATE DITCH CHECK	5/10/20	5/13/20	4.00	LF	I-49 NB and SB					
0680	8061019	SILT FENCE	5/10/20	5/13/20	300.00	LF	I-49 NB and SB					
0860	2160500	REMOVAL OF BRIDGES	5/10/20	5/13/20	1.00	LS	140th St. Bridge over I-49	10+08		12+79		
0870	2162000	REMOVAL AND STORAGE OF EXISTING BRIDGE RAIL	5/10/20	5/13/20	371.00	LF	140th St. Bridge over I-49	10+08		10+79		
0920	7011400	FOUNDATION INSPECTION HOLES	5/12/20	5/13/20	132.50	LF	140th Bridge # A8773					
0950	7026000	PRE-BORE FOR PILING	5/10/20	5/13/20	429.00	LF	140th St. Bridge over I-49	10+08		10+79		

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on May 22, 2020

No Data Available