



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 2, 2020

<b>Progress Estimate Number</b> 13	<b>Contract ID</b> 191115-C04 <b>Prime Contractor</b> Ideker, Inc.	<b>Pay Period Start</b> November 2, 2020 <b>Pay Period End</b> December 1, 2020	<b>Original Contract Amount</b> \$2,608,779.88 <b>Net Change Order Amount</b> (\$90,500.13) <b>Current Contract Amount</b> \$2,518,279.75
---------------------------------------	---	--	--

Approval Date		By User
December 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	karlic1
December 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	warrem1
December 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020	September 1, 2020	100.00%

No Milestones Exist for Contract

## Contract Total Pay For Estimate No. 13

	This Estimate	Previous	To Date
191115-C04			
Total Posted Items Pay	\$12,788.00	\$2,505,491.78	\$2,518,279.78
Gross Item Adjustments	(\$12,788.00)	(\$108,394.96)	(\$121,182.96)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,397,096.82	\$2,397,096.82
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3370	1220	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$3,197.000	4	\$12,788.00
<b>Project J4S3370 - Total</b>							<b>\$12,788.00</b>
<b>Overall - Total</b>							<b>\$12,788.00</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3355	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	This work was completed in June 4, 2020 but was not adjusted for the pay paid.			(\$4,890.05)
	0060	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	This work was completed in June 7, 2020 but was not adjusted for the pay paid.			(\$1,372.61)
	0320	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	MaterialCredit			150	\$30.50	\$4,575.00
J4S3354	0500	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	MaterialCredit			187.5	\$23.50	\$4,406.25
J4S3358	0580	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	This work was completed in June 3, 2020 but was not adjusted for the pay paid.			(\$2,227.64)
	0600	FURNISHING TYPE 2 ROCK BLANKET	MaterialCredit			100.2	\$52.15	\$5,225.43
	0770	SEEDING - COOL SEASON MIXTURES	MaterialCredit			0.1	\$26,500.00	\$2,650.00
J4S3368	1000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price	This work was completed in June 3, 2020 but was not adjusted for the pay paid.			(\$6,540.11)



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 2, 2020

Progress Estimate Number 13		Contract ID Prime Contractor	191115-C04 Ideker, Inc.	Pay Period Start Pay Period End	November 2, 2020 December 1, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$2,608,779.88 (\$90,500.13) \$2,518,279.75	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3368				Adjustment				
	1000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price	To correct estimate 0003 and 0004 Fuel Adjustment.			(\$0.41)
J4S3371	1420	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment				(\$14,614.99)
	1420	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price	To correct estimate 0004 Fuel Adjustment.			\$1.13
Total								(\$12,788.00)



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on December 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3355	FAS S302(58)	Resurface	K	PLATTE	from Route 152 to Route 45
J4S3354	FAS S302(85)	Resurface	U	PLATTE	from Route 371 to I-29
J4S3358	FAS S302(87)	Resurface	JJ	PLATTE	from e/o Cherry to Route 45
J4S3363	FAS S302(88)	Resurface	Y	PLATTE	from Buchanan County line to Route Z
J4S3368	FAS S302(56)	Resurface	H	PLATTE	from Route 371 to Route 45
J4S3370	FAS-S303(001)	Resurface	H	PLATTE	from Route 371 North to I-29
J4S3371	FAS S302(89)	Resurface	P	PLATTE	from Route H to Route 45

Totals by Job Numbers				
J4P3355		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$405,345.00	\$405,345.00
	Gross Item Adjustments	(\$1,687.66)	(\$14,230.75)	(\$15,918.41)
	Gross Item Pay	(\$1,687.66)	\$391,114.25	\$389,426.59
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J4S3354		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$146,552.43	\$146,552.43
	Gross Item Adjustments	\$4,406.25	(\$8,167.47)	(\$3,761.22)
	Gross Item Pay	\$4,406.25	\$138,384.96	\$142,791.21
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J4S3358		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$241,798.80	\$241,798.80
	Gross Item Adjustments	\$5,647.79	(\$15,353.15)	(\$9,705.36)
	Gross Item Pay	\$5,647.79	\$226,445.65	\$232,093.44
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J4S3363		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$131,486.49	\$131,486.49
	Gross Item Adjustments	\$0.00	(\$4,091.45)	(\$4,091.45)
	Gross Item Pay	\$0.00	\$127,395.04	\$127,395.04
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J4S3368		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$898,831.38	\$898,831.38
	Gross Item Adjustments	(\$6,540.52)	(\$40,145.04)	(\$46,685.56)
	Gross Item Pay	(\$6,540.52)	\$858,686.34	\$852,145.82
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J4S3370		This Estimate	Previous	To Date
	Posted Item Pay	\$12,788.00	\$131,225.80	\$144,013.80
	Gross Item Adjustments	\$0.00	(\$3,194.62)	(\$3,194.62)
	Gross Item Pay	\$12,788.00	\$128,031.18	\$140,819.18
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on December 17, 2020

Totals by Job Numbers

J4S3371

	This Estimate	Previous	To Date
Posted Item Pay	\$0.00	\$550,251.88	\$550,251.88
Gross Item Adjustments	(\$14,613.86)	(\$23,212.48)	(\$37,826.34)
<b>Gross Item Pay</b>	<b>(\$14,613.86)</b>	<b>\$527,039.40</b>	<b>\$512,425.54</b>
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 17, 2020

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-C04	J4P3355	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,600.00	\$4,600.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	4.00	\$1,300.00	\$5,200.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	461.00	-341.00	120.00	TONS	120.00	\$53.00	\$6,360.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	17.00	-10.00	7.00	TONS	7.00	\$344.00	\$2,408.00
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,838.00	254.00	2,092.00	TONS	2,092.00	\$70.03	\$146,502.76
		0001	0060	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	459.00	66.40	525.40	TONS	525.40	\$100.74	\$52,928.80
		0001	0070	4071005	TACK COAT	2,789.00	91.00	2,880.00	GAL	2,880.00	\$2.50	\$7,200.00
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$250.00	\$250.00
		0001	0090	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	9.60	10.90	20.50	TONS	20.50	\$207.09	\$4,245.34
		0001	0100	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	58.60	100.30	158.90	SQYD	158.90	\$80.24	\$12,750.14
		0001	0110	6161005	CONSTRUCTION SIGNS	767.00	-69.00	698.00	SQFT	698.00	\$5.00	\$3,490.00
		0001	0120	6161009	FLAG ASSEMBLY	8.00	7.00	15.00	EA	15.00	\$35.00	\$525.00
		0001	0130	6161025	CHANNELIZER (TRIM LINE)	200.00	-184.00	16.00	EA	16.00	\$3.50	\$56.00
		0001	0140	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$950.00	\$1,900.00
		0001	0160	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$66,252.35	\$0.00
		0001	0161	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$53,514.35	\$53,514.35
		0001	0170	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	176.00	-89.00	87.00	LF	87.00	\$7.00	\$609.00
		0001	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	66.00	0.00	66.00	LF	66.00	\$14.00	\$924.00
		0001	0190	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$200.00	\$400.00
		0001	0200	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$200.00	\$400.00
		0001	0210	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	32.00	0.00	32.00	EA	32.00	\$110.00	\$3,520.00
		0001	0220	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	36.00	21.00	57.00	EA	57.00	\$75.00	\$4,275.00
		0001	0230	6200051	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	8.00	0.00	8.00	EA	8.00	\$650.00	\$5,200.00
		0001	0240	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,563.00	0.00	1,563.00	LF	1,563.00	\$0.12	\$187.56
		0001	0250	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,084.00	0.00	2,084.00	LF	2,084.00	\$0.18	\$375.12
		0001	0260	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	21,975.00	-388.00	21,587.00	LF	21,587.00	\$0.08	\$1,726.96
		0001	0270	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	21,975.00	-1,071.00	20,904.00	LF	20,904.00	\$0.08	\$1,672.32
		0001	0280	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	200.00	-80.00	120.00	LF	120.00	\$5.00	\$600.00
		0001	0290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,862.00	1,325.00	5,187.00	SQYD	5,187.00	\$6.88	\$35,686.56
		0001	0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,920.00	1,327.90	4,247.90	SQYD	4,247.90	\$5.20	\$22,089.08
		0010	0310	6061060	MGS GUARDRAIL	138.00	0.00	138.00	LF	138.00	\$22.00	\$3,036.00
		0010	0320	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	150.00	0.00	150.00	LF	150.00	\$30.50	\$4,575.00
		0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$2,600.00	\$5,200.00
		0001	5001	6189901	MISC.Adjust Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$12,738.00	\$12,738.00
Project J4P3355 - Total Value Posted to Date as of Report Generated Date												\$405,344.99
J4S3354		0001	0340	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,600.00	\$4,600.00
		0001	0350	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	9.00	100F	9.00	\$1,300.00	\$11,700.00
		0001	0360	3049910	MISC.PERMANANT AGGREGATE EDGE TREATMENT	251.10	-89.70	161.40	TONS	161.40	\$57.50	\$9,280.50
		0001	0370	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	711.90	-52.10	659.80	TONS	659.80	\$71.57	\$47,221.89
		0001	0380	4071005	TACK COAT	884.00	-204.00	680.00	GAL	680.00	\$2.50	\$1,700.00
		0001	0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$250.00	\$250.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on December 17, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-C04	J4S3354	0001	0400	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	43.40	-43.40	0.00	TONS	0.00	\$139.82	\$0.00
		0001	0410	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	219.20	-219.20	0.00	SQYD	0.00	\$88.84	\$0.00
		0001	0420	6161005	CONSTRUCTION SIGNS	568.00	-217.00	351.00	SQFT	351.00	\$5.00	\$1,755.00
		0001	0430	6161009	FLAG ASSEMBLY	2.00	3.00	5.00	EA	5.00	\$25.00	\$125.00
		0001	0440	6161025	CHANNELIZER (TRIM LINE)	79.00	-63.00	16.00	EA	16.00	\$2.00	\$32.00
		0001	0450	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0460	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$22,935.84	\$22,935.84
		0001	0470	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	9,102.00	-23.00	9,079.00	LF	9,079.00	\$0.08	\$726.32
		0001	0480	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	7,500.00	-2,881.00	4,619.00	LF	4,619.00	\$0.08	\$369.52
		0001	0490	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	738.00	-10.20	727.80	SQYD	727.80	\$12.27	\$8,930.11
		0010	0500	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	188.00	-0.50	187.50	LF	187.50	\$23.50	\$4,406.25
		0010	0510	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	2.00	\$460.00	\$920.00
		0010	0520	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		0010	0530	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	6.00	\$2,600.00	\$15,600.00
Project J4S3354 - Total Value Posted to Date as of Report Generated Date												\$146,552.42
J4S3358		0001	0540	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,600.00	\$4,600.00
		0001	0550	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	4.00	\$1,300.00	\$5,200.00
		0001	0560	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	449.00	-170.80	278.20	TONS	278.20	\$53.20	\$14,800.24
		0001	0570	3105002	GRAVEL (A) OR CRUSHED STONE (B)	18.00	-10.60	7.40	TONS	7.40	\$326.00	\$2,412.40
		0001	0580	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,635.00	14.80	1,649.80	TONS	1,649.80	\$68.50	\$113,011.30
		0001	0590	4071005	TACK COAT	2,106.00	-426.00	1,680.00	GAL	1,680.00	\$2.50	\$4,200.00
		0001	0600	6113020	FURNISHING TYPE 2 ROCK BLANKET	48.00	52.20	100.20	CUYD	100.20	\$52.15	\$5,225.43
		0001	0610	6113040	PLACING TYPE 2 ROCK BLANKET	48.00	52.20	100.20	CUYD	100.20	\$77.00	\$7,715.40
		0001	0620	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$250.00	\$250.00
		0001	0630	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	4.80	-4.80	0.00	TONS	0.00	\$130.21	\$0.00
		0001	0640	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	29.30	-29.30	0.00	SQYD	0.00	\$116.11	\$0.00
		0001	0650	6161005	CONSTRUCTION SIGNS	1,023.00	-399.00	624.00	SQFT	624.00	\$4.00	\$2,496.00
		0001	0660	6161009	FLAG ASSEMBLY	8.00	3.00	11.00	EA	11.00	\$35.00	\$385.00
		0001	0670	6161025	CHANNELIZER (TRIM LINE)	200.00	-184.00	16.00	EA	16.00	\$2.50	\$40.00
		0001	0680	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$90.00	\$180.00
		0001	0690	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,050.00	\$2,100.00
		0001	0700	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$32,835.84	\$32,835.84
		0001	0710	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	66.00	22.00	88.00	LF	88.00	\$18.00	\$1,584.00
		0001	0720	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	6.00	-6.00	0.00	EA	0.00	\$125.00	\$0.00
		0001	0730	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	21,152.00	-2,638.00	18,514.00	LF	18,514.00	\$0.08	\$1,481.12
		0001	0740	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	21,152.00	-7,433.00	13,719.00	LF	13,719.00	\$0.08	\$1,097.52
		0001	0750	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,274.00	687.40	2,961.40	SQYD	2,961.40	\$6.43	\$19,041.80
		0001	0760	6240104A	SEPARATION GEOTEXTILE	68.00	0.00	68.00	SQYD	68.00	\$11.00	\$748.00
		0001	0770	8051000A	SEEDING - COOL SEASON MIXTURES	0.10	0.00	0.10	ACRE	0.10	\$26,500.00	\$2,650.00
		0010	0780	6061060	MGS GUARDRAIL	313.00	0.00	313.00	LF	313.00	\$22.00	\$6,886.00
		0010	0790	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$2,600.00	\$5,200.00
		0001	5002	2013000	CLEARING AND GRUBBING	0.00	1.00	1.00	ACRE	1.00	\$2,026.50	\$2,026.50
		0010	5004	6069901	MISC.Guardrail Removal/ MKST Reinstall	0.00	1.00	1.00	LS	1.00	\$5,632.25	\$5,632.25



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-C04	Project J4S3358 - Total Value Posted to Date as of Report Generated Date											\$241,798.80
	J4S3363	0001	0800	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	552.00	-468.80	83.20	TONS	83.20	\$50.00	\$4,160.00
		0001	0810	3105002	GRAVEL (A) OR CRUSHED STONE (B)	6.00	4.00	10.00	TONS	10.00	\$374.00	\$3,740.00
		0001	0820	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	693.20	17.40	710.60	TONS	710.60	\$77.10	\$54,787.26
		0001	0830	4071005	TACK COAT	1,056.00	-206.00	850.00	GAL	850.00	\$2.50	\$2,125.00
		0001	0840	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$250.00	\$250.00
		0001	0850	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	45.50	-45.50	0.00	TONS	0.00	\$183.69	\$0.00
		0001	0860	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	205.70	-205.70	0.00	SQYD	0.00	\$80.02	\$0.00
		0001	0870	6161005	CONSTRUCTION SIGNS	1,110.00	-780.00	330.00	SQFT	330.00	\$5.00	\$1,650.00
		0001	0880	6161009	FLAG ASSEMBLY	2.00	10.00	12.00	EA	12.00	\$35.00	\$420.00
		0001	0890	6161025	CHANNELIZER (TRIM LINE)	285.00	-269.00	16.00	EA	16.00	\$3.00	\$48.00
		0001	0900	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0910	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,450.00	\$2,900.00
		0001	0920	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$31,235.84	\$31,235.84
		0001	0930	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,866.00	-272.00	4,594.00	LF	4,594.00	\$0.08	\$367.52
		0001	0940	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	7,656.00	-576.00	7,080.00	SQYD	7,080.00	\$2.52	\$17,841.60
		0001	0950	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	122.00	0.00	122.00	SQYD	122.00	\$34.46	\$4,204.12
		0001	5101	6139901	MISC.MISC. Pavement Repair	0.00	1.00	1.00	LS	1.00	\$7,657.15	\$7,657.15
Project J4S3363 - Total Value Posted to Date as of Report Generated Date												\$131,486.49
J4S3368	J4S3368	0001	0960	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,600.00	\$4,600.00
		0001	0970	2153000	SHAPING SLOPES, CLASS III	11.00	-0.30	10.70	100F	10.70	\$1,300.00	\$13,910.00
		0001	0980	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,264.90	629.80	1,894.70	TONS	1,894.70	\$74.00	\$140,207.80
		0001	0990	3105002	GRAVEL (A) OR CRUSHED STONE (B)	61.00	-6.30	54.70	TONS	54.70	\$367.00	\$20,074.90
		0001	1000	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	8,988.30	-265.10	8,723.20	TONS	8,723.20	\$62.75	\$547,380.80
		0001	1010	4071005	TACK COAT	11,152.00	-3,362.00	7,790.00	GAL	7,790.00	\$2.50	\$19,475.00
		0001	1020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$250.00	\$250.00
		0001	1030	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2.40	66.90	69.30	TONS	69.30	\$519.60	\$36,008.28
		0001	1040	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	293.30	-293.30	0.00	SQYD	0.00	\$94.49	\$0.00
		0001	1050	6161005	CONSTRUCTION SIGNS	900.00	380.00	1,280.00	SQFT	1,280.00	\$5.00	\$6,400.00
		0001	1060	6161009	FLAG ASSEMBLY	9.00	19.00	28.00	EA	28.00	\$35.00	\$980.00
		0001	1070	6161025	CHANNELIZER (TRIM LINE)	200.00	-184.00	16.00	EA	16.00	\$3.00	\$48.00
		0001	1080	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	1090	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,725.00	\$3,450.00
		0001	1100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$42,185.84	\$42,185.84
		0001	1110	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	20.00	-6.00	14.00	LF	14.00	\$20.00	\$280.00
		0001	1120	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	12.00	-3.00	9.00	EA	9.00	\$125.00	\$1,125.00
		0001	1130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	90,592.00	2,580.00	93,172.00	LF	93,172.00	\$0.08	\$7,453.76
		0001	1140	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	400.00	1,562.00	1,962.00	LF	1,962.00	\$4.00	\$7,848.00
		0001	1150	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,976.00	-1,126.00	1,850.00	SQYD	1,850.00	\$8.48	\$15,688.00
		0010	1160	6061060	MGS GUARDRAIL	313.00	0.00	313.00	LF	313.00	\$22.00	\$6,886.00
		0010	1170	6061074	MGS HEIGHT AND BLOCK TRANSITION	8.00	0.00	8.00	EA	8.00	\$460.00	\$3,680.00
		0010	1180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$2,600.00	\$20,800.00
Project J4S3368 - Total Value Posted to Date as of Report Generated Date												\$898,831.38





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-C04	J4S3370	0001	1190	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,600.00	\$4,600.00
		0001	1200	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	6.00	\$1,300.00	\$7,800.00
		0001	1210	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	84.20	124.90	209.10	TONS	209.10	\$88.00	\$18,400.80
		0001	1220	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1.00	0.00	1.00	TONS	1.00	\$3,197.00	\$3,197.00
		0001	1230	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	737.60	-182.00	555.60	TONS	555.60	\$78.06	\$43,370.14
		0001	1240	4071005	TACK COAT	850.00	-230.00	620.00	GAL	620.00	\$2.50	\$1,550.00
		0001	1250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$250.00	\$250.00
		0001	1260	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	8.80	0.20	9.00	TONS	9.00	\$218.97	\$1,970.73
		0001	1270	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	53.10	0.70	53.80	SQYD	53.80	\$144.16	\$7,755.81
		0001	1280	6161005	CONSTRUCTION SIGNS	261.00	75.00	336.00	SQFT	336.00	\$5.00	\$1,680.00
		0001	1290	6161009	FLAG ASSEMBLY	2.00	4.00	6.00	EA	6.00	\$35.00	\$210.00
		0001	1300	6161028	CHANNELIZER	68.00	-58.00	10.00	EA	10.00	\$3.00	\$30.00
		0001	1310	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	1320	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,150.00	\$2,300.00
		0001	1330	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$18,195.84	\$18,195.84
		0001	1340	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,496.00	860.00	5,356.00	LF	5,356.00	\$0.08	\$428.48
		0001	1350	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	871.00	-11.00	860.00	SQYD	860.00	\$9.65	\$8,299.00
		0010	1360	6061060	MGS GUARDRAIL	138.00	0.00	138.00	LF	138.00	\$22.00	\$3,036.00
		0010	1370	6061074	MGS HEIGHT AND BLOCK TRANSITION	5.00	0.00	5.00	EA	5.00	\$460.00	\$2,300.00
		0010	1380	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	3.00	\$980.00	\$2,940.00
		0010	1390	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	6.00	\$2,600.00	\$15,600.00
Project J4S3370 - Total Value Posted to Date as of Report Generated Date												\$144,013.79
J4S3371	0001	1400	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	888.50	49.80	938.30	TONS	938.30	\$72.00	\$67,557.60	
		1410	3105002	GRAVEL (A) OR CRUSHED STONE (B)	19.00	5.70	24.70	TONS	24.70	\$333.00	\$8,225.10	
		1420	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	6,678.50	-425.80	6,252.70	TONS	6,252.70	\$60.33	\$377,225.39	
		1430	4071005	TACK COAT	7,670.00	-2,160.00	5,510.00	GAL	5,510.00	\$2.50	\$13,775.00	
		1440	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$250.00	\$250.00	
		1450	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	78.10	-67.10	11.00	TONS	11.00	\$156.32	\$1,719.52	
		1460	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	471.10	-421.10	50.00	SQYD	50.00	\$53.11	\$2,655.50	
		1470	6161005	CONSTRUCTION SIGNS	689.00	395.00	1,084.00	SQFT	1,084.00	\$5.00	\$5,420.00	
		1480	6161009	FLAG ASSEMBLY	14.00	7.00	21.00	EA	21.00	\$35.00	\$735.00	
		1490	6161028	CHANNELIZER	85.00	-69.00	16.00	EA	16.00	\$2.00	\$32.00	
		1500	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00	
		1510	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,050.00	\$2,100.00	
		1520	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$53,735.84	\$53,735.84	
		1530	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	65,251.00	-877.00	64,374.00	LF	64,374.00	\$0.08	\$5,149.92	
		1540	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	763.00	-63.00	700.00	SQYD	700.00	\$16.53	\$11,571.00	
Project J4S3371 - Total Value Posted to Date as of Report Generated Date												\$550,251.87
191115-C04 Overall - Total Value Posted to Date as of Report Generated Date												\$2,518,279.75



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 17, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J4S3370

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1220	3105002	GRAVEL (A) OR CRUSHED STONE (B)	11/18/20	12/2/20	4.00	TONS	Route H.	SB . 840		SB . 138		Making correction to a posting made June 3, 2020 of -3.0 Tons. This posting of 4 Tons bring the Total Quantity of Date to 1 Ton.

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0030	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		6	Jul 16, 2020	SYSTEM	(\$6,407.70)	
				6	Jul 16, 2020	SYSTEM	\$6,407.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$6,407.70)	
				7	Aug 3, 2020	SYSTEM	\$6,407.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$6,407.70)	
				8	Aug 17, 2020	SYSTEM	\$6,407.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$6,407.70)	
				9	Sep 2, 2020	SYSTEM	\$6,407.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$6,407.70)	
				10	Oct 2, 2020	SYSTEM	\$6,407.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Overrun	Overrun	9	Sep 2, 2020	SYSTEM	(\$47.70)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Sep 2, 2020	SYSTEM	\$47.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 81 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$47.70)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Oct 1, 2020	SYSTEM	\$47.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 44 on the current Payment Estimate.
	Overrun - Total				\$0.00			
Overrun - Total				\$0.00				
0030 - Total							\$0.00	
0040	GRAVEL (A) OR CRUSHED STONE (B)	Material		6	Jul 16, 2020	SYSTEM	(\$2,408.00)	
				6	Jul 16, 2020	SYSTEM	\$2,408.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$2,408.00)	
				7	Aug 3, 2020	SYSTEM	\$2,408.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$2,408.00)	
				8	Aug 17, 2020	SYSTEM	\$2,408.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$2,408.00)	
				9	Sep 2, 2020	SYSTEM	\$2,408.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040		Material	- Total				\$0.00	
	Material - Total						\$0.00	
0040 - Total							\$0.00	
0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		4	Jun 16, 2020	SYSTEM	(\$146,502.76)	
				4	Jun 16, 2020	SYSTEM	\$146,502.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$146,502.76)	
				5	Jul 1, 2020	SYSTEM	\$146,502.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0084) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$146,502.76)	
				6	Jul 16, 2020	SYSTEM	\$146,502.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$146,502.76)	
				7	Aug 3, 2020	SYSTEM	\$146,502.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$146,502.76)	
				8	Aug 17, 2020	SYSTEM	\$146,502.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$146,502.76)	
				9	Sep 2, 2020	SYSTEM	\$146,502.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	13	Dec 2, 2020	tribid1	(\$4,890.05)	This work was completed in June 4, 2020 but was not adjusted for the pay paid.
			ACAD - Total				(\$4,890.05)	
	Other Item Adjustment - Total						(\$4,890.05)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$16,834.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				4	Jun 16, 2020	SYSTEM	\$16,834.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 22 on the current Payment Estimate.
				4	Jun 16, 2020	tribid1	(\$16,834.71)	Item Overrun will be addressed on a later Change Order
				5	Jul 1, 2020	SYSTEM	(\$16,834.71)	Averaged Price Adjustment from this item on all previous payment estimates of '-3.75160' is applied (if non-zero).
				5	Jul 1, 2020	SYSTEM	\$16,834.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0083) overriding Payment Estimate Exception 66 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$16,834.71)	Averaged Price Adjustment from this item on all previous payment estimates of '-3.75160' is applied (if non-zero).
				6	Jul 16, 2020	SYSTEM	\$16,834.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 70 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$16,834.71)	Averaged Price Adjustment from this item on all previous payment estimates of '-3.75160' is applied (if non-zero).
				7	Aug 3, 2020	SYSTEM	\$16,834.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 75 on the current Payment Estimate.



# **Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	8	Aug 17, 2020	SYSTEM	(\$16,834.71)	Averaged Price Adjustment from this item on all previous payment estimates of '-3.75160' is applied (if non-zero).
				8	Aug 17, 2020	SYSTEM	\$16,834.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 81 on the current Payment Estimate.
				11	Oct 16, 2020	tribid1	\$16,834.71	To correct for system holding overrun amount.
	Overrun - Total					\$0.00		
	Overrun - Total					\$0.00		
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		4	Jun 16, 2020	SYSTEM	(\$7,848.35)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$7,848.35)
	Price - Total					(\$7,848.35)		
	0050 - Total					(\$12,738.40)		
	0060	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Material		10	Oct 1, 2020	SYSTEM	(\$52,928.80)
10					Oct 2, 2020	SYSTEM	\$52,928.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
- Total					\$0.00			
Material - Total					\$0.00			
ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)		Other Item Adjustment	ACAD	13	Dec 2, 2020	tribid1	(\$1,372.61)	This work was completed in June 7, 2020 but was not adjusted for the pay paid.
				ACAD - Total				(\$1,372.61)
Other Item Adjustment - Total					(\$1,372.61)			
ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)		Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$6,439.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				9	Sep 2, 2020	SYSTEM	\$6,439.06	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '.96.98840 - 100.74000, 'is applied (if non-zero).
Overrun - Total					\$0.00			
Overrun - Total					\$0.00			
ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)		Price		4	Jun 16, 2020	SYSTEM	(\$1,971.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				9	Sep 2, 2020	SYSTEM	(\$0.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
- Total					(\$1,971.09)			
Price - Total					(\$1,971.09)			
0060 - Total					(\$3,343.70)			
0070	TACK COAT	Material		4	Jun 16, 2020	SYSTEM	(\$7,200.00)	
				4	Jun 16, 2020	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
	TACK COAT	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$227.50)	
				4	Jun 16, 2020	SYSTEM	\$227.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 24 on the current Payment Estimate.
				4	Jun 16, 2020	tribid1	(\$227.50)	Item Overrun will be addressed on a later Change Order
				5	Jul 1, 2020	SYSTEM	(\$227.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jul 16, 2020	tribid1	\$227.50	To correct for system holding overrun amount.
				9	Sep 2, 2020	SYSTEM	\$227.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '.2.50000 - 2.50000, 'is applied (if non-zero).
Overrun - Total					\$0.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070	Overrun - Total						\$0.00	
0070	- Total						\$0.00	
0080	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		5	Jul 1, 2020	SYSTEM	(\$250.00)	
				5	Jul 1, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0116) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$250.00)	
				6	Jul 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$250.00)	
				7	Aug 3, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$250.00)	
				8	Aug 17, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user tribid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$250.00)	
				9	Sep 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user tribid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$250.00)	
				10	Oct 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$250.00)	
				11	Oct 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0080	- Total						\$0.00	
0090	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Material		10	Oct 1, 2020	SYSTEM	(\$4,245.34)	
				10	Oct 2, 2020	SYSTEM	\$4,245.34	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$2,257.28)	
				9	Sep 2, 2020	SYSTEM	\$2,257.28	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '207.09000 - 207.09000,' is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0090	- Total						\$0.00	
0100	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$8,048.07)	
				9	Sep 2, 2020	SYSTEM	\$8,048.07	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0100	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun					of ',80.24000 - 80.24000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
				Overrun - Total			\$0.00	
				0100 - Total			\$0.00	
0140	FLASHING ARROW PANEL	Material		8	Aug 17, 2020	SYSTEM	(\$200.00)	
				8	Aug 17, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$200.00)	
				9	Sep 2, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user tribid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$200.00)	
				10	Oct 2, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user tribid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0140 - Total			\$0.00	
0170	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	Material		5	Jul 1, 2020	SYSTEM	(\$609.00)	
				5	Jul 1, 2020	SYSTEM	\$609.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0117) due to user tribid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$609.00)	
				6	Jul 16, 2020	SYSTEM	\$609.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$609.00)	
				7	Aug 3, 2020	SYSTEM	\$609.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$609.00)	
				8	Aug 17, 2020	SYSTEM	\$609.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$609.00)	
				9	Sep 2, 2020	SYSTEM	\$609.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user tribid1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$609.00)	
				10	Oct 2, 2020	SYSTEM	\$609.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user tribid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0170 - Total			\$0.00	
0180	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		5	Jul 1, 2020	SYSTEM	(\$924.00)	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		5	Jul 1, 2020	SYSTEM	\$924.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0118) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$924.00)	
				6	Jul 16, 2020	SYSTEM	\$924.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user tribid1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$924.00)	
				7	Aug 3, 2020	SYSTEM	\$924.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user tribid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$924.00)	
				8	Aug 17, 2020	SYSTEM	\$924.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$924.00)	
				9	Sep 2, 2020	SYSTEM	\$924.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user tribid1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$924.00)	
				10	Oct 2, 2020	SYSTEM	\$924.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
0180 - Total						\$0.00		
0190	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		5	Jul 1, 2020	SYSTEM	(\$400.00)	
				5	Jul 1, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0119) due to user tribid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$400.00)	
				6	Jul 16, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user tribid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$400.00)	
				7	Aug 3, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user tribid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$400.00)	
				8	Aug 17, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user tribid1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$400.00)	
				9	Sep 2, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user tribid1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$400.00)	
				10	Oct 2, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0190	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			2020			Payment Estimate Item Adjustment (0011) due to user tribid1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$400.00)	
				11	Oct 16, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total							\$0.00	
0190 - Total							\$0.00	
0200	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	Material		5	Jul 1, 2020	SYSTEM	(\$400.00)	
				5	Jul 1, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0120) due to user tribid1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$400.00)	
				6	Jul 16, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user tribid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$400.00)	
				7	Aug 3, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user tribid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$400.00)	
				8	Aug 17, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user tribid1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$400.00)	
				9	Sep 2, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user tribid1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$400.00)	
				10	Oct 2, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user tribid1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$400.00)	
				11	Oct 16, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total							\$0.00	
0200 - Total							\$0.00	
0210	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material		5	Jul 1, 2020	SYSTEM	(\$3,520.00)	
				5	Jul 1, 2020	SYSTEM	\$3,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0121) due to user tribid1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$3,520.00)	
				6	Jul 16, 2020	SYSTEM	\$3,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user tribid1 overriding Payment Estimate Exception 37 on the current Payment Estimate.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0210	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material		7	Aug 3, 2020	SYSTEM	(\$3,520.00)	
				7	Aug 3, 2020	SYSTEM	\$3,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user tribid1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$3,520.00)	
				8	Aug 17, 2020	SYSTEM	\$3,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) due to user tribid1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$3,520.00)	
				9	Sep 2, 2020	SYSTEM	\$3,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user tribid1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$3,520.00)	
				10	Oct 2, 2020	SYSTEM	\$3,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user tribid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$3,520.00)	
				11	Oct 16, 2020	SYSTEM	\$3,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0210 - Total						\$0.00	
0220	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Material		5	Jul 1, 2020	SYSTEM	(\$4,275.00)	
				5	Jul 1, 2020	SYSTEM	\$4,275.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0087) due to user tribid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$4,275.00)	
				6	Jul 16, 2020	SYSTEM	\$4,275.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user tribid1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$4,275.00)	
				7	Aug 3, 2020	SYSTEM	\$4,275.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user tribid1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$4,275.00)	
				8	Aug 17, 2020	SYSTEM	\$4,275.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user tribid1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$4,275.00)	
				9	Sep 2, 2020	SYSTEM	\$4,275.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user tribid1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$4,275.00)	
				10	Oct 2, 2020	SYSTEM	\$4,275.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user tribid1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$4,275.00)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0220	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Material			2020			
			11	Oct 16, 2020	SYSTEM	\$4,275.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
			- Total				\$0.00	
	Material - Total						\$0.00	
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Overrun	Overrun	5	Jul 1, 2020	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0086) overriding Payment Estimate Exception 71 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$1,575.00)	
				5	Jul 1, 2020	tribid1	(\$1,575.00)	This adjustment was made to withhold the overrun for this line item.
				6	Jul 16, 2020	SYSTEM	(\$1,575.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jul 16, 2020	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 75 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$1,575.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Aug 3, 2020	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 80 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$1,575.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Aug 17, 2020	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 86 on the current Payment Estimate.
				11	Oct 16, 2020	tribid1	\$1,575.00	To correct for system holding overrun amount.
	Overrun - Total				\$0.00			
	Overrun - Total						\$0.00	
	0220 - Total						\$0.00	
0230	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	Material		5	Jul 1, 2020	SYSTEM	(\$5,200.00)	
				5	Jul 1, 2020	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0122) due to user tribid1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$5,200.00)	
				6	Jul 16, 2020	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user tribid1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$5,200.00)	
				7	Aug 3, 2020	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user tribid1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$5,200.00)	
				8	Aug 17, 2020	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) due to user tribid1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$5,200.00)	
				9	Sep 2, 2020	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user tribid1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$5,200.00)	
				10	Oct 2, 2020	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user tribid1



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0230	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	Material						overriding Payment Estimate Exception 38 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total							\$0.00
0230 - Total							\$0.00	
0240	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$187.56)	
				5	Jul 1, 2020	SYSTEM	\$187.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0123) due to user tribid1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$187.56)	
				6	Jul 16, 2020	SYSTEM	\$187.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user tribid1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$187.56)	
				7	Aug 3, 2020	SYSTEM	\$187.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user tribid1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$187.56)	
				8	Aug 17, 2020	SYSTEM	\$187.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0054) due to user tribid1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$187.56)	
				9	Sep 2, 2020	SYSTEM	\$187.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total							\$0.00	
0240 - Total							\$0.00	
0250	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$375.12)	
				5	Jul 1, 2020	SYSTEM	\$375.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0124) due to user tribid1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$375.12)	
				6	Jul 16, 2020	SYSTEM	\$375.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user tribid1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$375.12)	
				7	Aug 3, 2020	SYSTEM	\$375.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user tribid1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$375.12)	
				8	Aug 17, 2020	SYSTEM	\$375.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0055) due to user tribid1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$375.12)	
9	Sep 2, 2020	SYSTEM	\$375.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 49 on the current Payment Estimate.				



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0250		Material	- Total				\$0.00	
	Material - Total						\$0.00	
0250 - Total							\$0.00	
0260	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$1,726.96)	
				5	Jul 1, 2020	SYSTEM	\$1,726.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0125) due to user tribid1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$1,726.96)	
				6	Jul 16, 2020	SYSTEM	\$1,726.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user tribid1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$1,726.96)	
				7	Aug 3, 2020	SYSTEM	\$1,726.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user tribid1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$1,726.96)	
				8	Aug 17, 2020	SYSTEM	\$1,726.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) due to user tribid1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$1,726.96)	
				9	Sep 2, 2020	SYSTEM	\$1,726.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 3, 2020	tribid1	\$86.35	Contractor 5% Retroreflectivity results bonus
			REFL - Total				\$86.35	
	Other Item Adjustment - Total						\$86.35	
0260 - Total							\$86.35	
0270	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$1,672.32)	
				5	Jul 1, 2020	SYSTEM	\$1,672.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0126) due to user tribid1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$1,672.32)	
				6	Jul 16, 2020	SYSTEM	\$1,672.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$1,672.32)	
				7	Aug 3, 2020	SYSTEM	\$1,672.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user tribid1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$1,672.32)	
				8	Aug 17, 2020	SYSTEM	\$1,672.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user tribid1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$1,672.32)	
				9	Sep 2, 2020	SYSTEM	\$1,672.32	This adjustment offsets the original system-generated Overrun



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0270	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			2020			Payment Estimate Item Adjustment (0050) due to user tribid1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
			- Total				\$0.00	
		Material - Total						\$0.00
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 3, 2020	tribid1	\$77.34	Contractor 5% Retroreflectivity results bonus
			REFL - Total				\$77.34	
	Other Item Adjustment - Total						\$77.34	
0270 - Total							\$77.34	
0280	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$600.00)	
				5	Jul 1, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0127) due to user tribid1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$600.00)	
				6	Jul 16, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user tribid1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$600.00)	
				7	Aug 3, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$600.00)	
				8	Aug 17, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user tribid1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$600.00)	
				9	Sep 2, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user tribid1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
	0280 - Total							\$0.00
0290	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$9,116.00)	
				9	Sep 2, 2020	SYSTEM	\$9,116.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.88000 - 6.88000, 'is applied (if non-zero).
				Overrun - Total				\$0.00
	Overrun - Total						\$0.00	
0290 - Total							\$0.00	
0300	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$6,905.08)	
				9	Sep 2, 2020	SYSTEM	\$6,905.08	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.20000 - 5.20000, 'is applied (if non-zero).
				Overrun - Total				\$0.00
	Overrun - Total						\$0.00	
0300 - Total							\$0.00	
0310	MGS GUARDRAIL	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$1,504.20	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$1,504.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0310	Construction Stockpile - Total						\$0.00	
0310	- Total						\$0.00	
0320	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$2,724.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$2,724.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material		5	Jul 1, 2020	SYSTEM	(\$4,575.00)	
				5	Jul 1, 2020	SYSTEM	\$4,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0128) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$4,575.00)	
				6	Jul 16, 2020	SYSTEM	\$4,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$4,575.00)	
				7	Aug 3, 2020	SYSTEM	\$4,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$4,575.00)	
				8	Aug 17, 2020	SYSTEM	\$4,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$4,575.00)	
				9	Sep 2, 2020	SYSTEM	\$4,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$4,575.00)	
				10	Oct 2, 2020	SYSTEM	\$4,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$4,575.00)	
				11	Oct 16, 2020	SYSTEM	\$4,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				(\$4,575.00)	
	Material - Total						(\$4,575.00)	
	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	MaterialCredit		13	Dec 2, 2020	SYSTEM	\$4,575.00	
			- Total				\$4,575.00	
	MaterialCredit - Total						\$4,575.00	
0320	- Total						\$0.00	
0330	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$3,062.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$3,062.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0330	- Total						\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0360	MISC. PERMANANT AGGREGATE EDGE TREATMENT	Material		4	Jun 16, 2020	SYSTEM	(\$9,274.75)	
				4	Jun 16, 2020	SYSTEM	\$9,274.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$9,274.75)	
				5	Jul 1, 2020	SYSTEM	\$9,274.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0129) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$9,274.75)	
				6	Jul 16, 2020	SYSTEM	\$9,274.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$9,274.75)	
				7	Aug 3, 2020	SYSTEM	\$9,274.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$9,274.75)	
				8	Aug 17, 2020	SYSTEM	\$9,274.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$9,274.75)	
				9	Sep 2, 2020	SYSTEM	\$9,274.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$9,274.75)	
				10	Oct 2, 2020	SYSTEM	\$9,274.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total						\$0.00		
0360 - Total							\$0.00	
0370	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		3	Jun 3, 2020	SYSTEM	(\$47,221.89)	
				3	Jun 3, 2020	SYSTEM	\$47,221.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0128) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$47,221.89)	
				4	Jun 16, 2020	SYSTEM	\$47,221.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$47,221.89)	
				5	Jul 1, 2020	SYSTEM	\$47,221.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0130) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$47,221.89)	
				6	Jul 16, 2020	SYSTEM	\$47,221.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$47,221.89)	





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0370	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			2020			
				7	Aug 3, 2020	SYSTEM	\$47,221.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$47,221.89)	
				8	Aug 17, 2020	SYSTEM	\$47,221.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0061) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$47,221.89)	
				9	Sep 2, 2020	SYSTEM	\$47,221.89	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0054) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	3	Jun 2, 2020	tribid1	(\$1,121.66)	
				ACAD - Total			(\$1,121.66)	
	Other Item Adjustment - Total						(\$1,121.66)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		3	Jun 2, 2020	SYSTEM	(\$2,694.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			(\$2,694.36)	
	Price - Total						(\$2,694.36)	
0370 - Total							(\$3,816.02)	
0380	TACK COAT	Material		3	Jun 3, 2020	SYSTEM	(\$1,700.00)	
				3	Jun 3, 2020	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0129) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$1,700.00)	
				4	Jun 16, 2020	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
0380 - Total							\$0.00	
0390	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		5	Jul 1, 2020	SYSTEM	(\$250.00)	
				5	Jul 1, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0131) due to user tribid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$250.00)	
				6	Jul 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$250.00)	
				7	Aug 3, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user tribid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$250.00)	
				8	Aug 17, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0062) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0390	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		9	Sep 2, 2020	SYSTEM	(\$250.00)	
				9	Sep 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0055) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$250.00)	
				10	Oct 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$250.00)	
				11	Oct 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total						\$0.00		
0390 - Total						\$0.00		
0420	CONSTRUCTION SIGNS	Material		3	Jun 3, 2020	SYSTEM	(\$1,755.00)	
				3	Jun 3, 2020	SYSTEM	\$1,755.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0130) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
0420 - Total						\$0.00		
0430	FLAG ASSEMBLY	Material		3	Jun 3, 2020	SYSTEM	(\$125.00)	
				3	Jun 3, 2020	SYSTEM	\$125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0121) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				- Total				
	Material - Total						\$0.00	
	FLAG ASSEMBLY	Overrun	Overrun	3	Jun 3, 2020	SYSTEM	\$75.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0120) overriding Payment Estimate Exception 38 on the current Payment Estimate.
				3	Jun 3, 2020	SYSTEM	(\$75.00)	
				3	Jun 3, 2020	tribid1	(\$75.00)	This adjustment was made to withhold the overrun for this line item.
				4	Jun 16, 2020	SYSTEM	(\$75.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
6				Jul 16, 2020	tribid1	\$75.00	To correct for system holding overrun amount.	
10	Oct 1, 2020	SYSTEM	\$75.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).				
Overrun - Total					\$0.00			
Overrun - Total						\$0.00		
0430 - Total						\$0.00		
0440	CHANNELIZER (TRIM LINE)	Material		3	Jun 3, 2020	SYSTEM	(\$32.00)	
				3	Jun 3, 2020	SYSTEM	\$32.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0131) due to user tribid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
0440 - Total						\$0.00		
0450	CHANGEABLE MESSAGE SIGN	Material		3	Jun 3,	SYSTEM	(\$2,000.00)	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0450	WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			2020				
			3	Jun 3, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0132) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
			- Total				\$0.00		
	Material - Total						\$0.00		
0450 - Total							\$0.00		
0470	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$726.32)		
				5	Jul 1, 2020	SYSTEM	\$726.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0132) due to user tribid1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
				6	Jul 16, 2020	SYSTEM	(\$726.32)		
				6	Jul 16, 2020	SYSTEM	\$726.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user tribid1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	
				7	Aug 3, 2020	SYSTEM	(\$726.32)		
				7	Aug 3, 2020	SYSTEM	\$726.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
				8	Aug 17, 2020	SYSTEM	(\$726.32)		
				8	Aug 17, 2020	SYSTEM	\$726.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0063) due to user tribid1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
				9	Sep 2, 2020	SYSTEM	(\$726.32)		
				9	Sep 2, 2020	SYSTEM	\$726.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) due to user tribid1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
		- Total				\$0.00			
	Material - Total						\$0.00		
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		Other Item Adjustment	REFL	7	Aug 3, 2020	tribid1	\$36.32	Contractor 5% Retroreflectivity results bonus
				REFL - Total				\$36.32	
Other Item Adjustment - Total							\$36.32		
0470 - Total							\$36.32		
0480	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$369.52)		
				5	Jul 1, 2020	SYSTEM	\$369.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0133) due to user tribid1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
				6	Jul 16, 2020	SYSTEM	(\$369.52)		
				6	Jul 16, 2020	SYSTEM	\$369.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
				7	Aug 3, 2020	SYSTEM	(\$369.52)		
				7	Aug 3, 2020	SYSTEM	\$369.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
				8	Aug 17, 2020	SYSTEM	(\$369.52)		
				8	Aug 17, 2020	SYSTEM	\$369.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0064) due to user tribid1	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0480	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material						overriding Payment Estimate Exception 63 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$369.52)	
				9	Sep 2, 2020	SYSTEM	\$369.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user tribid1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 3, 2020	tribid1	\$18.48	Contractor 5% Retroreflectivity results bonus.
				REFL - Total				\$18.48
	Other Item Adjustment - Total						\$18.48	
	0480 - Total						\$18.48	
0500	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$2,418.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$2,412.32)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Oct 1, 2020	SYSTEM	(\$6.43)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		5	Jul 1, 2020	SYSTEM	(\$4,406.25)	
				5	Jul 1, 2020	SYSTEM	\$4,406.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0134) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$4,406.25)	
				6	Jul 16, 2020	SYSTEM	\$4,406.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$4,406.25)	
				7	Aug 3, 2020	SYSTEM	\$4,406.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$4,406.25)	
				8	Aug 17, 2020	SYSTEM	\$4,406.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0065) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$4,406.25)	
				9	Sep 2, 2020	SYSTEM	\$4,406.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$4,406.25)	
				10	Oct 2, 2020	SYSTEM	\$4,406.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$4,406.25)	
				11	Oct 16, 2020	SYSTEM	\$4,406.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$4,406.25)	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0500		Material	- Total				(\$4,406.25)	
	Material - Total						(\$4,406.25)	
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	MaterialCredit		13	Dec 2, 2020	SYSTEM	\$4,406.25	
			- Total				\$4,406.25	
	MaterialCredit - Total						\$4,406.25	
	0500 - Total						\$0.00	
0510	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$556.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$278.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Aug 3, 2020	SYSTEM	(\$278.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	0510 - Total						\$0.00	
0520	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$6,292.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$6,292.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
	0520 - Total						\$0.00	
0530	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$9,186.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$7,655.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Aug 3, 2020	SYSTEM	(\$1,531.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0530 - Total						\$0.00		
0560	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		4	Jun 16, 2020	SYSTEM	(\$14,800.24)	
				4	Jun 16, 2020	SYSTEM	\$14,800.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$14,800.24)	
				5	Jul 1, 2020	SYSTEM	\$14,800.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0135) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$14,800.24)	
				6	Jul 16, 2020	SYSTEM	\$14,800.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$14,800.24)	
				7	Aug 3, 2020	SYSTEM	\$14,800.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$14,800.24)	
				8	Aug 17, 2020	SYSTEM	\$14,800.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$14,800.24)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0560	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		9	Sep 2, 2020	SYSTEM	\$14,800.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				10	Oct 1, 2020	SYSTEM	(\$14,800.24)		
				10	Oct 2, 2020	SYSTEM	\$14,800.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total				\$0.00	
	Material - Total				\$0.00				
0560 - Total							\$0.00		
0570	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Jul 1, 2020	SYSTEM	(\$2,412.40)		
				5	Jul 1, 2020	SYSTEM	\$2,412.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0136) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				6	Jul 16, 2020	SYSTEM	(\$2,412.40)		
				6	Jul 16, 2020	SYSTEM	\$2,412.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				7	Aug 3, 2020	SYSTEM	(\$2,412.40)		
				7	Aug 3, 2020	SYSTEM	\$2,412.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				8	Aug 17, 2020	SYSTEM	(\$2,412.40)		
				8	Aug 17, 2020	SYSTEM	\$2,412.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0067) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				9	Sep 2, 2020	SYSTEM	(\$2,412.40)		
				9	Sep 2, 2020	SYSTEM	\$2,412.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				- Total				\$0.00	
				Material - Total				\$0.00	
	0570 - Total							\$0.00	
0580	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		3	Jun 3, 2020	SYSTEM	(\$47,730.80)		
				3	Jun 3, 2020	SYSTEM	\$47,730.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0133) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				4	Jun 16, 2020	SYSTEM	(\$113,011.30)		
				4	Jun 16, 2020	SYSTEM	\$113,011.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				5	Jul 1, 2020	SYSTEM	(\$113,011.30)		
				5	Jul 1, 2020	SYSTEM	\$113,011.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0105) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				6	Jul 16, 2020	SYSTEM	(\$113,011.30)		
				6	Jul 16, 2020	SYSTEM	\$113,011.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) due to user tribid1 overriding Payment Estimate Exception 19 on the current	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0580	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material						Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$113,011.30)	
				7	Aug 3, 2020	SYSTEM	\$113,011.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0055) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$113,011.30)	
				8	Aug 17, 2020	SYSTEM	\$113,011.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$113,011.30)	
				9	Sep 2, 2020	SYSTEM	\$113,011.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	3	Jun 2, 2020	tribid1	(\$1,184.56)	
				13	Dec 2, 2020	tribid1	(\$2,227.64)	This work was completed in June 3, 2020 but was not adjusted for the pay paid.
				ACAD - Total			(\$3,412.20)	
	Other Item Adjustment - Total						(\$3,412.20)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$958.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				4	Jun 16, 2020	SYSTEM	\$958.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 38 on the current Payment Estimate.
				4	Jun 16, 2020	tribid1	(\$958.28)	Item Overrun will be addressed on a later Change Order
				5	Jul 1, 2020	SYSTEM	(\$956.20)	Averaged Price Adjustment from this item on all previous payment estimates of '-3.89182' is applied (if non-zero).
				5	Jul 1, 2020	SYSTEM	\$956.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0104) overriding Payment Estimate Exception 86 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$956.20)	Averaged Price Adjustment from this item on all previous payment estimates of '-3.89182' is applied (if non-zero).
				6	Jul 16, 2020	SYSTEM	\$956.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) overriding Payment Estimate Exception 90 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$956.20)	Averaged Price Adjustment from this item on all previous payment estimates of '-3.89182' is applied (if non-zero).
				7	Aug 3, 2020	SYSTEM	\$956.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0054) overriding Payment Estimate Exception 95 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$956.20)	Averaged Price Adjustment from this item on all previous payment estimates of '-3.89182' is applied (if non-zero).
				8	Aug 17, 2020	SYSTEM	\$956.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 103 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$956.20)	Averaged Price Adjustment from this item on all previous payment estimates of '-3.89182' is applied (if non-zero).
				9	Sep 2, 2020	SYSTEM	\$956.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 94 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$956.20)	Averaged Price Adjustment from this item on all previous payment estimates of '-3.89182' is applied (if non-zero).
				11	Oct 16, 2020	SYSTEM	\$1,914.48	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',129.35676 - 68.50000, 'is applied (if non-zero).
			Overrun - Total			\$0.00		
Overrun - Total						\$0.00		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0580	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		3	Jun 2, 2020	SYSTEM	(\$2,845.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				4	Jun 16, 2020	SYSTEM	(\$3,575.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total			(\$6,420.72)			
			Price - Total			(\$6,420.72)			
			0580 - Total			(\$9,832.92)			
0590	TACK COAT	Material		3	Jun 3, 2020	SYSTEM	(\$1,825.00)		
				3	Jun 3, 2020	SYSTEM	\$1,825.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0134) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				4	Jun 16, 2020	SYSTEM	(\$4,200.00)		
				4	Jun 16, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
			- Total			\$0.00			
			Material - Total			\$0.00			
		0590 - Total			\$0.00				
0600	FURNISHING TYPE 2 ROCK BLANKET	Material		6	Jul 16, 2020	SYSTEM	(\$5,225.43)		
				6	Jul 16, 2020	SYSTEM	\$5,225.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0054) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
				7	Aug 3, 2020	SYSTEM	(\$5,225.43)		
				7	Aug 3, 2020	SYSTEM	\$5,225.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
				8	Aug 17, 2020	SYSTEM	(\$5,225.43)		
				8	Aug 17, 2020	SYSTEM	\$5,225.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
				9	Sep 2, 2020	SYSTEM	(\$5,225.43)		
				9	Sep 2, 2020	SYSTEM	\$5,225.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
				10	Oct 1, 2020	SYSTEM	(\$5,225.43)		
				10	Oct 2, 2020	SYSTEM	\$5,225.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				11	Oct 16, 2020	SYSTEM	(\$5,225.43)		
				11	Oct 16, 2020	SYSTEM	\$5,225.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			- Total			(\$5,225.43)			
			Material - Total			(\$5,225.43)			
		FURNISHING TYPE 2 ROCK BLANKET	MaterialCredit		13	Dec 2, 2020	SYSTEM	\$5,225.43	
			- Total			\$5,225.43			
		MaterialCredit - Total			\$5,225.43				





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0600	FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	6	Jul 16, 2020	SYSTEM	(\$2,722.23)	
				6	Jul 16, 2020	SYSTEM	\$2,722.23	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) overriding Payment Estimate Exception 91 on the current Payment Estimate.
				6	Jul 16, 2020	tribid1	(\$2,722.23)	This adjustment was made to withhold the overrun for this line item.
				7	Aug 3, 2020	SYSTEM	(\$2,722.23)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Aug 3, 2020	SYSTEM	\$2,722.23	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) overriding Payment Estimate Exception 96 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$2,722.23)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Aug 17, 2020	SYSTEM	\$2,722.23	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 104 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$2,722.23)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Sep 2, 2020	SYSTEM	\$2,722.23	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 95 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$2,722.23)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Oct 1, 2020	SYSTEM	\$2,722.23	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) overriding Payment Estimate Exception 54 on the current Payment Estimate.
				11	Oct 16, 2020	tribid1	\$2,722.23	To correct for system holding overrun amount.
				Overrun - Total			\$0.00	
				Overrun - Total			\$0.00	
				0600 - Total			\$0.00	
0610	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	6	Jul 16, 2020	SYSTEM	(\$4,019.40)	
				11	Oct 16, 2020	SYSTEM	\$4,019.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',77.00000 - 77.00000, 'is applied (if non-zero).
							Overrun - Total	
				Overrun - Total			\$0.00	
			0610 - Total			\$0.00		
0620	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		5	Jul 1, 2020	SYSTEM	(\$250.00)	
				5	Jul 1, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0137) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$250.00)	
				6	Jul 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) due to user tribid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$250.00)	
				7	Aug 3, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user tribid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$250.00)	
				8	Aug 17, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0068) due to user tribid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$250.00)	
				9	Sep 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0620	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			2020			Payment Estimate Item Adjustment (0061) due to user tribid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$250.00)	
				10	Oct 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$250.00)	
				11	Oct 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
0620 - Total							\$0.00	
0650	CONSTRUCTION SIGNS	Material		3	Jun 3, 2020	SYSTEM	(\$2,496.00)	
				3	Jun 3, 2020	SYSTEM	\$2,496.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0135) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
0650 - Total							\$0.00	
0660	FLAG ASSEMBLY	Material		3	Jun 3, 2020	SYSTEM	(\$280.00)	
				3	Jun 3, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0136) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
	FLAG ASSEMBLY	Overrun	Overrun	8	Aug 17, 2020	SYSTEM	(\$105.00)	
				11	Oct 16, 2020	SYSTEM	\$105.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000, 'is applied (if non-zero).
Overrun - Total					\$0.00			
Overrun - Total					\$0.00			
0660 - Total							\$0.00	
0670	CHANNELIZER (TRIM LINE)	Material		3	Jun 3, 2020	SYSTEM	(\$40.00)	
				3	Jun 3, 2020	SYSTEM	\$40.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0137) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
0670 - Total							\$0.00	
0680	FLASHING ARROW PANEL	Material		8	Aug 17, 2020	SYSTEM	(\$180.00)	
				8	Aug 17, 2020	SYSTEM	\$180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0069) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$180.00)	
				9	Sep 2, 2020	SYSTEM	\$180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0062) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$180.00)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0680	FLASHING ARROW PANEL	Material		10	Oct 2, 2020	SYSTEM	\$180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0680 - Total							\$0.00	
0690	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		3	Jun 3, 2020	SYSTEM	(\$2,100.00)	
				3	Jun 3, 2020	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0138) due to user tribid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0690 - Total							\$0.00	
0710	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		5	Jul 1, 2020	SYSTEM	(\$1,152.00)	
				5	Jul 1, 2020	SYSTEM	\$1,152.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0138) due to user tribid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$1,152.00)	
				6	Jul 16, 2020	SYSTEM	\$1,152.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user tribid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$1,152.00)	
				7	Aug 3, 2020	SYSTEM	\$1,152.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user tribid1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$1,584.00)	
				8	Aug 17, 2020	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user tribid1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$1,584.00)	
				9	Sep 2, 2020	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$1,584.00)	
				10	Oct 2, 2020	SYSTEM	\$1,584.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user tribid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun	Overrun	8	Aug 17, 2020	SYSTEM	\$396.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) overriding Payment Estimate Exception 107 on the current Payment Estimate.
8				Aug 17, 2020	SYSTEM	(\$396.00)		
9				Sep 2, 2020	SYSTEM	(\$396.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
9				Sep 2, 2020	SYSTEM	\$396.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 98 on the current Payment Estimate.	
10				Oct 1, 2020	SYSTEM	(\$396.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
10				Oct 1, 2020	SYSTEM	\$396.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) overriding Payment	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0710	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun	Overrun					Estimate Exception 57 on the current Payment Estimate.
Overrun - Total							\$0.00	
Overrun - Total							\$0.00	
0710 - Total							\$0.00	
0730	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$1,481.12)	
				5	Jul 1, 2020	SYSTEM	\$1,481.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0139) due to user tribid1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$1,481.12)	
				6	Jul 16, 2020	SYSTEM	\$1,481.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user tribid1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$1,481.12)	
				7	Aug 3, 2020	SYSTEM	\$1,481.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user tribid1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$1,481.12)	
				8	Aug 17, 2020	SYSTEM	\$1,481.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0070) due to user tribid1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$1,481.12)	
				9	Sep 2, 2020	SYSTEM	\$1,481.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0063) due to user tribid1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 3, 2020	tribid1	\$74.06	Contractor 5% Retroreflectivity results bonus
REFL - Total							\$74.06	
Other Item Adjustment - Total							\$74.06	
0730 - Total							\$74.06	
0740	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$1,097.52)	
				5	Jul 1, 2020	SYSTEM	\$1,097.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0140) due to user tribid1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$1,097.52)	
				6	Jul 16, 2020	SYSTEM	\$1,097.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user tribid1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$1,097.52)	
				7	Aug 3, 2020	SYSTEM	\$1,097.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0061) due to user tribid1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$1,097.52)	
				8	Aug 17, 2020	SYSTEM	\$1,097.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0071) due to user tribid1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$1,097.52)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0740	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			2020			
			9	Sep 2, 2020	SYSTEM	\$1,097.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0064) due to user tribid1 overriding Payment Estimate Exception 69 on the current Payment Estimate.	
			- Total				\$0.00	
	Material - Total						\$0.00	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 3, 2020	tribid1	\$53.50	Contractor 5% Retroreflectivity results bonus
			REFL - Total				\$53.50	
			Other Item Adjustment - Total				\$53.50	
0740 - Total						\$53.50		
0750	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$4,420.11)	
				9	Sep 2, 2020	SYSTEM	\$0.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.43000 - 6.43000, 'is applied (if non-zero).
				11	Oct 16, 2020	SYSTEM	\$4,419.98	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.43000 - 6.43000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
0750 - Total						\$0.00		
0760	SEPARATION GEOTEXTILE	Material		6	Jul 16, 2020	SYSTEM	(\$748.00)	
				6	Jul 16, 2020	SYSTEM	\$748.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user tribid1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$748.00)	
				7	Aug 3, 2020	SYSTEM	\$748.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0062) due to user tribid1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$748.00)	
				8	Aug 17, 2020	SYSTEM	\$748.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0072) due to user tribid1 overriding Payment Estimate Exception 75 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$748.00)	
				9	Sep 2, 2020	SYSTEM	\$748.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0065) due to user tribid1 overriding Payment Estimate Exception 75 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$748.00)	
				10	Oct 2, 2020	SYSTEM	\$748.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user tribid1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$748.00)	
				11	Oct 16, 2020	SYSTEM	\$748.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0760 - Total						\$0.00		
0770	SEEDING - COOL SEASON MIXTURES	Material		7	Aug 3, 2020	SYSTEM	(\$2,650.00)	
				7	Aug 3, 2020	SYSTEM	\$2,650.00	This adjustment offsets the original system-generated Overrun



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0770	SEEDING - COOL SEASON MIXTURES	Material			2020			Payment Estimate Item Adjustment (0063) due to user tribid1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$2,650.00)	
				8	Aug 17, 2020	SYSTEM	\$2,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0073) due to user tribid1 overriding Payment Estimate Exception 76 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$2,650.00)	
				9	Sep 2, 2020	SYSTEM	\$2,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) due to user tribid1 overriding Payment Estimate Exception 76 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$2,650.00)	
				10	Oct 2, 2020	SYSTEM	\$2,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user tribid1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$2,650.00)	
				11	Oct 16, 2020	SYSTEM	\$2,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$2,650.00)	
				- Total			(\$2,650.00)	
	Material - Total						(\$2,650.00)	
	SEEDING - COOL SEASON MIXTURES	MaterialCredit		13	Dec 2, 2020	SYSTEM	\$2,650.00	
				- Total			\$2,650.00	
MaterialCredit - Total						\$2,650.00		
0770 - Total						\$0.00		
0780	MGS GUARDRAIL	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$3,411.70	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Aug 3, 2020	SYSTEM	(\$3,411.70)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
	0780 - Total						\$0.00	
0790	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$3,062.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$3,062.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
	0790 - Total						\$0.00	
0800	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		4	Jun 16, 2020	SYSTEM	(\$4,160.00)	
				4	Jun 16, 2020	SYSTEM	\$4,160.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$4,160.00)	
				5	Jul 1, 2020	SYSTEM	\$4,160.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0141) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$4,160.00)	
				6	Jul 16, 2020	SYSTEM	\$4,160.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user tribid1



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0800	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material						overriding Payment Estimate Exception 5 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$4,160.00)	
				7	Aug 3, 2020	SYSTEM	\$4,160.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$4,160.00)	
				8	Aug 17, 2020	SYSTEM	\$4,160.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0074) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$4,160.00)	
				9	Sep 2, 2020	SYSTEM	\$4,160.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0067) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$4,160.00)	
				10	Oct 2, 2020	SYSTEM	\$4,160.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	0800 - Total				\$0.00			
0810	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	Jun 16, 2020	SYSTEM	(\$2,244.00)	
				4	Jun 16, 2020	SYSTEM	\$2,244.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$2,244.00)	
				5	Jul 1, 2020	SYSTEM	\$2,244.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0142) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$2,244.00)	
				6	Jul 16, 2020	SYSTEM	\$2,244.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$2,244.00)	
				7	Aug 3, 2020	SYSTEM	\$2,244.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$2,244.00)	
				8	Aug 17, 2020	SYSTEM	\$2,244.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0075) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$2,244.00)	
				9	Sep 2, 2020	SYSTEM	\$2,244.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0068) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	GRAVEL (A) OR CRUSHED STONE (B)		Overrun	Overrun	11	Oct 16, 2020	SYSTEM	(\$1,496.00)



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0810	GRAVEL (A) OR CRUSHED STONE (B)	Overrun	Overrun	12	Nov 2, 2020	SYSTEM	\$1,496.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',374.00000 - 374.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0810 - Total							\$0.00	
0820	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		3	Jun 3, 2020	SYSTEM	(\$54,787.26)	
				3	Jun 3, 2020	SYSTEM	\$54,787.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0109) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$54,787.26)	
				4	Jun 16, 2020	SYSTEM	\$54,787.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$54,787.26)	
				5	Jul 1, 2020	SYSTEM	\$54,787.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0090) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$54,787.26)	
				6	Jul 16, 2020	SYSTEM	\$54,787.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$54,787.26)	
				7	Aug 3, 2020	SYSTEM	\$54,787.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$54,787.26)	
				8	Aug 17, 2020	SYSTEM	\$54,787.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$54,787.26)	
				9	Sep 2, 2020	SYSTEM	\$54,787.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0069) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
							- Total	
	Material - Total						\$0.00	
BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)		Other Item Adjustment	ACAD	3	Jun 2, 2020	tribid1	(\$1,208.02)	
			ACAD - Total				(\$1,208.02)	
Other Item Adjustment - Total							(\$1,208.02)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	3	Jun 3, 2020	SYSTEM	(\$1,270.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				3	Jun 3, 2020	SYSTEM	\$1,270.49	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0108) overriding Payment Estimate Exception 31 on the current Payment Estimate.
				3	Jun 3, 2020	tribid1	(\$1,270.49)	This adjustment was made to withhold the overrun for this line item
				4	Jun 16, 2020	SYSTEM	(\$1,270.49)	Averaged Price Adjustment from this item on all previous payment estimates of '-4.08361' is applied (if non-zero).
				4	Jun 16, 2020	SYSTEM	\$1,270.49	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 29 on the current Payment Estimate.
				4	Jun 16, 2020	tribid1	(\$1,270.49)	Item Overrun will be addressed on a later Change Order





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0820	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	5	Jul 1, 2020	SYSTEM	(\$1,270.49)	Averaged Price Adjustment from this item on all previous payment estimates of '-4.08361' is applied (if non-zero).
				5	Jul 1, 2020	SYSTEM	\$1,270.49	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0089) overriding Payment Estimate Exception 74 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$1,270.49)	Averaged Price Adjustment from this item on all previous payment estimates of '-4.08361' is applied (if non-zero).
				6	Jul 16, 2020	SYSTEM	\$1,270.49	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 78 on the current Payment Estimate.
				6	Jul 16, 2020	tribid1	\$1,270.49	To correct system holding overrun amount.
				7	Aug 3, 2020	SYSTEM	(\$1,270.49)	Averaged Price Adjustment from this item on all previous payment estimates of '-4.08361' is applied (if non-zero).
				7	Aug 3, 2020	SYSTEM	\$1,270.49	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 83 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$1,270.49)	Averaged Price Adjustment from this item on all previous payment estimates of '-4.08361' is applied (if non-zero).
				8	Aug 17, 2020	SYSTEM	\$1,270.49	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 89 on the current Payment Estimate.
				11	Oct 16, 2020	tribid1	\$1,270.49	To correct for system holding overrun amount.
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		3	Jun 2, 2020	SYSTEM	(\$2,901.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$2,901.81)	
Price - Total				(\$2,901.81)				
0820 - Total							(\$4,109.83)	
0830	TACK COAT	Material		3	Jun 3, 2020	SYSTEM	(\$2,125.00)	
				3	Jun 3, 2020	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0139) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$2,125.00)	
				4	Jun 16, 2020	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0830 - Total							\$0.00	
0840	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		5	Jul 1, 2020	SYSTEM	(\$250.00)	
				5	Jul 1, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0143) due to user tribid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$250.00)	
				6	Jul 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user tribid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$250.00)	
				7	Aug 3, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$250.00)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0840	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		8	Aug 17, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0076) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$250.00)	
				9	Sep 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0070) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$250.00)	
				10	Oct 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$250.00)	
				11	Oct 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	0840 - Total				\$0.00			
0870	CONSTRUCTION SIGNS	Material		3	Jun 3, 2020	SYSTEM	(\$1,650.00)	
				3	Jun 3, 2020	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0140) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0870 - Total				\$0.00				
0880	FLAG ASSEMBLY	Material		3	Jun 3, 2020	SYSTEM	(\$420.00)	
				3	Jun 3, 2020	SYSTEM	\$420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0112) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	FLAG ASSEMBLY	Overrun	Overrun	3	Jun 3, 2020	SYSTEM	\$350.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0111) overriding Payment Estimate Exception 32 on the current Payment Estimate.
				3	Jun 3, 2020	SYSTEM	(\$350.00)	
				3	Jun 3, 2020	tribid1	(\$350.00)	This adjustment was made to withhold the overrun for this line item
				4	Jun 16, 2020	SYSTEM	(\$350.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jul 16, 2020	tribid1	\$350.00	To correct for system now holding overrun amount.
				9	Sep 2, 2020	SYSTEM	\$350.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000, 'is applied (if non-zero).
Overrun - Total				\$0.00				
Overrun - Total				\$0.00				
0880 - Total				\$0.00				
0890	CHANNELIZER (TRIM LINE)	Material		3	Jun 3, 2020	SYSTEM	(\$48.00)	
				3	Jun 3, 2020	SYSTEM	\$48.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0141) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
	- Total				\$0.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0890	Material - Total						\$0.00	
0890	- Total						\$0.00	
0900	FLASHING ARROW PANEL	Material		8	Aug 17, 2020	SYSTEM	(\$100.00)	
				8	Aug 17, 2020	SYSTEM	\$100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0077) due to user tribid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$100.00)	
				9	Sep 2, 2020	SYSTEM	\$100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0071) due to user tribid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$100.00)	
				10	Oct 2, 2020	SYSTEM	\$100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0900	- Total						\$0.00	
0910	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		3	Jun 3, 2020	SYSTEM	(\$2,900.00)	
				3	Jun 3, 2020	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0142) due to user tribid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0910	- Total						\$0.00	
0930	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$367.52)	
				5	Jul 1, 2020	SYSTEM	\$367.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0144) due to user tribid1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$367.52)	
				6	Jul 16, 2020	SYSTEM	\$367.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user tribid1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$367.52)	
				7	Aug 3, 2020	SYSTEM	\$367.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user tribid1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$367.52)	
				8	Aug 17, 2020	SYSTEM	\$367.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0078) due to user tribid1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$367.52)	
				9	Sep 2, 2020	SYSTEM	\$367.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0072) due to user tribid1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 3, 2020	tribid1	\$18.38	Contractor 5% Retroreflectivity results bonus



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0930		Other Item Adjustment	REFL - Total				\$18.38	
	Other Item Adjustment - Total						\$18.38	
	0930 - Total						\$18.38	
0950	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	3	Jun 3, 2020	SYSTEM	(\$6.89)	
				11	Oct 16, 2020	SYSTEM	\$6.89	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '34.46000 - 34.46000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
	0950 - Total				\$0.00			
0980	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		4	Jun 16, 2020	SYSTEM	(\$18,448.20)	
				4	Jun 16, 2020	SYSTEM	\$18,448.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$140,207.80)	
				5	Jul 1, 2020	SYSTEM	\$140,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0108) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$140,207.80)	
				6	Jul 16, 2020	SYSTEM	\$140,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0063) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$140,207.80)	
				7	Aug 3, 2020	SYSTEM	\$140,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0067) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$140,207.80)	
				8	Aug 17, 2020	SYSTEM	\$140,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$140,207.80)	
				9	Sep 2, 2020	SYSTEM	\$140,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0073) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$140,207.80)	
				10	Oct 2, 2020	SYSTEM	\$140,207.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Overrun	Overrun	5	Jul 1, 2020	SYSTEM	\$46,605.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0107) overriding Payment Estimate Exception 88 on the current Payment Estimate.
5				Jul 1, 2020	SYSTEM	(\$46,605.20)		
5				Jul 1, 2020	tribid1	(\$46,605.20)	This adjustment was made to withhold the overrun for this line item.	
6				Jul 16, 2020	SYSTEM	(\$46,605.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
6				Jul 16, 2020	SYSTEM	\$46,605.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0062) overriding Payment Estimate Exception 94 on the current Payment Estimate.	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0980	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Overrun	Overrun	7	Aug 3, 2020	SYSTEM	(\$46,605.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Aug 3, 2020	SYSTEM	\$46,605.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) overriding Payment Estimate Exception 99 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$46,605.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Aug 17, 2020	SYSTEM	\$46,605.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) overriding Payment Estimate Exception 109 on the current Payment Estimate.
				11	Oct 16, 2020	tribid1	\$46,605.20	To correct for system holding overrun amount.
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
0980 - Total						\$0.00		
0990	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Jul 1, 2020	SYSTEM	(\$20,074.90)	
				5	Jul 1, 2020	SYSTEM	\$20,074.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0145) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$20,074.90)	
				6	Jul 16, 2020	SYSTEM	\$20,074.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0064) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$20,074.90)	
				7	Aug 3, 2020	SYSTEM	\$20,074.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0068) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$20,074.90)	
				8	Aug 17, 2020	SYSTEM	\$20,074.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0079) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$20,074.90)	
	9	Sep 2, 2020	SYSTEM	\$20,074.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0074) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
- Total				\$0.00				
Material - Total				\$0.00				
0990 - Total						\$0.00		
1000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		3	Jun 3, 2020	SYSTEM	(\$240,501.92)	
				3	Jun 3, 2020	SYSTEM	\$240,501.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0143) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$549,169.18)	
				4	Jun 16, 2020	SYSTEM	\$549,169.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$549,169.18)	
				5	Jul 1, 2020	SYSTEM	\$549,169.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0146) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$547,380.80)	



# Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		6	Jul 16, 2020	SYSTEM	\$547,380.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$547,380.80)	
				7	Aug 3, 2020	SYSTEM	\$547,380.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0069) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$547,380.80)	
				8	Aug 17, 2020	SYSTEM	\$547,380.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0080) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$547,380.80)	
				9	Sep 2, 2020	SYSTEM	\$547,380.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0075) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	3	Jun 2, 2020	tribid1	(\$6,515.59)	
				13	Dec 2, 2020	tribid1	(\$6,540.11)	This work was completed in June 3, 2020 but was not adjusted for the pay paid.
				ACAD - Total			(\$13,055.70)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)		FUEL	13	Dec 2, 2020	tribid1	(\$0.41)	To correct estimate 0003 and 0004 Fuel Adjustment.
				FUEL - Total			(\$0.41)	
	Other Item Adjustment - Total						(\$13,056.11)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		3	Jun 2, 2020	SYSTEM	(\$15,651.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				4	Jun 16, 2020	SYSTEM	(\$18,454.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				6	Jul 16, 2020	SYSTEM	\$106.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			(\$33,998.41)	
	Price - Total						(\$33,998.41)	
1000 - Total						(\$47,054.52)		
1010	TACK COAT	Material		3	Jun 3, 2020	SYSTEM	(\$8,825.00)	
				3	Jun 3, 2020	SYSTEM	\$8,825.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0144) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$19,475.00)	
				4	Jun 16, 2020	SYSTEM	\$19,475.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
1010 - Total						\$0.00		
1020	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		5	Jul 1, 2020	SYSTEM	(\$250.00)	
				5	Jul 1, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0147) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$250.00)	
				6	Jul 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1020	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			2020			Payment Estimate Item Adjustment (0061) due to user tribid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$250.00)	
				7	Aug 3, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0065) due to user tribid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$250.00)	
				8	Aug 17, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0081) due to user tribid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$250.00)	
				9	Sep 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0076) due to user tribid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$250.00)	
				10	Oct 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$250.00)	
				11	Oct 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
							- Total	
	Material - Total						\$0.00	
1020 - Total						\$0.00		
1030	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Material		10	Oct 1, 2020	SYSTEM	(\$36,008.28)	
				10	Oct 2, 2020	SYSTEM	\$36,008.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
						- Total		\$0.00
	Material - Total						\$0.00	
	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$19,900.68)	
				6	Jul 16, 2020	SYSTEM	(\$14,860.56)	
				9	Sep 2, 2020	SYSTEM	\$34,761.24	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '519.60000 - 519.60000, 'is applied (if non-zero).
						Overrun - Total		\$0.00
	Overrun - Total						\$0.00	
	1030 - Total						\$0.00	
1050	CONSTRUCTION SIGNS	Material		3	Jun 3, 2020	SYSTEM	(\$5,250.00)	
				3	Jun 3, 2020	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0124) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
						- Total		\$0.00
	Material - Total						\$0.00	
	CONSTRUCTION SIGNS	Overrun	Overrun	3	Jun 3, 2020	SYSTEM	\$750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0123) overriding Payment Estimate Exception 39 on the current Payment Estimate.
				3	Jun 3, 2020	SYSTEM	(\$750.00)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1050	CONSTRUCTION SIGNS	Overrun	Overrun	3	Jun 3, 2020	tribid1	(\$750.00)	This adjustment was made to withhold the overrun for this line item
				4	Jun 16, 2020	SYSTEM	(\$750.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jul 16, 2020	tribid1	\$750.00	To correct for system holding overrun amount.
				8	Aug 17, 2020	SYSTEM	(\$1,150.00)	
				9	Sep 2, 2020	SYSTEM	\$1,900.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.00000 - 5.00000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
1050 - Total				\$0.00				
1060	FLAG ASSEMBLY	Material		3	Jun 3, 2020	SYSTEM	(\$315.00)	
				3	Jun 3, 2020	SYSTEM	\$315.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0145) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
1060 - Total				\$0.00				
1070	CHANNELIZER (TRIM LINE)	Material		3	Jun 3, 2020	SYSTEM	(\$48.00)	
				3	Jun 3, 2020	SYSTEM	\$48.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0146) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
1070 - Total				\$0.00				
1080	FLASHING ARROW PANEL	Material		8	Aug 17, 2020	SYSTEM	(\$100.00)	
				8	Aug 17, 2020	SYSTEM	\$100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0082) due to user tribid1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$100.00)	
				9	Sep 2, 2020	SYSTEM	\$100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0077) due to user tribid1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$100.00)	
				10	Oct 2, 2020	SYSTEM	\$100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total				\$0.00				
1080 - Total				\$0.00				
1090	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		3	Jun 3, 2020	SYSTEM	(\$3,450.00)	
				3	Jun 3, 2020	SYSTEM	\$3,450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0147) due to user tribid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
1090 - Total				\$0.00				
1110	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		5	Jul 1, 2020	SYSTEM	(\$280.00)	





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1110	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		5	Jul 1, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0148) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$280.00)	
				6	Jul 16, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) due to user tribid1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$280.00)	
				7	Aug 3, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0070) due to user tribid1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$280.00)	
				8	Aug 17, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0083) due to user tribid1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$280.00)	
				9	Sep 2, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0078) due to user tribid1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$280.00)	
				10	Oct 2, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
							- Total	
	Material - Total							\$0.00
1110 - Total							\$0.00	
1120	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material		5	Jul 1, 2020	SYSTEM	(\$1,125.00)	
				5	Jul 1, 2020	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0149) due to user tribid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$1,125.00)	
				6	Jul 16, 2020	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0067) due to user tribid1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$1,125.00)	
				7	Aug 3, 2020	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0071) due to user tribid1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$1,125.00)	
				8	Aug 17, 2020	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0084) due to user tribid1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$1,125.00)	
				9	Sep 2, 2020	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0079) due to user tribid1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$1,125.00)	
				10	Oct 2, 2020	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Overrun



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1120	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material			2020			Payment Estimate Item Adjustment (0050) due to user tribid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$1,125.00)	
				11	Oct 16, 2020	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
1120 - Total							\$0.00	
1130	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$7,453.76)	
				5	Jul 1, 2020	SYSTEM	\$7,453.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0111) due to user tribid1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$7,453.76)	
				6	Jul 16, 2020	SYSTEM	\$7,453.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0069) due to user tribid1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$7,453.76)	
				7	Aug 3, 2020	SYSTEM	\$7,453.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0073) due to user tribid1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$7,453.76)	
				8	Aug 17, 2020	SYSTEM	\$7,453.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user tribid1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$7,453.76)	
				9	Sep 2, 2020	SYSTEM	\$7,453.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0080) due to user tribid1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 3, 2020	tribid1	\$368.96	Contractor 5% Retroreflectivity results bonus
	REFL - Total				\$368.96			
Other Item Adjustment - Total				\$368.96				
4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	5	Jul 1, 2020	SYSTEM	\$206.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0110) overriding Payment Estimate Exception 91 on the current Payment Estimate.	
			5	Jul 1, 2020	SYSTEM	(\$206.40)		
			5	Jul 1, 2020	tribid1	(\$206.40)	This adjustment was made to withhold the overrun for this line item.	
			6	Jul 16, 2020	SYSTEM	(\$206.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			6	Jul 16, 2020	SYSTEM	\$206.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0068) overriding Payment Estimate Exception 97 on the current Payment Estimate.	
			7	Aug 3, 2020	SYSTEM	(\$206.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			7	Aug 3, 2020	SYSTEM	\$206.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0072) overriding Payment Estimate Exception 102 on the current Payment Estimate.	
			8	Aug 17, 2020	SYSTEM	(\$206.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1130	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	8	Aug 17, 2020	SYSTEM	\$206.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) overriding Payment Estimate Exception 112 on the current Payment Estimate.
				11	Oct 16, 2020	tribid1	\$206.40	To correct for system holding overrun amount.
	Overrun - Total					\$0.00		
	Overrun - Total					\$0.00		
1130 - Total							\$368.96	
1140	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material		5	Jul 1, 2020	SYSTEM	(\$7,848.00)	
				5	Jul 1, 2020	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0114) due to user tribid1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$7,848.00)	
				6	Jul 16, 2020	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0071) due to user tribid1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$7,848.00)	
				7	Aug 3, 2020	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0075) due to user tribid1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$7,848.00)	
				8	Aug 17, 2020	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user tribid1 overriding Payment Estimate Exception 74 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$7,848.00)	
				9	Sep 2, 2020	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0081) due to user tribid1 overriding Payment Estimate Exception 74 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$7,848.00)	
				10	Oct 2, 2020	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user tribid1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$7,848.00)	
				11	Oct 16, 2020	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total							\$0.00	
4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun	Overrun	5	Jul 1, 2020	SYSTEM	\$6,248.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0113) overriding Payment Estimate Exception 92 on the current Payment Estimate.	
			5	Jul 1, 2020	SYSTEM	(\$6,248.00)		
			5	Jul 1, 2020	tribid1	(\$6,248.00)	This adjustment was made to withhold the overrun for this line item.	
			6	Jul 16, 2020	SYSTEM	(\$6,248.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			6	Jul 16, 2020	SYSTEM	\$6,248.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0070) overriding Payment Estimate Exception 98 on the current Payment Estimate.	
			7	Aug 3, 2020	SYSTEM	(\$6,248.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			7	Aug 3, 2020	SYSTEM	\$6,248.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0074) overriding Payment Estimate Exception 103 on the current Payment Estimate.	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1140	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun	Overrun	8	Aug 17, 2020	SYSTEM	(\$6,248.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Aug 17, 2020	SYSTEM	\$6,248.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) overriding Payment Estimate Exception 113 on the current Payment Estimate.
				11	Oct 16, 2020	tribid1	\$6,248.00	To correct for system holding overrun amount.
			Overrun - Total				\$0.00	
	Overrun - Total				\$0.00			
1140 - Total							\$0.00	
1150	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$6,139.52)	
				7	Aug 3, 2020	SYSTEM	\$6,139.52	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.48000 - 8.48000, 'is applied (if non-zero).
				Overrun - Total				\$0.00
			Overrun - Total				\$0.00	
	1150 - Total							\$0.00
1160	MGS GUARDRAIL	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$3,411.70	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$3,411.70)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
			Construction Stockpile - Total				\$0.00	
	1160 - Total							\$0.00
1170	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$2,224.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$2,224.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
			Construction Stockpile - Total				\$0.00	
	1170 - Total							\$0.00
1180	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$12,248.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$12,248.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
			Construction Stockpile - Total				\$0.00	
	1180 - Total							\$0.00
1210	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		4	Jun 16, 2020	SYSTEM	(\$18,400.80)	
				4	Jun 16, 2020	SYSTEM	\$18,400.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$18,400.80)	
				5	Jul 1, 2020	SYSTEM	\$18,400.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0093) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$18,400.80)	
				6	Jul 16, 2020	SYSTEM	\$18,400.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$18,400.80)	
				7	Aug 3, 2020	SYSTEM	\$18,400.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1210	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		8	Aug 17, 2020	SYSTEM	(\$18,400.80)	
				8	Aug 17, 2020	SYSTEM	\$18,400.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$18,400.80)	
				9	Sep 2, 2020	SYSTEM	\$18,400.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$18,400.80)	
				10	Oct 2, 2020	SYSTEM	\$18,400.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$10,991.20)	
				4	Jun 16, 2020	SYSTEM	\$10,991.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 32 on the current Payment Estimate.
				4	Jun 16, 2020	tribid1	(\$10,991.00)	Item Overrun will be addressed on a later Change Order
				5	Jul 1, 2020	SYSTEM	(\$10,991.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
5				Jul 1, 2020	SYSTEM	\$10,991.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0092) overriding Payment Estimate Exception 77 on the current Payment Estimate.	
6				Jul 16, 2020	SYSTEM	(\$10,991.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
6				Jul 16, 2020	SYSTEM	\$10,991.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) overriding Payment Estimate Exception 81 on the current Payment Estimate.	
7				Aug 3, 2020	SYSTEM	(\$10,991.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
7				Aug 3, 2020	SYSTEM	\$10,991.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) overriding Payment Estimate Exception 86 on the current Payment Estimate.	
8				Aug 17, 2020	SYSTEM	(\$10,991.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
8				Aug 17, 2020	SYSTEM	\$10,991.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 92 on the current Payment Estimate.	
9				Sep 2, 2020	SYSTEM	(\$10,991.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
9				Sep 2, 2020	SYSTEM	\$10,991.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 83 on the current Payment Estimate.	
10				Oct 1, 2020	SYSTEM	(\$10,991.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
10				Oct 1, 2020	SYSTEM	\$10,991.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 46 on the current Payment Estimate.	
11				Oct 16, 2020	tribid1	\$10,991.00	To correct for system holding overrun amount.	
			Overrun - Total			\$0.00		
Overrun - Total						\$0.00		
1210 - Total						\$0.00		
1220	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	Jun 16, 2020	SYSTEM	(\$3,197.00)	
				4	Jun 16, 2020	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1220	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Jul 1, 2020	SYSTEM	(\$3,197.00)	
				5	Jul 1, 2020	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0150) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$3,197.00)	
				6	Jul 16, 2020	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$3,197.00)	
				7	Aug 3, 2020	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$3,197.00)	
				8	Aug 17, 2020	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0085) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$3,197.00)	
				9	Sep 2, 2020	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0082) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
1220 - Total				\$0.00				
1230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		3	Jun 3, 2020	SYSTEM	(\$43,370.14)	
				3	Jun 3, 2020	SYSTEM	\$43,370.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0148) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$43,370.14)	
				4	Jun 16, 2020	SYSTEM	\$43,370.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$43,370.14)	
				5	Jul 1, 2020	SYSTEM	\$43,370.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0151) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$43,370.14)	
				6	Jul 16, 2020	SYSTEM	\$43,370.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$43,370.14)	
				7	Aug 3, 2020	SYSTEM	\$43,370.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$43,370.14)	
				8	Aug 17, 2020	SYSTEM	\$43,370.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0086) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				9	Sep 2,	SYSTEM	(\$43,370.14)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			2020			
			9	Sep 2, 2020	SYSTEM	\$43,370.14	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0083) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
			- Total				\$0.00	
			Material - Total				\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	3	Jun 2, 2020	tribid1	(\$944.52)	
			ACAD - Total				(\$944.52)	
	Other Item Adjustment - Total				(\$944.52)			
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		3	Jun 2, 2020	SYSTEM	(\$2,268.85)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$2,268.85)	
	Price - Total				(\$2,268.85)			
1230 - Total							(\$3,213.37)	
1240	TACK COAT	Material		3	Jun 3, 2020	SYSTEM	(\$1,550.00)	
				3	Jun 3, 2020	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0149) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$1,550.00)	
				4	Jun 16, 2020	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
	1240 - Total							\$0.00
1250	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		5	Jul 1, 2020	SYSTEM	(\$250.00)	
				5	Jul 1, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0152) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$250.00)	
				6	Jul 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user tribid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$250.00)	
				7	Aug 3, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$250.00)	
				8	Aug 17, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0087) due to user tribid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$250.00)	
				9	Sep 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0084) due to user tribid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$250.00)	
				10	Oct 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1250	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		11	Oct 16, 2020	SYSTEM	(\$250.00)	
				11	Oct 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	1250 - Total				\$0.00			
1260	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Material		10	Oct 1, 2020	SYSTEM	(\$1,970.73)	
				10	Oct 2, 2020	SYSTEM	\$1,970.73	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR		Overrun	Overrun	3	Jun 3, 2020	SYSTEM	(\$43.79)
		11			Oct 16, 2020	SYSTEM	\$43.79	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',218.97000 - 218.97000', is applied (if non-zero).
	Overrun - Total				\$0.00			
Overrun - Total				\$0.00				
1260 - Total				\$0.00				
1270	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	3	Jun 3, 2020	SYSTEM	(\$100.91)	
				11	Oct 16, 2020	SYSTEM	\$100.91	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',144.16000 - 144.16000', is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
1270 - Total				\$0.00				
1280	CONSTRUCTION SIGNS	Material		3	Jun 3, 2020	SYSTEM	(\$1,680.00)	
				3	Jun 3, 2020	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0115) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	CONSTRUCTION SIGNS	Overrun	Overrun	3	Jun 3, 2020	SYSTEM	\$375.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0114) overriding Payment Estimate Exception 36 on the current Payment Estimate.
				3	Jun 3, 2020	SYSTEM	(\$375.00)	
				3	Jun 3, 2020	tribid1	(\$375.00)	This adjustment was made to withhold the overrun for this line item
				4	Jun 16, 2020	SYSTEM	(\$375.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jul 16, 2020	tribid1	\$375.00	To correct for system holding overrun amount.
				11	Oct 16, 2020	SYSTEM	\$375.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000', is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
1280 - Total				\$0.00				
1290	FLAG ASSEMBLY	Material		3	Jun 3, 2020	SYSTEM	(\$210.00)	
				3	Jun 3, 2020	SYSTEM	\$210.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0118) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1290		Material	- Total				\$0.00	
	Material - Total						\$0.00	
	FLAG ASSEMBLY	Overrun	Overrun	3	Jun 3, 2020	SYSTEM	\$140.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0117) overriding Payment Estimate Exception 37 on the current Payment Estimate.
				3	Jun 3, 2020	SYSTEM	(\$140.00)	
				3	Jun 3, 2020	tribid1	(\$140.00)	This adjustment was made to withhold the overrun for this line item
				4	Jun 16, 2020	SYSTEM	(\$140.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jul 16, 2020	tribid1	\$140.00	To correct for system holding overrun amount.
				11	Oct 16, 2020	SYSTEM	\$140.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	1290 - Total						\$0.00	
1300	CHANNELIZER	Material		3	Jun 3, 2020	SYSTEM	(\$30.00)	
				3	Jun 3, 2020	SYSTEM	\$30.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0150) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
1300 - Total								\$0.00
1310	FLASHING ARROW PANEL	Material		8	Aug 17, 2020	SYSTEM	(\$100.00)	
				8	Aug 17, 2020	SYSTEM	\$100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0088) due to user tribid1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$100.00)	
				9	Sep 2, 2020	SYSTEM	\$100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0085) due to user tribid1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$100.00)	
				10	Oct 2, 2020	SYSTEM	\$100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user tribid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
1310 - Total								\$0.00
1320	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		3	Jun 3, 2020	SYSTEM	(\$2,300.00)	
				3	Jun 3, 2020	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0151) due to user tribid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
1320 - Total								\$0.00
1340	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$428.48)	
				5	Jul 1, 2020	SYSTEM	\$428.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0096) due to user tribid1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$428.48)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
1340	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			2020					
				6	Jul 16, 2020	SYSTEM	\$428.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user tribid1 overriding Payment Estimate Exception 61 on the current Payment Estimate.		
				7	Aug 3, 2020	SYSTEM	(\$428.48)			
				7	Aug 3, 2020	SYSTEM	\$428.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user tribid1 overriding Payment Estimate Exception 63 on the current Payment Estimate.		
				8	Aug 17, 2020	SYSTEM	(\$428.48)			
				8	Aug 17, 2020	SYSTEM	\$428.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user tribid1 overriding Payment Estimate Exception 59 on the current Payment Estimate.		
				9	Sep 2, 2020	SYSTEM	(\$428.48)			
				9	Sep 2, 2020	SYSTEM	\$428.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user tribid1 overriding Payment Estimate Exception 59 on the current Payment Estimate.		
				- Total			\$0.00			
	Material - Total						\$0.00			
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 3, 2020	tribid1	\$18.75	Contractor 5% Retroreflectivity results bonus		
				REFL - Total			\$18.75			
	Other Item Adjustment - Total						\$18.75			
4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	5	Jul 1, 2020	SYSTEM	\$68.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0095) overriding Payment Estimate Exception 82 on the current Payment Estimate.			
			5	Jul 1, 2020	SYSTEM	(\$68.80)				
			5	Jul 1, 2020	tribid1	(\$68.80)	This adjustment was made to withhold the overrun for this line item.			
			6	Jul 16, 2020	SYSTEM	(\$68.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			6	Jul 16, 2020	SYSTEM	\$68.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) overriding Payment Estimate Exception 86 on the current Payment Estimate.			
			7	Aug 3, 2020	SYSTEM	(\$68.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			7	Aug 3, 2020	SYSTEM	\$68.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) overriding Payment Estimate Exception 91 on the current Payment Estimate.			
			8	Aug 17, 2020	SYSTEM	(\$68.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			8	Aug 17, 2020	SYSTEM	\$68.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 97 on the current Payment Estimate.			
			9	Sep 2, 2020	SYSTEM	(\$68.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			9	Sep 2, 2020	SYSTEM	\$68.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 88 on the current Payment Estimate.			
			10	Oct 1, 2020	SYSTEM	(\$68.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			11	Oct 16, 2020	SYSTEM	\$68.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.08000 - 0.08000, 'is applied (if non-zero).			
			11	Oct 16, 2020	tribid1	\$68.80	To correct for system holding overrun amount.			
						Overrun - Total			\$0.00	
			Overrun - Total						\$0.00	
1340 - Total						\$18.75				



# Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1360	MGS GUARDRAIL	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$1,504.20	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Aug 3, 2020	SYSTEM	(\$1,504.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$0.00			
	Construction Stockpile - Total				\$0.00			
	1360 - Total				\$0.00			
1370	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$1,390.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Aug 3, 2020	SYSTEM	(\$1,390.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$0.00			
	Construction Stockpile - Total				\$0.00			
	1370 - Total				\$0.00			
1380	MGS END ANCHOR	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$1,626.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Aug 3, 2020	SYSTEM	(\$1,626.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$0.00			
	Construction Stockpile - Total				\$0.00			
	1380 - Total				\$0.00			
1390	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Jun 2, 2020	SYSTEM	\$9,186.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Aug 3, 2020	SYSTEM	(\$9,186.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$0.00			
	Construction Stockpile - Total				\$0.00			
	1390 - Total				\$0.00			
1400	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		5	Jul 1, 2020	SYSTEM	(\$67,557.60)	
				5	Jul 1, 2020	SYSTEM	\$67,557.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0099) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$67,557.60)	
				6	Jul 16, 2020	SYSTEM	\$67,557.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$67,557.60)	
				7	Aug 3, 2020	SYSTEM	\$67,557.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$67,557.60)	
				8	Aug 17, 2020	SYSTEM	\$67,557.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$67,557.60)	
				9	Sep 2, 2020	SYSTEM	\$67,557.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$67,557.60)	
				10	Oct 2, 2020	SYSTEM	\$67,557.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
	- Total				\$0.00			



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1400	<b>Material - Total</b>						<b>\$0.00</b>	
	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Overrun	Overrun	5	Jul 1, 2020	SYSTEM	\$3,585.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0098) overriding Payment Estimate Exception 83 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$3,585.60)	
				6	Jul 16, 2020	SYSTEM	(\$3,585.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jul 16, 2020	SYSTEM	\$3,585.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) overriding Payment Estimate Exception 87 on the current Payment Estimate.
				6	Jul 16, 2020	tribid1	(\$3,585.60)	To correct for system holding overrun amount.
				7	Aug 3, 2020	SYSTEM	(\$3,585.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Aug 3, 2020	SYSTEM	\$3,585.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) overriding Payment Estimate Exception 92 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$3,585.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Aug 17, 2020	SYSTEM	\$3,585.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 98 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$3,585.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Sep 2, 2020	SYSTEM	\$3,585.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 89 on the current Payment Estimate.
				10	Oct 2, 2020	tribid1	\$3,585.60	This adjustment was made to withhold the overrun for this line item
				<b>Overrun - Total</b>			<b>\$0.00</b>	
	<b>Overrun - Total</b>						<b>\$0.00</b>	
1400 - Total							<b>\$0.00</b>	
1410	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Jul 1, 2020	SYSTEM	(\$8,225.10)	
				5	Jul 1, 2020	SYSTEM	\$8,225.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0102) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$8,225.10)	
				6	Jul 16, 2020	SYSTEM	\$8,225.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$8,225.10)	
				7	Aug 3, 2020	SYSTEM	\$8,225.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$8,225.10)	
				8	Aug 17, 2020	SYSTEM	\$8,225.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$8,225.10)	
				9	Sep 2, 2020	SYSTEM	\$8,225.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				<b>- Total</b>			<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>	
	GRAVEL (A) OR CRUSHED STONE (B)	Overrun	Overrun	5	Jul 1, 2020	SYSTEM	\$1,898.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0101) overriding Payment Estimate Exception 84 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1410	GRAVEL (A) OR CRUSHED STONE (B)	Overrun	Overrun	5	Jul 1, 2020	SYSTEM	(\$1,898.10)	
				5	Jul 1, 2020	tribid1	(\$1,898.10)	This adjustment was made to withhold the overrun for this line item.
				6	Jul 16, 2020	SYSTEM	(\$1,898.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jul 16, 2020	SYSTEM	\$1,898.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) overriding Payment Estimate Exception 88 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$1,898.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Aug 3, 2020	SYSTEM	\$1,898.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) overriding Payment Estimate Exception 93 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$1,898.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Aug 17, 2020	SYSTEM	\$1,898.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 99 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$1,898.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Sep 2, 2020	SYSTEM	\$1,898.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 90 on the current Payment Estimate.
				10	Oct 2, 2020	tribid1	\$1,898.10	This adjustment was made to withhold the overrun for this line item.
				Overrun - Total				\$0.00
	Overrun - Total				\$0.00			
	1410 - Total				\$0.00			
1420	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		4	Jun 16, 2020	SYSTEM	(\$325,311.43)	
				4	Jun 16, 2020	SYSTEM	\$325,311.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$325,311.43)	
				5	Jul 1, 2020	SYSTEM	\$325,311.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0153) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$377,225.39)	
				6	Jul 16, 2020	SYSTEM	\$377,225.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$377,225.39)	
				7	Aug 3, 2020	SYSTEM	\$377,225.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$377,225.39)	
				8	Aug 17, 2020	SYSTEM	\$377,225.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0089) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$377,225.39)	
				9	Sep 2, 2020	SYSTEM	\$377,225.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0086) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
BITUMINOUS PAVEMENT MIXTURE		Other Item	ACAD	13	Dec 2,	tribid1	(\$14,614.99)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1420	PG64-22 (SURFACE LEVELING)	Adjustment			2020			
	ACAD - Total					(\$14,614.99)		
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)		FUEL	13	Dec 2, 2020	tribid1	\$1.13	To correct estimate 0004 Fuel Adjustment.
	FUEL - Total					\$1.13		
	Other Item Adjustment - Total					(\$14,613.86)		
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		4	Jun 16, 2020	SYSTEM	(\$20,229.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				6	Jul 16, 2020	SYSTEM	(\$3,228.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$23,457.63)
	Price - Total					(\$23,457.63)		
	1420 - Total							(\$38,071.49)
1430	TACK COAT	Material		4	Jun 16, 2020	SYSTEM	(\$11,775.00)	
				4	Jun 16, 2020	SYSTEM	\$11,775.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
			- Total					\$0.00
	Material - Total					\$0.00		
1430 - Total							\$0.00	
1440	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		5	Jul 1, 2020	SYSTEM	(\$250.00)	
				5	Jul 1, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0154) due to user tribid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$250.00)	
				6	Jul 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user tribid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$250.00)	
				7	Aug 3, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user tribid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$250.00)	
				8	Aug 17, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0090) due to user tribid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$250.00)	
				9	Sep 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0087) due to user tribid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$250.00)	
				10	Oct 2, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$250.00)	
				11	Oct 16, 2020	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total							\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1440 - Total							\$0.00	
1450	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Material		10	Oct 1, 2020	SYSTEM	(\$1,719.52)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				10	Oct 2, 2020	SYSTEM	\$1,719.52	
				- Total			\$0.00	
	Material - Total			\$0.00				
1450 - Total							\$0.00	
1470	CONSTRUCTION SIGNS	Overrun	Overrun	8	Aug 17, 2020	SYSTEM	(\$1,975.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000, 'is applied (if non-zero).
				10	Oct 1, 2020	SYSTEM	\$1,975.00	
				Overrun - Total			\$0.00	
	Overrun - Total			\$0.00				
1470 - Total							\$0.00	
1480	FLAG ASSEMBLY	Overrun	Overrun	8	Aug 17, 2020	SYSTEM	(\$315.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000, 'is applied (if non-zero).
				10	Oct 1, 2020	SYSTEM	\$245.00	
				11	Oct 16, 2020	SYSTEM	\$70.00	
	Overrun - Total			\$0.00				
Overrun - Total			\$0.00					
1480 - Total							\$0.00	
1500	FLASHING ARROW PANEL	Material		8	Aug 17, 2020	SYSTEM	(\$100.00)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0091) due to user tribid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	\$100.00	
				9	Sep 2, 2020	SYSTEM	(\$100.00)	
				9	Sep 2, 2020	SYSTEM	\$100.00	
				10	Oct 1, 2020	SYSTEM	(\$100.00)	
				10	Oct 2, 2020	SYSTEM	\$100.00	
	- Total			\$0.00				
Material - Total			\$0.00					
1500 - Total							\$0.00	
1530	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 1, 2020	SYSTEM	(\$5,149.92)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0155) due to user tribid1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	\$5,149.92	
				6	Jul 16, 2020	SYSTEM	(\$5,149.92)	
				6	Jul 16, 2020	SYSTEM	\$5,149.92	
				7	Aug 3, 2020	SYSTEM	(\$5,149.92)	
				7	Aug 3, 2020	SYSTEM	\$5,149.92	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
1530	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material						overriding Payment Estimate Exception 51 on the current Payment Estimate.	
				8	Aug 17, 2020	SYSTEM	(\$5,149.92)		
				8	Aug 17, 2020	SYSTEM	\$5,149.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0092) due to user tribid1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
				9	Sep 2, 2020	SYSTEM	(\$5,149.92)		
				9	Sep 2, 2020	SYSTEM	\$5,149.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0089) due to user tribid1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
			- Total				\$0.00		
	Material - Total							\$0.00	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	7	Aug 3, 2020	tribid1	\$245.15	Contractor 5% Retroreflectivity results bonus	
			REFL - Total				\$245.15		
	Other Item Adjustment - Total							\$245.15	
1530 - Total							\$245.15		
Overall - Total							(\$121,182.96)		