



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2022

Pay Estimate Created Date: October 5, 2022

<b>Final Estimate Number</b> 16	<b>Contract ID</b> 191115-D04 <b>Prime Contractor</b> Magruder Paving, LLC	<b>Pay Period Start</b> June 2, 2021 <b>Pay Period End</b> October 1, 2022	<b>Original Contract Amount</b> \$2,686,499.13 <b>Net Change Order Amount</b> (\$26,850.35) <b>Current Contract Amount</b> \$2,659,648.78
------------------------------------	---	---	---

Approval Date		By User
October 5, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	browns1
October 25, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
November 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020	October 30, 2020	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	December 21, 2021	December 21, 2021	
Awarded Date	December 4, 2019	December 4, 2019	
Letting Date	November 15, 2019	November 15, 2019	
Notice to Proceed Date	February 3, 2020	February 3, 2020	
Open to Traffic Date			
Work Began Date	June 1, 2020	June 1, 2020	

**Contract Total Pay For Estimate No. 16**

	This Estimate	Previous	To Date
191115-D04			
Total Posted Items Pay	\$0.00	\$2,659,648.81	\$2,659,648.81
Gross Item Adjustments	\$0.00	(\$148,936.82)	(\$148,936.82)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,510,711.99	\$2,510,711.99
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on November 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3230	FAS S401(77)	Resurface, add shoulder and ADA improvements	E, M	COLE	from Route 54 to Route B and Route M from Route W to Route 50

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3230	<b>Posted Item Pay</b>	\$0.00	\$2,659,648.81	\$2,659,648.81
	<b>Gross Item Adjustments</b>	\$0.00	(\$148,936.82)	(\$148,936.82)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$2,510,711.99</b>	<b>\$2,510,711.99</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on November 4, 2022

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-D04	J5S3230	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$9,640.00	\$9,640.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	1.10	0.00	1.10	STA	1.10	\$1,500.00	\$1,650.00
		0001	0030	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	1,414.30	0.00	1,414.30	STA	1,414.30	\$334.61	\$473,238.92
		0001	0040	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	202.00	-6.00	196.00	SQYD	196.00	\$10.50	\$2,058.00
		0001	0050	3049905	MISC.TYPE 1 AGGREGATE FOR BASE (1 IN. THICK)	2,151.00	-2,151.00	0.00	SQYD	0.00	\$2.19	\$0.00
		0001	0060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	179.00	83.00	262.00	TONS	262.00	\$92.89	\$24,337.18
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	14,859.80	-2,295.50	12,564.30	TONS	12,564.30	\$55.87	\$701,967.44
		0001	0080	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	12,400.60	1,859.30	14,259.90	TONS	14,259.90	\$58.28	\$831,066.97
		0001	0090	4071005	TACK COAT	13,677.00	713.00	14,390.00	GAL	14,390.00	\$1.94	\$27,916.60
		0001	0100	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	124.40	-6.90	117.50	SQYD	117.50	\$75.80	\$8,906.50
		0001	0110	6081010	CONCRETE CURB RAMP	4.60	0.00	4.60	SQYD	4.60	\$205.00	\$943.00
		0001	0120	6081012	TRUNCATED DOMES	20.00	0.00	20.00	SQFT	20.00	\$30.00	\$600.00
		0001	0130	6083006	6 IN. CONCRETE MEDIAN STRIP	60.80	-4.10	56.70	SQYD	56.70	\$125.00	\$7,087.50
		0001	0140	6086004	CONCRETE SIDEWALK, 4 IN.	56.40	0.00	56.40	SQYD	56.40	\$118.00	\$6,655.20
		0001	0150	6099903	MISC.MODIFIED TYPE B CONCRETE CURB AND GUTTER	59.00	0.00	59.00	LF	59.00	\$42.50	\$2,507.50
		0001	0160	6113020	FURNISHING TYPE 2 ROCK BLANKET	225.00	0.00	225.00	CUYD	225.00	\$29.50	\$6,637.50
		0001	0170	6113040	PLACING TYPE 2 ROCK BLANKET	225.00	0.00	225.00	CUYD	225.00	\$21.00	\$4,725.00
		0001	0180	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$500.00	\$500.00
		0001	0190	6161005	CONSTRUCTION SIGNS	3,072.00	-890.00	2,182.00	SQFT	2,182.00	\$7.00	\$15,274.00
		0001	0200	6161009	FLAG ASSEMBLY	29.00	0.00	29.00	EA	29.00	\$20.00	\$580.00
		0001	0210	6161025	CHANNELIZER (TRIM LINE)	442.00	-318.00	124.00	EA	124.00	\$18.00	\$2,232.00
		0001	0220	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-4.00	4.00	EA	4.00	\$22.00	\$88.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$176,995.25	\$176,995.25
		0001	0240	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-3.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0250	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	12.00	LF	12.00	\$22.50	\$270.00
		0001	0260	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	21.00	0.00	21.00	LF	21.00	\$22.50	\$472.50
		0001	0270	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	1.00	\$300.00	\$300.00
		0001	0280	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	1.00	0.00	1.00	EA	1.00	\$550.00	\$550.00
		0001	0290	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	5.00	\$150.00	\$750.00
		0001	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	140,673.00	4,316.00	144,989.00	LF	144,989.00	\$0.10	\$14,861.37
		0001	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	137,380.00	0.00	137,380.00	LF	137,380.00	\$0.11	\$14,768.35
		0001	0320	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	78.00	-8.00	70.00	LF	70.00	\$2.00	\$140.00
		0001	0330	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	9,715.00	781.00	10,496.00	SQYD	10,496.00	\$2.06	\$21,621.76
		0001	0340	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	867.00	1,563.00	2,430.00	SQYD	2,430.00	\$11.00	\$26,730.00
		0001	0350	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,064.30	-205.52	858.78	STA	858.78	\$19.08	\$16,385.52
		0001	0360	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	532.20	85.72	617.92	STA	617.92	\$21.22	\$13,112.26
		0001	0370	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0001	0380	8051000A	SEEDING - COOL SEASON GRASSES	16.20	0.40	16.60	ACRE	16.60	\$1,900.00	\$31,540.00
		0001	0390	8061004	SEDIMENT TRAP ROCK	136.40	-136.40	0.00	CUYD	0.00	\$58.50	\$0.00
		0001	0400	8061005	ROCK DITCH CHECK	4,092.00	-1,343.00	2,749.00	LF	2,749.00	\$10.00	\$27,490.00
		0001	0410	8061006	ALTERNATE DITCH CHECK	273.00	3,633.00	3,906.00	LF	3,906.00	\$8.00	\$31,248.00
		0001	0420	8061016	SEDIMENT REMOVAL	696.00	-608.00	88.00	CUYD	88.00	\$7.58	\$667.04
		0001	0430	8061019	SILT FENCE	13,641.00	-11,451.00	2,190.00	LF	2,190.00	\$1.85	\$4,051.50
		0040	0440	9031010	CONCRETE FOOTINGS, EMBEDDED	0.60	0.00	0.60	CUYD	0.60	\$2,260.00	\$1,356.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-D04	J5S3230	0040	0450	9031280	2.5 IN. PSST POST - 12 GA.	128.00	0.00	128.00	LF	128.00	\$18.35	\$2,348.80
			0460	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	24.00	3.00	27.00	LF	27.00	\$77.55	\$2,093.85
			0470	9035004A	SH-FLAT SHEET	70.00	0.00	70.00	SQFT	70.00	\$40.85	\$2,859.50
			0480	9035069A	SHF-FLAT SHEET FLUORESCENT	69.00	0.00	69.00	SQFT	69.00	\$61.53	\$4,245.57
			0490	9039901	MISC.ADJUSTING EXISTING SIGNS	1.00	0.00	1.00	LS	1.00	\$128,463.00	\$128,463.00
			5001	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	0.00	343.10	343.10	SQYD	343.10	\$12.00	\$4,117.20
<b>Project J5S3230 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,659,648.79</b>	
<b>191115-D04 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,659,648.79</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post	
J5S3230	0190	May 6, 2020	96	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		10.234	Tanner Bridge south	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		9.971	Tanner Bridge south	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.177	Deer Run S	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.204	Rt H @ E	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.406	Baker Rd- N	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.729	Honey Creek S	1.00	16			16	
			192	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.935	Roling Rd- S	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.482	Lake- W	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.741	Stoney Gap- W	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.776	Shamrock- S	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		6.01	Bode Ferry- W	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.928	Rt. Y- W	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.033	Castle Rock- N	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.761	Kleffner- S	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.049	Bode Ferry @ Rt. Y- W	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		6.032	Bald Hill- S	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.696	Falcon Ln- S	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.474	Sunrise- N	1.00	16			16	
				231	WO8-11 48x48 16.00 UNEVEN LANES		1.330		1.00	16			16
					SPECIAL 7 96x48 32.00 POINT OF PRESENCE		0.595		1.00	32			32
			WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)			0.325		1.00	5			5	
			WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)			0.325		1.00	16			16	
			WO8-11 48x48 16.00 UNEVEN LANES			0.303		1.00	16			16	
			WO8-12 48x48 16.00 NO CENTER LINE			0.280		1.00	16			16	
			CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE			0.224		1.00	12			12	
			GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES			0.112		1.00	10			10	
			CONST-7-72 72x36 18.00 RATE OUR WORK ZONE			0.013		1.00	18			18	
			WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)			2.350		1.00	16			16	
			WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)			4.615		1.00	5			5	
			WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)			4.615		1.00	16			16	
			WO8-11 48x48 16.00 UNEVEN LANES			4.560		1.00	16			16	
			WO8-11 48x48 16.00 UNEVEN			3.350		1.00	16			16	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post			
J5S3230	0190	May 6, 2020	231	LANES											
				WO8-12 48x48 16.00 NO CENTER LINE		2.375		1.00	16				16		
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		2.350		1.00	5				5		
			292	CONST-7-72 72x36 18.00 RATE OUR WORK ZONE		0.108	Rt. Shoulder	1.00	18					18	
				GO20-2 48x24 8.00 END ROAD WORK		5.743		1.00	8					8	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.300		1.00	12					12	
				WO8-12 48x48 16.00 NO CENTER LINE		0.338		1.00	16					16	
				WO8-11 48x48 16.00 UNEVEN LANES		0.363		1.00	16					16	
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		0.390		1.00	16					16	
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		0.390		1.00	5					5	
				SPECIAL 7 96x48 32.00 POINT OF PRESENCE		0.501		1.00	32					32	
				WO8-12 48x48 16.00 NO CENTER LINE		1.255		1.00	16					16	
				WO8-11 48x48 16.00 UNEVEN LANES		1.279		1.00	16					16	
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		1.306		1.00	16					16	
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		1.306		1.00	5					5	
				WO8-11 48x48 16.00 UNEVEN LANES		2.309		1.00	16					16	
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		3.315		1.00	16					16	
				WO8-12 48x48 16.00 NO CENTER LINE		5.373		1.00	16					16	
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		5.355		1.00	5					5	
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		5.355		1.00	16					16	
				WO8-11 48x48 16.00 UNEVEN LANES		4.315		1.00	16					16	
				WO8-12 48x48 16.00 NO CENTER LINE		3.337		1.00	16					16	
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		3.315		1.00	5					5	
				345	GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.187		1.00	10					10
					CONST-7-72 72x36 18.00 RATE OUR WORK ZONE		0.051		1.00	18					18
					CONST-7-72 72x36 18.00 RATE OUR WORK ZONE		0.138		1.00	18					18
					GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.140		1.00	10					10
					GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.170		1.00	10					10
					CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.193		1.00	12					12
					WO8-12 48x48 16.00 NO CENTER LINE		0.224		1.00	16					16
					CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.230		1.00	12					12
			WO8-11 48x48 16.00 UNEVEN LANES			0.250		1.00	16					16	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3230	0190	May 6, 2020	345	WO8-12 48x48 16.00 NO CENTER LINE		0.270		1.00	16			16
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		0.275		1.00	16			16
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		0.275		1.00	5			5
				WO8-11 48x48 16.00 UNEVEN LANES		0.295		1.00	16			16
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		0.315		1.00	16			16
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		0.315		1.00	5			5
				SPECIAL 7 96x48 32.00 POINT OF PRESENCE		0.370		1.00	32			32
				SPECIAL 7 96x48 32.00 POINT OF PRESENCE		0.450		1.00	32			32
				WO8-11 48x48 16.00 UNEVEN LANES		1.280		1.00	16			16
				WO8-11 48x48 16.00 UNEVEN LANES		1.320		1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		2.320		1.00	16			16
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		2.325		1.00	16			16
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		2.325		1.00	5			5
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		2.338		1.00	16			16
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		2.338		1.00	5			5
				WO8-12 48x48 16.00 NO CENTER LINE		2.353		1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		3.110		1.00	16			16
				WO8-11 48x48 16.00 UNEVEN LANES		3.145		1.00	16			16
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		3.175		1.00	16			16
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		3.175		1.00	5			5
				WO8-11 48x48 16.00 UNEVEN LANES		3.275		1.00	16			16
				WO8-11 48x48 16.00 UNEVEN LANES		4.260		1.00	16			16
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		4.350		1.00	16			16
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		4.350		1.00	5			5
				WO8-12 48x48 16.00 NO CENTER LINE		4.378		1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		5.090		1.00	16			16
				WO8-11 48x48 16.00 UNEVEN LANES		5.120		1.00	16			16
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		5.150		1.00	16			16
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		5.150		1.00	5			5
				WO8-12 48x48 16.00 NO CENTER LINE		5.362		1.00	16			16
WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		5.380		1.00	16			16				
WO8-17p 30x24 5.00 SHOULDER		5.380		1.00	5			5				





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J5S3230	0190	May 6, 2020	345	DROP-OFF (PLAQUE)										
				WO8-11 48x48 16.00 UNEVEN LANES		6.155		1.00	16			16		
				WO8-12 48x48 16.00 NO CENTER LINE		6.270		1.00	16			16		
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		7.175		1.00	16			16		
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		7.175		1.00	5			5		
				WO8-12 48x48 16.00 NO CENTER LINE		7.2		1.00	16			16		
				WO8-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		7.284		1.00	16			16		
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		7.284		1.00	5			5		
				WO8-11 48x48 16.00 UNEVEN LANES		7.310		1.00	16			16		
				GO20-2 48x24 8.00 END ROAD WORK		8.0		1.00	8			8		
				GO20-2 48x24 8.00 END ROAD WORK		8.036		1.00	8			8		
				June 1, 2020	168	GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		0.01	portable	1.00	4.5			4.5
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		0.01	portable	2.00	16			32		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.01	portable	3.00	16			48		
				WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		0.01	portable	3.00	16			48		
				GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		0.01	portable	4.00	8.75			35		
		June 3, 2020	0	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.01		2.00	16			32		
				WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		0.01		2.00	16			32		
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		0.01		3.00	16			48		
		August 13, 2020	52.500	GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR			portable	6.00	8.75			52.5		
		<b>0190 - Total</b>												<b>1833</b>



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3230	0040	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		5	Aug 3, 2020	SYSTEM	\$909.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user hallej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	Aug 3, 2020	SYSTEM	(\$909.30)					
					6	Aug 17, 2020	SYSTEM	\$2,054.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user hallej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Aug 17, 2020	SYSTEM	(\$2,054.85)					
				<b>- Total</b>							<b>\$0.00</b>		
				<b>Material - Total</b>							<b>\$0.00</b>		
				Price FUEL		5	Aug 3, 2020	SYSTEM	(\$11.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	Aug 17, 2020	SYSTEM	(\$14.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					7	Sep 2, 2020	SYSTEM	(\$0.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					<b>- Total</b>							<b>(\$25.75)</b>	
				<b>Price FUEL - Total</b>							<b>(\$25.75)</b>		
				<b>0040 - Total</b>							<b>(\$25.75)</b>		
			0060	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	Jul 16, 2020	SYSTEM	(\$16,017.95)			
							5	Aug 3, 2020	SYSTEM	(\$16,017.95)			
		<b>- Total</b>							<b>(\$32,035.90)</b>				
		<b>Material - Total</b>							<b>(\$32,035.90)</b>				
	MaterialCredit				5	Aug 3, 2020	SYSTEM	\$16,017.95					
					6	Aug 17, 2020	SYSTEM	\$16,017.95					
		<b>- Total</b>							<b>\$32,035.90</b>				
		<b>MaterialCredit - Total</b>							<b>\$32,035.90</b>				
	Overrun	Overrun				7	Sep 2, 2020	SYSTEM	(\$2,637.15)				
						8	Sep 15, 2020	SYSTEM	(\$5,064.36)				
						9	Sep 30, 2020	SYSTEM	(\$8.36)				
					11	Nov 3, 2020	SYSTEM	\$7,709.87	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '92.89000 - 92.89000, 'is applied (if non-zero).				
	<b>Overrun - Total</b>							<b>\$0.00</b>					
	<b>Overrun - Total</b>							<b>\$0.00</b>					
	<b>0060 - Total</b>							<b>\$0.00</b>					
0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Material		6	Aug 17, 2020	SYSTEM	\$575,123.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user hallej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				6	Aug 17, 2020	SYSTEM	(\$575,123.55)						
				7	Sep 2, 2020	SYSTEM	\$310,877.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user hallej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				7	Sep 2, 2020	SYSTEM	(\$310,877.44)						
				8	Sep 15, 2020	SYSTEM	\$310,877.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user hallej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				8	Sep 15, 2020	SYSTEM	(\$310,877.44)						
				<b>- Total</b>							<b>\$0.00</b>		
				<b>Material - Total</b>							<b>\$0.00</b>		



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J5S3230	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	2	Jun 16, 2020	hallej1	(\$4,157.59)	Line 0070- BB20-14 Virgin AC 3.0%, 2015.8 tons						
					3	Jul 1, 2020	hallej1	(\$7,118.33)	Line 0070- BB20-14 Virgin AC 3.0%, 3,451.31 tons						
					6	Aug 17, 2020	hallej1	(\$15,968.59)	BB 20-14, Virgin AC 3.0%, 7,097.15 tons laid						
					7	Sep 2, 2020	hallej1	\$15,968.59	hallej1- AC adjustment on Estimate 0006 was for the wrong total tons laid through 8/15, adding it back						
					7	Sep 2, 2020	hallej1	(\$15,968.68)	hallej1- corrected tons of BB 20-14 with final rounding, 7,097.19 tons laid, Virgin AC 3.0%						
					<b>ACAD - Total</b>								<b>(\$27,244.60)</b>		
					<b>Other Item Adjustment - Total</b>								<b>(\$27,244.60)</b>		
					Price FUEL					2	Jun 16, 2020	SYSTEM	(\$7,561.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										3	Jul 1, 2020	SYSTEM	(\$12,945.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										6	Aug 17, 2020	SYSTEM	(\$14,098.75)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										7	Sep 2, 2020	SYSTEM	(\$6,631.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										<b>- Total</b>					
					<b>Price FUEL - Total</b>								<b>(\$41,236.77)</b>		
					<b>0070 - Total</b>								<b>(\$68,481.37)</b>		
					0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material			3	Jul 1, 2020	SYSTEM	\$355,750.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user hallej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	3	Jul 1, 2020	SYSTEM	(\$355,750.44)											
	4	Jul 16, 2020	SYSTEM	\$355,750.44						This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user hallej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
	4	Jul 16, 2020	SYSTEM	(\$355,750.44)											
	<b>- Total</b>									<b>\$0.00</b>					
	<b>Material - Total</b>									<b>\$0.00</b>					
	Other Item Adjustment			ACAD						3	Jul 1, 2020	hallej1	(\$14,268.47)	Line 0080- SL20-24 Virgin AC 3.4%, 6,104.16 tons	
										6	Aug 17, 2020	hallej1	(\$6,112.53)	SL 20-24, Virgin AC 3.4%, 2,397.07 tons laid	
										7	Sep 2, 2020	hallej1	(\$14,684.61)	hallej1- SL20-24, Virgin AC 3.4%, 5,758.67 tons laid	
	<b>ACAD - Total</b>									<b>(\$35,065.61)</b>					
	<b>Other Item Adjustment - Total</b>									<b>(\$35,065.61)</b>					
	Overrun			Overrun						7	Sep 2, 2020	SYSTEM	(\$102,927.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										8	Sep 15, 2020	SYSTEM	\$102,927.87	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',55.35840 - 58.28000, 'is applied (if non-zero).	
	<b>Overrun - Total</b>									<b>\$0.00</b>					
<b>Overrun - Total</b>										<b>\$0.00</b>					
Price FUEL					3	Jul 1, 2020	SYSTEM	(\$22,900.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
					6	Aug 17, 2020	SYSTEM	(\$7,003.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
					7	Sep 2, 2020	SYSTEM	(\$16,824.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
<b>- Total</b>								<b>(\$46,728.17)</b>							
<b>Price FUEL - Total</b>								<b>(\$46,728.17)</b>							
<b>0080 - Total</b>								<b>(\$81,793.78)</b>							
0090	TACK COAT	Material			7	Sep 2, 2020	SYSTEM	\$27,916.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user hallej1 overriding Payment						



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3230	0090	TACK COAT	Material						Estimate Exception 2 on the current Payment Estimate.			
						7	Sep 2, 2020	SYSTEM	(\$27,916.60)			
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
					Overrun	Overrun	7	Sep 2, 2020	SYSTEM	\$1,383.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 5 on the current Payment Estimate.	
							7	Sep 2, 2020	SYSTEM	(\$1,383.22)		
				<b>Overrun - Total</b>							<b>\$0.00</b>	
				<b>Overrun - Total</b>							<b>\$0.00</b>	
				<b>0090 - Total</b>							<b>\$0.00</b>	
				0100	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material			5	Aug 3, 2020	SYSTEM	\$6,564.28
			5				Aug 3, 2020	SYSTEM	(\$6,564.28)			
			6				Aug 17, 2020	SYSTEM	\$6,564.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user hallej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
			6				Aug 17, 2020	SYSTEM	(\$6,564.28)			
	<b>- Total</b>							<b>\$0.00</b>				
	<b>Material - Total</b>							<b>\$0.00</b>				
		Price FUEL					5	Aug 3, 2020	SYSTEM	(\$45.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							7	Sep 2, 2020	SYSTEM	(\$16.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	<b>- Total</b>							<b>(\$61.53)</b>				
	<b>Price FUEL - Total</b>							<b>(\$61.53)</b>				
	<b>0100 - Total</b>							<b>(\$61.53)</b>				
0110	CONCRETE CURB RAMP	Material			6	Aug 17, 2020	SYSTEM	\$943.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user hallej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					6	Aug 17, 2020	SYSTEM	(\$943.00)				
			<b>- Total</b>							<b>\$0.00</b>		
			<b>Material - Total</b>							<b>\$0.00</b>		
<b>0110 - Total</b>							<b>\$0.00</b>					
0130	6 IN. CONCRETE MEDIAN STRIP	Material			5	Aug 3, 2020	SYSTEM	\$7,087.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user hallej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					5	Aug 3, 2020	SYSTEM	(\$7,087.50)				
					6	Aug 17, 2020	SYSTEM	\$7,087.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user hallej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					6	Aug 17, 2020	SYSTEM	(\$7,087.50)				
			<b>- Total</b>							<b>\$0.00</b>		
			<b>Material - Total</b>							<b>\$0.00</b>		
<b>0130 - Total</b>							<b>\$0.00</b>					
0140	CONCRETE SIDEWALK, 4 IN.	Material			6	Aug 17, 2020	SYSTEM	\$6,655.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user hallej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					6	Aug 17, 2020	SYSTEM	(\$6,655.20)				
			<b>- Total</b>							<b>\$0.00</b>		
<b>Material - Total</b>							<b>\$0.00</b>					



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3230	<b>0140 - Total</b>								<b>\$0.00</b>					
	0150	MISC. PAVED DRAINAGE	Material		6	Aug 17, 2020	SYSTEM	\$2,507.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user hallej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					6	Aug 17, 2020	SYSTEM	(\$2,507.50)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>0150 - Total</b>								<b>\$0.00</b>					
	0260	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		6	Aug 17, 2020	SYSTEM	\$472.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user hallej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					6	Aug 17, 2020	SYSTEM	(\$472.50)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>0260 - Total</b>								<b>\$0.00</b>					
	0270	PREF THERMO PVMT MARK, LT/RT ARROW	Material		6	Aug 17, 2020	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user hallej1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					6	Aug 17, 2020	SYSTEM	(\$300.00)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>0270 - Total</b>								<b>\$0.00</b>					
	0280	PREF THERMO PVMT MARK, WORD (ONLY)	Material		6	Aug 17, 2020	SYSTEM	\$550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user hallej1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					6	Aug 17, 2020	SYSTEM	(\$550.00)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>0280 - Total</b>								<b>\$0.00</b>					
	0300	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Aug 17, 2020	SYSTEM	\$4,920.41	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user hallej1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					6	Aug 17, 2020	SYSTEM	(\$4,920.41)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					Other Item Adjustment	REFL	10	Oct 16, 2020		hallej1	\$312.47	Rt. E- 105% 60,970 LF*0.1025=\$6,249.425 x 5% =\$312.47		
							11	Nov 3, 2020		hallej1	\$417.12	Rt. M- 105% pay 84,019 LF * 96.87% qualified= 81,389.2LF * 0.1025= \$8,342.393 x 5% = \$417.12		
	<b>REFL - Total</b>								<b>\$729.59</b>					
	<b>Other Item Adjustment - Total</b>								<b>\$729.59</b>					
	<b>0300 - Total</b>								<b>\$729.59</b>					
0310	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		6	Aug 17, 2020	SYSTEM	\$5,031.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user hallej1 overriding Payment Estimate Exception 20 on the current Payment Estimate.						
				6	Aug 17, 2020	SYSTEM	(\$5,031.86)							
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
Other Item Adjustment	REFL	10	Oct 16, 2020	hallej1	\$314.49	Rt. E- 105% 58,510 LF*0.1025=\$6,289.825 x 5% =\$314.49								
		11	Nov 3, 2020	hallej1	\$380.78	Rt. M- 105% pay 78,515 LF * 90% qualified= 70,843.5 LF * 0.1075= \$7,615.6763 x 5% = \$380.78								



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3230	0310	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	15	Jun 2, 2021	hallej1	\$0.75	hallej1- Estimate 11, inadvertently paid for the wrong LF of yellow paint on Route M: Rt. M-105% pay  78,515 LF * 90% qualified= 70,843.5 LF * 0.1075= \$7,615.6763 x 5% = \$380.78  Should be 78,870 total LF for a total bonus pay of \$381.53, difference in payment: \$0.75				
					REFL - Total							\$696.02	
					Other Item Adjustment - Total							\$696.02	
	0310 - Total								\$696.02				
	0330	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	6	Aug 17, 2020	SYSTEM	(\$1,608.86)					
					8	Sep 15, 2020	SYSTEM	\$1,608.86	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.06000 - 2.06000, 'is applied (if non-zero).				
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
	0330 - Total								\$0.00				
	0340	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	6	Aug 17, 2020	SYSTEM	(\$15,325.20)					
					7	Sep 2, 2020	SYSTEM	(\$1,867.80)					
					8	Sep 15, 2020	SYSTEM	\$17,193.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',11.00000 - 11.00000, 'is applied (if non-zero).				
					Overrun - Total							\$0.00	
	Overrun - Total							\$0.00					
	0340 - Total								\$0.00				
0360	BITUMINOUS CENTERLINE RUMBLE STRIP	Overrun	Overrun	8	Sep 15, 2020	SYSTEM	(\$1,773.99)						
				11	Nov 3, 2020	SYSTEM	\$1,773.99	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.22000 - 21.22000, 'is applied (if non-zero).					
				Overrun - Total							\$0.00		
				Overrun - Total							\$0.00		
0360 - Total								\$0.00					
0380	SEEDING - COOL SEASON GRASSES	Material		4	Jul 16, 2020	SYSTEM	\$17,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user hallej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				4	Jul 16, 2020	SYSTEM	(\$17,100.00)						
				- Total							\$0.00		
Material - Total							\$0.00						
0380 - Total								\$0.00					
0400	ROCK DITCH CHECK	Material		2	Jun 16, 2020	SYSTEM	\$14,060.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user brookw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				2	Jun 16, 2020	SYSTEM	(\$14,060.00)						
				- Total							\$0.00		
Material - Total							\$0.00						
0400 - Total								\$0.00					
0410	ALTERNATE DITCH CHECK	Material		2	Jun 16, 2020	SYSTEM	(\$6,320.00)						
				- Total							(\$6,320.00)		
				Material - Total							(\$6,320.00)		
		MaterialCredit		3	Jul 1, 2020	SYSTEM	\$6,320.00						
- Total							\$6,320.00						



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3230	0410	ALTERNATE DITCH CHECK	<b>MaterialCredit - Total</b>							<b>\$6,320.00</b>			
			Overrun	Overrun	2	Jun 16, 2020	SYSTEM	\$1,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					2	Jun 16, 2020	SYSTEM	\$1,264.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					2	Jun 16, 2020	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					2	Jun 16, 2020	SYSTEM	(\$4,136.00)					
					3	Jul 1, 2020	SYSTEM	(\$4,136.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					4	Jul 16, 2020	SYSTEM	\$4,136.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.00000 - 8.00000, 'is applied (if non-zero).				
					5	Aug 3, 2020	SYSTEM	(\$16,216.00)					
					6	Aug 17, 2020	SYSTEM	\$16,216.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.00000 - 8.00000, 'is applied (if non-zero).				
					8	Sep 15, 2020	SYSTEM	(\$1,040.00)					
					9	Sep 30, 2020	SYSTEM	(\$2,480.00)					
					13	Dec 1, 2020	SYSTEM	\$3,520.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.00000 - 8.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>0410 - Total</b>							<b>\$0.00</b>	
				0460	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Overrun	Overrun	8	Sep 15, 2020	SYSTEM	(\$232.65)		
							11	Nov 3, 2020	SYSTEM	\$232.65	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',77.55000 - 77.55000, 'is applied (if non-zero).		
							<b>Overrun - Total</b>						
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>0460 - Total</b>							<b>\$0.00</b>	
			<b>J5S3230 - Total</b>								<b>(\$148,936.82)</b>		
			<b>Overall - Total</b>								<b>(\$148,936.82)</b>		