



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 5	Contract ID 191115-D06 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start July 1, 2020 Pay Period End July 15, 2020	Original Contract Amount \$4,045,518.39 Net Change Order Amount (\$68,640.14) Current Contract Amount \$3,976,878.25
--------------------------------------	---	---	---

Approval Date			By User
July 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		ellist2
July 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		grahac1
July 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		16.79%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
191115-D06			
Total Posted Items Pay	\$185,816.67	\$482,094.52	\$667,911.19
Gross Item Adjustments	\$5,521.36	\$35,328.28	\$40,849.64
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$101.40	\$101.40
		\$517,524.20	\$708,862.23
Contract Total Payable This Estimate:	\$191,338.03		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3266	0040	2013000	CLEARING AND GRUBBING	ACRE	\$6,799.920	0.9	\$6,119.93
	0130	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	STA	\$406.080	286.2	\$116,220.10
	0140	2142000	FURNISHING ROCK FILL	CUYD	\$22.750	-897.5	(\$20,418.13)
	0150	2143000	PLACING ROCK FILL	CUYD	\$12.750	-897.5	(\$11,443.13)
	0200	6097000	ROCK LINING	CUYD	\$62.750	130.9	\$8,213.98
	0220	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	162	\$1,053.00
	0530	8061005	ROCK DITCH CHECK	LF	\$10.800	1,364.65	\$14,738.22
	0540	8061006	ALTERNATE DITCH CHECK	LF	\$9.000	375	\$3,375.00
	0560	8061019	SILT FENCE	LF	\$2.300	3,709	\$8,530.70
	5012	2149910	MISC.Furnishing Rock Fill (tons)	TONS	\$22.750	1,674	\$38,083.50
	5013	2149910	MISC.Placing Rock Fill (tons)	TONS	\$12.750	1,674	\$21,343.50
Project J5S3266 - Total							\$185,816.67
Overall - Total							\$185,816.67

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3266	0080	CLASS 4 EXCAVATION	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '203.17000 - 203.17000, 'is applied (if non-zero).	5	\$203.17	\$1,015.85
	0200	ROCK LINING	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '62.75000 - 62.75000, 'is applied (if non-zero).	48.7	\$62.75	\$3,055.93
	0370	PAVEMENT MARKING	Overrun		Unit price based on averaged overrun	811	\$0.25	\$202.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 5		Contract ID 191115-D06 Prime ContractorCapital Paving & Construction, LLC			Pay Period StartJuly 1, 2020 Pay Period End July 15, 2020	Original Contract Amount \$4,045,518.39 Net Change Order Amount (\$68,640.14) Current Contract Amount \$3,976,878.25		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3266		REMOVAL			adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.25000 - 0.25000, 'is applied (if non-zero).			
	0380	TEMPORARY PAVEMENT MARKING	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.17000 - 0.17000, 'is applied (if non-zero).	1,479	\$0.17	\$251.43
	0430	CLASS B-1 CONCRETE (CULVERTS)	Material			-28.4	\$1,498.36	(\$42,553.42)
	0430	CLASS B-1 CONCRETE (CULVERTS)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user ellist2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	28.4	\$1,498.36	\$42,553.42
	0690	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			-20.9	\$1,498.36	(\$31,315.72)
	0690	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	20.9	\$1,498.36	\$31,315.72
	0740	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			-9	\$1,498.36	(\$13,485.24)
	0740	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user ellist2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	9	\$1,498.36	\$13,485.24
	5004	18 IN. PIPE GROUP B	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',165.90000 - 165.90000, 'is applied (if non-zero).	6	\$165.90	\$995.40
Total								\$5,521.36



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3266	FAS S401(82)	Resurface and add shoulders	W	MORGAN	from Versailles city limit to Route Y
J5S3327	FAS S402(4)	Resurface	J	MORGAN	from Route 5 to SME
Totals by Job Numbers					
J5S3266			This Estimate	Previous	To Date
	Posted Item Pay		\$185,816.67	\$482,094.52	\$667,911.19
	Gross Item Adjustments		\$5,521.36	\$22,074.53	\$27,595.89
	Gross Item Pay		\$191,338.03	\$504,169.05	\$695,507.08
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$87.42	\$87.42
J5S3327			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$0.00	\$0.00
	Gross Item Adjustments		\$0.00	\$13,253.75	\$13,253.75
	Gross Item Pay		\$0.00	\$13,253.75	\$13,253.75
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$13.98	\$13.98



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 17, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3266, Item 7034040, Project Item Line Number 0690, Material Set 703404096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	contractor has submitted necessary documents modot materials need to enter tests	ellist2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3266, Item 7034040, Project Item Line Number 0740, Material Set 703404096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	contractor has submitted necessary documents modot materials need to enter tests	ellist2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3266, Item 7034041, Project Item Line Number 0430, Material Set 703404196, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	contractor has submitted necessary documents modot materials need to enter tests	ellist2	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-D06	J5S3266	0001	0040	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$6,799.92	\$6,799.92
		0001	0050	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$65,927.69	\$0.00
		0001	0051	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	0.52	\$50,927.69	\$26,380.54
		0001	0060	2035000	UNCLASSIFIED EXCAVATION	227.00	0.00	227.00	CUYD	227.00	\$18.50	\$4,199.50
		0001	0070	2063000	CLASS 3 EXCAVATION	42.00	0.00	42.00	CUYD	42.00	\$58.00	\$2,436.00
		0001	0080	2063300	CLASS 4 EXCAVATION	1.00	5.00	6.00	CUYD	6.00	\$203.17	\$1,219.02
		0001	0090	2063400	CLASS 4 EXCAVATION IN ROCK	7.00	-7.00	0.00	CUYD	0.00	\$177.77	\$0.00
		0001	0100	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	0.00	\$3,555.42	\$0.00
		0001	0110	2072000	LINEAR GRADING CLASS 2	4.30	0.00	4.30	STA	4.30	\$1,174.99	\$5,052.46
		0001	0120	2079909	MISC.GRAVEL GRADING	1.00	0.00	1.00	STA	1.00	\$1,092.02	\$1,092.02
		0001	0130	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	1,325.40	0.00	1,325.40	STA	338.70	\$406.08	\$137,539.30
		0001	0140	2142000	FURNISHING ROCK FILL	1,436.00	-1,436.00	0.00	CUYD	0.00	\$22.75	\$0.00
		0001	0150	2143000	PLACING ROCK FILL	1,436.00	-1,436.00	0.00	CUYD	0.00	\$12.75	\$0.00
		0001	0160	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	1,143.00	0.00	1,143.00	TONS	111.80	\$40.00	\$4,472.00
		0001	0170	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	18,091.70	0.00	18,091.70	TONS	0.00	\$51.95	\$0.00
		0001	0180	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	11,807.60	0.00	11,807.60	TONS	0.00	\$60.77	\$0.00
		0001	0190	4071005	TACK COAT	11,643.00	0.00	11,643.00	GAL	0.00	\$2.26	\$0.00
		0001	0200	6097000	ROCK LINING	251.00	250.00	501.00	CUYD	430.60	\$62.75	\$27,020.15
		0001	0210	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$507.92	\$0.00
		0001	0220	6161005	CONSTRUCTION SIGNS	1,604.00	0.00	1,604.00	SQFT	1,138.00	\$6.50	\$7,397.00
		0001	0230	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$100.00	\$0.00
		0001	0240	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$25.00	\$0.00
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	42.00	0.00	42.00	EA	42.00	\$16.00	\$672.00
		0001	0260	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	3.00	0.00	3.00	EA	3.00	\$150.00	\$450.00
		0001	0270	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$499.99	\$0.00
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$4,199.95	\$12,599.85
		0001	0290	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$13,499.84	\$0.00
		0001	0291	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	0.00	1.00	1.00	EA	1.00	\$6,000.00	\$6,000.00
		0001	0300	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	44.00	-40.00	4.00	EA	4.00	\$499.99	\$1,999.96
		0001	0310	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	4,950.00	-4,950.00	0.00	LF	0.00	\$16.00	\$0.00
		0001	0320	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	4,950.00	-4,500.00	450.00	LF	0.00	\$8.00	\$0.00
		0001	0330	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$332,597.24	\$83,149.31
		0001	0340	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0350	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	137,908.00	0.00	137,908.00	LF	0.00	\$0.17	\$0.00
		0001	0360	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	132,326.00	0.00	132,326.00	LF	0.00	\$0.17	\$0.00
		0001	0370	6207001	PAVEMENT MARKING REMOVAL	24,992.00	-21,607.00	3,385.00	LF	3,385.00	\$0.25	\$846.25
		0001	0380	6208063	TEMPORARY PAVEMENT MARKING	36,124.00	-32,071.00	4,053.00	EA	4,053.00	\$0.17	\$689.01
		0001	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,035.00	0.00	1,035.00	SQYD	0.00	\$9.70	\$0.00
		0001	0400	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	691.30	0.00	691.30	STA	0.00	\$11.50	\$0.00
		0001	0410	6269909	MISC.OPTIONAL SHOULDER RUMBLE STRIP	1,039.20	0.00	1,039.20	STA	0.00	\$11.50	\$0.00
		0001	0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,844.97	\$2,844.97
		0001	0430	7034041	CLASS B-1 CONCRETE (CULVERTS)	38.60	-10.20	28.40	CUYD	28.40	\$1,498.36	\$42,553.42
		0001	0440	7061030	REINFORCING STEEL (CULVERTS)	8,080.00	-1,730.00	6,350.00	LB	6,350.00	\$2.03	\$12,890.50
		0001	0450	7250315A	15 IN. PIPE GROUP B	35.00	0.00	35.00	LF	35.00	\$58.00	\$2,030.00
		0001	0460	7250336A	36 IN. PIPE GROUP B	3.00	5.00	8.00	LF	8.00	\$210.00	\$1,680.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-D06	J5S3266	0001	0470	7261015	15 IN. PIPE GROUP A	74.00	0.00	74.00	LF	74.00	\$72.00	\$5,328.00
		0001	0480	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	6.00	0.00	6.00	EA	6.00	\$310.00	\$1,860.00
		0001	0490	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$874.99	\$874.99
		0001	0500	8051000A	SEEDING - COOL SEASON MIXTURES	19.80	0.00	19.80	ACRE	0.30	\$2,049.98	\$614.99
		0001	0510	8061003	SEDIMENT TRAP EXCAVATION	157.10	0.00	157.10	CUYD	0.00	\$20.00	\$0.00
		0001	0520	8061004	SEDIMENT TRAP ROCK	157.10	0.00	157.10	CUYD	0.00	\$62.50	\$0.00
		0001	0530	8061005	ROCK DITCH CHECK	4,189.00	0.00	4,189.00	LF	1,364.65	\$10.80	\$14,738.22
		0001	0540	8061006	ALTERNATE DITCH CHECK	524.00	0.00	524.00	LF	411.00	\$9.00	\$3,699.00
		0001	0550	8061016	SEDIMENT REMOVAL	555.10	0.00	555.10	CUYD	0.00	\$22.88	\$0.00
		0001	0560	8061019	SILT FENCE	5,236.80	0.00	5,236.80	LF	3,709.00	\$2.30	\$8,530.70
		0010	0570	6061060	MGS GUARDRAIL	488.00	0.00	488.00	LF	0.00	\$24.00	\$0.00
		0010	0580	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$2,999.97	\$0.00
		0010	0590	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	0.00	\$3,649.96	\$0.00
		0010	0600	6062200A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	1.00	0.00	1.00	EA	0.00	\$2,399.97	\$0.00
		0010	0610	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	1.00	0.00	1.00	EA	0.00	\$599.99	\$0.00
		0010	0620	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7.00	0.00	7.00	EA	0.00	\$2,899.97	\$0.00
		0010	0630	6066630	GUARDRAIL ANCHOR, ROCK FACE	1.00	0.00	1.00	EA	0.00	\$3,599.96	\$0.00
		0040	0640	9031250A	U-CHANNEL POST, 3 LB	1,312.00	0.00	1,312.00	LF	0.00	\$20.00	\$0.00
		0040	0650	9035069A	SHF-FLAT SHEET FLUORESCENT	228.00	0.00	228.00	SQFT	0.00	\$20.00	\$0.00
		0040	0660	9039901	MISC.ADJUST EXISTING SIGNS	1.00	0.00	1.00	LS	0.00	\$29,999.65	\$0.00
		0070	0670	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	10.50	0.00	10.50	CUYD	10.50	\$1,498.36	\$15,732.78
		0070	0680	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	2,490.00	0.00	2,490.00	LB	2,490.00	\$2.03	\$5,054.70
		0071	0690	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	20.90	0.00	20.90	CUYD	20.90	\$1,498.36	\$31,315.72
		0071	0700	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	3,910.00	0.00	3,910.00	LB	3,910.00	\$2.03	\$7,937.30
		0071	0710	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	94.00	0.00	94.00	LF	0.00	\$253.96	\$0.00
		0072	0720	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	8.30	0.00	8.30	CUYD	8.30	\$1,498.36	\$12,436.39
		0072	0730	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	2,220.00	0.00	2,220.00	LB	2,220.00	\$2.03	\$4,506.60
		0073	0740	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	9.00	0.00	9.00	CUYD	9.00	\$1,498.36	\$13,485.24
		0073	0750	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	2,180.00	0.00	2,180.00	LB	2,180.00	\$2.03	\$4,425.40
		0001	5001	6169901	MISC.Misc. Traffic Control Setup and Flagging	0.00	1.00	1.00	LS	1.00	\$37,181.65	\$37,181.65
		0001	5002	1046002	VALUE ENGINEERING	0.00	41,030.20	41,030.20	EA	41,030.20	\$1.00	\$41,030.20
		0001	5003	7250315A	15 IN. PIPE GROUP B	0.00	51.00	51.00	LF	51.00	\$110.25	\$5,622.75
		0001	5004	7250318A	18 IN. PIPE GROUP B	0.00	31.00	31.00	LF	31.00	\$165.90	\$5,142.90
		0001	5005	7250321A	21 IN. PIPE GROUP B	0.00	10.00	10.00	LF	10.00	\$189.00	\$1,890.00
		0001	5006	7250324A	24 IN. PIPE GROUP B	0.00	9.00	9.00	LF	9.00	\$190.31	\$1,712.79
		0001	5007	7250330A	30 IN. PIPE GROUP B	0.00	11.00	11.00	LF	11.00	\$197.13	\$2,168.43
		0001	5008	7250342A	42 IN. PIPE GROUP B	0.00	12.00	12.00	LF	12.00	\$225.85	\$2,710.20
		0001	5009	6044012	PIPE COLLAR, TYPE B	0.00	3.00	3.00	EA	3.00	\$551.25	\$1,653.75
		0001	5010	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$3,097.50	\$3,097.50
		0001	5011	6169901	MISC.Misc traffic control for pipe work	0.00	1.00	1.00	LS	1.00	\$5,040.00	\$5,040.00
		0001	5012	2149910	MISC.Furnishing Rock Fill (tons)	0.00	1,674.00	1,674.00	TONS	1,674.00	\$22.75	\$38,083.50
		0001	5013	2149910	MISC.Placing Rock Fill (tons)	0.00	1,674.00	1,674.00	TONS	1,674.00	\$12.75	\$21,343.50
Project J5S3266 - Total Value Posted to Date as of Report Generated Date												\$689,230.39
J5S3327	0001	0760	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$2,399.97	\$0.00	
	0001	0770	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	2.00	0.00	2.00	TONS	0.00	\$169.22	\$0.00	
	0001	0780	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	6,168.30	0.00	6,168.30	TONS	0.00	\$67.46	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-D06	J5S3327	0001	0790	4071005	TACK COAT	7,476.00	0.00	7,476.00	GAL	0.00	\$2.26	\$0.00
		0001	0800	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$507.92	\$0.00
		0001	0810	6161005	CONSTRUCTION SIGNS	1,189.00	0.00	1,189.00	SQFT	0.00	\$6.00	\$0.00
		0001	0820	6161009	FLAG ASSEMBLY	16.00	0.00	16.00	EA	0.00	\$20.00	\$0.00
		0001	0830	6161025	CHANNELIZER (TRIM LINE)	25.00	0.00	25.00	EA	0.00	\$16.00	\$0.00
		0001	0840	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$17,962.33	\$0.00
		0001	0850	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	12.00	LF	0.00	\$35.00	\$0.00
		0001	0860	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	84,860.00	0.00	84,860.00	LF	0.00	\$0.17	\$0.00
		0001	0870	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	76,176.00	0.00	76,176.00	LF	0.00	\$0.17	\$0.00
		0001	0880	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	594.00	0.00	594.00	SQYD	0.00	\$14.69	\$0.00
		0010	0890	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	175.00	0.00	175.00	LF	0.00	\$30.00	\$0.00
		0010	0900	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,999.97	\$0.00
		0010	0910	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,199.99	\$0.00
		0010	0920	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$2,899.97	\$0.00
		0040	0930	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.00	\$1,799.98	\$0.00
		0040	0940	9031250A	U-CHANNEL POST, 3 LB	648.00	0.00	648.00	LF	0.00	\$22.00	\$0.00
		0040	0950	9031280	2.5 IN. PSST POST - 12 GA.	16.00	0.00	16.00	LF	0.00	\$40.00	\$0.00
		0040	0960	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	0.00	3.00	LF	0.00	\$60.00	\$0.00
		0040	0970	9035004A	SH-FLAT SHEET	9.00	0.00	9.00	SQFT	0.00	\$28.00	\$0.00
		0040	0980	9035069A	SHF-FLAT SHEET FLUORESCENT	108.00	0.00	108.00	SQFT	0.00	\$30.00	\$0.00
Project J5S3327 - Total Value Posted to Date as of Report Generated Date												\$0.00
191115-D06 Overall - Total Value Posted to Date as of Report Generated Date												\$689,230.39



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3266

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	2013000	CLEARING AND GRUBBING	7/13/20	7/14/20	0.90	ACRE	rounding pay to nearest acre	486+00	rt	486+00	rt	
0130	2079909	MISC. GRADING	7/6/20	7/7/20	34.30	STA	importing fill for shouldering 3432 ft left side	13.510	lt	12.860	lt	
			7/7/20	7/9/20	19.30	STA	1927 ft for 19.3 sta	11.900	rt	12.265	rt	
			7/8/20	7/9/20	25.00	STA	2497 ft for 25 sta.	12.265	rt	12.738	rt	
			7/9/20	7/10/20	34.30	STA	3432 ft for 34.3 sta.	12.738	rt	13.388	rt	
			7/10/20	7/10/20	6.40	STA	644 ft for 6.4 sta	13.388	rt	13.510	rt	
				7/10/20	19.00	STA	1900 ft for 19 sta.	12.860	lt	12.500	lt	
			7/13/20	7/14/20	58.00	STA	5808 ft for 58 sta.	11.400	lt	12.500	lt	
			7/14/20	7/15/20	26.40	STA	2640 ft for 26.4 sta	11.400	rt	11.900	rt	
			7/15/20	7/16/20	1.30	STA	additional 3 ft grading for guardrail	10.874	lt	10.849	lt	
				7/16/20	2.00	STA	additional 3 ft grading for guardrail	10.874	rt	10.836	rt	
				7/16/20	4.20	STA	417 ft for 4.2 sta	10.795	rt	10.874	rt	
				7/16/20	4.20	STA	417 ft for 4.2 sta	10.874	lt	10.795	lt	
				7/16/20	25.90	STA	2592 ft for 25.9 sta	10.909	rt	11.400	rt	
				7/16/20	25.90	STA	2592 ft for 25.9 sta	11.400	lt	10.909	lt	
0140	2142000	FURNISHING ROCK FILL	7/15/20	7/16/20	-897.50	CUYD	change order 004	1.094		14.186		
0150	2143000	PLACING ROCK FILL	7/15/20	7/16/20	-897.50	CUYD	change order 004	1.094		14.186		
0200	6097000	ROCK LINING	7/2/20	7/7/20	71.60	CUYD	placed rocklining 32.11 tons and 53.81 tons = 85.92 tons at 1.2 tons/CY for 71.6 CY	5.531	rt	5.531	rt	
			7/6/20	7/7/20	59.30	CUYD	lm 5.531 to lm 5.580 rt 71.17 tons at 1.2 cy/ton for 59.3 CY	5.531	rt	5.580	rt	
0220	6161005	CONSTRUCTION SIGNS	7/6/20	7/7/20	4.50	SQFT	g020-4 pilot car follow me	1.094		14.186		
				7/7/20	157.50	SQFT	pilot car in use wait for pilot car on side roads	1.094		14.186		
0530	8061005	ROCK DITCH CHECK	7/6/20	7/12/20	10.00	LF		13.488	left			
				7/12/20	11.00	LF		12.817	L			
				7/12/20	11.00	LF		13.486	left			
				7/12/20	12.00	LF		13.053	L			
				7/12/20	12.00	LF		13.257	L			
				7/12/20	12.00	LF		13.415	left			
				7/12/20	13.00	LF		13.096	L			
				7/12/20	13.00	LF		13.34	L			
				7/12/20	13.00	LF		13.393	L			
				7/12/20	14.00	LF		13.072	L			
				7/12/20	14.00	LF		13.25	L			
				7/12/20	14.00	LF		13.294	L			
				7/12/20	14.00	LF		13.366	L			
				7/12/20	41.00	LF		13.445	left			
			7/7/20	7/12/20	10.00	LF		11.952	R			
				7/12/20	10.00	LF		12.918	L			
				7/12/20	10.00	LF		12.945	L			
				7/12/20	10.00	LF		12.956	L			
				7/12/20	12.00	LF		12.997	L			
				7/12/20	12.00	LF		13.000	L			
				7/12/20	12.00	LF		13.033	L			
				7/12/20	16.00	LF		12.265	R			
				7/12/20	22.00	LF		12.989	L			
				7/12/20	25.00	LF		11.906	R			
				7/12/20	26.00	LF		12.115	R			
			7/8/20	7/12/20	4.00	LF		12.571	R			
				7/12/20	10.00	LF		12.410	R			
				7/12/20	10.00	LF		12.423	R			
				7/12/20	10.00	LF		12.431	R			
				7/12/20	11.00	LF		12.447	R			
				7/12/20	12.00	LF		12.385	R			
				7/12/20	12.00	LF		12.538	R			
				7/12/20	12.00	LF		12.561	R			
				7/12/20	13.00	LF		12.461	R			
				7/12/20	13.00	LF		12.465	R			
				7/12/20	15.00	LF		12.525	R			
				7/12/20	20.00	LF		12.547	R			
				7/12/20		LF		0				
			7/9/20	7/12/20	10.00	LF		12.729	R			
				7/12/20	12.00	LF		12.851	R			
				7/12/20	12.00	LF		12.907	R			
			7/14/20	7/14/20	4.00	LF		11.925	L			
				7/14/20	6.00	LF		11.903	L			
				7/14/20	6.00	LF		11.942	L			
				7/14/20	6.00	LF		11.964	L			
				7/14/20	6.00	LF		12.099	L			
				7/14/20	6.00	LF		12.412	L			
				7/14/20	6.00	LF		12.432	L			
				7/14/20	6.00	LF		12.442	L			
				7/14/20	6.00	LF		12.451	L			
				7/14/20	6.00	LF		12.474	L			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0530	8061005	ROCK DITCH CHECK	7/14/20	7/14/20	6.00	LF		12.487	L			
				7/14/20	6.00	LF		12.499	L			
				7/14/20	7.00	LF		12.171	L			
				7/14/20	7.00	LF		12.514	L			
				7/14/20	8.00	LF		12.149	L			
				7/14/20	8.00	LF		12.199	L			
				7/14/20	8.00	LF		12.674	L			
				7/14/20	8.00	LF		12.696	L			
				7/14/20	9.00	LF		12.994	R			
				7/14/20	10.00	LF		12.232	L			
				7/14/20	10.00	LF		12.277	L			
				7/14/20	10.00	LF		12.370	L			
				7/14/20	10.00	LF		12.852	L			
				7/14/20	10.00	LF		13.030	R			
				7/14/20	10.00	LF		13.035	R			
				7/14/20	11.00	LF		12.72	L			
				7/14/20	11.00	LF		12.742	L			
				7/14/20	11.00	LF		13.186	R			
				7/14/20	11.00	LF		13.341	R			
				7/14/20	12.00	LF		12.258	L			
				7/14/20	12.00	LF		13.022	R			
				7/14/20	12.00	LF		13.444	R			
				7/14/20	12.65	LF		12.650	L			
				7/14/20	13.00	LF		12.534	L			
				7/14/20	14.00	LF		12.547	L			
				7/14/20	14.00	LF		12.796	L			
				7/14/20	14.00	LF		13.425	R			
				7/14/20	14.00	LF		13.44	R			
				7/14/20	15.00	LF		12.383	L			
				7/14/20	15.00	LF		12.397	L			
				7/14/20	15.00	LF		13.170	R			
				7/14/20	16.00	LF		13.176	R			
				7/14/20	17.00	LF		12.960	R			
				7/14/20	18.00	LF		12.572	L			
				7/14/20	20.00	LF		12.115	L			
				7/14/20	23.00	LF		12.602	L			
				7/14/20	31.00	LF		12.957	R			
				7/14/20	45.00	LF		13.244	R			
				7/14/20		LF		12.465	L			
			7/15/20	7/15/20	4.00	LF		11.105	L			
				7/15/20	6.00	LF		11.034	L			
				7/15/20	6.00	LF		11.064	L			
				7/15/20	6.00	LF		11.526	L			
				7/15/20	6.00	LF		11.607	L			
				7/15/20	6.00	LF		11.682	L			
				7/15/20	6.00	LF		11.802	6			
				7/15/20	6.00	LF		11.867	L			
				7/15/20	6.00	LF		11.868	L			
				7/15/20	7.00	LF		11.562	L			
				7/15/20	8.00	LF		11.422	L			
				7/15/20	8.00	LF		11.704	L			
				7/15/20	10.00	LF		11.008	R			
				7/15/20	11.00	LF		11.390	R			
				7/15/20	14.00	LF		11.257	L			
				7/15/20	17.00	LF		11.865	L			
				7/15/20	19.00	LF		11.020	L			
				7/15/20	20.00	LF		11.778	L			
				7/15/20	21.00	LF		11.259	L			
				7/15/20	21.00	LF		11.640	R			
				7/15/20	24.00	LF		11.640	L			
				7/15/20	26.00	LF		11.390	L			
0540	8061006	ALTERNATE DITCH CHECK	7/16/20	7/12/20	20.00	LF		13.445	left			
			7/7/20	7/12/20	16.00	LF		12.115	R			
				7/12/20	16.00	LF		12.989	L			
			7/8/20	7/12/20	9.00	LF		12.547	R			
				7/12/20	25.00	LF		12.465	R			
			7/9/20	7/12/20	9.00	LF		12.575	R			
				7/12/20	9.00	LF		12.587	R			
				7/12/20	9.00	LF		12.595	R			
			7/14/20	7/14/20	9.00	LF		12.149	L			
				7/14/20	9.00	LF		12.313	L			
				7/14/20	9.00	LF		12.323	L			
				7/14/20	9.00	LF		12.336	L			
				7/14/20	9.00	LF		12.465	L			
				7/14/20	9.00	LF		12.547	L			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0540	8061006	ALTERNATE DITCH CHECK	7/14/20	7/14/20	9.00	LF		13.244	R			
				7/14/20	15.00	LF		12.115	L			
				7/14/20	24.00	LF		12.957	R	12.960	R	
				7/14/20	42.00	LF		13.44	R	13.444	R	
			7/15/20	7/15/20	10.00	LF		11.259	L			
				7/15/20	10.00	LF		11.422	L			
				7/15/20	10.00	LF		11.526	R			
				7/15/20	11.00	LF		11.257	L			
				7/15/20	12.00	LF		11.865	L			
				7/15/20	15.00	LF		11.020	15			
				7/15/20	18.00	LF		11.778	L			
				7/15/20	32.00	LF		11.526	L			
				7/12/20	43.00	LF		12.736	R			
				7/12/20	142.00	LF		11.906	R			
				7/14/20	33.00	LF		12.955	R			Alt. Ditch check in leu of silt fence due to utilities or unable to install with machine.
				7/14/20	37.00	LF		13.168	R			
				7/14/20	75.00	LF		13.427	R			
0560	8061019	SILT FENCE	7/14/20	7/14/20	100.00	LF		12.353	L			
				7/14/20	118.00	LF		12.243	R			Alt. Ditch check in leu of silt fence due to utilities or unable to install with machine.
				7/14/20	178.00	LF		12.796	L			
				7/14/20	316.00	LF		13.444	R			
			7/14/20	7/14/20	343.00	LF		13.336	R			
				7/14/20	400.00	LF		12.296	R			Alt. Ditch check in leu of silt fence due to utilities or unable to install with machine.
				7/14/20	1,589.00	LF		11.935	R			Alt. Ditch check in leu of silt fence due to utilities or unable to install with machine.
				7/15/20	60.00	LF		11.026	R			Alt. ditch check used as silt fence
			7/15/20	7/15/20	65.00	LF		11.788	R			
				7/15/20	210.00	LF		11.778	R			Alt. ditch check used as silt fence
				7/16/20	1,674.00	TONS	change order 004	1.094		14.186		
				7/16/20	1,674.00	TONS	change order 004	1.094		14.186		
5012	2149910	MISC.	7/15/20	7/16/20	1,674.00	TONS	change order 004	1.094		14.186		
5013	2149910	MISC.	7/15/20	7/16/20	1,674.00	TONS	change order 004	1.094		14.186		

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0060	UNCLASSIFIED EXCAVATION	Price		3	Jun 16, 2020	SYSTEM	(\$76.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$76.95)	
	Price - Total				(\$76.95)			
	0060 - Total				(\$76.95)			
0080	CLASS 4 EXCAVATION	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$1,015.85)	
				5	Jul 16, 2020	SYSTEM	\$1,015.85	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '203.17000 - 203.17000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
0080 - Total				\$0.00				
0200	ROCK LINING	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$3,055.92)	
				5	Jul 16, 2020	SYSTEM	\$3,055.93	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '62.75000 - 62.75000, 'is applied (if non-zero).
	Overrun - Total				\$0.01			
	Overrun - Total				\$0.01			
0200 - Total				\$0.01				
0370	PAVEMENT MARKING REMOVAL	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$202.75)	
				5	Jul 16, 2020	SYSTEM	\$202.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.25000 - 0.25000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
0370 - Total				\$0.00				
0380	TEMPORARY PAVEMENT MARKING	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$251.43)	
				5	Jul 16, 2020	SYSTEM	\$251.43	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.17000 - 0.17000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
0380 - Total				\$0.00				
0430	CLASS B-1 CONCRETE (CULVERTS)	Material		2	Jun 2, 2020	SYSTEM	(\$7,536.75)	
				2	Jun 2, 2020	SYSTEM	\$7,536.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user ellist2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$12,211.63)	
				3	Jun 16, 2020	SYSTEM	\$12,211.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user ellist2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$42,553.42)	
				4	Jul 1, 2020	SYSTEM	\$42,553.42	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user ellist2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$42,553.42)	
				5	Jul 16, 2020	SYSTEM	\$42,553.42	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user ellist2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0430 - Total				\$0.00				



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0570	MGS GUARDRAIL	Construction Stockpile		1	May 18, 2020	SYSTEM	\$5,202.08	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$5,202.08	
			Construction Stockpile - Total				\$5,202.08	
			0570 - Total				\$5,202.08	
0580	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$4,497.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$4,497.00	
			Construction Stockpile - Total				\$4,497.00	
			0580 - Total				\$4,497.00	
0590	MGS BRIDGE APPROACH TRANSITION (THREE-BEAM BRIDGE)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$6,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$6,200.00	
			Construction Stockpile - Total				\$6,200.00	
			0590 - Total				\$6,200.00	
0600	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$1,029.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$1,029.00	
			Construction Stockpile - Total				\$1,029.00	
			0600 - Total				\$1,029.00	
0610	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Construction Stockpile		1	May 18, 2020	SYSTEM	\$146.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$146.00	
			Construction Stockpile - Total				\$146.00	
			0610 - Total				\$146.00	
0620	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$10,570.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$10,570.00	
			Construction Stockpile - Total				\$10,570.00	
			0620 - Total				\$10,570.00	
0630	GUARDRAIL ANCHOR, ROCK FACE	Construction Stockpile		1	May 18, 2020	SYSTEM	\$28.75	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$28.75	
			Construction Stockpile - Total				\$28.75	
			0630 - Total				\$28.75	
0670	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		2	Jun 2, 2020	SYSTEM	(\$15,732.78)	
				2	Jun 2, 2020	SYSTEM	\$15,732.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user ellist2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$15,732.78)	
				3	Jun 16, 2020	SYSTEM	\$15,732.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
			0670 - Total				\$0.00	
0690	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		3	Jun 16, 2020	SYSTEM	(\$31,315.72)	
				3	Jun 16, 2020	SYSTEM	\$31,315.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user ellist2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$31,315.72)	
				4	Jul 1, 2020	SYSTEM	\$31,315.72	This adjustment offsets the original system-generated Overrun



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0690	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			2020			Payment Estimate Item Adjustment (0010) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$31,315.72)	
				5	Jul 16, 2020	SYSTEM	\$31,315.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total						\$0.00	
0690 - Total							\$0.00	
0720	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		2	Jun 2, 2020	SYSTEM	(\$12,436.39)	
				2	Jun 2, 2020	SYSTEM	\$12,436.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$12,436.39)	
	3	Jun 16, 2020	SYSTEM	\$12,436.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user ellist2 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				- Total		\$0.00		
Material - Total						\$0.00		
0720 - Total							\$0.00	
0740	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		3	Jun 16, 2020	SYSTEM	(\$13,485.24)	
				3	Jun 16, 2020	SYSTEM	\$13,485.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user ellist2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$13,485.24)	
	4	Jul 1, 2020	SYSTEM	\$13,485.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user ellist2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	5	Jul 16, 2020	SYSTEM	(\$13,485.24)				
5	Jul 16, 2020	SYSTEM	\$13,485.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user ellist2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
			- Total		\$0.00			
Material - Total						\$0.00		
0740 - Total							\$0.00	
0890	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		1	May 18, 2020	SYSTEM	\$2,192.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$2,192.75		
Construction Stockpile - Total						\$2,192.75		
0890 - Total							\$2,192.75	
0900	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$5,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$5,996.00		
Construction Stockpile - Total						\$5,996.00		
0900 - Total							\$5,996.00	
0910	MGS END ANCHOR	Construction Stockpile		1	May 18, 2020	SYSTEM	\$535.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$535.00		
Construction Stockpile - Total						\$535.00		
0910 - Total							\$535.00	
0920	TYPE A CRASHWORTHY END	Construction		1	May 18,	SYSTEM	\$4,530.00	Payment Estimate Item Adjustment generated Stockpile Transaction



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0920	TERMINAL (MASH)	Stockpile			2020			
	- Total				\$4,530.00			
	Construction Stockpile - Total						\$4,530.00	
	0920 - Total						\$4,530.00	
5004	18 IN. PIPE GROUP B	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$995.40)	
				5	Jul 16, 2020	SYSTEM	\$995.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '165.90000 - 165.90000, 'is applied (if non-zero).
		Overrun - Total				\$0.00		
		Overrun - Total						\$0.00
	5004 - Total						\$0.00	
Overall - Total							\$40,849.64	