



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 4, 2020

Pay Estimate Created Date: August 3, 2020

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 191115-D06 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2020 <b>Pay Period End</b> August 1, 2020	<b>Original Contract Amount</b> \$4,045,518.39 <b>Net Change Order Amount</b> (\$68,640.14) <b>Current Contract Amount</b> \$3,976,878.25
--------------------------------------	---	---	---

Approval Date				By User
August 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			ellist2
August 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			grahac1
August 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
November 1, 2020	November 1, 2020		39.31%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
191115-D06			
Total Posted Items Pay	\$895,477.33	\$667,911.19	\$1,563,388.52
Gross Item Adjustments	(\$113,931.56)	\$40,849.64	(\$73,081.92)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$101.40	\$101.40
		\$708,862.23	\$1,490,408.00
<b>Contract Total Payable This Estimate:</b>	<b>\$781,545.77</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3266	0130	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	STA	\$406.080	488.3	\$198,288.86
	0330	6181000	MOBILIZATION	LS	\$332,597.240	0.5	\$166,298.62
	0530	8061005	ROCK DITCH CHECK	LF	\$10.800	1,290	\$13,932.00
	0540	8061006	ALTERNATE DITCH CHECK	LF	\$9.000	655	\$5,895.00
	0560	8061019	SILT FENCE	LF	\$2.300	1,128	\$2,594.40
<b>Project J5S3266 - Total</b>							<b>\$387,008.88</b>
J5S3327	0760	2022010	REMOVAL OF IMPROVEMENTS	LS	\$2,399.970	1	\$2,399.97
	0780	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$67.460	6,211.4	\$419,021.04
	0790	4071005	TACK COAT	GAL	\$2.260	5,621	\$12,703.46
	0810	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	820.75	\$4,924.50
	0820	6161009	FLAG ASSEMBLY	EA	\$20.000	4	\$80.00
	0840	6181000	MOBILIZATION	LS	\$17,962.330	1	\$17,962.33
	0880	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$14.690	373	\$5,479.37
	0890	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$30.000	175	\$5,250.00
	0900	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$2,999.970	4	\$11,999.88
	0910	6061080	MGS END ANCHOR	EA	\$1,199.990	1	\$1,199.99
	0920	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,899.970	3	\$8,699.91
	0930	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$1,799.980	0.1	\$180.00
	0940	9031250A	U-CHANNEL POST, 3 LB	LF	\$22.000	648	\$14,256.00
	0950	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$40.000	16	\$640.00
	0960	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	LF	\$60.000	3	\$180.00
	0970	9035004A	SH-FLAT SHEET	SQFT	\$28.000	9	\$252.00
	0980	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$30.000	108	\$3,240.00
<b>Project J5S3327 - Total</b>							<b>\$508,468.45</b>
<b>Overall - Total</b>							<b>\$895,477.33</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 4, 2020

Pay Estimate Created Date: August 3, 2020

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 191115-D06 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2020 <b>Pay Period End</b> August 1, 2020	<b>Original Contract Amount</b> \$4,045,518.39 <b>Net Change Order Amount</b> (\$68,640.14) <b>Current Contract Amount</b> \$3,976,878.25
--------------------------------------	---	---	---

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3266	0430	CLASS B-1 CONCRETE (CULVERTS)	Material			-28.4	\$1,498.36	(\$42,553.42)
	0430	CLASS B-1 CONCRETE (CULVERTS)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user ellist2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	28.4	\$1,498.36	\$42,553.42
	0540	ALTERNATE DITCH CHECK	Overrun			-102	\$9.00	(\$918.00)
	0540	ALTERNATE DITCH CHECK	Overrun			-10	\$9.00	(\$90.00)
	0540	ALTERNATE DITCH CHECK	Overrun			-21	\$9.00	(\$189.00)
	0540	ALTERNATE DITCH CHECK	Overrun			-278	\$9.00	(\$2,502.00)
	0540	ALTERNATE DITCH CHECK	Overrun			-39	\$9.00	(\$351.00)
	0540	ALTERNATE DITCH CHECK	Overrun			-92	\$9.00	(\$828.00)
	0640	U-CHANNEL POST, 3 LB	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$7,439.04
	0650	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$2,485.20
	0690	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			-20.9	\$1,498.36	(\$31,315.72)
	0690	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user ellist2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	20.9	\$1,498.36	\$31,315.72
	0740	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			-9	\$1,498.36	(\$13,485.24)
	0740	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	9	\$1,498.36	\$13,485.24
J5S3327	0780	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,753.82	(\$2.89)	(\$5,065.73)
	0780	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,623.94	(\$2.89)	(\$4,690.59)
	0780	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,955.85	(\$2.89)	(\$5,649.28)
	0780	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	877.79	(\$2.89)	(\$2,535.41)
	0780	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-43.1	\$64.57	(\$2,783.04)
	0780	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Substandard Item	Both lanes mentioned in NCR 1 and NCR2 are substandard with irregularities per spec 402.10.5.1 amount calculated is 2529.2 tons 21,120' x 20' wide by 1" deep for 35,200 35,000/27 for 1303.7 1303.7 x 1.94 conversion factor in plans = 2529.2 tons line item adjustment intended for materials only of substandard product placement and does not reflect entire dollar amount for tons			(\$85,000.00)



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 4, 2020

Pay Estimate Created Date: August 3, 2020

Progress Estimate Number 6		Contract ID 191115-D06		Pay Period Start July 16, 2020		Original Contract Amount \$4,045,518.39		
		Prime Contractor Capital Paving & Construction, LLC		Pay Period End August 1, 2020		Net Change Order Amount (\$68,640.14)		
						Current Contract Amount \$3,976,878.25		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3327					involved			
	0890	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,192.75)
	0900	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,996.00)
	0910	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$535.00)
	0920	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,530.00)
	0930	CONCRETE FOOTINGS, EMBEDDED	Material			-0.1	\$1,799.98	(\$180.00)
	0930	CONCRETE FOOTINGS, EMBEDDED	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user ellist2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	0.1	\$1,799.98	\$180.00
	0940	U-CHANNEL POST, 3 LB	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$3,674.16
	0940	U-CHANNEL POST, 3 LB	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,674.16)
	0950	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$81.60
	0950	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$81.60)
	0960	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$65.70
	0960	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$65.70)
	0970	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$98.10
	0970	SH-FLAT SHEET	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$98.10)
	0980	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$1,177.20
	0980	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,177.20)
Total								(\$113,931.56)



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on August 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3266	FAS S401(82)	Resurface and add shoulders	W	MORGAN	from Versailles city limit to Route Y
J5S3327	FAS S402(4)	Resurface	J	MORGAN	from Route 5 to SME
Totals by Job Numbers					
J5S3266			This Estimate	Previous	To Date
	Posted Item Pay		\$387,008.88	\$667,911.19	\$1,054,920.07
	Gross Item Adjustments		\$5,046.24	\$27,595.89	\$32,642.13
	Gross Item Pay		\$392,055.12	\$695,507.08	\$1,087,562.20
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$87.42	\$87.42
J5S3327			This Estimate	Previous	To Date
	Posted Item Pay		\$508,468.45	\$0.00	\$508,468.45
	Gross Item Adjustments		(\$118,977.80)	\$13,253.75	(\$105,724.05)
	Gross Item Pay		\$389,490.65	\$13,253.75	\$402,744.40
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$13.98	\$13.98



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 4, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3266, Item 7034040, Project Item Line Number 0740, Material Set 703404096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	contractor has submitted paperwork, modot needs to enter results	ellist2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3266, Item 7034040, Project Item Line Number 0690, Material Set 703404096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	contractor has submitted paperwork, modot needs to enter results	ellist2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3266, Item 7034041, Project Item Line Number 0430, Material Set 703404196, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	contractor has submitted paperwork, modot needs to enter results	ellist2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3327, Item 9031010, Project Item Line Number 0930, Material Set 903101096, Material 0501CCCOM - Concrete, Commercial, Acceptance Action Generic 0501CCCOM is insufficient.	material was placed 7-31-2020 modot will enter test as time allows	ellist2	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-D06, Contract Project J5S3266, Project Item Line Number 0540, Contract Line Item Number 0540, Item 8061006, Minor Item.	No Remark was entered by Engineer	ellist2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191115-D06, Contract Project J5S3327, Project Item Line Number 0780, Contract Line Item Number 0780, Item 4020520, Minor Item.	No Remark was entered by Engineer	ellist2	Acknowledged



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on August 4, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-D06	J5S3266	0001	0040	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$6,799.92	\$6,799.92
		0001	0050	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$65,927.69	\$0.00
		0001	0051	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	0.52	\$50,927.69	\$26,380.54
		0001	0060	2035000	UNCLASSIFIED EXCAVATION	227.00	0.00	227.00	CUYD	227.00	\$18.50	\$4,199.50
		0001	0070	2063000	CLASS 3 EXCAVATION	42.00	0.00	42.00	CUYD	42.00	\$58.00	\$2,436.00
		0001	0080	2063300	CLASS 4 EXCAVATION	1.00	5.00	6.00	CUYD	6.00	\$203.17	\$1,219.02
		0001	0090	2063400	CLASS 4 EXCAVATION IN ROCK	7.00	-7.00	0.00	CUYD	0.00	\$177.77	\$0.00
		0001	0100	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	0.00	\$3,555.42	\$0.00
		0001	0110	2072000	LINEAR GRADING CLASS 2	4.30	0.00	4.30	STA	4.30	\$1,174.99	\$5,052.46
		0001	0120	2079909	MISC.GRAVEL GRADING	1.00	0.00	1.00	STA	1.00	\$1,092.02	\$1,092.02
		0001	0130	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	1,325.40	0.00	1,325.40	STA	901.30	\$406.08	\$365,999.90
		0001	0140	2142000	FURNISHING ROCK FILL	1,436.00	-1,436.00	0.00	CUYD	0.00	\$22.75	\$0.00
		0001	0150	2143000	PLACING ROCK FILL	1,436.00	-1,436.00	0.00	CUYD	0.00	\$12.75	\$0.00
		0001	0160	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	1,143.00	0.00	1,143.00	TONS	111.80	\$40.00	\$4,472.00
		0001	0170	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	18,091.70	0.00	18,091.70	TONS	0.00	\$51.95	\$0.00
		0001	0180	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	11,807.60	0.00	11,807.60	TONS	0.00	\$60.77	\$0.00
		0001	0190	4071005	TACK COAT	11,643.00	0.00	11,643.00	GAL	0.00	\$2.26	\$0.00
		0001	0200	6097000	ROCK LINING	251.00	250.00	501.00	CUYD	430.60	\$62.75	\$27,020.15
		0001	0210	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$507.92	\$0.00
		0001	0220	6161005	CONSTRUCTION SIGNS	1,604.00	0.00	1,604.00	SQFT	1,138.00	\$6.50	\$7,397.00
		0001	0230	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$100.00	\$0.00
		0001	0240	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$25.00	\$0.00
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	42.00	0.00	42.00	EA	42.00	\$16.00	\$672.00
		0001	0260	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	3.00	0.00	3.00	EA	3.00	\$150.00	\$450.00
		0001	0270	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$499.99	\$0.00
		0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$4,199.95	\$12,599.85
		0001	0290	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$13,499.84	\$0.00
		0001	0291	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	0.00	1.00	1.00	EA	1.00	\$6,000.00	\$6,000.00
		0001	0300	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	44.00	-40.00	4.00	EA	4.00	\$499.99	\$1,999.96
		0001	0310	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	4,950.00	-4,950.00	0.00	LF	0.00	\$16.00	\$0.00
		0001	0320	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	4,950.00	-4,500.00	450.00	LF	0.00	\$8.00	\$0.00
		0001	0330	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$332,597.24	\$249,447.93
		0001	0340	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0350	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	137,908.00	0.00	137,908.00	LF	0.00	\$0.17	\$0.00
		0001	0360	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	132,326.00	0.00	132,326.00	LF	0.00	\$0.17	\$0.00
		0001	0370	6207001	PAVEMENT MARKING REMOVAL	24,992.00	-21,607.00	3,385.00	LF	3,385.00	\$0.25	\$846.25
		0001	0380	6208063	TEMPORARY PAVEMENT MARKING	36,124.00	-32,071.00	4,053.00	EA	4,053.00	\$0.17	\$689.01
		0001	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,035.00	0.00	1,035.00	SQYD	0.00	\$9.70	\$0.00
		0001	0400	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	691.30	0.00	691.30	STA	0.00	\$11.50	\$0.00
		0001	0410	6269909	MISC.OPTIONAL SHOULDER RUMBLE STRIP	1,039.20	0.00	1,039.20	STA	0.00	\$11.50	\$0.00
		0001	0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,844.97	\$2,844.97
		0001	0430	7034041	CLASS B-1 CONCRETE (CULVERTS)	38.60	-10.20	28.40	CUYD	28.40	\$1,498.36	\$42,553.42
		0001	0440	7061030	REINFORCING STEEL (CULVERTS)	8,080.00	-1,730.00	6,350.00	LB	6,350.00	\$2.03	\$12,890.50
		0001	0450	7250315A	15 IN. PIPE GROUP B	35.00	0.00	35.00	LF	35.00	\$58.00	\$2,030.00
		0001	0460	7250336A	36 IN. PIPE GROUP B	3.00	5.00	8.00	LF	8.00	\$210.00	\$1,680.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on August 4, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-D06	J5S3266	0001	0470	7261015	15 IN. PIPE GROUP A	74.00	0.00	74.00	LF	74.00	\$72.00	\$5,328.00
		0001	0480	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	6.00	0.00	6.00	EA	6.00	\$310.00	\$1,860.00
		0001	0490	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$874.99	\$874.99
		0001	0500	8051000A	SEEDING - COOL SEASON MIXTURES	19.80	0.00	19.80	ACRE	0.30	\$2,049.98	\$614.99
		0001	0510	8061003	SEDIMENT TRAP EXCAVATION	157.10	0.00	157.10	CUYD	0.00	\$20.00	\$0.00
		0001	0520	8061004	SEDIMENT TRAP ROCK	157.10	0.00	157.10	CUYD	0.00	\$62.50	\$0.00
		0001	0530	8061005	ROCK DITCH CHECK	4,189.00	0.00	4,189.00	LF	2,654.65	\$10.80	\$28,670.22
		0001	0540	8061006	ALTERNATE DITCH CHECK	524.00	0.00	524.00	LF	1,066.00	\$9.00	\$9,594.00
		0001	0550	8061016	SEDIMENT REMOVAL	555.10	0.00	555.10	CUYD	0.00	\$22.88	\$0.00
		0001	0560	8061019	SILT FENCE	5,236.80	0.00	5,236.80	LF	4,837.00	\$2.30	\$11,125.10
		0010	0570	6061060	MGS GUARDRAIL	488.00	0.00	488.00	LF	0.00	\$24.00	\$0.00
		0010	0580	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$2,999.97	\$0.00
		0010	0590	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	0.00	\$3,649.96	\$0.00
		0010	0600	6062200A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	1.00	0.00	1.00	EA	0.00	\$2,399.97	\$0.00
		0010	0610	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	1.00	0.00	1.00	EA	0.00	\$599.99	\$0.00
		0010	0620	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7.00	0.00	7.00	EA	0.00	\$2,899.97	\$0.00
		0010	0630	6066630	GUARDRAIL ANCHOR, ROCK FACE	1.00	0.00	1.00	EA	0.00	\$3,599.96	\$0.00
		0040	0640	9031250A	U-CHANNEL POST, 3 LB	1,312.00	0.00	1,312.00	LF	0.00	\$20.00	\$0.00
		0040	0650	9035069A	SHF-FLAT SHEET FLUORESCENT	228.00	0.00	228.00	SQFT	0.00	\$20.00	\$0.00
		0040	0660	9039901	MISC.ADJUST EXISTING SIGNS	1.00	0.00	1.00	LS	0.00	\$29,999.65	\$0.00
		0070	0670	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	10.50	0.00	10.50	CUYD	10.50	\$1,498.36	\$15,732.78
		0070	0680	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	2,490.00	0.00	2,490.00	LB	2,490.00	\$2.03	\$5,054.70
		0071	0690	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	20.90	0.00	20.90	CUYD	20.90	\$1,498.36	\$31,315.72
		0071	0700	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	3,910.00	0.00	3,910.00	LB	3,910.00	\$2.03	\$7,937.30
		0071	0710	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	94.00	0.00	94.00	LF	0.00	\$253.96	\$0.00
		0072	0720	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	8.30	0.00	8.30	CUYD	8.30	\$1,498.36	\$12,436.39
		0072	0730	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	2,220.00	0.00	2,220.00	LB	2,220.00	\$2.03	\$4,506.60
		0073	0740	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	9.00	0.00	9.00	CUYD	9.00	\$1,498.36	\$13,485.24
		0073	0750	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	2,180.00	0.00	2,180.00	LB	2,180.00	\$2.03	\$4,425.40
		0001	5001	6169901	MISC.Misc. Traffic Control Setup and Flagging	0.00	1.00	1.00	LS	1.00	\$37,181.65	\$37,181.65
		0001	5002	1046002	VALUE ENGINEERING	0.00	41,030.20	41,030.20	EA	41,030.20	\$1.00	\$41,030.20
		0001	5003	7250315A	15 IN. PIPE GROUP B	0.00	51.00	51.00	LF	51.00	\$110.25	\$5,622.75
		0001	5004	7250318A	18 IN. PIPE GROUP B	0.00	31.00	31.00	LF	31.00	\$165.90	\$5,142.90
		0001	5005	7250321A	21 IN. PIPE GROUP B	0.00	10.00	10.00	LF	10.00	\$189.00	\$1,890.00
		0001	5006	7250324A	24 IN. PIPE GROUP B	0.00	9.00	9.00	LF	9.00	\$190.31	\$1,712.79
		0001	5007	7250330A	30 IN. PIPE GROUP B	0.00	11.00	11.00	LF	11.00	\$197.13	\$2,168.43
		0001	5008	7250342A	42 IN. PIPE GROUP B	0.00	12.00	12.00	LF	12.00	\$225.85	\$2,710.20
		0001	5009	6044012	PIPE COLLAR, TYPE B	0.00	3.00	3.00	EA	3.00	\$551.25	\$1,653.75
		0001	5010	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$3,097.50	\$3,097.50
		0001	5011	6169901	MISC.Misc traffic control for pipe work	0.00	1.00	1.00	LS	1.00	\$5,040.00	\$5,040.00
		0001	5012	2149910	MISC.Furnishing Rock Fill (tons)	0.00	1,674.00	1,674.00	TONS	1,674.00	\$22.75	\$38,083.50
		0001	5013	2149910	MISC.Placing Rock Fill (tons)	0.00	1,674.00	1,674.00	TONS	1,674.00	\$12.75	\$21,343.50
Project J5S3266 - Total Value Posted to Date as of Report Generated Date												\$1,106,411.01
J5S3327	0001	0760	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,399.97	\$2,399.97	
		0770	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	2.00	0.00	2.00	TONS	0.00	\$169.22	\$0.00	
		0780	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	6,168.30	0.00	6,168.30	TONS	6,211.40	\$67.46	\$419,021.04	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-D06	J5S3327	0001	0790	4071005	TACK COAT	7,476.00	0.00	7,476.00	GAL	5,621.00	\$2.26	\$12,703.46
		0001	0800	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$507.92	\$0.00
		0001	0810	6161005	CONSTRUCTION SIGNS	1,189.00	0.00	1,189.00	SQFT	820.75	\$6.00	\$4,924.50
		0001	0820	6161009	FLAG ASSEMBLY	16.00	0.00	16.00	EA	4.00	\$20.00	\$80.00
		0001	0830	6161025	CHANNELIZER (TRIM LINE)	25.00	0.00	25.00	EA	0.00	\$16.00	\$0.00
		0001	0840	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$17,962.33	\$17,962.33
		0001	0850	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	12.00	0.00	12.00	LF	0.00	\$35.00	\$0.00
		0001	0860	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	84,860.00	0.00	84,860.00	LF	0.00	\$0.17	\$0.00
		0001	0870	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	76,176.00	0.00	76,176.00	LF	0.00	\$0.17	\$0.00
		0001	0880	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	594.00	0.00	594.00	SQYD	373.00	\$14.69	\$5,479.37
		0010	0890	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	175.00	0.00	175.00	LF	175.00	\$30.00	\$5,250.00
		0010	0900	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,999.97	\$11,999.88
		0010	0910	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,199.99	\$1,199.99
		0010	0920	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$2,899.97	\$8,699.91
		0040	0930	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.10	\$1,799.98	\$180.00
		0040	0940	9031250A	U-CHANNEL POST, 3 LB	648.00	0.00	648.00	LF	648.00	\$22.00	\$14,256.00
		0040	0950	9031280	2.5 IN. PSST POST - 12 GA.	16.00	0.00	16.00	LF	16.00	\$40.00	\$640.00
		0040	0960	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	0.00	3.00	LF	3.00	\$60.00	\$180.00
		0040	0970	9035004A	SH-FLAT SHEET	9.00	0.00	9.00	SQFT	9.00	\$28.00	\$252.00
		0040	0980	9035069A	SHF-FLAT SHEET FLUORESCENT	108.00	0.00	108.00	SQFT	108.00	\$30.00	\$3,240.00
Project J5S3327 - Total Value Posted to Date as of Report Generated Date												\$508,468.45
191115-D06 Overall - Total Value Posted to Date as of Report Generated Date												\$1,614,879.47





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3266

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0130	2079909	MISC. GRADING	7/16/20	7/16/20	52.50	STA	5253 ft for 52.5 sta	10.795	lt	9.8	lt	
			7/17/20	7/21/20	21.10	STA	2112 ft for 21.1 sta.	13.510	rt	13.910	rt	
			7/23/20	7/24/20	14.60	STA	1457 ft for 14.6 sta	13.910	rt	14.186	rt	
			7/24/20	7/28/20	147.10	STA	14,710 ft for 147.1 sta.	14.186	lt	11.400	lt	
			7/25/20	7/28/20	52.50	STA	5250 ft for 52.5 sta	9.80	rt	10.795	rt	
			7/27/20	7/28/20	58.00	STA	5808 ft for 58 sta.	9.8	lt	8.7	lt	
			7/28/20	7/28/20	42.20	STA	4220 ft for 42.2 sta	8.7	lt	7.9	lt	
			7/28/20	7/28/20	58.10	STA	5810 ft for 58.1 sta	9.8	rt	8.7	rt	
			7/29/20	7/29/20	42.20	STA	4224 ft for 42.2 sta	7.9	rt	8.7	rt	
0330	6181000	MOBILIZATION	7/23/20	7/24/20	0.50	LS	25% of contract obtained per spec	1.094		14.186		
0530	8061005	ROCK DITCH CHECK	7/16/20	7/21/20	8.00	LF		9.911	L			
				7/21/20	9.00	LF		10.25	L			
				7/21/20	9.00	LF		10.841	R			
				7/21/20	9.00	LF		9.987	L			
				7/21/20	10.00	LF		10.063	L			
				7/21/20	10.00	LF		10.126	L			
				7/21/20	10.00	LF		10.691	L			
				7/21/20	11.00	LF		10.088	L			
				7/21/20	11.00	LF		10.104	L			
				7/21/20	11.00	LF		10.142	L			
				7/21/20	11.00	LF		10.807	R			
				7/21/20	11.00	LF		10.824	R			
				7/21/20	12.00	LF		10.866	R			
				7/21/20	14.00	LF		10.286	L			
				7/21/20	14.00	LF		9.935	L			
				7/21/20	15.00	LF		10.18	L			
				7/21/20	16.00	LF		10.866	L			
			7/20/20	7/22/20	6.00	LF		13.698	R			
				7/22/20	9.00	LF		13.545	R			
				7/22/20	10.00	LF		13.59	R			
				7/22/20	10.00	LF		13.77	R			
				7/22/20	11.00	LF		13.57	R			
				7/22/20	11.00	LF		13.744	R			
				7/22/20	15.00	LF		13.616	R			
				7/22/20	15.00	LF		13.682	R			
				7/22/20	17.00	LF		13.6	R			
			7/23/20	7/27/20	11.00	LF		13.870	r			
				7/27/20	11.00	LF		13.877	R			
				7/27/20	11.00	LF		14.014	R			
				7/27/20	12.00	LF		13.873	R			
				7/27/20	12.00	LF		13.988	R			
				7/27/20	15.00	LF		13.871	R			
				7/27/20	15.00	LF		13.957	R			
				7/27/20	15.00	LF		13.967	R			
				7/27/20	15.00	LF		13.974	R			
			7/27/20	7/28/20	4.00	LF		13.899	L			
				7/28/20	5.00	LF		13.875	L			
				7/28/20	6.00	LF		10.049	R			
				7/28/20	6.00	LF		10.071	R			
				7/28/20	6.00	LF		10.087	R			
				7/28/20	6.00	LF		10.105	R			
				7/28/20	6.00	LF		10.121	R			
				7/28/20	6.00	LF		10.398	R			
				7/28/20	6.00	LF		10.415	R			
				7/28/20	6.00	LF		10.451	R			
				7/28/20	6.00	LF		10.541	R			
				7/28/20	6.00	LF		10.685	R			
				7/28/20	6.00	LF		13.934	L			
				7/28/20	6.00	LF		9.440	L			
				7/28/20	6.00	LF		9.684	L			
				7/28/20	7.00	LF		10.133	R			
				7/28/20	7.00	LF		10.182	R			
				7/28/20	7.00	LF		10.341	R			
				7/28/20	7.00	LF		10.552	R			
				7/28/20	7.00	LF		13.951	L			
				7/28/20	7.00	LF		9.207	L			
				7/28/20	7.00	LF		9.312	L			
				7/28/20	8.00	LF		10.009	R			
				7/28/20	8.00	LF		10.148	R			
				7/28/20	8.00	LF		10.247	R			
				7/28/20	8.00	LF		10.372	R			
				7/28/20	8.00	LF		10.536	R			
				7/28/20	8.00	LF		13.902	L			
				7/28/20	8.00	LF		13.983	L			



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0530	8061005	ROCK DITCH CHECK	7/27/20	7/28/20	8.00	LF		14.003	L			
				7/28/20	8.00	LF		9.404	L			
				7/28/20	8.00	LF		9.684	L			
				7/28/20	8.00	LF		9.684	R			
				7/28/20	8.00	LF		9.985	R			
				7/28/20	9.00	LF		9.488	R			
				7/28/20	9.00	LF		9.561	R			
				7/28/20	10.00	LF		10.271	R			
				7/28/20	10.00	LF		9.207	R			
				7/28/20	10.00	LF		9.323	R			
				7/28/20	10.00	LF		9.537	R			
				7/28/20	11.00	LF		14.049	L			
				7/28/20	11.00	LF		9.381	R			
				7/28/20	12.00	LF		14.145	L			
				7/28/20	14.00	LF		9.232	R			
				7/28/20	15.00	LF		14.156	L			
				7/28/20	17.00	LF		9.440	R			
			7/28/20	7/28/20	5.00	LF		8.233	L			
				7/28/20	6.00	LF		8.562	L			
				7/28/20	7.00	LF		8.295	L			
				7/28/20	7.00	LF		8.819	L			
				7/28/20	7.00	LF		8.875	L			
				7/28/20	8.00	LF		8.315	L			
				7/28/20	8.00	LF		8.358	L			
				7/28/20	8.00	LF		8.631	L			
				7/28/20	8.00	LF		8.801	L			
				7/28/20	9.00	LF		8.486	L			
				7/28/20	9.00	LF		8.543	L			
				7/28/20	9.00	LF		8.823	L			
				7/28/20	9.00	LF		8.884	L			
				7/28/20	10.00	LF		8.335	L			
				7/28/20	10.00	LF		8.46	L			
				7/28/20	10.00	LF		8.518	L			
				7/28/20	12.00	LF		8.271	L			
				7/28/20	12.00	LF		8.569	L			
				7/28/20	17.00	LF		8.863	L			
				7/28/20	25.00	LF		8.281	L			
				7/28/20	29.00	LF		9.739	L			
			7/29/20	8/2/20	6.00	LF		8.102	L			
				8/2/20	7.00	LF		7.914	R			
				8/2/20	7.00	LF		8.190	L			
				8/2/20	7.00	LF		8.285	R			
				8/2/20	7.00	LF		8.451	R			
				8/2/20	8.00	LF		7.941	R			
				8/2/20	8.00	LF		7.943	L			
				8/2/20	8.00	LF		7.961	L			
				8/2/20	8.00	LF		8.065	R			
				8/2/20	8.00	LF		8.086	R			
				8/2/20	8.00	LF		8.124	L			
				8/2/20	8.00	LF		8.157	R			
				8/2/20	8.00	LF		8.161	L			
				8/2/20	8.00	LF		8.190	L			
				8/2/20	8.00	LF		8.190	R			
				8/2/20	8.00	LF		8.206	R			
				8/2/20	8.00	LF		8.341	R			
				8/2/20	8.00	LF		8.428	R			
				8/2/20	9.00	LF		8.102	R			
				8/2/20	9.00	LF		8.365	R			
				8/2/20	14.00	LF		8.318	R			
				8/2/20	15.00	LF		8.039	R			
				8/2/20	15.00	LF		8.055	L			
				8/2/20	20.00	LF		10.509	L			
				8/2/20	20.00	LF		9.451	L			
0540	8061006	ALTERNATE DITCH CHECK	7/16/20	7/21/20	8.00	LF		10.755	L			
				7/21/20	9.00	LF		10.691	L			
				7/21/20	10.00	LF		10.79	L			
				7/21/20	10.00	LF		10.823	L			
				7/21/20	15.00	LF		10.728	L			
				7/21/20	20.00	LF		9.991	L			
				7/21/20	30.00	LF		10.286	L			
			7/20/20	7/22/20	0.00	LF		13.682	R			
				7/22/20	10.00	LF		13.6	R			
			7/23/20	7/27/20	10.00	LF		13.957	R			
				7/27/20	11.00	LF		13.871	R			
			7/27/20	7/28/20	9.00	LF		14.178	R			
				7/28/20	9.00	LF		9.588R				



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0540	8061006	ALTERNATE DITCH CHECK	7/27/20	7/28/20	9.00	LF		9.684	R			
				7/28/20	10.00	LF		14.09	R			
				7/28/20	10.00	LF		14.129	R			
				7/28/20	10.00	LF		14.157	R			
				7/28/20	10.00	LF		9.207	L			
				7/28/20	10.00	LF		9.207	R			
				7/28/20	10.00	LF		9.440	R			
				7/28/20	10.00	LF		9.608	L			
				7/28/20	12.00	LF		13.902	L			
				7/28/20	12.00	LF		14.014	R			
				7/28/20	12.00	LF		14.048	R			
				7/28/20	12.00	LF		14.066	R			
				7/28/20	12.00	LF		9.312	L			
				7/28/20	12.00	LF		9.440	L			
				7/28/20	14.00	LF		13.934	L			
				7/28/20	14.00	LF		14.067	L			
				7/28/20	14.00	LF		14.13	L			
				7/28/20	15.00	LF		14.115	L			
				7/28/20	20.00	LF		14.061	L			
				7/28/20	32.00	LF		9.684	L			
			7/28/20	7/28/20	9.00	LF		8.661	L			
				7/28/20	10.00	LF		8.281	L			
				7/28/20	10.00	LF		8.693	L			
				7/28/20	10.00	LF		8.863	L			
			7/29/20	8/2/20	8.00	LF		8.190	R			
				8/2/20	9.00	LF		8.126	R			
				8/2/20	9.00	LF		8.491	R			
				8/2/20	10.00	LF		8.190	L			
				8/2/20	10.00	LF		8.285	R			
				8/2/20	10.00	LF		8.596	R			
				8/2/20	11.00	LF		8.615	R			
				8/2/20	12.00	LF		7.961	L			
				8/2/20	25.00	LF		9.541	L			
				8/2/20	37.00	LF		9.541	L			
0560	8061019	SILT FENCE	7/16/20	8/2/20	64.00	LF		10.552	L			
				7/21/20	75.00	LF		10.814	L	10.798	L	
				7/21/20	88.00	LF		10.725	L	10.708	L	
				7/21/20	142.00	LF		10.755	L	10.728	L	
				7/21/20	251.00	LF		10.866	L	10.823	L	
				7/20/20	7/22/20	12.00	LF	13.682	R			Alt ditch check in leu of silt fence.
				7/27/20	7/28/20	12.00	LF	9.846	R			
				7/28/20	23.00	LF		9.860	R			Alt. ditch check in leu of silt fence.
				7/28/20	50.00	LF		14.059	L			Alt. ditch check in leu of silt fence.
				7/28/20	81.00	LF		9.777	R			
			7/29/20	8/2/20	22.00	LF		8.065	L			
				8/2/20	62.00	LF		10.509	L			
				8/2/20	100.00	LF		10.520	L			
				8/2/20	210.00	LF		7.961	L			

Project: J5S3327

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0760	2022010	REMOVAL OF IMPROVEMENTS	7/31/20	8/3/20	1.00	LS	old guardrail and sign removals on bridge A5017	.137	rt	.231	lt	
0780	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	7/21/20	7/21/20	1,753.82	TONS	Day 1 route J.SME (8.247 to 3.797) left lane	8.247	lt	3.797	lt	
			7/22/20	7/23/20	1,623.94	TONS	Route J rt lane, backed up and matched from SME to LM 4.01	8.247	rt	4.01	rt	
			7/23/20	7/24/20	605.85	TONS	Route J right side matching	4.01	rt	2.356	rt	
			7/24/20	7/24/20	1,350.00	TONS	Route J left lane	.020	lt	3.797		
			7/24/20	7/28/20	0.05	TONS	pay to nearest tenth	0.2		8.247		
			7/28/20	7/28/20	877.74	TONS	Route J Final day paving	2.356	rt	.020	rt	
			7/21/20	7/21/20	1,758.00	GAL	Route J sslh at 140 degrees zero cut from 1800 gallons	8.247	lt	3.797	lt	
			7/22/20	7/23/20	1,392.00	GAL	Route J rt lane, backed up and matched from SME to LM 4.01	8.247	rt	4.01	rt	
0790	4071005	TACK COAT	7/23/20	7/24/20	1,597.00	GAL	see line 0780 today for locations placed and asphalt report 3	0.020	lt	4.01		
			7/24/20	7/28/20	874.00	GAL	Route J Final day paving SL	2.356	rt	.020	rt	
			7/28/20	7/28/20	4.50	SQFT	G020-4 Pilot Car Follow Me	.020		8.247		
			7/28/20	7/28/20	16.00	SQFT	G020-2 End Road Work	.020		8.247		
0810	6161005	CONSTRUCTION SIGNS	7/28/20	7/28/20	20.00	SQFT	G020-1 Road work next XX miles	.020		8.247		
			7/28/20	7/28/20	24.00	SQFT	Special Work Zone No Phone Zone	.020		8.247		
			7/28/20	7/28/20	36.00	SQFT	Special Rate Our Work Zone	.020		8.247		
			7/28/20	7/28/20	64.00	SQFT	W020-4 One Lane Road Ahead Lane drop packages	.020		8.247		
			7/28/20	7/28/20	64.00	SQFT	W020-7a Flagger	.020		8.247		
			7/28/20	7/28/20	96.25	SQFT	G020-4a Pilot Car in Use Wait and Follow	.020		8.247		
			7/28/20	7/28/20	112.00	SQFT	W020-1 Roadwork Ahead 4-Lane drop packages 3-Sideroads Route J	.020		8.247		



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 4, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0810	6161005	CONSTRUCTION SIGNS	7/20/20	7/28/20	128.00	SQFT	W08-12 No Center Line	.020		8.247		
				7/28/20	256.00	SQFT	W08-11 Uneven Lanes	.020		8.247		
0820	6161009	FLAG ASSEMBLY	7/20/20	7/28/20	4.00	EA	Flags on road work signs(2-sets)	.020		8.247		
0840	6181000	MOBILIZATION	7/23/20	7/24/20	1.00	LS	50% of contract obtained per spec	.020		8.247		
0880	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7/20/20	7/28/20	0.50	SQYD	Rounding- Use 373 sqyds	.020		8.247		
				7/28/20	36.40	SQYD	0.10 at Mccasland rd paved approach 82 ft x 4 ft for 36.4 sqyds	.10	rt			
				7/28/20	61.10	SQYD	Route J and Route 5 intersection 25' long X 22' wide for 61.1 sqyds	.020				
				7/28/20	66.70	SQYD	Route J and Route 135 intersection 25' long X 24' wide for 66.7 sqyds	5.583				
				7/28/20	66.70	SQYD	Route J and Route 135 intersection 25' long X 24' wide for 66.7 sqyds	5.814				
				7/28/20	69.40	SQYD	Route J and Bridge A5017 25' long X 25' wide for 69.4 sqyds	.158				
				7/28/20	72.20	SQYD	Route J and Bridge A5017 25' long X 26' wide for 72.2 sqyds	.209				
0890	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	7/31/20	8/3/20	175.00	LF	Bridge A5017 Lm .136 to .160 rt for 37.5 ft LM .154 to .166 lt for 37.5 ft LM .201 to .227 rt for 50 ft LM .209 to .235 lt for 50 ft total 175 ft	.136	rt	.235	lt	
0900	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	7/31/20	8/3/20	4.00	EA	4 corners of bridge A5017 per plan sheet	.160	lt	.201	rt	
0910	6061080	MGS END ANCHOR	7/31/20	8/3/20	1.00	EA	driveway end anchor	.154	lt			
0920	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	7/31/20	8/3/20	3.00	EA	CET's for bridge A5017 per plan sheet	.136	lt	.235	rt	
0930	9031010	CONCRETE FOOTINGS, EMBEDDED	7/31/20	8/3/20	0.10	CUYD	footing for stop ahead sign	.070	lt			
0940	9031250A	U-CHANNEL POST, 3 LB	7/31/20	8/3/20	648.00	LF	chevrons at 3 box culverts at LM's 1.127 - 1.630 and 2.817 qty 12 at each location qty per plan sheet	1.127	lt	2.817	rt	
0950	9031280	2.5 IN. PSST POST - 12 GA.	7/31/20	8/3/20	16.00	LF	post for stop ahead sign	.070	lt			
0960	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	7/31/20	8/3/20	3.00	LF	footing anchor for stop ahead sign	.070	lt			
0970	9035004A	SH-FLAT SHEET	7/31/20	8/3/20	9.00	SQFT	stop ahead sign itself	.070	lt			
0980	9035069A	SHF-FLAT SHEET FLUORESCENT	7/31/20	8/3/20	108.00	SQFT	chevrons at 3 box culverts at LM's 1.127 - 1.630 and 2.817 qty 12 at each location	1.127	lt	2.817	rt	

**The information below this line are details from Line Item agency views.**  
No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0060	UNCLASSIFIED EXCAVATION	Price		3	Jun 16, 2020	SYSTEM	(\$76.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$76.95)	
	Price - Total						(\$76.95)	
	0060 - Total						(\$76.95)	
0080	CLASS 4 EXCAVATION	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$1,015.85)	
				5	Jul 16, 2020	SYSTEM	\$1,015.85	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',203.17000 - 203.17000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total						\$0.00	
	0080 - Total						\$0.00	
0200	ROCK LINING	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$3,055.92)	
				5	Jul 16, 2020	SYSTEM	\$3,055.93	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',62.75000 - 62.75000, 'is applied (if non-zero).
	Overrun - Total				\$0.01			
	Overrun - Total						\$0.01	
	0200 - Total						\$0.01	
0370	PAVEMENT MARKING REMOVAL	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$202.75)	
				5	Jul 16, 2020	SYSTEM	\$202.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.25000 - 0.25000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total						\$0.00	
	0370 - Total						\$0.00	
0380	TEMPORARY PAVEMENT MARKING	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$251.43)	
				5	Jul 16, 2020	SYSTEM	\$251.43	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.17000 - 0.17000, 'is applied (if non-zero).
	Overrun - Total				\$0.00			
	Overrun - Total						\$0.00	
	0380 - Total						\$0.00	
0430	CLASS B-1 CONCRETE (CULVERTS)	Material		2	Jun 2, 2020	SYSTEM	(\$7,536.75)	
				2	Jun 2, 2020	SYSTEM	\$7,536.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user ellist2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$12,211.63)	
				3	Jun 16, 2020	SYSTEM	\$12,211.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user ellist2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$42,553.42)	
				4	Jul 1, 2020	SYSTEM	\$42,553.42	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user ellist2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$42,553.42)	
				5	Jul 16, 2020	SYSTEM	\$42,553.42	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user ellist2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$42,553.42)	
				6	Aug 3, 2020	SYSTEM	\$42,553.42	This adjustment offsets the original system-generated Overrun



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0430	CLASS B-1 CONCRETE (CULVERTS)	Material			2020			Payment Estimate Item Adjustment (0006) due to user ellist2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0430 - Total							\$0.00	
0540	ALTERNATE DITCH CHECK	Overrun	Overrun	6	Aug 3, 2020	SYSTEM	(\$4,878.00)	
			Overrun - Total				(\$4,878.00)	
	Overrun - Total						(\$4,878.00)	
0540 - Total							(\$4,878.00)	
0570	MGS GUARDRAIL	Construction Stockpile		1	May 18, 2020	SYSTEM	\$5,202.08	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$5,202.08	
	Construction Stockpile - Total						\$5,202.08	
0570 - Total							\$5,202.08	
0580	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$4,497.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$4,497.00	
	Construction Stockpile - Total						\$4,497.00	
0580 - Total							\$4,497.00	
0590	MGS BRIDGE APPROACH TRANSITION (THREE-BEAM BRIDGE)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$6,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$6,200.00	
	Construction Stockpile - Total						\$6,200.00	
0590 - Total							\$6,200.00	
0600	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$1,029.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$1,029.00	
	Construction Stockpile - Total						\$1,029.00	
0600 - Total							\$1,029.00	
0610	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Construction Stockpile		1	May 18, 2020	SYSTEM	\$146.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$146.00	
	Construction Stockpile - Total						\$146.00	
0610 - Total							\$146.00	
0620	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$10,570.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$10,570.00	
	Construction Stockpile - Total						\$10,570.00	
0620 - Total							\$10,570.00	
0630	GUARDRAIL ANCHOR, ROCK FACE	Construction Stockpile		1	May 18, 2020	SYSTEM	\$28.75	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$28.75	
	Construction Stockpile - Total						\$28.75	
0630 - Total							\$28.75	
0640	U-CHANNEL POST, 3 LB	Construction Stockpile		6	Aug 3, 2020	SYSTEM	\$7,439.04	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$7,439.04	
	Construction Stockpile - Total						\$7,439.04	
0640 - Total							\$7,439.04	
0650	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		6	Aug 3, 2020	SYSTEM	\$2,485.20	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$2,485.20	
	Construction Stockpile - Total						\$2,485.20	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0650 - Total							\$2,485.20	
0670	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		2	Jun 2, 2020	SYSTEM	(\$15,732.78)	
				2	Jun 2, 2020	SYSTEM	\$15,732.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user ellist2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$15,732.78)	
				3	Jun 16, 2020	SYSTEM	\$15,732.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total							\$0.00	
0670 - Total							\$0.00	
0690	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		3	Jun 16, 2020	SYSTEM	(\$31,315.72)	
				3	Jun 16, 2020	SYSTEM	\$31,315.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user ellist2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$31,315.72)	
				4	Jul 1, 2020	SYSTEM	\$31,315.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$31,315.72)	
				5	Jul 16, 2020	SYSTEM	\$31,315.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$31,315.72)	
				6	Aug 3, 2020	SYSTEM	\$31,315.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user ellist2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total							\$0.00	
0690 - Total							\$0.00	
0720	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		2	Jun 2, 2020	SYSTEM	(\$12,436.39)	
				2	Jun 2, 2020	SYSTEM	\$12,436.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$12,436.39)	
				3	Jun 16, 2020	SYSTEM	\$12,436.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user ellist2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total							\$0.00	
0720 - Total							\$0.00	
0740	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		3	Jun 16, 2020	SYSTEM	(\$13,485.24)	
				3	Jun 16, 2020	SYSTEM	\$13,485.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user ellist2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$13,485.24)	
				4	Jul 1,	SYSTEM	\$13,485.24	This adjustment offsets the original system-generated Overrun



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0740	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			2020			Payment Estimate Item Adjustment (0011) due to user ellist2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$13,485.24)	
				5	Jul 16, 2020	SYSTEM	\$13,485.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user ellist2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$13,485.24)	
				6	Aug 3, 2020	SYSTEM	\$13,485.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user ellist2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0740 - Total							\$0.00	
0780	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	SUBI	6	Aug 3, 2020	ellist2	(\$85,000.00)	Both lanes mentioned in NCR 1 and NCR2 are substandard with irregularities per spec 402.10.5.1 amount calculated is 2529.2 tons 21,120' x 20' wide by 1" deep for 35,200 35,000/27 for 1303.7 1303.7 x 1.94 conversion factor in plans = 2529.2 tons line item adjustment intended for materials only of substandard product placement and does not reflect entire dollar amount for tons involved
			SUBI - Total				(\$85,000.00)	
	Other Item Adjustment - Total							(\$85,000.00)
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	6	Aug 3, 2020	SYSTEM	(\$2,783.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Overrun - Total				(\$2,783.04)	
	Overrun - Total							(\$2,783.04)
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		6	Aug 3, 2020	SYSTEM	(\$17,941.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$17,941.01)	
Price - Total							(\$17,941.01)	
0780 - Total							(\$105,724.05)	
0890	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		1	May 18, 2020	SYSTEM	\$2,192.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Aug 3, 2020	SYSTEM	(\$2,192.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
Construction Stockpile - Total							\$0.00	
0890 - Total							\$0.00	
0900	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$5,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Aug 3, 2020	SYSTEM	(\$5,996.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
Construction Stockpile - Total							\$0.00	
0900 - Total							\$0.00	
0910	MGS END ANCHOR	Construction Stockpile		1	May 18, 2020	SYSTEM	\$535.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Aug 3, 2020	SYSTEM	(\$535.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
Construction Stockpile - Total							\$0.00	
0910 - Total							\$0.00	
0920	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$4,530.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Aug 3, 2020	SYSTEM	(\$4,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0920		Construction Stockpile	- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0920 - Total							\$0.00	
0930	CONCRETE FOOTINGS, EMBEDDED	Material		6	Aug 3, 2020	SYSTEM	(\$180.00)	
				6	Aug 3, 2020	SYSTEM	\$180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user ellist2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0930 - Total							\$0.00	
0940	U-CHANNEL POST, 3 LB	Construction Stockpile		6	Aug 3, 2020	SYSTEM	\$0.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0940 - Total							\$0.00	
0950	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		6	Aug 3, 2020	SYSTEM	\$0.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0950 - Total							\$0.00	
0960	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		6	Aug 3, 2020	SYSTEM	\$0.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0960 - Total							\$0.00	
0970	SH-FLAT SHEET	Construction Stockpile		6	Aug 3, 2020	SYSTEM	\$0.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0970 - Total							\$0.00	
0980	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		6	Aug 3, 2020	SYSTEM	\$0.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0980 - Total							\$0.00	
5004	18 IN. PIPE GROUP B	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$995.40)	
				5	Jul 16, 2020	SYSTEM	\$995.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',165.90000 - 165.90000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
5004 - Total							\$0.00	
Overall - Total							(\$73,081.92)	