



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 20	Contract ID 191115-F01 Prime Contractor N.B. West Contracting Company	Pay Period Start December 2, 2020 Pay Period End December 15, 2020	Original Contract Amount \$16,388,000.00 Net Change Order Amount \$76.86 Current Contract Amount \$16,388,076.86
---------------------------------------	--	---	---

Approval Date		By User
December 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	REEDV1
December 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
December 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 27, 2021	August 27, 2021		95.72%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 20

	This Estimate	Previous	To Date
191115-F01			
Total Posted Items Pay	\$363,724.54	\$15,322,317.69	\$15,686,042.23
Gross Item Adjustments	(\$61,327.86)	(\$564,417.50)	(\$625,745.36)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$14,757,900.19	\$15,060,296.87
Contract Total Payable This Estimate:	\$302,396.68		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613295	0080	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS 3	LF	\$9.000	5,899	\$53,091.00
	0250	6042010	ADJUSTING MANHOLE	EA	\$525.000	2	\$1,050.00
	0320	6085008	PAVED APPROACH, 8 IN.	SQYD	\$67.000	223.2	\$14,954.40
	0400	6116010A	SLOPE PROTECTION	SQYD	\$44.000	316	\$13,904.00
	0530	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	LF	\$161.000	36	\$5,796.00
	0600	6191000	PAVEMENT EDGE TREATMENT	LF	\$2.400	199	\$477.60
	0610	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	LF	\$6.000	2,828	\$16,968.00
	0630	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	LF	\$19.000	339	\$6,441.00
	0640	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$300.000	88	\$26,400.00
	0650	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	EA	\$250.000	3	\$750.00
	0660	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	EA	\$350.000	3	\$1,050.00
	0670	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	EA	\$25.000	123	\$3,075.00
	0680	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.200	291,948	\$58,389.60
	0690	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.200	197,111	\$39,422.20
	0700	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$1.000	9,667	\$9,667.00
	0710	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.110	42,624	\$4,688.64
	0720	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.110	55,840	\$6,142.40
	0780	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$20.250	158.8	\$3,215.70
	0900	6061060	MGS GUARDRAIL	LF	\$20.000	251	\$5,020.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 20	Contract ID 191115-F01 Prime Contractor N.B. West Contracting Company	Pay Period Start December 2, 2020 Pay Period End December 15, 2020	Original Contract Amount \$16,388,000.00 Net Change Order Amount \$76.86 Current Contract Amount \$16,388,076.86
---------------------------------------	--	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613295	0910	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$22.000	1,926	\$42,372.00
	0950	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$2,800.000	1	\$2,800.00
	0960	6061074	MGS HEIGHT AND BLOCK TRANSITION	EA	\$550.000	19	\$10,450.00
	0970	6061075	MGS LONG SPAN GUARDRAIL SECTION	EA	\$2,800.000	2	\$5,600.00
	0980	6061080	MGS END ANCHOR	EA	\$1,000.000	6	\$6,000.00
	0990	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,600.000	10	\$26,000.00
Project J613295 - Total							\$363,724.54
Overall - Total							\$363,724.54

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613295	0080	MISC.	Overrun			200	\$9.00	\$1,800.00
	0080	MISC.	Overrun			313	\$9.00	\$2,817.00
	0080	MISC.	Overrun			-401	\$9.00	(\$3,609.00)
	0080	MISC.	Overrun			313	\$9.00	\$2,817.00
	0080	MISC.	Overrun			-388	\$9.00	(\$3,492.00)
	0080	MISC.	Overrun			-376	\$9.00	(\$3,384.00)
	0080	MISC.	Overrun			-70	\$9.00	(\$630.00)
	0080	MISC.	Overrun			-1,060	\$9.00	(\$9,540.00)
	0080	MISC.	Overrun			-63	\$9.00	(\$567.00)
	0080	MISC.	Overrun			-363	\$9.00	(\$3,267.00)
	0080	MISC.	Overrun			-270	\$9.00	(\$2,430.00)
	0080	MISC.	Overrun			-91	\$9.00	(\$819.00)
	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-919.28	\$54.46	(\$50,063.99)
	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-8,963.28	\$54.46	(\$488,140.23)
	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 36 on the current Payment Estimate.	919.28	\$54.46	\$50,063.99
	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedy1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	8,963.28	\$54.46	\$488,140.23
	0170	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-895.11	\$94.58	(\$84,659.50)
	0170	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material			-56,233.61	\$94.58	(\$5,318,574.83)
	0170	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 39 on the current Payment Estimate.	895.11	\$94.58	\$84,659.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 20	Contract ID 191115-F01 Prime Contractor N.B. West Contracting Company	Pay Period Start December 2, 2020 Pay Period End December 15, 2020	Original Contract Amount \$16,388,000.00 Net Change Order Amount \$76.86 Current Contract Amount \$16,388,076.86
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3295	0170	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	56,233.61	\$94.58	\$5,318,574.83
	0200	MISC.	Material			-28,811	\$2.25	(\$64,824.75)
	0200	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	28,811	\$2.25	\$64,824.75
	0260	PIPE COLLAR, TYPE A	Material			-2	\$1,600.00	(\$3,200.00)
	0260	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	2	\$1,600.00	\$3,200.00
	0290	CONCRETE CURB RAMP	Material			-279.5	\$95.00	(\$26,552.50)
	0290	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	279.5	\$95.00	\$26,552.50
	0310	6 IN. CONCRETE MEDIAN STRIP	Material			-29.7	\$84.00	(\$2,494.80)
	0310	6 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	29.7	\$84.00	\$2,494.80
	0320	PAVED APPROACH, 8 IN.	Material			-1,336.7	\$67.00	(\$89,558.90)
	0320	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	1,336.7	\$67.00	\$89,558.90
	0330	CONCRETE SIDEWALK, 4 IN.	Material			-1,753.9	\$40.00	(\$70,156.00)
	0330	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	1,753.9	\$40.00	\$70,156.00
	0340	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-135	\$53.00	(\$7,155.00)
	0340	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-152	\$53.00	(\$8,056.00)
	0340	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 41 on the current Payment Estimate.	135	\$53.00	\$7,155.00
	0340	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	152	\$53.00	\$8,056.00
	0350	CURB AND GUTTER TYPE B	Overrun		Averaged Price Adjustment from this item on	-78	\$46.00	(\$3,588.00)



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 20	Contract ID 191115-F01 Prime Contractor N.B. West Contracting Company	Pay Period Start December 2, 2020 Pay Period End December 15, 2020	Original Contract Amount \$16,388,000.00 Net Change Order Amount \$76.86 Current Contract Amount \$16,388,076.86
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3295					all previous payment estimates of '0.00000' is applied (if non-zero).			
	0350	CURB AND GUTTER TYPE B	Material			-165	\$46.00	(\$7,590.00)
	0350	CURB AND GUTTER TYPE B	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) overriding Payment Estimate Exception 42 on the current Payment Estimate.	78	\$46.00	\$3,588.00
	0350	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	165	\$46.00	\$7,590.00
	0360	CONCRETE CURB AND GUTTER (4 INCH)	Material			-71	\$44.00	(\$3,124.00)
	0360	CONCRETE CURB AND GUTTER (4 INCH)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user reedv1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	71	\$44.00	\$3,124.00
	0370	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-7	\$10.00	(\$70.00)
	0370	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-53	\$10.00	(\$530.00)
	0370	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 43 on the current Payment Estimate.	7	\$10.00	\$70.00
	0370	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	53	\$10.00	\$530.00
	0380	FURNISHING TYPE 2 ROCK BLANKET	Material			-405.1	\$29.00	(\$11,747.90)
	0380	FURNISHING TYPE 2 ROCK BLANKET	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	405.1	\$29.00	\$11,747.90
	0400	SLOPE PROTECTION	Material			-797	\$44.00	(\$35,068.00)
	0400	SLOPE PROTECTION	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user reedv1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	797	\$44.00	\$35,068.00
	0410	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-575.2	\$227.00	(\$130,570.40)
	0410	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	This adjustment corrects a previous adjustment based that was generated due to materials exceptions.			\$130,570.40
	0520	CONCRETE TRAFFIC BARRIER, TYPE C	Material			-9,467.868	\$70.75	(\$669,851.66)
	0520	CONCRETE TRAFFIC	Material		This adjustment offsets the original system-	9,467.868	\$70.75	\$669,851.66



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 20	Contract ID 191115-F01 Prime Contractor N.B. West Contracting Company	Pay Period Start December 2, 2020 Pay Period End December 15, 2020	Original Contract Amount \$16,388,000.00 Net Change Order Amount \$76.86 Current Contract Amount \$16,388,076.86
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3295		BARRIER, TYPE C			generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
	0710	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-42,624	\$0.11	(\$4,688.64)
	0710	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	42,624	\$0.11	\$4,688.64
	0900	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,477.37)
	0910	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$17,967.41)
	0950	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,352.82)
	0950	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,352.81)
	0960	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,702.29)
	0970	MGS LONG SPAN GUARDRAIL SECTION	Overrun			-1	\$2,800.00	(\$2,800.00)
	0970	MGS LONG SPAN GUARDRAIL SECTION	Overrun			-1	\$2,800.00	(\$2,800.00)
	0980	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,928.00)
	0980	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,750.37)
	0980	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$976.00)
	0980	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$916.79)
	1190	SH-FLAT SHEET - SIGNAL SIGN	Material			-4	\$30.00	(\$120.00)
	1190	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user reedv1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	4	\$30.00	\$120.00
	1210	POST, SIGNAL 8 FT. OR 2.4 M	Material			-2	\$790.00	(\$1,580.00)
	1210	POST, SIGNAL 8 FT. OR 2.4 M	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user reedv1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	2	\$790.00	\$1,580.00
	1270	BASE, CONCRETE	Material			-1	\$2,042.00	(\$2,042.00)
	1270	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user reedv1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	1	\$2,042.00	\$2,042.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 20		Contract ID 191115-F01 Prime Contractor N.B. West Contracting Company		Pay Period Start December 2, 2020 Pay Period End December 15, 2020		Original Contract Amount \$16,388,000.00 Net Change Order Amount \$76.86 Current Contract Amount \$16,388,076.86		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Total								(\$61,327.86)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on December 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613295	I 44-3(119)	Mill & Fill, Pavement Repair, Guardrail Improvement, Microsurfacing, Crack Sealing and Sidewalk/ADA Improvements	I-44, BL44	FRANKLIN	from the St. Louis County line to Route 30 and on Loop 44 from Neosho Street to Route 100

Totals by Job Numbers			
J613295			
		This Estimate	Previous
	Posted Item Pay	\$363,724.54	\$15,322,317.69
	Gross Item Adjustments	(\$61,327.86)	(\$564,417.50)
	Gross Item Pay	\$302,396.68	\$14,757,900.19
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
			To Date
			\$15,686,042.23
			(\$625,745.36)
			\$15,060,296.87



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 17, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 4011209, Project Item Line Number 0120, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspNet is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 4030132, Project Item Line Number 0170, Material Set 403013296, Material 0403SP125BSM - Superpave 12.5 mm, Des B SM, Acceptance Action Generic AspNet is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 4099905, Project Item Line Number 0200, Material Set 409990596, Material 3409SFSLTLM - Surface Sealing Treatment (JSP), Acceptance Action Generic 3409SFSLTLM is insufficient.	Working with District Materials Mitch Huskey to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6044011, Project Item Line Number 0260, Material Set 604401196, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic PipeDrainageMisc is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6081010, Project Item Line Number 0290, Material Set 608101096, Material 1055CMMLT1D - Clear Pavement Cure (non-dissipating) @, Acceptance Action Generic 1055CMMLT1D is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6081010, Project Item Line Number 0290, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6083006, Project Item Line Number 0310, Material Set 608300696, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6083006, Project Item Line Number 0310, Material Set 608300696, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6085008, Project Item Line Number 0320, Material Set 608500896, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6085008, Project Item Line Number 0320, Material Set 608500896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6085008, Project Item Line Number 0320, Material Set 608500896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6086004, Project Item Line Number 0330, Material Set 608600496, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6086004, Project Item Line Number 0330, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6086004, Project Item Line Number 0330, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6091010, Project Item Line Number 0340, Material Set 609101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6091052, Project Item Line Number 0350, Material Set 609105296, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6091052, Project Item Line Number 0350, Material Set 609105296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6091055, Project Item Line Number 0360, Material Set 609105596, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6091055, Project Item Line Number 0360, Material Set 609105596, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6092011, Project Item Line Number 0370, Material Set 609201196, Material 0501CCPA.A - Concrete, Pavement w/Air, Acceptance Action Generic 0501CCPA.A is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6092011, Project Item Line Number 0370, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6113020, Project Item Line Number 0380, Material Set 611302096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6116010A, Project Item Line Number 0400, Material Set 6116010A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6116010A, Project Item Line Number 0400, Material Set 6116010A96, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance	Working with district materials to resolve this exception.	REEDV1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 17, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 0501CCB..A is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6116010A, Project Item Line Number 0400, Material Set 6116010A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	working with QC to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6173000, Project Item Line Number 0520, Material Set 617300096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 6206000C, Project Item Line Number 0710, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	This is waiting for the results for the pavement marking performance testing results.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 9020833, Project Item Line Number 1190, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 9022708, Project Item Line Number 1210, Material Set 902270896, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 9022708, Project Item Line Number 1210, Material Set 902270896, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	Working with district materials to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 9029100, Project Item Line Number 1270, Material Set 902910096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with the project QC to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 9029100, Project Item Line Number 1270, Material Set 902910096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with the project QC to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3295, Item 9029100, Project Item Line Number 1270, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with the project QC to resolve this exception.	REEDV1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0850, Contract Line Item Number 0850, Item 8061005, Minor Item.	No Remark was entered by Engineer	REEDV1	Unresolved
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0080, Contract Line Item Number 0080, Item 2159903, Minor Item.	No Remark was entered by Engineer	REEDV1	Unresolved
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0120, Contract Line Item Number 0120, Item 4011209, Minor Item.	No Remark was entered by Engineer	REEDV1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0130, Contract Line Item Number 0130, Item 4013000, Minor Item.	No Remark was entered by Engineer	REEDV1	Unresolved
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0160, Contract Line Item Number 0160, Item 4019905, Minor Item.	No Remark was entered by Engineer	REEDV1	Unresolved
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0170, Contract Line Item Number 0170, Item 4030132, Minor Item.	No Remark was entered by Engineer	REEDV1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6081012, Minor Item.	No Remark was entered by Engineer	REEDV1	Unresolved
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0340, Contract Line Item Number 0340, Item 6091010, Minor Item.	No Remark was entered by Engineer	REEDV1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0350, Contract Line Item Number 0350, Item 6091052, Minor Item.	No Remark was entered by Engineer	REEDV1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0370, Contract Line Item Number 0370, Item 6092011, Minor Item.	No Remark was entered by Engineer	REEDV1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0410, Contract Line Item Number 0410, Item 6131010, Minor Item.	No Remark was entered by Engineer	REEDV1	Unresolved
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0440, Contract Line Item Number 0440, Item 6131014, Minor Item.	No Remark was entered by Engineer	REEDV1	Unresolved
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0460, Contract Line Item Number 0460, Item 6131017, Minor Item.	No Remark was entered by Engineer	REEDV1	Unresolved
Estimate Exception Type: Item Overrun: Contract 191115-F01, Contract Project J6I3295, Project Item Line Number 0970, Contract Line Item Number 0970, Item 6061075, Minor Item.	No Remark was entered by Engineer	REEDV1	Unresolved



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-F01	J613295	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$595,200.00	\$535,680.00
		0001	0020	2031000	CLASS A EXCAVATION	488.00	0.00	488.00	CUYD	488.00	\$17.00	\$8,296.00
		0001	0030	2035500	EMBANKMENT IN PLACE	932.00	0.00	932.00	CUYD	932.00	\$8.70	\$8,108.40
		0001	0040	2036000	COMPACTING EMBANKMENT	244.00	0.00	244.00	CUYD	244.00	\$10.00	\$2,440.00
		0001	0050	2063000	CLASS 3 EXCAVATION	35.00	0.00	35.00	CUYD	35.00	\$10.00	\$350.00
		0001	0060	2071000	LINEAR GRADING CLASS 1	42.20	0.00	42.20	STA	36.80	\$735.00	\$27,048.00
		0001	0070	2129900	MISC.SHOULDER GRADING	162.00	0.00	162.00	100F	154.90	\$497.00	\$76,985.30
		0001	0080	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS 3	43,678.00	0.00	43,678.00	LF	45,934.00	\$9.00	\$413,406.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	4,614.00	0.00	4,614.00	SQYD	4,222.00	\$9.80	\$41,375.60
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	11,356.00	0.00	11,356.00	SQYD	10,133.60	\$7.90	\$80,055.44
		0001	0110	4010150	TYPE A2 SHOULDER	10,858.70	0.00	10,858.70	SQYD	9,706.10	\$25.64	\$248,864.40
		0001	0120	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	18,044.00	0.00	18,044.00	TONS	18,963.28	\$54.46	\$1,032,740.23
		0001	0130	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,776.70	0.00	1,776.70	TONS	2,400.39	\$59.49	\$142,799.20
		0001	0140	4019901	MISC.INFRARED SCANNING	1.00	0.00	1.00	LS	1.00	\$3,240.00	\$3,240.00
		0001	0150	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$3,240.00	\$3,240.00
		0001	0160	4019905	MISC.OPTIONAL PAVEMENT	497.00	0.00	497.00	SQYD	536.70	\$71.47	\$38,357.95
		0001	0170	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	55,338.50	0.00	55,338.50	TONS	56,233.61	\$94.58	\$5,318,574.83
		0001	0180	4030317	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP250B MIX)	1,995.10	0.00	1,995.10	TONS	1,995.10	\$63.71	\$127,107.82
		0001	0190	4079912	MISC.TACK COAT-LOW TRACKING OR NON-TRACKING	66,839.00	0.00	66,839.00	GAL	59,687.00	\$2.75	\$164,139.25
		0001	0200	4099905	MISC.SURFACE SEALING TREATMENT	31,975.00	-3,164.00	28,811.00	SQYD	28,811.00	\$2.25	\$64,824.75
		0001	0210	4136000	PCCP JOINT/CRACK SEALING	52,752.00	0.00	52,752.00	LF	52,752.00	\$1.25	\$65,940.00
		0001	0220	4139905	MISC.HIGH FRICTION SURFACE TREATMENT	5,064.00	0.00	5,064.00	SQYD	0.00	\$18.70	\$0.00
		0001	0230	4139905	MISC.MODIFIED MICROSURFACEING TYPE 2	69,206.00	-69,206.00	0.00	SQYD	0.00	\$3.44	\$0.00
		0001	0240	6039902	WATER	16.00	0.00	16.00	EA	5.00	\$245.00	\$1,225.00
		0001	0250	6042010	ADJUSTING MANHOLE	2.00	0.00	2.00	EA	2.00	\$525.00	\$1,050.00
		0001	0260	6044011	PIPE COLLAR, TYPE A	2.00	0.00	2.00	EA	2.00	\$1,600.00	\$3,200.00
		0001	0270	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	100.00	0.00	100.00	LF	0.00	\$22.50	\$0.00
		0001	0280	6054020	OUTLET PIPES AND SPLASH PADS	5.00	0.00	5.00	EA	0.00	\$900.00	\$0.00
		0001	0290	6081010	CONCRETE CURB RAMP	309.90	0.00	309.90	SQYD	279.50	\$95.00	\$26,552.50
		0001	0300	6081012	TRUNCATED DOMES	415.00	0.00	415.00	SQFT	430.00	\$24.00	\$10,320.00
		0001	0310	6083006	6 IN. CONCRETE MEDIAN STRIP	33.90	0.00	33.90	SQYD	29.70	\$84.00	\$2,494.80
		0001	0320	6085008	PAVED APPROACH, 8 IN.	1,624.40	0.00	1,624.40	SQYD	1,336.70	\$67.00	\$89,558.90
		0001	0330	6086004	CONCRETE SIDEWALK, 4 IN.	1,830.70	0.00	1,830.70	SQYD	1,753.90	\$40.00	\$70,156.00
		0001	0340	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	17.00	0.00	17.00	LF	152.00	\$53.00	\$8,056.00
		0001	0350	6091052	CURB AND GUTTER TYPE B	87.00	0.00	87.00	LF	165.00	\$46.00	\$7,590.00
		0001	0360	6091055	CONCRETE CURB AND GUTTER (4 INCH)	137.00	0.00	137.00	LF	71.00	\$44.00	\$3,124.00
		0001	0370	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	46.00	0.00	46.00	LF	53.00	\$10.00	\$530.00
		0001	0380	6113020	FURNISHING TYPE 2 ROCK BLANKET	10,000.00	0.00	10,000.00	CUYD	405.10	\$29.00	\$11,747.90
		0001	0390	6113040	PLACING TYPE 2 ROCK BLANKET	10,000.00	0.00	10,000.00	CUYD	405.10	\$8.80	\$3,564.88
		0001	0400	6116010A	SLOPE PROTECTION	797.00	0.00	797.00	SQYD	797.00	\$44.00	\$35,068.00
		0001	0410	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	4,563.10	0.00	4,563.10	SQYD	5,138.30	\$227.00	\$1,166,394.10
		0001	0420	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	456.00	0.00	456.00	SQYD	0.00	\$2.00	\$0.00
		0001	0430	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	456.00	0.00	456.00	SQYD	0.00	\$2.00	\$0.00
		0001	0440	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	14,456.00	0.00	14,456.00	LF	19,391.50	\$9.50	\$184,219.25
		0001	0450	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	7,316.00	0.00	7,316.00	EA	6,600.00	\$12.10	\$79,860.00
		0001	0460	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	443.00	0.00	443.00	EA	765.00	\$9.10	\$6,961.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-F01	J613295	0001	0470	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	674.00	0.00	674.00	EA	574.00	\$11.00	\$6,314.00
		0001	0480	6141028	GRATE AND BEARING PLATE (5 FT. 1 IN. X 3 FT. 1 IN. OR 1549 MM X 940 MM)	1.00	0.00	1.00	EA	1.00	\$1,700.00	\$1,700.00
		0001	0490	6161095	RADAR SPEED ADVISORY SYSTEM	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0500	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$269,000.00	\$255,550.00
		0001	0510	6169902	MISC.NT CIP COMPLIANT CHANGEABLE MESSAGE SIGN	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		0001	0520	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	13,325.00	0.00	13,325.00	LF	13,325.00	\$70.75	\$942,743.75
		0001	0530	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	68.00	0.00	68.00	LF	68.00	\$161.00	\$10,948.00
		0001	0540	6173200	CONCRETE TRAFFIC BARRIER, TYPE E	70.00	0.00	70.00	LF	70.00	\$282.00	\$19,740.00
		0001	0550	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	650.00	0.00	650.00	LF	650.00	\$25.00	\$16,250.00
		0001	0560	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	31,200.00	0.00	31,200.00	LF	15,600.00	\$0.01	\$156.00
		0001	0570	6179903	MISC.MODIFIED CONCRETE TRAFFIC BARRIER, TYPE C	1,175.00	0.00	1,175.00	LF	1,175.00	\$138.00	\$162,150.00
		0001	0580	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.95	\$1,713,002.38	\$1,627,352.26
		0001	0590	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0600	6191000	PAVEMENT EDGE TREATMENT	1,797.00	0.00	1,797.00	LF	1,655.00	\$2.40	\$3,972.00
		0001	0610	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	2,828.00	0.00	2,828.00	LF	2,828.00	\$6.00	\$16,968.00
		0001	0620	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,245.00	0.00	1,245.00	LF	0.00	\$19.00	\$0.00
		0001	0630	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	339.00	0.00	339.00	LF	339.00	\$19.00	\$6,441.00
		0001	0640	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	88.00	0.00	88.00	EA	88.00	\$300.00	\$26,400.00
		0001	0650	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	3.00	\$250.00	\$750.00
		0001	0660	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	3.00	0.00	3.00	EA	3.00	\$350.00	\$1,050.00
		0001	0670	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	123.00	0.00	123.00	EA	123.00	\$25.00	\$3,075.00
		0001	0680	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	294,896.00	0.00	294,896.00	LF	291,948.00	\$0.20	\$58,389.60
		0001	0690	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	219,012.00	0.00	219,012.00	LF	197,111.00	\$0.20	\$39,422.20
		0001	0700	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,740.00	0.00	10,740.00	LF	9,667.00	\$1.00	\$9,667.00
		0001	0710	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	47,359.00	0.00	47,359.00	LF	42,624.00	\$0.11	\$4,688.64
		0001	0720	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	62,044.00	0.00	62,044.00	LF	55,840.00	\$0.11	\$6,142.40
		0001	0730	6207001	PAVEMENT MARKING REMOVAL	88,431.00	-88,431.00	0.00	LF	0.00	\$0.50	\$0.00
		0001	0740	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	43.00	0.00	43.00	EA	0.00	\$25.00	\$0.00
		0001	0750	6209902	MISC.INLAID PAVEMENT MARKERS	3,358.00	0.00	3,358.00	EA	0.00	\$31.00	\$0.00
		0001	0760	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	628,728.00	0.00	628,728.00	SQYD	628,728.00	\$1.16	\$729,324.48
		0001	0770	6229905	MISC.PAVEMENT GRINDING	0.40	0.00	0.40	SQYD	0.40	\$6,730.53	\$2,692.21
		0001	0780	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,677.40	0.00	2,677.40	STA	2,414.20	\$20.25	\$48,887.55
		0001	0790	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0001	0800	7261024	24 IN. PIPE GROUP A	13.00	0.00	13.00	LF	13.00	\$113.00	\$1,469.00
		0001	0810	7261030	30 IN. PIPE GROUP A	63.00	0.00	63.00	LF	63.00	\$92.00	\$5,796.00
		0001	0820	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	5.00	0.00	5.00	FT	5.00	\$670.00	\$3,350.00
		0001	0830	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,340.00	\$1,340.00
		0001	0840	8051000A	SEEDING - COOL SEASON MIXTURES	3.60	0.00	3.60	ACRE	0.00	\$1,950.00	\$0.00
		0001	0850	8061005	ROCK DITCH CHECK	120.00	0.00	120.00	LF	275.00	\$17.00	\$4,675.00
		0001	0860	8061006	ALTERNATE DITCH CHECK	30.00	0.00	30.00	LF	0.00	\$12.00	\$0.00
		0001	0870	8061007A	CURB INLET CHECK	23.00	0.00	23.00	EA	1.00	\$220.00	\$220.00
		0001	0880	8061016	SEDIMENT REMOVAL	267.00	0.00	267.00	CUYD	0.00	\$0.01	\$0.00
		0001	0890	8061019	SILT FENCE	23,877.00	0.00	23,877.00	LF	24.00	\$2.00	\$48.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-F01	J6I3295	0010	0900	6061060	MGS GUARDRAIL	4,857.00	0.00	4,857.00	LF	4,857.00	\$20.00	\$97,140.00
		0010	0910	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	33,650.00	0.00	33,650.00	LF	33,425.00	\$22.00	\$735,350.00
		0010	0920	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	100.00	0.00	100.00	LF	100.00	\$32.00	\$3,200.00
		0010	0930	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	50.00	0.00	50.00	LF	50.00	\$52.00	\$2,600.00
		0010	0940	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	7.00	0.00	7.00	EA	7.00	\$2,900.00	\$20,300.00
		0010	0950	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	16.00	0.00	16.00	EA	16.00	\$2,800.00	\$44,800.00
		0010	0960	6061074	MGS HEIGHT AND BLOCK TRANSITION	45.00	0.00	45.00	EA	44.00	\$550.00	\$24,200.00
		0010	0970	6061075	MGS LONG SPAN GUARDRAIL SECTION	2.00	0.00	2.00	EA	4.00	\$2,800.00	\$11,200.00
		0010	0980	6061080	MGS END ANCHOR	38.00	0.00	38.00	EA	38.00	\$1,000.00	\$38,000.00
		0010	0990	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	71.00	0.00	71.00	EA	71.00	\$2,600.00	\$184,600.00
		0010	1000	6063016	TYPE B CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	1.00	\$6,200.00	\$6,200.00
		0010	1010	6063018	TYPE D CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	1.00	\$25,750.00	\$25,750.00
		0010	1020	6064100	MEDIAN GUARD CABLE 3 - STRAND	788.00	0.00	788.00	LF	0.00	\$12.00	\$0.00
		0010	1030	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	4.00	0.00	4.00	EA	0.00	\$2,650.00	\$0.00
		0010	1040	6064500	AGGREGATE BEDDING FOR 3 - STRAND GUARD CABLE	44.00	0.00	44.00	CUYD	0.00	\$120.00	\$0.00
		0010	1050	6069902	MISC.RELOCATING TEMPORARY CRASH CUSHION	96.00	0.00	96.00	EA	0.00	\$0.01	\$0.00
		0010	1060	6069902	MISC.TEMPORARY CRASH CUSHION	2.00	0.00	2.00	EA	2.00	\$9,540.00	\$19,080.00
		0020	1070	9011010	RELOCATED POLE	2.00	0.00	2.00	EA	2.00	\$1,075.00	\$2,150.00
		0020	1080	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	200.00	0.00	200.00	LF	0.00	\$11.00	\$0.00
		0020	1090	9014003	CONDUIT, 3 IN. RIGID, PUSHED	153.00	0.00	153.00	LF	153.00	\$25.30	\$3,870.90
		0020	1100	9015010	TRENCHING TYPE I	400.00	0.00	400.00	LF	200.00	\$2.88	\$576.00
		0020	1110	9016110	PULL BOX, PREFORMED CLASS 1	3.00	0.00	3.00	EA	3.00	\$1,392.00	\$4,176.00
		0020	1120	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	180.00	0.00	180.00	LF	180.00	\$1.50	\$270.00
		0020	1130	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	200.00	0.00	200.00	LF	0.00	\$3.63	\$0.00
		0020	1140	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	640.00	0.00	640.00	LF	440.00	\$3.33	\$1,465.20
		0020	1150	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	3.00	0.00	3.00	EA	3.00	\$1,280.00	\$3,840.00
		0020	1160	9019902	MISC.30FT TENON MOUNT AT POLE	1.00	0.00	1.00	EA	1.00	\$3,610.00	\$3,610.00
		0020	1170	9019902	MISC.LED-A TENON MOUNTED LUMINAIRE	1.00	0.00	1.00	EA	1.00	\$912.00	\$912.00
		0030	1180	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	3.00	0.00	3.00	EA	3.00	\$518.00	\$1,554.00
		0030	1190	9020833	SH-FLAT SHEET - SIGNAL SIGN	4.00	0.00	4.00	SQFT	4.00	\$30.00	\$120.00
		0030	1200	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4.00	0.00	4.00	EA	4.00	\$23.00	\$92.00
		0030	1210	9022708	POST, SIGNAL 8 FT. OR 2.4 M	2.00	0.00	2.00	EA	2.00	\$790.00	\$1,580.00
		0030	1220	9024920	DETECTOR, PUSHBUTTON	4.00	0.00	4.00	EA	4.00	\$260.00	\$1,040.00
		0030	1230	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	26.00	0.00	26.00	LF	26.00	\$11.00	\$286.00
		0030	1240	9028308	CABLE, 16 AWG 2 CONDUCTOR	550.00	0.00	550.00	LF	550.00	\$1.50	\$825.00
		0030	1250	9028310	CABLE, 16 AWG 5 CONDUCTOR	420.00	0.00	420.00	LF	420.00	\$1.75	\$735.00
		0030	1260	9028500	CABLE, LOOP DETECTOR, IN DUCT	990.00	0.00	990.00	LF	0.00	\$5.50	\$0.00
		0030	1270	9029100	BASE, CONCRETE	1.00	0.00	1.00	CUYD	1.00	\$2,042.00	\$2,042.00
		0030	1280	9029902	MISC.ADJUST TO GRADE- PULL BOX	2.00	0.00	2.00	EA	0.00	\$1,194.00	\$0.00
		0030	1290	9029902	MISC.PEDESTRIAN PUSH BUTTON EXTENSION	4.00	0.00	4.00	EA	4.00	\$145.00	\$580.00
		0040	1300	9031010	CONCRETE FOOTINGS, EMBEDDED	21.80	0.00	21.80	CUYD	0.00	\$1,200.00	\$0.00
		0040	1310	9031210	STRUCTURAL STEEL POSTS	11,750.00	0.00	11,750.00	LB	0.00	\$2.90	\$0.00
		0040	1320	9031220	PIPE POSTS	1,060.00	0.00	1,060.00	LB	0.00	\$3.25	\$0.00
		0040	1330	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	0.00	\$240.00	\$0.00
		0040	1340	9031270A	2 IN. PSST POST - 12 GA.	134.00	0.00	134.00	LF	0.00	\$12.00	\$0.00
		0040	1350	9031272	2.25 IN. PSST POST - 12 GA.	6.00	0.00	6.00	LF	0.00	\$13.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-F01	J6I3295	0040	1360	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	39.00	0.00	39.00	LF	0.00	\$25.00	\$0.00
		0040	1370	9031280	2.5 IN. PSST POST - 12 GA.	26.00	0.00	26.00	LF	0.00	\$14.00	\$0.00
		0040	1380	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	6.00	0.00	6.00	LF	0.00	\$32.00	\$0.00
		0040	1390	9035004A	SH-FLAT SHEET	162.00	0.00	162.00	SQFT	0.00	\$21.00	\$0.00
		0040	1400	9035011A	ST-STRUCTURAL	1,352.00	0.00	1,352.00	SQFT	0.00	\$23.00	\$0.00
		0040	1410	9039902	MISC.REMOVE AND RELOCATE EXISTING GROUND MOUNT SIGN	18.00	0.00	18.00	EA	0.00	\$200.00	\$0.00
		0050	1420	9109903	MISC.MODOT ITS ASSETS RELOCATION	1,000.00	0.00	1,000.00	LF	0.00	\$5.75	\$0.00
		0001	5001	4133000	ULTRATHIN BONDED WEARING SURFACE, TYPE A	0.00	72,370.00	72,370.00	SQYD	72,370.00	\$4.00	\$289,480.00
Project J6I3295 - Total Value Posted to Date as of Report Generated Date												\$15,686,042.20
191115-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$15,686,042.20



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I3295

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0080	2159903	MISC. SHAPING SLOPES	4/10/20	12/12/20	-200.00	LF	I-44 RT	1063+99.50		1099+81.50		This is a payment correction. The shaping slopes for this section was overpaid.
			5/11/20	12/12/20	-313.00	LF	I-44 LT	1003+33.13		1005+45.63		This section was double paid on 3/27/20 and 5/11/20.
			6/9/20	12/12/20	401.00	LF	I-44 RT	254+28.37		257+14.70		This is a payment correction. The shaping slopes for this section was not paid.
			6/11/20	12/12/20	-313.00	LF	I-44 RT	190+93.24		194+30.84		This is a payment correction. The shaping slopes was double paid.
			6/17/20	12/12/20	388.00	LF	I-44 RT	290+62.50		293+62.50		This is a payment correction. The shaping slopes for this section was not paid.
			7/16/20	12/12/20	376.00	LF	I-44 RT	634+28.46		637+17.35		This is a payment correction. The shaping slopes for this section was not paid.
			9/21/20	12/12/20	35.00	LF	I-44 LT	227+39.00		227+74.00		This was a payment correction. The shaping slopes for this barrier was not paid.
				12/12/20	35.00	LF	I-44 RT	226+00.50		226+35.50		This is a payment correction. The shaping slopes for this barrier was not paid.
			9/24/20	12/12/20	1,060.00	LF	I-44 LT	600+56.00		614+68.23		A portion of the rock blanket under this guardrail was eliminated. As a result, additional shaping slopes was required.
			11/2/20	12/12/20	63.00	LF	I-44 LT	811+92.11				This is a payment correction. The shaping slopes for this section was not paid.
			11/3/20	12/12/20	363.00	LF	I-44 LT	593+74.50		596+49.50		The rock blanket under this guardrail was eliminated. As a result, additional shaping slopes was required.
			11/30/20	12/12/20	270.00	LF	Ramp Rte O RT	0+00.00		5+49.95		The rock blanket under this guardrail was eliminated. Therefore, additional shaping slopes was created.
			12/1/20	12/12/20	100.00	LF	Ramp 1G LT	11+63.93				
				12/12/20	100.00	LF	Ramp 1G RT	15+32.96				
			12/12/20	12/12/20	100.00	LF	Ramp 2G RT	4+60.37				
				12/12/20	626.00	LF	I-44 RT (EB)	494+94.01		500+31.51		
			12/7/20	12/12/20	75.00	LF	I-44 LT	1075+76		1076+02		Installed on a previous date.
				12/12/20	75.00	LF	I-44 LT	1079+54		1079+80		Installed on a previous date.
				12/12/20	75.00	LF	I-44 LT	1081+56		1081+82		Installed on a previous date.
				12/12/20	75.00	LF	I-44 LT	1085+31		1085+56		Installed on a previous date.
				12/12/20	75.00	LF	I-44 LT	1086+87		1087+12		Installed on a previous date.
				12/12/20	100.00	LF	BL-44 RT	1194+00				Installed on a previous date.
				12/12/20	100.00	LF	I-44 RT	1005+29				Installed on a previous date.
				12/12/20	100.00	LF	I-44 RT	868+09				Installed on a previous date.
				12/12/20	150.00	LF	I-44 RT	830+28		830+78		Installed on a previous date.
				12/12/20	163.00	LF	Ramp 1B LT	3+11		4+36		Installed on a previous date.
				12/12/20	168.00	LF	I-44 LT	1088+51		1089+72		Installed on a previous date.
				12/12/20	451.00	LF	Ramp 4B LT	3+93		7+55		Installed on a previous date.
0250	6042010	ADJUSTING MANHOLE	12/12/20	12/15/20	2.00	EA	BL-44 LT	1217+03		1231+06		This is a payment correction. Payment for these manhole adjustments was missed previously.
0320	6085008	PAVED APPROACH, 8 IN.	12/12/20	12/15/20	223.20	SQYD	BL-44 LT	1216+90		1233+05		This is a payment correction for quantity that was missed previously.
0400	6116010A	SLOPE PROTECTION	12/12/20	12/15/20	316.00	SQYD	BL-44 LT	1216+90		1233+05		This is a payment correction for quantity that was missed previously.
0530	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	12/12/20	12/15/20	36.00	LF	I-44 RT	811+09		812+33		This is a payment correction. Payment for this barrier was missed previously.
0600	6191000	PAVEMENT EDGE TREATMENT	12/12/20	12/15/20	199.00	LF	BL-44 LT	1216+90		1233+05		This is a payment correction for quantity that was missed previously.
0610	6200009	PREF THERMO PAVMT MARKING, 6 IN WHITE	12/9/20	12/16/20	2,828.00	LF	BL-44	1132+50		1261+56		
0630	6200018	PREF THERMO PAVMT MARK, 24 IN YELLOW	12/9/20	12/16/20	339.00	LF	BL-44	1000+00				
0640	6200021	PREF THERMO PAVMT MARK, LT/RT ARROW	12/9/20	12/16/20	88.00	EA	BL-44	1000+00				
0650	6200024	PREF THERMO PAVMT MRKG, STRIAIGHT ARROW	12/9/20	12/16/20	3.00	EA	BL-44 and Viaduct Street	1000+00				
0660	6200030	PREF THERMO PAVMT MARK, WORD (ONLY)	12/9/20	12/16/20	3.00	EA	BL-44 and Viaduct Street	1000+00				
0670	6200042	PREF THERMO PAVMT MARK, YIELD TRIAN	12/9/20	12/16/20	123.00	EA	Various Locations through out the project at Ramps, BL-44 and Viaduct Street	139+12		1261+56		
0680	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	12/9/20	12/16/20	291,948.00	LF		139+12		1261+56		
0690	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	12/9/20	12/16/20	197,111.00	LF		139+12		1261+56		
0700	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	12/9/20	12/16/20	9,667.00	LF		139+12		1261+56		
0710	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	12/9/20	12/16/20	42,624.00	LF	BL-44	897+00		1256+57		
0720	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	12/9/20	12/16/20	55,840.00	LF	BL-44	1000+00	1261+56			
0780	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	12/1/20	12/12/20	158.80	STA	I-44 RT (EB outside edge line)	246		251.5		Paid to plan quantity. The total reported quantity was larger than plan, but there is no evidence so far that more than plan was installed.
0900	6061060	MGS GUARDRAIL	4/14/20	12/12/20	8.00	LF	I-44 LT	1107+02.95		1109+87.25		This is a payment correction. The guardrail for this section was underpaid.
			12/7/20	12/12/20	25.00	LF	I-44 LT	1075+76		1076+02		Installed at a previous date.
				12/12/20	25.00	LF	I-44 LT	1079+54		1079+80		Installed at a previous date.
				12/12/20	25.00	LF	I-44 LT	1081+56		1081+82		Installed at a previous date.
				12/12/20	25.00	LF	I-44 LT	1085+31		1085+56		Installed at a previous date.
				12/12/20	25.00	LF	I-44 LT	1086+87		1087+12		Installed at a previous date.
				12/12/20	118.00	LF	I-44 LT	1088+51		1089+72		Installed at a previous date.
0910	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	3/4/20	12/12/20	174.00	LF	Ramp 2E RT	11+03.29		12+25.61		This is a payment correction. Payment for this guardrail was missed.
			3/11/20	12/12/20	-113.00	LF	BL-44 LT	1212+52.16		1214+66.25		A section of this guardrail was replaced by a long span section. As a result, this line was overpaid on this date.
			4/10/20	12/12/20	-200.00	LF	I-44 RT	1063+99.50		1099+81.50		This is a payment correction. The guardrail for this section was overpaid.
			5/7/20	12/12/20	200.00	LF	I-44 LT	1010+23.96		1051+82.36		This is a payment correction. The guardrail for this section was underpaid.
			5/11/20	12/12/20	-213.00	LF	I-44 LT	1003+33.13		1005+45.63		This section was double paid on 3/27/20 and 5/11/20.
			6/11/20	12/12/20	1.00	LF		190+93.24		194+30.84		This is a payment correction. The guardrail for this section was underpaid.
			6/18/20	12/12/20	1.00	LF	I-44 RT	299+95.25		304+80.32		This is a payment correction. The guardrail for this section was underpaid.
			12/3/20	12/12/20	538.00	LF	I-44 RT (EB)	494+94.01		500+31.51		
			12/7/20	12/12/20	50.00	LF	I-44 RT	830+28		830+78		Installed on a previous date.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/ Distance	To Station/Log Mile	Offset/ Distance	Comments
0910	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	12/7/20	12/12/20	125.00	LF	Ramp 1B LT	3+11		4+36		Installed on a previous date.
				12/12/20	350.00	LF	I-44 RT	874+70		878+19		Installed on a previous date.
				12/12/20	363.00	LF	Ramp 4B LT	3+93		7+55		Installed on a previous date.
				12/12/20	650.00	LF	Ramp 1B RT	2+93		9+43		Installed on a previous date.
0950	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	12/7/20	12/12/20	1.00	EA	I-44 RT	874+70		878+19		Installed on a previous date.
0960	6061074	MGS HEIGHT AND BLOCK TRANSITION	5/11/20	12/12/20	-1.00	EA	I-44 LT	1003+33.13		1005+45.63		This section was double paid on 3/27/20 and 5/11/20.
				12/12/20	1.00	EA	Ramp 1G LT	11+63.93				
			12/1/20	12/12/20	1.00	EA	Ramp 1G RT	15+32.96				
				12/12/20	1.00	EA	Ramp 2G RT	4+60.37				
			12/7/20	12/12/20	1.00	EA	BL-44 RT	1194+00				Installed on a previous date.
				12/12/20	1.00	EA	I-44 RT	1005+29				Installed on a previous date.
				12/12/20	1.00	EA	I-44 RT	830+28		830+78		Installed on a previous date.
				12/12/20	1.00	EA	I-44 RT	868+09				Installed on a previous date.
				12/12/20	1.00	EA	Ramp 1B LT	3+11		4+36		Installed on a previous date.
				12/12/20	2.00	EA	I-44 LT	1075+76		1076+02		Installed on a previous date.
				12/12/20	2.00	EA	I-44 LT	1079+54		1079+80		Installed on a previous date.
				12/12/20	2.00	EA	I-44 LT	1081+56		1081+82		Installed on a previous date.
				12/12/20	2.00	EA	I-44 LT	1085+31		1085+56		Installed on a previous date.
				12/12/20	2.00	EA	I-44 LT	1086+87		1087+12		Installed on a previous date.
				12/12/20	2.00	EA	I-44 LT	1088+51		1089+72		Installed on a previous date.
0970	6061075	MGS LONG SPAN GUARDRAIL SECTION	3/11/20	12/12/20	1.00	EA	BL-44 LT	1212+52.16		1214+66.25		A long span section was added to this guardrail segment, but it was never paid.
			6/9/20	12/12/20	1.00	EA	I-44 RT	254+28.37		257+14.70		This is a payment correction. The long span for this section was not paid.
0980	6061080	MGS END ANCHOR	3/26/20	12/12/20	1.00	EA	I-44 RT	916+93.20		928+72.56		This is a payment correction. The end anchor was accidentally paid as a crashworthy end terminal.
			6/9/20	12/12/20	1.00	EA	I-44 RT	254+28.37		257+14.70		This is a payment correction. The end anchor for this section was not paid.
			12/3/20	12/12/20	1.00	EA	I-44 RT (EB)	494+94.01		500+31.51		
			12/7/20	12/12/20	1.00	EA	Ramp 1B LT	3+11		4+36		Installed on a previous date.
				12/12/20	1.00	EA	Ramp 1B RT	2+93		9+43		Installed on a previous date.
				12/12/20	1.00	EA	Ramp 4B LT	3+93		7+55		Installed on a previous date.
0990	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	3/26/20	12/12/20	-1.00	EA	I-44 RT	916+93.20		928+72.56		This is a payment correction. The end anchor was accidentally paid as a crashworthy end terminal.
			3/31/20	12/12/20	-1.00	EA	I-44 RT	1029+23.44				This is a payment correction. The crashworthy end terminal was overpaid by 1 EA on this date.
			5/7/20	12/12/20	1.00	EA	I-44 LT	1010+23.96		1051+82.36		This is a payment correction. The crashworthy end terminal for this section was not paid.
			5/11/20	12/12/20	-1.00	EA	I-44 LT	1003+33.13		1005+45.63		This section was double paid on 3/27/20 and 5/11/20.
			11/6/20	12/12/20	1.00	EA	I-44 LT	570+05.51		572+68.01		The crashworthy end terminal for this guardrail section was depicted in the plans but no quantity was provided.
			12/1/20	12/12/20	1.00	EA	Ramp 1G LT	11+63.93				
				12/12/20	1.00	EA	Ramp 1G RT	15+32.96				
			12/3/20	12/12/20	1.00	EA	Ramp 2G RT	4+60.37				
				12/12/20	1.00	EA	I-44 RT (EB)	494+94.01		500+31.51		
			12/7/20	12/12/20	1.00	EA	BL-44 RT	1194+00				Installed on a previous date.
				12/12/20	1.00	EA	I-44 LT	830+28		830+78		Installed on a previous date.
				12/12/20	1.00	EA	I-44 RT	1005+29				Installed on a previous date.
				12/12/20	1.00	EA	I-44 RT	868+09				Installed on a previous date.
				12/12/20	1.00	EA	I-44 RT	874+70		878+19		Installed on a previous date.
				12/12/20	1.00	EA	Ramp 1B RT	2+93		9+43		Installed on a previous date.
				12/12/20	1.00	EA	Ramp 4B LT	3+93		7+55		Installed on a previous date.

The information below this line are details from Line Item agency views.
No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0080	MISC. MODIFIED SHAPING SLOPES, CLASS 3	Overrun	Overrun	20	Dec 16, 2020	SYSTEM	(\$20,304.00)	
			Overrun - Total				(\$20,304.00)	
			Overrun - Total				(\$20,304.00)	
			0080 - Total				(\$20,304.00)	
0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		4	Apr 16, 2020	SYSTEM	(\$2,812.60)	
				4	Apr 16, 2020	SYSTEM	\$2,812.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	May 4, 2020	SYSTEM	(\$7,359.80)	
				5	May 4, 2020	SYSTEM	\$7,359.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	May 18, 2020	SYSTEM	(\$9,868.60)	
				6	May 18, 2020	SYSTEM	\$9,868.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Jun 2, 2020	SYSTEM	(\$14,053.20)	
				7	Jun 2, 2020	SYSTEM	\$14,053.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$22,638.00)	
				8	Jun 16, 2020	SYSTEM	\$22,638.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$22,638.00)	
				9	Jul 1, 2020	SYSTEM	\$22,638.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$22,638.00)	
				10	Jul 16, 2020	SYSTEM	\$22,638.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$22,638.00)	
				11	Aug 3, 2020	SYSTEM	\$22,638.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$22,638.00)	
				12	Aug 17, 2020	SYSTEM	\$22,638.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$22,638.00)	
				13	Sep 2, 2020	SYSTEM	\$22,638.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$27,302.80)	
				14	Sep 16, 2020	SYSTEM	\$27,302.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$37,592.80)	
				15	Oct 2, 2020	SYSTEM	\$37,592.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$41,375.60)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		16	Oct 16, 2020	SYSTEM	\$41,375.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$41,375.60)	
				17	Nov 3, 2020	SYSTEM	\$41,375.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$41,375.60)	
				18	Nov 16, 2020	SYSTEM	\$41,375.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$41,375.60)	
				19	Dec 1, 2020	SYSTEM	\$41,375.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0090 - Total			\$0.00	
0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		9	Jul 1, 2020	SYSTEM	(\$4,242.30)	
				9	Jul 1, 2020	SYSTEM	\$4,242.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$4,242.30)	
				10	Jul 16, 2020	SYSTEM	\$4,242.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$4,242.30)	
				11	Aug 3, 2020	SYSTEM	\$4,242.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$4,242.30)	
				12	Aug 17, 2020	SYSTEM	\$4,242.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$4,242.30)	
				13	Sep 2, 2020	SYSTEM	\$4,242.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$5,774.11)	
				14	Sep 16, 2020	SYSTEM	\$5,774.11	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$11,548.22)	
				15	Oct 2, 2020	SYSTEM	\$11,548.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$80,055.44)	
				16	Oct 16, 2020	SYSTEM	\$80,055.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$80,055.44)	
				17	Nov 3, 2020	SYSTEM	\$80,055.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$28,421.45)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		18	Nov 16, 2020	SYSTEM	\$28,421.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$80,055.44)	
				19	Dec 1, 2020	SYSTEM	\$80,055.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0100 - Total							\$0.00	
0110	TYPE A2 SHOULDER	Material		11	Aug 3, 2020	SYSTEM	(\$105,623.98)	
				11	Aug 3, 2020	SYSTEM	\$105,623.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$105,623.98)	
				12	Aug 17, 2020	SYSTEM	\$105,623.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$226,149.93)	
				13	Sep 2, 2020	SYSTEM	\$226,149.93	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$248,864.40)	
				14	Sep 16, 2020	SYSTEM	\$248,864.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$248,864.40)	
				15	Oct 2, 2020	SYSTEM	\$248,864.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$248,864.40)	
				16	Oct 16, 2020	SYSTEM	\$248,864.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$248,864.40)	
				17	Nov 3, 2020	SYSTEM	\$248,864.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$248,864.40)	
				18	Nov 16, 2020	SYSTEM	\$248,864.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$248,864.40)	
				19	Dec 1, 2020	SYSTEM	\$248,864.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	TYPE A2 SHOULDER	Other Item Adjustment	ACAD	11	Aug 3, 2020	REEDV1	(\$3,967.00)	Estimate 011, adjustment based on 4119.5 square yards of BP-1 18-78, with a virgin AC of 4.2%, the current index is 397.5 and the base index of 470 with a difference of 72.5. reedv1 08/03/2020
			ACAD - Total				(\$3,967.00)	
Other Item Adjustment - Total						(\$3,967.00)		
0110 - Total							(\$3,967.00)	
0120	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		16	Oct 16, 2020	SYSTEM	(\$887,159.94)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0120	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		16	Oct 16, 2020	SYSTEM	\$887,159.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$527,250.13)	
				17	Nov 3, 2020	SYSTEM	\$527,250.13	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$488,140.23)	
				18	Nov 16, 2020	SYSTEM	\$488,140.23	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$488,140.23)	
				19	Dec 1, 2020	SYSTEM	\$488,140.23	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$488,140.23)	
				20	Dec 16, 2020	SYSTEM	\$488,140.23	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							- Total	
Material - Total						\$0.00		
BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	ACAD	12	Aug 18, 2020	REEDV1	(\$5,044.22)	This adjustment is for BP-1 laid between August 1 to August 15 2020 mix design 18-78 with a virgin AC of 4.2% with a difference of -75.	
			13	Sep 3, 2020	REEDV1	(\$1,692.50)	AC Adjustment for BP-1 18-78 with a virgin AC of 4.2%, the original factor was 470 and the current index is 395 with a difference of -75. reedv1	
			14	Sep 16, 2020	REEDV1	(\$147.04)	This adjustment is for 54.46 tons of BP-1 with a virgin AC of 3.6%. The original factor was 470 and the current factor is 395. Estimate 0014	
			15	Oct 2, 2020	REEDV1	(\$2,990.40)	This adjustment is for 1107.46 tons of BP-1 20-67 with a virgin AC of 3.6% the original factor was 470 and the current factor is 395.	
			16	Oct 16, 2020	REEDV1	(\$30,426.41)	This adjustment is for BP-1 20-67 laid during this estimate period with a Virgin AC of 3.6%. The original index was 395 and the current index is 470 for a difference of -75. Estimate 016, reedv1	
			17	Nov 3, 2020	REEDV1	(\$3,756.51)	This adjustment is based on placing 1391.3 tons of BP-1 Asphalt placed during this estimate period with a virgin AC of 3.6%. The original factor was 395 and the current factor is 470.	
			18	Nov 16, 2020	REEDV1	(\$3,691.76)	This adjustment is for 1,281.86 tons of mix laid during this estimate period with a virgin AC of 3.6%. The original factor was 470 and the current factor is 390. Estimate 0018.	
			ACAD - Total				(\$47,748.84)	
BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)		OVRN	18	Nov 16, 2020	REEDV1	(\$50,063.99)	This is to offset a system adjustment which paid for 919.28 tons of material at \$54.46. Estimate 0018.	
		OVRN - Total				(\$50,063.99)		
Other Item Adjustment - Total							(\$97,812.83)	
BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun	Overrun	18	Nov 16, 2020	SYSTEM	(\$50,063.99)		
			18	Nov 16, 2020	SYSTEM	\$29,289.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 56 on the current Payment Estimate.	
			18	Nov 16, 2020	SYSTEM	\$20,774.31	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 56 on the current Payment Estimate.	
			19	Dec 1, 2020	SYSTEM	(\$50,063.99)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			19	Dec 1, 2020	SYSTEM	\$50,063.99	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 55 on the current Payment Estimate.	
			20	Dec 16, 2020	SYSTEM	(\$50,063.99)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			20	Dec 16, 2020	SYSTEM	\$50,063.99	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 36 on the current Payment Estimate.	
			Overrun - Total				\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0120	Overrun - Total						\$0.00	
0120	Total						(\$97,812.83)	
0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	ACAD	14	Sep 16, 2020	REEDV1	(\$147.02)	This adjustment is for 59.40 tons of Bit Base with a virgin AC of 3.3%. The original factor was 470 and the current factor is 395. Estimate 0014
				15	Oct 2, 2020	REEDV1	(\$1,678.59)	This adjustment is for 678.22 tons of Bit Base 20-10 with a virgin AC 3.3%. The original factor was 470 and the current factor is 395 with a difference of 75. reedv1 estimate 0015
			ACAD - Total				(\$1,825.61)	
	Other Item Adjustment - Total						(\$1,825.61)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun	Overrun	15	Oct 2, 2020	SYSTEM	(\$37,103.32)	
			Overrun - Total				(\$37,103.32)	
	Overrun - Total						(\$37,103.32)	
0130	Total						(\$38,928.93)	
0140	MISC. INFRARED SCANNING	Other Item Adjustment	INTC	19	Dec 1, 2020	REEDV1	\$6,580.00	This payment is for the Infrared Scanning on the I-44 project and is the result of an accumulated collection of data from the paving equipment and verification in the field. The spreadsheet for the intelligent compaction is located in Eprojects. Estimate 0019, 12/01/2020 Reedv1
			INTC - Total				\$6,580.00	
	Other Item Adjustment - Total						\$6,580.00	
0140	Total						\$6,580.00	
0150	MISC. INTELLIGENT COMPACTION	Other Item Adjustment	INTC	19	Dec 1, 2020	REEDV1	\$17,037.98	This payment is for the Intelligent Compaction on the I-44 project and is the result of an accumulated collection of data from the paving equipment and verification in the field. The spreadsheet for the IC/IR is located in Eprojects. Estimate 0019, 12/01/2020 Reedv1
			INTC - Total				\$17,037.98	
	Other Item Adjustment - Total						\$17,037.98	
0150	Total						\$17,037.98	
0160	MISC. OPTIONAL PAVEMENT	Overrun	Overrun	9	Jul 1, 2020	SYSTEM	(\$2,837.36)	
				9	Jul 1, 2020	SYSTEM	\$2,837.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user reedv1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$2,837.36)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
			Overrun - Total				(\$2,837.36)	
	Overrun - Total						(\$2,837.36)	
0160	Total						(\$2,837.36)	
0170	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		13	Sep 2, 2020	SYSTEM	(\$1,427,582.95)	
				13	Sep 2, 2020	SYSTEM	\$1,427,582.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$1,637,024.69)	
				14	Sep 16, 2020	SYSTEM	\$1,637,024.69	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$3,397,259.69)	
				15	Oct 2, 2020	SYSTEM	\$3,397,259.69	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$3,757,054.30)	
				16	Oct 16, 2020	SYSTEM	\$3,757,054.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$4,971,367.87)	
				17	Nov 3, 2020	SYSTEM	\$4,971,367.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0170	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		18	Nov 16, 2020	SYSTEM	(\$5,318,574.83)	
				18	Nov 16, 2020	SYSTEM	\$5,318,574.83	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$5,318,574.83)	
				19	Dec 1, 2020	SYSTEM	\$5,318,574.83	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$5,318,574.83)	
				20	Dec 16, 2020	SYSTEM	\$5,318,574.83	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	ACAD	12	Aug 18, 2020	REEDV1	(\$10,871.70)	This adjustment is based on 2338 tons of SP125BSM laid between August 1 and August 15th, with a virgin AC of 6.2%. The original factor was 470 and the current factor is 395. reedv1,
				13	Sep 3, 2020	REEDV1	(\$59,315.03)	AC adjustment for SP 125 asphalt with a virgin AC of 6.2%. The original factor was 470 and the current factor is 395 with a difference of -75. reedv1 09/02/2020
				14	Sep 16, 2020	REEDV1	(\$10,297.15)	This adjustment is for 2214.44 tons of SP125 with a virgin AC of 6.2%. The original factor was 470 and the current factor is 395. Estimate 0014
				15	Oct 2, 2020	REEDV1	(\$86,541.48)	This adjustment is for 18611.07 tons of SP125 20-82 mix with a virgin AC of 6.2%, the original factor was 470 and the current factor is 395 for a difference of 75. reedv1 estimate 0015
				16	Oct 16, 2020	REEDV1	(\$17,689.20)	This adjustment is for SP125 20-82 laid during this estimate period with a virgin AC of 6.2%. The original factor was 395 and the current factor is 470 for a difference of -75. Estimate 0016 reedv1
17				Nov 3, 2020	REEDV1	(\$59,701.40)	This adjustment is for 12839.01 tons of SP125 with a virgin AC of 6.2%. The original factor was 395 and the current factor is 395.	
			18	Nov 16, 2020	REEDV1	(\$18,208.36)	This adjustment is for 3671.04 tons of SP-125 placed on I-44 with a virgin AC of 6.2%. The original factor was 470, and the current factor is 390, this is for estimate 0018.	
			ACAD - Total				(\$262,624.32)	
			ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	OVRN	18	Nov 16, 2020	REEDV1	(\$84,659.50)
OVRN - Total								
Other Item Adjustment - Total						(\$347,283.82)		
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Overrun	Overrun	18	Nov 16, 2020	SYSTEM	(\$84,659.50)	
				18	Nov 16, 2020	SYSTEM	\$84,659.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 59 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$84,659.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				19	Dec 1, 2020	SYSTEM	\$84,659.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 58 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$84,659.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				20	Dec 16, 2020	SYSTEM	\$84,659.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 39 on the current Payment Estimate.
			Overrun - Total			\$0.00		
Overrun - Total						\$0.00		
0170 - Total						(\$347,283.82)		
0180	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP250B MIX)	Other Item Adjustment	ACAD	14	Sep 16, 2020	REEDV1	(\$4,843.47)	This adjustment is for 1537.61 tons of SP190 with a virgin AC of 4.2%. The original factor was 470 and the current factor is 395. Estimate 0014
				15	Oct 2, 2020	REEDV1	(\$1,441.09)	This adjustment is for 457.49 tons of Base asphalt laid with a virgin AC of 4.2%. The original factor was 470 and the current factor is 395 for a difference of 75. reedv1 estimate 0015
				ACAD - Total			(\$6,284.56)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180	Other Item Adjustment - Total						(\$6,284.56)	
0180 - Total							(\$6,284.56)	
0190	MISC. TACK COAT-LOW TRACKING OR NON-TRACKING	Material		12	Aug 17, 2020	SYSTEM	(\$9,900.00)	
				12	Aug 17, 2020	SYSTEM	\$9,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$41,618.50)	
				13	Sep 2, 2020	SYSTEM	\$41,618.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$54,683.75)	
				14	Sep 16, 2020	SYSTEM	\$54,683.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$95,876.00)	
				15	Oct 2, 2020	SYSTEM	\$95,876.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
0190 - Total						\$0.00		
0200	MISC. SURFACE SEALING TREATMENT	Material		16	Oct 16, 2020	SYSTEM	(\$64,824.75)	
				16	Oct 16, 2020	SYSTEM	\$64,824.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$64,824.75)	
				17	Nov 3, 2020	SYSTEM	\$64,824.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$64,824.75)	
				18	Nov 16, 2020	SYSTEM	\$64,824.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$64,824.75)	
				19	Dec 1, 2020	SYSTEM	\$64,824.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$64,824.75)	
	20	Dec 16, 2020	SYSTEM	\$64,824.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
			- Total			\$0.00		
Material - Total						\$0.00		
0200 - Total						\$0.00		
0210	PCCP JOINT/CRACK SEALING	Material		15	Oct 2, 2020	SYSTEM	(\$65,940.00)	
				15	Oct 2, 2020	SYSTEM	\$65,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$65,940.00)	
				16	Oct 16, 2020	SYSTEM	\$65,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0210 - Total							\$0.00	
0240	WATER	Material		8	Jun 16, 2020	SYSTEM	(\$735.00)	
				8	Jun 16, 2020	SYSTEM	\$735.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$735.00)	
				9	Jul 1, 2020	SYSTEM	\$735.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$735.00)	
				10	Jul 16, 2020	SYSTEM	\$735.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$735.00)	
				11	Aug 3, 2020	SYSTEM	\$735.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$735.00)	
				12	Aug 17, 2020	SYSTEM	\$735.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$735.00)	
				13	Sep 2, 2020	SYSTEM	\$735.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$735.00)	
				14	Sep 16, 2020	SYSTEM	\$735.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$735.00)	
				15	Oct 2, 2020	SYSTEM	\$735.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$735.00)	
				16	Oct 16, 2020	SYSTEM	\$735.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user reedv1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
							- Total	
				Material - Total			\$0.00	
0240 - Total							\$0.00	
0260	PIPE COLLAR, TYPE A	Material		7	Jun 2, 2020	SYSTEM	(\$3,200.00)	
				7	Jun 2, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$3,200.00)	
				8	Jun 16, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$3,200.00)	
				9	Jul 1, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$3,200.00)	
				10	Jul 16, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0260	PIPE COLLAR, TYPE A	Material			2020			Estimate Item Adjustment (0017) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$3,200.00)	
				11	Aug 3, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$3,200.00)	
				12	Aug 17, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$3,200.00)	
				13	Sep 2, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$3,200.00)	
				14	Sep 16, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user reedv1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$3,200.00)	
				15	Oct 2, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user reedv1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$3,200.00)	
				16	Oct 16, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user reedv1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$3,200.00)	
				17	Nov 3, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user reedv1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$3,200.00)	
				18	Nov 16, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$3,200.00)	
				19	Dec 1, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$3,200.00)	
				20	Dec 16, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total			\$0.00		
Material - Total						\$0.00		
0260 - Total						\$0.00		
0290	CONCRETE CURB RAMP	Material		5	May 4, 2020	SYSTEM	(\$5,253.50)	
				5	May 4, 2020	SYSTEM	\$5,253.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	May 18, 2020	SYSTEM	(\$7,258.00)	
				6	May 18, 2020	SYSTEM	\$7,258.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				7	Jun 2, 2020	SYSTEM	(\$13,005.50)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0290	CONCRETE CURB RAMP	Material		7	Jun 2, 2020	SYSTEM	\$13,005.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$21,983.00)	
				8	Jun 16, 2020	SYSTEM	\$21,983.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user reedv1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$21,983.00)	
				9	Jul 1, 2020	SYSTEM	\$21,983.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user reedv1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$21,983.00)	
				10	Jul 16, 2020	SYSTEM	\$21,983.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user reedv1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$21,983.00)	
				11	Aug 3, 2020	SYSTEM	\$21,983.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user reedv1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$21,983.00)	
				12	Aug 17, 2020	SYSTEM	\$21,983.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user reedv1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$21,983.00)	
				13	Sep 2, 2020	SYSTEM	\$21,983.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user reedv1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$22,458.00)	
				14	Sep 16, 2020	SYSTEM	\$22,458.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user reedv1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$25,412.50)	
				15	Oct 2, 2020	SYSTEM	\$25,412.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$26,552.50)	
				16	Oct 16, 2020	SYSTEM	\$26,552.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user reedv1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$26,552.50)	
				17	Nov 3, 2020	SYSTEM	\$26,552.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$26,552.50)	
				18	Nov 16, 2020	SYSTEM	\$26,552.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user reedv1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$26,552.50)	
				19	Dec 1, 2020	SYSTEM	\$26,552.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$26,552.50)	
				20	Dec 16, 2020	SYSTEM	\$26,552.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
			- Total				\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0290	Material - Total						\$0.00	
0290	- Total						\$0.00	
0300	TRUNCATED DOMES	Material		5	May 4, 2020	SYSTEM	(\$2,040.00)	
				5	May 4, 2020	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				6	May 18, 2020	SYSTEM	(\$3,144.00)	
				6	May 18, 2020	SYSTEM	\$3,144.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	TRUNCATED DOMES	Overrun	Overrun	16	Oct 16, 2020	SYSTEM	(\$360.00)	
				Overrun - Total			(\$360.00)	
	Overrun - Total						(\$360.00)	
0300	- Total						(\$360.00)	
0310	6 IN. CONCRETE MEDIAN STRIP	Material		16	Oct 16, 2020	SYSTEM	(\$2,494.80)	
				16	Oct 16, 2020	SYSTEM	\$2,494.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user reedv1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$2,494.80)	
				17	Nov 3, 2020	SYSTEM	\$2,494.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$2,494.80)	
				18	Nov 16, 2020	SYSTEM	\$2,494.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$2,494.80)	
				19	Dec 1, 2020	SYSTEM	\$2,494.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user reedv1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$2,494.80)	
				20	Dec 16, 2020	SYSTEM	\$2,494.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
0310	- Total						\$0.00	
0320	PAVED APPROACH, 8 IN.	Material		4	Apr 16, 2020	SYSTEM	(\$3,678.30)	
				5	May 4, 2020	SYSTEM	(\$15,671.30)	
				5	May 4, 2020	SYSTEM	\$15,671.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				6	May 18, 2020	SYSTEM	(\$22,478.50)	
				6	May 18, 2020	SYSTEM	\$22,478.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				7	Jun 2, 2020	SYSTEM	(\$34,907.00)	
				7	Jun 2, 2020	SYSTEM	\$34,907.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$58,229.70)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0320	PAVED APPROACH, 8 IN.	Material			2020			
				8	Jun 16, 2020	SYSTEM	\$58,229.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$58,229.70)	
				9	Jul 1, 2020	SYSTEM	\$58,229.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$58,229.70)	
				10	Jul 16, 2020	SYSTEM	\$58,229.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$58,229.70)	
				11	Aug 3, 2020	SYSTEM	\$58,229.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$58,229.70)	
				12	Aug 17, 2020	SYSTEM	\$58,229.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$58,229.70)	
				13	Sep 2, 2020	SYSTEM	\$58,229.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$61,244.70)	
				14	Sep 16, 2020	SYSTEM	\$61,244.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$74,604.50)	
				15	Oct 2, 2020	SYSTEM	\$74,604.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$74,604.50)	
				16	Oct 16, 2020	SYSTEM	\$74,604.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$74,604.50)	
				17	Nov 3, 2020	SYSTEM	\$74,604.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$74,604.50)	
				18	Nov 16, 2020	SYSTEM	\$74,604.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$74,604.50)	
				19	Dec 1, 2020	SYSTEM	\$74,604.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$89,558.90)	
	20	Dec 16, 2020	SYSTEM	\$89,558.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
			- Total				(\$3,678.30)	
Material - Total							(\$3,678.30)	
	PAVED APPROACH, 8 IN.	MaterialCredit		5	May 4, 2020	SYSTEM	\$3,678.30	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0320		MaterialCredit	- Total				\$3,678.30	
	MaterialCredit - Total						\$3,678.30	
0320 - Total							\$0.00	
0330	CONCRETE SIDEWALK, 4 IN.	Material		4	Apr 16, 2020	SYSTEM	(\$9,304.00)	
				5	May 4, 2020	SYSTEM	(\$18,452.00)	
				5	May 4, 2020	SYSTEM	\$18,452.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				6	May 18, 2020	SYSTEM	(\$22,636.00)	
				6	May 18, 2020	SYSTEM	\$22,636.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				7	Jun 2, 2020	SYSTEM	(\$29,480.00)	
				7	Jun 2, 2020	SYSTEM	\$29,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$42,548.00)	
				8	Jun 16, 2020	SYSTEM	\$42,548.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$42,548.00)	
				9	Jul 1, 2020	SYSTEM	\$42,548.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$42,548.00)	
				10	Jul 16, 2020	SYSTEM	\$42,548.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$42,548.00)	
				11	Aug 3, 2020	SYSTEM	\$42,548.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$42,548.00)	
				12	Aug 17, 2020	SYSTEM	\$42,548.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$42,548.00)	
				13	Sep 2, 2020	SYSTEM	\$42,548.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$47,348.00)	
				14	Sep 16, 2020	SYSTEM	\$47,348.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$61,396.00)	
				15	Oct 2, 2020	SYSTEM	\$61,396.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$70,156.00)	
				16	Oct 16, 2020	SYSTEM	\$70,156.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user reedv1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$70,156.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0330	CONCRETE SIDEWALK, 4 IN.	Material		17	Nov 3, 2020	SYSTEM	\$70,156.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$70,156.00)	
				18	Nov 16, 2020	SYSTEM	\$70,156.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$70,156.00)	
				19	Dec 1, 2020	SYSTEM	\$70,156.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$70,156.00)	
				20	Dec 16, 2020	SYSTEM	\$70,156.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total			(\$9,304.00)	
	Material - Total						(\$9,304.00)	
	CONCRETE SIDEWALK, 4 IN.	MaterialCredit		5	May 4, 2020	SYSTEM	\$9,304.00	
				- Total			\$9,304.00	
	MaterialCredit - Total						\$9,304.00	
	0330 - Total							\$0.00
0340	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		6	May 18, 2020	SYSTEM	(\$1,166.00)	
				6	May 18, 2020	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				7	Jun 2, 2020	SYSTEM	(\$1,166.00)	
				7	Jun 2, 2020	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$1,166.00)	
				8	Jun 16, 2020	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$1,166.00)	
				9	Jul 1, 2020	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$1,166.00)	
				10	Jul 16, 2020	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$1,166.00)	
				11	Aug 3, 2020	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$1,166.00)	
				12	Aug 17, 2020	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$1,166.00)	
				13	Sep 2, 2020	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$1,166.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0340	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		14	Sep 16, 2020	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$8,056.00)	
				15	Oct 2, 2020	SYSTEM	\$8,056.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$8,056.00)	
				16	Oct 16, 2020	SYSTEM	\$8,056.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$8,056.00)	
				17	Nov 3, 2020	SYSTEM	\$8,056.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$8,056.00)	
				18	Nov 16, 2020	SYSTEM	\$8,056.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$8,056.00)	
				19	Dec 1, 2020	SYSTEM	\$8,056.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$8,056.00)	
				20	Dec 16, 2020	SYSTEM	\$8,056.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user reedv1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
							- Total	
Material - Total						\$0.00		
CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Other Item Adjustment	OVRN	7	Jun 2, 2020	REEDV1	(\$265.00)	Overrun Adjustment pending change order #3	
			16	Oct 20, 2020	REEDV1	(\$6,890.00)	130 linear foot at \$53.00 per foot, estimate 0016, reedv1	
			OVRN - Total			(\$7,155.00)		
CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S			9	Jul 1, 2020	REEDV1	\$265.00	This adjustment corrects an adjustment made on Estimate 0008.	
			- Total			\$265.00		
Other Item Adjustment - Total						(\$6,890.00)		
CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Overrun	Overrun	6	May 18, 2020	SYSTEM	(\$265.00)		
			6	May 18, 2020	SYSTEM	\$265.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 53 on the current Payment Estimate.	
			7	Jun 2, 2020	SYSTEM	(\$265.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			7	Jun 2, 2020	SYSTEM	\$265.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 64 on the current Payment Estimate.	
			8	Jun 16, 2020	SYSTEM	(\$265.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			8	Jun 16, 2020	SYSTEM	\$265.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 52 on the current Payment Estimate.	
			8	Jun 16, 2020	REEDV1	(\$265.00)	Pending Change order 3	
			9	Jul 1, 2020	SYSTEM	(\$265.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			9	Jul 1, 2020	SYSTEM	\$265.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 56 on the current Payment Estimate.	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0340	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Overrun	Overrun	10	Jul 16, 2020	SYSTEM	(\$265.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Jul 16, 2020	SYSTEM	\$265.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 60 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$265.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				11	Aug 3, 2020	SYSTEM	\$265.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 53 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$265.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				12	Aug 17, 2020	SYSTEM	\$265.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 56 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$265.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				13	Sep 2, 2020	SYSTEM	\$265.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 57 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$265.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				14	Sep 16, 2020	SYSTEM	\$265.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 55 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$265.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Oct 2, 2020	SYSTEM	(\$6,890.00)	
				15	Oct 2, 2020	SYSTEM	\$6,890.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 53 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	\$265.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 53 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$7,155.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				16	Oct 16, 2020	SYSTEM	\$7,155.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 63 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$7,155.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				17	Nov 2, 2020	SYSTEM	\$7,155.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 65 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$7,155.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				18	Nov 16, 2020	SYSTEM	\$7,155.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 61 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$7,155.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				19	Dec 1, 2020	SYSTEM	\$7,155.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 60 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$7,155.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				20	Dec 16, 2020	SYSTEM	\$7,155.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 41 on the current Payment Estimate.
			Overrun - Total				(\$265.00)	
			Overrun - Total				(\$265.00)	
0340 - Total							(\$7,155.00)	
0350	CURB AND GUTTER TYPE B	Material		6	May 18, 2020	SYSTEM	(\$1,150.00)	
				6	May 18, 2020	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 37 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0350	CURB AND GUTTER TYPE B	Material		7	Jun 2, 2020	SYSTEM	(\$2,346.00)	
				7	Jun 2, 2020	SYSTEM	\$2,346.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$6,624.00)	
				8	Jun 16, 2020	SYSTEM	\$6,624.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$6,624.00)	
				9	Jul 1, 2020	SYSTEM	\$6,624.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$6,624.00)	
				10	Jul 16, 2020	SYSTEM	\$6,624.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$6,624.00)	
				11	Aug 3, 2020	SYSTEM	\$6,624.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user reedv1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$6,624.00)	
				12	Aug 17, 2020	SYSTEM	\$6,624.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$6,624.00)	
				13	Sep 2, 2020	SYSTEM	\$6,624.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$6,624.00)	
				14	Sep 16, 2020	SYSTEM	\$6,624.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$6,624.00)	
				15	Oct 2, 2020	SYSTEM	\$6,624.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$7,590.00)	
				16	Oct 16, 2020	SYSTEM	\$7,590.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$7,590.00)	
				17	Nov 3, 2020	SYSTEM	\$7,590.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$7,590.00)	
				18	Nov 16, 2020	SYSTEM	\$7,590.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$7,590.00)	
				19	Dec 1, 2020	SYSTEM	\$7,590.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user reedv1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$7,590.00)	
				20	Dec 16, 2020	SYSTEM	\$7,590.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0350	CURB AND GUTTER TYPE B	Material						Estimate Exception 16 on the current Payment Estimate.
			- Total				\$0.00	
		Material - Total						\$0.00
	CURB AND GUTTER TYPE B	Other Item Adjustment	OVRN	16	Oct 20, 2020	REEDV1	(\$3,588.00)	overrun amount equal 78LF at \$46.00, estimate 0016 reedv1
			OVRN - Total				(\$3,588.00)	
	Other Item Adjustment - Total						(\$3,588.00)	
	CURB AND GUTTER TYPE B	Overrun	Overrun	8	Jun 16, 2020	SYSTEM	(\$2,622.00)	
				8	Jun 16, 2020	SYSTEM	\$1,242.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 53 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	\$1,380.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 53 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$2,622.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Jul 1, 2020	SYSTEM	\$2,622.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 57 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$2,622.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Jul 16, 2020	SYSTEM	\$2,622.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 61 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$2,622.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				11	Aug 3, 2020	SYSTEM	\$2,622.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 54 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$2,622.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				12	Aug 17, 2020	SYSTEM	\$2,622.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 57 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$2,622.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				13	Sep 2, 2020	SYSTEM	\$2,622.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 58 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$2,622.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				14	Sep 16, 2020	SYSTEM	\$2,622.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 56 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$2,622.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Oct 2, 2020	SYSTEM	\$2,622.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 54 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$2,622.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				16	Oct 16, 2020	SYSTEM	(\$966.00)	
				16	Oct 16, 2020	SYSTEM	\$966.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 64 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	\$2,622.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 64 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$3,588.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				17	Nov 2, 2020	SYSTEM	\$3,588.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 66 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$3,588.00)	Averaged Price Adjustment from this item on all previous payment estimates of



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0350	CURB AND GUTTER TYPE B	Overrun	Overrun		2020			'0.00000' is applied (if non-zero).
				18	Nov 16, 2020	SYSTEM	\$3,588.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 62 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$3,588.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				19	Dec 1, 2020	SYSTEM	\$3,588.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 61 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$3,588.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				20	Dec 16, 2020	SYSTEM	\$3,588.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) overriding Payment Estimate Exception 42 on the current Payment Estimate.
				Overrun - Total			\$0.00	
	Overrun - Total						\$0.00	
0350 - Total							(\$3,588.00)	
0360	CONCRETE CURB AND GUTTER (4 INCH)	Material		6	May 18, 2020	SYSTEM	(\$3,124.00)	
				6	May 18, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				7	Jun 2, 2020	SYSTEM	(\$3,124.00)	
				7	Jun 2, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user reedv1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$3,124.00)	
				8	Jun 16, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user reedv1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$3,124.00)	
				9	Jul 1, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$3,124.00)	
				10	Jul 16, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$3,124.00)	
				11	Aug 3, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$3,124.00)	
				12	Aug 17, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user reedv1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$3,124.00)	
				13	Sep 2, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$3,124.00)	
				14	Sep 16, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$3,124.00)	
				15	Oct 2, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 28 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0360	CONCRETE CURB AND GUTTER (4 INCH)	Material		16	Oct 16, 2020	SYSTEM	(\$3,124.00)	
				16	Oct 16, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user reedv1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$3,124.00)	
				17	Nov 3, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$3,124.00)	
				18	Nov 16, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$3,124.00)	
				19	Dec 1, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$3,124.00)	
				20	Dec 16, 2020	SYSTEM	\$3,124.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user reedv1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
	CONCRETE CURB AND GUTTER (4 INCH)	Other Item Adjustment	OVRN	16	Oct 20, 2020	REEDV1	\$2,622.00	This corrects an adjustment that was inadvertently made on a previous estimate. estimate 0016, reedv1
				OVRN - Total			\$2,622.00	
	Other Item Adjustment - Total						\$2,622.00	
	CONCRETE CURB AND GUTTER (4 INCH)	Overrun	Overrun	8	Jun 16, 2020	REEDV1	(\$2,622.00)	pending change order 3
				Overrun - Total			(\$2,622.00)	
	Overrun - Total						(\$2,622.00)	
	0360 - Total						\$0.00	
	0370	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		6	May 18, 2020	SYSTEM	(\$530.00)
6					May 18, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
7					Jun 2, 2020	SYSTEM	(\$530.00)	
7					Jun 2, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
8					Jun 16, 2020	SYSTEM	(\$530.00)	
8					Jun 16, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
9					Jul 1, 2020	SYSTEM	(\$530.00)	
9					Jul 1, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
10					Jul 16, 2020	SYSTEM	(\$530.00)	
10					Jul 16, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
11					Aug 3, 2020	SYSTEM	(\$530.00)	
11					Aug 3, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 31 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0370	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		12	Aug 17, 2020	SYSTEM	(\$530.00)	
				12	Aug 17, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$530.00)	
				13	Sep 2, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$530.00)	
				14	Sep 16, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$530.00)	
				15	Oct 2, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$530.00)	
				16	Oct 16, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$530.00)	
				17	Nov 3, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user reedv1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$530.00)	
				18	Nov 16, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$530.00)	
				19	Dec 1, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$530.00)	
				20	Dec 16, 2020	SYSTEM	\$530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
							- Total	
	Material - Total						\$0.00	
	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Other Item Adjustment	OVN	7	Jun 2, 2020	REEDV1	(\$70.00)	Pending Change order #3
			OVN - Total			(\$70.00)		
	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A			9	Jul 1, 2020	REEDV1	\$70.00	This adjustment corrects an adjustment that was inadvertently made on Estimate 008
			- Total			\$70.00		
Other Item Adjustment - Total						\$0.00		
	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Overrun	Overrun	6	May 18, 2020	SYSTEM	(\$70.00)	
				6	May 18, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 54 on the current Payment Estimate.
				7	Jun 2, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Jun 2, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 65 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0370	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Overrun	Overrun		2020			'0.00000' is applied (if non-zero).
				8	Jun 16, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 54 on the current Payment Estimate.
				8	Jun 16, 2020	REEDV1	(\$70.00)	Pending Change order 3
				9	Jul 1, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Jul 1, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 58 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Jul 16, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 62 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				11	Aug 3, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 55 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				12	Aug 17, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 58 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				13	Sep 2, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 59 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				14	Sep 16, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 57 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Oct 2, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 55 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				16	Oct 16, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 65 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				17	Nov 2, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 67 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				18	Nov 16, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 63 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				19	Dec 1, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 62 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$70.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				20	Dec 16, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 43 on the current Payment Estimate.
			Overrun - Total				(\$70.00)	
Overrun - Total							(\$70.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0370 - Total							(\$70.00)	
0380	FURNISHING TYPE 2 ROCK BLANKET	Material		15	Oct 2, 2020	SYSTEM	(\$5,866.70)	
				15	Oct 2, 2020	SYSTEM	\$5,866.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$11,747.90)	
				16	Oct 16, 2020	SYSTEM	\$11,747.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user reedv1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$11,747.90)	
				17	Nov 3, 2020	SYSTEM	\$11,747.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user reedv1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$11,747.90)	
				18	Nov 16, 2020	SYSTEM	\$11,747.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$11,747.90)	
				19	Dec 1, 2020	SYSTEM	\$11,747.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$11,747.90)	
				20	Dec 16, 2020	SYSTEM	\$11,747.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total						\$0.00		
0380 - Total							\$0.00	
0400	SLOPE PROTECTION	Material		8	Jun 16, 2020	SYSTEM	(\$3,608.00)	
				8	Jun 16, 2020	SYSTEM	\$3,608.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$3,608.00)	
				9	Jul 1, 2020	SYSTEM	\$3,608.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user reedv1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$3,608.00)	
				10	Jul 16, 2020	SYSTEM	\$3,608.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user reedv1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$3,608.00)	
				11	Aug 3, 2020	SYSTEM	\$3,608.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user reedv1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$3,608.00)	
				12	Aug 17, 2020	SYSTEM	\$3,608.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$3,608.00)	
				13	Sep 2, 2020	SYSTEM	\$3,608.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$3,608.00)	
				14	Sep 16, 2020	SYSTEM	\$3,608.00	This adjustment offsets the original system-generated Overrun Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0400	SLOPE PROTECTION	Material			2020			Estimate Item Adjustment (0023) due to user reedv1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$14,344.00)	
				15	Oct 2, 2020	SYSTEM	\$14,344.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$21,164.00)	
				16	Oct 16, 2020	SYSTEM	\$21,164.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user reedv1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$21,164.00)	
				17	Nov 3, 2020	SYSTEM	\$21,164.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$21,164.00)	
				18	Nov 16, 2020	SYSTEM	\$21,164.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$21,164.00)	
				19	Dec 1, 2020	SYSTEM	\$21,164.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$35,068.00)	
				20	Dec 16, 2020	SYSTEM	\$35,068.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user reedv1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
							- Total	
	Material - Total						\$0.00	
0400 - Total						\$0.00		
0410	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		7	Jun 2, 2020	SYSTEM	(\$50,008.10)	
				7	Jun 2, 2020	SYSTEM	\$50,008.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user reedv1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$262,268.99)	
				8	Jun 16, 2020	SYSTEM	\$262,268.99	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$493,570.64)	
				9	Jul 1, 2020	SYSTEM	\$493,570.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$715,186.20)	
				10	Jul 16, 2020	SYSTEM	\$715,186.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$1,076,908.43)	
				12	Aug 17, 2020	SYSTEM	\$1,076,908.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$1,094,183.13)	
				13	Sep 2, 2020	SYSTEM	\$1,094,183.13	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$1,094,183.13)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0410	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		14	Sep 16, 2020	SYSTEM	\$1,094,183.13	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$1,094,183.13)	
				15	Oct 2, 2020	SYSTEM	\$1,094,183.13	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$1,135,363.20)	
				16	Oct 16, 2020	SYSTEM	\$1,135,363.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$1,166,394.10)	
				17	Nov 3, 2020	SYSTEM	\$1,166,394.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$1,166,394.10)	
				18	Nov 16, 2020	SYSTEM	\$1,166,394.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$1,166,394.10)	
				19	Dec 1, 2020	SYSTEM	\$1,166,394.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user reedv1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Other Item Adjustment	OVRN	16	Oct 20, 2020	REEDV1	(\$58,454.77)	5001.6 SQYD paid, plan quantity is 4563.1 SQYD for a difference of 438.5 SQYD at \$227.00 per SQYD. an overrun adjustment of \$-41,084.73 was made on estimate 12. The total adjustment to date is -99,539.50 and -58,454.77 accounts for the overrun estimate 0016. reedv1	
OVRN - Total					(\$58,454.77)			
Other Item Adjustment - Total					(\$58,454.77)			
FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	12	Aug 17, 2020	SYSTEM	(\$41,084.73)		
			12	Aug 17, 2020	SYSTEM	\$18,477.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 59 on the current Payment Estimate.	
			12	Aug 17, 2020	SYSTEM	\$22,606.93	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 59 on the current Payment Estimate.	
			12	Aug 18, 2020	REEDV1	(\$41,084.73)	This adjustment removes the quantity of Furnishing and placing concrete material for full depth repair based on the line item quantity exceeding plan quantity. This is waiting on Change order #3 to be processed.	
			13	Sep 2, 2020	SYSTEM	(\$41,084.73)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			13	Sep 2, 2020	SYSTEM	(\$17,274.70)		
			13	Sep 2, 2020	SYSTEM	\$5,448.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 60 on the current Payment Estimate.	
			13	Sep 2, 2020	SYSTEM	\$11,826.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 60 on the current Payment Estimate.	
			13	Sep 2, 2020	SYSTEM	\$41,084.73	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 60 on the current Payment Estimate.	
			14	Sep 16, 2020	SYSTEM	(\$58,359.43)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			14	Sep 16, 2020	SYSTEM	\$58,359.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 58 on the current Payment Estimate.	
			15	Oct 2, 2020	SYSTEM	(\$58,359.43)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0410	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	15	Oct 2, 2020	SYSTEM	\$58,359.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) overriding Payment Estimate Exception 56 on the current Payment Estimate.	
				16	Oct 16, 2020	SYSTEM	(\$58,359.43)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				16	Oct 16, 2020	SYSTEM	(\$41,180.07)		
				16	Oct 16, 2020	SYSTEM	\$13,983.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 66 on the current Payment Estimate.	
				16	Oct 16, 2020	SYSTEM	\$5,427.57	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 66 on the current Payment Estimate.	
				16	Oct 16, 2020	SYSTEM	\$2,111.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 66 on the current Payment Estimate.	
				16	Oct 16, 2020	SYSTEM	\$19,658.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 66 on the current Payment Estimate.	
				16	Oct 16, 2020	SYSTEM	\$58,359.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 66 on the current Payment Estimate.	
				17	Nov 2, 2020	SYSTEM	(\$99,539.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				17	Nov 2, 2020	SYSTEM	(\$31,030.90)		
				17	Nov 2, 2020	SYSTEM	\$31,030.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 68 on the current Payment Estimate.	
				17	Nov 2, 2020	SYSTEM	\$99,539.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 68 on the current Payment Estimate.	
				17	Nov 3, 2020	REEDV1	(\$31,030.90)	This adjustment accounts for an overpayment due to the overrun on this line item. This will be corrected on an upcoming change order.	
				18	Nov 16, 2020	SYSTEM	(\$130,570.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				18	Nov 16, 2020	SYSTEM	\$130,570.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) overriding Payment Estimate Exception 64 on the current Payment Estimate.	
				19	Dec 1, 2020	SYSTEM	(\$130,570.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				19	Dec 1, 2020	SYSTEM	\$130,570.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) overriding Payment Estimate Exception 63 on the current Payment Estimate.	
				20	Dec 16, 2020	SYSTEM	(\$130,570.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				20	Dec 16, 2020	REEDV1	\$130,570.40	This adjustment corrects a previous adjustment based that was generated due to materials exceptions.	
							Overrun - Total		
				Overrun - Total				(\$72,115.63)	
	0410 - Total							(\$130,570.40)	
0440	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Other Item Adjustment	OVRN	16	Oct 20, 2020	REEDV1	\$34,613.25	This adjustment is based on plan quantity of 14456 LF at \$9.50 per LF. Total paid to date is 19,101.5 for an overrun of 4645.5 LF. an adjustment of - \$34,613.25 was made on estimate 013, since there was no material discrepancies the adjustment was applied twice, this corrects the overrun adjustment to -\$44,132.25. estimate 0016, reedv1	
				OVRN - Total				\$34,613.25	
				Other Item Adjustment - Total				\$34,613.25	
	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun	Overrun	11	Aug 3, 2020	SYSTEM	(\$5,524.25)		
				11	Aug 3, 2020	SYSTEM	\$5,453.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	
				11	Aug 3, 2020	SYSTEM	\$71.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	
				12	Aug 17, 2020	SYSTEM	(\$5,524.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0440	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun	Overrun	12	Aug 17, 2020	SYSTEM	(\$29,089.00)					
				12	Aug 17, 2020	SYSTEM	\$3,030.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				12	Aug 17, 2020	SYSTEM	\$2,859.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				12	Aug 17, 2020	SYSTEM	\$5,301.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				12	Aug 17, 2020	SYSTEM	\$3,277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				12	Aug 17, 2020	SYSTEM	\$2,451.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				12	Aug 17, 2020	SYSTEM	\$3,068.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				12	Aug 17, 2020	SYSTEM	\$2,593.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				12	Aug 17, 2020	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				12	Aug 17, 2020	SYSTEM	\$4,987.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				12	Aug 17, 2020	SYSTEM	\$5,524.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				12	Aug 18, 2020	REEDV1	(\$34,613.25)	This adjustment removes the quantity of Furnishing and placing concrete material for full depth repair based on the line item quantity exceeding plan quantity. This is waiting on Change order #3 to be processed.				
				13	Sep 2, 2020	SYSTEM	(\$34,613.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				13	Sep 2, 2020	SYSTEM	(\$2,907.00)					
				16	Oct 16, 2020	SYSTEM	(\$6,612.00)					
				17	Nov 2, 2020	SYSTEM	(\$2,755.00)					
							Overrun - Total				(\$81,500.50)	
				Overrun - Total							(\$81,500.50)	
	0440 - Total							(\$46,887.25)				
0460	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		7	Jun 2, 2020	SYSTEM	(\$109.20)					
				7	Jun 2, 2020	SYSTEM	\$109.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 56 on the current Payment Estimate.				
				8	Jun 16, 2020	SYSTEM	(\$186.55)					
				8	Jun 16, 2020	SYSTEM	\$186.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user reedv1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
				9	Jul 1, 2020	SYSTEM	(\$377.65)					
				9	Jul 1, 2020	SYSTEM	\$377.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
				10	Jul 16, 2020	SYSTEM	(\$623.35)					
				10	Jul 16, 2020	SYSTEM	\$623.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
				12	Aug 17, 2020	SYSTEM	(\$2,425.15)					



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0460	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		12	Aug 17, 2020	SYSTEM	\$2,425.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user reedv1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$2,425.15)	
				13	Sep 2, 2020	SYSTEM	\$2,425.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$2,425.15)	
				14	Sep 16, 2020	SYSTEM	\$2,425.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$2,425.15)	
				15	Oct 2, 2020	SYSTEM	\$2,425.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user reedv1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$6,579.30)	
				16	Oct 16, 2020	SYSTEM	\$6,579.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				- Total				
Material - Total						\$0.00		
	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Other Item Adjustment	OVRN	16	Oct 20, 2020	REEDV1	(\$2,548.00)	The original plan quantity is 443EA, the quantity paid to date is 723EA for a difference of 280 EA. 280 EA at \$9.10 per EA is \$-2,548.00 for the overrun adjustment. This will be resolved on a future change order. reedv1 estimate 0016.
				OVRN - Total			(\$2,548.00)	
				Other Item Adjustment - Total			(\$2,548.00)	
	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	16	Oct 16, 2020	SYSTEM	(\$2,548.00)	
				16	Oct 16, 2020	SYSTEM	\$2,548.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 68 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$2,548.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				17	Nov 2, 2020	SYSTEM	(\$382.20)	
				17	Nov 3, 2020	REEDV1	\$2,548.00	This accounts for an underrun, this will be corrected on an upcoming change order.
				Overrun - Total			(\$382.20)	
Overrun - Total						(\$382.20)		
0460 - Total						(\$2,930.20)		
0470	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		7	Jun 2, 2020	SYSTEM	(\$88.00)	
				7	Jun 2, 2020	SYSTEM	\$88.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user reedv1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$924.00)	
				8	Jun 16, 2020	SYSTEM	\$924.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$2,706.00)	
				9	Jul 1, 2020	SYSTEM	\$2,706.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$2,948.00)	
				10	Jul 16, 2020	SYSTEM	\$2,948.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 40 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0470	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		11	Aug 3, 2020	SYSTEM	(\$4,543.00)		
				11	Aug 3, 2020	SYSTEM	\$4,543.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user reedv1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
				12	Aug 17, 2020	SYSTEM	(\$5,874.00)		
				12	Aug 17, 2020	SYSTEM	\$5,874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
				13	Sep 2, 2020	SYSTEM	(\$5,874.00)		
				13	Sep 2, 2020	SYSTEM	\$5,874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user reedv1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
				14	Sep 16, 2020	SYSTEM	(\$5,874.00)		
				14	Sep 16, 2020	SYSTEM	\$5,874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
				15	Oct 2, 2020	SYSTEM	(\$5,874.00)		
				15	Oct 2, 2020	SYSTEM	\$5,874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
				16	Oct 16, 2020	SYSTEM	(\$5,874.00)		
				16	Oct 16, 2020	SYSTEM	\$5,874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user reedv1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	
				- Total				\$0.00	
	Material - Total				\$0.00				
0470 - Total						\$0.00			
0490	RADAR SPEED ADVISORY SYSTEM	Material		9	Jul 1, 2020	SYSTEM	(\$750.00)		
				9	Jul 1, 2020	SYSTEM	\$750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
				10	Jul 16, 2020	SYSTEM	(\$750.00)		
				10	Jul 16, 2020	SYSTEM	\$750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user reedv1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
				11	Aug 3, 2020	SYSTEM	(\$750.00)		
				11	Aug 3, 2020	SYSTEM	\$750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user reedv1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
				12	Aug 17, 2020	SYSTEM	(\$1,125.00)		
				12	Aug 17, 2020	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user reedv1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
				13	Sep 2, 2020	SYSTEM	(\$1,125.00)		
				13	Sep 2, 2020	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
				14	Sep 16, 2020	SYSTEM	(\$1,125.00)		
				- Total				(\$1,125.00)	
				Material - Total				(\$1,125.00)	
	RADAR SPEED ADVISORY SYSTEM	MaterialCredit		15	Oct 2, 2020	SYSTEM	\$1,125.00		
- Total				\$1,125.00					
MaterialCredit - Total						\$1,125.00			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0490 - Total							\$0.00	
0520	CONCRETE TRAFFIC BARRIER, TYPE C	Material		9	Jul 1, 2020	SYSTEM	(\$19,102.50)	
				9	Jul 1, 2020	SYSTEM	\$19,102.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$265,454.00)	
				10	Jul 16, 2020	SYSTEM	\$265,454.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$452,658.50)	
				11	Aug 3, 2020	SYSTEM	\$452,658.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$622,246.25)	
				12	Aug 17, 2020	SYSTEM	\$622,246.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$794,593.25)	
				13	Sep 2, 2020	SYSTEM	\$794,593.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$942,743.75)	
				14	Sep 16, 2020	SYSTEM	\$942,743.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$942,743.75)	
				15	Oct 2, 2020	SYSTEM	\$942,743.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$942,743.75)	
				16	Oct 16, 2020	SYSTEM	\$942,743.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$942,743.75)	
				17	Nov 3, 2020	SYSTEM	\$942,743.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$942,743.75)	
				18	Nov 16, 2020	SYSTEM	\$942,743.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$942,743.75)	
				19	Dec 1, 2020	SYSTEM	\$942,743.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$669,851.66)	
	20	Dec 16, 2020	SYSTEM	\$669,851.66	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
			- Total			\$0.00		
Material - Total						\$0.00		
0520 - Total							\$0.00	
0530	CONCRETE TRAFFIC BARRIER, TYPE D	Material		16	Oct 16, 2020	SYSTEM	(\$5,152.00)	
				16	Oct 16, 2020	SYSTEM	\$5,152.00	This adjustment offsets the original system-generated Overrun Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0530	CONCRETE TRAFFIC BARRIER, TYPE D	Material			2020			Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$5,152.00)	
				17	Nov 3, 2020	SYSTEM	\$5,152.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$5,152.00)	
				18	Nov 16, 2020	SYSTEM	\$5,152.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$5,152.00)	
				19	Dec 1, 2020	SYSTEM	\$5,152.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
	0530 - Total							\$0.00
0540	CONCRETE TRAFFIC BARRIER, TYPE E	Material		15	Oct 2, 2020	SYSTEM	(\$19,740.00)	
				15	Oct 2, 2020	SYSTEM	\$19,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user reedv1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$19,740.00)	
				16	Oct 16, 2020	SYSTEM	\$19,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$19,740.00)	
				17	Nov 3, 2020	SYSTEM	\$19,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$19,740.00)	
				18	Nov 16, 2020	SYSTEM	\$19,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$19,740.00)	
	19	Dec 1, 2020	SYSTEM	\$19,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user reedv1 overriding Payment Estimate Exception 47 on the current Payment Estimate.			
- Total					\$0.00			
Material - Total					\$0.00			
0540 - Total							\$0.00	
0570	MISC. MODIFIED CONCRETE TRAFFIC BARRIER, TYPE C	Material		13	Sep 2, 2020	SYSTEM	(\$34,638.00)	
				13	Sep 2, 2020	SYSTEM	\$34,638.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$162,150.00)	
				14	Sep 16, 2020	SYSTEM	\$162,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$162,150.00)	
				15	Oct 2, 2020	SYSTEM	\$162,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$162,150.00)	
				16	Oct 16, 2020	SYSTEM	\$162,150.00	This adjustment offsets the original system-generated Overrun Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0570	MISC. MODIFIED CONCRETE TRAFFIC BARRIER, TYPE C	Material			2020			Estimate Item Adjustment (0042) due to user reedv1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
	0570 - Total				\$0.00			
0600	PAVEMENT EDGE TREATMENT	Material		5	May 4, 2020	SYSTEM	(\$156.00)	
				5	May 4, 2020	SYSTEM	\$156.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user reedv1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0600 - Total				\$0.00				
0710	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		20	Dec 16, 2020	SYSTEM	(\$4,688.64)	
				20	Dec 16, 2020	SYSTEM	\$4,688.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0710 - Total				\$0.00				
0800	24 IN. PIPE GROUP A	Material		7	Jun 2, 2020	SYSTEM	(\$1,469.00)	
				7	Jun 2, 2020	SYSTEM	\$1,469.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$1,469.00)	
				8	Jun 16, 2020	SYSTEM	\$1,469.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user reedv1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$1,469.00)	
				9	Jul 1, 2020	SYSTEM	\$1,469.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$1,469.00)	
				10	Jul 16, 2020	SYSTEM	\$1,469.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$1,469.00)	
				11	Aug 3, 2020	SYSTEM	\$1,469.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$1,469.00)	
				12	Aug 17, 2020	SYSTEM	\$1,469.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$1,469.00)	
				13	Sep 2, 2020	SYSTEM	\$1,469.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$1,469.00)	
		14	Sep 16, 2020	SYSTEM	\$1,469.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 43 on the current Payment Estimate.		
- Total				\$0.00				
Material - Total				\$0.00				
0800 - Total				\$0.00				



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0810	30 IN. PIPE GROUP A	Material		7	Jun 2, 2020	SYSTEM	(\$5,796.00)		
				7	Jun 2, 2020	SYSTEM	\$5,796.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
				8	Jun 16, 2020	SYSTEM	(\$5,796.00)		
				8	Jun 16, 2020	SYSTEM	\$5,796.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user reedv1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
				9	Jul 1, 2020	SYSTEM	(\$5,796.00)		
				9	Jul 1, 2020	SYSTEM	\$5,796.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
				10	Jul 16, 2020	SYSTEM	(\$5,796.00)		
				10	Jul 16, 2020	SYSTEM	\$5,796.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	
				11	Aug 3, 2020	SYSTEM	(\$5,796.00)		
				11	Aug 3, 2020	SYSTEM	\$5,796.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
				12	Aug 17, 2020	SYSTEM	(\$5,796.00)		
				12	Aug 17, 2020	SYSTEM	\$5,796.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	
				13	Sep 2, 2020	SYSTEM	(\$5,796.00)		
				13	Sep 2, 2020	SYSTEM	\$5,796.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user reedv1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	
				14	Sep 16, 2020	SYSTEM	(\$5,796.00)		
				14	Sep 16, 2020	SYSTEM	\$5,796.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
				- Total				\$0.00	
				Material - Total				\$0.00	
				0810 - Total				\$0.00	
	0850	ROCK DITCH CHECK	Material		8	Jun 16, 2020	SYSTEM	(\$680.00)	
8					Jun 16, 2020	SYSTEM	\$680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user reedv1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
9					Jul 1, 2020	SYSTEM	(\$680.00)		
9					Jul 1, 2020	SYSTEM	\$680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
10					Jul 16, 2020	SYSTEM	(\$680.00)		
10					Jul 16, 2020	SYSTEM	\$680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
- Total				\$0.00					
Material - Total				\$0.00					
ROCK DITCH CHECK		Overrun	Overrun	16	Oct 16, 2020	SYSTEM	(\$2,635.00)		
Overrun - Total				(\$2,635.00)					
Overrun - Total				(\$2,635.00)					
0850 - Total				(\$2,635.00)					
0870	CURB INLET CHECK	Material		8	Jun 16,	SYSTEM	(\$220.00)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0870	CURB INLET CHECK	Material			2020			
				8	Jun 16, 2020	SYSTEM	\$220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$220.00)	
				9	Jul 1, 2020	SYSTEM	\$220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$220.00)	
				10	Jul 16, 2020	SYSTEM	\$220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
	0870 - Total					\$0.00		
	0890	SILT FENCE	Material		8	Jun 16, 2020	SYSTEM	(\$48.00)
8					Jun 16, 2020	SYSTEM	\$48.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user reedv1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
9					Jul 1, 2020	SYSTEM	(\$48.00)	
9					Jul 1, 2020	SYSTEM	\$48.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
10					Jul 16, 2020	SYSTEM	(\$48.00)	
10					Jul 16, 2020	SYSTEM	\$48.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user reedv1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
			- Total			\$0.00		
Material - Total					\$0.00			
0890 - Total					\$0.00			
0900		MGS GUARDRAIL	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$4,857.00
	3				Apr 2, 2020	SYSTEM	\$43,081.59	Payment Estimate Item Adjustment generated Stockpile Transaction
	4				Apr 16, 2020	SYSTEM	(\$4,244.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
	8				Jun 16, 2020	SYSTEM	(\$1,974.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	10				Jul 16, 2020	SYSTEM	(\$4,816.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
	18				Nov 16, 2020	SYSTEM	(\$31,218.81)	Payment Estimate Item Adjustment generated Stockpile Transaction
	19				Dec 1, 2020	SYSTEM	(\$3,207.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
	20				Dec 16, 2020	SYSTEM	(\$2,477.37)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total					\$0.00		
0900 - Total					\$0.00			
0910	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$31,901.20	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Apr 2, 2020	SYSTEM	\$282,015.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$33,817.18)	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	May 4, 2020	SYSTEM	(\$14,926.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 18, 2020	SYSTEM	(\$24,031.19)	Payment Estimate Item Adjustment generated Stockpile Transaction



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0910	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		7	Jun 2, 2020	SYSTEM	(\$8,554.58)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Jun 16, 2020	SYSTEM	(\$11,427.87)	Payment Estimate Item Adjustment generated Stockpile Transaction
				9	Jul 1, 2020	SYSTEM	(\$14,459.76)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Jul 16, 2020	SYSTEM	(\$27,660.12)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Aug 3, 2020	SYSTEM	(\$29,404.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Oct 2, 2020	SYSTEM	(\$22,277.36)	Payment Estimate Item Adjustment generated Stockpile Transaction
				18	Nov 16, 2020	SYSTEM	(\$41,765.38)	Payment Estimate Item Adjustment generated Stockpile Transaction
				19	Dec 1, 2020	SYSTEM	(\$15,868.42)	Payment Estimate Item Adjustment generated Stockpile Transaction
				20	Dec 16, 2020	SYSTEM	(\$17,967.41)	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total	
Construction Stockpile - Total						\$51,756.61		
0910 - Total						\$51,756.61		
0920	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$0.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$0.00		
				Construction Stockpile - Total				
0920 - Total						\$0.00		
0930	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$0.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$0.00		
				Construction Stockpile - Total				
0930 - Total						\$0.00		
0940	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$3.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Apr 2, 2020	SYSTEM	\$2,979.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$426.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jun 2, 2020	SYSTEM	(\$2,556.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$0.00		
Construction Stockpile - Total						\$0.00		
0940 - Total						\$0.00		
0950	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$15.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Apr 2, 2020	SYSTEM	\$21,630.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$1,352.81)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Jun 16, 2020	SYSTEM	(\$1,352.82)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Oct 2, 2020	SYSTEM	(\$2,705.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
				18	Nov 16, 2020	SYSTEM	(\$10,822.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
				19	Dec 1, 2020	SYSTEM	(\$2,705.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
				20	Dec 16, 2020	SYSTEM	(\$2,705.63)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$0.00		
Construction Stockpile - Total						\$0.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0950 - Total							\$0.00					
0960	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$43.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				3	Apr 2, 2020	SYSTEM	\$11,094.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				4	Apr 16, 2020	SYSTEM	(\$742.47)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				6	May 18, 2020	SYSTEM	(\$494.97)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				7	Jun 2, 2020	SYSTEM	(\$742.47)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				11	Aug 3, 2020	SYSTEM	(\$1,237.45)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				18	Nov 16, 2020	SYSTEM	(\$742.46)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				19	Dec 1, 2020	SYSTEM	(\$247.49)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				20	Dec 16, 2020	SYSTEM	(\$4,702.29)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total				\$2,227.40				
Construction Stockpile - Total							\$2,227.40					
0960 - Total							\$2,227.40					
0970	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$2.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				3	Apr 2, 2020	SYSTEM	\$2,310.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
				10	Jul 16, 2020	SYSTEM	(\$2,312.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total			\$0.00					
				Construction Stockpile - Total							\$0.00	
				MGS LONG SPAN GUARDRAIL SECTION	Overrun	Overrun	20	Dec 16, 2020	SYSTEM	(\$5,600.00)		
Overrun - Total			(\$5,600.00)									
Overrun - Total							(\$5,600.00)					
0970 - Total							(\$5,600.00)					
0980	MGS END ANCHOR	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$37.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				3	Apr 2, 2020	SYSTEM	\$35,926.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				4	Apr 16, 2020	SYSTEM	(\$1,892.79)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				6	May 18, 2020	SYSTEM	(\$946.39)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				8	Jun 16, 2020	SYSTEM	(\$1,892.79)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				9	Jul 1, 2020	SYSTEM	(\$3,785.58)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				10	Jul 16, 2020	SYSTEM	(\$6,624.77)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				11	Aug 3, 2020	SYSTEM	(\$3,785.57)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				15	Oct 2, 2020	SYSTEM	(\$1,892.79)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				18	Nov 16, 2020	SYSTEM	(\$4,731.98)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				19	Dec 1, 2020	SYSTEM	(\$2,839.18)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				20	Dec 16, 2020	SYSTEM	(\$7,571.16)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total				\$0.00				
Construction Stockpile - Total							\$0.00					
0980 - Total							\$0.00					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0990	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$54.13	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Apr 2, 2020	SYSTEM	(\$54.13)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$0.00
	Construction Stockpile - Total					\$0.00		
0990 - Total							\$0.00	
1000	TYPE B CRASHWORTHY END TERMINAL	Construction Stockpile		2	Mar 16, 2020	SYSTEM	\$1.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Apr 2, 2020	SYSTEM	\$2,552.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Sep 16, 2020	SYSTEM	(\$2,553.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					\$0.00		
Construction Stockpile - Total					\$0.00			
1000 - Total							\$0.00	
1090	CONDUIT, 3 IN. RIGID, PUSHED	Material		5	May 4, 2020	SYSTEM	(\$3,870.90)	
				5	May 4, 2020	SYSTEM	\$3,870.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user reedv1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				6	May 18, 2020	SYSTEM	(\$3,870.90)	
				6	May 18, 2020	SYSTEM	\$3,870.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user reedv1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
				7	Jun 2, 2020	SYSTEM	(\$3,870.90)	
				7	Jun 2, 2020	SYSTEM	\$3,870.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user reedv1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
- Total					\$0.00			
Material - Total					\$0.00			
1090 - Total							\$0.00	
1110	PULL BOX, PREFORMED CLASS 1	Material		7	Jun 2, 2020	SYSTEM	(\$4,176.00)	
				7	Jun 2, 2020	SYSTEM	\$4,176.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user reedv1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$4,176.00)	
				8	Jun 16, 2020	SYSTEM	\$4,176.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$4,176.00)	
				9	Jul 1, 2020	SYSTEM	\$4,176.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user reedv1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$4,176.00)	
				10	Jul 16, 2020	SYSTEM	\$4,176.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$4,176.00)	
				11	Aug 3, 2020	SYSTEM	\$4,176.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user reedv1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$4,176.00)	
				12	Aug 17, 2020	SYSTEM	\$4,176.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user reedv1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
				13	Sep 2,	SYSTEM	(\$4,176.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1110	PULL BOX, PREFORMED CLASS 1	Material			2020			
				13	Sep 2, 2020	SYSTEM	\$4,176.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$4,176.00)	
				14	Sep 16, 2020	SYSTEM	\$4,176.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
1110 - Total							\$0.00	
1120	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	Material		8	Jun 16, 2020	SYSTEM	(\$270.00)	
				8	Jun 16, 2020	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$270.00)	
				9	Jul 1, 2020	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$270.00)	
				10	Jul 16, 2020	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user reedv1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$270.00)	
				11	Aug 3, 2020	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user reedv1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$270.00)	
				12	Aug 17, 2020	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user reedv1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$270.00)	
				13	Sep 2, 2020	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user reedv1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$270.00)	
				14	Sep 16, 2020	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user reedv1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total					\$0.00			
1120 - Total							\$0.00	
1140	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material		8	Jun 16, 2020	SYSTEM	(\$1,465.20)	
				8	Jun 16, 2020	SYSTEM	\$1,465.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$1,465.20)	
				9	Jul 1, 2020	SYSTEM	\$1,465.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user reedv1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$1,465.20)	
				10	Jul 16, 2020	SYSTEM	\$1,465.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user reedv1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$1,465.20)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1140	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material			2020			
				11	Aug 3, 2020	SYSTEM	\$1,465.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$1,465.20)	
				12	Aug 17, 2020	SYSTEM	\$1,465.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user reedv1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$1,465.20)	
				13	Sep 2, 2020	SYSTEM	\$1,465.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user reedv1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$1,465.20)	
				14	Sep 16, 2020	SYSTEM	\$1,465.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
1140 - Total						\$0.00		
1190	SH-FLAT SHEET - SIGNAL SIGN	Material		8	Jun 16, 2020	SYSTEM	(\$30.00)	
				8	Jun 16, 2020	SYSTEM	\$30.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user reedv1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$120.00)	
				9	Jul 1, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$120.00)	
				10	Jul 16, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user reedv1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$120.00)	
				11	Aug 3, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$120.00)	
				12	Aug 17, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user reedv1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$120.00)	
				13	Sep 2, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user reedv1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$120.00)	
				14	Sep 16, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user reedv1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$120.00)	
				15	Oct 2, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user reedv1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$120.00)	
				16	Oct 16, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user reedv1 overriding Payment Estimate Exception 53 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
1190	SH-FLAT SHEET - SIGNAL SIGN	Material		17	Nov 2, 2020	SYSTEM	(\$120.00)		
				17	Nov 3, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user reedv1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	
				18	Nov 16, 2020	SYSTEM	(\$120.00)		
				18	Nov 16, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user reedv1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
				19	Dec 1, 2020	SYSTEM	(\$120.00)		
				19	Dec 1, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user reedv1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
				20	Dec 16, 2020	SYSTEM	(\$120.00)		
				20	Dec 16, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user reedv1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				- Total				\$0.00	
				Material - Total				\$0.00	
1190 - Total						\$0.00			
1210	POST, SIGNAL 8 FT. OR 2.4 M	Material		8	Jun 16, 2020	SYSTEM	(\$790.00)		
				8	Jun 16, 2020	SYSTEM	\$790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
				9	Jul 1, 2020	SYSTEM	(\$1,580.00)		
				9	Jul 1, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user reedv1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
				10	Jul 16, 2020	SYSTEM	(\$1,580.00)		
				10	Jul 16, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user reedv1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	
				11	Aug 3, 2020	SYSTEM	(\$1,580.00)		
				11	Aug 3, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user reedv1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
				12	Aug 17, 2020	SYSTEM	(\$1,580.00)		
				12	Aug 17, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user reedv1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
				13	Sep 2, 2020	SYSTEM	(\$1,580.00)		
				13	Sep 2, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user reedv1 overriding Payment Estimate Exception 52 on the current Payment Estimate.	
				14	Sep 16, 2020	SYSTEM	(\$1,580.00)		
				14	Sep 16, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	
				15	Oct 2, 2020	SYSTEM	(\$1,580.00)		
				15	Oct 2, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user reedv1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
				16	Oct 16, 2020	SYSTEM	(\$1,580.00)		
				16	Oct 16, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user reedv1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1210	POST, SIGNAL 8 FT. OR 2.4 M	Material		17	Nov 2, 2020	SYSTEM	(\$1,580.00)	
				17	Nov 3, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user reedv1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$1,580.00)	
				18	Nov 16, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user reedv1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$1,580.00)	
				19	Dec 1, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user reedv1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$1,580.00)	
				20	Dec 16, 2020	SYSTEM	\$1,580.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user reedv1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
1210 - Total						\$0.00		
1270	BASE, CONCRETE	Material		8	Jun 16, 2020	SYSTEM	(\$2,042.00)	
				8	Jun 16, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user reedv1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
				9	Jul 1, 2020	SYSTEM	(\$2,042.00)	
				9	Jul 1, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user reedv1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
				10	Jul 16, 2020	SYSTEM	(\$2,042.00)	
				10	Jul 16, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user reedv1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
				11	Aug 3, 2020	SYSTEM	(\$2,042.00)	
				11	Aug 3, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
				12	Aug 17, 2020	SYSTEM	(\$2,042.00)	
				12	Aug 17, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user reedv1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
				13	Sep 2, 2020	SYSTEM	(\$2,042.00)	
				13	Sep 2, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user reedv1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
				14	Sep 16, 2020	SYSTEM	(\$2,042.00)	
				14	Sep 16, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user reedv1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
				15	Oct 2, 2020	SYSTEM	(\$2,042.00)	
				15	Oct 2, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user reedv1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
				16	Oct 16, 2020	SYSTEM	(\$2,042.00)	
				16	Oct 16, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user reedv1 overriding Payment Estimate Exception 58 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1270	BASE, CONCRETE	Material		17	Nov 2, 2020	SYSTEM	(\$2,042.00)	
				17	Nov 3, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user reedv1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
				18	Nov 16, 2020	SYSTEM	(\$2,042.00)	
				18	Nov 16, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user reedv1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
				19	Dec 1, 2020	SYSTEM	(\$2,042.00)	
				19	Dec 1, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user reedv1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
				20	Dec 16, 2020	SYSTEM	(\$2,042.00)	
				20	Dec 16, 2020	SYSTEM	\$2,042.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user reedv1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
1270 - Total						\$0.00		
1310	STRUCTURAL STEEL POSTS	Construction Stockpile		10	Jul 16, 2020	SYSTEM	\$11,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$11,800.00	
	Construction Stockpile - Total				\$11,800.00			
1310 - Total						\$11,800.00		
1320	PIPE POSTS	Construction Stockpile		10	Jul 16, 2020	SYSTEM	\$2,067.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$2,067.00	
	Construction Stockpile - Total				\$2,067.00			
1320 - Total						\$2,067.00		
5001	ULTRATHIN BONDED WEARING SURFACE, TYPE A	Material		16	Oct 16, 2020	SYSTEM	(\$289,480.00)	
				16	Oct 16, 2020	SYSTEM	\$289,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user reedv1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				17	Nov 2, 2020	SYSTEM	(\$289,480.00)	
				17	Nov 3, 2020	SYSTEM	\$289,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user reedv1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total					\$0.00			
5001 - Total						\$0.00		
Overall - Total						(\$625,745.36)		