



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Prepared For:

N.B. West Contracting Company
2780 Mary Avenue
Brentwood, MO 63144
(314)962-3145FAX

Prepared By:

Festus Project Office (Jefferson/Frankl)
3595 Plass Road
Festus, MO 63028

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6I3295	I 44-3(119)	Mill & Fill, Pavement Repair, Guardrail Improvement, Microsurfacing, Crack Sealing and Sidewalk/ADA Improvements	I-44, BL44	FRANKLIN	from the St. Louis County line to Route 30 and on Loop 44 from Neosho Street to Route 100

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$16,388,000.00	\$0.00	\$16,388,000.00	4.40%	August 27, 2021	August 27, 2021	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J6I3295			

Contract Total Pay For Estimate No. 003

		To Date	Previous	This Estimate
191115-F01	Total Earnings	\$720,595.79	\$178,288.33	\$542,307.46
	Total Adjustments	\$0.00	\$0.00	\$0.00
		\$720,595.79	\$178,288.33	
Contract Total Payable This Estimate:				\$542,307.46



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Approval Date	By User
April 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by REEDV1
April 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by vancef1
April 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers				
J6I3295		To Date	Previous	This Estimate
	Participating	\$720,595.79	\$178,288.33	\$542,307.46
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$720,595.79	\$178,288.33	\$542,307.46
	Stockpiled Materials	\$438,447.79	\$36,913.33	401,534.46
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$720,595.79	\$178,288.33	
Project Total Payable This Estimate:				\$542,307.46

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6I3295	0080	2159903	MISC. MODIFIED SHAPING SLOPES, CLASS 3	\$9.00	LF	0.00	3,699.00	4,139.00	7,838.00	\$37,251.00
	0900	6061060		\$20.00	LF	0.00	0.00	0.00	0.00	\$43,081.59



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J6I3295	0910	6061061		\$22.00	LF	0.00	1,772.00	3,551.00	5,323.00	\$360,137.50
	0920	6061063		\$32.00	LF	0.00	100.00	0.00	100.00	\$0.00
	0930	6061065		\$52.00	LF	0.00	50.00	0.00	50.00	\$0.00
	0940	6061068		\$2,900.00	EA	0.00	4.00	1.00	5.00	\$5,879.00
	0950	6061069		\$2,800.00	EA	0.00	1.00	0.00	1.00	\$21,630.00
	0960	6061074		\$550.00	EA	0.00	2.00	6.00	8.00	\$14,394.00
	0970	6061075		\$2,800.00	EA	0.00	0.00	0.00	0.00	\$2,310.50
	0980	6061080		\$1,000.00	EA	0.00	1.00	1.00	2.00	\$36,926.00
	0990	6063014		\$2,600.00	EA	0.00	18.00	7.00	25.00	\$18,145.87
	1000	6063016		\$6,200.00	EA	0.00	0.00	0.00	0.00	\$2,552.00
Total Amount of Items Paid this Estimate -										\$542,307.46

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3295	0001	0010	2022010		0.00	1	LS	0.00	\$595,200.00	\$0.00
	0001	0020	2031000		0.00	488	CUYD	0.00	\$17.00	\$0.00
	0001	0030	2035500		0.00	932	CUYD	0.00	\$8.70	\$0.00
	0001	0040	2036000		0.00	244	CUYD	0.00	\$10.00	\$0.00
	0001	0050	2063000		0.00	35	CUYD	0.00	\$10.00	\$0.00
	0001	0060	2071000		0.00	42.200	STA	0.00	\$735.00	\$0.00
	0001	0070	2129900	MISC. SHOULDER GRADING	0.00	162	100F	0.00	\$497.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3295	0001	0080	2159903	MISC. MODIFIED SHAPING SLOPES, CLASS 3	0.00	43678	LF	7,838.00	\$9.00	\$70,542.00
	0001	0090	3040504		0.00	4614	SQYD	0.00	\$9.80	\$0.00
	0001	0100	3040506		0.00	11356	SQYD	0.00	\$7.90	\$0.00
	0001	0110	4010150		0.00	10858.700	SQYD	0.00	\$25.64	\$0.00
	0001	0120	4011209		0.00	18044	TONS	0.00	\$54.46	\$0.00
	0001	0130	4013000		0.00	1776.700	TONS	0.00	\$59.49	\$0.00
	0001	0140	4019901	MISC. INFRARED SCANNING	0.00	1	LS	0.00	\$3,240.00	\$0.00
	0001	0150	4019901	MISC. INTELLIGENT COMPACTION	0.00	1	LS	0.00	\$3,240.00	\$0.00
	0001	0160	4019905	MISC. OPTIONAL PAVEMENT	0.00	497	SQYD	0.00	\$71.47	\$0.00
	0001	0170	4030132		0.00	55338.500	TONS	0.00	\$94.58	\$0.00
	0001	0180	4030317		0.00	1995.100	TONS	0.00	\$63.71	\$0.00
	0001	0190	4079912	MISC. TACK COAT-LOW TRACKING OR NON-TRACKING	0.00	66839	GAL	0.00	\$2.75	\$0.00
	0001	0200	4099905	MISC. SURFACE SEALING TREATMENT	0.00	31975	SQYD	0.00	\$2.25	\$0.00
	0001	0210	4136000		0.00	52752	LF	0.00	\$1.25	\$0.00
	0001	0220	4139905	MISC. HIGH FRICTION SURFACE TREATMENT	0.00	5064	SQYD	0.00	\$18.70	\$0.00
	0001	0230	4139905	MISC. MODIFIED MICROSURFACEING TYPE 2	0.00	69206	SQYD	0.00	\$3.44	\$0.00
	0001	0240	6039902	WATER ADJUST WATER VALVE TO GRADE	0.00	16	EA	0.00	\$245.00	\$0.00
	0001	0250	6042010		0.00	2	EA	0.00	\$525.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3295	0001	0260	6044011		0.00	2	EA	0.00	\$1,600.00	\$0.00
	0001	0270	6053030A		0.00	100	LF	0.00	\$22.50	\$0.00
	0001	0280	6054020		0.00	5	EA	0.00	\$900.00	\$0.00
	0001	0290	6081010		0.00	309.900	SQYD	0.00	\$95.00	\$0.00
	0001	0300	6081012		0.00	415	SQFT	0.00	\$24.00	\$0.00
	0001	0310	6083006		0.00	33.900	SQYD	0.00	\$84.00	\$0.00
	0001	0320	6085008		0.00	1624.400	SQYD	0.00	\$67.00	\$0.00
	0001	0330	6086004		0.00	1830.700	SQYD	0.00	\$40.00	\$0.00
	0001	0340	6091010		0.00	17	LF	0.00	\$53.00	\$0.00
	0001	0350	6091052		0.00	87	LF	0.00	\$46.00	\$0.00
	0001	0360	6091055		0.00	137	LF	0.00	\$44.00	\$0.00
	0001	0370	6092011		0.00	46	LF	0.00	\$10.00	\$0.00
	0001	0380	6113020		0.00	10000	CUYD	0.00	\$29.00	\$0.00
	0001	0390	6113040		0.00	10000	CUYD	0.00	\$8.80	\$0.00
	0001	0400	6116010A		0.00	797	SQYD	0.00	\$44.00	\$0.00
	0001	0410	6131010		0.00	4563.100	SQYD	0.00	\$227.00	\$0.00
	0001	0420	6131012		0.00	456	SQYD	0.00	\$2.00	\$0.00
0001	0430	6131013		0.00	456	SQYD	0.00	\$2.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3295	0001	0440	6131014		0.00	14456	LF	0.00	\$9.50	\$0.00
	0001	0450	6131015		0.00	7316	EA	0.00	\$12.10	\$0.00
	0001	0460	6131017		0.00	443	EA	0.00	\$9.10	\$0.00
	0001	0470	6131018		0.00	674	EA	0.00	\$11.00	\$0.00
	0001	0480	6141028		0.00	1	EA	0.00	\$1,700.00	\$0.00
	0001	0490	6161095		0.00	2	EA	0.00	\$1,500.00	\$0.00
	0001	0500	6169901	MISC. TEMPORARY TRAFFIC CONTROL	0.00	1	LS	0.00	\$269,000.00	\$0.00
	0001	0510	6169902	MISC. NT CIP COMPLIANT CHANGEABLE MESSAGE SIGN	0.00	4	EA	0.00	\$3,500.00	\$0.00
	0001	0520	6173000		0.00	13325	LF	0.00	\$70.75	\$0.00
	0001	0530	6173100		0.00	68	LF	0.00	\$161.00	\$0.00
	0001	0540	6173200		0.00	70	LF	0.00	\$282.00	\$0.00
	0001	0550	6173600D		0.00	650	LF	0.00	\$25.00	\$0.00
	0001	0560	6175010A		0.00	31200	LF	0.00	\$0.01	\$0.00
	0001	0570	6179903	MISC. MODIFIED CONCRETE TRAFFIC BARRIER, TYPE C	0.00	1175	LF	0.00	\$138.00	\$0.00
	0001	0580	6181000		0.00	1	LS	0.00	\$1,713,002.38	\$0.00
	0001	0590	6181020		0.00	4	EA	0.00	\$600.00	\$0.00
	0001	0600	6191000		0.00	1797	LF	0.00	\$2.40	\$0.00
	0001	0610	6200009		0.00	2828	LF	0.00	\$6.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3295	0001	0620	6200015		0.00	1245	LF	0.00	\$19.00	\$0.00
	0001	0630	6200018		0.00	339	LF	0.00	\$19.00	\$0.00
	0001	0640	6200021		0.00	88	EA	0.00	\$300.00	\$0.00
	0001	0650	6200024		0.00	3	EA	0.00	\$250.00	\$0.00
	0001	0660	6200030		0.00	3	EA	0.00	\$350.00	\$0.00
	0001	0670	6200042		0.00	123	EA	0.00	\$25.00	\$0.00
	0001	0680	6205902A		0.00	294896	LF	0.00	\$0.20	\$0.00
	0001	0690	6205903A		0.00	219012	LF	0.00	\$0.20	\$0.00
	0001	0700	6205906A		0.00	10740	LF	0.00	\$1.00	\$0.00
	0001	0710	6206000C		0.00	47359	LF	0.00	\$0.11	\$0.00
	0001	0720	6206001C		0.00	62044	LF	0.00	\$0.11	\$0.00
	0001	0730	6207001		0.00	88431	LF	0.00	\$0.50	\$0.00
	0001	0740	6207002		0.00	43	EA	0.00	\$25.00	\$0.00
	0001	0750	6209902	MISC. INLAID PAVEMENT MARKERS	0.00	3358	EA	0.00	\$31.00	\$0.00
	0001	0760	6221001		0.00	628728	SQYD	0.00	\$1.16	\$0.00
	0001	0770	6229905	MISC. PAVEMENT GRINDING	0.00	0.400	SQYD	0.00	\$6,730.53	\$0.00
	0001	0780	6261000A		0.00	2677.400	STA	0.00	\$20.25	\$0.00
	0001	0790	6274000		0.00	1	LS	0.00	\$7,500.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3295	0001	0800	7261024		0.00	13	LF	0.00	\$113.00	\$0.00
	0001	0810	7261030		0.00	63	LF	0.00	\$92.00	\$0.00
	0001	0820	7311053		0.00	5	FT	0.00	\$670.00	\$0.00
	0001	0830	7320630A		0.00	1	EA	0.00	\$1,340.00	\$0.00
	0001	0840	8051000A		0.00	3.600	ACRE	0.00	\$1,950.00	\$0.00
	0001	0850	8061005		0.00	120	LF	0.00	\$17.00	\$0.00
	0001	0860	8061006		0.00	30	LF	0.00	\$12.00	\$0.00
	0001	0870	8061007A		0.00	23	EA	0.00	\$220.00	\$0.00
	0001	0880	8061016		0.00	267	CUYD	0.00	\$0.01	\$0.00
	0001	0890	8061019		0.00	23877	LF	0.00	\$2.00	\$0.00
	0010	0900	6061060		0.00	4857	LF	0.00	\$20.00	\$0.00
	0010	0910	6061061		0.00	33650	LF	5,323.00	\$22.00	\$117,106.00
	0010	0920	6061063		0.00	100	LF	100.00	\$32.00	\$3,200.00
	0010	0930	6061065		0.00	50	LF	50.00	\$52.00	\$2,600.00
	0010	0940	6061068		0.00	7	EA	5.00	\$2,900.00	\$14,500.00
	0010	0950	6061069		0.00	16	EA	1.00	\$2,800.00	\$2,800.00
	0010	0960	6061074		0.00	45	EA	8.00	\$550.00	\$4,400.00
	0010	0970	6061075		0.00	2	EA	0.00	\$2,800.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3295	0010	0980	6061080		0.00	38	EA	2.00	\$1,000.00	\$2,000.00
	0010	0990	6063014		0.00	71	EA	25.00	\$2,600.00	\$65,000.00
	0010	1000	6063016		0.00	1	EA	0.00	\$6,200.00	\$0.00
	0010	1010	6063018		0.00	1	EA	0.00	\$25,750.00	\$0.00
	0010	1020	6064100		0.00	788	LF	0.00	\$12.00	\$0.00
	0010	1030	6064110		0.00	4	EA	0.00	\$2,650.00	\$0.00
	0010	1040	6064500		0.00	44	CUYD	0.00	\$120.00	\$0.00
	0010	1050	6069902	MISC. RELOCATING TEMPORARY CRASH CUSHION	0.00	96	EA	0.00	\$0.01	\$0.00
	0010	1060	6069902	MISC. TEMPORARY CRASH CUSHION	0.00	2	EA	0.00	\$9,540.00	\$0.00
	0020	1070	9011010		0.00	2	EA	0.00	\$1,075.00	\$0.00
	0020	1080	9013003		0.00	200	LF	0.00	\$11.00	\$0.00
	0020	1090	9014003		0.00	153	LF	0.00	\$25.30	\$0.00
	0020	1100	9015010		0.00	400	LF	0.00	\$2.88	\$0.00
	0020	1110	9016110		0.00	3	EA	0.00	\$1,392.00	\$0.00
	0020	1120	9017110		0.00	180	LF	0.00	\$1.50	\$0.00
	0020	1130	9017404		0.00	200	LF	0.00	\$3.63	\$0.00
	0020	1140	9017407		0.00	640	LF	0.00	\$3.33	\$0.00
	0020	1150	9018230		0.00	3	EA	0.00	\$1,280.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3295	0020	1160	9019902	MISC. 30FT TENON MOUNT AT POLE	0.00	1	EA	0.00	\$3,610.00	\$0.00
	0020	1170	9019902	MISC. LED-A TENON MOUNTED LUMINAIRE	0.00	1	EA	0.00	\$912.00	\$0.00
	0030	1180	9020811		0.00	3	EA	0.00	\$518.00	\$0.00
	0030	1190	9020833		0.00	4	SQFT	0.00	\$30.00	\$0.00
	0030	1200	9020834		0.00	4	EA	0.00	\$23.00	\$0.00
	0030	1210	9022708		0.00	2	EA	0.00	\$790.00	\$0.00
	0030	1220	9024920		0.00	4	EA	0.00	\$260.00	\$0.00
	0030	1230	9025300		0.00	26	LF	0.00	\$11.00	\$0.00
	0030	1240	9028308		0.00	550	LF	0.00	\$1.50	\$0.00
	0030	1250	9028310		0.00	420	LF	0.00	\$1.75	\$0.00
	0030	1260	9028500		0.00	990	LF	0.00	\$5.50	\$0.00
	0030	1270	9029100		0.00	1	CUYD	0.00	\$2,042.00	\$0.00
	0030	1280	9029902	MISC. ADJUST TO GRADE- PULL BOX	0.00	2	EA	0.00	\$1,194.00	\$0.00
	0030	1290	9029902	MISC. PEDESTRIAN PUSH BUTTON EXTENSION	0.00	4	EA	0.00	\$145.00	\$0.00
	0040	1300	9031010		0.00	21.800	CUYD	0.00	\$1,200.00	\$0.00
	0040	1310	9031210		0.00	11750	LB	0.00	\$2.90	\$0.00
	0040	1320	9031220		0.00	1060	LB	0.00	\$3.25	\$0.00
	0040	1330	9031241		0.00	1	EA	0.00	\$240.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191115-F01	0003	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J6I3295	0040	1340	9031270A		0.00	134	LF	0.00	\$12.00	\$0.00
	0040	1350	9031272		0.00	6	LF	0.00	\$13.00	\$0.00
	0040	1360	9031273		0.00	39	LF	0.00	\$25.00	\$0.00
	0040	1370	9031280		0.00	26	LF	0.00	\$14.00	\$0.00
	0040	1380	9031281		0.00	6	LF	0.00	\$32.00	\$0.00
	0040	1390	9035004A		0.00	162	SQFT	0.00	\$21.00	\$0.00
	0040	1400	9035011A		0.00	1352	SQFT	0.00	\$23.00	\$0.00
	0040	1410	9039902	MISC. REMOVE AND RELOCATE EXISTING GROUND MOUNT SIGN	0.00	18	EA	0.00	\$200.00	\$0.00
	0050	1420	9109903	MISC. MODOT ITS ASSETS RELOCATION	0.00	1000	LF	0.00	\$5.75	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J6I3295	0080	2159903	MISC.		3/23/20	reedv1	1,238.00	LF		
					3/25/20	reedv1	400.00	LF		
					3/26/20	reedv1	163.00	LF		
						reedv1	825.00	LF		
					3/27/20	reedv1	313.00	LF		
						reedv1	500.00	LF		
					3/30/20	reedv1	400.00	LF		
					3/31/20	milleb5	100.00	LF		
						milleb5	200.00	LF		



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
191115-F01		0003		March 16, 2020		April 1, 2020			April 2, 2020		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J6I3295	0910	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING		3/23/20	reedv1	175.00	LF			
						reedv1	875.00	LF			
					3/25/20	reedv1	400.00	LF			
					3/26/20	reedv1	63.00	LF			
						reedv1	775.00	LF			
					3/27/20	reedv1	213.00	LF			
						reedv1	500.00	LF			
					3/30/20	reedv1	350.00	LF			
					3/31/20	milleb5	200.00	LF			
	0940	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)		3/25/20	reedv1	1.00	EA			
	0960	6061074	MGS HEIGHT AND BLOCK TRANSITION		3/23/20	reedv1	1.00	EA			
					3/26/20	reedv1	1.00	EA			
					3/27/20	reedv1	1.00	EA			
					3/30/20	reedv1	1.00	EA			
					3/31/20	milleb5	1.00	EA			
	0980	6061080	MGS END ANCHOR		3/23/20	reedv1	1.00	EA			
	0990	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)		3/23/20	reedv1	2.00	EA			
					3/26/20	reedv1	1.00	EA			
					3/27/20	reedv1	1.00	EA			
					3/31/20	milleb5	2.00	EA			