



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 5, 2020

Pay Estimate Created Date: October 1, 2020

Progress Estimate Number 10	Contract ID 191115-G04	Pay Period Start September 16, 2020	Pay Period End September 30, 2020	Original Contract Amount \$3,684,694.70
	Prime Contractor Capital Paving & Construction, LLC			Net Change Order Amount (\$10,657.52)
				Current Contract Amount \$3,674,037.18

Approval Date	By User
October 1, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by oaksb1
October 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by roeged1
October 5, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		56.53%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
191115-G04			
Total Posted Items Pay	\$1,677,212.46	\$399,554.54	\$2,076,767.00
Gross Item Adjustments	(\$1,945.31)	(\$213,042.73)	(\$214,988.04)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$186,511.81	\$1,861,778.96
Contract Total Payable This Estimate:	\$1,675,267.15		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3228	0230	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$62.490	11,837.778	\$739,742.75
	0240	4071005	TACK COAT	GAL	\$2.230	13,108	\$29,230.84
	0260	6161005	CONSTRUCTION SIGNS	SQFT	\$7.120	2,222	\$15,820.64
	0280	6161009	FLAG ASSEMBLY	EA	\$20.350	2	\$40.70
	0290	6161025	CHANNELIZER (TRIM LINE)	EA	\$12.210	6	\$73.26
	0300	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,034.800	2	\$4,069.60
	0310	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	EA	\$763.050	4	\$3,052.20
	0390	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.380	9,261.24	\$12,780.51
	0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$7.380	3,078.9	\$22,722.28
	0410	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$1,627.840	0.5	\$813.92
Project J7S3228 - Total							\$828,346.70
J7S3409	0700	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$66.710	11,841.79	\$789,965.81
	0710	4071005	TACK COAT	GAL	\$2.230	10,297	\$22,962.31
	0790	6181000	MOBILIZATION	LS	\$35,937.640	1	\$35,937.64
Project J7S3409 - Total							\$848,865.76
Overall - Total							\$1,677,212.46

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3228	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,844.85	(\$2.82)	(\$5,206.17)
	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,042.1	(\$2.82)	(\$5,762.81)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 5, 2020

Pay Estimate Created Date: October 1, 2020

Progress Estimate Number 10			Contract ID 191115-G04 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start September 16, 2020 Pay Period End September 30, 2020		Original Contract Amount \$3,684,694.70 Net Change Order Amount (\$10,657.52) Current Contract Amount \$3,674,037.18		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3228	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		1,550.118	(\$2.82)	(\$4,374.43)
	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		2,199.45	(\$2.82)	(\$6,206.85)
	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		2,452.9	(\$2.82)	(\$6,922.08)
	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		1,748.36	(\$2.82)	(\$4,933.87)
	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material				-11,837.778	\$62.49	(\$739,742.75)
	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	Current Index: 395, Base Index: 470, Difference: -75 11837.84 x .046 x -75 = -40840.55				(\$40,840.55)
	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user oaksb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		11,837.778	\$62.49	\$739,742.75
	0400	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun				-689.1	\$7.38	(\$5,085.56)
J7S3409	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		1,271.05	(\$2.82)	(\$3,586.90)
	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		1,784.26	(\$2.82)	(\$5,035.18)
	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		1,829.4	(\$2.82)	(\$5,162.57)
	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		1,029.03	(\$2.82)	(\$2,903.92)
	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		1,501.24	(\$2.82)	(\$4,236.50)
	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		2,097.87	(\$2.82)	(\$5,920.19)
	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		1,980.78	(\$2.82)	(\$5,589.76)
	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		348.16	(\$2.82)	(\$982.51)
	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		-555.36	\$63.89	(\$35,480.84)
	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	MaterialCredit				2,805.27	\$66.71	\$187,139.56
	0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement	Current Index: 395, Base Index: 470, Difference: -75				(\$40,854.18)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 5, 2020

Pay Estimate Created Date: October 1, 2020

Progress Estimate Number 10		Contract ID 191115-G04	Pay Period Start September 16, 2020	Pay Period End September 30, 2020	Original Contract Amount \$3,684,694.70 Net Change Order Amount (\$10,657.52) Current Contract Amount \$3,674,037.18			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3409		(SURFACE LEVELING)		Price Adjustment	11841.79 x .046 x -75 = -40854.18			
Total								(\$1,945.31)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 5, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3227	FAS S601(77)	Resurface	B	HENRY	from Route 2 to Route 7
J7S3228	FAS S601(78)	Resurface	K	HENRY	from Route 7 in Ulrich to Route 52 in Montrose
J7S3229	FAS S603(12)	Resurface	AA	HENRY	from Route 7 to end of state maintenance
J7S3409	FAS S603(16)	Resurface	H	HENRY	from Loop 49 intersection in Butler to Route K intersection near Montrose

Totals by Job Numbers				
J7S3227		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7S3228		This Estimate	Previous	To Date
	Posted Item Pay	\$828,346.70	\$7,256.09	\$835,602.79
	Gross Item Adjustments	(\$79,332.32)	\$0.00	(\$79,332.32)
	Gross Item Pay	\$749,014.38	\$7,256.09	\$756,270.47
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7S3229		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$154,603.56	\$154,603.56
	Gross Item Adjustments	\$0.00	(\$8,308.52)	(\$8,308.52)
	Gross Item Pay	\$0.00	\$146,295.04	\$146,295.04
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7S3409		This Estimate	Previous	To Date
	Posted Item Pay	\$848,865.76	\$237,694.89	\$1,086,560.65
	Gross Item Adjustments	\$77,387.01	(\$204,734.21)	(\$127,347.20)
	Gross Item Pay	\$926,252.77	\$32,960.68	\$959,213.45
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 5, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7S3228, Item 4020520, Project Item Line Number 0230, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	QC has submitted required testing, awaiting further processing of QA reports.	oaksb1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-G04, Contract Project J7S3409, Project Item Line Number 0700, Contract Line Item Number 0700, Item 4020520, Minor Item.	Change order is in production as of this date.	oaksb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191115-G04, Contract Project J7S3228, Project Item Line Number 0400, Contract Line Item Number 0400, Item 6224010, Minor Item.	Change order is in production as of this date.	oaksb1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 5, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-G04	J7S3227	0001	0010	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,258.00	0.00	2,258.00	TONS	0.00	\$39.34	\$0.00
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	394.00	0.00	394.00	TONS	0.00	\$39.34	\$0.00
		0001	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,542.20	0.00	9,542.20	TONS	0.00	\$59.44	\$0.00
		0001	0040	4071005	TACK COAT	19,121.00	0.00	19,121.00	GAL	0.00	\$2.23	\$0.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	0060	6161005	CONSTRUCTION SIGNS	1,700.00	0.00	1,700.00	SQFT	0.00	\$7.12	\$0.00
		0001	0070	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$101.74	\$0.00
		0001	0080	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$20.35	\$0.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$12.21	\$0.00
		0001	0100	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$2,034.80	\$0.00
		0001	0110	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	6.00	0.00	6.00	EA	0.00	\$763.05	\$0.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$29,420.14	\$0.00
		0001	0130	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	159,784.00	0.00	159,784.00	LF	0.00	\$0.11	\$0.00
		0001	0140	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	89,865.00	0.00	89,865.00	LF	0.00	\$0.10	\$0.00
		0001	0150	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,622.00	1,059.72	4,681.72	SQYD	0.00	\$3.77	\$0.00
		0001	0160	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,290.00	-577.80	1,712.20	SQYD	0.00	\$6.85	\$0.00
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,627.84	\$0.00
		0040	0180	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	6.00	0.00	6.00	EA	0.00	\$101.74	\$0.00
Project J7S3227 - Total Value Posted to Date as of Report Generated Date												\$0.00
J7S3228	0001	0190	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$3,510.03	\$0.00	
	0001	0200	2153000	SHAPING SLOPES, CLASS III	8.00	0.00	8.00	100F	0.00	\$1,271.75	\$0.00	
	0001	0210	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,294.00	0.00	3,294.00	TONS	0.00	\$41.92	\$0.00	
	0001	0220	3105002	GRAVEL (A) OR CRUSHED STONE (B)	547.00	0.00	547.00	TONS	0.00	\$41.92	\$0.00	
	0001	0230	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	13,754.30	0.00	13,754.30	TONS	11,837.78	\$62.49	\$739,742.75	
	0001	0240	4071005	TACK COAT	27,914.00	0.00	27,914.00	GAL	13,108.00	\$2.23	\$29,230.84	
	0001	0250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00	
	0001	0260	6161005	CONSTRUCTION SIGNS	2,599.00	0.00	2,599.00	SQFT	2,222.00	\$7.12	\$15,820.64	
	0001	0270	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$101.74	\$0.00	
	0001	0280	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$20.35	\$40.70	
	0001	0290	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	6.00	\$12.21	\$73.26	
	0001	0300	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,034.80	\$4,069.60	
	0001	0310	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	6.00	0.00	6.00	EA	4.00	\$763.05	\$3,052.20	
	0001	0320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$47,945.34	\$0.00	
	0001	0330	6181010	RAILROAD ENGINEERING	1.00	0.00	1.00	LS	0.00	\$1.02	\$0.00	
	0001	0340	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	114.00	0.00	114.00	LF	0.00	\$6.10	\$0.00	
	0001	0350	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	0.00	\$25.44	\$0.00	
	0001	0360	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,220.88	\$0.00	
	0001	0370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	181,523.00	0.00	181,523.00	LF	0.00	\$0.11	\$0.00	
	0001	0380	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	106,554.00	0.00	106,554.00	LF	0.00	\$0.10	\$0.00	
	0001	0390	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	14,489.00	2,024.17	16,513.17	SQYD	9,317.44	\$1.38	\$12,858.07	
	0001	0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,079.00	-716.50	3,362.50	SQYD	4,051.60	\$7.38	\$29,900.81	
	0001	0410	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$1,627.84	\$813.92	
	0010	0420	6061060	MGS GUARDRAIL	163.00	0.00	163.00	LF	0.00	\$20.35	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 5, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-G04	J7S3228	0010	0430	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	5.00	0.00	5.00	EA	0.00	\$2,802.94	\$0.00
		0010	0440	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	0.00	\$2,713.41	\$0.00
		0040	0450	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	0.30	CUYD	0.00	\$3,052.20	\$0.00
		0040	0460	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	3.00	0.00	3.00	EA	0.00	\$203.48	\$0.00
		0040	0470	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	6.00	0.00	6.00	EA	0.00	\$101.74	\$0.00
		0040	0480	9031270A	2 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	0.00	\$11.19	\$0.00
		0040	0490	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	0.00	\$46.80	\$0.00
		0040	0500	9039902	MISC.RELOCATE AND REMOUNT EXISTING SIGN ON NEW PSST	3.00	0.00	3.00	EA	0.00	\$101.74	\$0.00
		0070	0510	7034600	CURB BLOCKOUT	1,126.00	0.00	1,126.00	LF	0.00	\$85.11	\$0.00
Project J7S3228 - Total Value Posted to Date as of Report Generated Date												\$835,602.78
J7S3229	0001	0520	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	399.00	-50.00	349.00	TONS	349.00	\$45.27	\$15,799.23	
	0001	0530	3105002	GRAVEL (A) OR CRUSHED STONE (B)	110.00	0.00	110.00	TONS	110.00	\$45.27	\$4,979.70	
	0001	0540	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,472.50	9.40	1,481.90	TONS	1,481.90	\$67.36	\$99,820.78	
	0001	0550	4071005	TACK COAT	3,071.00	-46.00	3,025.00	GAL	3,025.00	\$2.23	\$6,745.75	
	0001	0560	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$750.00	\$750.00	
	0001	0570	6161005	CONSTRUCTION SIGNS	784.00	-184.00	600.00	SQFT	600.00	\$7.12	\$4,272.00	
	0001	0580	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$101.74	\$203.48	
	0001	0590	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$20.35	\$40.70	
	0001	0600	6161025	CHANNELIZER (TRIM LINE)	100.00	-100.00	0.00	EA	0.00	\$12.21	\$0.00	
	0001	0610	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	-2.00	0.00	EA	0.00	\$2,034.80	\$0.00	
	0001	0620	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$763.05	\$0.00	
	0001	0630	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$6,757.95	\$6,757.95	
	0001	0640	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	21,025.00	0.00	21,025.00	LF	21,025.00	\$0.11	\$2,312.75	
	0001	0650	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	15,671.00	0.00	15,671.00	LF	15,671.00	\$0.11	\$1,723.81	
	0001	0660	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	234.00	175.00	409.00	SQYD	409.00	\$24.89	\$10,180.01	
	0001	0670	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,017.40	\$1,017.40	
Project J7S3229 - Total Value Posted to Date as of Report Generated Date												\$154,603.56
J7S3409	0001	0680	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,630.00	0.00	3,630.00	TONS	0.00	\$42.53	\$0.00	
	0001	0690	3105002	GRAVEL (A) OR CRUSHED STONE (B)	836.00	0.00	836.00	TONS	0.00	\$42.53	\$0.00	
	0001	0700	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	14,091.70	0.00	14,091.70	TONS	14,647.06	\$66.71	\$977,105.37	
	0001	0710	4071005	TACK COAT	28,921.00	0.00	28,921.00	GAL	13,762.00	\$2.23	\$30,689.26	
	0001	0720	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00	
	0001	0730	6161005	CONSTRUCTION SIGNS	2,397.00	0.00	2,397.00	SQFT	1,944.00	\$7.12	\$13,841.28	
	0001	0740	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$101.74	\$203.48	
	0001	0750	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$20.35	\$40.70	
	0001	0760	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	6.00	\$12.21	\$73.26	
	0001	0770	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,034.80	\$4,069.60	
	0001	0780	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	6.00	0.00	6.00	EA	6.00	\$763.05	\$4,578.30	
	0001	0790	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,937.64	\$35,937.64	
	0001	0800	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	97,395.00	0.00	97,395.00	LF	0.00	\$0.12	\$0.00	
	0001	0810	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	149,003.00	0.00	149,003.00	LF	0.00	\$0.09	\$0.00	
	0001	0820	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	670.00	0.00	670.00	SQYD	670.00	\$6.57	\$4,401.90	
	0001	0830	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,681.00	-46.70	1,634.30	SQYD	1,633.80	\$9.00	\$14,704.20	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 5, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-G04	J7S3409	0001	0840	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$1,831.32	\$915.66
Project J7S3409 - Total Value Posted to Date as of Report Generated Date												\$1,086,560.65
191115-G04 Overall - Total Value Posted to Date as of Report Generated Date												\$2,076,767.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7S3228

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0230	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	9/24/20	10/1/20	1,844.85	TONS	RTE K Northbound lane.	SB 17.265		SB 12.816		
			9/25/20	10/1/20	2,042.10	TONS	RTE K Southbound lane.	SB 17.265		SB 13.433		
			9/26/20	9/29/20	1,550.12	TONS	RTE K Northbound Lane	SB 12.816		SB 8.357		
			9/28/20	10/1/20	2,199.45	TONS	RTE K Southbound lane	SB 13.433		SB 8.053		
			9/29/20	10/1/20	2,452.90	TONS	RTE K Northbound lane	SB 8.357		SB 2.522		
			9/30/20	10/1/20	1,748.36	TONS	RTE K Northbound lane	SB 2.522		SB 0.641		
0240	4071005	TACK COAT	9/24/20	10/1/20	2,118.00	GAL	RTE K Northbound lane	SB 17.265		SB 12.816		
			9/25/20	10/1/20	1,862.00	GAL	RTE K Southbound lane	SB 17.265		SB 13.433		
			9/26/20	9/29/20	1,972.00	GAL	RTE K Northbound Lane	SB 12.816		SB 8.357		
			9/28/20	10/1/20	2,434.00	GAL	RTE K Southbound Lane	SB 13.433		SB 8.053		
			9/29/20	10/1/20	2,726.00	GAL	RTE K Northbound lane	SB 8.357		2.522		Verification of Distributor rate shows .072 calculated gal/sy
			9/30/20	10/1/20	1,996.00	GAL	RTE K Northbound lane	SB 2.522		SB 0.641		
0260	6161005	CONSTRUCTION SIGNS	9/24/20	10/1/20	1,436.00	SQFT	RTE K	SB 0.169		SB 17.036		
			9/25/20	10/1/20	786.00	SQFT	RTE K Lane drop package	SB 17.265		SB .169		
0280	6161009	FLAG ASSEMBLY	9/24/20	10/1/20	2.00	EA	RTE K	16.930		0.350		
0290	6161025	CHANNELIZER (TRIM LINE)	9/24/20	10/1/20	6.00	EA	RTE K	SB 17.265		SB 12.816		
0300	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	9/24/20	10/1/20	2.00	EA	RTE K	0.001		SB 17.265		
0310	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	9/24/20	10/1/20	4.00	EA	RTE K	SB 17.265		SB 12.816		
0390	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	9/24/20	10/1/20	590.10	SQYD	RTE K Bridges BO0242 & BO243	SB 12.060		SB 11.393		
			9/28/20	10/1/20	297.00	SQYD	RTE K Bridge B0241	3.526		3.548		
			9/30/20	10/1/20	8,374.14	SQYD	RTE K	SB 0.902		SB 0.169		Quantities were changed and will be reflected in the change order. Additional 100' x 22' of cold-milling added to beginning of project to match existing joint.
0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9/24/20	10/1/20	944.60	SQYD	RTE K Bridges BO242 & BO243	SB 12.079		SB 11.374		
			9/28/20	10/1/20	1,200.30	SQYD	RTE K	SB 7.878		SB 0.948		Beginning of Bridge K0792 transitional milling removed and will be changed to Cold-milling from LM 0.902 - 0.822
			9/30/20	10/1/20	934.00	SQYD	RTE K	SB 0.641		SB 0.312		Additional milling spots added for transitions.
0410	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	9/24/20	10/1/20	0.50	LS	RTE K	SB 17.265		SB 0.169		

Project: J7S3409

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0700	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	9/16/20	9/18/20	1,271.05	TONS	RTE H Westbound Lane	EB 0.001		EB 3.445		Radius at start of project and Westbound lane paved.
			9/17/20	9/21/20	1,784.26	TONS	RTE H Westbound Lane	EB 3.445		EB 7.853		
			9/18/20	9/21/20	1,829.40	TONS	RTE H Eastbound Lane	EB 7.422		EB 11.783		
			9/19/20	9/21/20	1,029.03	TONS	RTE H Westbound Lane	EB 7.853		EB 10.522		
			9/21/20	9/23/20	17.85	TONS	RTE H	EB 0.001		EB 0.751		Additional ticket added from first day of production.
				9/23/20	1,483.39	TONS	RTE H East and Westbound Lane	EB 10.522		13.954		
			9/22/20	10/1/20	2,097.87	TONS	RTE H Eastbound lane	EB 13.954		EB 18.047		
			9/23/20	9/28/20	1,980.78	TONS	RTE H Westbound Lane	EB 11.783		EB 16.848		
			9/25/20	10/1/20	348.16	TONS	RTE H Westbound Lane	EB 16.848		EB 18.146		
0710	4071005	TACK COAT	9/16/20	9/18/20	1,509.00	GAL	RTE H Westbound Lane	EB 0.001		EB 3.445		
			9/17/20	9/21/20	1,850.00	GAL	RTE H Westbound Lane	EB 3.445		EB 7.853		
			9/18/20	9/21/20	2,045.00	GAL	RTE H Eastbound Lane	EB 7.422		EB 11.783		
			9/19/20	9/21/20	1,071.00	GAL	RTE H Westbound Lane	EB 7.853		EB 10.522		
			9/21/20	9/23/20	1,375.00	GAL	RTE H East and Westbound Lane	EB 10.522		EB 13.954		
			9/23/20	9/28/20	1,777.00	GAL	RTE H Westbound lane	EB 11.783		EB 16.848		
			9/25/20	10/1/20	670.00	GAL	RTE H Westbound lane and 0.10 of a mile on the Eastbound lane.	EB 16.848		EB 18.146		
0790	6181000	MOBILIZATION	9/21/20	9/23/20	1.00	LS	RTE H	EB 0.001		EB 18.146		

The information below this line are details from Line Item agency views.

Contract ID: 191115-G04

DWR Date: September 25, 2020



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Line Number: 0060

Description: CONSTRUCTION SIGNS

Quantity Posted: 786

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	Lane Drop		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.00		16	64
RTE K	Lane Drop		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		6.00		16	96
RTE K	Lane Drop		WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		6.00		16	96
RTE K	Lane Drop		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
RTE K	Lane Drop		GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		8.00		6	48
RTE K	Lane Drop		R2-1 36x48 12.00 SPEED LIMIT XX		8.00		12	96
RTE K	Lane Drop		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		7.00		8.75	61.25
RTE K	Lane Drop		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96
RTE K	Various Log Miles		WO8-11 48x48 16.00 UNEVEN LANES		14.00		16	224

Description: CONSTRUCTION SIGNS

Quantity Posted: 786

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	Lane Drop		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.00		16	64
RTE K	Lane Drop		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		6.00		16	96
RTE K	Lane Drop		WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		6.00		16	96
RTE K	Lane Drop		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
RTE K	Lane Drop		GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		8.00		6	48
RTE K	Lane Drop		R2-1 36x48 12.00 SPEED LIMIT XX		8.00		12	96
RTE K	Lane Drop		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		7.00		8.75	61.25
RTE K	Lane Drop		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96
RTE K	Various Log Miles		WO8-11 48x48 16.00 UNEVEN LANES		14.00		16	224

Description: CONSTRUCTION SIGNS

Quantity Posted: 786

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	Lane Drop		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.00		16	64
RTE K	Lane Drop		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		6.00		16	96
RTE K	Lane Drop		WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		6.00		16	96



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	Lane Drop		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
RTE K	Lane Drop		G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		8.00		6	48
RTE K	Lane Drop		R2-1 36x48 12.00 SPEED LIMIT XX		8.00		12	96
RTE K	Lane Drop		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		7.00		8.75	61.25
RTE K	Lane Drop		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96
RTE K	Various Log Miles		W08-11 48x48 16.00 UNEVEN LANES		14.00		16	224

Description: CONSTRUCTION SIGNS

Quantity Posted: 786

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	Lane Drop		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.00		16	64
RTE K	Lane Drop		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		6.00		16	96
RTE K	Lane Drop		WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		6.00		16	96
RTE K	Lane Drop		GO20-4a 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
RTE K	Lane Drop		G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		8.00		6	48
RTE K	Lane Drop		R2-1 36x48 12.00 SPEED LIMIT XX		8.00		12	96
RTE K	Lane Drop		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		7.00		8.75	61.25
RTE K	Lane Drop		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96
RTE K	Various Log Miles		W08-11 48x48 16.00 UNEVEN LANES		14.00		16	224

Contract ID: 191115-G04

DWR Date: September 24, 2020

Line Number: 0060

Description: CONSTRUCTION SIGNS

Quantity Posted: 1436

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	SB LM 17.260		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
RTE K	SB LM 17.260		CONST-7-72 72x36 18.00 RATE OUR WORK ZONE		1.00		18	18
RTE K	SB LM 17.150		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
RTE K	SB LM 16.930		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
RTE K	SB LM 16.810		SPECIAL 7 96x48 32.00 POINT OF PRESENCE		1.00		32	32
RTE K	SB LM 17.070 & 0.170		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 16.160 &		W08-12 48x48 16.00 NO		2.00		16	32



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	1.120		CENTER LINE					
RTE K	SB LM 15.080 & 2.190		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 13.070 & 4.200		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 11.080 & 6.190		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 9.060 & 8.220		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 7.040 & 10.240		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 5.030 & 12.248		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 3.050 & 14.230		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 1.010 & 16.270		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 15.234 RTE H		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 7.894 RTE 18		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 7.812 RTE 18		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 3.880 RTE AB		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 3.790 RTE AB		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 2.890 RTE MM		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 2.780 RTE MM		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 0.196 RTE B		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE HH			W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
K Spur / 52			W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Kansas Avenue			W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Kansas Avenue			W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
California Ave			W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
California Ave			W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW 1281			W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 1281		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 1401		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 700		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 700		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 600		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 1401		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 507		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 507		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW High St.		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 520		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 400		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 400		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	350 Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 330		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 330		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 200		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 200		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	MO 18		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	MO 18		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	Division Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	Division Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	NW 100		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 150		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	RTE AB		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 300		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	RTE MM		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 400		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 480		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	N Oak St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	N Elm St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E. 2nd St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	1st St. W		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 3rd St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 3rd St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 4th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 4th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 5th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 5th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 6th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 6th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 7th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 7th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	W 8th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 8th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E Graham Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	N Oak St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E Elm St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W. E. O. Graham St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
RTE K	SB 17.040 & 0.218		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24

Description: CONSTRUCTION SIGNS

Quantity Posted: 1436

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	SB LM 17.260		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
RTE K	SB LM 17.260		CONST-7-72 72x36 18.00 RATE OUR WORK ZONE		1.00		18	18
RTE K	SB LM 17.150		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
RTE K	SB LM 16.930		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
RTE K	SB LM 16.810		SPECIAL 7 96x48 32.00 POINT OF PRESENCE		1.00		32	32
RTE K	SB LM 17.070 & 0.170		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 16.160 & 1.120		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 15.080 & 2.190		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 13.070 & 4.200		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 11.080 & 6.190		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 9.060 & 8.220		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 7.040 & 10.240		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 5.030 & 12.248		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 3.050 & 14.230		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 1.010 & 16.270		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 15.234 RTE H		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	SB LM 7.894 RTE 18		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 7.812 RTE 18		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 3.880 RTE AB		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 3.790 RTE AB		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 2.890 RTE MM		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 2.780 RTE MM		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 0.196 RTE B		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE HH			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
K Spur / 52			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Kansas Avenue			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Kansas Avenue			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
California Ave			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
California Ave			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW 1281			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW 1281			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW 1401			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW 700			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW 700			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW 600			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW 1401			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW 507			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW 507			WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
SW High St.			WO20-1 48x48 16.00		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			ROAD/BIDGE/RAMP WORK AHEAD					
	SW 520		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 400		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 400		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	350 Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 330		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 330		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 200		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 200		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	MO 18		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	MO 18		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	Division Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	Division Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 100		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 150		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	RTE AB		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 300		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	RTE MM		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 400		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 480		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	N Oak St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	N Elm St		WO20-1 48x48 16.00		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			ROAD/BIDGE/RAMP WORK AHEAD					
	E. 2nd St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	1st St. W		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 3rd St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 3rd St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 4th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 4th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 5th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 5th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 6th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 6th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 7th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 7th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 8th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 8th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E Graham Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	N Oak St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E Elm St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W. E. O. Graham St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
RTE K	SB 17.040 & 0.218		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24

Description: CONSTRUCTION SIGNS

Quantity Posted: 1436

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	SB LM 17.260		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	SB LM 17.260		CONST-7-72 72x36 18.00 RATE OUR WORK ZONE		1.00		18	18
RTE K	SB LM 17.150		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
RTE K	SB LM 16.930		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
RTE K	SB LM 16.810		SPECIAL 7 96x48 32.00 POINT OF PRESENCE		1.00		32	32
RTE K	SB LM 17.070 & 0.170		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 16.160 & 1.120		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 15.080 & 2.190		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 13.070 & 4.200		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 11.080 & 6.190		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 9.060 & 8.220		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 7.040 & 10.240		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 5.030 & 12.248		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 3.050 & 14.230		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 1.010 & 16.270		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 15.234 RTE H		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 7.894 RTE 18		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 7.812 RTE 18		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 3.880 RTE AB		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 3.790 RTE AB		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 2.890 RTE MM		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 2.780 RTE MM		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 0.196 RTE B		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
	RTE HH		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	K Spur / 52		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	Kansas Avenue		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			AHEAD					
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	Kansas Avenue		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	California Ave		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	California Ave		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 1281		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 1281		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 1401		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 700		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 700		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 600		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 1401		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 507		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 507		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW High St.		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 520		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 400		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 400		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	350 Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 330		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 330		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 200		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	SW 200		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			AHEAD					
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	MO 18		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	MO 18		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	Division Rd		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	Division Rd		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	NW 100		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	NW 150		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	RTE AB		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	NW 300		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	RTE MM		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	NW 400		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	NW 480		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	N Oak St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	N Elm St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	E 2nd St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	1st St. W		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	E 3rd St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	W 3rd St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	W 4th St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	E 4th St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	E 5th St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	W 5th St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			AHEAD					
	W 6th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 6th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 7th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 7th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 8th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 8th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E Graham Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	N Oak St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E Elm St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W. E. O. Graham St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
RTE K	SB 17.040 & 0.218		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24

Description: CONSTRUCTION SIGNS

Quantity Posted: 1436

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	SB LM 17.260		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
RTE K	SB LM 17.260		CONST-7-72 72x36 18.00 RATE OUR WORK ZONE		1.00		18	18
RTE K	SB LM 17.150		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
RTE K	SB LM 16.930		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
RTE K	SB LM 16.810		SPECIAL 7 96x48 32.00 POINT OF PRESENCE		1.00		32	32
RTE K	SB LM 17.070 & 0.170		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 16.160 & 1.120		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 15.080 & 2.190		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 13.070 & 4.200		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 11.080 & 6.190		WO8-12 48x48 16.00 NO CENTER LINE		2.00		16	32



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	SB LM 9.060 & 8.220		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 7.040 & 10.240		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 5.030 & 12.248		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 3.050 & 14.230		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 1.010 & 16.270		W08-12 48x48 16.00 NO CENTER LINE		2.00		16	32
RTE K	SB LM 15.234 RTE H		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 7.894 RTE 18		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 7.812 RTE 18		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 3.880 RTE AB		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 3.790 RTE AB		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 2.890 RTE MM		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 2.780 RTE MM		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
RTE K	SB LM 0.196 RTE B		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
	RTE HH		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	K Spur / 52		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	Kansas Avenue		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	Kansas Avenue		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	California Ave		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	California Ave		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 1281		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 1281		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 1401		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 700		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 700		W020-1 48x48 16.00		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			ROAD/BRIDGE/RAMP WORK AHEAD					
	SW 600		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 1401		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 507		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 507		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW High St.		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 520		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 400		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 400		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	350 Rd		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 330		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 330		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 200		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	SW 200		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	MO 18		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	MO 18		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	Division Rd		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	Division Rd		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 100		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 150		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	RTE AB		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 300		WO20-1 48x48 16.00		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			ROAD/BIDGE/RAMP WORK AHEAD					
	RTE MM		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 400		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	NW 480		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	N Oak St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	N Elm St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E. 2nd St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	1st St. W		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 3rd St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 3rd St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 4th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 4th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 5th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 5th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 6th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 6th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 7th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 7th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	W 8th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E 8th St		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	E Graham Rd		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		1.00		16	16
	N Oak St		WO20-1 48x48 16.00		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 5, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			ROAD/BRIDGE/RAMP WORK AHEAD					
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	E Elm St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	W. E. O. Graham St		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE K	SB 17.040 & 0.218		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 5, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		10	Oct 1, 2020	SYSTEM	(\$739,742.75)							
				10	Oct 1, 2020	SYSTEM	\$739,742.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user oaksb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
			- Total				\$0.00							
	Material - Total						\$0.00							
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	10	Oct 1, 2020	oaksb1	(\$40,840.55)	Current Index: 395, Base Index: 470, Difference: -75 11837.84 x .046 x -75 = -40840.55						
									ACAD - Total				(\$40,840.55)	
									Other Item Adjustment - Total				(\$40,840.55)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		10	Oct 1, 2020	SYSTEM	(\$33,406.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
			- Total							(\$33,406.21)				
			Price - Total							(\$33,406.21)				
0230 - Total							(\$74,246.76)							
0400	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	10	Oct 1, 2020	SYSTEM	(\$5,085.56)							
			Overrun - Total				(\$5,085.56)							
			Overrun - Total						(\$5,085.56)					
0400 - Total							(\$5,085.56)							
0530	GRAVEL (A) OR CRUSHED STONE (B)	Material		2	Jun 2, 2020	SYSTEM	(\$4,979.70)							
			- Total				(\$4,979.70)							
			Material - Total						(\$4,979.70)					
	GRAVEL (A) OR CRUSHED STONE (B)	MaterialCredit		3	Jun 16, 2020	SYSTEM	\$4,979.70							
			- Total				\$4,979.70							
MaterialCredit - Total							\$4,979.70							
0530 - Total							\$0.00							
0540	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	BITM	2	Jun 2, 2020	howelj4	(\$2,445.14)	Current Index: 420 Base Index: 470 Difference: -50 1,481.9x3.3%x-50=\$2,445.14						
									BITM - Total				(\$2,445.14)	
									Other Item Adjustment - Total					
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	2	Jun 2, 2020	SYSTEM	(\$594.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				4	Jun 30, 2020	SYSTEM	\$594.80		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '63.27660 - 67.36000, 'is applied (if non-zero).					
				Overrun - Total					\$0.00					
	Overrun - Total						\$0.00							
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		2	Jun 2, 2020	SYSTEM	(\$6,051.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
			- Total							(\$6,051.49)				
			Price - Total							(\$6,051.49)				
0540 - Total							(\$8,496.63)							
0640	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		2	Jun 2, 2020	SYSTEM	(\$2,312.75)							
			- Total							(\$2,312.75)				
	Material - Total						(\$2,312.75)							
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		3	Jun 16, 2020	SYSTEM	\$2,312.75							



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 5, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0640		MaterialCredit	- Total				\$2,312.75	
							\$2,312.75	
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	5	Jul 16, 2020	howelj4	\$104.07	90% accepted @ 105% pay .9*.05*\$2,312.75=\$104.07 10% accepted @ 100% pay No other adjustments noted for this line item.
			REFL - Total				\$104.07	
			Other Item Adjustment - Total				\$104.07	
			0640 - Total				\$104.07	
0650	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		2	Jun 2, 2020	SYSTEM	(\$1,723.81)	
			- Total				(\$1,723.81)	
			Material - Total				(\$1,723.81)	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		3	Jun 16, 2020	SYSTEM	\$1,723.81	
			- Total				\$1,723.81	
			MaterialCredit - Total				\$1,723.81	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	5	Jul 16, 2020	howelj4	\$84.04	97.5% accepted @ 105% pay .975*.05*\$1,723.81=\$84.04 2.5% accepted @ 100% pay No other adjustments noted for this line item
			REFL - Total				\$84.04	
			Other Item Adjustment - Total				\$84.04	
			0650 - Total				\$84.04	
0660	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	1	May 18, 2020	SYSTEM	(\$4,355.75)	
				4	Jun 30, 2020	SYSTEM	\$4,355.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '24.89000 - 24.89000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
			Overrun - Total				\$0.00	
			0660 - Total				\$0.00	
0700	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		9	Sep 16, 2020	SYSTEM	(\$187,139.56)	
			- Total				(\$187,139.56)	
			Material - Total				(\$187,139.56)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	MaterialCredit		10	Oct 1, 2020	SYSTEM	\$187,139.56	
			- Total				\$187,139.56	
			MaterialCredit - Total				\$187,139.56	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	9	Sep 16, 2020	oaksb1	(\$9,678.18)	Base Index 470 - Current Index 395 = -75 -75 x 2805.27 x 4.6% = 9678.18
				10	Oct 1, 2020	oaksb1	(\$40,854.18)	Current Index: 395, Base Index: 470, Difference: -75 11841.79 x .046 x -75 = -40854.18
			ACAD - Total				(\$50,532.36)	
			Other Item Adjustment - Total				(\$50,532.36)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	10	Oct 1, 2020	SYSTEM	(\$35,480.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			Overrun - Total				(\$35,480.84)	
			Overrun - Total				(\$35,480.84)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		9	Sep 16, 2020	SYSTEM	(\$7,916.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				10	Oct 1, 2020	SYSTEM	(\$33,417.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$41,334.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 5, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0700	Price - Total						(\$41,334.00)	
0700	- Total						(\$127,347.20)	
	Overall - Total						(\$214,988.04)	